

Rhode Island Department of Transportation

Projects and Schedules

Insert A



October 30, 2023



Insert A: Project Budgets and Schedule - Key

Budget: RIDOT publishes an updated budget estimating reasonable costs for the life of the project. **Initial** budget reflects the budget at the time the Design was completed, a bid was accepted and a Notice to Proceed (NTP) was provided to the Contractor. If Initial Budget is blank it is because the project is pre-NTP. **Projected** budget is the current budget at the close of the current quarter. **Difference** displays any variance (+/-) between the Initial Budget and the Projected Budget. Projects trending under budget will be highlighted in green, those trending over budget will be highlighted red.

Spent: Provides the actual values billed to the project to date.

Schedule: RIDOT publishes an updated schedule to identify key milestones for a project. **Advertise** is when the contract documents are complete and the project is advertised for bids. **Notice to Proceed (NTP)** is when the construction contract is awarded and work may commence (the date of the purchase order). **Site Active** estimates when construction activities will physically begin for the project. **Complete** identifies the point in time at which the project may be deemed substantially complete, and ready for use by the general public. Completed phases will be shown with full dates and shaded fields. **Status** identifies the current phase the project is in: Design, Advertise, In Construction, & Substantially Complete.

Central Bridge No. 018201 & Access Improvements to Route 114

	Budget			Spent		Advertise	NTP	Complete
	Initial	Projected	Difference	To Date	Schedule:	29-May-13	29-Aug-13	06-Apr-17
Design	NA	\$0.203	NA	\$0.158				
Construction	\$15.300	\$15.956	\$0.656	\$15.460				
Other	NA	\$3.115	NA	\$2.966				
Contingency	\$0.765	\$0.000	(\$0.765)	\$0.000				
Total	NA	\$19.274	(\$0.109)	\$18.584				
<div> <div>PTSID: 0153C</div> <div>TYPE: BRIDGE</div> <div> <input checked="" type="checkbox"/> Legacy </div> </div>					<div>Anticipated Completion at NTP:</div> <div># of months late:</div> <div>% Construction Change Order:</div> <div>Design as Percent of Construction:</div> <div>Other as Percent of Construction:</div>	<div>30-Nov-17</div> <div>-8</div> <div>2%</div> <div>NA</div> <div>20%</div>		

Design: Includes costs for design contractor/consultant

Construction: Includes costs for construction contractor services

Other: Includes costs for right-of-way acquisitions, utility work, project oversight

Contingency: Budgeted value to be utilized to address unforeseen issues. Contingency value is a reflection of the risk remaining on the project.

Budget Contingency: At notice to proceed, budget contingency is typically set at 5% of low bid.

Schedule Contingency: At notice to proceed, schedule contingency is typically set at 10% of the contract duration. Deviations from this standard may occur due to winter shutdown. Winter shutdown typically takes place from December 15 from April 15 but is weather-dependent.

Total budget estimate to deliver the project.

Anticipated Completion at NTP: 30-Nov-17
 # of months late: -8
 % Construction Change Order: 2%
 Design as Percent of Construction: NA
 Other as Percent of Construction: 20%

Performance

Anticipated Completion at NTP: Identifies the substantial completion date which was established at the Notice to Proceed (NTP) phase

of Months Late: Displays the difference between the Anticipated Completion at NTP with the current Schedule Complete date. Positive values indicate that the project is behind schedule and are highlighted in red; negative values indicate that the project is ahead of schedule and are highlighted in green.

% Construction Change Orders: Ratio of the value of approved change orders versus the original contract award value

Design as percent of Construction: Ratio of the budget values for Design versus Construction

Other as percent of Construction: Ratio of the budget values for Other costs for producing the project versus Construction.

PTSID: Project Tracking System Identification – A unique identifier in RIDOT's systems to track schedule, budget and asset related activities.

Type: Identifies the RIDOT Project Pipeline which sponsors the project (Bridge, Maintenance & Operations, Pavement, Storm water, TAP/Other, Traffic, & Transit)

Comingled Design: Historical financial information for Design costs were not tracked to the project level. As of 2015, all new Design contract costs are tracked to each individual project, and RIDOT has begun to track design costs to the project level for most Legacy projects going forward. Due to this inaccurate reporting, it is not possible to identify design costs at the project level for most legacy projects. For Legacy projects where design was comingled, initial total project costs are NA.

Design Build Contracts - Design build contract funding allocation appears as follows: Design consultants that generate the Advertising documents will be reflected in the Design line; the Contractor/Design team will be reflected as one total in the Construction line. Additionally, the time for a design-build contract to be awarded from advertisement to NTP is anticipated to take between 6-8 months.

Note: All dollar values are in millions and rounded to the nearest \$100,000.00.

Note: When all project within a Federal Fiscal Year are substantially complete, they will be removed from the report at the end of the current Federal Fiscal Year.

Color Coding: Additionally, certain key items are color coded throughout as indicators of performance, as described below:

On Time		On Budget		Change Orders	
Status	Color	Status	Color	Range	
On-Time	Green	On-Budget	Green	0-5%	
0-6 months behind	Yellow	Over Budget	Red	5-10%	
6-12 months behind	Red			10%+	

Project Level Reports

FFY 2017 Projects.....A-1

FFY 2018 Projects.....A-11

FFY 2019 Projects.....A-22

FFY 2020 Projects.....A-30

FFY 2021 Projects.....A-35

FFY 2022 Projects.....A-40

FFY 2023 Projects.....A-46

FFY 2024 Projects.....A-51

Project Summary Lists

2017 Program.....A-56

2018 Program.....A-58

2019 Program.....A-60

2020 Program.....A-62

2021 Program.....A-63

2022 Program.....A-64

2023 Program.....A-65

2024 Program.....A-68

Changes from Last Quarter

Changes to Schedule this Quarter.....A-67

Changes to Budget this Quarter.....A-63

Index of Projects by Municipality

Index of Projects by Municipality.....A-69

FFY 2017 PROJECTS

Insert A

FFY17

BRIDGE

Baker Pines Bridge No. 593

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-May-17	01-Feb-18	18-Jun-21
Design	\$0.343	\$0.343	\$0.000	\$0.321				
Construction	\$6.957	\$7.500	\$0.544	\$7.491				
Other	\$1.711	\$2.535	\$0.824	\$2.556				
Contingency	\$0.400	\$0.000	(\$0.400)	\$0.000				
Total	\$9.411	\$10.378	\$0.968	\$10.369				
PTSID: 0170C TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Oct-20 # of months late: 8 % Construction Change Order: 8% Design as Percent of Construction: 5% Other as Percent of Construction: 34%		

Central RI Bridges - Group 12 (29 Bridges)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Sep-17	30-Jan-18	15-Nov-19
Design	\$1.155	\$1.155	\$0.000	\$1.151				
Construction	\$5.797	\$6.219	\$0.422	\$6.220				
Other	\$3.700	\$2.100	(\$1.600)	\$1.444				
Contingency	\$1.958	\$0.048	(\$1.911)	\$0.000				
Total	\$12.610	\$9.522	(\$3.088)	\$8.814				
PTSID: 0114L TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Jul-20 # of months late: -9 % Construction Change Order: 7% Design as Percent of Construction: 19% Other as Percent of Construction: 34%		

Cumberland I-295 Corridor Bridges (37T - I)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Apr-17	14-Dec-17	18-Aug-20
Design	\$0.534	\$0.629	\$0.095	\$0.528				
Construction	\$15.915	\$16.025	\$0.110	\$16.476				
Other	\$2.731	\$2.812	\$0.081	\$2.097				
Contingency	\$0.875	\$0.589	(\$0.286)	\$0.000				
Total	\$20.055	\$20.055	\$0.000	\$19.100				
PTSID: 0114S TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-May-20 # of months late: 3 % Construction Change Order: 4% Design as Percent of Construction: 4% Other as Percent of Construction: 18%		

Hope Valley Bridges (69D)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		27-Jul-17	24-Oct-17	30-Sep-19
Design	\$0.637	\$0.631	(\$0.007)	\$0.631				
Construction	\$2.056	\$2.069	\$0.013	\$2.069				
Other	\$1.300	\$1.023	(\$0.277)	\$0.973				
Contingency	\$0.163	\$0.000	(\$0.163)	\$0.000				
Total	\$4.156	\$3.722	(\$0.434)	\$3.672				
PTSID: 0168H TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Sep-19 # of months late: 0 % Construction Change Order: 4% Design as Percent of Construction: 30% Other as Percent of Construction: 49%		

Horton Farm Bridge No. 472 (57M)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Sep-17	28-Feb-18	16-Aug-19
Design	\$0.700	\$0.932	\$0.232	\$0.931				
Construction	\$12.450	\$13.657	\$1.207	\$13.535				
Other	\$2.753	\$2.556	(\$0.197)	\$2.549				
Contingency	\$0.700	\$0.000	(\$0.700)	\$0.000				
Total	\$16.603	\$17.145	\$0.542	\$17.015				
PTSID: 0143W TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Nov-19 # of months late: -4 % Construction Change Order: 10% Design as Percent of Construction: NA Other as Percent of Construction: 19%		

I-195 Corridor Bridges (77)

Budget				Spent	Schedule:	Advertise	NTP	Complete
Initial	Projected	Difference	To Date	29-Sep-17		31-Jan-18	11-Jun-19	
Design	\$2.532	\$2.532	\$0.000	\$2.499	Anticipated Completion at NTP: 30-Jun-19 # of months late: -1 % Construction Change Order: 2% Design as Percent of Construction: 20% Other as Percent of Construction: 33%			
Construction	\$12.373	\$12.779	\$0.406	\$12.560				
Other	\$4.122	\$4.260	\$0.138	\$2.124				
Contingency	\$1.670	\$1.127	(\$0.544)	\$0.000				
Total	\$20.697	\$20.697	(\$0.001)	\$17.183				
PTSID: 0013M				TYPE: BRIDGE		<input type="checkbox"/> Legacy		

I-295 Bridges Contract 2

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		22-Sep-17	27-Mar-18	31-Jul-20
Design	\$1.749	\$1.749	\$0.000	\$1.611	Anticipated Completion at NTP: 31-May-21 # of months late: -10 % Construction Change Order: 4% Design as Percent of Construction: 5% Other as Percent of Construction: 10%			
Construction	\$34.533	\$34.533	\$0.000	\$36.036				
Other	\$3.285	\$3.285	\$0.000	\$2.670				
Contingency	\$3.047	\$3.047	\$0.000	\$0.000				
Total	\$42.613	\$42.613	\$0.000	\$40.318				
PTSID: 0114U TYPE: BRIDGE <input type="checkbox"/> Legacy								

I-295 Bridges Contract I

Budget				Spent	Schedule:	Advertise	NTP	Complete
Initial	Projected	Difference	To Date	22-Sep-17		27-Mar-18	15-Dec-20	
Design	\$0.846	\$0.721	(\$0.125)	\$0.720	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			
Construction	\$16.907	\$20.007	\$3.100	\$20.004				
Other	\$3.535	\$2.918	(\$0.617)	\$2.841				
Contingency	\$1.350	\$0.000	(\$1.350)	\$0.000				
Total	\$22.638	\$23.646	\$1.008	\$23.565				
PTSID: 0114T TYPE: BRIDGE <input type="checkbox"/> Legacy								

I-95 Corridor Bridge Nos. 56101, 56121, 56201, 56221 (3T - F)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Sep-17	28-Mar-18	27-May-22
Design	\$0.872	\$1.072	\$0.200	\$1.016	Anticipated Completion at NTP: 30-Apr-21 # of months late: 13 % Construction Change Order: 40% Design as Percent of Construction: 5% Other as Percent of Construction: 10%			
Construction	\$15.400	\$21.400	\$6.000	\$21.301				
Other	\$2.089	\$2.204	\$0.115	\$2.783				
Contingency	\$0.800	\$0.585	(\$0.215)	\$0.000				
Total	\$19.161	\$25.261	\$6.100	\$25.100				
PTSID: 0114R				TYPE: BRIDGE	<input type="checkbox"/> Legacy			

I-95 North & South Bridges at Toll Gate Road Nos. 683, 684 (5T - C)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Sep-17	23-Mar-18	13-Apr-21
Design	\$1.534	\$1.534	\$0.000	\$1.534	Anticipated Completion at NTP: 31-Dec-19 # of months late: 16 % Construction Change Order: 0% Design as Percent of Construction: 8% Other as Percent of Construction: 30%			
Construction	\$19.229	\$19.312	\$0.083	\$19.211				
Other	\$2.615	\$5.802	\$3.187	\$5.857				
Contingency	\$1.900	\$0.000	(\$1.900)	\$0.000				
Total	\$25.278	\$26.649	\$1.371	\$26.602				
PTSID: 0114P TYPE: BRIDGE <input type="checkbox"/> Legacy								

Oxford Street Bridge No. 653 (2T)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		23-Aug-17	26-Feb-18	04-Dec-19
Design	\$0.460	\$0.579	\$0.119	\$0.563				
Construction	\$8.477	\$8.891	\$0.414	\$8.840				
Other	\$1.453	\$1.369	(\$0.083)	\$1.341				
Contingency	\$0.450	\$0.000	(\$0.450)	\$0.000				
Total	\$10.840	\$10.839	\$0.000	\$10.744				
PTSID: 0114N TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Jun-20 # of months late: -7 % Construction Change Order: 4% Design as Percent of Construction: 7% Other as Percent of Construction: 15%		

Pine Street Bridge No. 548 (31)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		20-Sep-17	12-Dec-17	13-Nov-18
Design	\$0.600	\$0.560	(\$0.040)	\$0.552				
Construction	\$6.800	\$7.200	\$0.400	\$7.085				
Other	\$1.512	\$1.149	(\$0.363)	\$0.956				
Contingency	\$0.350	\$0.000	(\$0.350)	\$0.000				
Total	\$9.261	\$8.909	(\$0.353)	\$8.593				
PTSID: 0016J TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Jun-19 # of months late: -8 % Construction Change Order: 9% Design as Percent of Construction: 8% Other as Percent of Construction: 16%		

Reconstruction of the Route 6/10 Interchange

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-May-17	21-Dec-17	Nov-23
Design	\$0.000	\$0.000	\$0.000	\$0.089				
Construction	\$250.630	\$270.427	\$19.797	\$216.533				
Other	\$121.776	\$56.699	(\$65.077)	\$42.446				
Contingency	\$37.595	\$16.144	(\$21.451)	\$0.000				
Total	\$410.000	\$343.270	(\$66.730)	\$259.068				
PTSID: 0027B TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Nov-23 # of months late: 0 % Construction Change Order: 9% Design as Percent of Construction: Other as Percent of Construction: 21%		

Route 146 Corridor Bridges (38)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		27-Sep-17	03-Jan-18	18-Nov-19
Design	\$0.650	\$0.860	\$0.210	\$0.859				
Construction	\$9.400	\$9.620	\$0.220	\$9.620				
Other	(\$0.067)	\$1.951	\$2.018	\$1.914				
Contingency	\$1.410	\$0.000	(\$1.410)	\$0.000				
Total	\$11.393	\$12.431	\$1.038	\$12.393				
PTSID: 0013L TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Dec-19 # of months late: -1 % Construction Change Order: 41% Design as Percent of Construction: 9% Other as Percent of Construction: 20%		

Simmons ville Bridge No. 326 (57C)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Sep-17	11-Jan-18	17-Apr-19
Design	\$0.379	\$0.367	(\$0.012)	\$0.367				
Construction	\$1.511	\$1.581	\$0.070	\$1.581				
Other	\$0.824	\$0.655	(\$0.169)	\$0.655				
Contingency	\$0.075	\$0.000	(\$0.075)	\$0.000				
Total	\$2.789	\$2.603	(\$0.185)	\$2.603				
PTSID: 0014F TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-May-19 # of months late: -1 % Construction Change Order: 5% Design as Percent of Construction: NA Other as Percent of Construction: 41%		

Victory Highway Bridge No. 589 (71)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-Aug-17	11-Oct-17	24-Jul-20
Design	\$0.150	\$0.287	\$0.137	\$0.287				
Construction	\$12.320	\$11.900	(\$0.421)	\$11.878				
Other	\$5.220	\$2.798	(\$2.422)	\$2.798				
Contingency	\$1.358	\$0.000	(\$1.358)	\$0.000				
Total	\$19.048	\$14.984	(\$4.064)	\$14.963				
PTSID: 0168C TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			30-Sep-21
					# of months late:			-14
					% Construction Change Order:			-4%
					Design as Percent of Construction:			NA
					Other as Percent of Construction:			24%

Wood River Valley Bridge No. 404, I-95 North & South (7T - A)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Apr-17	24-Jan-18	31-Aug-20
Design	\$0.425	\$0.450	\$0.025	\$0.425				
Construction	\$12.137	\$13.237	\$1.100	\$13.228				
Other	\$3.032	\$2.462	(\$0.570)	\$1.824				
Contingency	\$1.214	\$0.659	(\$0.555)	\$0.000				
Total	\$16.808	\$16.808	\$0.000	\$15.477				
PTSID: 0114K TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			31-Aug-20
					# of months late:			0
					% Construction Change Order:			9%
					Design as Percent of Construction:			3%
					Other as Percent of Construction:			19%

OPERATING

2017 Crack Sealing Limited Access

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Apr-17	31-Jul-17	28-Sep-17
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$0.500	\$0.500	\$0.000	\$0.475				
Other	\$0.327	\$0.327	\$0.000	\$0.161				
Contingency	\$0.066	\$0.066	\$0.000	\$0.000				
Total	\$0.893	\$0.893	\$0.000	\$0.636				
PTSID: 0084C TYPE: OPERATING <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			31-Oct-17
					# of months late:			-1
					% Construction Change Order:			-5%
					Design as Percent of Construction:			
					Other as Percent of Construction:			65%

2017 Crack Sealing North and East Regions

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Apr-17	31-Jul-17	28-Sep-17
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$0.544	\$0.544	\$0.000	\$0.495				
Other	\$0.322	\$0.322	\$0.000	\$0.159				
Contingency	\$0.066	\$0.066	\$0.000	\$0.000				
Total	\$0.932	\$0.932	\$0.000	\$0.653				
PTSID: 0084B TYPE: OPERATING <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			31-Oct-17
					# of months late:			-1
					% Construction Change Order:			0%
					Design as Percent of Construction:			
					Other as Percent of Construction:			59%

2017 Crack Sealing South and Central Regions

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Apr-17	31-Jul-17	02-Oct-17
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$0.578	\$0.600	\$0.022	\$0.554				
Other	\$0.322	\$0.300	(\$0.022)	\$0.269				
Contingency	\$0.066	\$0.066	\$0.000	\$0.000				
Total	\$0.966	\$0.966	\$0.000	\$0.823				
PTSID: 0084A TYPE: OPERATING <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			31-Oct-17
					# of months late:			-1
					% Construction Change Order:			4%
					Design as Percent of Construction:			
					Other as Percent of Construction:			50%

2017 Paver Placed Elastomeric Surface Treatment

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Apr-17	30-Jun-17	08-Dec-17
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$1.182	\$1.182	\$0.000	\$0.899				
Other	\$0.449	\$0.494	\$0.045	\$0.360				
Contingency	\$0.113	\$0.068	(\$0.045)	\$0.000				
Total	\$1.744	\$1.744	\$0.000	\$1.259				
PTSID: 0086Y TYPE: OPERATING <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Nov-17 # of months late: 0 % Construction Change Order: -1% Design as Percent of Construction: NA Other as Percent of Construction: 42%		

2017 Rubberized Asphalt Chip Sealing

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Apr-17	31-Jul-17	29-Jun-18
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$1.863	\$1.978	\$0.115	\$1.900				
Other	\$0.429	\$0.314	(\$0.115)	\$0.181				
Contingency	\$0.133	\$0.133	\$0.000	\$0.000				
Total	\$2.425	\$2.425	\$0.000	\$2.081				
PTSID: 0086X TYPE: OPERATING <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Jun-18 # of months late: 0 % Construction Change Order: 3% Design as Percent of Construction: Other as Percent of Construction: 16%		

2017-2018 Statewide Pavement Striping -North

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Feb-17	31-May-17	31-Oct-18
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$2.011	\$1.816	(\$0.195)	\$1.664				
Other	\$0.839	\$0.716	(\$0.123)	\$0.657				
Contingency	\$0.252	\$0.430	\$0.178	\$0.000				
Total	\$3.101	\$2.962	(\$0.139)	\$2.321				
PTSID: 0073M TYPE: OPERATING <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Apr-19 # of months late: -6 % Construction Change Order: -17% Design as Percent of Construction: Other as Percent of Construction: 39%		

I-95 Corridor Preservation - Bridge Washing (58C)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-May-17	31-Jul-17	24-May-19
Design	\$0.422	\$0.443	\$0.021	\$0.288				
Construction	\$5.198	\$5.348	\$0.150	\$5.336				
Other	\$1.076	\$1.506	\$0.429	\$1.464				
Contingency	\$0.635	\$0.000	(\$0.635)	\$0.000				
Total	\$7.331	\$7.296	(\$0.035)	\$7.089				
PTSID: 0201V TYPE: OPERATING <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Dec-18 # of months late: 5 % Construction Change Order: 3% Design as Percent of Construction: 8% Other as Percent of Construction: 28%		

Statewide Pavement Striping Eastbay 17-18

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Feb-17	31-May-17	09-Aug-18
Design	\$0.046	\$0.046	\$0.000	\$0.000				
Construction	\$1.929	\$1.929	\$0.001	\$1.612				
Other	\$0.406	\$0.466	\$0.060	\$0.409				
Contingency	\$0.140	\$0.080	(\$0.061)	\$0.000				
Total	\$2.521	\$2.521	\$0.000	\$2.021				
PTSID: 0073J TYPE: OPERATING <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-May-19 # of months late: -10 % Construction Change Order: -16% Design as Percent of Construction: 2% Other as Percent of Construction: 24%		

PAVEMENT

1 R Improvements to Winsor Avenue

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Sep-17	25-Jan-18	27-Jul-18
Design	\$0.133	\$0.133	\$0.000	\$0.066				
Construction	\$1.100	\$1.123	\$0.023	\$1.123				
Other	\$0.847	\$0.388	(\$0.459)	\$0.349				
Contingency	\$0.055	\$0.000	(\$0.055)	\$0.000				
Total	\$2.135	\$1.643	(\$0.491)	\$1.538				
PTSID: 0173U TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Aug-18 # of months late: -1 % Construction Change Order: 10% Design as Percent of Construction: 12% Other as Percent of Construction: 35%		

East Main Road 1R Improvements

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		27-Dec-16	28-Apr-17	06-Dec-18
Design	\$0.500	\$0.500	\$0.000	\$0.122				
Construction	\$6.200	\$6.606	\$0.406	\$6.326				
Other	\$2.437	\$2.317	(\$0.120)	\$2.048				
Contingency	\$0.314	\$0.028	(\$0.286)	\$0.000				
Total	\$9.451	\$9.451	\$0.000	\$8.497				
PTSID: 0007C TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Nov-18 # of months late: 0 % Construction Change Order: 3% Design as Percent of Construction: NA Other as Percent of Construction: 35%		

I-95 Resurfacing (Rt 2 to Service Avenue)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		27-Jul-17	10-Oct-17	05-Oct-18
Design	\$0.600	\$0.380	(\$0.220)	\$0.380				
Construction	\$6.786	\$6.682	(\$0.103)	\$6.682				
Other	\$1.093	\$0.955	(\$0.138)	\$0.955				
Contingency	\$0.339	\$0.000	(\$0.339)	\$0.000				
Total	\$8.817	\$8.017	(\$0.800)	\$8.017				
PTSID: 0088A TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Nov-18 # of months late: -2 % Construction Change Order: 1% Design as Percent of Construction: 6% Other as Percent of Construction: 14%		

I-95 Resurfacing, C-2 (Pawtucket)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-Jul-17	31-Oct-17	25-Sep-18
Design	\$0.400	\$0.420	\$0.020	\$0.218				
Construction	\$3.000	\$3.000	\$0.000	\$1.605				
Other	\$1.317	\$1.337	\$0.020	\$0.529				
Contingency	\$0.300	\$0.260	(\$0.040)	\$0.000				
Total	\$5.017	\$5.017	\$0.000	\$2.353				
PTSID: 0082C TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Nov-18 # of months late: -2 % Construction Change Order: -8% Design as Percent of Construction: NA Other as Percent of Construction: 45%		

Improvements to US Route 1 (South Kingstown)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		22-Sep-17	06-Feb-18	31-Aug-18
Design	\$0.414	\$0.338	(\$0.076)	\$0.338				
Construction	\$5.278	\$5.018	(\$0.260)	\$5.018				
Other	\$1.194	\$0.778	(\$0.416)	\$0.778				
Contingency	\$0.238	\$0.000	(\$0.238)	\$0.000				
Total	\$7.123	\$6.135	(\$0.989)	\$6.135				
PTSID: 0081D TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Sep-18 # of months late: -1 % Construction Change Order: 2% Design as Percent of Construction: 7% Other as Percent of Construction: 16%		

Pavement Preservation to Rt 1A (Newport Ave)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		26-Sep-17	09-Jan-18	14-Dec-18
Design	\$0.710	\$0.710	\$0.000	\$0.573				
Construction	\$3.135	\$3.135	\$0.000	\$2.396				
Other	\$0.941	\$0.941	\$0.000	\$1.272				
Contingency	\$0.149	\$0.149	\$0.000	\$0.000				
Total	\$4.935	\$4.935	\$0.000	\$4.241				
PTSID: 0081K TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-May-19 # of months late: -6 % Construction Change Order: 0% Design as Percent of Construction: 23% Other as Percent of Construction: 30%		

Route 146 Improvements

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		22-Feb-17	03-May-17	17-Nov-17
Design	\$0.767	\$0.384	(\$0.383)	\$0.384				
Construction	\$4.751	\$4.502	(\$0.250)	\$4.502				
Other	\$2.197	\$0.899	(\$1.299)	\$0.897				
Contingency	\$0.200	\$0.000	(\$0.200)	\$0.000				
Total	\$7.915	\$5.784	(\$2.131)	\$5.782				
PTSID: 0081W TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-May-18 # of months late: -7 % Construction Change Order: -4% Design as Percent of Construction: NA Other as Percent of Construction: 20%		

Route 24 Improvements

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		23-Jun-17	03-Oct-17	18-Oct-18
Design	\$0.390	\$0.465	\$0.075	\$0.358				
Construction	\$4.637	\$5.169	\$0.532	\$4.874				
Other	\$2.735	\$2.420	(\$0.315)	\$1.080				
Contingency	\$0.300	\$0.008	(\$0.292)	\$0.000				
Total	\$8.062	\$8.062	\$0.000	\$6.312				
PTSID: 0081R TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Nov-18 # of months late: -1 % Construction Change Order: 5% Design as Percent of Construction: NA Other as Percent of Construction: 47%		

Route 4 Improvements, C-2

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		14-Oct-16	12-Jan-17	31-May-18
Design	\$0.130	\$0.205	\$0.075	\$0.112				
Construction	\$3.960	\$4.094	\$0.134	\$4.028				
Other	\$1.242	\$1.196	(\$0.046)	\$0.863				
Contingency	\$0.198	\$0.035	(\$0.163)	\$0.000				
Total	\$5.530	\$5.530	\$0.000	\$5.003				
PTSID: 0166H TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Aug-17 # of months late: 9 % Construction Change Order: 2% Design as Percent of Construction: NA Other as Percent of Construction: 29%		

Snell Road Improvements

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		26-Jul-17	04-Oct-17	01-Dec-17
Design	\$0.110	\$0.110	\$0.000	\$0.070				
Construction	\$0.880	\$0.880	\$0.000	\$0.744				
Other	\$0.525	\$0.525	\$0.000	\$0.229				
Contingency	\$0.044	\$0.044	\$0.000	\$0.000				
Total	\$1.559	\$1.559	\$0.000	\$1.043				
PTSID: 0173S TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Dec-18 # of months late: -13 % Construction Change Order: 2% Design as Percent of Construction: NA Other as Percent of Construction: 60%		

US Route 6 Hartford Ave

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		08-Sep-17	14-Dec-17	21-Dec-18
Design	\$0.600	\$0.600	\$0.000	\$0.493				
Construction	\$5.900	\$5.980	\$0.080	\$4.149				
Other	\$2.238	\$2.238	\$0.000	\$1.500				
Contingency	\$0.295	\$0.215	(\$0.080)	\$0.000				
Total	\$9.033	\$9.033	\$0.000	\$6.142				
PTSID: 0173Z TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-May-19 # of months late: -5 % Construction Change Order: -24% Design as Percent of Construction: 10% Other as Percent of Construction: 37%		

Woodville Road Improvements

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		16-Aug-17	25-Oct-17	18-Sep-18
Design	\$0.300	\$0.132	(\$0.168)	\$0.132				
Construction	\$3.334	\$2.432	(\$0.902)	\$2.432				
Other	\$1.299	\$0.673	(\$0.625)	\$0.673				
Contingency	\$0.202	\$0.000	(\$0.202)	\$0.000				
Total	\$5.134	\$3.237	(\$1.897)	\$3.237				
PTSID: 0165V TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Nov-18 # of months late: -2 % Construction Change Order: -14% Design as Percent of Construction: NA Other as Percent of Construction: 28%		

STORMWATER

High Street/Kingstown Road Stormwater Mitigation

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		24-Mar-17	07-Jun-17	29-Sep-17
Design	\$0.100	\$0.098	(\$0.002)	\$0.098				
Construction	\$0.224	\$0.223	(\$0.001)	\$0.223				
Other	\$0.374	\$0.132	(\$0.242)	\$0.132				
Contingency	\$0.016	\$0.000	(\$0.016)	\$0.000				
Total	\$0.715	\$0.453	(\$0.262)	\$0.453				
PTSID: 0166M TYPE: STORMWATER <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Nov-17 # of months late: -2 % Construction Change Order: 0% Design as Percent of Construction: 44% Other as Percent of Construction: 59%		

TAP

Blackstone Bikeway 8C

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		07-Jun-17	07-Sep-17	13-Nov-18
Design	\$0.150	\$0.165	\$0.015	\$0.000				
Construction	\$2.800	\$2.800	\$0.000	\$2.830				
Other	\$1.701	\$1.686	(\$0.015)	\$1.153				
Contingency	\$0.140	\$0.140	\$0.000	\$0.000				
Total	\$4.791	\$4.791	\$0.000	\$3.982				
PTSID: 0021U TYPE: TAP <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Oct-19 # of months late: -12 % Construction Change Order: 2% Design as Percent of Construction: 6% Other as Percent of Construction: 60%		

TRAFFIC

Coventry - Local Safety Improvements

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-May-17	30-Sep-17	31-May-18
Design	\$0.040	\$0.022	(\$0.018)	\$0.000				
Construction	\$0.250	\$0.000	(\$0.250)	\$0.000				
Other	\$0.200	\$0.475	\$0.275	\$0.383				
Contingency	\$0.030	\$0.023	(\$0.007)	\$0.000				
Total	\$0.520	\$0.519	\$0.000	\$0.383				
PTSID: 0025E TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Sep-18 # of months late: -4 % Construction Change Order: 0% Design as Percent of Construction: NA Other as Percent of Construction:		

Cranston - Local Safety Improvements

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-Aug-17	30-Nov-17	02-Nov-18
Design	\$0.117	\$0.067	(\$0.050)	\$0.062				
Construction	\$0.530	\$0.491	(\$0.039)	\$0.491				
Other	\$0.236	\$0.327	\$0.092	\$0.311				
Contingency	\$0.050	\$0.047	(\$0.003)	\$0.000				
Total	\$0.933	\$0.933	\$0.000	\$0.863				
PTSID: 0025F TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Nov-18 # of months late: -1 % Construction Change Order: 5% Design as Percent of Construction: NA Other as Percent of Construction: 67%		

Diamond Hill Road Improvements at Mendon Road

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		15-Sep-17	18-Jan-18	30-Jun-19
Design	\$0.260	\$0.236	(\$0.024)	\$0.256				
Construction	\$1.531	\$1.630	\$0.099	\$1.353				
Other	\$1.226	\$1.235	\$0.009	\$1.085				
Contingency	\$0.153	\$0.001	(\$0.152)	\$0.000				
Total	\$3.170	\$3.102	(\$0.068)	\$2.693				
PTSID: 0153T TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Nov-19 # of months late: -5 % Construction Change Order: 6% Design as Percent of Construction: NA Other as Percent of Construction: 76%		

High Friction Surface Treatments 2016

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		27-Jan-17	30-Apr-17	18-Sep-17
Design	\$0.040	\$0.040	\$0.000	\$0.027				
Construction	\$0.579	\$0.579	\$0.000	\$0.532				
Other	\$0.653	\$0.661	\$0.008	\$0.084				
Contingency	\$0.037	\$0.029	(\$0.008)	\$0.000				
Total	\$1.308	\$1.308	\$0.000	\$0.643				
PTSID: 0025J TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Jan-18 # of months late: -5 % Construction Change Order: 0% Design as Percent of Construction: NA Other as Percent of Construction: 114%		

HSIP-Intersection Safety Improvements to Route 108 at Curtis Corner Rd

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		22-Sep-17	18-Jan-18	21-Sep-18
Design	\$0.042	\$0.037	(\$0.004)	\$0.000				
Construction	\$0.700	\$0.710	\$0.010	\$0.673				
Other	\$0.745	\$0.739	(\$0.006)	\$0.451				
Contingency	\$0.032	\$0.032	\$0.000	\$0.000				
Total	\$1.518	\$1.518	\$0.000	\$1.123				
PTSID: 0073Z TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Jul-19 # of months late: -10 % Construction Change Order: 6% Design as Percent of Construction: 5% Other as Percent of Construction: 104%		

Improvements to Rt 44/100 Intersection and Chepachet River Bridge Repair C-3E

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		04-Jan-17	28-Mar-17	25-May-18
Design	\$0.330	\$0.159	(\$0.172)	\$0.159				
Construction	\$1.468	\$1.354	(\$0.114)	\$1.354				
Other	\$2.016	\$0.872	(\$1.144)	\$0.872				
Contingency	\$0.075	\$0.000	(\$0.075)	\$0.000				
Total	\$3.889	\$2.385	(\$1.504)	\$2.385				
PTSID: 0061K TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-May-18 # of months late: 0 % Construction Change Order: 2% Design as Percent of Construction: 12% Other as Percent of Construction: 64%		

Intersection Safety Improvements Newport, Warwick, Johnston

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Sep-17	16-Jan-18	02-Nov-18
Design	\$0.236	\$0.221	(\$0.015)	\$0.073				
Construction	\$1.100	\$1.100	\$0.000	\$0.988				
Other	\$0.414	\$0.594	\$0.180	\$0.428				
Contingency	\$0.165	\$0.000	(\$0.165)	\$0.000				
Total	\$1.915	\$1.915	\$0.000	\$1.488				
PTSID: 0011D TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Apr-19 # of months late: -6 % Construction Change Order: -4% Design as Percent of Construction: 20% Other as Percent of Construction: 54%		

Statewide Road Diet 2017

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Aug-17	21-Nov-17	10-Aug-18
Design	\$0.065	\$0.065	\$0.000	\$0.000				
Construction	\$0.549	\$0.561	\$0.012	\$0.435				
Other	\$0.430	\$0.445	\$0.015	\$0.260				
Contingency	\$0.055	\$0.028	(\$0.027)	\$0.000				
Total	\$1.098	\$1.098	\$0.000	\$0.695				
PTSID: 0025P TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Nov-18 # of months late: -4 % Construction Change Order: -1% Design as Percent of Construction: 12% Other as Percent of Construction: 79%		

Traffic Signal Optimization, C-3, 2016

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		22-Feb-17	24-May-17	29-Jun-18
Design	\$0.228	\$0.228	\$0.000	\$0.193				
Construction	\$1.403	\$1.403	\$0.000	\$1.377				
Other	\$0.511	\$0.511	\$0.000	\$0.653				
Contingency	\$0.140	\$0.140	\$0.000	\$0.000				
Total	\$2.282	\$2.282	\$0.000	\$2.223				
PTSID: 0072J TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Jul-18 # of months late: -1 % Construction Change Order: 5% Design as Percent of Construction: NA Other as Percent of Construction: 36%		

FFY 2018 PROJECTS

Insert A

FFY18

BRIDGE

Bridge Group 05 - EGR, EXE, WAR, WGR

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		19-Sep-18	05-Dec-18	08-Oct-20
Design	\$1.237	\$1.129	(\$0.108)	\$1.076				
Construction	\$7.300	\$7.445	\$0.145	\$7.246				
Other	\$1.853	\$2.179	\$0.327	\$2.160				
Contingency	\$0.378	\$0.014	(\$0.364)	\$0.000				
Total	\$10.768	\$10.768	\$0.000	\$10.482				
PTSID: 0013F TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Dec-20 # of months late: -3 % Construction Change Order: -1% Design as Percent of Construction: 15% Other as Percent of Construction: 29%		

Bridge Group 06 - PVD

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Sep-18	18-Dec-18	31-Aug-20
Design	\$0.819	\$0.781	(\$0.037)	\$0.781				
Construction	\$7.695	\$8.053	\$0.358	\$8.053				
Other	\$1.529	\$1.215	(\$0.314)	\$1.215				
Contingency	\$0.385	\$0.000	(\$0.385)	\$0.000				
Total	\$10.427	\$10.049	(\$0.378)	\$10.049				
PTSID: 0013P TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-May-21 # of months late: -9 % Construction Change Order: 25% Design as Percent of Construction: 10% Other as Percent of Construction: 15%		

Bridge Group 09 - CRA, JOH

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		18-Sep-18	05-Dec-18	31-May-20
Design	\$0.998	\$0.964	(\$0.034)	\$0.964				
Construction	\$2.664	\$2.799	\$0.135	\$2.799				
Other	\$0.895	\$1.000	\$0.105	\$1.000				
Contingency	\$0.080	\$0.000	(\$0.080)	\$0.000				
Total	\$4.637	\$4.762	\$0.125	\$4.762				
PTSID: 0013G TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-May-20 # of months late: 0 % Construction Change Order: 5% Design as Percent of Construction: 34% Other as Percent of Construction: 36%		

Bridge Group 13A - Rt 146 C-1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Aug-18	15-Nov-18	15-Apr-20
Design	\$1.125	\$1.000	(\$0.125)	\$0.831				
Construction	\$3.633	\$4.433	\$0.800	\$4.126				
Other	\$2.174	\$1.370	(\$0.804)	\$1.073				
Contingency	\$0.180	\$0.000	(\$0.180)	\$0.000				
Total	\$7.112	\$6.803	(\$0.309)	\$6.029				
PTSID: 0013S TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-May-20 # of months late: -2 % Construction Change Order: 31% Design as Percent of Construction: 23% Other as Percent of Construction: 31%		

Bridge Group 15A - East Bay

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		14-Aug-18	29-Oct-18	04-Sep-20
Design	\$1.480	\$1.480	\$0.000	\$1.477				
Construction	\$6.500	\$6.500	\$0.000	\$4.891				
Other	\$2.133	\$2.133	\$0.000	\$1.184				
Contingency	\$0.625	\$0.625	\$0.000	\$0.000				
Total	\$10.738	\$10.738	\$0.000	\$7.551				
PTSID: 0013U TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-May-21 # of months late: -9 % Construction Change Order: 0% Design as Percent of Construction: 23% Other as Percent of Construction: 33%		

Bridge Group 15B - Aquidneck Island

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		19-Sep-18	26-Nov-18	23-Nov-20
Design	\$0.520	\$0.520	\$0.000	\$0.471				
Construction	\$5.355	\$5.519	\$0.164	\$4.634				
Other	\$1.830	\$1.686	(\$0.144)	\$0.931				
Contingency	\$0.375	\$0.355	(\$0.020)	\$0.000				
Total	\$8.080	\$8.080	\$0.000	\$6.036				
PTSID: 0015A TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			31-May-21
					# of months late:			-6
					% Construction Change Order:			4%
					Design as Percent of Construction:			9%
					Other as Percent of Construction:			31%

Bridge Group 16T-13 - Woonasquatucket Br

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Nov-17	28-Aug-18	02-Jul-20
Design	\$0.450	\$0.450	\$0.000	\$0.434				
Construction	\$6.700	\$6.700	\$0.000	\$6.909				
Other	\$2.626	\$2.626	\$0.000	\$0.827				
Contingency	\$1.040	\$1.040	\$0.000	\$0.000				
Total	\$10.816	\$10.816	\$0.000	\$8.170				
PTSID: 0017E TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			30-Jun-21
					# of months late:			-12
					% Construction Change Order:			4%
					Design as Percent of Construction:			7%
					Other as Percent of Construction:			39%

Bridge Group 35T-8 - I-295 C-3

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Nov-17	30-Oct-18	12-Jul-21
Design	\$0.788	\$0.788	\$0.000	\$0.367				
Construction	\$10.729	\$10.729	\$0.000	\$10.386				
Other	\$3.381	\$3.381	\$0.000	\$1.931				
Contingency	\$1.609	\$1.609	\$0.000	\$0.000				
Total	\$16.508	\$16.508	\$0.000	\$12.683				
PTSID: 0114V TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			31-Oct-22
					# of months late:			-16
					% Construction Change Order:			1%
					Design as Percent of Construction:			7%
					Other as Percent of Construction:			32%

Bridge Group 38C - Geneva Pond

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-May-18	02-Aug-18	25-Nov-19
Design	\$0.460	\$0.510	\$0.050	\$0.444				
Construction	\$2.502	\$2.552	\$0.050	\$2.499				
Other	\$1.944	\$1.944	\$0.000	\$0.829				
Contingency	\$0.250	\$0.150	(\$0.100)	\$0.000				
Total	\$5.156	\$5.156	\$0.000	\$3.772				
PTSID: 0017G TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			31-May-20
					# of months late:			-6
					% Construction Change Order:			2%
					Design as Percent of Construction:			20%
					Other as Percent of Construction:			76%

Bridge Group 38T-12 - Rt 146 Farnum Pk

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		20-Feb-18	14-Jan-19	29-Sep-21
Design	\$0.774	\$0.774	\$0.000	\$0.734				
Construction	\$9.980	\$10.227	\$0.247	\$10.219				
Other	\$2.115	\$2.115	\$0.000	\$2.270				
Contingency	\$1.000	\$0.753	(\$0.247)	\$0.000				
Total	\$13.869	\$13.869	\$0.000	\$13.223				
PTSID: 0114J TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			30-Jun-22
					# of months late:			-9
					% Construction Change Order:			3%
					Design as Percent of Construction:			8%
					Other as Percent of Construction:			21%

Bridge Group 46A - Lafayette Rd

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Aug-18	15-Nov-18	10-Nov-20
Design	\$0.800	\$0.787	(\$0.013)	\$0.787	Anticipated Completion at NTP: 31-Aug-20 # of months late: 2 % Construction Change Order: 12% Design as Percent of Construction: 12% Other as Percent of Construction: 32%			
Construction	\$5.944	\$6.470	\$0.526	\$6.469				
Other	\$1.598	\$2.048	\$0.450	\$2.037				
Contingency	\$0.400	\$0.000	(\$0.400)	\$0.000				
Total	\$8.742	\$9.306	\$0.564	\$9.293				
PTSID: 0015B TYPE: BRIDGE <input type="checkbox"/> Legacy								

Bridge Group 48A - Howard Rd

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		26-Sep-18	14-Jun-19	14-Dec-20
Design	\$0.397	\$0.433	\$0.035	\$0.433	Anticipated Completion at NTP: 30-Jun-20 # of months late: 6 % Construction Change Order: 7% Design as Percent of Construction: 24% Other as Percent of Construction: 47%			
Construction	\$1.664	\$1.784	\$0.120	\$1.780				
Other	\$0.834	\$0.834	\$0.000	\$0.470				
Contingency	\$0.160	\$0.005	(\$0.155)	\$0.000				
Total	\$3.055	\$3.055	\$0.000	\$2.683				
PTSID: 0145Q TYPE: BRIDGE <input type="checkbox"/> Legacy								

Bridge Group 57K - Big River

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Nov-17	06-Mar-18	13-Dec-19
Design	\$0.375	\$0.375	\$0.000	\$0.272	Anticipated Completion at NTP: 31-Jan-21 # of months late: -14 % Construction Change Order: -2% Design as Percent of Construction: NA Other as Percent of Construction: 54%			
Construction	\$2.322	\$2.322	\$0.000	\$2.174				
Other	\$1.260	\$1.260	\$0.000	\$1.034				
Contingency	\$0.115	\$0.115	\$0.000	\$0.000				
Total	\$4.072	\$4.072	\$0.000	\$3.479				
PTSID: 0143A TYPE: BRIDGE <input type="checkbox"/> Legacy								

Bridge Group 58B - Railroad Ave

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		24-Oct-17	30-Jan-18	15-Nov-18
Design	\$0.500	\$0.500	\$0.000	\$0.382	Anticipated Completion at NTP: 30-Jun-19 # of months late: -8 % Construction Change Order: 0% Design as Percent of Construction: 29% Other as Percent of Construction: 76%			
Construction	\$1.702	\$1.702	\$0.000	\$1.646				
Other	\$1.290	\$1.290	\$0.000	\$0.695				
Contingency	\$0.077	\$0.077	\$0.000	\$0.000				
Total	\$3.569	\$3.569	\$0.000	\$2.722				
PTSID: 0201A TYPE: BRIDGE <input type="checkbox"/> Legacy								

Bridge Group 58E - Barbs Hill Rd

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		12-Jul-18	26-Sep-18	02-Dec-19
Design	\$0.625	\$0.625	\$0.000	\$0.365	Anticipated Completion at NTP: 30-Jun-20 # of months late: -7 % Construction Change Order: -5% Design as Percent of Construction: 41% Other as Percent of Construction: 89%			
Construction	\$1.520	\$1.520	\$0.000	\$1.428				
Other	\$1.348	\$1.348	\$0.000	\$0.557				
Contingency	\$0.076	\$0.076	\$0.000	\$0.000				
Total	\$3.569	\$3.569	\$0.000	\$2.350				
PTSID: 0201B TYPE: BRIDGE <input type="checkbox"/> Legacy								

Bridge Group 59A - Park Ave RR

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Apr-18	10-Feb-20	10-Aug-22
Design	\$1.040	\$0.955	(\$0.085)	\$0.954				
Construction	\$6.868	\$7.568	\$0.700	\$6.904				
Other	\$3.440	\$4.497	\$1.058	\$5.094				
Contingency	\$0.340	\$0.000	(\$0.340)	\$0.000				
Total	\$11.688	\$13.021	\$1.333	\$12.953				
PTSID: 0194C TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Aug-22 # of months late: -1 % Construction Change Order: 9% Design as Percent of Construction: 13% Other as Percent of Construction: 59%		

Bridge Group 59B - Centerville Rd

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Dec-17	29-Mar-18	04-Sep-20
Design	\$0.370	\$0.370	\$0.000	\$0.269				
Construction	\$3.808	\$4.227	\$0.419	\$3.783				
Other	\$1.687	\$1.204	(\$0.483)	\$1.091				
Contingency	\$0.250	\$0.159	(\$0.091)	\$0.000				
Total	\$6.115	\$5.960	(\$0.155)	\$5.143				
PTSID: 0014D TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Apr-20 # of months late: 4 % Construction Change Order: -1% Design as Percent of Construction: 9% Other as Percent of Construction: 28%		

Bridge Group 62T-11 - Louisquisset Pk

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		23-Mar-18	25-Feb-19	28-Apr-23
Design	\$0.801	\$0.921	\$0.120	\$0.892				
Construction	\$10.000	\$20.435	\$10.435	\$18.857				
Other	\$2.815	\$4.170	\$1.355	\$3.791				
Contingency	\$0.900	\$0.000	(\$0.900)	\$0.000				
Total	\$14.516	\$25.526	\$11.010	\$23.539				
PTSID: 0014Z TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Dec-21 # of months late: 16 % Construction Change Order: 37% Design as Percent of Construction: 5% Other as Percent of Construction: 20%		

Bridge Group 75 - Rt 146 Louisquisset Pk Ramp

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		24-May-18	07-Aug-18	24-Aug-20
Design	\$0.775	\$0.699	(\$0.076)	\$0.699				
Construction	\$3.661	\$3.727	\$0.066	\$3.139				
Other	\$1.733	\$1.097	(\$0.636)	\$1.100				
Contingency	\$0.300	\$0.000	(\$0.300)	\$0.000				
Total	\$6.469	\$5.523	(\$0.946)	\$4.937				
PTSID: 0167C TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Nov-20 # of months late: -3 % Construction Change Order: 2% Design as Percent of Construction: 19% Other as Percent of Construction: 29%		

Replacement of the Park Avenue Bridge No. 480 Superstructure

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		27-Jul-18	26-Sep-18	05-Nov-20
Design	\$0.789	\$0.589	(\$0.200)	\$0.553				
Construction	\$1.988	\$2.238	\$0.250	\$2.134				
Other	\$3.052	\$3.082	\$0.030	\$2.406				
Contingency	\$0.099	\$0.019	(\$0.080)	\$0.000				
Total	\$5.928	\$5.928	\$0.000	\$5.093				
PTSID: 0170B TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Nov-21 # of months late: -13 % Construction Change Order: 7% Design as Percent of Construction: 26% Other as Percent of Construction: 138%		

OPERATING

2018 Crack Sealing Limited Access

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		11-May-18	27-Jul-18	30-Oct-18
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$0.342	\$0.342	\$0.000	\$0.350				
Other	\$0.218	\$0.218	\$0.000	\$0.044				
Contingency	\$0.040	\$0.040	\$0.000	\$0.000				
Total	\$0.600	\$0.600	\$0.000	\$0.394				
PTSID: 0105C TYPE: OPERATING <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			31-Oct-18
					# of months late:			0
					% Construction Change Order:			0%
					Design as Percent of Construction:			
					Other as Percent of Construction:			64%

2018 Crack Sealing North and East Regions

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		22-Dec-17	26-Mar-18	05-Sep-18
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$0.666	\$0.666	\$0.000	\$0.584				
Other	\$0.251	\$0.251	\$0.000	\$0.062				
Contingency	\$0.033	\$0.033	\$0.000	\$0.000				
Total	\$0.950	\$0.950	\$0.000	\$0.646				
PTSID: 0105F TYPE: OPERATING <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			31-Oct-18
					# of months late:			-2
					% Construction Change Order:			0%
					Design as Percent of Construction:			
					Other as Percent of Construction:			38%

2018 Crack Sealing South and Central Regions

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		20-Dec-17	08-Mar-18	15-Aug-18
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$0.698	\$0.698	\$0.000	\$0.625				
Other	\$0.251	\$0.251	\$0.000	\$0.069				
Contingency	\$0.033	\$0.033	\$0.000	\$0.000				
Total	\$0.982	\$0.982	\$0.000	\$0.694				
PTSID: 0105B TYPE: OPERATING <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			31-Oct-18
					# of months late:			-3
					% Construction Change Order:			0%
					Design as Percent of Construction:			NA
					Other as Percent of Construction:			36%

2018 Paver Placed Elastomeric Surface Treatment C-1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		27-Dec-17	20-Feb-18	11-Oct-18
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$1.237	\$1.237	\$0.000	\$1.216				
Other	\$0.339	\$0.339	\$0.000	\$0.211				
Contingency	\$0.075	\$0.075	\$0.000	\$0.000				
Total	\$1.651	\$1.651	\$0.000	\$1.427				
PTSID: 0105D TYPE: OPERATING <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			30-Nov-18
					# of months late:			-2
					% Construction Change Order:			-2%
					Design as Percent of Construction:			
					Other as Percent of Construction:			27%

2018 Paver Placed Elastomeric Surface Treatment C-2

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		25-May-18	02-Aug-18	13-Dec-18
Design	\$0.000	\$0.008	\$0.008	\$0.000				
Construction	\$2.009	\$2.614	\$0.605	\$2.590				
Other	\$0.340	\$0.383	\$0.043	\$0.445				
Contingency	\$0.060	\$0.030	(\$0.030)	\$0.000				
Total	\$2.409	\$3.035	\$0.626	\$3.035				
PTSID: 0105G TYPE: OPERATING <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			30-Nov-18
					# of months late:			0
					% Construction Change Order:			29%
					Design as Percent of Construction:			0%
					Other as Percent of Construction:			15%

2018 Rubberized Asphalt Chip Seal C-1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Dec-17	20-Feb-18	10-Apr-19
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$1.427	\$1.427	\$0.000	\$1.429				
Other	\$0.339	\$0.339	\$0.000	\$0.125				
Contingency	\$0.075	\$0.075	\$0.000	\$0.000				
Total	\$1.841	\$1.841	\$0.000	\$1.555				
PTSID: 0105E TYPE: OPERATING <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 30-Jun-19 # of months late: -3 % Construction Change Order: 0% Design as Percent of Construction: Other as Percent of Construction: 24%			

2018 Rubberized Asphalt Chip Seal C-2

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		18-May-18	25-Jul-18	24-Jun-19
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$1.523	\$1.523	\$0.000	\$1.563				
Other	\$0.402	\$0.402	\$0.000	\$0.153				
Contingency	\$0.075	\$0.075	\$0.000	\$0.000				
Total	\$2.000	\$2.000	\$0.000	\$1.717				
PTSID: 0105A TYPE: OPERATING <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 30-Jun-19 # of months late: 0 % Construction Change Order: 6% Design as Percent of Construction: Other as Percent of Construction: 26%			

Salt Storage Facility - Portsmouth

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		11-Sep-18	04-Feb-19	24-Sep-19
Design	\$0.108	\$0.108	\$0.000	\$0.076				
Construction	\$1.147	\$1.152	\$0.005	\$1.134				
Other	\$0.307	\$0.307	\$0.000	\$0.126				
Contingency	\$0.060	\$0.055	(\$0.005)	\$0.000				
Total	\$1.622	\$1.622	\$0.000	\$1.337				
PTSID: 0131L TYPE: OPERATING <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-Dec-19 # of months late: -3 % Construction Change Order: 0% Design as Percent of Construction: 9% Other as Percent of Construction: 27%			

PAVEMENT

I-195 Relocation - C-17 - Waterfront Parks

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Dec-17	30-Mar-18	18-Sep-19
Design	\$0.800	\$0.800	\$0.000	\$0.590				
Construction	\$6.089	\$6.083	(\$0.006)	\$5.751				
Other	\$1.603	\$1.603	\$0.000	\$1.153				
Contingency	\$0.713	\$0.719	\$0.006	\$0.000				
Total	\$9.205	\$9.205	\$0.000	\$7.493				
PTSID: 0012Q TYPE: PAVEMENT <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-Aug-19 # of months late: 1 % Construction Change Order: 6% Design as Percent of Construction: 13% Other as Percent of Construction: 26%			

I-195 Relocation - C-18 - Gano St

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		26-Sep-18	06-Dec-18	13-Nov-19
Design	\$0.670	\$0.280	(\$0.390)	\$0.209				
Construction	\$1.630	\$1.630	\$0.000	\$1.598				
Other	\$0.801	\$0.801	\$0.000	\$0.559				
Contingency	\$0.105	\$0.010	(\$0.095)	\$0.000				
Total	\$3.206	\$2.721	(\$0.485)	\$2.365				
PTSID: 0012T TYPE: PAVEMENT <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 30-Jun-20 # of months late: -8 % Construction Change Order: -1% Design as Percent of Construction: 17% Other as Percent of Construction: 49%			

Nayatt Rd (Rumstick Rd - Washington Rd)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		11-May-18	13-Sep-18	18-Aug-19
Design	\$0.358	\$0.358	\$0.000	\$0.266				
Construction	\$2.728	\$2.738	\$0.010	\$2.372				
Other	\$0.768	\$0.768	\$0.000	\$0.510				
Contingency	\$0.135	\$0.125	(\$0.010)	\$0.000				
Total	\$3.989	\$3.989	\$0.000	\$3.148				
PTSID: 0171D TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Aug-19 # of months late: 0 % Construction Change Order: 2% Design as Percent of Construction: 13% Other as Percent of Construction: 28%		

Railroad St (Manville Hill Rd - Rt 126)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Mar-18	12-Jun-18	30-Nov-18
Design	\$0.180	\$0.180	\$0.000	\$0.102				
Construction	\$2.324	\$2.324	\$0.000	\$2.007				
Other	\$0.928	\$0.928	\$0.000	\$0.739				
Contingency	\$0.116	\$0.116	\$0.000	\$0.000				
Total	\$3.548	\$3.548	\$0.000	\$2.847				
PTSID: 0165J TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-May-19 # of months late: -6 % Construction Change Order: -12% Design as Percent of Construction: 8% Other as Percent of Construction: 40%		

Rockland Rd (Central Pk to Danielson Pk)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Mar-18	15-Jun-18	09-Nov-18
Design	\$0.300	\$0.300	\$0.000	\$0.062				
Construction	\$1.395	\$1.395	\$0.000	\$1.032				
Other	\$0.717	\$0.717	\$0.000	\$0.392				
Contingency	\$0.140	\$0.140	\$0.000	\$0.000				
Total	\$2.551	\$2.551	\$0.000	\$1.486				
PTSID: 0173K TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-May-19 # of months late: -7 % Construction Change Order: 1% Design as Percent of Construction: 22% Other as Percent of Construction: 51%		

Rt 2 - Reservoir Ave (Socksosset Cross Rd - Rt 12)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-Jan-18	12-Apr-18	14-Dec-18
Design	\$0.460	\$0.460	\$0.000	\$0.430				
Construction	\$3.995	\$4.545	\$0.550	\$4.473				
Other	\$1.509	\$1.059	(\$0.450)	\$0.987				
Contingency	\$0.208	\$0.108	(\$0.100)	\$0.000				
Total	\$6.172	\$6.172	\$0.000	\$5.890				
PTSID: 0130E TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Dec-20 # of months late: -25 % Construction Change Order: 16% Design as Percent of Construction: 10% Other as Percent of Construction: 23%		

Rt 44 - C-3B (RIDOT Maint Facility - W. Greenville Rd)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		21-Sep-18	18-Dec-18	17-Oct-19
Design	\$0.755	\$0.755	\$0.000	\$0.712				
Construction	\$7.373	\$7.464	\$0.090	\$5.551				
Other	\$1.478	\$1.550	\$0.072	\$1.361				
Contingency	\$0.350	\$0.188	(\$0.162)	\$0.000				
Total	\$9.956	\$9.956	\$0.000	\$7.624				
PTSID: 0061A TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-May-20 # of months late: -8 % Construction Change Order: -22% Design as Percent of Construction: NA Other as Percent of Construction: 21%		

Rt 6A - Hartford Ave C-2 (Rt 5 - Killingly St)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		27-Apr-18	27-Jun-18	24-Oct-18
Design	\$0.380	\$0.303	(\$0.077)	\$0.303				
Construction	\$1.241	\$1.273	\$0.033	\$1.273				
Other	\$1.640	\$1.160	(\$0.480)	\$1.160				
Contingency	\$0.062	\$0.000	(\$0.062)	\$0.000				
Total	\$3.323	\$2.736	(\$0.587)	\$2.736				
PTSID: 0138B TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Nov-18 # of months late: -1 % Construction Change Order: 5% Design as Percent of Construction: 24% Other as Percent of Construction: 91%		

TAP

Blackstone River Bikeway - 8B-1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		27-Apr-18	29-Jun-18	24-Oct-19
Design	\$0.246	\$0.246	\$0.000	\$0.000				
Construction	\$2.490	\$2.490	\$0.000	\$2.652				
Other	\$1.288	\$1.288	\$0.000	\$0.997				
Contingency	\$0.180	\$0.180	\$0.000	\$0.000				
Total	\$4.203	\$4.203	\$0.000	\$3.649				
PTSID: 0021S TYPE: TAP <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Oct-19 # of months late: 0 % Construction Change Order: 7% Design as Percent of Construction: 10% Other as Percent of Construction: 52%		

Trestle Trail Bridges - West

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Feb-18	07-Jun-18	26-Jun-20
Design	\$0.135	\$0.262	\$0.127	\$0.262				
Construction	\$3.186	\$4.118	\$0.932	\$4.118				
Other	\$0.538	\$1.319	\$0.781	\$1.316				
Contingency	\$0.395	\$0.000	(\$0.395)	\$0.000				
Total	\$4.254	\$5.698	\$1.445	\$5.696				
PTSID: 0026P TYPE: TAP <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Oct-20 # of months late: -4 % Construction Change Order: 9% Design as Percent of Construction: 6% Other as Percent of Construction: 32%		

TRAFFIC

2018 Roadway Departure Mitigation - C-1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Jun-18	01-Oct-18	31-Oct-19
Design	\$0.155	\$0.126	(\$0.029)	\$0.121				
Construction	\$1.065	\$0.774	(\$0.291)	\$0.761				
Other	\$0.516	\$0.457	(\$0.059)	\$0.463				
Contingency	\$0.061	\$0.000	(\$0.061)	\$0.000				
Total	\$1.797	\$1.357	(\$0.440)	\$1.346				
PTSID: 0025S TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Dec-19 # of months late: -2 % Construction Change Order: -27% Design as Percent of Construction: 16% Other as Percent of Construction: 59%		

2018 Intersection Safety Improvements - Statewide

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		24-Aug-18	26-Oct-18	31-Oct-19
Design	\$0.240	\$0.240	\$0.000	\$0.209				
Construction	\$0.745	\$0.773	\$0.028	\$0.709				
Other	\$0.724	\$0.724	\$0.000	\$0.229				
Contingency	\$0.075	\$0.047	(\$0.028)	\$0.000				
Total	\$1.784	\$1.784	\$0.000	\$1.148				
PTSID: 0025K TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-May-20 # of months late: -7 % Construction Change Order: -5% Design as Percent of Construction: 31% Other as Percent of Construction: 94%		

Aquidneck Avenue HSIP

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		14-Sep-18	15-Nov-18	08-Nov-19
Design	\$0.550	\$0.570	\$0.020	\$0.509				
Construction	\$0.460	\$0.510	\$0.050	\$0.469				
Other	\$1.155	\$0.595	(\$0.560)	\$0.424				
Contingency	\$0.050	\$0.050	\$0.000	\$0.000				
Total	\$2.215	\$1.725	(\$0.490)	\$1.401				
PTSID: 0011E TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-May-20 # of months late: -7 % Construction Change Order: 5% Design as Percent of Construction: 112% Other as Percent of Construction: 117%		

Aquidneck Avenue Improvements

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Dec-17	23-Feb-18	30-Aug-19
Design	\$0.445	\$0.464	\$0.020	\$0.411				
Construction	\$1.668	\$1.783	\$0.115	\$1.562				
Other	\$1.621	\$1.543	(\$0.078)	\$1.128				
Contingency	\$0.083	\$0.027	(\$0.057)	\$0.000				
Total	\$3.817	\$3.817	\$0.000	\$3.101				
PTSID: 0076Z TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Dec-19 # of months late: -4 % Construction Change Order: 1% Design as Percent of Construction: 26% Other as Percent of Construction: 87%		

HSIP - Rt 1, S. County Median Guardrail

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		14-Sep-18	14-Nov-18	14-May-19
Design	\$0.050	\$0.047	(\$0.003)	\$0.046				
Construction	\$2.285	\$2.227	(\$0.058)	\$2.227				
Other	\$0.654	\$0.199	(\$0.455)	\$0.199				
Contingency	\$0.114	\$0.000	(\$0.114)	\$0.000				
Total	\$3.104	\$2.473	(\$0.630)	\$2.473				
PTSID: 0072Z TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Jul-19 # of months late: -3 % Construction Change Order: 1% Design as Percent of Construction: 2% Other as Percent of Construction: 9%		

Intersection Safety Improvements 2017 Statewide

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Feb-18	24-May-18	05-Sep-19
Design	\$0.375	\$0.380	\$0.005	\$0.346				
Construction	\$2.092	\$2.102	\$0.010	\$1.924				
Other	\$0.930	\$0.925	(\$0.005)	\$0.746				
Contingency	\$0.110	\$0.100	(\$0.010)	\$0.000				
Total	\$3.507	\$3.507	\$0.000	\$3.016				
PTSID: 0025N TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Jul-19 # of months late: 1 % Construction Change Order: -8% Design as Percent of Construction: 18% Other as Percent of Construction: 44%		

Intersection Safety Improvements to Rt 114 between Bear Hill Rd and I-295 Cumberland

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Mar-18	26-Jun-18	23-Jun-20
Design	\$0.650	\$0.771	\$0.121	\$0.718				
Construction	\$7.335	\$7.316	(\$0.019)	\$6.548				
Other	\$2.920	\$3.118	\$0.198	\$2.795				
Contingency	\$0.367	\$0.067	(\$0.300)	\$0.000				
Total	\$11.272	\$11.272	\$0.000	\$10.061				
PTSID: 0073X TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Oct-20 # of months late: -4 % Construction Change Order: -10% Design as Percent of Construction: 11% Other as Percent of Construction: 43%		

Intersection Safety Improvements to Rt 44 at Smithfield Crossings

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-Jul-18	05-Oct-18	30-Oct-19
Design	\$0.100	\$0.100	\$0.000	\$0.087				
Construction	\$0.630	\$0.630	\$0.000	\$0.665				
Other	\$0.571	\$0.571	\$0.000	\$0.317				
Contingency	\$0.044	\$0.044	\$0.000	\$0.000				
Total	\$1.345	\$1.345	\$0.000	\$1.069				
PTSID: 0025R TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-May-20 # of months late: -7 % Construction Change Order: 11% Design as Percent of Construction: 16% Other as Percent of Construction: 91%			

Metacom Avenue - HSIP

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		15-Aug-18	29-Oct-18	20-Feb-20
Design	\$0.594	\$0.609	\$0.015	\$0.519				
Construction	\$3.000	\$3.100	\$0.100	\$2.570				
Other	\$1.807	\$1.992	\$0.185	\$1.873				
Contingency	\$0.300	\$0.000	(\$0.300)	\$0.000				
Total	\$5.700	\$5.700	\$0.000	\$4.962				
PTSID: 0071P TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-May-20 # of months late: -3 % Construction Change Order: -1% Design as Percent of Construction: 20% Other as Percent of Construction: 64%			

Roadway Departure Mitigation - Guardrail and Median Improvements to I-95 (Warwick) and Rt 146 (N. Smithfield)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-Oct-17	01-Feb-18	11-Jul-18
Design	\$0.060	\$0.060	\$0.000	\$0.038				
Construction	\$1.600	\$1.600	\$0.000	\$1.554				
Other	\$0.841	\$0.841	\$0.000	\$0.151				
Contingency	\$0.086	\$0.086	\$0.000	\$0.000				
Total	\$2.587	\$2.587	\$0.000	\$1.743				
PTSID: 0025Q TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-May-19 # of months late: -11 % Construction Change Order: 0% Design as Percent of Construction: 4% Other as Percent of Construction: 53%			

Roadway Departure Mitigation - Systemic High Friction Surface Treatments-2018

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		22-Jun-18	29-Aug-18	03-Jul-19
Design	\$0.070	\$0.070	\$0.000	\$0.027				
Construction	\$0.767	\$0.767	\$0.000	\$0.690				
Other	\$0.476	\$0.476	\$0.000	\$0.067				
Contingency	\$0.040	\$0.040	\$0.000	\$0.000				
Total	\$1.353	\$1.353	\$0.000	\$0.783				
PTSID: 0091S TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-Dec-19 # of months late: -6 % Construction Change Order: -8% Design as Percent of Construction: 9% Other as Percent of Construction: 62%			

Rt 146 Guide Signs - C-1 - North

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		24-Jan-18	26-Mar-18	29-Jan-20
Design	\$0.503	\$0.448	(\$0.055)	\$0.424				
Construction	\$1.500	\$1.522	\$0.022	\$1.416				
Other	\$1.022	\$0.867	(\$0.156)	\$0.867				
Contingency	\$0.075	\$0.000	(\$0.075)	\$0.000				
Total	\$3.100	\$2.836	(\$0.264)	\$2.707				
PTSID: 0073S TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 30-Nov-19 # of months late: 2 % Construction Change Order: 2% Design as Percent of Construction: 29% Other as Percent of Construction: 57%			

SRTS - C-1 (Cra, Epr)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Mar-18	25-Jun-18	11-Dec-18
Design	\$0.556	\$0.672	\$0.116	\$0.644				
Construction	\$1.051	\$1.065	\$0.014	\$1.017				
Other	\$0.504	\$0.445	(\$0.059)	\$0.328				
Contingency	\$0.083	\$0.012	(\$0.072)	\$0.000				
Total	\$2.194	\$2.194	\$0.000	\$1.990				
PTSID: 0162A TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-May-19 # of months late: -6 % Construction Change Order: 0% Design as Percent of Construction: 63% Other as Percent of Construction: 42%		

STC - Allens Avenue at Terminal and Ernest

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Feb-18	31-May-18	30-May-19
Design	\$0.098	\$0.054	(\$0.044)	\$0.045				
Construction	\$0.745	\$0.783	\$0.038	\$0.722				
Other	\$0.786	\$0.792	\$0.006	\$0.662				
Contingency	\$0.055	\$0.055	\$0.000	\$0.000				
Total	\$1.684	\$1.684	\$0.000	\$1.429				
PTSID: 0080H TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Aug-19 # of months late: -3 % Construction Change Order: -3% Design as Percent of Construction: 7% Other as Percent of Construction: 101%		

STC - Statewide Pedestrian and Intersection Safety Improvements

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Jun-18	17-Sep-18	12-Dec-19
Design	\$0.370	\$0.341	(\$0.029)	\$0.341				
Construction	\$1.486	\$1.229	(\$0.258)	\$1.229				
Other	\$0.941	\$0.724	(\$0.218)	\$0.722				
Contingency	\$0.075	\$0.000	(\$0.075)	\$0.000				
Total	\$2.872	\$2.293	(\$0.579)	\$2.291				
PTSID: 0080C TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Nov-19 # of months late: 0 % Construction Change Order: -17% Design as Percent of Construction: 28% Other as Percent of Construction: 59%		

TRANSIT

Pawtucket/Central Falls Commuter Rail Station and Bus Hub

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Apr-18	31-Oct-18	23-Jan-23
Design	\$0.087	\$4.500	\$4.413	\$4.248				
Construction	\$35.796	\$43.646	\$7.850	\$40.239				
Other	\$20.277	\$16.802	(\$3.475)	\$16.374				
Contingency	\$1.790	\$0.000	(\$1.790)	\$0.000				
Total	\$57.950	\$64.948	\$6.998	\$60.861				
PTSID: 9007Q TYPE: TRANSIT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Jul-22 # of months late: 6 % Construction Change Order: 18% Design as Percent of Construction: 10% Other as Percent of Construction: 38%		

FFY 2019 PROJECTS

Insert A

FFY19

BRIDGE

Bridge Group 01 - PVD

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Mar-19	03-Jun-19	31-May-22
Design	\$0.865	\$1.329	\$0.463	\$1.329				
Construction	\$9.173	\$20.532	\$11.360	\$20.282				
Other	\$1.898	\$3.114	\$1.216	\$2.982				
Contingency	\$0.742	\$0.000	(\$0.742)	\$0.000				
Total	\$12.678	\$24.975	\$12.297	\$24.593				
PTSID: 0013A TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-May-22 # of months late: 0 % Construction Change Order: 121% Design as Percent of Construction: 6% Other as Percent of Construction: 15%		

Bridge Group 03 - I-95

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		15-Aug-19	21-Oct-19	10-Nov-21
Design	\$0.798	\$0.798	\$0.000	\$0.794				
Construction	\$10.222	\$10.278	\$0.056	\$9.743				
Other	\$2.207	\$2.223	\$0.016	\$2.130				
Contingency	\$0.511	\$0.439	(\$0.072)	\$0.000				
Total	\$13.738	\$13.738	\$0.000	\$12.668				
PTSID: 0013N TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Jul-22 # of months late: -9 % Construction Change Order: 0% Design as Percent of Construction: 8% Other as Percent of Construction: 22%		

Bridge Group 12A - Sandy Bottom

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		25-Jul-19	21-Oct-19	26-May-23
Design	\$0.638	\$0.638	\$0.000	\$0.898				
Construction	\$5.150	\$5.150	\$0.000	\$4.900				
Other	\$2.563	\$2.563	\$0.000	\$2.527				
Contingency	\$0.500	\$0.500	\$0.000	\$0.000				
Total	\$8.850	\$8.850	\$0.000	\$8.324				
PTSID: 0114W TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Oct-23 # of months late: -5 % Construction Change Order: 4% Design as Percent of Construction: 12% Other as Percent of Construction: 50%		

Bridge Group 16A - FOS, GLO, PVD, SCI, SMI

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Jun-19	12-Sep-19	26-Apr-23
Design	\$1.013	\$1.013	\$0.000	\$1.117				
Construction	\$6.040	\$12.935	\$6.895	\$9.778				
Other	\$1.194	\$2.617	\$1.423	\$2.531				
Contingency	\$0.305	\$0.000	(\$0.305)	\$0.000				
Total	\$8.552	\$16.565	\$8.013	\$13.426				
PTSID: 0013V TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Dec-21 # of months late: 16 % Construction Change Order: 54% Design as Percent of Construction: 8% Other as Percent of Construction: 20%		

Bridge Group 16B - FOS, JOH, PVD, SCI

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		11-Sep-19	29-Nov-19	02-Jul-21
Design	\$0.977	\$0.977	\$0.000	\$0.941				
Construction	\$3.155	\$3.155	\$0.000	\$2.770				
Other	\$1.520	\$0.837	(\$0.683)	\$0.620				
Contingency	\$0.160	\$0.160	\$0.000	\$0.000				
Total	\$5.812	\$5.129	(\$0.683)	\$4.331				
PTSID: 0015C TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Dec-21 # of months late: -6 % Construction Change Order: 2% Design as Percent of Construction: 31% Other as Percent of Construction: 27%		

Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		24-Sep-19	06-Dec-19	20-Dec-21
Design	\$0.700	\$0.700	\$0.000	\$0.560				
Construction	\$3.982	\$3.982	\$0.000	\$4.642				
Other	\$1.920	\$1.580	(\$0.340)	\$1.258				
Contingency	\$0.199	\$0.199	\$0.000	\$0.000				
Total	\$6.801	\$6.461	(\$0.340)	\$6.460				
PTSID: 0013W TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Apr-22 # of months late: -4 % Construction Change Order: 13% Design as Percent of Construction: 18% Other as Percent of Construction: 40%		

Bridge Group 18B - EGR, NKS

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-May-19	09-Aug-19	31-Mar-21
Design	\$0.379	\$0.315	(\$0.065)	\$0.315				
Construction	\$2.772	\$2.672	(\$0.100)	\$2.672				
Other	\$0.906	\$0.933	\$0.027	\$0.883				
Contingency	\$0.180	\$0.000	(\$0.180)	\$0.000				
Total	\$4.238	\$3.919	(\$0.319)	\$3.869				
PTSID: 0031Y TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Sep-21 # of months late: -6 % Construction Change Order: -2% Design as Percent of Construction: 12% Other as Percent of Construction: 35%		

Bridge Group 40A - Hawkins

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		27-Jun-19	04-Sep-19	14-Oct-20
Design	\$0.950	\$0.884	(\$0.066)	\$0.884				
Construction	\$2.171	\$2.215	\$0.044	\$2.215				
Other	\$1.351	\$0.590	(\$0.761)	\$0.590				
Contingency	\$0.250	\$0.000	(\$0.250)	\$0.000				
Total	\$4.721	\$3.689	(\$1.033)	\$3.689				
PTSID: 0114X TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Oct-21 # of months late: -13 % Construction Change Order: 7% Design as Percent of Construction: 40% Other as Percent of Construction: 27%		

Bridge Group 40B - Bath St East

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Feb-19	14-May-19	15-Dec-20
Design	\$0.436	\$0.436	\$0.000	\$0.368				
Construction	\$2.368	\$2.368	\$0.000	\$2.000				
Other	\$0.738	\$0.853	\$0.115	\$0.917				
Contingency	\$0.275	\$0.160	(\$0.115)	\$0.000				
Total	\$3.817	\$3.817	\$0.000	\$3.285				
PTSID: 0015D TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Dec-20 # of months late: -1 % Construction Change Order: -7% Design as Percent of Construction: 18% Other as Percent of Construction: 36%		

Bridge Group 44A - Silver Creek

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Apr-19	20-Aug-19	17-Nov-20
Design	\$0.494	\$0.681	\$0.188	\$0.673				
Construction	\$2.586	\$3.786	\$1.200	\$3.685				
Other	\$1.741	\$1.654	(\$0.087)	\$1.464				
Contingency	\$0.129	\$0.000	(\$0.129)	\$0.000				
Total	\$4.950	\$6.121	\$1.171	\$5.822				
PTSID: 2601G TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Mar-22 # of months late: -17 % Construction Change Order: 46% Design as Percent of Construction: 18% Other as Percent of Construction: 44%		

Bridge Group 51A - Rt 37 C-2

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		25-Sep-19	27-Jan-20	Aug-24
Design	\$6.400	\$5.450	(\$0.950)	\$6.590				
Construction	\$57.980	\$59.004	\$1.024	\$44.827				
Other	\$7.066	\$7.539	\$0.473	\$9.011				
Contingency	\$4.500	\$0.000	(\$4.500)	\$0.000				
Total	\$75.946	\$71.992	(\$3.954)	\$60.427				
PTSID: 2601E TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-May-23 # of months late: 15 % Construction Change Order: 4% Design as Percent of Construction: 9% Other as Percent of Construction: 13%		

Bridge Group 54A - Kingston Rd Bridge

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Mar-19	10-Jun-19	04-Jan-22
Design	\$1.900	\$1.900	\$0.000	\$1.194				
Construction	\$14.639	\$14.639	\$0.000	\$13.924				
Other	\$3.898	\$3.898	\$0.000	\$4.418				
Contingency	\$0.888	\$0.888	\$0.000	\$0.000				
Total	\$21.325	\$21.325	\$0.000	\$19.536				
PTSID: 0143C TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Jun-22 # of months late: -6 % Construction Change Order: 2% Design as Percent of Construction: 13% Other as Percent of Construction: 27%		

Bridge Group 58A - Division St

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Apr-19	06-Aug-19	30-Nov-22
Design	\$1.440	\$1.440	\$0.000	\$1.162				
Construction	\$15.661	\$15.706	\$0.045	\$14.306				
Other	\$5.065	\$5.065	\$0.000	\$4.590				
Contingency	\$0.783	\$0.738	(\$0.045)	\$0.000				
Total	\$22.949	\$22.949	\$0.000	\$20.058				
PTSID: 0156D TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Nov-22 # of months late: 0 % Construction Change Order: -1% Design as Percent of Construction: 9% Other as Percent of Construction: 32%		

Bridge Group 62 - Manville Br

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		27-Sep-19	04-Feb-20	12-Jul-21
Design	\$1.200	\$1.200	\$0.000	\$0.944				
Construction	\$7.000	\$7.000	\$0.000	\$5.782				
Other	\$2.030	\$2.425	\$0.395	\$1.749				
Contingency	\$0.500	\$0.105	(\$0.395)	\$0.000				
Total	\$10.730	\$10.730	\$0.000	\$8.475				
PTSID: 0014M TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Dec-21 # of months late: -6 % Construction Change Order: -7% Design as Percent of Construction: 17% Other as Percent of Construction: 35%		

OPERATING

Materials Lab - Quality Assurance

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		14-Dec-18	15-Apr-19	31-Jul-20
Design	\$0.451	\$0.521	\$0.070	\$0.304				
Construction	\$2.900	\$2.900	\$0.000	\$2.904				
Other	\$0.210	\$0.210	\$0.000	\$0.050				
Contingency	\$0.290	\$0.220	(\$0.070)	\$0.000				
Total	\$3.851	\$3.851	\$0.000	\$3.258				
PTSID: 9003E TYPE: OPERATING <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Jul-20 # of months late: 0 % Construction Change Order: 0% Design as Percent of Construction: 18% Other as Percent of Construction: 7%		

Salt Storage Facility - East Providence

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Jul-19	21-Oct-19	14-Oct-20
Design	\$0.117	\$0.117	\$0.000	\$0.107				
Construction	\$2.074	\$2.074	\$0.000	\$2.074				
Other	\$0.471	\$0.471	\$0.000	\$0.077				
Contingency	\$0.100	\$0.100	\$0.000	\$0.000				
Total	\$2.762	\$2.762	\$0.000	\$2.258				
PTSID: 0131M TYPE: OPERATING <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Oct-20 # of months late: -1 % Construction Change Order: 0% Design as Percent of Construction: 6% Other as Percent of Construction: 23%		

PAVEMENT

2018 Crack Sealing South and Central Regions C-2

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-Jan-19	14-May-19	01-Aug-19
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$0.422	\$0.360	(\$0.062)	\$0.360				
Other	\$0.247	\$0.122	(\$0.125)	\$0.122				
Contingency	\$0.050	\$0.000	(\$0.050)	\$0.000				
Total	\$0.719	\$0.483	(\$0.236)	\$0.483				
PTSID: 0105H TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Oct-19 # of months late: -3 % Construction Change Order: 0% Design as Percent of Construction: Other as Percent of Construction: 34%		

2019 Crack Sealing North and East Regions C-1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		22-Mar-19	06-Aug-19	31-Oct-19
Design	\$0.024	\$0.000	(\$0.024)	\$0.000				
Construction	\$0.681	\$0.530	(\$0.151)	\$0.530				
Other	\$0.242	\$0.084	(\$0.158)	\$0.084				
Contingency	\$0.100	\$0.000	(\$0.100)	\$0.000				
Total	\$1.047	\$0.614	(\$0.434)	\$0.614				
PTSID: 2602B TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Oct-19 # of months late: 0 % Construction Change Order: 0% Design as Percent of Construction: Other as Percent of Construction: 16%		

2019 Crack Sealing South and Central Regions C-1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Mar-19	07-Jun-19	31-Oct-19
Design	\$0.024	\$0.000	(\$0.024)	\$0.000				
Construction	\$0.723	\$0.626	(\$0.096)	\$0.626				
Other	\$0.226	\$0.082	(\$0.144)	\$0.082				
Contingency	\$0.075	\$0.000	(\$0.075)	\$0.000				
Total	\$1.047	\$0.708	(\$0.339)	\$0.708				
PTSID: 2602C TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Oct-19 # of months late: 0 % Construction Change Order: 0% Design as Percent of Construction: Other as Percent of Construction: 13%		

2019 Paver Placed Elastomeric Surface Treatment C-1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Jan-19	08-Apr-19	25-Oct-19
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$1.713	\$1.824	\$0.110	\$1.639				
Other	\$0.335	\$0.337	\$0.002	\$0.307				
Contingency	\$0.133	\$0.021	(\$0.112)	\$0.000				
Total	\$2.181	\$2.181	\$0.000	\$1.946				
PTSID: 2601D TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Oct-19 # of months late: 0 % Construction Change Order: 6% Design as Percent of Construction: Other as Percent of Construction: 18%		

2019 Paver Placed Elastomeric Surface Treatment C-2

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Jan-19	01-Apr-19	31-Oct-19
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$2.194	\$3.256	\$1.061	\$3.256				
Other	\$0.557	\$0.396	(\$0.161)	\$0.396				
Contingency	\$0.220	\$0.000	(\$0.220)	\$0.000				
Total	\$2.971	\$3.652	\$0.681	\$3.652				
PTSID: 2601F TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Oct-19 # of months late: 0 % Construction Change Order: 48% Design as Percent of Construction: Other as Percent of Construction: 12%		

2019 Paver Placed Elastomeric Surface Treatment C-3

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Mar-19	04-Jun-19	25-Oct-19
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$1.500	\$1.555	\$0.055	\$1.422				
Other	\$0.280	\$0.359	\$0.079	\$0.325				
Contingency	\$0.150	\$0.017	(\$0.133)	\$0.000				
Total	\$1.930	\$1.930	\$0.000	\$1.747				
PTSID: 2602A TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Oct-19 # of months late: 0 % Construction Change Order: 8% Design as Percent of Construction: Other as Percent of Construction: 23%		

2019 Rubberized Asphalt Chip Seal

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		22-Mar-19	14-May-19	10-Apr-20
Design	\$0.024	\$0.000	(\$0.024)	\$0.000				
Construction	\$1.653	\$1.526	(\$0.128)	\$1.526				
Other	\$0.249	\$0.204	(\$0.044)	\$0.204				
Contingency	\$0.075	\$0.000	(\$0.075)	\$0.000				
Total	\$2.001	\$1.730	(\$0.271)	\$1.730				
PTSID: 2601Z TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-May-20 # of months late: -2 % Construction Change Order: -8% Design as Percent of Construction: Other as Percent of Construction: 13%		

2019 Rubberized Asphalt Chip Seal C-1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Jan-19	28-Mar-19	10-Apr-20
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$1.133	\$1.040	(\$0.093)	\$1.040				
Other	\$0.288	\$0.107	(\$0.182)	\$0.107				
Contingency	\$0.079	\$0.000	(\$0.079)	\$0.000				
Total	\$1.500	\$1.146	(\$0.354)	\$1.146				
PTSID: 2601C TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-May-20 # of months late: -2 % Construction Change Order: -8% Design as Percent of Construction: Other as Percent of Construction: 10%		

Broad St Regeneration

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Aug-19	02-Dec-19	08-Aug-23
Design	\$1.665	\$1.751	\$0.086	\$1.711				
Construction	\$12.884	\$13.596	\$0.713	\$11.223				
Other	\$3.035	\$6.659	\$3.624	\$5.371				
Contingency	\$0.644	\$0.000	(\$0.644)	\$0.000				
Total	\$18.228	\$22.006	\$3.778	\$18.305				
PTSID: 0004D TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Jun-23 # of months late: 1 % Construction Change Order: 8% Design as Percent of Construction: 13% Other as Percent of Construction: 49%		

Central Pk & Battey Meetinghouse Rd

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		03-Apr-19	10-Jun-19	25-Oct-19
Design	\$0.291	\$0.326	\$0.035	\$0.172				
Construction	\$3.277	\$3.277	\$0.000	\$2.763				
Other	\$0.831	\$0.796	(\$0.035)	\$0.518				
Contingency	\$0.157	\$0.157	\$0.000	\$0.000				
Total	\$4.556	\$4.556	\$0.000	\$3.452				
PTSID: 0173G TYPE: PAVEMENT <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			30-Jun-20
					# of months late:			-8
					% Construction Change Order:			-1%
					Design as Percent of Construction:			10%
					Other as Percent of Construction:			24%

Old Summit Rd & Susan Bowen Rd (Rt 117 - Rt 117)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		19-Oct-18	02-Jan-19	23-Oct-19
Design	\$0.320	\$0.283	(\$0.037)	\$0.058				
Construction	\$0.550	\$0.557	\$0.007	\$0.431				
Other	\$0.532	\$0.562	\$0.030	\$0.167				
Contingency	\$0.100	\$0.100	\$0.000	\$0.000				
Total	\$1.502	\$1.502	\$0.000	\$0.656				
PTSID: 0173H TYPE: PAVEMENT <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			31-Dec-19
					# of months late:			-2
					% Construction Change Order:			-20%
					Design as Percent of Construction:			51%
					Other as Percent of Construction:			101%

Old Tower Hill Rd (Rt 108 - Rt 1)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		15-Aug-19	22-Oct-19	29-Sep-20
Design	\$0.342	\$0.342	\$0.000	\$0.342				
Construction	\$2.239	\$2.250	\$0.011	\$2.231				
Other	\$1.158	\$1.147	(\$0.011)	\$0.736				
Contingency	\$0.175	\$0.175	\$0.000	\$0.000				
Total	\$3.915	\$3.915	\$0.000	\$3.309				
PTSID: 0055L TYPE: PAVEMENT <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			31-May-21
					# of months late:			-8
					% Construction Change Order:			0%
					Design as Percent of Construction:			15%
					Other as Percent of Construction:			51%

Pell Bridge Ramps - Phase 1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		27-Sep-19	02-Mar-20	31-Aug-21
Design	\$1.150	\$1.150	\$0.000	\$0.873				
Construction	\$6.296	\$6.296	\$0.000	\$5.893				
Other	\$3.021	\$3.021	\$0.000	\$2.138				
Contingency	\$0.495	\$0.495	\$0.000	\$0.000				
Total	\$10.962	\$10.962	\$0.000	\$8.904				
PTSID: 0050A TYPE: PAVEMENT <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			31-Dec-21
					# of months late:			-4
					% Construction Change Order:			0%
					Design as Percent of Construction:			18%
					Other as Percent of Construction:			48%

Rt 44 - Taunton Ave (Rt 1A/114 - Mass S/L)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Aug-19	17-Dec-19	30-Jun-21
Design	\$0.515	\$0.515	\$0.000	\$0.492				
Construction	\$3.043	\$3.043	\$0.000	\$2.800				
Other	\$1.025	\$1.025	\$0.000	\$1.308				
Contingency	\$0.175	\$0.175	\$0.000	\$0.000				
Total	\$4.758	\$4.758	\$0.000	\$4.600				
PTSID: 0076R TYPE: PAVEMENT <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			31-May-21
					# of months late:			1
					% Construction Change Order:			-8%
					Design as Percent of Construction:			17%
					Other as Percent of Construction:			34%

Rt 6 - (Rt 102 - Rt 101)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		16-Nov-18	15-Jan-19	30-Aug-19
Design	\$0.325	\$0.273	(\$0.052)	\$0.273				
Construction	\$6.247	\$5.785	(\$0.462)	\$5.785				
Other	\$1.190	\$0.772	(\$0.418)	\$0.772				
Contingency	\$0.312	\$0.000	(\$0.312)	\$0.000				
Total	\$8.075	\$6.830	(\$1.244)	\$6.830				
PTSID: 0081Y TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Sep-19 # of months late: -1 % Construction Change Order: -7% Design as Percent of Construction: 5% Other as Percent of Construction: 13%		

Rt 78 (Rt 1 - Conn S/L)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		26-Oct-18	04-Jan-19	27-Nov-19
Design	\$0.395	\$0.408	\$0.013	\$0.369				
Construction	\$3.003	\$3.405	\$0.403	\$2.882				
Other	\$0.905	\$0.704	(\$0.201)	\$0.717				
Contingency	\$0.250	\$0.035	(\$0.215)	\$0.000				
Total	\$4.553	\$4.553	\$0.000	\$3.969				
PTSID: 0081J TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Dec-19 # of months late: -1 % Construction Change Order: -4% Design as Percent of Construction: 12% Other as Percent of Construction: 21%		

TRAFFIC

High Friction Surface Treatment - I-95 Curves Pawtucket, Route 24, Route 37

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		17-May-19	18-Jul-19	30-Jun-20
Design	\$0.070	\$0.070	\$0.000	\$0.017				
Construction	\$1.756	\$1.801	\$0.045	\$1.778				
Other	\$0.510	\$0.465	(\$0.045)	\$0.274				
Contingency	\$0.175	\$0.175	\$0.000	\$0.000				
Total	\$2.511	\$2.511	\$0.000	\$2.069				
PTSID: 0192J TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Jul-20 # of months late: -1 % Construction Change Order: 3% Design as Percent of Construction: 4% Other as Percent of Construction: 26%		

Roadway Departure Mitigation - Non-Freeway Roadside Improvements 2019 C-1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Nov-18	05-Feb-19	27-Nov-19
Design	\$0.135	\$0.135	\$0.000	\$0.049				
Construction	\$1.100	\$1.100	\$0.000	\$0.916				
Other	\$0.860	\$0.860	\$0.000	\$0.491				
Contingency	\$0.100	\$0.100	\$0.000	\$0.000				
Total	\$2.195	\$2.195	\$0.000	\$1.456				
PTSID: 0091T TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Apr-20 # of months late: -5 % Construction Change Order: -17% Design as Percent of Construction: 12% Other as Percent of Construction: 78%		

SRTS - C-1A (Bar)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		20-Mar-19	14-May-19	04-Aug-20
Design	\$0.134	\$0.042	(\$0.092)	\$0.000				
Construction	\$0.958	\$1.081	\$0.123	\$0.999				
Other	\$0.735	\$0.749	\$0.014	\$0.618				
Contingency	\$0.048	\$0.003	(\$0.045)	\$0.000				
Total	\$1.875	\$1.875	\$0.000	\$1.617				
PTSID: 2601U TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Dec-20 # of months late: -5 % Construction Change Order: 12% Design as Percent of Construction: 4% Other as Percent of Construction: 69%		

SRTS - C-2 (Nar)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Feb-19	28-Jun-19	02-Nov-20
Design	\$0.560	\$0.588	\$0.028	\$0.561	Anticipated Completion at NTP: 30-Jun-21 # of months late: -8 % Construction Change Order: 6% Design as Percent of Construction: 45% Other as Percent of Construction: 38%			
Construction	\$1.296	\$1.307	\$0.011	\$1.377				
Other	\$0.565	\$0.493	(\$0.073)	\$0.310				
Contingency	\$0.060	\$0.037	(\$0.024)	\$0.000				
Total	\$2.481	\$2.424	(\$0.057)	\$2.249				
PTSID: 0162G TYPE: TRAFFIC <input type="checkbox"/> Legacy								

SRTS - C-3 (Smi, Wns)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		22-Mar-19	16-May-19	09-Jul-20
Design	\$0.424	\$0.404	(\$0.020)	\$0.362	Anticipated Completion at NTP: 30-Sep-20 # of months late: -3 % Construction Change Order: -9% Design as Percent of Construction: 40% Other as Percent of Construction: 68%			
Construction	\$1.125	\$1.013	(\$0.112)	\$1.013				
Other	\$0.569	\$0.694	\$0.124	\$0.754				
Contingency	\$0.043	\$0.043	\$0.000	\$0.000				
Total	\$2.161	\$2.154	(\$0.007)	\$2.129				
PTSID: 0162H TYPE: TRAFFIC <input type="checkbox"/> Legacy								

STC Misc Improvements 2018

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		10-Oct-18	28-Jan-19	13-Dec-19
Design	\$0.500	\$0.419	(\$0.081)	\$0.419	Anticipated Completion at NTP: 30-Jun-20 # of months late: -7 % Construction Change Order: -20% Design as Percent of Construction: 27% Other as Percent of Construction: 58%			
Construction	\$1.939	\$1.550	(\$0.389)	\$1.549				
Other	\$0.910	\$0.894	(\$0.016)	\$0.890				
Contingency	\$0.096	\$0.000	(\$0.096)	\$0.000				
Total	\$3.445	\$2.863	(\$0.582)	\$2.858				
PTSID: 0080E TYPE: TRAFFIC <input type="checkbox"/> Legacy								

STC Misc Improvements 2019

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		27-Sep-19	12-Dec-19	13-Nov-20
Design	\$0.514	\$0.514	\$0.000	\$0.450	Anticipated Completion at NTP: 30-Jun-21 # of months late: -8 % Construction Change Order: 7% Design as Percent of Construction: 29% Other as Percent of Construction: 57%			
Construction	\$1.685	\$1.770	\$0.085	\$1.797				
Other	\$0.914	\$1.008	\$0.094	\$1.035				
Contingency	\$0.075	\$0.000	(\$0.075)	\$0.000				
Total	\$3.188	\$3.292	\$0.104	\$3.283				
PTSID: 2601H TYPE: TRAFFIC <input type="checkbox"/> Legacy								

FFY 2020 PROJECTS

Insert A

FFY20

BRIDGE

Bridge Group 10 - I-295

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		13-Mar-20	15-Jan-21	Nov-23
Design	\$0.835	\$0.760	(\$0.075)	\$0.708				
Construction	\$12.971	\$12.971	\$0.000	\$9.847				
Other	\$1.535	\$2.332	\$0.797	\$2.748				
Contingency	\$0.840	\$0.118	(\$0.722)	\$0.000				
Total	\$16.181	\$16.181	\$0.000	\$13.303				
PTSID: 0013R TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			31-Jul-22
					# of months late:			16
					% Construction Change Order:			4%
					Design as Percent of Construction:			6%
					Other as Percent of Construction:			18%

Bridge Group 43A - Mohegan

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		05-Mar-20	13-Jul-20	21-May-23
Design	\$0.863	\$0.863	\$0.000	\$0.855				
Construction	\$6.036	\$6.036	\$0.000	\$5.201				
Other	\$3.361	\$3.361	\$0.000	\$2.185				
Contingency	\$0.302	\$0.302	\$0.000	\$0.000				
Total	\$10.562	\$10.562	\$0.000	\$8.242				
PTSID: 2601A TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			30-Apr-23
					# of months late:			1
					% Construction Change Order:			1%
					Design as Percent of Construction:			14%
					Other as Percent of Construction:			56%

Bridge Group 49 - Henderson

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		12-Mar-20	29-Oct-20	Jul-25
Design	\$6.500	\$6.500	\$0.000	\$5.833				
Construction	\$65.964	\$67.884	\$1.920	\$45.405				
Other	\$8.620	\$8.620	\$0.000	\$5.553				
Contingency	\$3.298	\$1.378	(\$1.920)	\$0.000				
Total	\$84.382	\$84.382	\$0.000	\$56.791				
PTSID: 0017B TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			31-Jul-25
					# of months late:			0
					% Construction Change Order:			6%
					Design as Percent of Construction:			10%
					Other as Percent of Construction:			13%

Bridge Group 53 - Union Village RR

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		10-Mar-20	08-Jul-20	16-Jun-23
Design	\$0.946	\$0.872	(\$0.074)	\$0.793				
Construction	\$3.426	\$3.801	\$0.375	\$3.539				
Other	\$0.741	\$3.521	\$2.780	\$2.652				
Contingency	\$0.130	\$0.003	(\$0.127)	\$0.000				
Total	\$5.243	\$8.197	\$2.954	\$6.984				
PTSID: 0145C TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			30-Apr-23
					# of months late:			2
					% Construction Change Order:			15%
					Design as Percent of Construction:			23%
					Other as Percent of Construction:			93%

Bridge Group 75T-5 - I-95 Viaduct NB

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		22-Nov-19	27-Jul-20	Sep-25
Design	\$11.500	\$11.500	\$0.000	\$9.343				
Construction	\$212.000	\$219.448	\$7.448	\$151.328				
Other	\$21.500	\$21.500	\$0.000	\$14.145				
Contingency	\$20.000	\$12.552	(\$7.448)	\$0.000				
Total	\$265.000	\$265.000	\$0.000	\$174.816				
PTSID: 0018B TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			30-Sep-25
					# of months late:			0
					% Construction Change Order:			4%
					Design as Percent of Construction:			5%
					Other as Percent of Construction:			10%

PAVEMENT

2020 Crack Sealing Limited Access C-1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		14-Feb-20	04-Jun-20	01-Sep-20
Design	\$0.048	\$0.048	\$0.000	\$0.048				
Construction	\$1.373	\$1.373	\$0.000	\$1.229				
Other	\$0.528	\$0.528	\$0.000	\$0.357				
Contingency	\$0.050	\$0.050	\$0.000	\$0.000				
Total	\$2.000	\$2.000	\$0.000	\$1.634				
PTSID: 2603B TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Nov-20 # of months late: -3 % Construction Change Order: 0% Design as Percent of Construction: 4% Other as Percent of Construction: 38%		

2020 Paver Placed Elastomeric Surface Treatment C-1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		14-Feb-20	09-Apr-20	07-Jul-20
Design	\$0.052	\$0.057	\$0.005	\$0.057				
Construction	\$1.613	\$1.330	(\$0.283)	\$1.330				
Other	\$0.420	\$0.300	(\$0.121)	\$0.295				
Contingency	\$0.118	\$0.000	(\$0.118)	\$0.000				
Total	\$2.203	\$1.686	(\$0.517)	\$1.682				
PTSID: 2602Z TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Nov-20 # of months late: -5 % Construction Change Order: -14% Design as Percent of Construction: 4% Other as Percent of Construction: 23%		

2020 Rubberized Asphalt Chip Seal C-1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		18-Feb-20	09-Apr-20	05-Apr-21
Design	\$0.064	\$0.064	\$0.000	\$0.063				
Construction	\$1.323	\$1.323	\$0.000	\$1.148				
Other	\$0.305	\$0.305	\$0.000	\$0.249				
Contingency	\$0.100	\$0.100	\$0.000	\$0.000				
Total	\$1.792	\$1.792	\$0.000	\$1.460				
PTSID: 2603A TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Jun-21 # of months late: -3 % Construction Change Order: -11% Design as Percent of Construction: 5% Other as Percent of Construction: 23%		

ADA Improvements to Greene Lane

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		27-Nov-19	27-Jan-20	25-Sep-20
Design	\$0.150	\$0.150	\$0.000	\$0.142				
Construction	\$1.455	\$1.455	\$0.000	\$1.322				
Other	\$0.722	\$0.722	\$0.000	\$0.418				
Contingency	\$0.200	\$0.200	\$0.000	\$0.000				
Total	\$2.527	\$2.527	\$0.000	\$1.881				
PTSID: 0078V TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Jun-21 # of months late: -9 % Construction Change Order: -7% Design as Percent of Construction: 10% Other as Percent of Construction: 50%		

Danielson Pk (Rt 102 - West Greenville Rd)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		11-Oct-19	04-Mar-20	25-Sep-20
Design	\$0.255	\$0.249	(\$0.006)	\$0.249				
Construction	\$4.837	\$4.131	(\$0.706)	\$4.131				
Other	\$1.088	\$0.669	(\$0.419)	\$0.664				
Contingency	\$0.242	\$0.000	(\$0.242)	\$0.000				
Total	\$6.421	\$5.049	(\$1.372)	\$5.044				
PTSID: 0079P TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Dec-20 # of months late: -3 % Construction Change Order: -9% Design as Percent of Construction: 6% Other as Percent of Construction: 16%		

I-95 (Charles St - Lonsdale Ave)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		12-Nov-19	13-Feb-20	25-Sep-20
Design	\$0.372	\$0.372	\$0.000	\$0.283				
Construction	\$4.491	\$4.491	\$0.000	\$4.128				
Other	\$3.244	\$1.484	(\$1.760)	\$0.634				
Contingency	\$0.374	\$0.234	(\$0.140)	\$0.000				
Total	\$8.481	\$6.581	(\$1.900)	\$5.045				
PTSID: 0082D TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Jun-21 # of months late: -9 % Construction Change Order: -1% Design as Percent of Construction: 8% Other as Percent of Construction: 33%		

Rt 115 Main St. (Rt 116 To Jackson Flat Rd.)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		12-Nov-19	27-Jan-20	27-Oct-20
Design	\$0.231	\$0.131	(\$0.100)	\$0.000				
Construction	\$1.575	\$1.500	(\$0.075)	\$1.488				
Other	\$0.461	\$0.857	\$0.396	\$0.917				
Contingency	\$0.221	\$0.000	(\$0.221)	\$0.000				
Total	\$2.488	\$2.488	\$0.000	\$2.405				
PTSID: 0173C TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Jun-21 # of months late: -8 % Construction Change Order: 0% Design as Percent of Construction: 9% Other as Percent of Construction: 57%		

Rt 1A, Old Post Rd Charlestown

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		03-Jul-20	11-Sep-20	14-Dec-20
Design	\$0.163	\$0.187	\$0.024	\$0.187				
Construction	\$0.870	\$0.761	(\$0.109)	\$0.761				
Other	\$0.689	\$0.360	(\$0.329)	\$0.360				
Contingency	\$0.050	\$0.000	(\$0.050)	\$0.000				
Total	\$1.771	\$1.308	(\$0.464)	\$1.308				
PTSID: 0172N TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Dec-20 # of months late: -1 % Construction Change Order: -12% Design as Percent of Construction: 25% Other as Percent of Construction: 47%		

Rt 5 - Lambert Lind Hwy C-1 (Mayfield Ave - I-95)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		25-Mar-20	13-Aug-20	02-Dec-22
Design	\$1.033	\$1.105	\$0.072	\$1.170				
Construction	\$14.071	\$14.071	\$0.000	\$12.975				
Other	\$4.275	\$4.789	\$0.514	\$5.080				
Contingency	\$0.586	\$0.000	(\$0.586)	\$0.000				
Total	\$19.965	\$19.965	\$0.000	\$19.226				
PTSID: 0079B TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Jun-23 # of months late: -7 % Construction Change Order: 10% Design as Percent of Construction: 8% Other as Percent of Construction: 34%		

TRAFFIC

HSIP - Crosswalk & Sign Enhancements

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Jun-20	28-Aug-20	28-Feb-22
Design	\$0.341	\$0.341	\$0.000	\$0.206				
Construction	\$1.460	\$1.486	\$0.027	\$1.259				
Other	\$1.011	\$0.984	(\$0.027)	\$0.770				
Contingency	\$0.080	\$0.080	\$0.000	\$0.000				
Total	\$2.892	\$2.892	\$0.000	\$2.234				
PTSID: 0091P TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Jun-22 # of months late: -4 % Construction Change Order: 1% Design as Percent of Construction: 23% Other as Percent of Construction: 66%		

HSIP - Crosswalk & Signal Improvements 2020

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-May-20	14-Aug-20	01-Feb-22
Design	\$0.800	\$0.800	\$0.000	\$0.304				
Construction	\$1.393	\$1.413	\$0.020	\$1.185				
Other	\$1.506	\$1.506	\$0.000	\$0.709				
Contingency	\$0.070	\$0.049	(\$0.020)	\$0.000				
Total	\$3.767	\$3.767	\$0.000	\$2.198				
PTSID: 2603P TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Dec-22 # of months late: -11 % Construction Change Order: -15% Design as Percent of Construction: 57% Other as Percent of Construction: 107%		

HSIP - Intersection Safety Improvements - 2020

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		25-Aug-20	29-Oct-20	30-Aug-21
Design	\$0.221	\$0.221	\$0.000	\$0.205				
Construction	\$0.933	\$0.933	\$0.000	\$0.861				
Other	\$0.409	\$0.409	\$0.000	\$0.583				
Contingency	\$0.094	\$0.094	\$0.000	\$0.000				
Total	\$1.656	\$1.656	\$0.000	\$1.650				
PTSID: 0153K TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Dec-21 # of months late: -4 % Construction Change Order: 0% Design as Percent of Construction: 24% Other as Percent of Construction: 44%		

HSIP - Roadway Departure Mitigation - 2020

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		06-Mar-20	23-Jun-20	16-Oct-20
Design	\$0.155	\$0.155	\$0.000	\$0.038				
Construction	\$2.291	\$2.291	\$0.000	\$2.133				
Other	\$0.635	\$0.635	\$0.000	\$0.179				
Contingency	\$0.115	\$0.115	\$0.000	\$0.000				
Total	\$3.196	\$3.196	\$0.000	\$2.350				
PTSID: 2601Y TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-May-21 # of months late: -8 % Construction Change Order: -7% Design as Percent of Construction: 7% Other as Percent of Construction: 28%		

HSIP - Signalization of Allens Ave. C-5

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Apr-20	07-Jul-20	05-Nov-21
Design	\$0.206	\$0.118	(\$0.089)	\$0.097				
Construction	\$3.084	\$3.134	\$0.050	\$2.860				
Other	\$1.255	\$1.679	\$0.423	\$1.660				
Contingency	\$0.155	\$0.006	(\$0.149)	\$0.000				
Total	\$4.700	\$4.936	\$0.236	\$4.617				
PTSID: 0070I TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Dec-21 # of months late: -2 % Construction Change Order: -2% Design as Percent of Construction: 4% Other as Percent of Construction: 54%		

STC - I-295 SB at Bald Hill Rd

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Sep-20	15-Jan-21	20-Oct-21
Design	\$0.409	\$0.409	\$0.000	\$0.259				
Construction	\$1.270	\$1.270	\$0.000	\$1.037				
Other	\$1.195	\$1.195	\$0.000	\$0.848				
Contingency	\$0.113	\$0.113	\$0.000	\$0.000				
Total	\$2.987	\$2.987	\$0.000	\$2.144				
PTSID: 2602L TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-May-22 # of months late: -7 % Construction Change Order: -5% Design as Percent of Construction: 32% Other as Percent of Construction: 94%		

STC Improvements - 2020

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.294	\$0.294	\$0.000	\$0.291
Construction	\$0.974	\$0.974	\$0.000	\$0.931
Other	\$0.845	\$0.845	\$0.000	\$0.924
Contingency	\$0.097	\$0.097	\$0.000	\$0.000
Total	\$2.210	\$2.210	\$0.000	\$2.145
PTSID: 2602M TYPE: TRAFFIC <input type="checkbox"/> Legacy				

Schedule:	Advertise	NTP	Complete
	21-Jul-20	28-Sep-20	26-Aug-21
Anticipated Completion at NTP:			31-Dec-21
# of months late:			-4
% Construction Change Order:			-3%
Design as Percent of Construction:			30%
Other as Percent of Construction:			87%

FFY 2021 PROJECTS

Insert A

FFY21

BRIDGE

Rt 146 Reconstruction

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Jul-21	18-Mar-22	Aug-26
Design	\$4.225	\$4.225	\$0.000	\$2.866				
Construction	\$167.400	\$167.400	\$0.000	\$49.437				
Other	\$16.700	\$16.700	\$0.000	\$3.867				
Contingency	\$8.500	\$8.500	\$0.000	\$0.000				
Total	\$196.825	\$196.825	\$0.000	\$56.170				
PTSID: 2603N TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			31-Aug-26
					# of months late:			0
					% Construction Change Order:			0%
					Design as Percent of Construction:			3%
					Other as Percent of Construction:			10%

Bridge Group 32 - I-95

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		13-Nov-20	05-Feb-21	11-Aug-23
Design	\$2.460	\$2.460	\$0.000	\$2.683				
Construction	\$29.000	\$29.000	\$0.000	\$24.759				
Other	\$4.330	\$4.330	\$0.000	\$2.878				
Contingency	\$2.000	\$2.000	\$0.000	\$0.000				
Total	\$37.790	\$37.790	\$0.000	\$30.319				
PTSID: 2603F TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			30-Nov-23
					# of months late:			-4
					% Construction Change Order:			19%
					Design as Percent of Construction:			8%
					Other as Percent of Construction:			15%

Bridge Group 35 - I-295

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		18-Jun-21	07-Sep-21	Aug-24
Design	\$1.874	\$1.874	\$0.000	\$1.265				
Construction	\$9.182	\$9.182	\$0.000	\$5.817				
Other	\$4.037	\$4.037	\$0.000	\$2.005				
Contingency	\$0.684	\$0.684	\$0.000	\$0.000				
Total	\$15.777	\$15.777	\$0.000	\$9.087				
PTSID: 0016N TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			31-Aug-24
					# of months late:			0
					% Construction Change Order:			4%
					Design as Percent of Construction:			20%
					Other as Percent of Construction:			44%

Bridge Group 45C_H - Cottrell

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		16-Jul-21	24-Sep-21	13-Oct-22
Design	\$0.876	\$0.876	\$0.000	\$0.874				
Construction	\$2.620	\$2.620	\$0.000	\$2.558				
Other	\$1.753	\$1.753	\$0.000	\$0.997				
Contingency	\$0.270	\$0.270	\$0.000	\$0.000				
Total	\$5.519	\$5.519	\$0.000	\$4.428				
PTSID: 2602X TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			30-Apr-23
					# of months late:			-7
					% Construction Change Order:			-2%
					Design as Percent of Construction:			33%
					Other as Percent of Construction:			67%

Bridge Group 51B - Rt 37 C-3

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		11-Aug-21	01-Apr-22	Jun-26
Design	\$3.515	\$3.635	\$0.120	\$2.069				
Construction	\$65.333	\$65.432	\$0.099	\$15.348				
Other	\$10.152	\$11.433	\$1.281	\$1.721				
Contingency	\$6.000	\$4.500	(\$1.500)	\$0.000				
Total	\$85.000	\$85.000	\$0.000	\$19.138				
PTSID: 0013D TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			30-Jun-26
					# of months late:			0
					% Construction Change Order:			0%
					Design as Percent of Construction:			6%
					Other as Percent of Construction:			17%

Bridge Group 57J - Browning Mill

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		08-Jan-21	15-Mar-21	14-Oct-21
Design	\$0.428	\$0.428	\$0.000	\$0.413				
Construction	\$0.600	\$0.600	\$0.000	\$0.508				
Other	\$0.909	\$0.909	\$0.000	\$0.705				
Contingency	\$0.107	\$0.107	\$0.000	\$0.000				
Total	\$2.044	\$2.044	\$0.000	\$1.625				
PTSID: 0201L TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Dec-21 # of months late: -3 % Construction Change Order: -15% Design as Percent of Construction: 71% Other as Percent of Construction: 152%		

Bridge Group 57T-10 - I-195 Washington North Phase 2 (Re-advertised)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		17-Mar-21	01-Sep-21	Aug-26
Design	\$3.100	\$3.100	\$0.000	\$2.915				
Construction	\$59.488	\$59.488	\$0.000	\$23.753				
Other	\$9.510	\$9.960	\$0.450	\$3.560				
Contingency	\$5.950	\$5.500	(\$0.450)	\$0.000				
Total	\$78.048	\$78.048	\$0.000	\$30.229				
PTSID: 2604M TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Aug-26 # of months late: 0 % Construction Change Order: 0% Design as Percent of Construction: 5% Other as Percent of Construction: 17%		

Bridge Group 59C - Reservoir Ave RR

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		22-Dec-20	30-Mar-21	Jul-24
Design	\$2.078	\$2.078	\$0.000	\$2.174				
Construction	\$7.889	\$7.889	\$0.000	\$6.978				
Other	\$4.154	\$4.154	\$0.000	\$3.577				
Contingency	\$0.400	\$0.400	\$0.000	\$0.000				
Total	\$14.521	\$14.521	\$0.000	\$12.729				
PTSID: 0014N TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Dec-22 # of months late: 19 % Construction Change Order: 12% Design as Percent of Construction: 26% Other as Percent of Construction: 53%		

Bridge Group 69E - Hunts Mills

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		13-Sep-21	18-Mar-22	Oct-23
Design	\$0.997	\$0.997	\$0.000	\$0.988				
Construction	\$5.511	\$5.511	\$0.000	\$4.635				
Other	\$2.020	\$2.020	\$0.000	\$1.520				
Contingency	\$0.280	\$0.280	\$0.000	\$0.000				
Total	\$8.809	\$8.809	\$0.000	\$7.143				
PTSID: 0032B TYPE: BRIDGE <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Oct-23 # of months late: 0 % Construction Change Order: 1% Design as Percent of Construction: 18% Other as Percent of Construction: 37%		

OPERATING

Salt Storage Facility - Pawtucket

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-May-21	19-Aug-21	31-Oct-22
Design	\$0.130	\$0.130	\$0.000	\$0.124				
Construction	\$1.860	\$1.860	\$0.000	\$1.741				
Other	\$0.210	\$0.210	\$0.000	\$0.237				
Contingency	\$0.075	\$0.075	\$0.000	\$0.000				
Total	\$2.275	\$2.275	\$0.000	\$2.102				
PTSID: 0131N TYPE: OPERATING <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Sep-22 # of months late: 1 % Construction Change Order: 0% Design as Percent of Construction: 7% Other as Percent of Construction: 11%		

PAVEMENT

2021 Crack Sealing North, South, Central Regions C-1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		17-Mar-21	27-May-21	15-Sep-21
Design	\$0.054	\$0.054	\$0.000	\$0.054				
Construction	\$0.841	\$0.825	(\$0.016)	\$0.825				
Other	\$0.590	\$0.302	(\$0.288)	\$0.302				
Contingency	\$0.075	\$0.000	(\$0.075)	\$0.000				
Total	\$1.560	\$1.181	(\$0.379)	\$1.181				
PTSID: 2604C TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Nov-21 # of months late: -3 % Construction Change Order: -2% Design as Percent of Construction: 7% Other as Percent of Construction: 37%		

2021 Paver Placed Surface Treatment C-1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		19-Mar-21	04-Jun-21	28-Oct-21
Design	\$0.062	\$0.062	\$0.000	\$0.060				
Construction	\$1.934	\$3.234	\$1.300	\$2.990				
Other	\$0.575	\$0.750	\$0.175	\$0.790				
Contingency	\$0.100	\$0.125	\$0.025	\$0.000				
Total	\$2.671	\$4.171	\$1.500	\$3.840				
PTSID: 2604A TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Nov-21 # of months late: -1 % Construction Change Order: 55% Design as Percent of Construction: 2% Other as Percent of Construction: 23%		

2021 Rubberized Asphalt Chip Seal C-1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		17-Mar-21	17-May-21	08-Apr-22
Design	\$0.053	\$0.053	\$0.000	\$0.053				
Construction	\$1.164	\$1.164	\$0.000	\$1.042				
Other	\$0.400	\$0.400	\$0.000	\$0.189				
Contingency	\$0.050	\$0.050	\$0.000	\$0.000				
Total	\$1.667	\$1.667	\$0.000	\$1.284				
PTSID: 2604B TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Jun-22 # of months late: -3 % Construction Change Order: -10% Design as Percent of Construction: 5% Other as Percent of Construction: 34%		

Birch Swamp & Schoolhouse Rd (Market St - Long Ln)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-May-21	26-Jul-21	14-Apr-23
Design	\$0.458	\$0.458	\$0.000	\$0.356				
Construction	\$3.698	\$3.727	\$0.028	\$3.119				
Other	\$1.543	\$1.388	(\$0.155)	\$0.964				
Contingency	\$0.300	\$0.100	(\$0.200)	\$0.000				
Total	\$6.000	\$5.673	(\$0.327)	\$4.438				
PTSID: 0083R TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-May-23 # of months late: -2 % Construction Change Order: 0% Design as Percent of Construction: 12% Other as Percent of Construction: 37%		

I-195 Relocation - C-19 - Parks/Bridge Completion

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Apr-21	09-Jul-21	30-Nov-21
Design	\$0.300	\$0.300	\$0.000	\$0.280				
Construction	\$0.500	\$0.500	\$0.000	\$0.403				
Other	\$0.644	\$0.644	\$0.000	\$0.387				
Contingency	\$0.075	\$0.075	\$0.000	\$0.000				
Total	\$1.519	\$1.519	\$0.000	\$1.069				
PTSID: 0012X TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Jun-22 # of months late: -7 % Construction Change Order: -13% Design as Percent of Construction: 60% Other as Percent of Construction: 129%		

I-95 SB High Speed Lane Resurfacing

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		12-Dec-20	24-Mar-21	21-May-21
Design	\$0.035	\$0.034	(\$0.002)	\$0.033				
Construction	\$0.353	\$0.212	(\$0.141)	\$0.212				
Other	\$0.221	\$0.227	\$0.007	\$0.227				
Contingency	\$0.035	\$0.050	\$0.015	\$0.000				
Total	\$0.644	\$0.523	(\$0.121)	\$0.473				
PTSID: 2604D TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Jun-21 # of months late: -1 % Construction Change Order: -3% Design as Percent of Construction: 16% Other as Percent of Construction: 107%		

Pell Bridge Ramps - Phase 2

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Nov-20	01-Jun-21	Dec-24
Design	\$6.400	\$6.400	\$0.000	\$6.311				
Construction	\$57.979	\$57.979	\$0.000	\$41.735				
Other	\$8.200	\$8.200	\$0.000	\$15.160				
Contingency	\$2.000	\$2.000	\$0.000	\$0.000				
Total	\$74.579	\$74.579	\$0.000	\$63.205				
PTSID: 0050B TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Dec-24 # of months late: 0 % Construction Change Order: 4% Design as Percent of Construction: 11% Other as Percent of Construction: 14%		

STORMWATER

Rt 1 - Post Rd (NKS) - Drainage

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		27-Jan-21	12-Apr-21	30-Dec-22
Design	\$1.169	\$1.169	\$0.000	\$1.090				
Construction	\$5.536	\$5.536	\$0.000	\$4.914				
Other	\$3.557	\$3.557	\$0.000	\$2.107				
Contingency	\$0.280	\$0.280	\$0.000	\$0.000				
Total	\$10.542	\$10.542	\$0.000	\$8.111				
PTSID: 2601W TYPE: STORMWATER <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-May-23 # of months late: -5 % Construction Change Order: 2% Design as Percent of Construction: 21% Other as Percent of Construction: 64%		

TRAFFIC

HSIP - Intersection Safety - Route 6 & 7

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Dec-20	24-Mar-21	31-May-22
Design	\$0.335	\$0.335	\$0.000	\$0.302				
Construction	\$2.547	\$2.547	\$0.000	\$1.945				
Other	\$1.688	\$1.688	\$0.000	\$1.031				
Contingency	\$0.060	\$0.060	\$0.000	\$0.000				
Total	\$4.630	\$4.630	\$0.000	\$3.278				
PTSID: 0091U TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Sep-22 # of months late: -4 % Construction Change Order: -23% Design as Percent of Construction: 13% Other as Percent of Construction: 66%		

HSIP - Intersection Safety - Rt 37 & Natick Ave

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		22-Oct-20	15-Jan-21	03-May-22
Design	\$0.166	\$0.166	\$0.000	\$0.027				
Construction	\$2.019	\$2.108	\$0.089	\$2.039				
Other	\$0.690	\$0.690	\$0.000	\$0.918				
Contingency	\$0.125	\$0.036	(\$0.089)	\$0.000				
Total	\$3.000	\$3.000	\$0.000	\$2.984				
PTSID: 2604G TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Sep-21 # of months late: 7 % Construction Change Order: 10% Design as Percent of Construction: 8% Other as Percent of Construction: 33%		

HSIP - Roadway Departure Mitigation - 2021

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		19-Feb-21	23-Apr-21	29-Jun-22
Design	\$0.125	\$0.125	\$0.000	\$0.109				
Construction	\$0.900	\$0.900	\$0.000	\$0.752				
Other	\$1.605	\$1.605	\$0.000	\$0.326				
Contingency	\$0.250	\$0.250	\$0.000	\$0.000				
Total	\$2.880	\$2.880	\$0.000	\$1.187				
PTSID: 2603S TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Dec-21 # of months late: 6 % Construction Change Order: -14% Design as Percent of Construction: 14% Other as Percent of Construction: 178%		

Intersection Safety Improvements 2019 C-2

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Sep-21	29-Dec-21	18-Apr-23
Design	\$0.540	\$0.540	\$0.000	\$0.482				
Construction	\$4.615	\$4.615	\$0.000	\$3.649				
Other	\$1.370	\$1.370	\$0.000	\$1.120				
Contingency	\$0.240	\$0.240	\$0.000	\$0.000				
Total	\$6.765	\$6.765	\$0.000	\$5.251				
PTSID: 0025Z TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-May-23 # of months late: -1 % Construction Change Order: 0% Design as Percent of Construction: 12% Other as Percent of Construction: 30%		

Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Sep-21	15-Dec-21	31-Oct-22
Design	\$0.105	\$0.105	\$0.000	\$0.039				
Construction	\$0.926	\$0.926	\$0.000	\$0.558				
Other	\$1.100	\$1.100	\$0.000	\$0.257				
Contingency	\$0.000	\$0.000	\$0.000	\$0.000				
Total	\$2.130	\$2.130	\$0.000	\$0.854				
PTSID: 0011U TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Dec-22 # of months late: -2 % Construction Change Order: 0% Design as Percent of Construction: 11% Other as Percent of Construction: 119%		

SRTS - C-4 (Wrn)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		26-Feb-21	15-Dec-21	Oct-24
Design	\$0.786	\$0.786	\$0.000	\$0.714				
Construction	\$3.746	\$3.746	\$0.000	\$1.118				
Other	\$1.118	\$1.118	\$0.000	\$0.746				
Contingency	\$0.200	\$0.200	\$0.000	\$0.000				
Total	\$5.850	\$5.850	\$0.000	\$2.578				
PTSID: 0162D TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Aug-23 # of months late: 14 % Construction Change Order: 10% Design as Percent of Construction: 21% Other as Percent of Construction: 30%		

FFY 2022 PROJECTS

Insert A

FFY22

BRIDGE

Barrington & Warren Bike Path Bridges

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-Dec-21	01-Sep-22	Jun-26
Design	\$1.550	\$1.550	\$0.000	\$1.137				
Construction	\$17.987	\$17.987	\$0.000	\$3.032				
Other	\$3.610	\$3.610	\$0.000	\$0.908				
Contingency	\$1.780	\$1.780	\$0.000	\$0.000				
Total	\$24.927	\$24.927	\$0.000	\$5.076				
PTSID: 0188A TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			30-Jun-26
					# of months late:			0
					% Construction Change Order:			0%
					Design as Percent of Construction:			9%
					Other as Percent of Construction:			20%

Bridge Group 13B - Rt 146 C-2

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		21-Feb-22	19-May-22	Dec-23
Design	\$0.569	\$0.569	\$0.000	\$0.551				
Construction	\$3.186	\$3.186	\$0.000	\$1.470				
Other	\$1.560	\$1.560	\$0.000	\$0.547				
Contingency	\$0.185	\$0.185	\$0.000	\$0.000				
Total	\$5.500	\$5.500	\$0.000	\$2.568				
PTSID: 0031Z TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			31-Dec-23
					# of months late:			0
					% Construction Change Order:			1%
					Design as Percent of Construction:			18%
					Other as Percent of Construction:			49%

Bridge Group 14 - Rt 99

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-Aug-22	08-Dec-22	Nov-25
Design	\$2.500	\$2.500	\$0.000	\$1.349				
Construction	\$15.777	\$15.777	\$0.000	\$3.333				
Other	\$3.779	\$3.779	\$0.000	\$0.579				
Contingency	\$0.790	\$0.790	\$0.000	\$0.000				
Total	\$22.846	\$22.846	\$0.000	\$5.261				
PTSID: 0013T TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			30-Nov-25
					# of months late:			0
					% Construction Change Order:			1%
					Design as Percent of Construction:			16%
					Other as Percent of Construction:			24%

Bridge Group 33A - I-295 Providence St.

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		27-Jul-22	19-Oct-22	May-25
Design	\$1.124	\$1.124	\$0.000	\$0.967				
Construction	\$10.726	\$10.726	\$0.000	\$1.288				
Other	\$3.632	\$3.632	\$0.000	\$0.595				
Contingency	\$0.537	\$0.537	\$0.000	\$0.000				
Total	\$16.018	\$16.018	\$0.000	\$2.850				
PTSID: 2603G TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			31-May-25
					# of months late:			0
					% Construction Change Order:			0%
					Design as Percent of Construction:			10%
					Other as Percent of Construction:			34%

Bridge Group 37 - I-295 Mendon

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-May-22	03-Aug-22	May-25
Design	\$0.922	\$0.922	\$0.000	\$0.835				
Construction	\$11.553	\$11.553	\$0.000	\$2.761				
Other	\$4.545	\$4.545	\$0.000	\$0.617				
Contingency	\$0.580	\$0.580	\$0.000	\$0.000				
Total	\$17.600	\$17.600	\$0.000	\$4.213				
PTSID: 0016Q TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			31-May-25
					# of months late:			0
					% Construction Change Order:			1%
					Design as Percent of Construction:			8%
					Other as Percent of Construction:			39%

Bridge Group 39 - Rt 146

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		04-Mar-22	06-May-22	Sep-24
Design	\$2.451	\$2.451	\$0.000	\$2.153				
Construction	\$26.560	\$26.560	\$0.000	\$8.241				
Other	\$5.327	\$5.327	\$0.000	\$2.102				
Contingency	\$1.341	\$1.341	\$0.000	\$0.000				
Total	\$35.679	\$35.679	\$0.000	\$12.497				
PTSID: 0016R TYPE: BRIDGE <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			31-Oct-24
					# of months late:			-1
					% Construction Change Order:			3%
					Design as Percent of Construction:			9%
					Other as Percent of Construction:			20%

Bridge Group 42A

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Oct-21	20-Jan-22	17-Mar-23
Design	\$0.559	\$0.559	\$0.000	\$0.180				
Construction	\$2.943	\$2.943	\$0.000	\$2.564				
Other	\$2.834	\$2.834	\$0.000	\$1.010				
Contingency	\$0.150	\$0.150	\$0.000	\$0.000				
Total	\$6.485	\$6.485	\$0.000	\$3.753				
PTSID: 0016U TYPE: BRIDGE <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			31-Jul-23
					# of months late:			-5
					% Construction Change Order:			2%
					Design as Percent of Construction:			19%
					Other as Percent of Construction:			96%

Bridge Group 45B_H - Kings Factory (Re-Advertised)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		19-Aug-22	19-Oct-22	Jul-24
Design	\$0.500	\$0.500	\$0.000	\$0.472				
Construction	\$4.180	\$4.180	\$0.000	\$1.439				
Other	\$1.895	\$1.895	\$0.000	\$0.515				
Contingency	\$0.220	\$0.220	\$0.000	\$0.000				
Total	\$6.794	\$6.794	\$0.000	\$2.426				
PTSID: 2606B TYPE: BRIDGE <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			31-Jul-24
					# of months late:			0
					% Construction Change Order:			0%
					Design as Percent of Construction:			12%
					Other as Percent of Construction:			45%

Davisville RR Bridge

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		14-Jun-22	31-Aug-22	Dec-24
Design	\$0.915	\$0.915	\$0.000	\$0.753				
Construction	\$6.422	\$6.422	\$0.000	\$1.264				
Other	\$2.984	\$2.984	\$0.000	\$0.216				
Contingency	\$0.330	\$0.330	\$0.000	\$0.000				
Total	\$10.652	\$10.652	\$0.000	\$2.232				
PTSID: 2603R TYPE: BRIDGE <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			31-Dec-24
					# of months late:			0
					% Construction Change Order:			0%
					Design as Percent of Construction:			14%
					Other as Percent of Construction:			46%

OPERATING

Salt Storage Facility - Newport

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Jun-22	09-Sep-22	22-Sep-23
Design	\$0.190	\$0.190	\$0.000	\$0.174				
Construction	\$3.123	\$3.123	\$0.000	\$2.374				
Other	\$0.570	\$0.570	\$0.000	\$0.219				
Contingency	\$0.100	\$0.100	\$0.000	\$0.000				
Total	\$3.983	\$3.983	\$0.000	\$2.766				
PTSID: 0131P TYPE: OPERATING <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			30-Jun-24
					# of months late:			-9
					% Construction Change Order:			6%
					Design as Percent of Construction:			6%
					Other as Percent of Construction:			18%

PAVEMENT

2022 Crack Sealing C-1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		04-Feb-22	09-Sep-22	23-Jun-23
Design	\$0.060	\$0.060	\$0.000	\$0.051				
Construction	\$1.307	\$1.307	\$0.000	\$1.233				
Other	\$0.643	\$0.643	\$0.000	\$0.262				
Contingency	\$0.050	\$0.050	\$0.000	\$0.000				
Total	\$2.060	\$2.060	\$0.000	\$1.546				
PTSID: 2605C TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Nov-22 # of months late: 7 % Construction Change Order: 0% Design as Percent of Construction: 5% Other as Percent of Construction: 49%		

2022 Paver Placed Surface Treatment C-1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		11-Feb-22	18-Apr-22	29-Oct-22
Design	\$0.066	\$0.066	\$0.000	\$0.063				
Construction	\$2.156	\$3.166	\$1.010	\$2.998				
Other	\$0.770	\$0.760	(\$0.010)	\$0.604				
Contingency	\$0.100	\$0.000	(\$0.100)	\$0.000				
Total	\$3.091	\$3.991	\$0.900	\$3.666				
PTSID: 2605A TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Nov-22 # of months late: -1 % Construction Change Order: 0% Design as Percent of Construction: 2% Other as Percent of Construction: 24%		

2022 Rubberized Asphalt Chip Seal C-1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		04-Feb-22	18-Apr-22	21-Apr-23
Design	\$0.054	\$0.054	\$0.000	\$0.054				
Construction	\$1.499	\$1.499	\$0.000	\$1.425				
Other	\$0.430	\$0.430	\$0.000	\$0.172				
Contingency	\$0.075	\$0.075	\$0.000	\$0.000				
Total	\$2.057	\$2.057	\$0.000	\$1.650				
PTSID: 2605B TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Jun-23 # of months late: -2 % Construction Change Order: 0% Design as Percent of Construction: 4% Other as Percent of Construction: 29%		

Airport Connector & Rt 1/1A Post Rd.

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		24-Feb-22	13-May-22	Jul-24
Design	\$0.595	\$0.595	\$0.000	\$0.522				
Construction	\$8.467	\$8.467	\$0.000	\$3.119				
Other	\$3.370	\$3.370	\$0.000	\$1.145				
Contingency	\$0.520	\$0.520	\$0.000	\$0.000				
Total	\$12.952	\$12.952	\$0.000	\$4.786				
PTSID: 0074Q TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Oct-23 # of months late: 9 % Construction Change Order: 7% Design as Percent of Construction: 7% Other as Percent of Construction: 40%		

Boston Neck Rd & South County Tr

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		13-May-22	13-Jul-22	Jun-24
Design	\$0.831	\$0.831	\$0.000	\$0.581				
Construction	\$20.469	\$20.469	\$0.000	\$10.095				
Other	\$4.735	\$4.735	\$0.000	\$1.634				
Contingency	\$1.003	\$1.003	\$0.000	\$0.000				
Total	\$27.037	\$27.037	\$0.000	\$12.310				
PTSID: 0082S TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Jun-24 # of months late: 0 % Construction Change Order: -1% Design as Percent of Construction: 4% Other as Percent of Construction: 23%		

East Shore Expwy & Wampanoag Tr

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		16-Nov-21	01-Mar-22	18-Nov-22
Design	\$0.389	\$0.389	\$0.000	\$0.374				
Construction	\$7.981	\$7.981	\$0.000	\$6.921				
Other	\$2.250	\$2.250	\$0.000	\$1.612				
Contingency	\$0.400	\$0.400	\$0.000	\$0.000				
Total	\$11.019	\$11.019	\$0.000	\$8.907				
PTSID: 0082N TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Apr-23 # of months late: -5 % Construction Change Order: 1% Design as Percent of Construction: 5% Other as Percent of Construction: 28%		

I-95 (Connecticut S/L to Baker Pine Rd.)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		09-Sep-22	04-Nov-22	Dec-23
Design	\$0.450	\$0.450	\$0.000	\$0.285				
Construction	\$14.575	\$14.575	\$0.000	\$5.904				
Other	\$3.467	\$3.467	\$0.000	\$1.031				
Contingency	\$0.760	\$0.760	\$0.000	\$0.000				
Total	\$19.251	\$19.251	\$0.000	\$7.220				
PTSID: 2604S TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Dec-23 # of months late: 0 % Construction Change Order: -1% Design as Percent of Construction: 3% Other as Percent of Construction: 24%		

Interstate Resurfacing (I-95 and I-295)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		03-Jun-22	27-Jul-22	Jun-24
Design	\$0.713	\$0.713	\$0.000	\$0.608				
Construction	\$29.345	\$29.345	\$0.000	\$21.328				
Other	\$5.310	\$5.310	\$0.000	\$1.386				
Contingency	\$1.393	\$1.393	\$0.000	\$0.000				
Total	\$36.761	\$36.761	\$0.000	\$23.322				
PTSID: 2605G TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Jun-24 # of months late: 0 % Construction Change Order: 11% Design as Percent of Construction: 2% Other as Percent of Construction: 18%		

Rt 138A - Aquidneck Ave (E Main Rd - Green End Ave)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		16-Dec-21	18-Mar-22	Aug-24
Design	\$0.816	\$0.816	\$0.000	\$0.802				
Construction	\$4.981	\$4.981	\$0.000	\$1.709				
Other	\$2.864	\$2.864	\$0.000	\$1.320				
Contingency	\$0.251	\$0.251	\$0.000	\$0.000				
Total	\$8.911	\$8.911	\$0.000	\$3.831				
PTSID: 0082U TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Aug-23 # of months late: 12 % Construction Change Order: 2% Design as Percent of Construction: 16% Other as Percent of Construction: 57%		

Statewide Resurfacing

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Apr-22	30-Jun-22	04-Dec-22
Design	\$0.294	\$0.294	\$0.000	\$0.277				
Construction	\$2.449	\$2.449	\$0.000	\$1.901				
Other	\$1.087	\$1.087	\$0.000	\$0.212				
Contingency	\$0.170	\$0.170	\$0.000	\$0.000				
Total	\$4.000	\$4.000	\$0.000	\$2.389				
PTSID: 2605V TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-May-23 # of months late: -6 % Construction Change Order: 1% Design as Percent of Construction: 12% Other as Percent of Construction: 44%		

US-6, RI-94, Reynolds Rd, & East Rd

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		24-May-22	12-Jul-22	30-Jun-23
Design	\$0.317	\$0.317	\$0.000	\$0.314				
Construction	\$11.274	\$11.274	\$0.000	\$9.185				
Other	\$1.378	\$1.378	\$0.000	\$1.008				
Contingency	\$0.570	\$0.570	\$0.000	\$0.000				
Total	\$13.540	\$13.540	\$0.000	\$10.507				
PTSID: 2605U TYPE: PAVEMENT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Jun-23 # of months late: 0 % Construction Change Order: -1% Design as Percent of Construction: 3% Other as Percent of Construction: 12%		

TRAFFIC

HSIP - High Risk Rural Roads Improvements 2021

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		18-Feb-22	18-Apr-22	28-Apr-23
Design	\$0.151	\$0.151	\$0.000	\$0.152				
Construction	\$1.979	\$1.979	\$0.000	\$1.464				
Other	\$1.015	\$1.015	\$0.000	\$0.631				
Contingency	\$0.200	\$0.200	\$0.000	\$0.000				
Total	\$3.345	\$3.345	\$0.000	\$2.246				
PTSID: 2604N TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Jul-23 # of months late: -3 % Construction Change Order: 1% Design as Percent of Construction: 8% Other as Percent of Construction: 51%		

HSIP - Intersection & Crosswalk - East-South - 2022

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Jul-22	19-Oct-22	May-24
Design	\$0.407	\$0.420	\$0.013	\$0.372				
Construction	\$1.165	\$1.675	\$0.510	\$0.504				
Other	\$1.302	\$1.302	\$0.000	\$0.432				
Contingency	\$0.341	\$0.341	\$0.000	\$0.000				
Total	\$3.215	\$3.738	\$0.523	\$1.308				
PTSID: 2604P TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-May-24 # of months late: 0 % Construction Change Order: 15% Design as Percent of Construction: 25% Other as Percent of Construction: 78%		

HSIP - Intersection & Crosswalk Improvements East Bay - 2021

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-Jan-22	18-Apr-22	30-Jul-23
Design	\$0.377	\$0.377	\$0.000	\$0.376				
Construction	\$2.399	\$2.399	\$0.000	\$2.192				
Other	\$1.105	\$1.105	\$0.000	\$0.725				
Contingency	\$0.120	\$0.120	\$0.000	\$0.000				
Total	\$4.000	\$4.000	\$0.000	\$3.293				
PTSID: 2603U TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Jun-23 # of months late: 1 % Construction Change Order: 7% Design as Percent of Construction: 16% Other as Percent of Construction: 46%		

HSIP - Intersection & Crosswalks Central-South - 2022

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		17-Nov-21	15-Feb-22	12-May-23
Design	\$0.446	\$0.446	\$0.000	\$0.421				
Construction	\$2.783	\$2.783	\$0.000	\$2.610				
Other	\$2.135	\$1.550	(\$0.585)	\$1.140				
Contingency	\$0.140	\$0.140	\$0.000	\$0.000				
Total	\$5.504	\$4.919	(\$0.585)	\$4.170				
PTSID: 2603T TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Jul-23 # of months late: -3 % Construction Change Order: 0% Design as Percent of Construction: 16% Other as Percent of Construction: 56%		

Rt 146 Guide Signs - C-2 (Re-advertised)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		22-Oct-21	21-Jan-22	Jun-24
Design	\$0.035	\$0.035	\$0.000	\$0.535				
Construction	\$5.875	\$5.875	\$0.000	\$0.344				
Other	\$1.014	\$1.014	\$0.000	\$0.325				
Contingency	\$0.195	\$0.195	\$0.000	\$0.000				
Total	\$7.119	\$7.119	\$0.000	\$1.203				
PTSID: 2604R TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 30-Jun-24 # of months late: 0 % Construction Change Order: 2% Design as Percent of Construction: 1% Other as Percent of Construction: 17%		

Statewide Congested Corridor Upgrades

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Sep-22	06-Feb-23	Jul-24
Design	\$0.170	\$0.170	\$0.000	\$0.084				
Construction	\$1.770	\$1.770	\$0.000	\$0.000				
Other	\$1.275	\$1.275	\$0.000	\$0.172				
Contingency	\$0.150	\$0.150	\$0.000	\$0.000				
Total	\$3.365	\$3.365	\$0.000	\$0.255				
PTSID: 2605X TYPE: TRAFFIC <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Jul-24 # of months late: 0 % Construction Change Order: 0% Design as Percent of Construction: 10% Other as Percent of Construction: 72%		

TRANSIT

Pawtucket/Central Falls Transit Center Parking Lot

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		01-Mar-22	01-Jun-22	23-Jan-23
Design	\$0.369	\$0.369	\$0.000	\$0.000				
Construction	\$4.378	\$4.378	\$0.000	\$3.162				
Other	\$4.239	\$4.239	\$0.000	\$3.116				
Contingency	\$0.466	\$0.466	\$0.000	\$0.000				
Total	\$9.452	\$9.452	\$0.000	\$6.279				
PTSID: 9009B TYPE: TRANSIT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Mar-23 # of months late: -2 % Construction Change Order: 132% Design as Percent of Construction: 8% Other as Percent of Construction: 97%		

Providence Station Improvements SOGR

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Mar-22	10-Jun-22	Dec-25
Design	\$2.500	\$6.300	\$3.800	\$5.100				
Construction	\$20.707	\$20.707	\$0.000	\$0.425				
Other	\$1.793	\$2.662	\$0.869	\$1.156				
Contingency	\$0.000	\$0.000	\$0.000	\$0.000				
Total	\$25.000	\$29.669	\$4.669	\$6.681				
PTSID: 9005V TYPE: TRANSIT <input type="checkbox"/> Legacy						Anticipated Completion at NTP: 31-Dec-22 # of months late: 37 % Construction Change Order: 9% Design as Percent of Construction: 30% Other as Percent of Construction: 13%		

FFY 2023 PROJECTS

Insert A

FFY23

BRIDGE

Bridge Group 13E - West River

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		19-Jun-23	23-Aug-23	Oct-25
Design	\$1.044	\$1.044	\$0.000	\$0.756				
Construction	\$5.928	\$5.928	\$0.000	\$0.000				
Other	\$3.200	\$3.200	\$0.000	\$0.172				
Contingency	\$0.300	\$0.300	\$0.000	\$0.000				
Total	\$10.471	\$10.471	\$0.000	\$0.928				
PTSID: 2605F TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			31-Oct-25
					# of months late:			0
					% Construction Change Order:			0%
					Design as Percent of Construction:			18%
					Other as Percent of Construction:			54%

Bridge Group 17B - BUR

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		03-Feb-23	23-May-23	Jun-26
Design	\$1.898	\$1.898	\$0.000	\$1.692				
Construction	\$12.441	\$12.441	\$0.000	\$0.000				
Other	\$3.754	\$3.754	\$0.000	\$0.325				
Contingency	\$0.700	\$0.700	\$0.000	\$0.000				
Total	\$18.793	\$18.793	\$0.000	\$2.018				
PTSID: 2601R TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			30-Jun-26
					# of months late:			0
					% Construction Change Order:			0%
					Design as Percent of Construction:			15%
					Other as Percent of Construction:			30%

Bridge Group 17D - BUR

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		07-Jul-23	26-Sep-23	Jun-25
Design	\$1.063	\$1.063	\$0.000	\$0.794				
Construction	\$8.696	\$8.696	\$0.000	\$0.000				
Other	\$2.187	\$2.187	\$0.000	\$0.086				
Contingency	\$0.700	\$0.700	\$0.000	\$0.000				
Total	\$12.646	\$12.646	\$0.000	\$0.880				
PTSID: 2606V TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			30-Jun-25
					# of months late:			0
					% Construction Change Order:			0%
					Design as Percent of Construction:			12%
					Other as Percent of Construction:			25%

Bridge Preservation Program 2022 C-1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		14-Dec-22	27-Feb-23	May-24
Design	\$0.450	\$0.450	\$0.000	\$0.273				
Construction	\$4.657	\$4.657	\$0.000	\$1.924				
Other	\$1.194	\$1.194	\$0.000	\$0.225				
Contingency	\$0.500	\$0.500	\$0.000	\$0.000				
Total	\$6.801	\$6.801	\$0.000	\$2.423				
PTSID: 1500B TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			31-May-24
					# of months late:			0
					% Construction Change Order:			0%
					Design as Percent of Construction:			10%
					Other as Percent of Construction:			26%

Corridor - Tower Hill Rd

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		22-Aug-23	Nov-23	Jun-26
Design	NA	NA	NA	\$1.509				
Construction	NA	NA	NA	\$0.000				
Other	NA	NA	NA	\$0.175				
Contingency	NA	NA	NA	\$0.000				
Total	NA	NA	NA	\$1.683				
PTSID: 0016H TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			NA
					# of months late:			NA
					% Construction Change Order:			0%
					Design as Percent of Construction:			11%
					Other as Percent of Construction:			26%

PAVEMENT

2023 Crack Sealing C-1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		13-Mar-23	25-May-23	01-Sep-23
Design	\$0.065	\$0.065	\$0.000	\$0.053				
Construction	\$1.474	\$1.474	\$0.000	\$0.440				
Other	\$0.595	\$0.595	\$0.000	\$0.075				
Contingency	\$0.058	\$0.058	\$0.000	\$0.000				
Total	\$2.193	\$2.193	\$0.000	\$0.568				
PTSID: 2606Q TYPE: PAVEMENT <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	30-Nov-23		
					# of months late:	-3		
					% Construction Change Order:	0%		
					Design as Percent of Construction:	4%		
					Other as Percent of Construction:	40%		

2023 Paver Placed Elastomeric Surface Treatment C-1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		24-Feb-23	25-May-23	Nov-23
Design	\$0.075	\$0.075	\$0.000	\$0.059				
Construction	\$6.689	\$6.689	\$0.000	\$0.137				
Other	\$1.174	\$1.174	\$0.000	\$0.082				
Contingency	\$0.250	\$0.250	\$0.000	\$0.000				
Total	\$8.187	\$8.187	\$0.000	\$0.278				
PTSID: 2606N TYPE: PAVEMENT <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	30-Nov-23		
					# of months late:	0		
					% Construction Change Order:	0%		
					Design as Percent of Construction:	1%		
					Other as Percent of Construction:	18%		

2023 Rubberized Asphalt Chip Seal C-1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		13-Mar-23	30-May-23	Jun-24
Design	\$0.070	\$0.070	\$0.000	\$0.057				
Construction	\$1.251	\$1.251	\$0.000	\$1.020				
Other	\$0.494	\$0.494	\$0.000	\$0.102				
Contingency	\$0.052	\$0.052	\$0.000	\$0.000				
Total	\$1.867	\$1.867	\$0.000	\$1.178				
PTSID: 2606P TYPE: PAVEMENT <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	30-Jun-24		
					# of months late:	0		
					% Construction Change Order:	0%		
					Design as Percent of Construction:	6%		
					Other as Percent of Construction:	39%		

Pavement Improvements - BAR, EPR, WRN

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-Aug-23	Dec-23	Aug-25
Design	NA	NA	NA	\$0.564				
Construction	NA	NA	NA	\$0.000				
Other	NA	NA	NA	\$0.091				
Contingency	NA	NA	NA	\$0.000				
Total	NA	NA	NA	\$0.654				
PTSID: 2605R TYPE: PAVEMENT <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	NA		
					# of months late:	NA		
					% Construction Change Order:	0%		
					Design as Percent of Construction:	5%		
					Other as Percent of Construction:	24%		

Pavement Improvements - CHA, WES

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		23-Jun-23	23-Aug-23	Jun-25
Design	\$0.795	\$0.795	\$0.000	\$0.602				
Construction	\$16.900	\$16.848	(\$0.052)	\$0.000				
Other	\$3.232	\$3.298	\$0.067	\$0.189				
Contingency	\$1.700	\$1.685	(\$0.015)	\$0.000				
Total	\$22.627	\$22.626	\$0.000	\$0.791				
PTSID: 2605P TYPE: PAVEMENT <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	30-Jun-25		
					# of months late:	0		
					% Construction Change Order:	0%		
					Design as Percent of Construction:	5%		
					Other as Percent of Construction:	20%		

Pavement Improvements - CUM

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		27-Sep-23	Dec-23	Sep-25
Design	NA	NA	NA	\$0.591				
Construction	NA	NA	NA	\$0.000				
Other	NA	NA	NA	\$0.166	Anticipated Completion at NTP:			NA
Contingency	NA	NA	NA	\$0.000	# of months late:			NA
Total	NA	NA	NA	\$0.758	% Construction Change Order:			0%
PTSID: 2605Q TYPE: PAVEMENT <input type="checkbox"/> Legacy					Design as Percent of Construction:			10%
					Other as Percent of Construction:			31%

Pavement Improvements - Mendon Rd

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-May-23	21-Aug-23	Dec-24
Design	\$0.515	\$0.515	\$0.000	\$0.434				
Construction	\$4.498	\$4.498	\$0.000	\$0.000	Anticipated Completion at NTP:			31-Dec-24
Other	\$2.768	\$2.768	\$0.000	\$0.038	# of months late:			0
Contingency	\$0.500	\$0.500	\$0.000	\$0.000	% Construction Change Order:			0%
Total	\$8.280	\$8.280	\$0.000	\$0.472	Design as Percent of Construction:			11%
PTSID: 2606U TYPE: PAVEMENT <input type="checkbox"/> Legacy					Other as Percent of Construction:			62%

Pavement Improvements - Putnam Pike & Reservoir Rd

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		18-Aug-23	Dec-23	May-25
Design	NA	NA	NA	\$0.215				
Construction	NA	NA	NA	\$0.000	Anticipated Completion at NTP:			NA
Other	NA	NA	NA	\$0.105	# of months late:			NA
Contingency	NA	NA	NA	\$0.000	% Construction Change Order:			0%
Total	NA	NA	NA	\$0.320	Design as Percent of Construction:			13%
PTSID: 2605N TYPE: PAVEMENT <input type="checkbox"/> Legacy					Other as Percent of Construction:			24%

Pavement Improvements - WAR C-1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		25-Sep-23	Jan-24	Jun-25
Design	NA	NA	NA	\$0.942				
Construction	NA	NA	NA	\$0.000	Anticipated Completion at NTP:			NA
Other	NA	NA	NA	\$0.144	# of months late:			NA
Contingency	NA	NA	NA	\$0.000	% Construction Change Order:			0%
Total	NA	NA	NA	\$1.087	Design as Percent of Construction:			13%
PTSID: 2604X TYPE: PAVEMENT <input type="checkbox"/> Legacy					Other as Percent of Construction:			30%

TAP

Airport Connector Landscaping

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		08-Mar-23	02-Jun-23	Jun-24
Design	\$1.140	\$1.140	\$0.000	\$0.601				
Construction	\$7.003	\$7.003	\$0.000	\$0.000	Anticipated Completion at NTP:			30-Jun-24
Other	\$1.835	\$1.835	\$0.000	\$0.071	# of months late:			0
Contingency	\$0.350	\$0.350	\$0.000	\$0.000	% Construction Change Order:			0%
Total	\$10.328	\$10.328	\$0.000	\$0.672	Design as Percent of Construction:			16%
PTSID: 2606L TYPE: TAP <input type="checkbox"/> Legacy					Other as Percent of Construction:			26%

Washington Secondary Bike Path Resurfacing

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Sep-23	Dec-23	Oct-25
Design	NA	NA	NA	\$0.554				
Construction	NA	NA	NA	\$0.000				
Other	NA	NA	NA	\$0.081				
Contingency	NA	NA	NA	\$0.000				
Total	NA	NA	NA	\$0.635				
PTSID: 0026Q TYPE: TAP <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			NA
					# of months late:			NA
					% Construction Change Order:			0%
					Design as Percent of Construction:			9%
					Other as Percent of Construction:			21%

TRAFFIC

HSIP - Intersection & Crosswalk - 2023

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		23-Jun-23	22-Aug-23	Oct-24
Design	\$0.475	\$0.475	\$0.000	\$0.408				
Construction	\$2.981	\$2.981	\$0.000	\$0.000				
Other	\$1.820	\$1.820	\$0.000	\$0.161				
Contingency	\$0.400	\$0.400	\$0.000	\$0.000				
Total	\$5.676	\$5.676	\$0.000	\$0.570				
PTSID: 2605Y TYPE: TRAFFIC <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			31-Oct-24
					# of months late:			0
					% Construction Change Order:			0%
					Design as Percent of Construction:			16%
					Other as Percent of Construction:			61%

HSIP - Intersection & Crosswalks North-Central – 2022 (Re-advertised)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-Oct-22	06-Feb-23	Jul-24
Design	\$0.525	\$0.525	\$0.000	\$0.381				
Construction	\$3.499	\$3.499	\$0.000	\$0.555				
Other	\$2.057	\$2.057	\$0.000	\$0.336				
Contingency	\$0.225	\$0.225	\$0.000	\$0.000				
Total	\$6.306	\$6.306	\$0.000	\$1.272				
PTSID: 2606R TYPE: TRAFFIC <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			31-Jul-24
					# of months late:			0
					% Construction Change Order:			0%
					Design as Percent of Construction:			15%
					Other as Percent of Construction:			59%

Pawtucket Bridge Lighting and Bridge Strike Detection Systems

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Oct-22	26-Jan-23	Jun-24
Design	\$0.753	\$0.753	\$0.000	\$0.409				
Construction	\$3.163	\$3.163	\$0.000	\$0.282				
Other	\$1.438	\$1.438	\$0.000	\$0.169				
Contingency	\$0.160	\$0.160	\$0.000	\$0.000				
Total	\$5.514	\$5.514	\$0.000	\$0.860				
PTSID: 2605W TYPE: TRAFFIC <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			30-Jun-24
					# of months late:			0
					% Construction Change Order:			13%
					Design as Percent of Construction:			24%
					Other as Percent of Construction:			45%

Rt 138 & Rt 112 Roundabout

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Nov-22	08-Feb-23	May-25
Design	\$0.642	\$0.642	\$0.000	\$0.535				
Construction	\$3.566	\$3.566	\$0.000	\$0.539				
Other	\$2.123	\$2.123	\$0.000	\$0.448				
Contingency	\$0.180	\$0.180	\$0.000	\$0.000				
Total	\$6.511	\$6.511	\$0.000	\$1.521				
PTSID: 0102R TYPE: TRAFFIC <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			31-May-25
					# of months late:			0
					% Construction Change Order:			0%
					Design as Percent of Construction:			18%
					Other as Percent of Construction:			60%

Statewide Systemic Safety Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.215	\$0.215	\$0.000	\$0.000
Construction	\$4.779	\$4.779	\$0.000	\$0.377
Other	\$1.380	\$1.380	\$0.000	\$0.088
Contingency	\$0.240	\$0.240	\$0.000	\$0.000
Total	\$6.614	\$6.614	\$0.000	\$0.464
PTSID: 2606A TYPE: TRAFFIC <input type="checkbox"/> Legacy				

Schedule:	Advertise	NTP	Complete
	07-Oct-22	16-Dec-22	Jun-24
Anticipated Completion at NTP:			30-Jun-24
# of months late:			0
% Construction Change Order:			0%
Design as Percent of Construction:			4%
Other as Percent of Construction:			29%

FFY 2024 PROJECTS

Insert A

FFY24

BRIDGE

Bridge Group 02 - Foster

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		May-24	Jul-24	May-26
Design	NA	NA	NA	\$0.772				
Construction	NA	NA	NA	\$0.000				
Other	NA	NA	NA	\$0.072				
Contingency	NA	NA	NA	\$0.000				
Total	NA	NA	NA	\$0.844				
PTSID: 2605M TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			NA
					# of months late:			NA
					% Construction Change Order:			0%
					Design as Percent of Construction:			18%
					Other as Percent of Construction:			21%

Bridge Group 04_R - I-95/RT 10

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Jan-24	Jul-24	Jun-31
Design	NA	NA	NA	\$3.692				
Construction	NA	NA	NA	\$0.000				
Other	NA	NA	NA	\$0.286				
Contingency	NA	NA	NA	\$0.000				
Total	NA	NA	NA	\$3.978				
PTSID: 2603M TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			NA
					# of months late:			NA
					% Construction Change Order:			0%
					Design as Percent of Construction:			4%
					Other as Percent of Construction:			23%

Bridge Group 17A - I-295

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Jan-24	May-24	Nov-26
Design	NA	NA	NA	\$0.000				
Construction	NA	NA	NA	\$0.000				
Other	NA	NA	NA	\$0.000				
Contingency	NA	NA	NA	\$0.000				
Total	NA	NA	NA	\$0.000				
PTSID: 2608E TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			NA
					# of months late:			NA
					% Construction Change Order:			0%
					Design as Percent of Construction:			12%
					Other as Percent of Construction:			15%

Bridge Group 17C - Newell and Sneeceh

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Jul-24	Oct-24	Aug-26
Design	NA	NA	NA	\$0.357				
Construction	NA	NA	NA	\$0.000				
Other	NA	NA	NA	\$0.086				
Contingency	NA	NA	NA	\$0.000				
Total	NA	NA	NA	\$0.443				
PTSID: 2602D TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			NA
					# of months late:			NA
					% Construction Change Order:			0%
					Design as Percent of Construction:			37%
					Other as Percent of Construction:			106%

Bridge Group 42C - Greene Bridges

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Sep-24	Dec-24	May-27
Design	NA	NA	NA	\$0.071				
Construction	NA	NA	NA	\$0.000				
Other	NA	NA	NA	\$0.008				
Contingency	NA	NA	NA	\$0.000				
Total	NA	NA	NA	\$0.078				
PTSID: 2601P TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			NA
					# of months late:			NA
					% Construction Change Order:			0%
					Design as Percent of Construction:			9%
					Other as Percent of Construction:			23%

Bridge Group 44_H - Nonquit

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Aug-24	Nov-25	Jun-27
Design	NA	NA	NA	\$0.445				
Construction	NA	NA	NA	\$0.000				
Other	NA	NA	NA	\$0.330				
Contingency	NA	NA	NA	\$0.000				
Total	NA	NA	NA	\$0.775				
PTSID: 2602V TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			NA
					# of months late:			NA
					% Construction Change Order:			0%
					Design as Percent of Construction:			27%
					Other as Percent of Construction:			44%

Bridge Group 46_R - Lafayette RR

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Mar-24	Jun-24	Jul-25
Design	NA	NA	NA	\$0.105				
Construction	NA	NA	NA	\$0.000				
Other	NA	NA	NA	\$0.024				
Contingency	NA	NA	NA	\$0.000				
Total	NA	NA	NA	\$0.130				
PTSID: 2606K TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			NA
					# of months late:			NA
					% Construction Change Order:			0%
					Design as Percent of Construction:			13%
					Other as Percent of Construction:			76%

Bridge Group 51C - RI-37 C-4

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Feb-24	Aug-24	Oct-28
Design	NA	NA	NA	\$0.000				
Construction	NA	NA	NA	\$0.000				
Other	NA	NA	NA	\$0.000				
Contingency	NA	NA	NA	\$0.000				
Total	NA	NA	NA	\$0.000				
PTSID: 2607J TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			NA
					# of months late:			NA
					% Construction Change Order:			0%
					Design as Percent of Construction:			4%
					Other as Percent of Construction:			21%

Bridge Group 97 - Warwick Corridor

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Oct-23	Mar-24	Nov-27
Design	NA	NA	NA	\$0.497				
Construction	NA	NA	NA	\$0.000				
Other	NA	NA	NA	\$0.114				
Contingency	NA	NA	NA	\$0.000				
Total	NA	NA	NA	\$0.611				
PTSID: 2604Y TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			NA
					# of months late:			NA
					% Construction Change Order:			0%
					Design as Percent of Construction:			3%
					Other as Percent of Construction:			15%

OPERATING

2024 Crack Sealing C-1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Mar-24	Jun-24	Nov-24
Design	NA	NA	NA	\$0.000				
Construction	NA	NA	NA	\$0.000				
Other	NA	NA	NA	\$0.000				
Contingency	NA	NA	NA	\$0.000				
Total	NA	NA	NA	\$0.000				
PTSID: 2607C TYPE: OPERATING <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			NA
					# of months late:			NA
					% Construction Change Order:			0%
					Design as Percent of Construction:			6%
					Other as Percent of Construction:			42%

2024 Paver Placed Elastomeric Surface Treatment C-1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Mar-24	Jun-24	Nov-24
Design	NA	NA	NA	\$0.000	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			
Construction	NA	NA	NA	\$0.000				
Other	NA	NA	NA	\$0.000				
Contingency	NA	NA	NA	\$0.000				
Total	NA	NA	NA	\$0.000				
PTSID: 2607A				TYPE: OPERATING	<input type="checkbox"/> Legacy			

2024 Rubberized Asphalt Chip Seal - C-1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Mar-24	Jun-24	Apr-25
Design	NA	NA	NA	\$0.000	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			
Construction	NA	NA	NA	\$0.000				
Other	NA	NA	NA	\$0.000				
Contingency	NA	NA	NA	\$0.000				
Total	NA	NA	NA	\$0.000				
PTSID: 2607B				TYPE: OPERATING	<input type="checkbox"/> Legacy			

PAVEMENT

Corridor – Route 7

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Oct-23	Feb-24	Oct-25
Design	NA	NA	NA	\$0.796	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			
Construction	NA	NA	NA	\$0.000				
Other	NA	NA	NA	\$0.163				
Contingency	NA	NA	NA	\$0.000				
Total	NA	NA	NA	\$0.959				
PTSID: 2605S				TYPE: PAVEMENT	<input type="checkbox"/> Legacy			

Pavement Improvements - East Main Rd

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Dec-23	Mar-24	Jul-26
Design	NA	NA	NA	\$0.956	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			
Construction	NA	NA	NA	\$0.000				
Other	NA	NA	NA	\$0.242				
Contingency	NA	NA	NA	\$0.000				
Total	NA	NA	NA	\$1.198				
PTSID: 0082P				TYPE: PAVEMENT	<input type="checkbox"/> Legacy			

Pavement Improvements - Hartford Ave C-3

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Sep-24	Jan-25	Nov-26
Design	NA	NA	NA	\$0.331	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			
Construction	NA	NA	NA	\$0.000				
Other	NA	NA	NA	\$0.042				
Contingency	NA	NA	NA	\$0.000				
Total	NA	NA	NA	\$0.373				
PTSID: 0138C				TYPE: PAVEMENT	<input type="checkbox"/> Legacy			

Pavement Improvements - JAM (Resiliency)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Jan-24	Apr-24	Oct-24
Design	NA	NA	NA	\$0.021	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			
Construction	NA	NA	NA	\$0.000				
Other	NA	NA	NA	\$0.008				
Contingency	NA	NA	NA	\$0.000				
Total	NA	NA	NA	\$0.029				
PTSID: 2606Z				TYPE: PAVEMENT	<input type="checkbox"/> Legacy			

Pavement Improvements - LCM, TIV

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Apr-24	Jul-24	Jun-26
Design	NA	NA	NA	\$0.393	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			
Construction	NA	NA	NA	\$0.000				
Other	NA	NA	NA	\$0.209				
Contingency	NA	NA	NA	\$0.000				
Total	NA	NA	NA	\$0.603				
PTSID: 2606H				TYPE: PAVEMENT	<input type="checkbox"/> Legacy			

Pavement Improvements - School St

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Jun-24	Oct-24	Apr-26
Design	NA	NA	NA	\$0.046	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			
Construction	NA	NA	NA	\$0.000				
Other	NA	NA	NA	\$0.041				
Contingency	NA	NA	NA	\$0.000				
Total	NA	NA	NA	\$0.087				
PTSID: 0076M				TYPE: PAVEMENT	<input type="checkbox"/> Legacy			

TRAFFIC

HSIP - Intersection & Crosswalk - 2024

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Aug-24	Nov-24	Aug-26
Design	NA	NA	NA	\$0.065	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			
Construction	NA	NA	NA	\$0.000				
Other	NA	NA	NA	\$0.034				
Contingency	NA	NA	NA	\$0.000				
Total	NA	NA	NA	\$0.099				
PTSID: 2606W				TYPE: TRAFFIC	<input type="checkbox"/> Legacy			

HSIP - Roadway Departure - 2024 C-1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Apr-24	Jul-24	Jul-26
Design	NA	NA	NA	\$0.188	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			
Construction	NA	NA	NA	\$0.000				
Other	NA	NA	NA	\$0.007				
Contingency	NA	NA	NA	\$0.000				
Total	NA	NA	NA	\$0.195				
PTSID: 2605Z				TYPE: TRAFFIC	<input type="checkbox"/> Legacy			

Statewide Congested Corridor Upgrades 2024-2025

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	\$0.000
Construction	NA	NA	NA	\$0.000
Other	NA	NA	NA	\$0.000
Contingency	NA	NA	NA	\$0.000
Total	NA	NA	NA	\$0.000

PTSID: 2607S

TYPE: TRAFFIC

☐ Legacy

Schedule:	Advertise	NTP	Complete
	Jun-24	Sep-24	Nov-25
Anticipated Completion at NTP:			NA
# of months late:			NA
% Construction Change Order:			0%
Design as Percent of Construction:			9%
Other as Percent of Construction:			44%

Project Summary Lists

Insert A

PTSID	Project Name	Locations	Page	BRIDGES		Schedule			Construction
				R	P	Advertise	NTP	Sub Complete	Budget (\$M)

FFY17

BRIDGE

0170C	Baker Pines Bridge No. 593	RIC	A-1	1	0	May-17	Feb-18	Jun-21	\$7.5
0114L	Central RI Bridges - Group 12 (29 Bridges)	CHA; COV; CRA; EGR; HOP; PVD; RIC; WAR; WGR; WST	A-1	0	28	Sep-17	Jan-18	Nov-19	\$6.2
0114S	Cumberland I-295 Corridor Bridges (37T - I)	CUM	A-1	4	0	Apr-17	Dec-17	Aug-20	\$16.0
0168H	Hope Valley Bridges (69D)	COV; FOS; HOP; RIC	A-1	0	5	Jul-17	Oct-17	Sep-19	\$2.1
0143W	Horton Farm Bridge No. 472 (57M)	EPR	A-1	1	0	Sep-17	Feb-18	Aug-19	\$13.7
0013M	I-195 Corridor Bridges (77)	EPR; PVD	A-2	2	3	Sep-17	Jan-18	Jun-19	\$12.8
0114U	I-295 Bridges Contract 2	JOH	A-2	6	0	Sep-17	Mar-18	Jul-20	\$34.5
0114T	I-295 Bridges Contract I	CRA	A-2	4	0	Sep-17	Mar-18	Dec-20	\$20.0
0114R	I-95 Corridor Bridge Nos. 56101, 56121, 56201, 56221 (3T)	PAW	A-2	4	0	Sep-17	Mar-18	May-22	\$21.4
0114P	I-95 North & South Bridges at Toll Gate Road Nos. 683, 68	WAR	A-2	2	0	Sep-17	Mar-18	Apr-21	\$19.3
0114N	Oxford Street Bridge No. 653 (2T)	PVD	A-3	1	0	Aug-17	Feb-18	Dec-19	\$8.9
0016J	Pine Street Bridge No. 548 (31)	PAW	A-3	1	0	Sep-17	Dec-17	Nov-18	\$7.2
0027B	Reconstruction of the Route 6/10 Interchange	PVD	A-3	9	0	May-17	Dec-17	Nov-23	\$270.4
0013L	Route 146 Corridor Bridges (38)	NSM	A-3	2	0	Sep-17	Jan-18	Nov-19	\$9.6
0014F	Simmons ville Bridge No. 326 (57C)	JOH	A-3	1	0	Sep-17	Jan-18	Apr-19	\$1.6
0168C	Victory Highway Bridge No. 589 (71)	WGR	A-4	1	0	Aug-17	Oct-17	Jul-20	\$11.9
0114K	Wood River Valley Bridge No. 404, I-95 North & South (7T)	HOP; RIC	A-4	1	0	Apr-17	Jan-18	Aug-20	\$13.2
				40	36				\$476

PAVEMENT

0173U	1 R Improvements to Winsor Avenue	JOH; SCI	A-6	0	0	Sep-17	Jan-18	Jul-18	\$1.1
0007C	East Main Road 1R Improvements	POR	A-6	0	0	Dec-16	Apr-17	Dec-18	\$6.6
0088A	I-95 Resurfacing (Rt 2 to Service Avenue)	WAR	A-6	0	0	Jul-17	Oct-17	Oct-18	\$6.7
0082C	I-95 Resurfacing, C-2 (Pawtucket)	PAW	A-6	0	0	Jul-17	Oct-17	Sep-18	\$3.0
0081D	Improvements to US Route 1 (South Kingstown)	SKS	A-6	0	0	Sep-17	Feb-18	Aug-18	\$5.0
0081K	Pavement Preservation to Rt 1A (Newport Ave)	PAW	A-7	0	0	Sep-17	Jan-18	Dec-18	\$3.1
0081W	Route 146 Improvements	LIN; NPR; PVD	A-7	0	0	Feb-17	May-17	Nov-17	\$4.5
0081R	Route 24 Improvements	POR	A-7	0	0	Jun-17	Oct-17	Oct-18	\$5.2
0166H	Route 4 Improvements, C-2	EGR; NKS; WAR	A-7	0	0	Oct-16	Jan-17	May-18	\$4.1
0173S	Snell Road Improvements	LCM	A-7	0	0	Jul-17	Oct-17	Dec-17	\$0.9
0173Z	US Route 6 Hartford Ave	JOH; SCI	A-8	0	0	Sep-17	Dec-17	Dec-18	\$6.0
0165V	Woodville Road Improvements	HOP; RIC	A-8	0	0	Aug-17	Oct-17	Sep-18	\$2.4
				0	0				\$49

TRAFFIC

0025E	Coventry - Local Safety Improvements	COV	A-8	0	0	May-17	Sep-17	May-18	\$0.0
0025F	Cranston - Local Safety Improvements	CRA	A-9	0	0	Aug-17	Nov-17	Nov-18	\$0.5
0153T	Diamond Hill Road Improvements at Mendon Road	WNS	A-9	0	0	Sep-17	Jan-18	Jun-19	\$1.6
0025J	High Friction Surface Treatments 2016	STATEWIDE	A-9	0	0	Jan-17	Apr-17	Sep-17	\$0.6
0073Z	HSIP-Intersection Safety Improvements to Route 108 at Cu	SKS	A-9	0	0	Sep-17	Jan-18	Sep-18	\$0.7
0061K	Improvements to Rt 44/100 Intersection and Chepachet Riv	GLO	A-9	0	0	Jan-17	Mar-17	May-18	\$1.4
0011D	Intersection Safety Improvements Newport, Warwick, Johns	JOH; NPT; WAR	A-10	0	0	Sep-17	Jan-18	Nov-18	\$1.1
0025P	Statewide Road Diet 2017	STATEWIDE	A-10	0	0	Aug-17	Nov-17	Aug-18	\$0.6
0072J	Traffic Signal Optimization, C-3, 2016	STATEWIDE	A-10	0	0	Feb-17	May-17	Jun-18	\$1.4

PTSID	Project Name	Locations	Page	BRIDGES		Schedule			Construction																				
				R	P	Advertise	NTP	Sub Complete	Budget (\$M)																				
				0	0				\$8																				
TAP																													
0021U	Blackstone Bikeway 8C	NSM; WNS	A-8	0	0	Jun-17	Sep-17	Nov-18	\$2.8																				
				0	0				\$3																				
STORMWATER																													
0166M	High Street/Kingstown Road Stormwater Mitigation	SKS	A-8	0	0	Mar-17	Jun-17	Sep-17	\$0.2																				
				0	0				\$0																				
OPERATING																													
0084C	2017 Crack Sealing Limited Access	STATEWIDE	A-4	0	0	Apr-17	Jul-17	Sep-17	\$0.5																				
0084B	2017 Crack Sealing North and East Regions	STATEWIDE	A-4	0	0	Apr-17	Jul-17	Sep-17	\$0.5																				
0084A	2017 Crack Sealing South and Central Regions	STATEWIDE	A-4	0	0	Apr-17	Jul-17	Oct-17	\$0.6																				
0086Y	2017 Paver Placed Elastomeric Surface Treatment	LIN; RIC; SKS; T IV	A-5	0	0	Apr-17	Jun-17	Dec-17	\$1.2																				
0086X	2017 Rubberized Asphalt Chip Sealing	COV; FOS; GLO; H OP; SCI; SKS	A-5	0	0	Apr-17	Jul-17	Jun-18	\$2.0																				
0073M	2017-2018 Statewide Pavement Striping -North	BUR; CFA; CUM; G LO; LIN; NPR; NS M; PAW; SMI; WNS	A-5	0	0	Feb-17	May-17	Oct-18	\$1.8																				
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	CRA; PVD; WAR	A-5	7	18	May-17	Jul-17	May-19	\$5.3																				
0073J	Statewide Pavement Striping Eastbay 17-18	STATEWIDE	A-5	0	0	Feb-17	May-17	Aug-18	\$1.9																				
				7	18				\$14																				
				47	54				\$550																				
<table><tr><td>Number of</td><td>In design</td><td>Advertised</td><td>In Construction</td><td>Complete</td><td>Total</td><td></td><td></td><td></td><td></td></tr><tr><td>Projects:</td><td>0</td><td>0</td><td>1</td><td>47</td><td>48</td><td></td><td></td><td></td><td></td></tr></table>										Number of	In design	Advertised	In Construction	Complete	Total					Projects:	0	0	1	47	48				
Number of	In design	Advertised	In Construction	Complete	Total																								
Projects:	0	0	1	47	48																								



PTSID	Project Name	Locations	Page	BRIDGES		Schedule			Construction
				R	P	Advertise	NTP	Sub Complete	Budget (\$M)

FFY18

BRIDGE

0013F	Bridge Group 05 - EGR, EXE, WAR, WGR	EGR; EXE; WAR; WGR	A-11	0	6	Sep-18	Dec-18	Oct-20	\$7.4
0013P	Bridge Group 06 - PVD	PVD	A-11	0	7	Sep-18	Dec-18	Aug-20	\$8.1
0013G	Bridge Group 09 - CRA, JOH	CRA; JOH	A-11	0	9	Sep-18	Dec-18	May-20	\$2.8
0013S	Bridge Group 13A - Rt 146 C-1	NSM; PVD	A-11	0	7	Aug-18	Nov-18	Apr-20	\$4.4
0013U	Bridge Group 15A - East Bay	BAR; EPR; WRN	A-11	0	18	Aug-18	Oct-18	Sep-20	\$6.5
0015A	Bridge Group 15B - Aquidneck Island	MID; NAR; NPT; P OR; TIV	A-12	0	20	Sep-18	Nov-18	Nov-20	\$5.5
0017E	Bridge Group 16T-13 - Woonasquatucket Br	PVD	A-12	1	0	Nov-17	Aug-18	Jul-20	\$6.7
0114V	Bridge Group 35T-8 - I-295 C-3	JOH	A-12	2	0	Nov-17	Oct-18	Jul-21	\$10.7
0017G	Bridge Group 38C - Geneva Pond	PVD	A-12	1	0	May-18	Aug-18	Nov-19	\$2.6
0114J	Bridge Group 38T-12 - Rt 146 Farnum Pk	NSM	A-12	0	2	Feb-18	Jan-19	Sep-21	\$10.2
0015B	Bridge Group 46A - Lafayette Rd	NKS	A-13	1	0	Aug-18	Nov-18	Nov-20	\$6.5
0145Q	Bridge Group 48A - Howard Rd	CUM	A-13	1	0	Sep-18	Jun-19	Dec-20	\$1.8
0143A	Bridge Group 57K - Big River	WGR	A-13	0	1	Nov-17	Mar-18	Dec-19	\$2.3
0201A	Bridge Group 58B - Railroad Ave	BUR	A-13	1	0	Oct-17	Jan-18	Nov-18	\$1.7
0201B	Bridge Group 58E - Barbs Hill Rd	COV	A-13	1	0	Jul-18	Sep-18	Dec-19	\$1.5
0194C	Bridge Group 59A - Park Ave RR	CRA	A-14	1	0	Apr-18	Feb-20	Aug-22	\$7.6
0014D	Bridge Group 59B - Centerville Rd	WAR	A-14	1	0	Dec-17	Mar-18	Sep-20	\$4.2
0014Z	Bridge Group 62T-11 - Louisquisset Pk	LIN	A-14	1	0	Mar-18	Feb-19	Apr-23	\$20.4
0167C	Bridge Group 75 - Rt 146 Louisquisset Pk Ramp	PVD	A-14	1	0	May-18	Aug-18	Aug-20	\$3.7
0170B	Replacement of the Park Avenue Bridge No. 480 Superstru	CRA	A-14	1	0	Jul-18	Sep-18	Nov-20	\$2.2
				13	70				\$117

PAVEMENT

0012Q	I-195 Relocation - C-17 - Waterfront Parks	PVD	A-16	0	0	Dec-17	Mar-18	Sep-19	\$6.1
0012T	I-195 Relocation - C-18 - Gano St	PVD	A-16	0	0	Sep-18	Dec-18	Nov-19	\$1.6
0171D	Nayatt Rd (Rumstick Rd - Washington Rd)	BAR	A-17	0	0	May-18	Sep-18	Aug-19	\$2.7
0165J	Railroad St (Manville Hill Rd - Rt 126)	LIN	A-17	0	0	Mar-18	Jun-18	Nov-18	\$2.3
0173K	Rockland Rd (Central Pk to Danielson Pk)	SCI	A-17	0	0	Mar-18	Jun-18	Nov-18	\$1.4
0130E	Rt 2 - Reservoir Ave (Sockanosset Cross Rd - Rt 12)	CRA	A-17	0	0	Jan-18	Apr-18	Dec-18	\$4.5
0061A	Rt 44 - C-3B (RIDOT Maint Facility - W. Greenville Rd)	GLO; SMI	A-17	0	0	Sep-18	Dec-18	Oct-19	\$7.5
0138B	Rt 6A - Hartford Ave C-2 (Rt 5 - Killingly St)	JOH	A-18	0	0	Apr-18	Jun-18	Oct-18	\$1.3
				0	0				\$27

TRAFFIC

0025S	2018 Roadway Departure Mitigation - C-1	CRA; EPR; LIN; N KS; PVD; SMI; WA R	A-18	0	0	Jun-18	Oct-18	Oct-19	\$0.8
0025K	2018 Intersection Safety Improvements - Statewide	EGR; EPR; LIN; P VD; WAR	A-18	0	0	Aug-18	Oct-18	Oct-19	\$0.8
0011E	Aquidneck Avenue HSIP	MID	A-19	0	0	Sep-18	Nov-18	Nov-19	\$0.5
0076Z	Aquidneck Avenue Improvements	MID	A-19	0	0	Dec-17	Feb-18	Aug-19	\$1.8
0072Z	HSIP - Rt 1, S. County Median Guardrail	CHA; WES	A-19	0	0	Sep-18	Nov-18	May-19	\$2.2
0025N	Intersection Safety Improvements 2017 Statewide	CRA; CUM; PVD; W AR	A-19	0	0	Feb-18	May-18	Sep-19	\$2.1
0073X	Intersection Safety Improvements to Rt 114 between Bear	CUM	A-19	0	0	Mar-18	Jun-18	Jun-20	\$7.3
0025R	Intersection Safety Improvements to Rt 44 at Smithfield Cro	SMI	A-20	0	0	Jul-18	Oct-18	Oct-19	\$0.6

PTSID	Project Name	Locations	Page	BRIDGES R P		Schedule			Construction
						Advertise	NTP	Sub Complete	Budget (\$M)
0071P	Metacom Avenue - HSIP	BRI; WRN	A-20	0	0	Aug-18	Oct-18	Feb-20	\$3.1
0025Q	Roadway Departure Mitigation - Guardrail and Median Impr	NSM; WAR	A-20	0	0	Oct-17	Feb-18	Jul-18	\$1.6
0091S	Roadway Departure Mitigation - Systemic High Friction Surf	CRA; GLO	A-20	0	0	Jun-18	Aug-18	Jul-19	\$0.8
0073S	Rt 146 Guide Signs - C-1 - North	NSM	A-20	0	0	Jan-18	Mar-18	Jan-20	\$1.5
0162A	SRTS - C-1 (Cra, Epr)	CRA; EPR	A-21	0	0	Mar-18	Jun-18	Dec-18	\$1.1
0080H	STC - Allens Avenue at Terminal and Ernest	PVD	A-21	0	0	Feb-18	May-18	May-19	\$0.8
0080C	STC - Statewide Pedestrian and Intersection Safety Improv	BAR; CUM; EGR; JAM; LCM; LIN; TIV; WAR; WST	A-21	0	0	Jun-18	Sep-18	Dec-19	\$1.2
				0	0				\$26
TAP									
0021S	Blackstone River Bikeway - 8B-1	WNS	A-18	0	0	Apr-18	Jun-18	Oct-19	\$2.5
0026P	Trestle Trail Bridges - West	COV	A-18	0	0	Feb-18	Jun-18	Jun-20	\$4.1
				0	0				\$7
OPERATING									
0105C	2018 Crack Sealing Limited Access	STATEWIDE	A-15	0	0	May-18	Jul-18	Oct-18	\$0.3
0105F	2018 Crack Sealing North and East Regions	STATEWIDE	A-15	0	0	Dec-17	Mar-18	Sep-18	\$0.7
0105B	2018 Crack Sealing South and Central Regions	STATEWIDE	A-15	0	0	Dec-17	Mar-18	Aug-18	\$0.7
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	JAM; NSM; SCI; WST	A-15	0	0	Dec-17	Feb-18	Oct-18	\$1.2
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	EPR; NKS; PVD; SCI; WAR	A-15	0	0	May-18	Aug-18	Dec-18	\$2.6
0105E	2018 Rubberized Asphalt Chip Seal C-1	BUR; COV; CUM; FOS; GLO; SCI	A-16	0	0	Dec-17	Feb-18	Apr-19	\$1.4
0105A	2018 Rubberized Asphalt Chip Seal C-2	EXE; HOP; RIC; SCI; SKS	A-16	0	0	May-18	Jul-18	Jun-19	\$1.5
0131L	Salt Storage Facility - Portsmouth	POR	A-16	0	0	Sep-18	Feb-19	Sep-19	\$1.2
				0	0				\$10
TRANSIT									
9007Q	Pawtucket/Central Falls Commuter Rail Station and Bus Hu	PAW	A-21	0	0	Apr-18	Oct-18	Jan-23	\$43.6
				0	0				\$44
Number of Projects:				In design	Advertised	In Construction	Complete	Total	
				0	0	0	54	54	\$230



PTSID	Project Name	Locations	Page	BRIDGES		Schedule			Construction
				R	P	Advertise	NTP	Sub Complete	Budget (\$M)

FFY19

BRIDGE

0013A	Bridge Group 01 - PVD	PVD	A-22	0	5	Mar-19	Jun-19	May-22	\$20.5
0013N	Bridge Group 03 - I-95	PAW	A-22	0	11	Aug-19	Oct-19	Nov-21	\$10.3
0114W	Bridge Group 12A - Sandy Bottom	COV	A-22	1	0	Jul-19	Oct-19	May-23	\$5.2
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	FOS; GLO; PVD; S CI; SMI	A-22	1	13	Jun-19	Sep-19	Apr-23	\$12.9
0015C	Bridge Group 16B - FOS, JOH, PVD, SCI	FOS; JOH; PVD; S CI	A-22	0	15	Sep-19	Nov-19	Jul-21	\$3.2
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BUR; CUM; LIN; N PR; NSM; SMI	A-23	0	16	Sep-19	Dec-19	Dec-21	\$4.0
0031Y	Bridge Group 18B - EGR, NKS	EGR; NKS	A-23	0	11	May-19	Aug-19	Mar-21	\$2.7
0114X	Bridge Group 40A - Hawkins	PVD	A-23	1	0	Jun-19	Sep-19	Oct-20	\$2.2
0015D	Bridge Group 40B - Bath St East	PVD	A-23	1	0	Feb-19	May-19	Dec-20	\$2.4
2601G	Bridge Group 44A - Silver Creek	BRI	A-23	1	0	Apr-19	Aug-19	Nov-20	\$3.8
2601E	Bridge Group 51A - Rt 37 C-2	CRA; WAR	A-24	4	8	Sep-19	Jan-20	Aug-24	\$59.0
0143C	Bridge Group 54A - Kingston Rd Bridge	RIC	A-24	1	0	Mar-19	Jun-19	Jan-22	\$14.6
0156D	Bridge Group 58A - Division St	EGR	A-24	1	0	Apr-19	Aug-19	Nov-22	\$15.7
0014M	Bridge Group 62 - Manville Br	CUM	A-24	1	0	Sep-19	Feb-20	Jul-21	\$7.0
				12	79				\$163

PAVEMENT

0105H	2018 Crack Sealing South and Central Regions C-2	STATEWIDE	A-25	0	0	Jan-19	May-19	Aug-19	\$0.4
2602B	2019 Crack Sealing North and East Regions C-1	STATEWIDE	A-25	0	0	Mar-19	Aug-19	Oct-19	\$0.5
2602C	2019 Crack Sealing South and Central Regions C-1	STATEWIDE	A-25	0	0	Mar-19	Jun-19	Oct-19	\$0.6
2601D	2019 Paver Placed Elastomeric Surface Treatment C-1	COV; CRA; CUM	A-25	0	0	Jan-19	Apr-19	Oct-19	\$1.8
2601F	2019 Paver Placed Elastomeric Surface Treatment C-2	CRA; RIC; SCI; S KS	A-26	0	0	Jan-19	Apr-19	Oct-19	\$3.3
2602A	2019 Paver Placed Elastomeric Surface Treatment C-3	BRI; EPR; JOH; S MI	A-26	0	0	Mar-19	Jun-19	Oct-19	\$1.6
2601Z	2019 Rubberized Asphalt Chip Seal	BUR; NSM; RIC	A-26	0	0	Mar-19	May-19	Apr-20	\$1.5
2601C	2019 Rubberized Asphalt Chip Seal C-1	BUR; GLO; SCI	A-26	0	0	Jan-19	Mar-19	Apr-20	\$1.0
0004D	Broad St Regeneration	CFA; CUM; PAW	A-26	0	0	Aug-19	Dec-19	Aug-23	\$13.6
0173G	Central Pk & Battey Meetinghouse Rd	SCI	A-27	0	0	Apr-19	Jun-19	Oct-19	\$3.3
0173H	Old Summit Rd & Susan Bowen Rd (Rt 117 - Rt 117)	COV	A-27	0	0	Oct-18	Jan-19	Oct-19	\$0.6
0055L	Old Tower Hill Rd (Rt 108 - Rt 1)	SKS	A-27	0	0	Aug-19	Oct-19	Sep-20	\$2.3
0050A	Pell Bridge Ramps - Phase 1	MID; NPT	A-27	0	0	Sep-19	Mar-20	Aug-21	\$6.3
0076R	Rt 44 - Taunton Ave (Rt 1A/114 - Mass S/L)	EPR	A-27	0	0	Aug-19	Dec-19	Jun-21	\$3.0
0081Y	Rt 6 - (Rt 102 - Rt 101)	SCI	A-28	0	0	Nov-18	Jan-19	Aug-19	\$5.8
0081J	Rt 78 (Rt 1 - Conn S/L)	WES	A-28	0	0	Oct-18	Jan-19	Nov-19	\$3.4
				0	0				\$49

TRAFFIC

0192J	High Friction Surface Treatment - I-95 Curves Pawtucket, R	PAW	A-28	0	0	May-19	Jul-19	Jun-20	\$1.8
0091T	Roadway Departure Mitigation - Non-Freeway Roadside Im	STATEWIDE	A-28	0	0	Nov-18	Feb-19	Nov-19	\$1.1
2601U	SRTS - C-1A (Bar)	BAR	A-28	0	0	Mar-19	May-19	Aug-20	\$1.1
0162G	SRTS - C-2 (Nar)	NAR	A-29	0	0	Feb-19	Jun-19	Nov-20	\$1.3
0162H	SRTS - C-3 (Smi, Wns)	SMI; WNS	A-29	0	0	Mar-19	May-19	Jul-20	\$1.0
0080E	STC Misc Improvements 2018	COV; CUM; LIN; N SM; POR; PVD; SM I; WAR	A-29	0	0	Oct-18	Jan-19	Dec-19	\$1.5

PTSID	Project Name	Locations	Page	BRIDGES		Schedule			Construction
				R	P	Advertise	NTP	Sub Complete	Budget (\$M)
2601H	STC Misc Improvements 2019	COV;EPR;HOP;J OH;LIN;NPR;NS M;POR;TIV;WES ;WGR	A-29	0	0	Sep-19	Dec-19	Nov-20	\$1.8
				0	0				\$10
OPERATING									
9003E	Materials Lab - Quality Assurance	PVD	A-24	0	0	Dec-18	Apr-19	Jul-20	\$2.9
0131M	Salt Storage Facility - East Providence	EPR	A-25	0	0	Jul-19	Oct-19	Oct-20	\$2.1
				0	0				\$5
Number of Projects:		In design	Advertised	In Construction	Complete	Total			
		0	0	1	38	39			

PTSID	Project Name	Locations	Page	BRIDGES		Schedule			Construction
				R	P	Advertise	NTP	Sub Complete	Budget (\$M)

FFY20

BRIDGE

0013R	Bridge Group 10 - I-295	SMI	A-30	0	10	Mar-20	Jan-21	Nov-23	\$13.0
2601A	Bridge Group 43A - Mohegan	BUR	A-30	1	0	Mar-20	Jul-20	May-23	\$6.0
0017B	Bridge Group 49 - Henderson	EPR; PVD	A-30	3	0	Mar-20	Oct-20	Jul-25	\$67.9
0145C	Bridge Group 53 - Union Village RR	NSM	A-30	1	0	Mar-20	Jul-20	Jun-23	\$3.8
0018B	Bridge Group 75T-5 - I-95 Viaduct NB	PVD	A-30	6	5	Nov-19	Jul-20	Sep-25	\$219.4
				11	15				\$310

PAVEMENT

2603B	2020 Crack Sealing Limited Access C-1	CRA; EXE; HOP; PVD; RIC; WES; WGR	A-31	0	0	Feb-20	Jun-20	Sep-20	\$1.4
2602Z	2020 Paver Placed Elastomeric Surface Treatment C-1	COV; JOH; SMI; WST	A-31	0	0	Feb-20	Apr-20	Jul-20	\$1.3
2603A	2020 Rubberized Asphalt Chip Seal C-1	COV; POR; RIC; SCI	A-31	0	0	Feb-20	Apr-20	Apr-21	\$1.3
0078V	ADA Improvements to Greene Lane	MID	A-31	0	0	Nov-19	Jan-20	Sep-20	\$1.5
0079P	Danielson Pk (Rt 102 - West Greenville Rd)	SCI	A-31	0	0	Oct-19	Mar-20	Sep-20	\$4.1
0082D	I-95 (Charles St - Lonsdale Ave)	PAW; PVD	A-32	0	0	Nov-19	Feb-20	Sep-20	\$4.5
0173C	Rt 115 Main St. (Rt 116 To Jackson Flat Rd.)	SCI	A-32	0	0	Nov-19	Jan-20	Oct-20	\$1.5
0172N	Rt 1A, Old Post Rd Charlestown	CHA	A-32	0	0	Jul-20	Sep-20	Dec-20	\$0.8
0079B	Rt 5 - Lambert Lind Hwy C-1 (Mayfield Ave - I-95)	CRA; WAR	A-32	1	0	Mar-20	Aug-20	Dec-22	\$14.1
				1	0				\$30

TRAFFIC

0091P	HSIP - Crosswalk & Sign Enhancements	CRA; POR; PVD; RIC; WAR; WGR	A-32	0	0	Jun-20	Aug-20	Feb-22	\$1.5
2603P	HSIP - Crosswalk & Signal Improvements 2020	CRA; MID; NKS; NPT; PVD; WRN; WST	A-33	0	0	May-20	Aug-20	Feb-22	\$1.4
0153K	HSIP - Intersection Safety Improvements - 2020	PVD	A-33	0	0	Aug-20	Oct-20	Aug-21	\$0.9
2601Y	HSIP - Roadway Departure Mitigation - 2020	STATEWIDE	A-33	0	0	Mar-20	Jun-20	Oct-20	\$2.3
0070I	HSIP - Signalization of Allens Ave. C-5	PVD	A-33	0	0	Apr-20	Jul-20	Nov-21	\$3.1
2602L	STC – I-295 SB at Bald Hill Rd	WAR	A-33	0	0	Sep-20	Jan-21	Oct-21	\$1.3
2602M	STC Improvements - 2020	NAR; NKS; NPR; WES	A-34	0	0	Jul-20	Sep-20	Aug-21	\$1.0
				0	0				\$12
				12	15				\$352

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	0	3	18	21

PTSID	Project Name	Locations	Page	BRIDGES		Schedule			Construction
				R	P	Advertise	NTP	Sub Complete	Budget (\$M)

FFY21

BRIDGE

2603N	Rt 146 Reconstruction	LIN; NPR; NSM; P VD	A-35	4	2	Jul-21	Mar-22	Aug-26	\$167.4
2603F	Bridge Group 32 – I-95	CRA; PVD	A-35	2	0	Nov-20	Feb-21	Aug-23	\$29.0
0016N	Bridge Group 35 - I-295	SMI	A-35	1	0	Jun-21	Sep-21	Aug-24	\$9.2
2602X	Bridge Group 45C_H - Cottrell	WES	A-35	1	0	Jul-21	Sep-21	Oct-22	\$2.6
0013D	Bridge Group 51B - Rt 37 C-3	CRA; JOH	A-35	6	1	Aug-21	Apr-22	Jun-26	\$65.4
0201L	Bridge Group 57J - Browning Mill	EXE	A-36	0	2	Jan-21	Mar-21	Oct-21	\$0.6
2604M	Bridge Group 57T-10 - I-195 Washington North Phase 2 (R	EPR; PVD	A-36	3	0	Mar-21	Sep-21	Aug-26	\$59.5
0014N	Bridge Group 59C - Reservoir Ave RR	PVD	A-36	1	0	Dec-20	Mar-21	Jul-24	\$7.9
0032B	Bridge Group 69E - Hunts Mills	EPR	A-36	1	0	Sep-21	Mar-22	Oct-23	\$5.5
				19	5				\$347

PAVEMENT

2604C	2021 Crack Sealing North, South, Central Regions C-1	STATEWIDE	A-37	0	0	Mar-21	May-21	Sep-21	\$0.8
2604A	2021 Paver Placed Surface Treatment C-1	STATEWIDE	A-37	0	0	Mar-21	Jun-21	Oct-21	\$3.2
2604B	2021 Rubberized Asphalt Chip Seal C-1	STATEWIDE	A-37	0	0	Mar-21	May-21	Apr-22	\$1.2
0083R	Birch Swamp & Schoolhouse Rd (Market St - Long Ln)	WRN	A-37	0	0	May-21	Jul-21	Apr-23	\$3.7
0012X	I-195 Relocation - C-19 - Parks/Bridge Compltion	PVD	A-37	0	0	Apr-21	Jul-21	Nov-21	\$0.5
2604D	I-95 SB High Speed Lane Resurfacing	EXE; WGR	A-38	0	0	Dec-20	Mar-21	May-21	\$0.2
0050B	Pell Bridge Ramps - Phase 2	NPT	A-38	0	3	Nov-20	Jun-21	Dec-24	\$58.0
				0	3				\$68

TRAFFIC

0091U	HSIP - Intersection Safety - Route 6 & 7	FOS; JOH; SCI; S MI	A-38	0	0	Dec-20	Mar-21	May-22	\$2.5
2604G	HSIP - Intersection Safety - Rt 37 & Natick Ave	CRA	A-38	0	0	Oct-20	Jan-21	May-22	\$2.1
2603S	HSIP - Roadway Departure Mitigation - 2021	CRA; LIN; SMI; W AR	A-39	0	0	Feb-21	Apr-21	Jun-22	\$0.9
0025Z	Intersection Safety Improvements 2019 C-2	JOH; PVD;	A-39	0	0	Sep-21	Dec-21	Apr-23	\$4.6
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	CRA; EGR; EXE; H OP; PAW; PVD; RI C; WAR; WGR	A-39	0	0	Sep-21	Dec-21	Oct-22	\$0.9
0162D	SRTS - C-4 (Wrn)	WRN	A-39	0	0	Feb-21	Dec-21	Oct-24	\$3.7
				0	0				\$15

STORMWATER

2601W	Rt 1 - Post Rd (NKS) - Drainage	NKS	A-38	0	0	Jan-21	Apr-21	Dec-22	\$5.5
				0	0				\$6

OPERATING

0131N	Salt Storage Facility - Pawtucket	PAW	A-36	0	0	May-21	Aug-21	Oct-22	\$1.9
				0	0				\$2

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	0	8	16	24

19 8 \$437

PTSID	Project Name	Locations	Page	BRIDGES		Schedule			Construction
				R	P	Advertise	NTP	Sub Complete	Budget (\$M)

FFY22

BRIDGE

0188A	Barrington & Warren Bike Path Bridges	BAR;WRN	A-40	2	0	Dec-21	Sep-22	Jun-26	\$18.0
0031Z	Bridge Group 13B - Rt 146 C-2	LIN;PVD	A-40	0	3	Feb-22	May-22	Dec-23	\$3.2
0013T	Bridge Group 14 - Rt 99	CUM;LIN	A-40	0	4	Aug-22	Dec-22	Nov-25	\$15.8
2603G	Bridge Group 33A - I-295 Providence St.	WST	A-40	1	0	Jul-22	Oct-22	May-25	\$10.7
0016Q	Bridge Group 37 - I-295 Mendon	CUM	A-40	1	0	May-22	Aug-22	May-25	\$11.6
0016R	Bridge Group 39 - Rt 146	LIN;NPR	A-41	4	0	Mar-22	May-22	Sep-24	\$26.6
0016U	Bridge Group 42A	WAR;WST	A-41	1	2	Oct-21	Jan-22	Mar-23	\$2.9
2606B	Bridge Group 45B_H - Kings Factory (Re-Advertised)	CHA;RIC	A-41	1	0	Aug-22	Oct-22	Jul-24	\$4.2
2603R	Davisville RR Bridge	NKS	A-41	1	0	Jun-22	Aug-22	Dec-24	\$6.4
				11	9				\$99

PAVEMENT

2605C	2022 Crack Sealing C-1	STATEWIDE	A-42		0	Feb-22	Sep-22	Jun-23	\$1.3
2605A	2022 Paver Placed Surface Treatment C-1	STATEWIDE	A-42	0	0	Feb-22	Apr-22	Oct-22	\$3.2
2605B	2022 Rubberized Asphalt Chip Seal C-1	STATEWIDE	A-42	0	0	Feb-22	Apr-22	Apr-23	\$1.5
0074Q	Airport Connector & Rt 1/1A Post Rd.	WAR	A-42	0	0	Feb-22	May-22	Jul-24	\$8.5
0082S	Boston Neck Rd & South County Tr	EXE;NAR;NKS;RIC;SKS	A-42	0	0	May-22	Jul-22	Jun-24	\$20.5
0082N	East Shore Expwy & Wampanoag Tr	BAR;EPR	A-43	0	0	Nov-21	Mar-22	Nov-22	\$8.0
2604S	I-95 (Connecticut S/L to Baker Pine Rd.)	HOP;RIC	A-43	0	0	Sep-22	Nov-22	Dec-23	\$14.6
2605G	Interstate Resurfacing (I-95 and I-295)	CRA;JOH;PAW;SMI;WAR;WST	A-43	0	0	Jun-22	Jul-22	Jun-24	\$29.3
0082U	Rt 138A - Aquidneck Ave (E Main Rd - Green End Ave)	MID	A-43	0	0	Dec-21	Mar-22	Aug-24	\$5.0
2605V	Statewide Resurfacing	STATEWIDE	A-43	0	0	Apr-22	Jun-22	Dec-22	\$2.4
2605U	US-6, RI-94, Reynolds Rd, & East Rd	FOS;GLO;JOH;PVD;TIV	A-44	0	0	May-22	Jul-22	Jun-23	\$11.3
				0	0				\$106

TRAFFIC

2604N	HSIP - High Risk Rural Roads Improvements 2021	CRA;EXE;FOS	A-44	0	0	Feb-22	Apr-22	Apr-23	\$2.0
2604P	HSIP - Intersection & Crosswalk - East-South - 2022	BAR;NAR;NKS;WAR	A-44	0	0	Jul-22	Oct-22	May-24	\$1.7
2603U	HSIP - Intersection & Crosswalk Improvements East Bay -	MID;POR	A-44	0	0	Jan-22	Apr-22	Jul-23	\$2.4
2603T	HSIP - Intersection & Crosswalks Central-South - 2022	COV;HOP;SKS;WAR;WES	A-44	0	0	Nov-21	Feb-22	May-23	\$2.8
2604R	Rt 146 Guide Signs - C-2 (Re-advertised)	LIN;NPR;PVD	A-45	0	0	Oct-21	Jan-22	Jun-24	\$5.9
2605X	Statewide Congested Corridor Upgrades	STATEWIDE	A-45	0	0	Sep-22	Feb-23	Jul-24	\$1.8
				0	0				\$16

OPERATING

0131P	Salt Storage Facility - Newport	NPT	A-41	0	0	Jun-22	Sep-22	Sep-23	\$3.1
				0	0				\$3

TRANSIT

9009B	Pawtucket/Central Falls Transit Center Parking Lot	PAW	A-45	0	0	Mar-22	Jun-22	Jan-23	\$4.4
9005V	Providence Station Improvements SOGR	PVD	A-45	0	0	Mar-22	Jun-22	Dec-25	\$20.7
				0	0				\$25

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	0	17	12	29

11	9	\$250
----	---	-------

PTSID	Project Name	Locations	Page	BRIDGES		Schedule			Construction
				R	P	Advertise	NTP	Sub Complete	Budget (\$M)

FFY23

BRIDGE

2605F	Bridge Group 13E - West River	PVD	A-46	1	0	Jun-23	Aug-23	Oct-25	\$5.9
2601R	Bridge Group 17B - BUR	BUR	A-46	0	3	Feb-23	May-23	Jun-26	\$12.4
2606V	Bridge Group 17D – BUR	BUR	A-46	1	1	Jul-23	Sep-23	Jun-25	\$8.7
1500B	Bridge Preservation Program 2022 C-1	PVD	A-46	0	10	Dec-22	Feb-23	May-24	\$4.7
0016H	Corridor - Tower Hill Rd	NKS; SKS	A-46	1	0	Aug-23	Nov-23	Jun-26	NA
				3	14				\$53

PAVEMENT

2606Q	2023 Crack Sealing C-1	STATEWIDE	A-47	0	0	Mar-23	May-23	Sep-23	\$1.5
2606N	2023 Paver Placed Elastomeric Surface Treatment C-1	STATEWIDE	A-47	0	0	Feb-23	May-23	Nov-23	\$6.7
2606P	2023 Rubberized Asphalt Chip Seal C-1	STATEWIDE	A-47	0	0	Mar-23	May-23	Jun-24	\$1.3
2605R	Pavement Improvements - BAR, EPR, WRN	BAR; EPR; WRN	A-47	0	0	Aug-23	Dec-23	Aug-25	NA
2605P	Pavement Improvements - CHA, WES	CHA; WES	A-47	0	0	Jun-23	Aug-23	Jun-25	\$16.8
2605Q	Pavement Improvements - CUM	CUM	A-48	0	0	Sep-23	Dec-23	Sep-25	NA
2606U	Pavement Improvements - Mendon Rd	WNS	A-48	0	0	May-23	Aug-23	Dec-24	\$4.5
2605N	Pavement Improvements - Putnam Pike & Reservoir Rd	BUR; GLO	A-48	0	0	Aug-23	Dec-23	May-25	NA
2604X	Pavement Improvements - WAR C-1	WAR	A-48	0	0	Sep-23	Jan-24	Jun-25	NA
				0	0				\$72

TRAFFIC

2605Y	HSIP - Intersection & Crosswalk - 2023	EGR; EPR; JOH; P VD; WAR	A-49	0	0	Jun-23	Aug-23	Oct-24	\$3.0
2606R	HSIP - Intersection & Crosswalks North-Central – 2022 (Re	BUR; LIN; NSM; P VD	A-49	0	0	Oct-22	Feb-23	Jul-24	\$3.5
2605W	Pawtucket Bridge Lighting and Bridge Strike Detection Syst	EGR; PAW; WST	A-49	0	0	Oct-22	Jan-23	Jun-24	\$3.2
0102R	Rt 138 & Rt 112 Roundabout	RIC	A-49	0	0	Nov-22	Feb-23	May-25	\$3.6
2606A	Statewide Systemic Safety Improvements	STATEWIDE	A-50	0	0	Oct-22	Dec-22	Jun-24	\$4.8
				0	0				\$18

TAP

2606L	Airport Connector Landscaping	WAR	A-48	0	0	Mar-23	Jun-23	Jun-24	\$7.0
0026Q	Washington Secondary Bike Path Resurfacing	COV; CRA; WAR; W ST	A-49	0	0	Sep-23	Dec-23	Oct-25	NA
				0	0				\$12
				3	14				\$156

Number of	In design	Advertised	In Construction	Complete	Total
Projects:	0	6	14	1	21

PTSID	Project Name	Locations	Page	BRIDGES		Schedule			Construction
				R	P	Advertise	NTP	Sub Complete	Budget (\$M)

FFY24

BRIDGE

2605M	Bridge Group 02 - Foster	FOS	A-51	3	0	May-24	Jul-24	May-26	NA
2603M	Bridge Group 04_R - I-95/RT 10	CRA; PVD; WAR	A-51	12	2	Jan-24	Jul-24	Jun-31	NA
2608E	Bridge Group 17A - I-295	CUM; SMI	A-51	2	0	Jan-24	May-24	Nov-26	NA
2602D	Bridge Group 17C - Newell and Sneeceh	CUM	A-51	1	1	Jul-24	Oct-24	Aug-26	NA
2601P	Bridge Group 42C - Greene Bridges	COV	A-51	2	0	Sep-24	Dec-24	May-27	NA
2602V	Bridge Group 44_H - Nonquit	TIV	A-52	1	0	Aug-24	Nov-25	Jun-27	NA
2606K	Bridge Group 46_R - Lafayette RR	NKS	A-52	0	1	Mar-24	Jun-24	Jul-25	NA
2607J	Bridge Group 51C - RI-37 C-4	CRA; WAR	A-52	6	2	Feb-24	Aug-24	Oct-28	NA
2604Y	Bridge Group 97 - Warwick Corridor	WAR	A-52	2	0	Oct-23	Mar-24	Nov-27	NA
				29	6				\$628

PAVEMENT

2605S	Corridor – Route 7	LIN; NPR; SMI	A-53	0	0	Oct-23	Feb-24	Oct-25	NA
0082P	Pavement Improvements - East Main Rd	MID; POR	A-53	0	0	Dec-23	Mar-24	Jul-26	NA
0138C	Pavement Improvements - Hartford Ave C-3	JOH; PVD	A-53	0	0	Sep-24	Jan-25	Nov-26	NA
2606Z	Pavement Improvements - JAM (Resiliency)	JAM	A-54	0	0	Jan-24	Apr-24	Oct-24	NA
2606H	Pavement Improvements - LCM, TIV	LCM; TIV	A-54	0	0	Apr-24	Jul-24	Jun-26	NA
0076M	Pavement Improvements - School St	LIN	A-54	0	0	Jun-24	Oct-24	Apr-26	NA
				0	0				\$75

TRAFFIC

2606W	HSIP - Intersection & Crosswalk - 2024	CRA; NKS; PVD	A-54	0	0	Aug-24	Nov-24	Aug-26	NA
2605Z	HSIP - Roadway Departure - 2024 C-1	HOP; WAR; WGR	A-54	0	0	Apr-24	Jul-24	Jul-26	NA
2607S	Statewide Congested Corridor Upgrades 2024-2025	STATEWIDE	A-55	0	0	Jun-24	Sep-24	Nov-25	NA
				0	0				\$15

OPERATING

2607C	2024 Crack Sealing C-1	STATEWIDE	A-52	0	0	Mar-24	Jun-24	Nov-24	NA
2607A	2024 Paver Placed Elastomeric Surface Treatment C-1	STATEWIDE	A-53	0	0	Mar-24	Jun-24	Nov-24	NA
2607B	2024 Rubberized Asphalt Chip Seal - C-1	STATEWIDE	A-53	0	0	Mar-24	Jun-24	Apr-25	NA
				0	0				\$10
				29	6				\$728

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	21	0	0	0	21

Changes from Last Quarter
Insert A

Schedule Changes Since Last Quarter

	Milestone	Last Quarter	Current Quarter	+/-	Comments
Advertised					
0016H	Corridor - Tower Hill Rd				Achieved Advertisement.
	Advertise	8/31/2023	8/22/2023	9	
2605Q	Pavement Improvements - CUM				Achieved Advertisement.
	Advertise	9/30/2023	9/27/2023	3	
2605N	Pavement Improvements - Putnam Pike & Reservoir Rd				Achieved Advertisement.
	Advertise	8/31/2023	8/18/2023	13	
2604X	Pavement Improvements - WAR C-1				Achieved Advertisement.
	Advertise	9/30/2023	9/25/2023	5	
0026Q	Washington Secondary Bike Path Resurfacing				Achieved Advertisement.
	Advertise	9/30/2023	9/29/2023	1	
In Construction					
0074Q	Airport Connector & Rt 1/1A Post Rd.				Contractor delay and consultant omission.
	Substantially Complete	10/31/2023	7/31/2024	-274	
2605F	Bridge Group 13E - West River				Accelerated NTP.
	NTP	10/31/2023	8/23/2023	69	
2601E	Bridge Group 51A - Rt 37 C-2				Contractor delay.
	Substantially Complete	8/31/2023	8/31/2024	-366	
2605Y	HSIP - Intersection & Crosswalk - 2023				Accelerated NTP. Substantial Completion adjusted to reflect revised schedule.
	NTP	10/31/2023	8/22/2023	70	
	Substantially Complete	6/30/2025	10/31/2024	242	
2605P	Pavement Improvements - CHA, WES				Accelerated NTP.
	NTP	9/30/2023	8/23/2023	38	
2606U	Pavement Improvements - Mendon Rd				Accelerated NTP.
	NTP	9/30/2023	8/21/2023	40	
0082U	Rt 138A - Aquidneck Ave (E Main Rd - Green End Ave)				Contractor delay and material fabrication delay.
	Substantially Complete	8/31/2023	8/31/2024	-366	
0162D	SRTS - C-4 (Wrn)				Contractor delay.
	Substantially Complete	8/31/2023	10/31/2024	-427	
Complete					
2606Q	2023 Crack Sealing C-1				Accelerated Completion.
	Substantially Complete	11/30/2023	9/1/2023	90	
2603F	Bridge Group 32 - I-95				Accelerated Completion.
	Substantially Complete	11/30/2023	8/11/2023	111	
0004D	Broad St Regeneration				Accelerated Completion.
	Substantially Complete	9/30/2023	8/8/2023	53	
2603U	HSIP - Intersection & Crosswalk Improvements East Bay - 2021				Accelerated Completion.
	Substantially Complete	9/30/2023	7/30/2023	62	
0131P	Salt Storage Facility - Newport				Accelerated Completion.
	Substantially Complete	6/30/2024	9/22/2023	282	

Budget Changes Since Last Quarter

PTS	NAME	Last Quarter	Current Quarter	+/-	
<u>In Construction</u>					
2605F	Bridge Group 13E - West River	\$7.282	\$10.471	\$3.189	Revised for NTP budget.
2605Y	HSIP - Intersection & Crosswalk - 2023	\$5.050	\$5.676	\$0.626	Revised for NTP budget.
2605P	Pavement Improvements - CHA, WES	\$21.820	\$22.626	\$0.806	Revised for NTP budget.
2606U	Pavement Improvements - Mendon Rd	\$10.158	\$8.280	(\$1.878)	Revised for NTP budget.
Subtotal				\$2.744	
<u>Complete</u>					
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	\$6.801	\$6.461	(\$0.341)	Revised for project closeout.
0004D	Broad St Regeneration	\$18.228	\$22.006	\$3.778	Budget increased due to utility relocation.
0114T	I-295 Bridges Contract I	\$23.485	\$23.646	\$0.161	Unanticipated additional overhead charges.
Subtotal				\$3.598	
Total				\$6.343	

Index of Projects by Municipality

Insert A

Index of Projects by Municipality

PTSID	Project Name	Type	Appendix
BARRINGTON			
0188A	Barrington & Warren Bike Path Bridges	BRIDGE	A-40
0013U	Bridge Group 15A - East Bay	BRIDGE	A-11
0082N	East Shore Expwy & Wampanoag Tr	PAVEMENT	A-43
2604P	HSIP - Intersection & Crosswalk - East-South - 2022	TRAFFIC	A-44
0171D	Nayatt Rd (Rumstick Rd - Washington Rd)	PAVEMENT	A-17
2605R	Pavement Improvements - BAR, EPR, WRN	PAVEMENT	A-47
2601U	SRTS - C-1A (Bar)	TRAFFIC	A-28
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
BRISTOL			
2602A	2019 Paver Placed Elastomeric Surface Treatment C-3	PAVEMENT	A-26
2601G	Bridge Group 44A - Silver Creek	BRIDGE	A-23
0071P	Metacom Avenue - HSIP	TRAFFIC	A-20
BURRILLVILLE			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-16
2601Z	2019 Rubberized Asphalt Chip Seal	PAVEMENT	A-26
2601C	2019 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-26
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-23
2601R	Bridge Group 17B - BUR	BRIDGE	A-46
2606V	Bridge Group 17D – BUR	BRIDGE	A-46
2601A	Bridge Group 43A - Mohegan	BRIDGE	A-30
0201A	Bridge Group 58B - Railroad Ave	BRIDGE	A-13
2606R	HSIP - Intersection & Crosswalks North-Central – 2022 (Re-advertised)	TRAFFIC	A-49
2605N	Pavement Improvements - Putnam Pike & Reservoir Rd	PAVEMENT	A-48
CENTRAL FALLS			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0004D	Broad St Regeneration	PAVEMENT	A-26
CHARLESTOWN			
2606B	Bridge Group 45B_H - Kings Factory (Re-Advertised)	BRIDGE	A-41
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
0072Z	HSIP - Rt 1, S. County Median Guardrail	TRAFFIC	A-19
2605P	Pavement Improvements - CHA, WES	PAVEMENT	A-47
0172N	Rt 1A, Old Post Rd Charlestown	PAVEMENT	A-32
COVENTRY			
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-5
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-16
2601D	2019 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-25
2602Z	2020 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-31
2603A	2020 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-31

PTSID	Project Name	Type	Appendix
0114W	Bridge Group 12A - Sandy Bottom	BRIDGE	A-22
2601P	Bridge Group 42C - Greene Bridges	BRIDGE	A-51
0201B	Bridge Group 58E - Barbs Hill Rd	BRIDGE	A-13
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
0025E	Coventry - Local Safety Improvements	TRAFFIC	A-8
0168H	Hope Valley Bridges (69D)	BRIDGE	A-1
2603T	HSIP - Intersection & Crosswalks Central-South - 2022	TRAFFIC	A-44
2605Z	HSIP - Roadway Departure - 2024 C-1	TRAFFIC	A-54
0173H	Old Summit Rd & Susan Bowen Rd (Rt 117 - Rt 117)	PAVEMENT	A-27
0080E	STC Misc Improvements 2018	TRAFFIC	A-29
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
0026P	Trestle Trail Bridges - West	TAP	A-18
0026Q	Washington Secondary Bike Path Resurfacing	TAP	A-49
CRANSTON			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-18
2601D	2019 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-25
2601F	2019 Paver Placed Elastomeric Surface Treatment C-2	PAVEMENT	A-26
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-31
2603M	Bridge Group 04_R - I-95/RT 10	BRIDGE	A-51
0013G	Bridge Group 09 - CRA, JOH	BRIDGE	A-11
2603F	Bridge Group 32 – I-95	BRIDGE	A-35
2601E	Bridge Group 51A - Rt 37 C-2	BRIDGE	A-24
0013D	Bridge Group 51B - Rt 37 C-3	BRIDGE	A-35
2607J	Bridge Group 51C - RI-37 C-4	BRIDGE	A-52
0194C	Bridge Group 59A - Park Ave RR	BRIDGE	A-14
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
0025F	Cranston - Local Safety Improvements	TRAFFIC	A-9
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-32
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-33
2604N	HSIP - High Risk Rural Roads Improvements 2021	TRAFFIC	A-44
2606W	HSIP - Intersection & Crosswalk - 2024	TRAFFIC	A-54
2604G	HSIP - Intersection Safety - Rt 37 & Natick Ave	TRAFFIC	A-38
2603S	HSIP - Roadway Departure Mitigation - 2021	TRAFFIC	A-39
0114T	I-295 Bridges Contract I	BRIDGE	A-2
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	OPERATING	A-5
0025N	Intersection Safety Improvements 2017 Statewide	TRAFFIC	A-19
2605G	Interstate Resurfacing (I-95 and I-295)	PAVEMENT	A-43
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
0170B	Replacement of the Park Avenue Bridge No. 480 Superstructure	BRIDGE	A-14
0091S	Roadway Departure Mitigation - Systemic High Friction Surface Treatments-2018	TRAFFIC	A-20
0130E	Rt 2 - Reservoir Ave (Sockanosset Cross Rd - Rt 12)	PAVEMENT	A-17

PTSID	Project Name	Type	Appendix
0079B	Rt 5 - Lambert Lind Hwy C-1 (Mayfield Ave - I-95)	PAVEMENT	A-32
0162A	SRTS - C-1 (Cra, Epr)	TRAFFIC	A-21
0026Q	Washington Secondary Bike Path Resurfacing	TAP	A-49
CUMBERLAND			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-16
2601D	2019 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-25
0013T	Bridge Group 14 - Rt 99	BRIDGE	A-40
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-23
2608E	Bridge Group 17A - I-295	BRIDGE	A-51
2602D	Bridge Group 17C - Newell and Sneeceh	BRIDGE	A-51
0016Q	Bridge Group 37 - I-295 Mendon	BRIDGE	A-40
0145Q	Bridge Group 48A - Howard Rd	BRIDGE	A-13
0014M	Bridge Group 62 - Manville Br	BRIDGE	A-24
0004D	Broad St Regeneration	PAVEMENT	A-26
0114S	Cumberland I-295 Corridor Bridges (37T - I)	BRIDGE	A-1
0025N	Intersection Safety Improvements 2017 Statewide	TRAFFIC	A-19
0073X	Intersection Safety Improvements to Rt 114 between Bear Hill Rd and I-295 Cumberland	TRAFFIC	A-19
2605Q	Pavement Improvements - CUM	PAVEMENT	A-48
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
0080E	STC Misc Improvements 2018	TRAFFIC	A-29
EAST GREENWICH			
0025K	2018 Intersection Safety Improvements - Statewide	TRAFFIC	A-18
0013F	Bridge Group 05 - EGR, EXE, WAR, WGR	BRIDGE	A-11
0031Y	Bridge Group 18B - EGR, NKS	BRIDGE	A-23
0156D	Bridge Group 58A - Division St	BRIDGE	A-24
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
2605Y	HSIP - Intersection & Crosswalk - 2023	TRAFFIC	A-49
2605Z	HSIP - Roadway Departure - 2024 C-1	TRAFFIC	A-54
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
2605W	Pawtucket Bridge Lighting and Bridge Strike Detection Systems	TRAFFIC	A-49
0166H	Route 4 Improvements, C-2	PAVEMENT	A-7
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
EAST PROVIDENCE			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-18
0025K	2018 Intersection Safety Improvements - Statewide	TRAFFIC	A-18
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	OPERATING	A-15
2602A	2019 Paver Placed Elastomeric Surface Treatment C-3	PAVEMENT	A-26
0013U	Bridge Group 15A - East Bay	BRIDGE	A-11
0017B	Bridge Group 49 - Henderson	BRIDGE	A-30
2604M	Bridge Group 57T-10 - I-195 Washington North Phase 2 (Re-advertised)	BRIDGE	A-36

PTSID	Project Name	Type	Appendix
0032B	Bridge Group 69E - Hunts Mills	BRIDGE	A-36
0082N	East Shore Expwy & Wampanoag Tr	PAVEMENT	A-43
0143W	Horton Farm Bridge No. 472 (57M)	BRIDGE	A-1
2605Y	HSIP - Intersection & Crosswalk - 2023	TRAFFIC	A-49
0013M	I-195 Corridor Bridges (77)	BRIDGE	A-2
2605R	Pavement Improvements - BAR, EPR, WRN	PAVEMENT	A-47
0076R	Rt 44 - Taunton Ave (Rt 1A/114 - Mass S/L)	PAVEMENT	A-27
0131M	Salt Storage Facility - East Providence	OPERATING	A-25
0162A	SRTS - C-1 (Cra, Epr)	TRAFFIC	A-21
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
EXETER			
0105A	2018 Rubberized Asphalt Chip Seal C-2	OPERATING	A-16
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-31
0082S	Boston Neck Rd & South County Tr	PAVEMENT	A-42
0013F	Bridge Group 05 - EGR, EXE, WAR, WGR	BRIDGE	A-11
0201L	Bridge Group 57J - Browning Mill	BRIDGE	A-36
2604N	HSIP - High Risk Rural Roads Improvements 2021	TRAFFIC	A-44
2604D	I-95 SB High Speed Lane Resurfacing	PAVEMENT	A-38
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
FOSTER			
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-5
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-16
2605M	Bridge Group 02 - Foster	BRIDGE	A-51
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	BRIDGE	A-22
0015C	Bridge Group 16B - FOS, JOH, PVD, SCI	BRIDGE	A-22
0168H	Hope Valley Bridges (69D)	BRIDGE	A-1
2604N	HSIP - High Risk Rural Roads Improvements 2021	TRAFFIC	A-44
0091U	HSIP - Intersection Safety - Route 6 & 7	TRAFFIC	A-38
2605U	US-6, RI-94, Reynolds Rd, & East Rd	PAVEMENT	A-44
GLOCESTER			
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-5
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-16
2601C	2019 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-26
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	BRIDGE	A-22
0061K	Improvements to Rt 44/100 Intersection and Chepachet River Bridge Repair C-3E	TRAFFIC	A-9
2605N	Pavement Improvements - Putnam Pike & Reservoir Rd	PAVEMENT	A-48
0091S	Roadway Departure Mitigation - Systemic High Friction Surface Treatments-2018	TRAFFIC	A-20
0061A	Rt 44 - C-3B (RIDOT Maint Facility - W. Greenville Rd)	PAVEMENT	A-17
2605U	US-6, RI-94, Reynolds Rd, & East Rd	PAVEMENT	A-44
HOPKINTON			
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-5

PTSID	Project Name	Type	Appendix
0105A	2018 Rubberized Asphalt Chip Seal C-2	OPERATING	A-16
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-31
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
0168H	Hope Valley Bridges (69D)	BRIDGE	A-1
2603T	HSIP - Intersection & Crosswalks Central-South - 2022	TRAFFIC	A-44
2604S	I-95 (Connecticut S/L to Baker Pine Rd.)	PAVEMENT	A-43
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
0114K	Wood River Valley Bridge No. 404, I-95 North & South (7T - A)	BRIDGE	A-4
0165V	Woodville Road Improvements	PAVEMENT	A-8
JAMESTOWN			
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-15
2606Z	Pavement Improvements - JAM (Resiliency)	PAVEMENT	A-54
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
JOHNSTON			
0173U	1 R Improvements to Winsor Avenue	PAVEMENT	A-6
2602A	2019 Paver Placed Elastomeric Surface Treatment C-3	PAVEMENT	A-26
2602Z	2020 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-31
0013G	Bridge Group 09 - CRA, JOH	BRIDGE	A-11
0015C	Bridge Group 16B - FOS, JOH, PVD, SCI	BRIDGE	A-22
0114V	Bridge Group 35T-8 - I-295 C-3	BRIDGE	A-12
0013D	Bridge Group 51B - Rt 37 C-3	BRIDGE	A-35
2605Y	HSIP - Intersection & Crosswalk - 2023	TRAFFIC	A-49
0091U	HSIP - Intersection Safety - Route 6 & 7	TRAFFIC	A-38
0114U	I-295 Bridges Contract 2	BRIDGE	A-2
0025Z	Intersection Safety Improvements 2019 C-2	TRAFFIC	A-39
0011D	Intersection Safety Improvements Newport, Warwick, Johnston	TRAFFIC	A-10
2605G	Interstate Resurfacing (I-95 and I-295)	PAVEMENT	A-43
0138C	Pavement Improvements - Hartford Ave C-3	PAVEMENT	A-53
0138B	Rt 6A - Hartford Ave C-2 (Rt 5 - Killingly St)	PAVEMENT	A-18
0014F	Simmons ville Bridge No. 326 (57C)	BRIDGE	A-3
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
0173Z	US Route 6 Hartford Ave	PAVEMENT	A-8
2605U	US-6, RI-94, Reynolds Rd, & East Rd	PAVEMENT	A-44
LINCOLN			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-18
2603N	Rt 146 Reconstruction	BRIDGE	A-35
0086Y	2017 Paver Placed Elastomeric Surface Treatment	OPERATING	A-5
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0025K	2018 Intersection Safety Improvements - Statewide	TRAFFIC	A-18
0031Z	Bridge Group 13B - Rt 146 C-2	BRIDGE	A-40

PTSID	Project Name	Type	Appendix
0013T	Bridge Group 14 - Rt 99	BRIDGE	A-40
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-23
0016R	Bridge Group 39 - Rt 146	BRIDGE	A-41
0014Z	Bridge Group 62T-11 - Louisquisset Pk	BRIDGE	A-14
2605S	Corridor – Route 7	PAVEMENT	A-53
2606R	HSIP - Intersection & Crosswalks North-Central – 2022 (Re-advertised)	TRAFFIC	A-49
2603S	HSIP - Roadway Departure Mitigation - 2021	TRAFFIC	A-39
0076M	Pavement Improvements - School St	PAVEMENT	A-54
0165J	Railroad St (Manville Hill Rd - Rt 126)	PAVEMENT	A-17
0081W	Route 146 Improvements	PAVEMENT	A-7
2604R	Rt 146 Guide Signs - C-2 (Re-advertised)	TRAFFIC	A-45
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
0080E	STC Misc Improvements 2018	TRAFFIC	A-29
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
LITTLE COMPTON			
2606H	Pavement Improvements - LCM, TIV	PAVEMENT	A-54
0173S	Snell Road Improvements	PAVEMENT	A-7
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
MIDDLETOWN			
0078V	ADA Improvements to Greene Lane	PAVEMENT	A-31
0011E	Aquidneck Avenue HSIP	TRAFFIC	A-19
0076Z	Aquidneck Avenue Improvements	TRAFFIC	A-19
0015A	Bridge Group 15B - Aquidneck Island	BRIDGE	A-12
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-33
2603U	HSIP - Intersection & Crosswalk Improvements East Bay - 2021	TRAFFIC	A-44
0082P	Pavement Improvements - East Main Rd	PAVEMENT	A-53
0050A	Pell Bridge Ramps - Phase 1	PAVEMENT	A-27
0082U	Rt 138A - Aquidneck Ave (E Main Rd - Green End Ave)	PAVEMENT	A-43
NARRAGANSETT			
0082S	Boston Neck Rd & South County Tr	PAVEMENT	A-42
0015A	Bridge Group 15B - Aquidneck Island	BRIDGE	A-12
2604P	HSIP - Intersection & Crosswalk - East-South - 2022	TRAFFIC	A-44
0162G	SRTS - C-2 (Nar)	TRAFFIC	A-29
2602M	STC Improvements - 2020	TRAFFIC	A-34
NEWPORT			
0015A	Bridge Group 15B - Aquidneck Island	BRIDGE	A-12
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-33
0011D	Intersection Safety Improvements Newport, Warwick, Johnston	TRAFFIC	A-10
0050A	Pell Bridge Ramps - Phase 1	PAVEMENT	A-27
0050B	Pell Bridge Ramps - Phase 2	PAVEMENT	A-38
0131P	Salt Storage Facility - Newport	OPERATING	A-41
NORTH KINGSTOWN			

PTSID	Project Name	Type	Appendix
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-18
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	OPERATING	A-15
0082S	Boston Neck Rd & South County Tr	PAVEMENT	A-42
0031Y	Bridge Group 18B - EGR, NKS	BRIDGE	A-23
2606K	Bridge Group 46_R - Lafayette RR	BRIDGE	A-52
0015B	Bridge Group 46A - Lafayette Rd	BRIDGE	A-13
0016H	Corridor - Tower Hill Rd	BRIDGE	A-46
2603R	Davisville RR Bridge	BRIDGE	A-41
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-33
2606W	HSIP - Intersection & Crosswalk - 2024	TRAFFIC	A-54
2604P	HSIP - Intersection & Crosswalk - East-South - 2022	TRAFFIC	A-44
0166H	Route 4 Improvements, C-2	PAVEMENT	A-7
2601W	Rt 1 - Post Rd (NKS) - Drainage	STORMWATER	A-38
2602M	STC Improvements - 2020	TRAFFIC	A-34
NORTH PROVIDENCE			
2603N	Rt 146 Reconstruction	BRIDGE	A-35
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-23
0016R	Bridge Group 39 - Rt 146	BRIDGE	A-41
2605S	Corridor – Route 7	PAVEMENT	A-53
0081W	Route 146 Improvements	PAVEMENT	A-7
2604R	Rt 146 Guide Signs - C-2 (Re-advertised)	TRAFFIC	A-45
2602M	STC Improvements - 2020	TRAFFIC	A-34
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
NORTH SMITHFIELD			
2603N	Rt 146 Reconstruction	BRIDGE	A-35
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-15
2601Z	2019 Rubberized Asphalt Chip Seal	PAVEMENT	A-26
0021U	Blackstone Bikeway 8C	TAP	A-8
0013S	Bridge Group 13A - Rt 146 C-1	BRIDGE	A-11
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-23
0114J	Bridge Group 38T-12 - Rt 146 Farnum Pk	BRIDGE	A-12
0145C	Bridge Group 53 - Union Village RR	BRIDGE	A-30
2605S	Corridor – Route 7	PAVEMENT	A-53
2606R	HSIP - Intersection & Crosswalks North-Central – 2022 (Re-advertised)	TRAFFIC	A-49
0025Q	Roadway Departure Mitigation - Guardrail and Median Improvements to I-95 (Warwick) and Rt 146	TRAFFIC	A-20
0013L	Route 146 Corridor Bridges (38)	BRIDGE	A-3
0073S	Rt 146 Guide Signs - C-1 - North	TRAFFIC	A-20
0080E	STC Misc Improvements 2018	TRAFFIC	A-29
2601H	STC Misc Improvements 2019	TRAFFIC	A-29

PTSID	Project Name	Type	Appendix
PAWTUCKET			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0013N	Bridge Group 03 - I-95	BRIDGE	A-22
0004D	Broad St Regeneration	PAVEMENT	A-26
0192J	High Friction Surface Treatment - I-95 Curves Pawtucket, Route 24, Route 37	TRAFFIC	A-28
0082D	I-95 (Charles St - Lonsdale Ave)	PAVEMENT	A-32
0114R	I-95 Corridor Bridge Nos. 56101, 56121, 56201, 56221 (3T - F)	BRIDGE	A-2
0082C	I-95 Resurfacing, C-2 (Pawtucket)	PAVEMENT	A-6
2605G	Interstate Resurfacing (I-95 and I-295)	PAVEMENT	A-43
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
0081K	Pavement Preservation to Rt 1A (Newport Ave)	PAVEMENT	A-7
2605W	Pawtucket Bridge Lighting and Bridge Strike Detection Systems	TRAFFIC	A-49
9007Q	Pawtucket/Central Falls Commuter Rail Station and Bus Hub	TRANSIT	A-21
9009B	Pawtucket/Central Falls Transit Center Parking Lot	TRANSIT	A-45
0016J	Pine Street Bridge No. 548 (31)	BRIDGE	A-3
0131N	Salt Storage Facility - Pawtucket	OPERATING	A-36
PORTSMOUTH			
2603A	2020 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-31
0015A	Bridge Group 15B - Aquidneck Island	BRIDGE	A-12
0007C	East Main Road 1R Improvements	PAVEMENT	A-6
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-32
2603U	HSIP - Intersection & Crosswalk Improvements East Bay - 2021	TRAFFIC	A-44
0082P	Pavement Improvements - East Main Rd	PAVEMENT	A-53
0081R	Route 24 Improvements	PAVEMENT	A-7
0131L	Salt Storage Facility - Portsmouth	OPERATING	A-16
0080E	STC Misc Improvements 2018	TRAFFIC	A-29
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
PROVIDENCE			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-18
2603N	Rt 146 Reconstruction	BRIDGE	A-35
0025K	2018 Intersection Safety Improvements - Statewide	TRAFFIC	A-18
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	OPERATING	A-15
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-31
0013A	Bridge Group 01 - PVD	BRIDGE	A-22
2603M	Bridge Group 04_R - I-95/RT 10	BRIDGE	A-51
0013P	Bridge Group 06 - PVD	BRIDGE	A-11
0013S	Bridge Group 13A - Rt 146 C-1	BRIDGE	A-11
2605F	Bridge Group 13E - West River	BRIDGE	A-46
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	BRIDGE	A-22
0015C	Bridge Group 16B - FOS, JOH, PVD, SCI	BRIDGE	A-22
0017E	Bridge Group 16T-13 - Woonasquatucket Br	BRIDGE	A-12

PTSID	Project Name	Type	Appendix
2603F	Bridge Group 32 – I-95	BRIDGE	A-35
0017G	Bridge Group 38C - Geneva Pond	BRIDGE	A-12
0114X	Bridge Group 40A - Hawkins	BRIDGE	A-23
0015D	Bridge Group 40B - Bath St East	BRIDGE	A-23
0017B	Bridge Group 49 - Henderson	BRIDGE	A-30
2604M	Bridge Group 57T-10 - I-195 Washington North Phase 2 (Re-advertised)	BRIDGE	A-36
0014N	Bridge Group 59C - Reservoir Ave RR	BRIDGE	A-36
0167C	Bridge Group 75 - Rt 146 Louisquisset Pk Ramp	BRIDGE	A-14
0018B	Bridge Group 75T-5 - I-95 Viaduct NB	BRIDGE	A-30
1500B	Bridge Preservation Program 2022 C-1	BRIDGE	A-46
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-32
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-33
2605Y	HSIP - Intersection & Crosswalk - 2023	TRAFFIC	A-49
2606W	HSIP - Intersection & Crosswalk - 2024	TRAFFIC	A-54
2606R	HSIP - Intersection & Crosswalks North-Central – 2022 (Re-advertised)	TRAFFIC	A-49
0153K	HSIP - Intersection Safety Improvements - 2020	TRAFFIC	A-33
0070I	HSIP - Signalization of Allens Ave. C-5	TRAFFIC	A-33
0013M	I-195 Corridor Bridges (77)	BRIDGE	A-2
0012Q	I-195 Relocation - C-17 - Waterfront Parks	PAVEMENT	A-16
0012T	I-195 Relocation - C-18 - Gano St	PAVEMENT	A-16
0012X	I-195 Relocation - C-19 - Parks/Bridge Compltion	PAVEMENT	A-37
0082D	I-95 (Charles St - Lonsdale Ave)	PAVEMENT	A-32
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	OPERATING	A-5
0025N	Intersection Safety Improvements 2017 Statewide	TRAFFIC	A-19
0025Z	Intersection Safety Improvements 2019 C-2	TRAFFIC	A-39
9003E	Materials Lab - Quality Assurance	OPERATING	A-24
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
0114N	Oxford Street Bridge No. 653 (2T)	BRIDGE	A-3
0138C	Pavement Improvements - Hartford Ave C-3	PAVEMENT	A-53
9005V	Providence Station Improvements SOGR	TRANSIT	A-45
0027B	Reconstruction of the Route 6/10 Interchange	BRIDGE	A-3
0081W	Route 146 Improvements	PAVEMENT	A-7
2604R	Rt 146 Guide Signs - C-2 (Re-advertised)	TRAFFIC	A-45
0080H	STC - Allens Avenue at Terminal and Ernest	TRAFFIC	A-21
0080E	STC Misc Improvements 2018	TRAFFIC	A-29
2605U	US-6, RI-94, Reynolds Rd, & East Rd	PAVEMENT	A-44
RICHMOND			
0086Y	2017 Paver Placed Elastomeric Surface Treatment	OPERATING	A-5
0105A	2018 Rubberized Asphalt Chip Seal C-2	OPERATING	A-16
2601F	2019 Paver Placed Elastomeric Surface Treatment C-2	PAVEMENT	A-26

PTSID	Project Name	Type	Appendix
2601Z	2019 Rubberized Asphalt Chip Seal	PAVEMENT	A-26
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-31
2603A	2020 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-31
0170C	Baker Pines Bridge No. 593	BRIDGE	A-1
0082S	Boston Neck Rd & South County Tr	PAVEMENT	A-42
2606B	Bridge Group 45B_H - Kings Factory (Re-Advertised)	BRIDGE	A-41
0143C	Bridge Group 54A - Kingston Rd Bridge	BRIDGE	A-24
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
0168H	Hope Valley Bridges (69D)	BRIDGE	A-1
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-32
2604S	I-95 (Connecticut S/L to Baker Pine Rd.)	PAVEMENT	A-43
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
0102R	Rt 138 & Rt 112 Roundabout	TRAFFIC	A-49
0114K	Wood River Valley Bridge No. 404, I-95 North & South (7T - A)	BRIDGE	A-4
0165V	Woodville Road Improvements	PAVEMENT	A-8
SCITUATE			
0173U	1 R Improvements to Winsor Avenue	PAVEMENT	A-6
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-5
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-15
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	OPERATING	A-15
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-16
0105A	2018 Rubberized Asphalt Chip Seal C-2	OPERATING	A-16
2601F	2019 Paver Placed Elastomeric Surface Treatment C-2	PAVEMENT	A-26
2601C	2019 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-26
2603A	2020 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-31
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	BRIDGE	A-22
0015C	Bridge Group 16B - FOS, JOH, PVD, SCI	BRIDGE	A-22
0173G	Central Pk & Battey Meetinghouse Rd	PAVEMENT	A-27
0079P	Danielson Pk (Rt 102 - West Greenville Rd)	PAVEMENT	A-31
0091U	HSIP - Intersection Safety - Route 6 & 7	TRAFFIC	A-38
0173K	Rockland Rd (Central Pk to Danielson Pk)	PAVEMENT	A-17
0173C	Rt 115 Main St. (Rt 116 To Jackson Flat Rd.)	PAVEMENT	A-32
0081Y	Rt 6 - (Rt 102 - Rt 101)	PAVEMENT	A-28
0173Z	US Route 6 Hartford Ave	PAVEMENT	A-8
SMITHFIELD			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-18
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
2602A	2019 Paver Placed Elastomeric Surface Treatment C-3	PAVEMENT	A-26
2602Z	2020 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-31
0013R	Bridge Group 10 - I-295	BRIDGE	A-30
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	BRIDGE	A-22

PTSID	Project Name	Type	Appendix
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-23
2608E	Bridge Group 17A - I-295	BRIDGE	A-51
0016N	Bridge Group 35 - I-295	BRIDGE	A-35
2605S	Corridor – Route 7	PAVEMENT	A-53
0091U	HSIP - Intersection Safety - Route 6 & 7	TRAFFIC	A-38
2603S	HSIP - Roadway Departure Mitigation - 2021	TRAFFIC	A-39
0025R	Intersection Safety Improvements to Rt 44 at Smithfield Crossings	TRAFFIC	A-20
2605G	Interstate Resurfacing (I-95 and I-295)	PAVEMENT	A-43
0061A	Rt 44 - C-3B (RIDOT Maint Facility - W. Greenville Rd)	PAVEMENT	A-17
0162H	SRTS - C-3 (Smi, Wns)	TRAFFIC	A-29
0080E	STC Misc Improvements 2018	TRAFFIC	A-29
SOUTH KINGSTOWN			
0086Y	2017 Paver Placed Elastomeric Surface Treatment	OPERATING	A-5
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-5
0105A	2018 Rubberized Asphalt Chip Seal C-2	OPERATING	A-16
2601F	2019 Paver Placed Elastomeric Surface Treatment C-2	PAVEMENT	A-26
0082S	Boston Neck Rd & South County Tr	PAVEMENT	A-42
0016H	Corridor - Tower Hill Rd	BRIDGE	A-46
0166M	High Street/Kingstown Road Stormwater Mitigation	STORMWATER	A-8
2603T	HSIP - Intersection & Crosswalks Central-South - 2022	TRAFFIC	A-44
0073Z	HSIP-Intersection Safety Improvements to Route 108 at Curtis Corner Rd	TRAFFIC	A-9
0081D	Improvements to US Route 1 (South Kingstown)	PAVEMENT	A-6
0055L	Old Tower Hill Rd (Rt 108 - Rt 1)	PAVEMENT	A-27
STATEWIDE			
0084C	2017 Crack Sealing Limited Access	OPERATING	A-4
0084B	2017 Crack Sealing North and East Regions	OPERATING	A-4
0084A	2017 Crack Sealing South and Central Regions	OPERATING	A-4
0105C	2018 Crack Sealing Limited Access	OPERATING	A-15
0105F	2018 Crack Sealing North and East Regions	OPERATING	A-15
0105B	2018 Crack Sealing South and Central Regions	OPERATING	A-15
0105H	2018 Crack Sealing South and Central Regions C-2	PAVEMENT	A-25
2602B	2019 Crack Sealing North and East Regions C-1	PAVEMENT	A-25
2602C	2019 Crack Sealing South and Central Regions C-1	PAVEMENT	A-25
2604C	2021 Crack Sealing North, South, Central Regions C-1	PAVEMENT	A-37
2604A	2021 Paver Placed Surface Treatment C-1	PAVEMENT	A-37
2604B	2021 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-37
2605C	2022 Crack Sealing C-1	PAVEMENT	A-42
2605A	2022 Paver Placed Surface Treatment C-1	PAVEMENT	A-42
2605B	2022 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-42
2606Q	2023 Crack Sealing C-1	PAVEMENT	A-47
2606N	2023 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-47

PTSID	Project Name	Type	Appendix
2606P	2023 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-47
2607C	2024 Crack Sealing C-1	OPERATING	A-52
2607A	2024 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-53
2607B	2024 Rubberized Asphalt Chip Seal - C-1	OPERATING	A-53
0025J	High Friction Surface Treatments 2016	TRAFFIC	A-9
2601Y	HSIP - Roadway Departure Mitigation - 2020	TRAFFIC	A-33
0091T	Roadway Departure Mitigation - Non-Freeway Roadside Improvements 2019 C-1	TRAFFIC	A-28
2605X	Statewide Congested Corridor Upgrades	TRAFFIC	A-45
2607S	Statewide Congested Corridor Upgrades 2024-2025	TRAFFIC	A-55
0073J	Statewide Pavement Striping Eastbay 17-18	OPERATING	A-5
2605V	Statewide Resurfacing	PAVEMENT	A-43
0025P	Statewide Road Diet 2017	TRAFFIC	A-10
2606A	Statewide Systemic Safety Improvements	TRAFFIC	A-50
0072J	Traffic Signal Optimization, C-3, 2016	TRAFFIC	A-10
TIVERTON			
0086Y	2017 Paver Placed Elastomeric Surface Treatment	OPERATING	A-5
0015A	Bridge Group 15B - Aquidneck Island	BRIDGE	A-12
2602V	Bridge Group 44_H - Nonquit	BRIDGE	A-52
2606H	Pavement Improvements - LCM, TIV	PAVEMENT	A-54
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
2605U	US-6, RI-94, Reynolds Rd, & East Rd	PAVEMENT	A-44
WARREN			
0188A	Barrington & Warren Bike Path Bridges	BRIDGE	A-40
0083R	Birch Swamp & Schoolhouse Rd (Market St - Long Ln)	PAVEMENT	A-37
0013U	Bridge Group 15A - East Bay	BRIDGE	A-11
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-33
0071P	Metacom Avenue - HSIP	TRAFFIC	A-20
2605R	Pavement Improvements - BAR, EPR, WRN	PAVEMENT	A-47
0162D	SRTS - C-4 (Wrn)	TRAFFIC	A-39
WARWICK			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-18
0025K	2018 Intersection Safety Improvements - Statewide	TRAFFIC	A-18
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	OPERATING	A-15
0074Q	Airport Connector & Rt 1/1A Post Rd.	PAVEMENT	A-42
2606L	Airport Connector Landscaping	TAP	A-48
2603M	Bridge Group 04_R - I-95/RT 10	BRIDGE	A-51
0013F	Bridge Group 05 - EGR, EXE, WAR, WGR	BRIDGE	A-11
0016U	Bridge Group 42A	BRIDGE	A-41
2601E	Bridge Group 51A - Rt 37 C-2	BRIDGE	A-24
2607J	Bridge Group 51C - RI-37 C-4	BRIDGE	A-52

PTSID	Project Name	Type	Appendix
0014D	Bridge Group 59B - Centerville Rd	BRIDGE	A-14
2604Y	Bridge Group 97 - Warwick Corridor	BRIDGE	A-52
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-32
2605Y	HSIP - Intersection & Crosswalk - 2023	TRAFFIC	A-49
2604P	HSIP - Intersection & Crosswalk - East-South - 2022	TRAFFIC	A-44
2603T	HSIP - Intersection & Crosswalks Central-South - 2022	TRAFFIC	A-44
2605Z	HSIP - Roadway Departure - 2024 C-1	TRAFFIC	A-54
2603S	HSIP - Roadway Departure Mitigation - 2021	TRAFFIC	A-39
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	OPERATING	A-5
0114P	I-95 North & South Bridges at Toll Gate Road Nos. 683, 684 (5T - C)	BRIDGE	A-2
0088A	I-95 Resurfacing (Rt 2 to Service Avenue)	PAVEMENT	A-6
0025N	Intersection Safety Improvements 2017 Statewide	TRAFFIC	A-19
0011D	Intersection Safety Improvements Newport, Warwick, Johnston	TRAFFIC	A-10
2605G	Interstate Resurfacing (I-95 and I-295)	PAVEMENT	A-43
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
2604X	Pavement Improvements - WAR C-1	PAVEMENT	A-48
0025Q	Roadway Departure Mitigation - Guardrail and Median Improvements to I-95 (Warwick) and Rt 146	TRAFFIC	A-20
0166H	Route 4 Improvements, C-2	PAVEMENT	A-7
0079B	Rt 5 - Lambert Lind Hwy C-1 (Mayfield Ave - I-95)	PAVEMENT	A-32
2602L	STC – I-295 SB at Bald Hill Rd	TRAFFIC	A-33
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
0080E	STC Misc Improvements 2018	TRAFFIC	A-29
0026Q	Washington Secondary Bike Path Resurfacing	TAP	A-49
WEST GREENWICH			
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-31
0013F	Bridge Group 05 - EGR, EXE, WAR, WGR	BRIDGE	A-11
0143A	Bridge Group 57K - Big River	BRIDGE	A-13
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-32
2605Z	HSIP - Roadway Departure - 2024 C-1	TRAFFIC	A-54
2604D	I-95 SB High Speed Lane Resurfacing	PAVEMENT	A-38
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
0168C	Victory Highway Bridge No. 589 (71)	BRIDGE	A-4
WEST WARWICK			
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-15
2602Z	2020 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-31
2603G	Bridge Group 33A - I-295 Providence St.	BRIDGE	A-40
0016U	Bridge Group 42A	BRIDGE	A-41
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1

PTSID	Project Name	Type	Appendix
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-33
2605Z	HSIP - Roadway Departure - 2024 C-1	TRAFFIC	A-54
2605G	Interstate Resurfacing (I-95 and I-295)	PAVEMENT	A-43
2605W	Pawtucket Bridge Lighting and Bridge Strike Detection Systems	TRAFFIC	A-49
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
0026Q	Washington Secondary Bike Path Resurfacing	TAP	A-49
WESTERLY			
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-31
2602X	Bridge Group 45C_H - Cottrell	BRIDGE	A-35
2603T	HSIP - Intersection & Crosswalks Central-South - 2022	TRAFFIC	A-44
0072Z	HSIP - Rt 1, S. County Median Guardrail	TRAFFIC	A-19
2605P	Pavement Improvements - CHA, WES	PAVEMENT	A-47
0081J	Rt 78 (Rt 1 - Conn S/L)	PAVEMENT	A-28
2602M	STC Improvements - 2020	TRAFFIC	A-34
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
WOONSOCKET			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0021U	Blackstone Bikeway 8C	TAP	A-8
0021S	Blackstone River Bikeway - 8B-1	TAP	A-18
0153T	Diamond Hill Road Improvements at Mendon Road	TRAFFIC	A-9
2606U	Pavement Improvements - Mendon Rd	PAVEMENT	A-48
0162H	SRTS - C-3 (Smi, Wns)	TRAFFIC	A-29