

Rhode Island Department of Transportation

Projects and Schedules

Insert A



October 30, 2018



Insert A: Project Budgets and Schedule - Key

Budget: RIDOT publishes an updated budget estimating reasonable costs for the life of the project. **Initial** budget reflects the budget at the time the Design was completed, a bid was accepted and a Notice to Proceed (NTP) was provided to the Contractor. If Initial Budget is blank it is because the project is pre-NTP. **Projected** budget is the current budget at the close of the current quarter. **Difference** displays any variance (+/-) between the Initial Budget and the Projected Budget. Projects trending under budget will be highlighted in green, those trending over budget will be highlighted red.

Spent: Provides the actual values billed to the project to date.

Schedule: RIDOT publishes an updated schedule to identify key milestones for a project. **Advertise** is when the contract documents are complete and the project is advertised for bids. **Notice to Proceed (NTP)** is when the construction contract is awarded and work may commence (the date of the purchase order). **Site Active** estimates when construction activities will physically begin for the project. **Complete** identifies the point in time at which the project may be deemed substantially complete, and ready for use by the general public. Completed phases will be shown in italics with darkened fields. **Status** identifies the current phase the project is in: Design, Advertise, In Construction, & Substantially Complete.

Route 107 1R Improvements									
	Budget			Spent		Schedule			
	Initial	Projected	Difference			To Date	Status	Advertise	NTP
Design	\$ 0.4	\$ 0.4	\$ -	\$ 0.1	In Construction	Oct-15	Mar-16	NA	Apr-17
Construction	\$ 2.6	\$ 2.6	\$ -	\$ -	Performance				
Other	\$ 1.4	\$ 1.4	\$ -	\$ 0.2	Anticipated Completion at NTP				Apr-17
Contingency	\$ 0.2	\$ 0.2	\$ -	\$ -	# of Months Late				0 mo.
Total	\$ 4.5	\$ 4.5	\$ -	\$ 0.3	% Construction Change Orders:				0%
PTSID:				0076N	Design as percent of Construction:				15%
Type:				Pavement	Other as percent of Construction:				54%

Design: Includes costs for design contractor/consultant

Construction: Includes costs for construction contractor services

Other: Includes costs for right-of-way acquisitions, utility work, project oversight

Contingency: Budgeted value to be utilized to address unforeseen issues. Contingency value is a reflection of the risk remaining on the project.

Budget Contingency: At notice to proceed, budget contingency is typically set at 5% of low bid.

Schedule Contingency: At notice to proceed, schedule contingency is typically set at 10% of the contract duration. Deviations from this standard may occur due to winter shutdown. Winter shutdown typically takes place from December 15 from April 15 but is weather-dependent.

Total budget estimate to deliver the project.

Performance

Anticipated Completion at NTP: Identifies the substantial completion date which was established at the Notice to Proceed (NTP) phase

of Months Late: Displays the difference between the Anticipated Completion at NTP with the current Schedule Complete date. Positive values indicate that the project is behind schedule and are highlighted red; negative values indicate that the project is ahead of schedule and are highlighted green.

% Construction Change Orders: Ratio of the value of approved change orders versus the original contract award value

Design as percent of Construction: Ratio of the budget values for Design versus Construction

Other as percent of Construction: Ratio of the budget values for Other costs for producing the project versus Construction.

PTSID: Project Tracking System Identification – A unique identifier in RIDOT’s systems to track schedule, budget and asset related activities.

Type: Identifies the RIDOT Project Pipeline which sponsors the project (Bridge, Maintenance & Operations, Pavement, Storm water, TAP/Other, Traffic, & Transit)

Comingled Design: Historical financial information for Design costs were not tracked to the project level. As of 2015, all new Design contract costs are tracked to each individual project, and RIDOT has begun to track design costs to the project level for most Legacy projects going forward. Due to this inaccurate reporting, it is not possible to identify design costs at the project level for most legacy projects. For Legacy projects where design was comingled, initial total project costs are NA.

Design Build Contracts - Design build contract funding allocation appears as follows: Design consultants that generate the Advertising documents will be reflected in the Design ne, the Contractor/Design team will be reflected as one total in the Construction line. Additionally, the time for a design-build contract to be awarded from advertisement to NTP is anticipated to take between 6-8 months.

Note: All dollar values are in millions and rounded to the nearest \$100,000.00.

Color Coding: Additionally, certain key items are color coded throughout as indicators of performance, as described below:

On Time	
Status	Color
On-Time	Green
0-6 months behind	Yellow
6-12 months behind	Red

On Budget	
Status	Color
On-Time	Green
Over Budget	Red

Change Orders	
Range	
0-5%	
5-10%	
10%+	

Project Level Reports

Pre-FFY 2015 Legacy Projects.....A-1
FFY 2015 Legacy Projects..... A-5
FFY 2016 Projects.....A-12
FFY 2017 Projects.....A-22
FFY 2018 Projects.....A-32
FFY 2019 Projects.....A-43

Project Summary Lists

Legacy Program.....A-51
2015 Program.....A-52
2016 Program.....A-53
2017 Program.....A-55
2018 Program.....A-57
2019 Program.....A-59

Changes from Last Quarter

Changes to Schedule this Quarter.....A-61
Changes to Budget this Quarter..... A-63

Index of Projects by Municipality

Index of Projects by Municipality..... A-64

Pre-FFY 2015 LEGACY PROJECTS

Insert A

FFY14

BRIDGE

Arcadia Management Area Bridge Replacement

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	\$0.008	NA	(\$0.001)
Construction	\$1.500	\$1.570	\$0.070	\$1.285
Other	NA	\$0.979	NA	\$0.831
Contingency	\$0.085	\$0.000	(\$0.085)	\$0.000
Total	NA	\$2.556	(\$0.015)	\$2.115
PTSID: 9500A TYPE: BRIDGE <input checked="" type="checkbox"/> Legacy				

Schedule:	Advertise	NTP	Complete
	01-Feb-12	04-Apr-13	25-May-17
Anticipated Completion at NTP:			31-Oct-14
# of months late:			31
% Construction Change Order:			4%
Design as Percent of Construction:			NA
Other as Percent of Construction:			62%

Atwells Ave Bridge No. 975 Replacement

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	\$0.002	NA	(\$0.002)
Construction	\$2.600	\$2.804	\$0.204	\$2.795
Other	NA	\$1.738	NA	\$1.866
Contingency	\$0.130	\$0.000	(\$0.130)	\$0.000
Total	NA	\$4.544	\$0.074	\$4.659
PTSID: 0163J TYPE: BRIDGE <input checked="" type="checkbox"/> Legacy				

Schedule:	Advertise	NTP	Complete
	11-Apr-14	23-Jul-14	17-May-16
Anticipated Completion at NTP:			29-Feb-16
# of months late:			3
% Construction Change Order:			12%
Design as Percent of Construction:			NA
Other as Percent of Construction:			62%

Central Bridge No. 018201 & Access Improvements to Route 114

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	\$0.203	NA	\$0.120
Construction	\$15.300	\$15.956	\$0.656	\$15.460
Other	NA	\$3.115	NA	\$2.966
Contingency	\$0.765	\$0.000	(\$0.765)	\$0.000
Total	NA	\$19.274	(\$0.109)	\$18.546
PTSID: 0153C TYPE: BRIDGE <input checked="" type="checkbox"/> Legacy				

Schedule:	Advertise	NTP	Complete
	29-May-13	29-Aug-13	06-Apr-17
Anticipated Completion at NTP:			30-Nov-17
# of months late:			-8
% Construction Change Order:			2%
Design as Percent of Construction:			NA
Other as Percent of Construction:			20%

Great Island Bridge #499

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	\$0.164	NA	\$0.156
Construction	\$8.447	\$8.500	\$0.053	\$8.424
Other	NA	\$2.490	NA	\$2.616
Contingency	\$0.422	\$0.000	(\$0.422)	\$0.000
Total	NA	\$11.154	(\$0.369)	\$11.196
PTSID: 0144B TYPE: BRIDGE <input checked="" type="checkbox"/> Legacy				

Schedule:	Advertise	NTP	Complete
	21-May-14	17-Sep-14	16-Nov-16
Anticipated Completion at NTP:			31-Jul-17
# of months late:			-9
% Construction Change Order:			-2%
Design as Percent of Construction:			NA
Other as Percent of Construction:			29%

Jamestown-Verrazzano Bridge No. 800 & Cove Bridge No. 495

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	\$6.220	NA	\$0.000
Construction	\$4.657	\$4.843	\$0.186	\$4.841
Other	NA	\$1.512	NA	\$0.550
Contingency	\$0.233	\$0.000	(\$0.233)	\$0.000
Total	NA	\$12.575	(\$0.047)	\$5.390
PTSID: 0049M TYPE: BRIDGE <input checked="" type="checkbox"/> Legacy				

Schedule:	Advertise	NTP	Complete
	21-Jul-14	19-Aug-14	31-Dec-15
Anticipated Completion at NTP:			31-Jul-16
# of months late:			-7
% Construction Change Order:			2%
Design as Percent of Construction:			NA
Other as Percent of Construction:			31%

New Providence Viaduct Southbound Bridge No. 578

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	NA	\$4.175	NA	\$2.157
Construction	\$68.931	\$74.449	\$5.518	\$73.604
Other	NA	\$24.766	NA	\$25.300
Contingency	\$3.447	\$1.212	(\$2.235)	\$0.000
Total	NA	\$104.602	\$3.283	\$101.061

PTSID: 0018A TYPE: BRIDGE Legacy

Schedule:	Advertise	NTP	Complete
	31-Oct-12	24-Jan-13	18-Jul-17
Anticipated Completion at NTP:			31-Mar-16
# of months late:			16
% Construction Change Order:			15%
Design as Percent of Construction:			NA
Other as Percent of Construction:			33%

OPERATING

Guardrail Repair and Replacement 2014-2016

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	NA	\$0.000	NA	\$0.000
Construction	\$2.181	\$1.533	(\$0.648)	\$1.546
Other	NA	\$1.002	NA	\$0.348
Contingency	\$0.109	\$0.000	(\$0.109)	\$0.000
Total	NA	\$2.534	(\$0.757)	\$1.894

PTSID: 7006F TYPE: OPERATING Legacy

Schedule:	Advertise	NTP	Complete
	26-Mar-14	12-Jun-14	17-Jun-16
Anticipated Completion at NTP:			30-Sep-16
# of months late:			-4
% Construction Change Order:			-29%
Design as Percent of Construction:			NA
Other as Percent of Construction:			65%

Impact Attenuator Repair and Replacement 2014-2016

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	NA	\$0.000	NA	(\$0.006)
Construction	\$1.641	\$0.879	(\$0.762)	\$0.850
Other	NA	\$0.119	NA	(\$0.152)
Contingency	\$0.082	\$0.000	(\$0.082)	\$0.000
Total	NA	\$0.998	(\$0.844)	\$0.691

PTSID: 7005F TYPE: OPERATING Legacy

Schedule:	Advertise	NTP	Complete
	20-Dec-13	30-Apr-14	17-Sep-16
Anticipated Completion at NTP:			31-Dec-16
# of months late:			-4
% Construction Change Order:			-48%
Design as Percent of Construction:			NA
Other as Percent of Construction:			13%

Statewide Fence Repair and Replacement 2015-2016

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	NA	\$0.000	NA	\$0.000
Construction	\$0.700	\$0.505	(\$0.195)	\$0.505
Other	NA	\$0.110	NA	\$0.091
Contingency	\$0.033	\$0.000	(\$0.033)	\$0.000
Total	NA	\$0.615	(\$0.228)	\$0.596

PTSID: 7009E TYPE: OPERATING Legacy

Schedule:	Advertise	NTP	Complete
	24-Sep-14	19-Feb-15	17-Sep-16
Anticipated Completion at NTP:			30-Nov-16
# of months late:			-2
% Construction Change Order:			-23%
Design as Percent of Construction:			NA
Other as Percent of Construction:			22%

PAVEMENT

Apponaug Circulator By-Pass

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	NA	\$9.714	NA	\$7.077
Construction	\$29.489	\$29.800	\$0.311	\$27.900
Other	NA	\$30.569	NA	\$28.334
Contingency	\$1.474	\$0.917	(\$0.557)	\$0.000
Total	NA	\$71.000	(\$0.246)	\$63.310

PTSID: 0185A TYPE: PAVEMENT Legacy

Schedule:	Advertise	NTP	Complete
	19-Mar-14	09-Jul-14	20-Oct-17
Anticipated Completion at NTP:			30-Nov-17
# of months late:			-1
% Construction Change Order:			3%
Design as Percent of Construction:			33%
Other as Percent of Construction:			103%

I-195 Relocation - Landscape Contract C

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	\$0.000	NA	\$0.000
Construction	\$0.803	\$0.811	\$0.008	\$0.664
Other	NA	\$0.477	NA	\$0.478
Contingency	\$0.040	\$0.000	(\$0.040)	\$0.000
Total	NA	\$1.288	(\$0.032)	\$1.142

PTSID: 0012E TYPE: PAVEMENT Legacy

	Advertise	NTP	Complete
Schedule:	15-Nov-13	26-Feb-14	30-Nov-16
Anticipated Completion at NTP:			31-Mar-17
# of months late:			-4
% Construction Change Order:			1%
Design as Percent of Construction:			NA
Other as Percent of Construction:			59%

Mineral Spring Avenue 1R Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	\$0.001	NA	\$0.001
Construction	\$3.710	\$3.884	\$0.174	\$3.386
Other	NA	\$1.545	NA	\$1.535
Contingency	\$0.185	\$0.000	(\$0.185)	\$0.000
Total	NA	\$5.430	(\$0.011)	\$4.922

PTSID: 0172F TYPE: PAVEMENT Legacy

	Advertise	NTP	Complete
Schedule:	03-Sep-14	15-Jan-15	17-Nov-15
Anticipated Completion at NTP:			31-Dec-15
# of months late:			-1
% Construction Change Order:			4%
Design as Percent of Construction:			NA
Other as Percent of Construction:			40%

Ocean Avenue 1R Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	\$0.000	NA	\$0.000
Construction	\$0.675	\$0.695	\$0.020	\$0.569
Other	NA	\$0.309	NA	\$0.184
Contingency	\$0.034	\$0.001	(\$0.033)	\$0.000
Total	NA	\$1.005	(\$0.013)	\$0.753

PTSID: 0130R TYPE: PAVEMENT Legacy

	Advertise	NTP	Complete
Schedule:	28-May-14	14-Oct-14	17-Oct-15
Anticipated Completion at NTP:			30-Jun-15
# of months late:			4
% Construction Change Order:			3%
Design as Percent of Construction:			NA
Other as Percent of Construction:			44%

TAP/OTHER

Providence Station Enhancements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	\$0.326	NA	\$0.251
Construction	\$6.926	\$6.927	\$0.001	\$6.560
Other	NA	\$2.049	NA	\$2.186
Contingency	\$0.346	\$0.010	(\$0.336)	\$0.000
Total	NA	\$9.311	(\$0.336)	\$8.997

PTSID: 9004D TYPE: TAP/OTHER Legacy

	Advertise	NTP	Complete
Schedule:	27-Aug-14	24-Dec-14	17-Apr-16
Anticipated Completion at NTP:			31-Jul-16
# of months late:			-4
% Construction Change Order:			1%
Design as Percent of Construction:			NA
Other as Percent of Construction:			30%

TRAFFIC

I-95 Highway LED Lighting - Exits 1, 2, 4, 5 and Weigh Stations

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	\$0.000	NA	(\$0.001)
Construction	\$2.423	\$2.573	\$0.150	\$2.554
Other	NA	\$1.324	NA	\$1.296
Contingency	\$0.121	\$0.000	(\$0.121)	\$0.000
Total	NA	\$3.897	\$0.029	\$3.849

PTSID: 0115Z TYPE: TRAFFIC Legacy

	Advertise	NTP	Complete
Schedule:	18-Jun-14	23-Sep-14	01-Feb-16
Anticipated Completion at NTP:			30-Nov-15
# of months late:			2
% Construction Change Order:			6%
Design as Percent of Construction:			NA
Other as Percent of Construction:			51%

I-95 Sustainability – Phase I

	Budget		Difference	Spent	Advertise	NTP	Complete
	Initial	Projected		To Date	06-Feb-13	22-May-13	30-Nov-16
Design	NA	\$0.000	NA	\$0.000			
Construction	\$0.649	\$0.649	\$0.000	\$0.541			
Other	NA	\$0.639	NA	\$0.604			
Contingency	\$0.032	\$0.000	(\$0.032)	\$0.000			
Total	NA	\$1.288	(\$0.032)	\$1.145			

Schedule: 06-Feb-13 22-May-13 30-Nov-16
 Anticipated Completion at NTP: 30-Apr-17
 # of months late: -5
 % Construction Change Order: 0%
 Design as Percent of Construction: NA
 Other as Percent of Construction: 98%

PTSID: 0058L TYPE: TRAFFIC Legacy

Statewide DMS Installation

	Budget		Difference	Spent	Advertise	NTP	Complete
	Initial	Projected		To Date	26-Sep-14	10-Feb-15	17-Jan-16
Design	NA	\$0.000	NA	(\$0.001)			
Construction	\$2.319	\$2.319	\$0.000	\$2.286			
Other	NA	\$0.530	NA	\$0.458			
Contingency	\$0.000	\$0.000	\$0.000	\$0.000			
Total	NA	\$2.849	\$0.000	\$2.743			

Schedule: 26-Sep-14 10-Feb-15 17-Jan-16
 Anticipated Completion at NTP: 31-Dec-15
 # of months late: 1
 % Construction Change Order: 0%
 Design as Percent of Construction: NA
 Other as Percent of Construction: 23%

PTSID: 0122H TYPE: TRAFFIC Legacy

FFY 2015 LEGACY PROJECTS

Insert A

FFY15

BRIDGE

Clarence Hussey Bridge No. 11 (69B)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	\$0.090	NA	\$0.069
Construction	\$2.100	\$2.100	\$0.000	\$1.900
Other	NA	\$1.042	NA	\$1.077
Contingency	\$0.100	\$0.003	(\$0.097)	\$0.000
Total	NA	\$3.235	(\$0.097)	\$3.046

PTSID: 0156A TYPE: BRIDGE Legacy

Schedule:	Advertise	NTP	Complete
	18-Sep-15	12-Jan-16	01-Nov-16
Anticipated Completion at NTP:			31-Jul-17
# of months late:			-9
% Construction Change Order:			23%
Design as Percent of Construction:			NA
Other as Percent of Construction:			50%

Coles Bridge No. 134 (66)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	\$0.065	NA	\$0.018
Construction	\$0.550	\$0.426	(\$0.124)	\$0.387
Other	NA	\$0.358	NA	\$0.352
Contingency	\$0.049	\$0.000	(\$0.049)	\$0.000
Total	NA	\$0.848	(\$0.173)	\$0.758

PTSID: 0153D TYPE: BRIDGE Legacy

Schedule:	Advertise	NTP	Complete
	21-Aug-15	08-Nov-15	17-Jul-16
Anticipated Completion at NTP:			31-Jul-16
# of months late:			0
% Construction Change Order:			-8%
Design as Percent of Construction:			NA
Other as Percent of Construction:			84%

East Shore Expressway Bridges Nos. 475, 476

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	\$0.425	NA	\$0.402
Construction	\$14.000	\$12.430	(\$1.570)	\$11.981
Other	NA	\$2.258	NA	\$1.803
Contingency	\$0.700	\$0.000	(\$0.700)	\$0.000
Total	NA	\$15.113	(\$2.270)	\$14.186

PTSID: 0143D TYPE: BRIDGE Legacy

Schedule:	Advertise	NTP	Complete
	29-May-15	01-Sep-15	09-Dec-16
Anticipated Completion at NTP:			31-Jul-17
# of months late:			-8
% Construction Change Order:			-7%
Design as Percent of Construction:			NA
Other as Percent of Construction:			18%

Glenbridge Ave and South County Trail Bridges (69F)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	\$0.133	NA	\$0.109
Construction	\$6.200	\$7.239	\$1.039	\$7.239
Other	NA	\$1.608	NA	\$1.609
Contingency	\$0.313	\$0.000	(\$0.313)	\$0.000
Total	NA	\$8.980	\$0.726	\$8.956

PTSID: 0113L TYPE: BRIDGE Legacy

Schedule:	Advertise	NTP	Complete
	05-Jun-15	25-Aug-15	22-May-17
Anticipated Completion at NTP:			31-Dec-16
# of months late:			5
% Construction Change Order:			17%
Design as Percent of Construction:			NA
Other as Percent of Construction:			22%

Hamlet Ave. Bridge #500 (69C)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	\$0.110	NA	\$0.066
Construction	\$2.208	\$2.528	\$0.320	\$2.579
Other	NA	\$1.035	NA	\$1.321
Contingency	\$0.110	\$0.000	(\$0.110)	\$0.000
Total	NA	\$3.673	\$0.210	\$3.966

PTSID: 0201I TYPE: BRIDGE Legacy

Schedule:	Advertise	NTP	Complete
	24-Jun-15	01-Sep-15	15-May-17
Anticipated Completion at NTP:			31-Jul-17
# of months late:			-3
% Construction Change Order:			31%
Design as Percent of Construction:			NA
Other as Percent of Construction:			41%

I-95 Corridor Bridge Preservation & Resurfacing

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		08-May-15	29-Jul-15	21-Nov-16
Design	NA	\$0.103	NA	\$0.030	Anticipated Completion at NTP: 31-Dec-16 # of months late: -1 % Construction Change Order: -4% Design as Percent of Construction: NA Other as Percent of Construction: 24%			
Construction	\$10.891	\$10.569	(\$0.322)	\$9.935				
Other	NA	\$2.532	NA	\$2.608				
Contingency	\$0.545	\$0.000	(\$0.545)	\$0.000				
Total	NA	\$13.204	(\$0.867)	\$12.572				
PTSID: 0201U		TYPE: BRIDGE		<input checked="" type="checkbox"/> Legacy				

Pleasant Valley Parkway Bridge No. 777

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Apr-15	30-Jul-15	20-Nov-17
Design	NA	\$0.595	NA	\$0.313	Anticipated Completion at NTP: 31-Dec-17 # of months late: -1 % Construction Change Order: 10% Design as Percent of Construction: NA Other as Percent of Construction: 46%			
Construction	\$5.600	\$5.862	\$0.262	\$5.891				
Other	NA	\$2.685	NA	\$2.878				
Contingency	\$0.280	\$0.000	(\$0.280)	\$0.000				
Total	NA	\$9.142	(\$0.018)	\$9.082				
PTSID: 0163F		TYPE: BRIDGE		<input checked="" type="checkbox"/> Legacy				

Route 1/South County Pier Cap Replacements

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		05-Nov-14	24-Mar-15	14-Dec-16
Design	NA	\$0.225	NA	\$0.037	Anticipated Completion at NTP: 30-Nov-16 # of months late: 0 % Construction Change Order: 3% Design as Percent of Construction: NA Other as Percent of Construction: 21%			
Construction	\$5.600	\$5.794	\$0.194	\$5.663				
Other	NA	\$1.215	NA	\$2.004				
Contingency	\$0.280	\$0.562	\$0.282	\$0.000				
Total	NA	\$7.796	\$0.476	\$7.704				
PTSID: 0143R		TYPE: BRIDGE		<input checked="" type="checkbox"/> Legacy				

Route 24 & I-295 Bridge Preservation

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		19-Jun-15	06-Oct-15	28-Oct-16
Design	NA	\$0.050	NA	\$0.051	Anticipated Completion at NTP: 30-Nov-16 # of months late: -1 % Construction Change Order: 3% Design as Percent of Construction: NA Other as Percent of Construction: 32%			
Construction	\$4.300	\$3.956	(\$0.344)	\$4.009				
Other	NA	\$1.256	NA	\$1.338				
Contingency	\$0.213	\$0.000	(\$0.213)	\$0.000				
Total	NA	\$5.262	(\$0.557)	\$5.398				
PTSID: 0113V		TYPE: BRIDGE		<input checked="" type="checkbox"/> Legacy				

Shippee Bridge No. 307 (69E)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-Dec-14	15-Apr-15	31-Aug-16
Design	NA	\$0.075	NA	\$0.026	Anticipated Completion at NTP: 31-Oct-16 # of months late: -2 % Construction Change Order: -3% Design as Percent of Construction: NA Other as Percent of Construction: 30%			
Construction	\$2.200	\$2.061	(\$0.139)	\$2.063				
Other	NA	\$0.612	NA	\$0.687				
Contingency	\$0.110	\$0.046	(\$0.064)	\$0.000				
Total	NA	\$2.794	(\$0.203)	\$2.776				
PTSID: 0154B		TYPE: BRIDGE		<input checked="" type="checkbox"/> Legacy				

West Elmwood RR Bridge No. 660 (69G)

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	NA	\$0.800	NA	\$0.725
Construction	\$2.200	\$2.219	\$0.019	\$2.178
Other	NA	\$0.954	NA	\$0.913
Contingency	\$0.110	\$0.000	(\$0.110)	\$0.000
Total	NA	\$3.973	(\$0.091)	\$3.816

PTSID: 0201T TYPE: BRIDGE Legacy

Schedule:	Advertise	NTP	Complete
	15-Oct-14	14-Jun-15	17-Jun-16
Anticipated Completion at NTP:			31-Aug-16
# of months late:			-3
% Construction Change Order:			5%
Design as Percent of Construction:			NA
Other as Percent of Construction:			43%

OPERATING

Crack Sealing - Limited Access, 2015

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	NA	\$0.000	NA	\$0.000
Construction	\$0.173	\$0.220	\$0.047	\$0.200
Other	NA	\$0.058	NA	\$0.048
Contingency	\$0.009	\$0.000	(\$0.009)	\$0.000
Total	NA	\$0.278	\$0.038	\$0.248

PTSID: 0086U TYPE: OPERATING Legacy

Schedule:	Advertise	NTP	Complete
	19-Jun-15	25-Aug-15	17-Sep-15
Anticipated Completion at NTP:			31-Oct-15
# of months late:			-1
% Construction Change Order:			13%
Design as Percent of Construction:			NA
Other as Percent of Construction:			26%

Pavement Striping - East Bay, 2015

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	NA	\$0.000	NA	\$0.000
Construction	\$2.320	\$1.602	(\$0.718)	\$1.572
Other	NA	\$0.528	NA	\$0.491
Contingency	\$0.116	\$0.000	(\$0.116)	\$0.000
Total	NA	\$2.129	(\$0.834)	\$2.063

PTSID: 0116E TYPE: OPERATING Legacy

Schedule:	Advertise	NTP	Complete
	28-Feb-15	12-May-15	31-Oct-16
Anticipated Completion at NTP:			31-Dec-16
# of months late:			-2
% Construction Change Order:			-31%
Design as Percent of Construction:			NA
Other as Percent of Construction:			33%

Rubberized Asphalt Chip Seal, 2015

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	NA	\$0.000	NA	\$0.000
Construction	\$2.043	\$2.078	\$0.035	\$1.950
Other	NA	\$0.245	NA	\$0.255
Contingency	\$0.102	\$0.008	(\$0.094)	\$0.000
Total	NA	\$2.331	(\$0.059)	\$2.205

PTSID: 0086W TYPE: OPERATING Legacy

Schedule:	Advertise	NTP	Complete
	30-Apr-15	28-Jul-15	30-Nov-16
Anticipated Completion at NTP:			31-Dec-16
# of months late:			-1
% Construction Change Order:			-5%
Design as Percent of Construction:			NA
Other as Percent of Construction:			12%

West Main Road (Route 77) Chip Seal

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	NA	\$0.000	NA	\$0.000
Construction	\$1.303	\$1.588	\$0.285	\$1.520
Other	NA	\$0.137	NA	\$0.116
Contingency	\$0.065	\$0.000	(\$0.065)	\$0.000
Total	NA	\$1.725	\$0.220	\$1.636

PTSID: 0086R TYPE: OPERATING Legacy

Schedule:	Advertise	NTP	Complete
	17-Mar-15	07-Jun-15	17-May-16
Anticipated Completion at NTP:			31-Aug-16
# of months late:			-4
% Construction Change Order:			16%
Design as Percent of Construction:			NA
Other as Percent of Construction:			9%

PAVEMENT

Broadway Streetscape Improvements Project

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	\$0.000	NA	(\$0.001)
Construction	\$5.800	\$6.600	\$0.800	\$5.943
Other	NA	\$1.929	NA	\$1.847
Contingency	\$0.290	\$0.000	(\$0.290)	\$0.000
Total	NA	\$8.529	\$0.510	\$7.789
PTSID: 0173F		TYPE: PAVEMENT		<input checked="" type="checkbox"/> Legacy

Schedule:	Advertise	NTP	Complete
	21-Nov-14	25-Mar-15	12-Jul-17
Anticipated Completion at NTP:			31-Aug-17
# of months late:			-2
% Construction Change Order:			17%
Design as Percent of Construction:			NA
Other as Percent of Construction:			29%

Dexter Street 1R Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	\$0.040	NA	\$0.025
Construction	\$3.900	\$3.406	(\$0.494)	\$3.484
Other	NA	\$1.439	NA	\$1.430
Contingency	\$0.200	\$0.000	(\$0.200)	\$0.000
Total	NA	\$4.885	(\$0.694)	\$4.939
PTSID: 0004B		TYPE: PAVEMENT		<input checked="" type="checkbox"/> Legacy

Schedule:	Advertise	NTP	Complete
	20-Apr-15	14-Jul-15	17-Jul-16
Anticipated Completion at NTP:			30-Sep-16
# of months late:			-3
% Construction Change Order:			-3%
Design as Percent of Construction:			NA
Other as Percent of Construction:			42%

New River Road and Victory Highway 1R Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	\$0.059	NA	\$0.052
Construction	\$1.343	\$1.270	(\$0.073)	\$1.154
Other	NA	\$0.547	NA	\$0.550
Contingency	\$0.069	\$0.000	(\$0.069)	\$0.000
Total	NA	\$1.876	(\$0.142)	\$1.757
PTSID: 0166L		TYPE: PAVEMENT		<input checked="" type="checkbox"/> Legacy

Schedule:	Advertise	NTP	Complete
	17-Apr-15	27-Jul-15	01-Nov-15
Anticipated Completion at NTP:			30-Nov-15
# of months late:			-1
% Construction Change Order:			0%
Design as Percent of Construction:			NA
Other as Percent of Construction:			43%

Old River Road (Route 126) 1R Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	\$0.000	NA	(\$0.001)
Construction	\$2.441	\$2.258	(\$0.183)	\$2.256
Other	NA	\$1.033	NA	\$1.034
Contingency	\$0.122	\$0.000	(\$0.122)	\$0.000
Total	NA	\$3.291	(\$0.305)	\$3.290
PTSID: 0166K		TYPE: PAVEMENT		<input checked="" type="checkbox"/> Legacy

Schedule:	Advertise	NTP	Complete
	29-May-15	20-Aug-15	01-May-16
Anticipated Completion at NTP:			31-May-16
# of months late:			-1
% Construction Change Order:			-5%
Design as Percent of Construction:			NA
Other as Percent of Construction:			46%

Route 102 1R Improvements, C-3

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	\$0.076	NA	\$0.010
Construction	\$5.163	\$5.507	\$0.344	\$5.424
Other	NA	\$0.745	NA	\$0.682
Contingency	\$0.258	\$0.000	(\$0.258)	\$0.000
Total	NA	\$6.328	\$0.086	\$6.116
PTSID: 0172Y		TYPE: PAVEMENT		<input checked="" type="checkbox"/> Legacy

Schedule:	Advertise	NTP	Complete
	06-May-15	31-Aug-15	17-May-16
Anticipated Completion at NTP:			31-May-16
# of months late:			0
% Construction Change Order:			7%
Design as Percent of Construction:			NA
Other as Percent of Construction:			14%

Route 116 Knotty Oak Rd.

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		24-Jun-15	01-Sep-15	01-May-16
Design	NA	\$0.000	NA	\$0.018	Anticipated Completion at NTP: 30-Jun-16 # of months late: -2 % Construction Change Order: 1% Design as Percent of Construction: NA Other as Percent of Construction: 26%			
Construction	\$1.449	\$1.487	\$0.038	\$1.407				
Other	NA	\$0.385	NA	\$0.623				
Contingency	\$0.072	\$0.033	(\$0.039)	\$0.000				
Total	NA	\$1.905	(\$0.001)	\$2.048				
PTSID: 0173J		TYPE: PAVEMENT		<input checked="" type="checkbox"/> Legacy				

Route 146A and Park Avenue Intersection Improvements

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		10-Oct-14	13-Jan-15	17-Oct-15
Design	NA	\$0.000	NA	\$0.000	Anticipated Completion at NTP: 30-Nov-15 # of months late: -1 % Construction Change Order: 4% Design as Percent of Construction: NA Other as Percent of Construction: 81%			
Construction	\$0.749	\$0.755	\$0.006	\$0.631				
Other	NA	\$0.611	NA	\$0.718				
Contingency	\$0.049	\$0.000	(\$0.049)	\$0.000				
Total	NA	\$1.366	(\$0.043)	\$1.348				
PTSID: 0166D		TYPE: PAVEMENT		<input checked="" type="checkbox"/> Legacy				

Route 37 1R Improvements

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		15-Apr-15	13-Jul-15	01-May-16
Design	NA	\$0.186	NA	\$0.034	Anticipated Completion at NTP: 30-Jun-16 # of months late: -2 % Construction Change Order: -16% Design as Percent of Construction: NA Other as Percent of Construction: 23%			
Construction	\$6.008	\$5.537	(\$0.471)	\$4.884				
Other	NA	\$1.249	NA	\$1.239				
Contingency	\$0.300	\$0.000	(\$0.300)	\$0.000				
Total	NA	\$6.972	(\$0.771)	\$6.157				
PTSID: 0173R		TYPE: PAVEMENT		<input checked="" type="checkbox"/> Legacy				

South/North Main Streets ADA Improvements

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		27-Feb-15	03-Nov-15	21-Nov-17
Design	NA	\$0.050	NA	\$0.000	Anticipated Completion at NTP: 31-Aug-17 # of months late: 3 % Construction Change Order: 1% Design as Percent of Construction: NA Other as Percent of Construction: 26%			
Construction	\$7.305	\$7.305	\$0.000	\$6.445				
Other	NA	\$1.904	NA	\$1.751				
Contingency	\$0.365	\$0.302	(\$0.063)	\$0.000				
Total	NA	\$9.561	(\$0.063)	\$8.195				
PTSID: 0078G		TYPE: PAVEMENT		<input checked="" type="checkbox"/> Legacy				

Statewide Resurfacing 2015, C-1**

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		10-Jul-15	03-Dec-15	17-Sep-16
Design	NA	\$0.007	NA	\$0.007	Anticipated Completion at NTP: 31-Oct-16 # of months late: -1 % Construction Change Order: -5% Design as Percent of Construction: NA Other as Percent of Construction: 18%			
Construction	\$4.130	\$3.910	(\$0.220)	\$3.919				
Other	NA	\$0.710	NA	\$0.709				
Contingency	\$0.204	\$0.000	(\$0.204)	\$0.000				
Total	NA	\$4.627	(\$0.424)	\$4.634				
PTSID: 0055J		TYPE: PAVEMENT		<input checked="" type="checkbox"/> Legacy				

US Route 1, South Kingstown Improvements

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	NA	\$0.000	NA	(\$0.001)
Construction	\$1.900	\$1.607	(\$0.293)	\$1.607
Other	NA	\$0.708	NA	\$0.709
Contingency	\$0.095	\$0.000	(\$0.095)	\$0.000
Total	NA	\$2.315	(\$0.388)	\$2.315

PTSID: 0173N TYPE: PAVEMENT Legacy

Schedule:	Advertise	NTP	Complete
	01-Apr-15	21-Jul-15	17-May-16
Anticipated Completion at NTP:			30-Jun-16
# of months late:			-1
% Construction Change Order:			-2%
Design as Percent of Construction:			NA
Other as Percent of Construction:			44%

Woonasquatucket Avenue 1R Improvements

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	NA	\$0.077	NA	\$0.025
Construction	\$3.467	\$3.407	(\$0.060)	\$2.861
Other	NA	\$1.520	NA	\$1.616
Contingency	\$0.173	\$0.000	(\$0.173)	\$0.000
Total	NA	\$5.004	(\$0.233)	\$4.502

PTSID: 0172B TYPE: PAVEMENT Legacy

Schedule:	Advertise	NTP	Complete
	28-Sep-15	04-Nov-15	17-Sep-16
Anticipated Completion at NTP:			30-Nov-16
# of months late:			-2
% Construction Change Order:			0%
Design as Percent of Construction:			NA
Other as Percent of Construction:			45%

TAP/OTHER

Colt State Park Bike Path Connector

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	NA	\$0.000	NA	(\$0.001)
Construction	\$1.494	\$1.524	\$0.030	\$1.414
Other	NA	\$0.427	NA	\$0.416
Contingency	\$0.075	\$0.000	(\$0.075)	\$0.000
Total	NA	\$1.951	(\$0.045)	\$1.829

PTSID: 9603B TYPE: TAP/OTHER Legacy

Schedule:	Advertise	NTP	Complete
	29-Oct-14	28-Jan-15	17-Oct-15
Anticipated Completion at NTP:			30-Nov-15
# of months late:			-1
% Construction Change Order:			0%
Design as Percent of Construction:			NA
Other as Percent of Construction:			28%

TRAFFIC

Enhanced Roadside & Freeway Delineation

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	NA	\$0.000	NA	\$0.000
Construction	\$2.418	\$2.418	\$0.000	\$1.893
Other	NA	\$0.830	NA	\$0.602
Contingency	\$0.121	\$0.035	(\$0.086)	\$0.000
Total	NA	\$3.283	(\$0.086)	\$2.496

PTSID: 0011C TYPE: TRAFFIC Legacy

Schedule:	Advertise	NTP	Complete
	31-Dec-14	31-Mar-15	17-Nov-15
Anticipated Completion at NTP:			31-Aug-16
# of months late:			-10
% Construction Change Order:			0%
Design as Percent of Construction:			NA
Other as Percent of Construction:			34%

North, C-5 - STC

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	NA	\$0.133	NA	\$0.119
Construction	\$1.244	\$1.190	(\$0.054)	\$0.950
Other	NA	\$0.524	NA	\$0.497
Contingency	\$0.062	\$0.000	(\$0.062)	\$0.000
Total	NA	\$1.847	(\$0.116)	\$1.566

PTSID: 0102H TYPE: TRAFFIC Legacy

Schedule:	Advertise	NTP	Complete
	19-Aug-15	18-Oct-15	26-Aug-16
Anticipated Completion at NTP:			30-Sep-16
# of months late:			-1
% Construction Change Order:			0%
Design as Percent of Construction:			11%
Other as Percent of Construction:			44%

North/Central, C-4 - STC

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	NA	\$0.011	NA	\$0.014
Construction	\$1.622	\$1.622	\$0.000	\$1.475
Other	NA	\$0.762	NA	\$0.726
Contingency	\$0.070	\$0.046	(\$0.024)	\$0.000
Total	NA	\$2.441	(\$0.024)	\$2.215

PTSID: 0102G TYPE: TRAFFIC Legacy

	Advertise	NTP	Complete
Schedule:	13-Mar-15	20-Jun-15	01-Aug-16
Anticipated Completion at NTP:			31-Jul-16
# of months late:			0
% Construction Change Order:			-2%
Design as Percent of Construction:			NA
Other as Percent of Construction:			47%

FFY 2016 PROJECTS

Insert A

FFY16

BRIDGE

Airport Connector & Route 2 Bridges (53C & 81B)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		16-Dec-15	23-Mar-16	22-May-18
Design	\$0.171	\$0.186	\$0.015	\$0.141				
Construction	\$5.700	\$5.829	\$0.129	\$5.153				
Other	\$1.885	\$1.819	(\$0.066)	\$2.087				
Contingency	\$0.431	\$0.353	(\$0.078)	\$0.000				
Total	\$8.187	\$8.187	\$0.000	\$7.381				
PTSID: 0113U TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-Aug-18 # of months late: -3 % Construction Change Order: 1% Design as Percent of Construction: 3% Other as Percent of Construction: 31%			

Capron Road Bridge No. 792 (70A)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-May-16	19-Sep-16	09-Nov-17
Design	\$0.400	\$0.451	\$0.051	\$0.387				
Construction	\$2.400	\$2.440	\$0.040	\$2.157				
Other	\$1.376	\$1.308	(\$0.068)	\$0.953				
Contingency	\$0.100	\$0.077	(\$0.023)	\$0.000				
Total	\$4.276	\$4.276	\$0.000	\$3.496				
PTSID: 0153E TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-May-18 # of months late: -7 % Construction Change Order: 5% Design as Percent of Construction: 18% Other as Percent of Construction: 54%			

Carolina Bridges (57F)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Sep-16	02-Mar-17	May-21
Design	\$0.275	\$0.479	\$0.204	\$0.240				
Construction	\$4.900	\$4.900	\$0.000	\$1.946				
Other	\$3.970	\$3.856	(\$0.114)	\$0.940				
Contingency	\$0.245	\$0.155	(\$0.090)	\$0.000				
Total	\$9.390	\$9.390	\$0.000	\$3.127				
PTSID: 0145B TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-May-21 # of months late: 0 % Construction Change Order: 1% Design as Percent of Construction: 10% Other as Percent of Construction: 79%			

Central Street Bridge No. 449 (70B)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		14-Sep-16	14-Dec-16	30-Nov-17
Design	\$0.310	\$0.385	\$0.075	\$0.173				
Construction	\$5.000	\$5.000	\$0.000	\$3.490				
Other	\$2.167	\$2.104	(\$0.063)	\$0.855				
Contingency	\$0.263	\$0.250	(\$0.013)	\$0.000				
Total	\$7.739	\$7.739	\$0.000	\$4.518				
PTSID: 0183B TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-May-18 # of months late: -6 % Construction Change Order: 7% Design as Percent of Construction: 8% Other as Percent of Construction: 42%			

Harbor Junction Bridge No. 131 (57E)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		05-Jan-16	13-Apr-16	Jun-19
Design	\$0.166	\$0.141	(\$0.025)	\$0.103				
Construction	\$3.375	\$3.375	\$0.000	\$2.414				
Other	\$2.824	\$3.649	\$0.825	\$2.222				
Contingency	\$0.126	\$0.176	\$0.050	\$0.000				
Total	\$6.491	\$7.341	\$0.850	\$4.739				
PTSID: 0144E TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-Aug-18 # of months late: 10 % Construction Change Order: 1% Design as Percent of Construction: 4% Other as Percent of Construction: 108%			

Mussey Brook Bridge No. 380 (56C)

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.400	\$0.430	\$0.030	\$0.375
Construction	\$1.205	\$1.205	\$0.000	\$1.150
Other	\$1.142	\$1.118	(\$0.024)	\$0.837
Contingency	\$0.060	\$0.054	(\$0.006)	\$0.000
Total	\$2.807	\$2.807	\$0.000	\$2.362

PTSID: 0166J TYPE: BRIDGE Legacy

Schedule:	Advertise	NTP	Complete
	29-Sep-16	20-Dec-16	14-Dec-17
Anticipated Completion at NTP:			31-May-18
# of months late:			-6
% Construction Change Order:			3%
Design as Percent of Construction:			36%
Other as Percent of Construction:			93%

Newman Avenue Bridge No. 224 (57D)

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.350	\$0.375	\$0.025	\$0.083
Construction	\$2.629	\$2.709	\$0.079	\$2.333
Other	\$1.615	\$1.620	\$0.005	\$1.045
Contingency	\$0.131	\$0.022	(\$0.110)	\$0.000
Total	\$4.726	\$4.726	\$0.000	\$3.462

PTSID: 0171B TYPE: BRIDGE Legacy

Schedule:	Advertise	NTP	Complete
	29-Sep-16	22-Dec-16	Oct-18
Anticipated Completion at NTP:			31-May-19
# of months late:			-7
% Construction Change Order:			3%
Design as Percent of Construction:			14%
Other as Percent of Construction:			60%

Old Sakonnet River Bridge Demolition (Superstructure)

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$2.516	\$2.516	\$0.000	\$0.632
Construction	\$9.387	\$9.387	\$0.000	\$8.332
Other	\$2.675	\$2.672	(\$0.003)	\$0.961
Contingency	\$0.469	\$0.469	\$0.000	\$0.000
Total	\$15.047	\$15.044	(\$0.003)	\$9.925

PTSID: 0031N TYPE: BRIDGE Legacy

Schedule:	Advertise	NTP	Complete
	28-Sep-16	10-Feb-17	06-Sep-18
Anticipated Completion at NTP:			31-Jul-18
# of months late:			1
% Construction Change Order:			1%
Design as Percent of Construction:			27%
Other as Percent of Construction:			28%

Pawtucket Area Bridges (53B)

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.859	\$0.934	\$0.075	\$0.432
Construction	\$5.700	\$5.700	\$0.000	\$5.530
Other	\$2.031	\$1.985	(\$0.047)	\$0.870
Contingency	\$0.285	\$0.257	(\$0.029)	\$0.000
Total	\$8.875	\$8.875	\$0.000	\$6.831

PTSID: 0143U TYPE: BRIDGE Legacy

Schedule:	Advertise	NTP	Complete
	21-Jul-16	15-Nov-16	11-May-18
Anticipated Completion at NTP:			31-Jul-18
# of months late:			-3
% Construction Change Order:			14%
Design as Percent of Construction:			16%
Other as Percent of Construction:			35%

Pawtucket Avenue Bridge No. 471 (57B)

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.895	\$0.916	\$0.021	\$0.856
Construction	\$8.168	\$8.268	\$0.100	\$8.182
Other	\$2.294	\$2.414	\$0.120	\$2.049
Contingency	\$0.385	\$0.144	(\$0.241)	\$0.000
Total	\$11.742	\$11.742	\$0.000	\$11.087

PTSID: 0143K TYPE: BRIDGE Legacy

Schedule:	Advertise	NTP	Complete
	01-Mar-16	01-Jul-16	04-Oct-17
Anticipated Completion at NTP:			31-Oct-17
# of months late:			-1
% Construction Change Order:			8%
Design as Percent of Construction:			11%
Other as Percent of Construction:			29%

Providence Area Bridges Nos. 1080, 1082 (56B)

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.180	\$0.213	\$0.033	\$0.195
Construction	\$1.927	\$2.031	\$0.104	\$2.050
Other	\$1.040	\$0.993	(\$0.047)	\$0.586
Contingency	\$0.096	\$0.005	(\$0.091)	\$0.000
Total	\$3.243	\$3.243	\$0.000	\$2.831

PTSID: 0012L TYPE: BRIDGE Legacy

Schedule:	Advertise	NTP	Complete
	23-Sep-16	21-Dec-16	20-Nov-17
Anticipated Completion at NTP:			31-Dec-17
# of months late:			-1
% Construction Change Order:			11%
Design as Percent of Construction:			10%
Other as Percent of Construction:			49%

Providence River Pedestrian Bridge

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$1.250	\$1.265	\$0.015	\$1.341
Construction	\$16.971	\$16.975	\$0.004	\$10.660
Other	\$2.913	\$2.898	(\$0.015)	\$1.888
Contingency	\$0.763	\$0.759	(\$0.004)	\$0.000
Total	\$21.897	\$21.897	\$0.000	\$13.889

PTSID: 0012R TYPE: BRIDGE Legacy

Schedule:	Advertise	NTP	Complete
	26-May-16	13-Sep-16	Aug-19
Anticipated Completion at NTP:			31-Oct-18
# of months late:			10
% Construction Change Order:			0%
Design as Percent of Construction:			7%
Other as Percent of Construction:			17%

Ramp EI Bridge No. 1083 (56A)

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.159	\$0.159	\$0.000	\$0.122
Construction	\$0.500	\$0.500	\$0.000	\$0.450
Other	\$0.642	\$0.204	(\$0.437)	\$0.177
Contingency	\$0.025	\$0.023	(\$0.003)	\$0.000
Total	\$1.325	\$0.885	(\$0.440)	\$0.750

PTSID: 0012N TYPE: BRIDGE Legacy

Schedule:	Advertise	NTP	Complete
	22-Jul-16	05-Oct-16	20-Jun-17
Anticipated Completion at NTP:			31-May-18
# of months late:			-12
% Construction Change Order:			0%
Design as Percent of Construction:			32%
Other as Percent of Construction:			41%

Slatersville Stone Arch Bridge No. 273 (70C)

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$1.200	\$1.382	\$0.182	\$0.966
Construction	\$7.700	\$8.124	\$0.424	\$4.933
Other	\$4.174	\$3.891	(\$0.283)	\$1.523
Contingency	\$0.385	\$0.062	(\$0.323)	\$0.000
Total	\$13.459	\$13.459	\$0.000	\$7.421

PTSID: 0118A TYPE: BRIDGE Legacy

Schedule:	Advertise	NTP	Complete
	23-Sep-16	18-Jan-17	May-20
Anticipated Completion at NTP:			31-May-20
# of months late:			0
% Construction Change Order:			6%
Design as Percent of Construction:			17%
Other as Percent of Construction:			48%

South County Freeway Bridge No. 686 (52A)

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.200	\$0.200	\$0.000	\$0.186
Construction	\$1.700	\$1.700	\$0.000	\$1.101
Other	\$1.549	\$1.557	\$0.008	\$0.632
Contingency	\$0.085	\$0.077	(\$0.009)	\$0.000
Total	\$3.534	\$3.534	\$0.000	\$1.919

PTSID: 0156C TYPE: BRIDGE Legacy

Schedule:	Advertise	NTP	Complete
	31-Aug-16	29-Nov-16	May-19
Anticipated Completion at NTP:			31-May-19
# of months late:			0
% Construction Change Order:			3%
Design as Percent of Construction:			12%
Other as Percent of Construction:			92%

Tefft Hill Trail Bridge No. 592 (67T - B)

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.300	\$0.301	\$0.001	\$0.105
Construction	\$4.500	\$4.500	\$0.000	\$4.240
Other	\$1.531	\$1.555	\$0.024	\$1.318
Contingency	\$0.250	\$0.225	(\$0.025)	\$0.000
Total	\$6.581	\$6.581	\$0.000	\$5.663

PTSID: 0168E TYPE: BRIDGE Legacy

Schedule:	Advertise	NTP	Complete
	30-Mar-16	28-Jun-16	08-Jun-18
Anticipated Completion at NTP:			30-Sep-18
# of months late:			-4
% Construction Change Order:			1%
Design as Percent of Construction:			7%
Other as Percent of Construction:			35%

Washington Bridge North No. 700 (57A T - J)

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$2.941	\$2.976	\$0.035	\$2.857
Construction	\$15.200	\$17.456	\$2.256	\$6.861
Other	\$2.368	\$1.897	(\$0.471)	\$1.074
Contingency	\$0.760	\$0.000	(\$0.760)	\$0.000
Total	\$21.269	\$22.329	\$1.060	\$10.792

PTSID: 0009N TYPE: BRIDGE Legacy

Schedule:	Advertise	NTP	Complete
	01-Sep-16	14-Feb-17	Dec-20
Anticipated Completion at NTP:			31-Dec-19
# of months late:			12
% Construction Change Order:			19%
Design as Percent of Construction:			17%
Other as Percent of Construction:			11%

Wood River & Holburton Bridges Nos. 261, 262 (58D)

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.350	\$0.350	\$0.000	\$0.328
Construction	\$1.300	\$1.710	\$0.410	\$0.988
Other	\$1.069	\$1.069	\$0.000	\$0.680
Contingency	\$0.106	\$0.000	(\$0.106)	\$0.000
Total	\$2.825	\$3.129	\$0.304	\$1.996

PTSID: 0154A TYPE: BRIDGE Legacy

Schedule:	Advertise	NTP	Complete
	31-Aug-16	02-Aug-17	Dec-18
Anticipated Completion at NTP:			31-Dec-18
# of months late:			0
% Construction Change Order:			34%
Design as Percent of Construction:			20%
Other as Percent of Construction:			62%

OPERATING

Crack Sealing - Limited Access

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.000	\$0.000	\$0.000	\$0.000
Construction	\$0.201	\$0.203	\$0.002	\$0.186
Other	\$0.122	\$0.110	(\$0.012)	\$0.056
Contingency	\$0.055	\$0.055	\$0.000	\$0.000
Total	\$0.378	\$0.368	(\$0.010)	\$0.243

PTSID: 0084S TYPE: OPERATING Legacy

Schedule:	Advertise	NTP	Complete
	01-Mar-16	13-Jun-16	17-Sep-16
Anticipated Completion at NTP:			31-Oct-16
# of months late:			-1
% Construction Change Order:			0%
Design as Percent of Construction:			NA
Other as Percent of Construction:			54%

Crack Sealing - North & East, 2016

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.000	\$0.000	\$0.000	\$0.000
Construction	\$0.197	\$0.197	\$0.000	\$0.177
Other	\$0.333	\$0.333	\$0.000	\$0.074
Contingency	\$0.025	\$0.025	\$0.000	\$0.000
Total	\$0.555	\$0.555	\$0.000	\$0.250

PTSID: 0084Z TYPE: OPERATING Legacy

Schedule:	Advertise	NTP	Complete
	09-Mar-16	15-Jun-16	17-Sep-16
Anticipated Completion at NTP:			30-Sep-16
# of months late:			0
% Construction Change Order:			0%
Design as Percent of Construction:			NA
Other as Percent of Construction:			169%

Crack Sealing - South & Central, 2016

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.000	\$0.000	\$0.000	\$0.000
Construction	\$0.202	\$0.202	\$0.000	\$0.185
Other	\$0.223	\$0.223	\$0.000	\$0.160
Contingency	\$0.024	\$0.024	\$0.000	\$0.000
Total	\$0.449	\$0.449	\$0.000	\$0.344

PTSID: 0084Y TYPE: OPERATING Legacy

Schedule:	Advertise	NTP	Complete
	09-Mar-16	14-Jun-16	17-Sep-16
Anticipated Completion at NTP:			30-Sep-16
# of months late:			0
% Construction Change Order:			0%
Design as Percent of Construction:			NA
Other as Percent of Construction:			110%

Paver Placed Elastomeric Surface Treatment 2016

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.010	\$0.010	\$0.000	\$0.000
Construction	\$0.658	\$0.658	\$0.000	\$0.571
Other	\$0.474	\$0.474	\$0.000	\$0.431
Contingency	\$0.008	\$0.008	\$0.000	\$0.000
Total	\$1.150	\$1.150	\$0.000	\$1.001

PTSID: 0084H TYPE: OPERATING Legacy

Schedule:	Advertise	NTP	Complete
	01-Mar-16	01-Jun-16	17-Sep-16
Anticipated Completion at NTP:			31-Oct-16
# of months late:			-1
% Construction Change Order:			-13%
Design as Percent of Construction:			NA
Other as Percent of Construction:			72%

Portsmouth Maintenance Facility

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.100	\$0.500	\$0.400	\$0.188
Construction	\$6.000	\$6.195	\$0.195	\$6.005
Other	\$0.969	\$0.290	(\$0.679)	\$0.016
Contingency	\$0.315	\$0.000	(\$0.315)	\$0.000
Total	\$7.384	\$6.985	(\$0.399)	\$6.210

PTSID: 0132G TYPE: OPERATING Legacy

Schedule:	Advertise	NTP	Complete
	01-Nov-15	01-Mar-16	18-May-17
Anticipated Completion at NTP:			30-Jun-17
# of months late:			-1
% Construction Change Order:			0%
Design as Percent of Construction:			8%
Other as Percent of Construction:			5%

Rubberized Asphalt Chip Seal 2016

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.000	\$0.000	\$0.000	\$0.000
Construction	\$1.185	\$1.185	\$0.000	\$1.138
Other	\$0.403	\$0.403	\$0.000	\$0.118
Contingency	\$0.040	\$0.040	\$0.000	\$0.000
Total	\$1.628	\$1.628	\$0.000	\$1.256

PTSID: 0084G TYPE: OPERATING Legacy

Schedule:	Advertise	NTP	Complete
	04-Mar-16	26-May-16	31-May-17
Anticipated Completion at NTP:			31-May-17
# of months late:			0
% Construction Change Order:			2%
Design as Percent of Construction:			NA
Other as Percent of Construction:			34%

Statewide Fence 2017-2019

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.000	\$0.000	\$0.000	\$0.000
Construction	\$0.729	\$0.729	\$0.000	\$0.309
Other	\$0.554	\$0.565	\$0.011	\$0.114
Contingency	\$0.036	\$0.026	(\$0.011)	\$0.000
Total	\$1.319	\$1.319	\$0.000	\$0.423

PTSID: 7006H TYPE: OPERATING Legacy

Schedule:	Advertise	NTP	Complete
	31-Aug-16	30-Nov-16	Feb-20
Anticipated Completion at NTP:			29-Feb-20
# of months late:			0
% Construction Change Order:			11%
Design as Percent of Construction:			NA
Other as Percent of Construction:			77%

Statewide Guardrail 2017-2019

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.000	\$0.000	\$0.000	\$0.000
Construction	\$3.300	\$3.300	\$0.000	\$1.862
Other	\$1.319	\$1.319	\$0.000	\$0.301
Contingency	\$0.180	\$0.180	\$0.000	\$0.000
Total	\$4.799	\$4.799	\$0.000	\$2.163

PTSID: 7006G TYPE: OPERATING Legacy

Schedule:	Advertise	NTP	Complete
	22-Jun-16	13-Sep-16	Jan-20
Anticipated Completion at NTP:			31-Jan-20
# of months late:			0
% Construction Change Order:			4%
Design as Percent of Construction:			NA
Other as Percent of Construction:			40%

Statewide Impact Attenuator 2017-2019

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.000	\$0.000	\$0.000	\$0.000
Construction	\$1.937	\$1.937	\$0.000	\$0.655
Other	\$0.646	\$0.675	\$0.029	(\$0.029)
Contingency	\$0.097	\$0.068	(\$0.029)	\$0.000
Total	\$2.680	\$2.680	\$0.000	\$0.626

PTSID: 7006J TYPE: OPERATING Legacy

Schedule:	Advertise	NTP	Complete
	01-Sep-16	22-Dec-16	Feb-20
Anticipated Completion at NTP:			29-Feb-20
# of months late:			0
% Construction Change Order:			-1%
Design as Percent of Construction:			NA
Other as Percent of Construction:			35%

Statewide Pavement Striping - Central, 2016-2017

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.000	\$0.000	\$0.000	(\$0.018)
Construction	\$2.400	\$2.400	\$0.000	\$2.007
Other	\$0.538	\$0.623	\$0.085	\$0.626
Contingency	\$0.090	\$0.005	(\$0.085)	\$0.000
Total	\$3.028	\$3.028	\$0.000	\$2.616

PTSID: 0073L TYPE: OPERATING Legacy

Schedule:	Advertise	NTP	Complete
	16-Mar-16	02-May-16	27-Oct-17
Anticipated Completion at NTP:			30-Nov-17
# of months late:			-1
% Construction Change Order:			-12%
Design as Percent of Construction:			NA
Other as Percent of Construction:			26%

Statewide Pavement Striping - Limited Access, 2016-2017

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.000	\$0.000	\$0.000	\$0.000
Construction	\$3.143	\$3.148	\$0.005	\$2.399
Other	\$0.507	\$0.602	\$0.095	\$0.559
Contingency	\$0.100	\$0.000	(\$0.100)	\$0.000
Total	\$3.750	\$3.750	\$0.000	\$2.959

PTSID: 0116N TYPE: OPERATING Legacy

Schedule:	Advertise	NTP	Complete
	22-Mar-16	16-Jun-16	16-Nov-17
Anticipated Completion at NTP:			30-Apr-18
# of months late:			-6
% Construction Change Order:			-24%
Design as Percent of Construction:			NA
Other as Percent of Construction:			19%

Statewide Pavement Striping - South, 2016-2017

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.000	\$0.000	\$0.000	\$0.000
Construction	\$2.100	\$2.100	\$0.000	\$1.671
Other	\$0.577	\$0.597	\$0.020	\$0.558
Contingency	\$0.100	\$0.080	(\$0.020)	\$0.000
Total	\$2.777	\$2.777	\$0.000	\$2.229

PTSID: 0073K TYPE: OPERATING Legacy

Schedule:	Advertise	NTP	Complete
	16-Mar-16	05-Jun-16	31-Oct-17
Anticipated Completion at NTP:			31-Dec-17
# of months late:			-2
% Construction Change Order:			-19%
Design as Percent of Construction:			NA
Other as Percent of Construction:			28%

PAVEMENT

1R Improvements to Smith Street

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.295	\$0.105	(\$0.190)	\$0.091
Construction	\$2.850	\$3.392	\$0.542	\$3.144
Other	\$0.952	\$1.040	\$0.088	\$0.978
Contingency	\$0.143	\$0.000	(\$0.143)	\$0.000
Total	\$4.239	\$4.537	\$0.297	\$4.213
PTSID: 0172C		TYPE: PAVEMENT		<input type="checkbox"/> Legacy

Schedule:	Advertise	NTP	Complete
	28-Sep-16	31-Jan-17	05-Dec-17
Anticipated Completion at NTP:			31-Dec-17
# of months late:			-1
% Construction Change Order:			17%
Design as Percent of Construction:			3%
Other as Percent of Construction:			31%

High Street & Kingstown Road Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.250	\$0.167	(\$0.083)	\$0.165
Construction	\$4.559	\$4.184	(\$0.375)	\$4.181
Other	\$1.446	\$1.844	\$0.398	\$1.854
Contingency	\$0.228	\$0.000	(\$0.228)	\$0.000
Total	\$6.483	\$6.195	(\$0.288)	\$6.200
PTSID: 0165X		TYPE: PAVEMENT		<input type="checkbox"/> Legacy

Schedule:	Advertise	NTP	Complete
	22-Mar-16	21-Jun-16	23-Aug-17
Anticipated Completion at NTP:			31-Oct-17
# of months late:			-2
% Construction Change Order:			-10%
Design as Percent of Construction:			4%
Other as Percent of Construction:			44%

I-95 Resurfacing (Elmwood Avenue to Eddy St)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.300	\$0.280	(\$0.020)	\$0.237
Construction	\$3.871	\$3.800	(\$0.071)	\$3.535
Other	\$1.043	\$1.089	\$0.046	\$0.833
Contingency	\$0.174	\$0.124	(\$0.050)	\$0.000
Total	\$5.388	\$5.293	(\$0.095)	\$4.605
PTSID: 0079G		TYPE: PAVEMENT		<input type="checkbox"/> Legacy

Schedule:	Advertise	NTP	Complete
	23-Sep-16	13-Dec-16	27-Nov-17
Anticipated Completion at NTP:			31-Oct-17
# of months late:			1
% Construction Change Order:			-8%
Design as Percent of Construction:			7%
Other as Percent of Construction:			29%

Providence - Downtown Improvements, C-3

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.200	\$0.215	\$0.015	\$0.063
Construction	\$2.600	\$2.600	\$0.000	\$2.285
Other	\$1.000	\$0.970	(\$0.030)	\$0.782
Contingency	\$0.150	\$0.165	\$0.015	\$0.000
Total	\$3.950	\$3.950	\$0.000	\$3.130
PTSID: 0078U		TYPE: PAVEMENT		<input type="checkbox"/> Legacy

Schedule:	Advertise	NTP	Complete
	31-Mar-16	26-Jul-16	29-Dec-17
Anticipated Completion at NTP:			30-Sep-17
# of months late:			3
% Construction Change Order:			4%
Design as Percent of Construction:			8%
Other as Percent of Construction:			37%

Route 107 1R Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.370	\$0.370	\$0.000	\$0.158
Construction	\$2.600	\$2.625	\$0.025	\$2.566
Other	\$1.391	\$1.248	(\$0.143)	\$0.960
Contingency	\$0.158	\$0.000	(\$0.158)	\$0.000
Total	\$4.518	\$4.243	(\$0.275)	\$3.683
PTSID: 0076N		TYPE: PAVEMENT		<input type="checkbox"/> Legacy

Schedule:	Advertise	NTP	Complete
	30-Oct-15	31-Mar-16	30-Nov-16
Anticipated Completion at NTP:			30-Nov-16
# of months late:			0
% Construction Change Order:			9%
Design as Percent of Construction:			14%
Other as Percent of Construction:			48%

Route 138 Improvements

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.072	\$0.053	(\$0.019)	\$0.050
Construction	\$0.688	\$0.649	(\$0.039)	\$0.601
Other	\$0.321	\$0.298	(\$0.024)	\$0.287
Contingency	\$0.062	\$0.000	(\$0.062)	\$0.000
Total	\$1.143	\$1.000	(\$0.144)	\$0.938

PTSID: 0139H TYPE: PAVEMENT Legacy

Schedule:	Advertise	NTP	Complete
	20-Jul-16	28-Sep-16	18-Nov-16
Anticipated Completion at NTP:			31-Dec-16
# of months late:			-1
% Construction Change Order:			-13%
Design as Percent of Construction:			8%
Other as Percent of Construction:			46%

Statewide Resurfacing C-2, 2017**

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.115	\$0.125	\$0.010	\$0.086
Construction	\$2.417	\$2.422	\$0.006	\$2.237
Other	\$0.806	\$0.875	\$0.069	\$0.662
Contingency	\$0.151	\$0.066	(\$0.085)	\$0.000
Total	\$3.488	\$3.488	\$0.000	\$2.985

PTSID: 0055K TYPE: PAVEMENT Legacy

Schedule:	Advertise	NTP	Complete
	23-Sep-16	11-Jan-17	15-Nov-17
Anticipated Completion at NTP:			31-Oct-17
# of months late:			1
% Construction Change Order:			0%
Design as Percent of Construction:			NA
Other as Percent of Construction:			36%

Two Mile Corner Reconstruction

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.300	\$0.057	(\$0.243)	\$0.032
Construction	\$6.700	\$8.633	\$1.933	\$7.101
Other	\$6.216	\$4.976	(\$1.240)	\$4.252
Contingency	\$0.450	\$0.000	(\$0.450)	\$0.000
Total	\$13.666	\$13.666	\$0.000	\$11.385

PTSID: 0007F TYPE: PAVEMENT Legacy

Schedule:	Advertise	NTP	Complete
	15-Jan-16	12-Apr-16	10-Sep-18
Anticipated Completion at NTP:			30-Apr-18
# of months late:			4
% Construction Change Order:			27%
Design as Percent of Construction:			1%
Other as Percent of Construction:			58%

TAP/OTHER

Blackstone River Bikeway - Segment 1A

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.100	\$0.053	(\$0.047)	\$0.000
Construction	\$1.200	\$1.247	\$0.047	\$1.134
Other	\$0.896	\$0.897	\$0.001	\$0.897
Contingency	\$0.054	\$0.000	(\$0.054)	\$0.000
Total	\$2.250	\$2.197	(\$0.053)	\$2.031

PTSID: 0021R TYPE: TAP/OTHER Legacy

Schedule:	Advertise	NTP	Complete
	31-Mar-16	26-Jul-16	09-Jun-17
Anticipated Completion at NTP:			31-Jul-17
# of months late:			-2
% Construction Change Order:			0%
Design as Percent of Construction:			4%
Other as Percent of Construction:			72%

TRAFFIC

Bridge End Treatments - HSIP

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.161	\$0.137	(\$0.024)	\$0.120
Construction	\$1.700	\$1.726	\$0.026	\$1.392
Other	\$0.543	\$0.567	\$0.024	\$0.386
Contingency	\$0.077	\$0.050	(\$0.026)	\$0.000
Total	\$2.480	\$2.480	\$0.000	\$1.897

PTSID: 0153P TYPE: TRAFFIC Legacy

Schedule:	Advertise	NTP	Complete
	31-May-16	30-Aug-16	11-Jul-17
Anticipated Completion at NTP:			31-May-17
# of months late:			1
% Construction Change Order:			4%
Design as Percent of Construction:			8%
Other as Percent of Construction:			33%

Coronado Road Pedestrian Enhancements

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.070	\$0.070	\$0.000	\$0.068
Construction	\$2.300	\$2.300	\$0.000	\$2.132
Other	\$1.331	\$1.331	\$0.000	\$0.878
Contingency	\$0.134	\$0.134	\$0.000	\$0.000
Total	\$3.835	\$3.835	\$0.000	\$3.078

PTSID: 0091K TYPE: TRAFFIC Legacy

Schedule:	Advertise	NTP	Complete
	15-Jan-16	18-May-16	31-May-17
Anticipated Completion at NTP:			31-May-17
# of months late:			0
% Construction Change Order:			5%
Design as Percent of Construction:			3%
Other as Percent of Construction:			58%

East Bay/South, C-6 - STC

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.100	\$0.191	\$0.091	\$0.068
Construction	\$1.029	\$0.840	(\$0.189)	\$0.860
Other	\$0.566	\$0.320	(\$0.246)	\$0.680
Contingency	\$0.039	\$0.131	\$0.092	\$0.000
Total	\$1.734	\$1.482	(\$0.252)	\$1.607

PTSID: 0102J TYPE: TRAFFIC Legacy

Schedule:	Advertise	NTP	Complete
	22-Jan-16	09-May-16	22-Dec-16
Anticipated Completion at NTP:			31-May-17
# of months late:			-5
% Construction Change Order:			-6%
Design as Percent of Construction:			23%
Other as Percent of Construction:			38%

Memorial Blvd. & Francis Street Improvements

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.000	\$0.000	\$0.000	\$0.072
Construction	\$1.761	\$1.677	(\$0.084)	\$1.574
Other	\$0.739	\$0.958	\$0.219	\$0.846
Contingency	\$0.135	\$0.000	(\$0.135)	\$0.000
Total	\$2.635	\$2.635	\$0.000	\$2.492

PTSID: 0153R TYPE: TRAFFIC Legacy

Schedule:	Advertise	NTP	Complete
	31-Dec-15	30-Mar-16	21-Jun-17
Anticipated Completion at NTP:			31-May-17
# of months late:			1
% Construction Change Order:			6%
Design as Percent of Construction:			NA
Other as Percent of Construction:			57%

Mineral Spring Avenue HSIP

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.025	\$0.026	\$0.001	\$0.025
Construction	\$2.136	\$2.131	(\$0.005)	\$2.060
Other	\$0.771	\$0.997	\$0.226	\$1.247
Contingency	\$0.113	\$0.000	(\$0.113)	\$0.000
Total	\$3.045	\$3.154	\$0.109	\$3.331

PTSID: 0071V TYPE: TRAFFIC Legacy

Schedule:	Advertise	NTP	Complete
	02-Jan-16	31-May-16	09-Jun-17
Anticipated Completion at NTP:			31-Jul-17
# of months late:			-2
% Construction Change Order:			1%
Design as Percent of Construction:			NA
Other as Percent of Construction:			47%

Pedestrian and Intersection Safety Improvements - STC with Albion Beacon

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.230	\$0.230	\$0.000	\$0.164
Construction	\$1.235	\$1.260	\$0.025	\$1.172
Other	\$0.822	\$0.828	\$0.006	\$0.766
Contingency	\$0.062	\$0.031	(\$0.031)	\$0.000
Total	\$2.349	\$2.349	\$0.000	\$2.102

PTSID: 0080D TYPE: TRAFFIC Legacy

Schedule:	Advertise	NTP	Complete
	21-Sep-16	20-Dec-16	31-Oct-17
Anticipated Completion at NTP:			31-Oct-17
# of months late:			0
% Construction Change Order:			7%
Design as Percent of Construction:			18%
Other as Percent of Construction:			66%

Route 102 & Route 117 Improvements - Roundabout

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.329	\$0.185	(\$0.144)	\$0.143
Construction	\$2.512	\$2.436	(\$0.076)	\$1.997
Other	\$1.393	\$1.591	\$0.198	\$1.085
Contingency	\$0.251	\$0.096	(\$0.155)	\$0.000
Total	\$4.485	\$4.308	(\$0.177)	\$3.225

PTSID: 0153N TYPE: TRAFFIC Legacy

Schedule:	Advertise	NTP	Complete
	30-Sep-16	02-May-17	24-Aug-18
Anticipated Completion at NTP:			31-Dec-18
# of months late:			-4
% Construction Change Order:			5%
Design as Percent of Construction:			8%
Other as Percent of Construction:			65%

Statewide LED Retrofit Project

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.000	\$0.000	\$0.000	\$0.000
Construction	\$3.980	\$3.980	\$0.000	\$3.942
Other	\$0.838	\$0.833	(\$0.005)	\$0.783
Contingency	\$0.000	\$0.005	\$0.005	\$0.000
Total	\$4.818	\$4.818	\$0.000	\$4.724

PTSID: 0116S TYPE: TRAFFIC Legacy

Schedule:	Advertise	NTP	Complete
	31-Dec-15	31-Jul-16	31-Oct-17
Anticipated Completion at NTP:			31-Oct-17
# of months late:			0
% Construction Change Order:			8%
Design as Percent of Construction:			
Other as Percent of Construction:			21%

Traffic Signal Optimization, C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.125	\$0.125	\$0.000	\$0.067
Construction	\$0.978	\$0.978	\$0.000	\$0.817
Other	\$0.951	\$0.951	\$0.000	\$0.646
Contingency	\$0.050	\$0.050	\$0.000	\$0.000
Total	\$2.104	\$2.104	\$0.000	\$1.529

PTSID: 0072K TYPE: TRAFFIC Legacy

Schedule:	Advertise	NTP	Complete
	02-Mar-16	01-Jun-16	14-Apr-17
Anticipated Completion at NTP:			31-May-17
# of months late:			-2
% Construction Change Order:			0%
Design as Percent of Construction:			13%
Other as Percent of Construction:			97%

Warwick - HSIP

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.250	\$0.130	(\$0.120)	\$0.115
Construction	\$0.528	\$0.502	(\$0.026)	\$0.449
Other	\$0.300	\$0.482	\$0.182	\$0.467
Contingency	\$0.036	\$0.000	(\$0.036)	\$0.000
Total	\$1.113	\$1.113	\$0.000	\$1.031

PTSID: 0071T TYPE: TRAFFIC Legacy

Schedule:	Advertise	NTP	Complete
	06-May-16	30-Aug-16	06-Jun-17
Anticipated Completion at NTP:			31-Jul-17
# of months late:			-2
% Construction Change Order:			0%
Design as Percent of Construction:			26%
Other as Percent of Construction:			96%

FFY 2017 PROJECTS

Insert A

FFY17

BRIDGE

Baker Pines Bridge No. 593

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.343	\$0.343	\$0.000	\$0.258
Construction	\$6.957	\$6.957	\$0.000	\$0.635
Other	\$1.711	\$1.711	\$0.000	\$0.049
Contingency	\$0.400	\$0.400	\$0.000	\$0.000
Total	\$9.411	\$9.411	\$0.000	\$0.943

PTSID: 0170C TYPE: BRIDGE Legacy

Schedule:	Advertise	NTP	Complete
	31-May-17	01-Feb-18	Oct-20
Anticipated Completion at NTP:			31-Oct-20
# of months late:			0
% Construction Change Order:			0%
Design as Percent of Construction:			5%
Other as Percent of Construction:			25%

Central RI Bridges - Group 12 (29 Bridges)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$1.155	\$1.155	\$0.000	\$1.108
Construction	\$5.797	\$5.797	\$0.000	\$1.756
Other	\$3.700	\$3.700	\$0.000	\$0.408
Contingency	\$1.958	\$1.958	(\$0.001)	\$0.000
Total	\$12.610	\$12.610	\$0.000	\$3.272

PTSID: 0114L TYPE: BRIDGE Legacy

Schedule:	Advertise	NTP	Complete
	30-Sep-17	30-Jan-18	Jul-20
Anticipated Completion at NTP:			31-Jul-20
# of months late:			0
% Construction Change Order:			0%
Design as Percent of Construction:			20%
Other as Percent of Construction:			64%

Cumberland I-295 Corridor Bridges (37T - I)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.534	\$0.609	\$0.075	\$0.507
Construction	\$15.915	\$15.915	\$0.000	\$1.975
Other	\$2.731	\$2.731	\$0.000	\$0.166
Contingency	\$0.875	\$0.800	(\$0.075)	\$0.000
Total	\$20.055	\$20.055	\$0.000	\$2.647

PTSID: 0114S TYPE: BRIDGE Legacy

Schedule:	Advertise	NTP	Complete
	30-Apr-17	14-Dec-17	May-20
Anticipated Completion at NTP:			31-May-20
# of months late:			0
% Construction Change Order:			0%
Design as Percent of Construction:			4%
Other as Percent of Construction:			17%

Hope Valley Bridges (69D)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.637	\$0.637	\$0.000	\$0.600
Construction	\$2.056	\$2.056	\$0.000	\$0.624
Other	\$1.300	\$1.360	\$0.060	\$0.333
Contingency	\$0.163	\$0.103	(\$0.060)	\$0.000
Total	\$4.156	\$4.156	\$0.000	\$1.556

PTSID: 0168H TYPE: BRIDGE Legacy

Schedule:	Advertise	NTP	Complete
	27-Jul-17	24-Oct-17	Sep-19
Anticipated Completion at NTP:			30-Sep-19
# of months late:			0
% Construction Change Order:			3%
Design as Percent of Construction:			31%
Other as Percent of Construction:			66%

Horton Farm Bridge No. 472 (57M)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.700	\$0.970	\$0.270	\$0.455
Construction	\$12.450	\$12.954	\$0.504	\$4.138
Other	\$2.753	\$2.483	(\$0.270)	\$0.797
Contingency	\$0.700	\$0.196	(\$0.504)	\$0.000
Total	\$16.603	\$16.603	\$0.000	\$5.389

PTSID: 0143W TYPE: BRIDGE Legacy

Schedule:	Advertise	NTP	Complete
	29-Sep-17	28-Feb-18	Nov-19
Anticipated Completion at NTP:			30-Nov-19
# of months late:			0
% Construction Change Order:			2%
Design as Percent of Construction:			NA
Other as Percent of Construction:			19%

I-195 Corridor Bridges (77)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Sep-17	31-Jan-18	Jun-19
Design	\$2.532	\$2.532	\$0.000	\$2.404	Anticipated Completion at NTP: 30-Jun-19 # of months late: 0 % Construction Change Order: 0% Design as Percent of Construction: 20% Other as Percent of Construction: 33%			
Construction	\$12.373	\$12.441	\$0.068	\$4.967				
Other	\$4.122	\$4.122	\$0.000	\$0.909				
Contingency	\$1.670	\$1.602	(\$0.068)	\$0.000				
Total	\$20.697	\$20.697	\$0.000	\$8.281				
PTSID: 0013M TYPE: BRIDGE <input type="checkbox"/> Legacy								

I-295 Bridges Contract 2

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		22-Sep-17	27-Mar-18	May-21
Design	\$1.749	\$1.749	\$0.000	\$1.235	Anticipated Completion at NTP: 31-May-21 # of months late: 0 % Construction Change Order: 0% Design as Percent of Construction: 5% Other as Percent of Construction: 10%			
Construction	\$34.533	\$34.533	\$0.000	\$1.516				
Other	\$3.285	\$3.285	\$0.000	\$0.084				
Contingency	\$3.047	\$3.047	\$0.000	\$0.000				
Total	\$42.613	\$42.613	\$0.000	\$2.835				
PTSID: 0114U TYPE: BRIDGE <input type="checkbox"/> Legacy								

I-295 Bridges Contract 1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		22-Sep-17	27-Mar-18	May-21
Design	\$0.846	\$0.846	\$0.000	\$0.576	Anticipated Completion at NTP: 31-May-21 # of months late: 0 % Construction Change Order: 0% Design as Percent of Construction: 5% Other as Percent of Construction: 21%			
Construction	\$16.907	\$16.957	\$0.050	\$0.616				
Other	\$3.535	\$3.535	\$0.000	\$0.088				
Contingency	\$1.350	\$1.300	(\$0.050)	\$0.000				
Total	\$22.638	\$22.638	\$0.000	\$1.280				
PTSID: 0114T TYPE: BRIDGE <input type="checkbox"/> Legacy								

I-95 Corridor Bridge Nos. 56101, 56121, 56201, 56221 (3T - F)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Sep-17	28-Mar-18	Apr-21
Design	\$0.872	\$0.872	\$0.000	\$0.802	Anticipated Completion at NTP: 30-Apr-21 # of months late: 0 % Construction Change Order: 0% Design as Percent of Construction: 6% Other as Percent of Construction: 14%			
Construction	\$15.400	\$15.400	\$0.000	\$1.496				
Other	\$2.089	\$2.089	\$0.000	\$0.133				
Contingency	\$0.800	\$0.800	\$0.000	\$0.000				
Total	\$19.161	\$19.161	\$0.000	\$2.430				
PTSID: 0114R TYPE: BRIDGE <input type="checkbox"/> Legacy								

I-95 North & South Bridges at Toll Gate Road Nos. 683, 684 (5T - C)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Sep-17	23-Mar-18	Dec-19
Design	\$1.534	\$1.534	\$0.000	\$1.112	Anticipated Completion at NTP: 31-Dec-19 # of months late: 0 % Construction Change Order: 0% Design as Percent of Construction: 8% Other as Percent of Construction: 14%			
Construction	\$19.229	\$19.229	\$0.000	\$1.165				
Other	\$2.615	\$2.615	\$0.000	\$0.181				
Contingency	\$1.900	\$1.900	\$0.000	\$0.000				
Total	\$25.278	\$25.278	\$0.000	\$2.458				
PTSID: 0114P TYPE: BRIDGE <input type="checkbox"/> Legacy								

Oxford Street Bridge No. 653 (2T)

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.460	\$0.480	\$0.020	\$0.377
Construction	\$8.477	\$8.477	\$0.000	\$0.652
Other	\$1.453	\$1.433	(\$0.020)	\$0.107
Contingency	\$0.450	\$0.450	\$0.000	\$0.000
Total	\$10.840	\$10.840	\$0.000	\$1.136

PTSID: 0114N TYPE: BRIDGE Legacy

Schedule:	Advertise	NTP	Complete
	23-Aug-17	26-Feb-18	Jun-20
Anticipated Completion at NTP:			30-Jun-20
# of months late:			0
% Construction Change Order:			0%
Design as Percent of Construction:			6%
Other as Percent of Construction:			17%

Pine Street Bridge No. 548 (31)

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.600	\$0.600	\$0.000	\$0.466
Construction	\$6.800	\$6.800	\$0.000	\$3.642
Other	\$1.512	\$1.532	\$0.020	\$0.581
Contingency	\$0.350	\$0.330	(\$0.020)	\$0.000
Total	\$9.261	\$9.261	\$0.000	\$4.688

PTSID: 0016J TYPE: BRIDGE Legacy

Schedule:	Advertise	NTP	Complete
	20-Sep-17	12-Dec-17	Jun-19
Anticipated Completion at NTP:			30-Jun-19
# of months late:			0
% Construction Change Order:			0%
Design as Percent of Construction:			9%
Other as Percent of Construction:			23%

Reconstruction of the Route 6/10 Interchange

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.000	\$0.000	\$0.000	\$0.000
Construction	\$250.630	\$250.630	\$0.000	\$31.024
Other	\$121.776	\$121.776	\$0.000	\$5.318
Contingency	\$37.595	\$37.595	\$0.000	\$0.000
Total	\$410.000	\$410.000	\$0.000	\$36.342

PTSID: 0027B TYPE: BRIDGE Legacy

Schedule:	Advertise	NTP	Complete
	31-May-17	21-Dec-17	Nov-23
Anticipated Completion at NTP:			30-Nov-23
# of months late:			0
% Construction Change Order:			0%
Design as Percent of Construction:			
Other as Percent of Construction:			49%

Route 146 Corridor Bridges (38)

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.650	\$0.810	\$0.160	\$0.836
Construction	\$9.400	\$6.833	(\$2.567)	\$4.230
Other	(\$0.067)	\$3.210	\$3.277	\$0.817
Contingency	\$1.410	\$0.540	(\$0.870)	\$0.000
Total	\$11.393	\$11.393	\$0.000	\$5.882

PTSID: 0013L TYPE: BRIDGE Legacy

Schedule:	Advertise	NTP	Complete
	27-Sep-17	03-Jan-18	Dec-19
Anticipated Completion at NTP:			31-Dec-19
# of months late:			0
% Construction Change Order:			9%
Design as Percent of Construction:			12%
Other as Percent of Construction:			47%

Simmons ville Bridge No. 326 (57C)

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.379	\$0.379	\$0.000	\$0.363
Construction	\$1.511	\$1.511	\$0.000	\$0.016
Other	\$0.824	\$0.824	\$0.000	\$0.257
Contingency	\$0.075	\$0.075	\$0.000	\$0.000
Total	\$2.789	\$2.789	\$0.000	\$0.636

PTSID: 0014F TYPE: BRIDGE Legacy

Schedule:	Advertise	NTP	Complete
	30-Sep-17	11-Jan-18	May-19
Anticipated Completion at NTP:			31-May-19
# of months late:			0
% Construction Change Order:			0%
Design as Percent of Construction:			NA
Other as Percent of Construction:			55%

Victory Highway Bridge No. 589 (71)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.150	\$0.331	\$0.181	\$0.189
Construction	\$12.320	\$12.320	\$0.000	\$4.869
Other	\$5.220	\$5.435	\$0.215	\$0.921
Contingency	\$1.358	\$0.962	(\$0.396)	\$0.000
Total	\$19.048	\$19.048	\$0.000	\$5.979
PTSID: 0168C TYPE: BRIDGE <input type="checkbox"/> Legacy				

Schedule:	Advertise	NTP	Complete
	31-Aug-17	11-Oct-17	Sep-21
Anticipated Completion at NTP:			30-Sep-21
# of months late:			0
% Construction Change Order:			-2%
Design as Percent of Construction:			NA
Other as Percent of Construction:			44%

Wood River Valley Bridge No. 404, I-95 North & South (7T - A)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.425	\$0.530	\$0.105	\$0.341
Construction	\$12.137	\$12.137	\$0.000	\$0.430
Other	\$3.032	\$3.048	\$0.016	\$0.018
Contingency	\$1.214	\$1.092	(\$0.122)	\$0.000
Total	\$16.808	\$16.808	\$0.000	\$0.788
PTSID: 0114K TYPE: BRIDGE <input type="checkbox"/> Legacy				

Schedule:	Advertise	NTP	Complete
	30-Apr-17	24-Jan-18	Aug-20
Anticipated Completion at NTP:			31-Aug-20
# of months late:			0
% Construction Change Order:			0%
Design as Percent of Construction:			4%
Other as Percent of Construction:			25%

OPERATING

2017 Crack Sealing Limited Access

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.000	\$0.000	\$0.000	\$0.000
Construction	\$0.500	\$0.500	\$0.000	\$0.475
Other	\$0.327	\$0.327	\$0.000	\$0.145
Contingency	\$0.066	\$0.066	\$0.000	\$0.000
Total	\$0.893	\$0.893	\$0.000	\$0.620
PTSID: 0084C TYPE: OPERATING <input type="checkbox"/> Legacy				

Schedule:	Advertise	NTP	Complete
	30-Apr-17	31-Jul-17	28-Sep-17
Anticipated Completion at NTP:			31-Oct-17
# of months late:			-1
% Construction Change Order:			-5%
Design as Percent of Construction:			
Other as Percent of Construction:			65%

2017 Crack Sealing North and East Regions

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.000	\$0.000	\$0.000	\$0.000
Construction	\$0.544	\$0.544	\$0.000	\$0.495
Other	\$0.322	\$0.322	\$0.000	\$0.157
Contingency	\$0.066	\$0.066	\$0.000	\$0.000
Total	\$0.932	\$0.932	\$0.000	\$0.652
PTSID: 0084B TYPE: OPERATING <input type="checkbox"/> Legacy				

Schedule:	Advertise	NTP	Complete
	30-Apr-17	31-Jul-17	28-Sep-17
Anticipated Completion at NTP:			31-Oct-17
# of months late:			-1
% Construction Change Order:			0%
Design as Percent of Construction:			
Other as Percent of Construction:			59%

2017 Crack Sealing South and Central Regions

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.000	\$0.000	\$0.000	\$0.000
Construction	\$0.578	\$0.600	\$0.022	\$0.554
Other	\$0.322	\$0.300	(\$0.022)	\$0.259
Contingency	\$0.066	\$0.066	\$0.000	\$0.000
Total	\$0.966	\$0.966	\$0.000	\$0.813
PTSID: 0084A TYPE: OPERATING <input type="checkbox"/> Legacy				

Schedule:	Advertise	NTP	Complete
	28-Apr-17	31-Jul-17	02-Oct-17
Anticipated Completion at NTP:			31-Oct-17
# of months late:			-1
% Construction Change Order:			4%
Design as Percent of Construction:			
Other as Percent of Construction:			50%

2017 Paver Placed Elastomeric Surface Treatment

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.000	\$0.000	\$0.000	\$0.000
Construction	\$1.182	\$1.182	\$0.000	\$0.851
Other	\$0.449	\$0.449	\$0.000	\$0.350
Contingency	\$0.113	\$0.113	\$0.000	\$0.000
Total	\$1.744	\$1.744	\$0.000	\$1.202

PTSID: 0086Y TYPE: OPERATING Legacy

Schedule:	Advertise	NTP	Complete
	28-Apr-17	30-Jun-17	08-Dec-17
Anticipated Completion at NTP:			30-Nov-17
# of months late:			0
% Construction Change Order:			0%
Design as Percent of Construction:			NA
Other as Percent of Construction:			38%

2017 Rubberized Asphalt Chip Sealing

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.000	\$0.000	\$0.000	\$0.000
Construction	\$1.863	\$1.978	\$0.115	\$1.875
Other	\$0.429	\$0.314	(\$0.115)	\$0.170
Contingency	\$0.133	\$0.133	\$0.000	\$0.000
Total	\$2.425	\$2.425	\$0.000	\$2.045

PTSID: 0086X TYPE: OPERATING Legacy

Schedule:	Advertise	NTP	Complete
	28-Apr-17	31-Jul-17	29-Jun-18
Anticipated Completion at NTP:			30-Jun-18
# of months late:			0
% Construction Change Order:			3%
Design as Percent of Construction:			
Other as Percent of Construction:			16%

2017-2018 Statewide Pavement Striping -North

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.000	\$0.000	\$0.000	\$0.000
Construction	\$2.011	\$1.816	(\$0.195)	\$1.069
Other	\$0.839	\$0.716	(\$0.123)	\$0.407
Contingency	\$0.252	\$0.430	\$0.178	\$0.000
Total	\$3.101	\$2.962	(\$0.139)	\$1.476

PTSID: 0073M TYPE: OPERATING Legacy

Schedule:	Advertise	NTP	Complete
	28-Feb-17	31-May-17	Apr-19
Anticipated Completion at NTP:			30-Apr-19
# of months late:			0
% Construction Change Order:			0%
Design as Percent of Construction:			
Other as Percent of Construction:			39%

I-95 Corridor Preservation - Bridge Washing (58C)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.422	\$0.443	\$0.021	\$0.265
Construction	\$5.198	\$5.510	\$0.312	\$1.499
Other	\$1.076	\$1.141	\$0.064	\$0.570
Contingency	\$0.635	\$0.238	(\$0.397)	\$0.000
Total	\$7.331	\$7.331	\$0.000	\$2.333

PTSID: 0201V TYPE: OPERATING Legacy

Schedule:	Advertise	NTP	Complete
	31-May-17	31-Jul-17	Dec-18
Anticipated Completion at NTP:			31-Dec-18
# of months late:			0
% Construction Change Order:			3%
Design as Percent of Construction:			8%
Other as Percent of Construction:			21%

Statewide Pavement Striping Eastbay 17-18

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.046	\$0.046	\$0.000	\$0.000
Construction	\$1.929	\$1.929	\$0.001	\$1.495
Other	\$0.406	\$0.466	\$0.060	\$0.321
Contingency	\$0.140	\$0.080	(\$0.061)	\$0.000
Total	\$2.521	\$2.521	\$0.000	\$1.816

PTSID: 0073J TYPE: OPERATING Legacy

Schedule:	Advertise	NTP	Complete
	28-Feb-17	31-May-17	May-19
Anticipated Completion at NTP:			31-May-19
# of months late:			0
% Construction Change Order:			0%
Design as Percent of Construction:			2%
Other as Percent of Construction:			24%

PAVEMENT

1 R Improvements to Winsor Avenue

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.133	\$0.133	\$0.000	\$0.052
Construction	\$1.100	\$1.100	\$0.000	\$0.188
Other	\$0.847	\$0.411	(\$0.436)	\$0.176
Contingency	\$0.055	\$0.000	(\$0.055)	\$0.000
Total	\$2.135	\$1.644	(\$0.491)	\$0.415
PTSID: 0173U		TYPE: PAVEMENT		<input type="checkbox"/> Legacy

Schedule:	Advertise	NTP	Complete
	30-Sep-17	25-Jan-18	27-Jul-18
Anticipated Completion at NTP:			31-Aug-18
# of months late:			-1
% Construction Change Order:			-1%
Design as Percent of Construction:			12%
Other as Percent of Construction:			37%

East Main Road 1R Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.500	\$0.500	\$0.000	\$0.108
Construction	\$6.200	\$6.406	\$0.206	\$3.431
Other	\$2.437	\$2.517	\$0.080	\$1.087
Contingency	\$0.314	\$0.028	(\$0.286)	\$0.000
Total	\$9.451	\$9.451	\$0.000	\$4.626
PTSID: 0007C		TYPE: PAVEMENT		<input type="checkbox"/> Legacy

Schedule:	Advertise	NTP	Complete
	27-Dec-16	28-Apr-17	Nov-18
Anticipated Completion at NTP:			30-Nov-18
# of months late:			0
% Construction Change Order:			0%
Design as Percent of Construction:			NA
Other as Percent of Construction:			39%

I-95 Resurfacing (Rt 2 to Service Avenue)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.600	\$0.600	\$0.000	\$0.354
Construction	\$6.786	\$6.786	\$0.000	\$2.712
Other	\$1.093	\$1.160	\$0.068	\$0.400
Contingency	\$0.339	\$0.271	(\$0.068)	\$0.000
Total	\$8.817	\$8.817	\$0.000	\$3.466
PTSID: 0088A		TYPE: PAVEMENT		<input type="checkbox"/> Legacy

Schedule:	Advertise	NTP	Complete
	27-Jul-17	10-Oct-17	Nov-18
Anticipated Completion at NTP:			30-Nov-18
# of months late:			0
% Construction Change Order:			0%
Design as Percent of Construction:			9%
Other as Percent of Construction:			17%

I-95 Resurfacing, C-2 (Pawtucket)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.400	\$0.420	\$0.020	\$0.215
Construction	\$3.000	\$3.000	\$0.000	\$1.244
Other	\$1.317	\$1.337	\$0.020	\$0.374
Contingency	\$0.300	\$0.260	(\$0.040)	\$0.000
Total	\$5.017	\$5.017	\$0.000	\$1.833
PTSID: 0082C		TYPE: PAVEMENT		<input type="checkbox"/> Legacy

Schedule:	Advertise	NTP	Complete
	31-Jul-17	31-Oct-17	25-Sep-18
Anticipated Completion at NTP:			30-Nov-18
# of months late:			-2
% Construction Change Order:			0%
Design as Percent of Construction:			NA
Other as Percent of Construction:			45%

Improvements to US Route 1 (South Kingstown)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.414	\$0.414	\$0.000	\$0.331
Construction	\$5.278	\$5.278	\$0.000	\$3.383
Other	\$1.194	\$1.194	\$0.000	\$0.610
Contingency	\$0.238	\$0.238	\$0.000	\$0.000
Total	\$7.123	\$7.123	\$0.000	\$4.324
PTSID: 0081D		TYPE: PAVEMENT		<input type="checkbox"/> Legacy

Schedule:	Advertise	NTP	Complete
	22-Sep-17	06-Feb-18	31-Aug-18
Anticipated Completion at NTP:			30-Sep-18
# of months late:			-1
% Construction Change Order:			0%
Design as Percent of Construction:			8%
Other as Percent of Construction:			23%

Pavement Preservation to Rt 1A (Newport Ave)

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.710	\$0.710	\$0.000	\$0.566
Construction	\$3.135	\$3.135	\$0.000	\$0.639
Other	\$0.941	\$0.941	\$0.000	\$0.570
Contingency	\$0.149	\$0.149	\$0.000	\$0.000
Total	\$4.935	\$4.935	\$0.000	\$1.775

PTSID: 0081K TYPE: PAVEMENT Legacy

Schedule:	Advertise	NTP	Complete
	26-Sep-17	09-Jan-18	May-19
Anticipated Completion at NTP:			31-May-19
# of months late:			0
% Construction Change Order:			-1%
Design as Percent of Construction:			23%
Other as Percent of Construction:			30%

Route 146 Improvements

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.767	\$0.767	\$0.000	\$0.347
Construction	\$4.751	\$4.728	(\$0.023)	\$4.123
Other	\$2.197	\$2.199	\$0.002	\$0.844
Contingency	\$0.200	\$0.200	\$0.000	\$0.000
Total	\$7.915	\$7.893	(\$0.022)	\$5.313

PTSID: 0081W TYPE: PAVEMENT Legacy

Schedule:	Advertise	NTP	Complete
	22-Feb-17	03-May-17	17-Nov-17
Anticipated Completion at NTP:			31-May-18
# of months late:			-7
% Construction Change Order:			1%
Design as Percent of Construction:			NA
Other as Percent of Construction:			47%

Route 24 Improvements

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.390	\$0.465	\$0.075	\$0.357
Construction	\$4.637	\$4.869	\$0.232	\$2.190
Other	\$2.735	\$2.720	(\$0.015)	\$0.611
Contingency	\$0.300	\$0.008	(\$0.292)	\$0.000
Total	\$8.062	\$8.062	\$0.000	\$3.157

PTSID: 0081R TYPE: PAVEMENT Legacy

Schedule:	Advertise	NTP	Complete
	23-Jun-17	03-Oct-17	Mar-19
Anticipated Completion at NTP:			30-Nov-18
# of months late:			4
% Construction Change Order:			5%
Design as Percent of Construction:			NA
Other as Percent of Construction:			56%

Route 4 Improvements, C-2

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.130	\$0.205	\$0.075	\$0.103
Construction	\$3.960	\$4.094	\$0.134	\$3.501
Other	\$1.242	\$1.196	(\$0.046)	\$0.811
Contingency	\$0.198	\$0.035	(\$0.163)	\$0.000
Total	\$5.530	\$5.530	\$0.000	\$4.415

PTSID: 0166H TYPE: PAVEMENT Legacy

Schedule:	Advertise	NTP	Complete
	14-Oct-16	12-Jan-17	31-May-18
Anticipated Completion at NTP:			31-Aug-17
# of months late:			9
% Construction Change Order:			2%
Design as Percent of Construction:			NA
Other as Percent of Construction:			29%

Snell Road Improvements

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.110	\$0.110	\$0.000	\$0.070
Construction	\$0.880	\$0.880	\$0.000	\$0.705
Other	\$0.525	\$0.525	\$0.000	\$0.222
Contingency	\$0.044	\$0.044	\$0.000	\$0.000
Total	\$1.559	\$1.559	\$0.000	\$0.996

PTSID: 0173S TYPE: PAVEMENT Legacy

Schedule:	Advertise	NTP	Complete
	26-Jul-17	04-Oct-17	01-Dec-17
Anticipated Completion at NTP:			31-Dec-18
# of months late:			-13
% Construction Change Order:			3%
Design as Percent of Construction:			NA
Other as Percent of Construction:			60%

US Route 6 Hartford Ave

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.600	\$0.600	\$0.000	\$0.468
Construction	\$5.900	\$5.900	\$0.000	\$1.775
Other	\$2.238	\$2.238	\$0.000	\$0.685
Contingency	\$0.295	\$0.295	\$0.000	\$0.000
Total	\$9.033	\$9.033	\$0.000	\$2.929

PTSID: 0173Z TYPE: PAVEMENT Legacy

Schedule:	Advertise	NTP	Complete
	08-Sep-17	14-Dec-17	May-19
Anticipated Completion at NTP:			31-May-19
# of months late:			0
% Construction Change Order:			0%
Design as Percent of Construction:			10%
Other as Percent of Construction:			38%

Woodville Road Improvements

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.300	\$0.350	\$0.050	\$0.123
Construction	\$3.334	\$3.104	(\$0.230)	\$2.091
Other	\$1.299	\$1.284	(\$0.015)	\$0.518
Contingency	\$0.202	\$0.167	(\$0.035)	\$0.000
Total	\$5.134	\$4.904	(\$0.230)	\$2.732

PTSID: 0165V TYPE: PAVEMENT Legacy

Schedule:	Advertise	NTP	Complete
	16-Aug-17	25-Oct-17	18-Sep-18
Anticipated Completion at NTP:			30-Nov-18
# of months late:			-2
% Construction Change Order:			1%
Design as Percent of Construction:			NA
Other as Percent of Construction:			41%

STORMWATER

High Street/Kingstown Road Stormwater Mitigation

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.100	\$0.100	\$0.000	\$0.098
Construction	\$0.224	\$0.224	\$0.000	\$0.223
Other	\$0.374	\$0.211	(\$0.163)	\$0.132
Contingency	\$0.016	\$0.011	(\$0.005)	\$0.000
Total	\$0.715	\$0.547	(\$0.168)	\$0.453

PTSID: 0166M TYPE: STORMWATER Legacy

Schedule:	Advertise	NTP	Complete
	24-Mar-17	07-Jun-17	29-Sep-17
Anticipated Completion at NTP:			30-Nov-17
# of months late:			-2
% Construction Change Order:			0%
Design as Percent of Construction:			45%
Other as Percent of Construction:			94%

TAP/OTHER

Blackstone Bikeway 8C

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.150	\$0.165	\$0.015	\$0.000
Construction	\$2.800	\$2.800	\$0.000	\$2.249
Other	\$1.701	\$1.686	(\$0.015)	\$0.872
Contingency	\$0.140	\$0.140	\$0.000	\$0.000
Total	\$4.791	\$4.791	\$0.000	\$3.121

PTSID: 0021U TYPE: TAP/OTHER Legacy

Schedule:	Advertise	NTP	Complete
	07-Jun-17	07-Sep-17	Oct-19
Anticipated Completion at NTP:			31-Oct-19
# of months late:			0
% Construction Change Order:			1%
Design as Percent of Construction:			6%
Other as Percent of Construction:			60%

Rhodeworks Toll Facilities

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.000	\$0.000	\$0.000	\$0.000
Construction	\$41.826	\$42.036	\$0.210	\$8.101
Other	\$15.572	\$15.572	\$0.000	\$5.727
Contingency	\$4.183	\$3.973	(\$0.210)	\$0.000
Total	\$61.580	\$61.580	\$0.000	\$13.828

PTSID: 0006A TYPE: TAP/OTHER Legacy

Schedule:	Advertise	NTP	Complete
	05-Dec-16	21-Dec-17	Jun-19
Anticipated Completion at NTP:			30-Jun-19
# of months late:			0
% Construction Change Order:			0%
Design as Percent of Construction:			
Other as Percent of Construction:			37%

TRAFFIC

Coventry - Local Safety Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.040	\$0.040	\$0.000	\$0.000
Construction	\$0.250	\$0.250	\$0.000	\$0.000
Other	\$0.200	\$0.203	\$0.003	\$0.323
Contingency	\$0.030	\$0.027	(\$0.003)	\$0.000
Total	\$0.520	\$0.520	\$0.000	\$0.323

PTSID: 0025E TYPE: TRAFFIC Legacy

	Advertise	NTP	Complete
Schedule:	31-May-17	30-Sep-17	31-May-18
Anticipated Completion at NTP:			30-Sep-18
# of months late:			-4
% Construction Change Order:			0%
Design as Percent of Construction:			NA
Other as Percent of Construction:			81%

Cranston - Local Safety Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.117	\$0.117	\$0.000	\$0.057
Construction	\$0.530	\$0.530	\$0.000	\$0.281
Other	\$0.236	\$0.239	\$0.003	\$0.197
Contingency	\$0.050	\$0.047	(\$0.003)	\$0.000
Total	\$0.933	\$0.933	\$0.000	\$0.535

PTSID: 0025F TYPE: TRAFFIC Legacy

	Advertise	NTP	Complete
Schedule:	31-Aug-17	30-Nov-17	Nov-18
Anticipated Completion at NTP:			30-Nov-18
# of months late:			0
% Construction Change Order:			5%
Design as Percent of Construction:			NA
Other as Percent of Construction:			45%

Diamond Hill Road Improvements at Mendon Road

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.260	\$0.260	\$0.000	\$0.222
Construction	\$1.531	\$1.546	\$0.015	\$0.094
Other	\$1.226	\$1.307	\$0.082	\$0.517
Contingency	\$0.153	\$0.056	(\$0.097)	\$0.000
Total	\$3.170	\$3.170	\$0.000	\$0.833

PTSID: 0153T TYPE: TRAFFIC Legacy

	Advertise	NTP	Complete
Schedule:	15-Sep-17	18-Jan-18	Nov-19
Anticipated Completion at NTP:			30-Nov-19
# of months late:			0
% Construction Change Order:			1%
Design as Percent of Construction:			NA
Other as Percent of Construction:			85%

High Friction Surface Treatments 2016

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.040	\$0.040	\$0.000	\$0.027
Construction	\$0.579	\$0.579	\$0.000	\$0.503
Other	\$0.653	\$0.661	\$0.008	\$0.080
Contingency	\$0.037	\$0.029	(\$0.008)	\$0.000
Total	\$1.308	\$1.308	\$0.000	\$0.609

PTSID: 0025J TYPE: TRAFFIC Legacy

	Advertise	NTP	Complete
Schedule:	27-Jan-17	30-Apr-17	18-Sep-17
Anticipated Completion at NTP:			31-Jan-18
# of months late:			-5
% Construction Change Order:			0%
Design as Percent of Construction:			NA
Other as Percent of Construction:			114%

HSIP-Intersection Safety Improvements to Route 108 at Curtis Corner Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.042	\$0.042	\$0.000	\$0.000
Construction	\$0.700	\$0.700	\$0.000	\$0.382
Other	\$0.745	\$0.745	\$0.000	\$0.208
Contingency	\$0.032	\$0.032	\$0.000	\$0.000
Total	\$1.518	\$1.518	\$0.000	\$0.589

PTSID: 0073Z TYPE: TRAFFIC Legacy

	Advertise	NTP	Complete
Schedule:	22-Sep-17	18-Jan-18	21-Sep-18
Anticipated Completion at NTP:			31-Jul-19
# of months late:			-10
% Construction Change Order:			0%
Design as Percent of Construction:			6%
Other as Percent of Construction:			106%

Improvements to Rt 44/100 Intersection and Chepachet River Bridge Repair C-3E

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.330	\$0.405	\$0.075	\$0.145
Construction	\$1.468	\$1.468	\$0.000	\$1.186
Other	\$2.016	\$1.949	(\$0.068)	\$0.775
Contingency	\$0.075	\$0.068	(\$0.008)	\$0.000
Total	\$3.889	\$3.889	\$0.000	\$2.105

PTSID: 0061K TYPE: TRAFFIC Legacy

Schedule:	Advertise	NTP	Complete
	04-Jan-17	28-Mar-17	25-May-18
Anticipated Completion at NTP:			31-May-18
# of months late:			0
% Construction Change Order:			2%
Design as Percent of Construction:			28%
Other as Percent of Construction:			133%

Intersection Safety Improvements Newport, Warwick, Johnston

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.236	\$0.221	(\$0.015)	\$0.072
Construction	\$1.100	\$1.100	\$0.000	\$0.195
Other	\$0.414	\$0.594	\$0.180	\$0.264
Contingency	\$0.165	\$0.000	(\$0.165)	\$0.000
Total	\$1.915	\$1.915	\$0.000	\$0.531

PTSID: 0011D TYPE: TRAFFIC Legacy

Schedule:	Advertise	NTP	Complete
	30-Sep-17	16-Jan-18	Apr-19
Anticipated Completion at NTP:			30-Apr-19
# of months late:			0
% Construction Change Order:			-1%
Design as Percent of Construction:			20%
Other as Percent of Construction:			54%

Statewide Road Diet 2017

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.065	\$0.065	\$0.000	\$0.000
Construction	\$0.549	\$0.549	\$0.000	\$0.387
Other	\$0.430	\$0.430	\$0.000	\$0.209
Contingency	\$0.055	\$0.055	\$0.000	\$0.000
Total	\$1.098	\$1.098	\$0.000	\$0.596

PTSID: 0025P TYPE: TRAFFIC Legacy

Schedule:	Advertise	NTP	Complete
	29-Aug-17	21-Nov-17	10-Aug-18
Anticipated Completion at NTP:			30-Nov-18
# of months late:			-4
% Construction Change Order:			0%
Design as Percent of Construction:			12%
Other as Percent of Construction:			78%

Traffic Signal Optimization, C-3, 2016

	Budget		Difference	Spent
	Initial	Projected		To Date
Design	\$0.228	\$0.228	\$0.000	\$0.190
Construction	\$1.403	\$1.403	\$0.000	\$1.203
Other	\$0.511	\$0.511	\$0.000	\$0.625
Contingency	\$0.140	\$0.140	\$0.000	\$0.000
Total	\$2.282	\$2.282	\$0.000	\$2.018

PTSID: 0072J TYPE: TRAFFIC Legacy

Schedule:	Advertise	NTP	Complete
	22-Feb-17	24-May-17	29-Jun-18
Anticipated Completion at NTP:			31-Jul-18
# of months late:			-1
% Construction Change Order:			3%
Design as Percent of Construction:			NA
Other as Percent of Construction:			36%

FFY 2018 PROJECTS

Insert A

FFY18

BRIDGE

Aquidneck Island Bridge Preservation

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		19-Sep-18	Jan-19	May-21
Design	NA	\$1.400	NA	\$0.296	Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 23% Other as Percent of Construction: 36%			
Construction	NA	\$6.000	NA	\$0.000				
Other	NA	\$2.153	NA	\$0.042				
Contingency	NA	\$0.600	NA	\$0.000				
Total	NA	\$10.153	NA	\$0.338				
PTSID: 0015A		TYPE: BRIDGE		<input type="checkbox"/> Legacy				

Barbs Hill Road Bridge (58E)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		12-Jul-18	26-Sep-18	Jun-20
Design	\$0.625	\$0.625	\$0.000	\$0.222	Anticipated Completion at NTP: 30-Jun-20 # of months late: 0 % Construction Change Order: 0% Design as Percent of Construction: 41% Other as Percent of Construction: 89%			
Construction	\$1.520	\$1.520	\$0.000	\$0.000				
Other	\$1.348	\$1.348	\$0.000	\$0.122				
Contingency	\$0.076	\$0.076	\$0.000	\$0.000				
Total	\$3.569	\$3.569	\$0.000	\$0.344				
PTSID: 0201B		TYPE: BRIDGE		<input type="checkbox"/> Legacy				

Big River Bridge

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Nov-17	06-Mar-18	Jan-21
Design	\$0.375	\$0.375	\$0.000	\$0.239	Anticipated Completion at NTP: 31-Jan-21 # of months late: 0 % Construction Change Order: 0% Design as Percent of Construction: NA Other as Percent of Construction: 54%			
Construction	\$2.322	\$2.322	\$0.000	\$0.373				
Other	\$1.260	\$1.260	\$0.000	\$0.285				
Contingency	\$0.115	\$0.115	\$0.000	\$0.000				
Total	\$4.072	\$4.072	\$0.000	\$0.897				
PTSID: 0143A		TYPE: BRIDGE		<input type="checkbox"/> Legacy				

Bridge Group 06

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Sep-18	Jan-19	May-21
Design	NA	\$0.819	NA	\$0.256	Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 11% Other as Percent of Construction: 28%			
Construction	NA	\$7.500	NA	\$0.000				
Other	NA	\$2.081	NA	\$0.028				
Contingency	NA	\$1.331	NA	\$0.000				
Total	NA	\$11.731	NA	\$0.285				
PTSID: 0013P		TYPE: BRIDGE		<input type="checkbox"/> Legacy				

Bridge Group 59A - Park Ave RR

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Apr-18	Jul-19	Aug-21
Design	NA	\$1.037	NA	\$0.552	Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 18% Other as Percent of Construction: 35%			
Construction	NA	\$5.900	NA	\$0.000				
Other	NA	\$2.051	NA	\$0.266				
Contingency	NA	\$0.237	NA	\$0.000				
Total	NA	\$9.225	NA	\$0.818				
PTSID: 0194C		TYPE: BRIDGE		<input type="checkbox"/> Legacy				

Bridge Preservation BG - 05

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		19-Sep-18	Dec-18	Dec-20
Design	NA	\$1.187	NA	\$0.298				
Construction	NA	\$6.500	NA	\$0.000				
Other	NA	\$1.755	NA	\$0.024				Anticipated Completion at NTP: NA
Contingency	NA	\$0.378	NA	\$0.000				# of months late: NA
Total	NA	\$9.820	NA	\$0.322				% Construction Change Order: 0%
PTSID: 0013F TYPE: BRIDGE <input type="checkbox"/> Legacy								Design as Percent of Construction: 18%
								Other as Percent of Construction: 27%

Centerville Rd Bridge

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Dec-17	29-Mar-18	Apr-20
Design	\$0.370	\$0.370	\$0.000	\$0.195				
Construction	\$3.808	\$3.808	\$0.000	\$0.679				
Other	\$1.687	\$1.687	\$0.000	\$0.098				Anticipated Completion at NTP: 30-Apr-20
Contingency	\$0.250	\$0.250	\$0.000	\$0.000				# of months late: 0
Total	\$6.115	\$6.115	\$0.000	\$0.971				% Construction Change Order: 0%
PTSID: 0014D TYPE: BRIDGE <input type="checkbox"/> Legacy								Design as Percent of Construction: 10%
								Other as Percent of Construction: 44%

East Bay Bridge Preservation

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		14-Aug-18	Oct-18	May-21
Design	NA	\$1.480	NA	\$1.170				
Construction	NA	\$6.500	NA	\$0.000				
Other	NA	\$2.133	NA	\$0.032				Anticipated Completion at NTP: NA
Contingency	NA	\$0.625	NA	\$0.000				# of months late: NA
Total	NA	\$10.738	NA	\$1.202				% Construction Change Order: 0%
PTSID: 0013U TYPE: BRIDGE <input type="checkbox"/> Legacy								Design as Percent of Construction: 23%
								Other as Percent of Construction: 33%

Farnum Pike Bridges

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		20-Feb-18	Nov-18	Jun-22
Design	NA	\$0.774	NA	\$0.540				
Construction	NA	\$9.503	NA	\$0.000				
Other	NA	\$2.355	NA	\$0.081				Anticipated Completion at NTP: NA
Contingency	NA	\$0.810	NA	\$0.000				# of months late: NA
Total	NA	\$13.443	NA	\$0.621				% Construction Change Order: 0%
PTSID: 0114J TYPE: BRIDGE <input type="checkbox"/> Legacy								Design as Percent of Construction: 8%
								Other as Percent of Construction: 25%

Geneva Pond Bridge

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-May-18	02-Aug-18	May-20
Design	\$0.460	\$0.460	\$0.000	\$0.312				
Construction	\$2.502	\$2.502	\$0.000	\$0.000				
Other	\$1.944	\$1.944	\$0.000	\$0.005				Anticipated Completion at NTP: 31-May-20
Contingency	\$0.250	\$0.250	\$0.000	\$0.000				# of months late: 0
Total	\$5.156	\$5.156	\$0.000	\$0.317				% Construction Change Order: 0%
PTSID: 0017G TYPE: BRIDGE <input type="checkbox"/> Legacy								Design as Percent of Construction: 18%
								Other as Percent of Construction: 78%

I-295 Bridges - Bridge Group 09

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		18-Sep-18	Dec-18	May-20
Design	NA	\$0.998	NA	\$0.453				
Construction	NA	\$2.600	NA	\$0.000				
Other	NA	\$0.944	NA	\$0.027				Anticipated Completion at NTP: NA
Contingency	NA	\$0.100	NA	\$0.000				# of months late: NA
Total	NA	\$4.642	NA	\$0.480				% Construction Change Order: 0%
PTSID: 0013G TYPE: BRIDGE <input type="checkbox"/> Legacy								Design as Percent of Construction: 38%
								Other as Percent of Construction: 36%

I-295 Bridges Contract 3

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Nov-17	Nov-18	Oct-22
Design	NA	\$0.788	NA	\$0.266				
Construction	NA	\$10.729	NA	\$0.000				
Other	NA	\$3.381	NA	\$0.053				Anticipated Completion at NTP: NA
Contingency	NA	\$1.609	NA	\$0.000				# of months late: NA
Total	NA	\$16.508	NA	\$0.319				% Construction Change Order: 0%
PTSID: 0114V TYPE: BRIDGE <input type="checkbox"/> Legacy								Design as Percent of Construction: 7%
								Other as Percent of Construction: 32%

Lafayette Road Bridge

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Aug-18	Nov-18	Aug-20
Design	NA	\$0.837	NA	\$0.430				
Construction	NA	\$3.500	NA	\$0.000				
Other	NA	\$1.557	NA	\$0.024				Anticipated Completion at NTP: NA
Contingency	NA	\$0.475	NA	\$0.000				# of months late: NA
Total	NA	\$6.369	NA	\$0.454				% Construction Change Order: 0%
PTSID: 0015B TYPE: BRIDGE <input type="checkbox"/> Legacy								Design as Percent of Construction: 24%
								Other as Percent of Construction: 44%

Louisquisset Ramp Bridge

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		24-May-18	07-Aug-18	Nov-20
Design	\$0.775	\$0.775	\$0.000	\$0.658				
Construction	\$3.661	\$3.661	\$0.000	\$0.000				
Other	\$1.733	\$1.733	\$0.000	\$0.030				Anticipated Completion at NTP: 30-Nov-20
Contingency	\$0.300	\$0.300	\$0.000	\$0.000				# of months late: 0
Total	\$6.469	\$6.469	\$0.000	\$0.688				% Construction Change Order: 0%
PTSID: 0167C TYPE: BRIDGE <input type="checkbox"/> Legacy								Design as Percent of Construction: 21%
								Other as Percent of Construction: 47%

Railroad Avenue Bridge

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		24-Oct-17	30-Jan-18	Jun-19
Design	\$0.500	\$0.500	\$0.000	\$0.296				
Construction	\$1.702	\$1.702	\$0.000	\$0.326				
Other	\$1.290	\$1.290	\$0.000	\$0.338				Anticipated Completion at NTP: 30-Jun-19
Contingency	\$0.077	\$0.077	\$0.000	\$0.000				# of months late: 0
Total	\$3.569	\$3.569	\$0.000	\$0.961				% Construction Change Order: 0%
PTSID: 0201A TYPE: BRIDGE <input type="checkbox"/> Legacy								Design as Percent of Construction: 29%
								Other as Percent of Construction: 76%

Reconstruction of Howard Road Bridge

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		26-Sep-18	Jan-19	Jun-20
Design	NA	\$0.397	NA	\$0.142				
Construction	NA	\$0.850	NA	\$0.000				
Other	NA	\$0.625	NA	\$0.040				Anticipated Completion at NTP: NA
Contingency	NA	\$0.100	NA	\$0.000				# of months late: NA
Total	NA	\$1.972	NA	\$0.183				% Construction Change Order: 0%
PTSID: 0145Q TYPE: BRIDGE <input type="checkbox"/> Legacy								Design as Percent of Construction: 47%
								Other as Percent of Construction: 73%

Replacement of Louisquisset Pike Bridge

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		23-Mar-18	Nov-18	Jun-21
Design	NA	\$0.801	NA	\$0.705				
Construction	NA	\$10.000	NA	\$0.000				
Other	NA	\$2.815	NA	\$0.071				Anticipated Completion at NTP: NA
Contingency	NA	\$0.900	NA	\$0.000				# of months late: NA
Total	NA	\$14.516	NA	\$0.776				% Construction Change Order: 0%
PTSID: 0014Z TYPE: BRIDGE <input type="checkbox"/> Legacy								Design as Percent of Construction: 8%
								Other as Percent of Construction: 28%

RI-146 Area Bridges- Contract 1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Aug-18	Nov-18	Apr-21
Design	NA	\$0.975	NA	\$0.235				
Construction	NA	\$4.000	NA	\$0.000				
Other	NA	\$1.659	NA	\$0.016				Anticipated Completion at NTP: NA
Contingency	NA	\$0.740	NA	\$0.000				# of months late: NA
Total	NA	\$7.374	NA	\$0.252				% Construction Change Order: 0%
PTSID: 0013S TYPE: BRIDGE <input type="checkbox"/> Legacy								Design as Percent of Construction: 24%
								Other as Percent of Construction: 41%

Route 37 Bridge Rehabilitation

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Sep-18	Jan-19	May-20
Design	NA	\$2.800	NA	\$1.982				
Construction	NA	\$7.500	NA	\$0.000				
Other	NA	\$0.835	NA	\$0.071				Anticipated Completion at NTP: NA
Contingency	NA	\$0.750	NA	\$0.000				# of months late: NA
Total	NA	\$11.885	NA	\$2.053				% Construction Change Order: 0%
PTSID: 0013C TYPE: BRIDGE <input type="checkbox"/> Legacy								Design as Percent of Construction: 37%
								Other as Percent of Construction: 11%

Woonasquatucket River Bridge

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Nov-17	28-Aug-18	Jun-21
Design	\$0.450	\$0.450	\$0.000	\$0.369				
Construction	\$6.700	\$6.700	\$0.000	\$0.000				
Other	\$2.626	\$2.626	\$0.000	\$0.038				Anticipated Completion at NTP: 30-Jun-21
Contingency	\$1.040	\$1.040	\$0.000	\$0.000				# of months late: 0
Total	\$10.816	\$10.816	\$0.000	\$0.407				% Construction Change Order: 0%
PTSID: 0017E TYPE: BRIDGE <input type="checkbox"/> Legacy								Design as Percent of Construction: 7%
								Other as Percent of Construction: 39%

OPERATING

2018 Crack Sealing North and East Regions

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.000	\$0.000	\$0.000	\$0.000
Construction	\$0.666	\$0.666	\$0.000	\$0.337
Other	\$0.251	\$0.251	\$0.000	\$0.046
Contingency	\$0.033	\$0.033	\$0.000	\$0.000
Total	\$0.950	\$0.950	\$0.000	\$0.383
PTSID: 0105F TYPE: OPERATING <input type="checkbox"/> Legacy				

Schedule:	Advertise	NTP	Complete
	22-Dec-17	26-Mar-18	Oct-18
Anticipated Completion at NTP:			31-Oct-18
# of months late:			0
% Construction Change Order:			0%
Design as Percent of Construction:			
Other as Percent of Construction:			38%

2018 Crack Sealing South and Central Regions

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.000	\$0.000	\$0.000	\$0.000
Construction	\$0.698	\$0.698	\$0.000	\$0.606
Other	\$0.251	\$0.251	\$0.000	\$0.055
Contingency	\$0.033	\$0.033	\$0.000	\$0.000
Total	\$0.982	\$0.982	\$0.000	\$0.661
PTSID: 0105B TYPE: OPERATING <input type="checkbox"/> Legacy				

Schedule:	Advertise	NTP	Complete
	20-Dec-17	08-Mar-18	Oct-18
Anticipated Completion at NTP:			31-Oct-18
# of months late:			0
% Construction Change Order:			0%
Design as Percent of Construction:			NA
Other as Percent of Construction:			36%

2018 Limited Access Crack Sealing

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.000	\$0.000	\$0.000	\$0.000
Construction	\$0.342	\$0.342	\$0.000	\$0.000
Other	\$0.218	\$0.218	\$0.000	\$0.003
Contingency	\$0.040	\$0.040	\$0.000	\$0.000
Total	\$0.600	\$0.600	\$0.000	\$0.003
PTSID: 0105C TYPE: OPERATING <input type="checkbox"/> Legacy				

Schedule:	Advertise	NTP	Complete
	11-May-18	27-Jul-18	Oct-18
Anticipated Completion at NTP:			31-Oct-18
# of months late:			0
% Construction Change Order:			0%
Design as Percent of Construction:			
Other as Percent of Construction:			64%

2018 Paver Placed Elastomeric Surface Treatment C- 2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.000	\$0.000	\$0.000	\$0.000
Construction	\$2.009	\$2.009	\$0.000	\$0.000
Other	\$0.340	\$0.340	\$0.000	\$0.004
Contingency	\$0.060	\$0.060	\$0.000	\$0.000
Total	\$2.409	\$2.409	\$0.000	\$0.004
PTSID: 0105G TYPE: OPERATING <input type="checkbox"/> Legacy				

Schedule:	Advertise	NTP	Complete
	25-May-18	02-Aug-18	Nov-18
Anticipated Completion at NTP:			30-Nov-18
# of months late:			0
% Construction Change Order:			0%
Design as Percent of Construction:			
Other as Percent of Construction:			17%

2018 Paver Placed Elastomeric Surface Treatment C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.000	\$0.000	\$0.000	\$0.000
Construction	\$1.237	\$1.237	\$0.000	\$1.826
Other	\$0.339	\$0.339	\$0.000	\$0.171
Contingency	\$0.075	\$0.075	\$0.000	\$0.000
Total	\$1.651	\$1.651	\$0.000	\$1.997
PTSID: 0105D TYPE: OPERATING <input type="checkbox"/> Legacy				

Schedule:	Advertise	NTP	Complete
	27-Dec-17	20-Feb-18	Nov-18
Anticipated Completion at NTP:			30-Nov-18
# of months late:			0
% Construction Change Order:			0%
Design as Percent of Construction:			
Other as Percent of Construction:			27%

2018 Rubberized Asphalt Chip Sealing C- 2

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		18-May-18	25-Jul-18	Jun-19
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$1.523	\$1.523	\$0.000	\$0.000				
Other	\$0.402	\$0.402	\$0.000	\$0.002				Anticipated Completion at NTP: 30-Jun-19
Contingency	\$0.075	\$0.075	\$0.000	\$0.000				# of months late: 0
Total	\$2.000	\$2.000	\$0.000	\$0.002				% Construction Change Order: 0%
PTSID: 0105A TYPE: OPERATING <input type="checkbox"/> Legacy								Design as Percent of Construction:
								Other as Percent of Construction: 26%

2018 Rubberized Asphalt Chip Sealing C-1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Dec-17	20-Feb-18	Jun-19
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$1.427	\$1.427	\$0.000	\$0.000				
Other	\$0.339	\$0.339	\$0.000	\$0.000				Anticipated Completion at NTP: 30-Jun-19
Contingency	\$0.075	\$0.075	\$0.000	\$0.000				# of months late: 0
Total	\$1.841	\$1.841	\$0.000	\$0.000				% Construction Change Order: 0%
PTSID: 0105E TYPE: OPERATING <input type="checkbox"/> Legacy								Design as Percent of Construction:
								Other as Percent of Construction: 24%

Salt Storage Facility - Portsmouth

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		11-Sep-18	Jan-19	Dec-19
Design	NA	\$0.074	NA	\$0.055				
Construction	NA	\$1.200	NA	\$0.000				Anticipated Completion at NTP: NA
Other	NA	\$0.243	NA	\$0.012				# of months late: NA
Contingency	NA	\$0.060	NA	\$0.000				% Construction Change Order: 0%
Total	NA	\$1.577	NA	\$0.067				Design as Percent of Construction: 6%
PTSID: 0131L TYPE: OPERATING <input type="checkbox"/> Legacy								Other as Percent of Construction: 20%

PAVEMENT

1 R Improvements to Reservoir Avenue

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-Jan-18	12-Apr-18	Dec-20
Design	\$0.460	\$0.460	\$0.000	\$0.363				
Construction	\$3.995	\$3.995	\$0.000	\$0.852				Anticipated Completion at NTP: 31-Dec-20
Other	\$1.509	\$1.509	\$0.000	\$0.244				# of months late: 0
Contingency	\$0.208	\$0.208	\$0.000	\$0.000				% Construction Change Order: 0%
Total	\$6.172	\$6.172	\$0.000	\$1.459				Design as Percent of Construction: 12%
PTSID: 0130E TYPE: PAVEMENT <input type="checkbox"/> Legacy								Other as Percent of Construction: 38%

1 R Improvements to Rockland Road

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Mar-18	15-Jun-18	May-19
Design	\$0.300	\$0.300	\$0.000	\$0.046				
Construction	\$1.395	\$1.395	\$0.000	\$0.000				Anticipated Completion at NTP: 31-May-19
Other	\$0.717	\$0.717	\$0.000	\$0.097				# of months late: 0
Contingency	\$0.140	\$0.140	\$0.000	\$0.000				% Construction Change Order: 0%
Total	\$2.551	\$2.551	\$0.000	\$0.143				Design as Percent of Construction: 22%
PTSID: 0173K TYPE: PAVEMENT <input type="checkbox"/> Legacy								Other as Percent of Construction: 51%

1R Improvements to Route 44 - Contract 3B (RIDOT Maintenance Facility to W. Greenville Rd.)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	\$0.830	NA	\$0.611
Construction	NA	\$6.814	NA	\$0.000
Other	NA	\$1.363	NA	\$0.164
Contingency	NA	\$0.506	NA	\$0.000
Total	NA	\$9.513	NA	\$0.775

PTSID: 0061A TYPE: PAVEMENT Legacy

Schedule:	Advertise	NTP	Complete
	21-Sep-18	Jan-19	May-20

Anticipated Completion at NTP: NA
 # of months late: NA
 % Construction Change Order: 0%
 Design as Percent of Construction: NA
 Other as Percent of Construction: 20%

I-195 Relocate Waterfront Parks

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.800	\$0.800	\$0.000	\$0.342
Construction	\$6.089	\$6.083	(\$0.006)	\$0.373
Other	\$1.603	\$1.603	\$0.000	\$0.185
Contingency	\$0.713	\$0.719	\$0.006	\$0.000
Total	\$9.205	\$9.205	\$0.000	\$0.900

PTSID: 0012Q TYPE: PAVEMENT Legacy

Schedule:	Advertise	NTP	Complete
	29-Dec-17	30-Mar-18	Aug-19

Anticipated Completion at NTP: 31-Aug-19
 # of months late: 0
 % Construction Change Order: 0%
 Design as Percent of Construction: 13%
 Other as Percent of Construction: 26%

I-195 Relocation, Gano St, Contract 18

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	\$0.670	NA	\$0.118
Construction	NA	\$1.600	NA	\$0.000
Other	NA	\$0.801	NA	\$0.026
Contingency	NA	\$0.105	NA	\$0.000
Total	NA	\$3.176	NA	\$0.144

PTSID: 0012T TYPE: PAVEMENT Legacy

Schedule:	Advertise	NTP	Complete
	26-Sep-18	Dec-18	Jun-20

Anticipated Completion at NTP: NA
 # of months late: NA
 % Construction Change Order: 0%
 Design as Percent of Construction: 42%
 Other as Percent of Construction: 50%

Improvement to Nayatt Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.358	\$0.358	\$0.000	\$0.244
Construction	\$2.728	\$2.728	\$0.000	\$0.000
Other	\$0.768	\$0.768	\$0.000	\$0.037
Contingency	\$0.135	\$0.135	\$0.000	\$0.000
Total	\$3.989	\$3.989	\$0.000	\$0.280

PTSID: 0171D TYPE: PAVEMENT Legacy

Schedule:	Advertise	NTP	Complete
	11-May-18	13-Sep-18	Aug-19

Anticipated Completion at NTP: 31-Aug-19
 # of months late: 0
 % Construction Change Order: 0%
 Design as Percent of Construction: 13%
 Other as Percent of Construction: 28%

Improvements to Railroad Street

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.180	\$0.180	\$0.000	\$0.083
Construction	\$2.324	\$2.324	\$0.000	\$0.155
Other	\$0.928	\$0.928	\$0.000	\$0.113
Contingency	\$0.116	\$0.116	\$0.000	\$0.000
Total	\$3.548	\$3.548	\$0.000	\$0.350

PTSID: 0165J TYPE: PAVEMENT Legacy

Schedule:	Advertise	NTP	Complete
	30-Mar-18	12-Jun-18	May-19

Anticipated Completion at NTP: 31-May-19
 # of months late: 0
 % Construction Change Order: 0%
 Design as Percent of Construction: 8%
 Other as Percent of Construction: 40%

Rt 6A (Hartford Ave, C-2)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.380	\$0.380	\$0.000	\$0.260
Construction	\$1.241	\$1.241	\$0.000	\$0.040
Other	\$1.640	\$1.640	\$0.000	\$0.784
Contingency	\$0.062	\$0.062	\$0.000	\$0.000
Total	\$3.323	\$3.323	\$0.000	\$1.083

PTSID: 0138B TYPE: PAVEMENT Legacy

	Advertise	NTP	Complete
Schedule:	27-Apr-18	27-Jun-18	Nov-18
Anticipated Completion at NTP:			30-Nov-18
# of months late:			0
% Construction Change Order:			0%
Design as Percent of Construction:			31%
Other as Percent of Construction:			132%

TAP/OTHER

Blackstone River Bikeway Segment 8B-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.246	\$0.246	\$0.000	\$0.000
Construction	\$2.490	\$2.490	\$0.000	\$0.112
Other	\$1.288	\$1.288	\$0.000	\$0.145
Contingency	\$0.180	\$0.180	\$0.000	\$0.000
Total	\$4.203	\$4.203	\$0.000	\$0.257

PTSID: 0021S TYPE: TAP/OTHER Legacy

	Advertise	NTP	Complete
Schedule:	27-Apr-18	29-Jun-18	Oct-19
Anticipated Completion at NTP:			31-Oct-19
# of months late:			0
% Construction Change Order:			0%
Design as Percent of Construction:			10%
Other as Percent of Construction:			52%

Trestle Trail West Section Bridges

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.135	\$0.194	\$0.059	\$0.051
Construction	\$3.186	\$3.186	\$0.000	\$0.000
Other	\$0.538	\$0.598	\$0.060	\$0.102
Contingency	\$0.395	\$0.276	(\$0.119)	\$0.000
Total	\$4.254	\$4.254	\$0.000	\$0.153

PTSID: 0026P TYPE: TAP/OTHER Legacy

	Advertise	NTP	Complete
Schedule:	28-Feb-18	07-Jun-18	Mar-20
Anticipated Completion at NTP:			31-Mar-20
# of months late:			0
% Construction Change Order:			0%
Design as Percent of Construction:			6%
Other as Percent of Construction:			19%

TRAFFIC

2017 Statewide Intersection Safety Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.375	\$0.375	\$0.000	\$0.322
Construction	\$2.092	\$2.092	\$0.000	\$0.271
Other	\$0.930	\$0.930	\$0.000	\$0.068
Contingency	\$0.110	\$0.110	\$0.000	\$0.000
Total	\$3.507	\$3.507	\$0.000	\$0.661

PTSID: 0025N TYPE: TRAFFIC Legacy

	Advertise	NTP	Complete
Schedule:	28-Feb-18	24-May-18	Jul-19
Anticipated Completion at NTP:			31-Jul-19
# of months late:			0
% Construction Change Order:			0%
Design as Percent of Construction:			18%
Other as Percent of Construction:			44%

2018 Statewide Intersection Safety Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	\$0.240	NA	\$0.182
Construction	NA	\$1.200	NA	\$0.000
Other	NA	\$0.632	NA	\$0.015
Contingency	NA	\$0.120	NA	\$0.000
Total	NA	\$2.192	NA	\$0.198

PTSID: 0025K TYPE: TRAFFIC Legacy

	Advertise	NTP	Complete
Schedule:	24-Aug-18	Dec-18	May-20
Anticipated Completion at NTP:			NA
# of months late:			NA
% Construction Change Order:			0%
Design as Percent of Construction:			20%
Other as Percent of Construction:			53%

Aquidneck Avenue HSIP

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	\$0.490	NA	\$0.098
Construction	NA	\$0.300	NA	\$0.000
Other	NA	\$1.172	NA	\$0.090
Contingency	NA	\$0.150	NA	\$0.000
Total	NA	\$2.112	NA	\$0.188

PTSID: 0011E TYPE: TRAFFIC Legacy

	Advertise	NTP	Complete
Schedule:	14-Sep-18	Dec-18	Sep-20
Anticipated Completion at NTP:			NA
# of months late:			NA
% Construction Change Order:			0%
Design as Percent of Construction:			163%
Other as Percent of Construction:			391%

Aquidneck Avenue Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.445	\$0.448	\$0.003	\$0.367
Construction	\$1.668	\$1.668	\$0.000	\$0.096
Other	\$1.621	\$1.583	(\$0.038)	\$0.384
Contingency	\$0.083	\$0.118	\$0.035	\$0.000
Total	\$3.817	\$3.817	\$0.000	\$0.847

PTSID: 0076Z TYPE: TRAFFIC Legacy

	Advertise	NTP	Complete
Schedule:	29-Dec-17	23-Feb-18	Dec-19
Anticipated Completion at NTP:			31-Dec-19
# of months late:			0
% Construction Change Order:			0%
Design as Percent of Construction:			27%
Other as Percent of Construction:			95%

High Friction Surface Treatment 2018

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.070	\$0.070	\$0.000	\$0.021
Construction	\$0.767	\$0.767	\$0.000	\$0.000
Other	\$0.476	\$0.476	\$0.000	\$0.001
Contingency	\$0.040	\$0.040	\$0.000	\$0.000
Total	\$1.353	\$1.353	\$0.000	\$0.022

PTSID: 0091S TYPE: TRAFFIC Legacy

	Advertise	NTP	Complete
Schedule:	22-Jun-18	29-Aug-18	Dec-19
Anticipated Completion at NTP:			31-Dec-19
# of months late:			0
% Construction Change Order:			0%
Design as Percent of Construction:			9%
Other as Percent of Construction:			62%

HSIP - Rt 1, S. County Median Guardrail

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	\$0.032	NA	\$0.025
Construction	NA	\$3.150	NA	\$0.000
Other	NA	\$0.700	NA	\$0.015
Contingency	NA	\$0.380	NA	\$0.000
Total	NA	\$4.262	NA	\$0.040

PTSID: 0072Z TYPE: TRAFFIC Legacy

	Advertise	NTP	Complete
Schedule:	14-Sep-18	Feb-19	Oct-19
Anticipated Completion at NTP:			NA
# of months late:			NA
% Construction Change Order:			0%
Design as Percent of Construction:			1%
Other as Percent of Construction:			22%

Intersection Safety Improvements to Rt 114 between Bear Hill Rd and I-295 Cumberland-Roundabouts

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.650	\$0.650	\$0.000	\$0.582
Construction	\$7.335	\$7.335	\$0.000	\$0.000
Other	\$2.920	\$2.920	\$0.000	\$0.301
Contingency	\$0.367	\$0.367	\$0.000	\$0.000
Total	\$11.272	\$11.272	\$0.000	\$0.883

PTSID: 0073X TYPE: TRAFFIC Legacy

	Advertise	NTP	Complete
Schedule:	30-Mar-18	26-Jun-18	Oct-20
Anticipated Completion at NTP:			31-Oct-20
# of months late:			0
% Construction Change Order:			0%
Design as Percent of Construction:			9%
Other as Percent of Construction:			40%

Intersection Safety Imprv to Rt 44/Smithfield Commons-Dual Turn Lanes

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-Jul-18	Nov-18	May-20
Design	NA	\$0.100	NA	\$0.085				
Construction	NA	\$0.630	NA	\$0.000				
Other	NA	\$0.571	NA	\$0.027				NA
Contingency	NA	\$0.044	NA	\$0.000				NA
Total	NA	\$1.345	NA	\$0.112				0%
PTSID: 0025R TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			NA
					# of months late:			NA
					% Construction Change Order:			0%
					Design as Percent of Construction:			16%
					Other as Percent of Construction:			91%

Metacom Avenue - HSIP

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		15-Aug-18	Dec-18	May-20
Design	NA	\$0.579	NA	\$0.252				
Construction	NA	\$2.981	NA	\$0.000				
Other	NA	\$1.803	NA	\$0.390				NA
Contingency	NA	\$0.313	NA	\$0.000				NA
Total	NA	\$5.675	NA	\$0.642				0%
PTSID: 0071P TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			NA
					# of months late:			NA
					% Construction Change Order:			0%
					Design as Percent of Construction:			19%
					Other as Percent of Construction:			60%

Roadway Departure Mitigation - Guardrail and Median Improvements to I-95 Warwick and Rt 146 North Smithfield

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-Oct-17	01-Feb-18	11-Jul-18
Design	\$0.060	\$0.060	\$0.000	\$0.038				
Construction	\$1.600	\$1.600	\$0.000	\$1.313				
Other	\$0.841	\$0.841	\$0.000	\$0.130				31-May-19
Contingency	\$0.086	\$0.086	\$0.000	\$0.000				-11
Total	\$2.587	\$2.587	\$0.000	\$1.482				0%
PTSID: 0025Q TYPE: TRAFFIC <input type="checkbox"/> Legacy					Design as Percent of Construction:			4%
					Other as Percent of Construction:			53%

Roadway Departure Mitigation - Horizontal Curve Enhancements

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Jun-18	Oct-18	Dec-19
Design	NA	\$0.155	NA	\$0.099				
Construction	NA	\$0.605	NA	\$0.000				
Other	NA	\$0.376	NA	\$0.026				NA
Contingency	NA	\$0.061	NA	\$0.000				NA
Total	NA	\$1.197	NA	\$0.125				0%
PTSID: 0025S TYPE: TRAFFIC <input type="checkbox"/> Legacy					Design as Percent of Construction:			26%
					Other as Percent of Construction:			62%

Route 146 Guide Sign Improvements North C-1 (North Smithfield)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		24-Jan-18	26-Mar-18	Nov-19
Design	\$0.503	\$0.503	\$0.000	\$0.399				
Construction	\$1.500	\$1.500	\$0.000	\$0.000				
Other	\$1.022	\$1.022	\$0.000	\$0.055				30-Nov-19
Contingency	\$0.075	\$0.075	\$0.000	\$0.000				0
Total	\$3.100	\$3.100	\$0.000	\$0.454				0%
PTSID: 0073S TYPE: TRAFFIC <input type="checkbox"/> Legacy					Design as Percent of Construction:			34%
					Other as Percent of Construction:			68%

SRTS - Barrington C-1A

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	\$0.104	NA	\$0.000
Construction	NA	\$0.860	NA	\$0.000
Other	NA	\$0.455	NA	\$0.040
Contingency	NA	\$0.089	NA	\$0.000
Total	NA	\$1.507	NA	\$0.040

PTSID: 0162F TYPE: TRAFFIC Legacy

Schedule:	Advertise	NTP	Complete
	10-Aug-18	Nov-18	May-20
Anticipated Completion at NTP:			NA
# of months late:			NA
% Construction Change Order:			0%
Design as Percent of Construction:			12%
Other as Percent of Construction:			53%

SRTS- Contract 1 (Cran, E Prov)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.556	\$0.556	\$0.000	\$0.478
Construction	\$1.051	\$1.051	\$0.000	\$0.269
Other	\$0.504	\$0.504	\$0.000	\$0.058
Contingency	\$0.083	\$0.083	\$0.000	\$0.000
Total	\$2.194	\$2.194	\$0.000	\$0.806

PTSID: 0162A TYPE: TRAFFIC Legacy

Schedule:	Advertise	NTP	Complete
	28-Mar-18	25-Jun-18	May-19
Anticipated Completion at NTP:			31-May-19
# of months late:			0
% Construction Change Order:			0%
Design as Percent of Construction:			53%
Other as Percent of Construction:			48%

SRTS-Contract 3 (Smithfield, Westerly, Woonsocket)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	\$0.382	NA	\$0.328
Construction	NA	\$1.961	NA	\$0.000
Other	NA	\$0.563	NA	\$0.152
Contingency	NA	\$0.138	NA	\$0.000
Total	NA	\$3.044	NA	\$0.480

PTSID: 0162C TYPE: TRAFFIC Legacy

Schedule:	Advertise	NTP	Complete
	31-Jul-18	Nov-18	Nov-19
Anticipated Completion at NTP:			NA
# of months late:			NA
% Construction Change Order:			0%
Design as Percent of Construction:			19%
Other as Percent of Construction:			29%

STC - Allens Avenue at Terminal and Ernest

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.098	\$0.098	\$0.000	\$0.044
Construction	\$0.745	\$0.745	\$0.000	\$0.027
Other	\$0.786	\$0.786	\$0.000	\$0.076
Contingency	\$0.055	\$0.055	\$0.000	\$0.000
Total	\$1.684	\$1.684	\$0.000	\$0.147

PTSID: 0080H TYPE: TRAFFIC Legacy

Schedule:	Advertise	NTP	Complete
	28-Feb-18	31-May-18	Aug-19
Anticipated Completion at NTP:			31-Aug-19
# of months late:			0
% Construction Change Order:			0%
Design as Percent of Construction:			13%
Other as Percent of Construction:			106%

STC - Statewide Pedestrian and Intersection Safety Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$0.370	\$0.370	\$0.000	\$0.118
Construction	\$1.486	\$1.486	\$0.000	\$0.000
Other	\$0.941	\$0.941	\$0.000	\$0.129
Contingency	\$0.075	\$0.075	\$0.000	\$0.000
Total	\$2.872	\$2.872	\$0.000	\$0.247

PTSID: 0080C TYPE: TRAFFIC Legacy

Schedule:	Advertise	NTP	Complete
	29-Jun-18	17-Sep-18	Nov-19
Anticipated Completion at NTP:			30-Nov-19
# of months late:			0
% Construction Change Order:			0%
Design as Percent of Construction:			25%
Other as Percent of Construction:			63%

FFY 2019 PROJECTS

Insert A

FFY19

BRIDGE

Bridge Group 01

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Mar-19	Jun-19	May-22
Design	NA	\$0.865	NA	\$0.000	Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 11% Other as Percent of Construction: 24%			
Construction	NA	\$8.030	NA	\$0.000				
Other	NA	\$1.901	NA	\$0.000				
Contingency	NA	\$0.742	NA	\$0.000				
Total	NA	\$11.538	NA	\$0.000				
PTSID: 0013A		TYPE: BRIDGE		<input type="checkbox"/> Legacy				

Bridge Group 03 - I-95

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Aug-19	Jan-20	Oct-21
Design	NA	\$0.782	NA	\$0.000	Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 11% Other as Percent of Construction: 26%			
Construction	NA	\$7.034	NA	\$0.000				
Other	NA	\$1.824	NA	\$0.000				
Contingency	NA	\$0.782	NA	\$0.000				
Total	NA	\$10.420	NA	\$0.000				
PTSID: 0013N		TYPE: BRIDGE		<input type="checkbox"/> Legacy				

Bridge Group 12A - Sandy Bottom

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Jul-19	Nov-19	Jun-21
Design	NA	\$0.609	NA	\$0.061	Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 22% Other as Percent of Construction: 36%			
Construction	NA	\$2.750	NA	\$0.000				
Other	NA	\$1.000	NA	\$0.000				
Contingency	NA	\$0.295	NA	\$0.000				
Total	NA	\$4.654	NA	\$0.061				
PTSID: 0114W		TYPE: BRIDGE		<input type="checkbox"/> Legacy				

Bridge Group 16A

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Jun-19	Sep-19	Sep-21
Design	NA	\$0.971	NA	\$0.049	Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 16% Other as Percent of Construction: 18%			
Construction	NA	\$6.000	NA	\$0.000				
Other	NA	\$1.069	NA	\$0.013				
Contingency	NA	\$0.410	NA	\$0.000				
Total	NA	\$8.450	NA	\$0.062				
PTSID: 0013V		TYPE: BRIDGE		<input type="checkbox"/> Legacy				

Bridge Group 16B

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Sep-19	Jan-20	Dec-21
Design	NA	\$0.977	NA	\$0.000	Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 11% Other as Percent of Construction: 26%			
Construction	NA	\$9.000	NA	\$0.000				
Other	NA	\$2.320	NA	\$0.000				
Contingency	NA	\$0.900	NA	\$0.000				
Total	NA	\$13.197	NA	\$0.000				
PTSID: 0015C		TYPE: BRIDGE		<input type="checkbox"/> Legacy				

Bridge Group 17

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Sep-19	Jan-20	Dec-21
Design	NA	\$0.561	NA	\$0.000	Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 11% Other as Percent of Construction: 26%			
Construction	NA	\$5.048	NA	\$0.000				
Other	NA	\$1.309	NA	\$0.000				
Contingency	NA	\$0.561	NA	\$0.000				
Total	NA	\$7.478	NA	\$0.000				
PTSID: 0013W TYPE: BRIDGE <input type="checkbox"/> Legacy								

Bridge Group 18B

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		May-19	Aug-19	Sep-21
Design	NA	\$0.379	NA	\$0.000	Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 18% Other as Percent of Construction: 38%			
Construction	NA	\$2.061	NA	\$0.000				
Other	NA	\$0.790	NA	\$0.000				
Contingency	NA	\$0.240	NA	\$0.000				
Total	NA	\$3.470	NA	\$0.000				
PTSID: 0031Y TYPE: BRIDGE <input type="checkbox"/> Legacy								

Bridge Group 30 - Broad St South & Elmwood Ave

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Aug-19	Nov-19	Dec-21
Design	NA	\$1.144	NA	\$0.256	Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 6% Other as Percent of Construction: 19%			
Construction	NA	\$20.000	NA	\$0.000				
Other	NA	\$3.813	NA	\$0.036				
Contingency	NA	\$1.800	NA	\$0.000				
Total	NA	\$26.757	NA	\$0.291				
PTSID: 0013K TYPE: BRIDGE <input type="checkbox"/> Legacy								

Bridge Group 38A - Branch River

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Jan-19	Apr-19	Jun-21
Design	NA	\$0.405	NA	\$0.317	Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 18% Other as Percent of Construction: 89%			
Construction	NA	\$2.200	NA	\$0.000				
Other	NA	\$1.966	NA	\$0.022				
Contingency	NA	\$0.220	NA	\$0.000				
Total	NA	\$4.791	NA	\$0.338				
PTSID: 0017D TYPE: BRIDGE <input type="checkbox"/> Legacy								

Bridge Group 40B - Bath St East

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Mar-19	Jul-19	May-21
Design	NA	\$0.436	NA	\$0.033	Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 19% Other as Percent of Construction: 29%			
Construction	NA	\$2.300	NA	\$0.000				
Other	NA	\$0.668	NA	\$0.001				
Contingency	NA	\$0.345	NA	\$0.000				
Total	NA	\$3.749	NA	\$0.034				
PTSID: 0015D TYPE: BRIDGE <input type="checkbox"/> Legacy								

Bridge Group 44A - Silver Creek

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Apr-19	Sep-19	Mar-22
Design	NA	\$0.372	NA	\$0.000				
Construction	NA	\$1.900	NA	\$0.000				
Other	NA	\$1.221	NA	\$0.000				Anticipated Completion at NTP: NA
Contingency	NA	\$0.275	NA	\$0.000				# of months late: NA
Total	NA	\$3.768	NA	\$0.000				% Construction Change Order: 0%
PTSID: 2601G TYPE: BRIDGE <input type="checkbox"/> Legacy								Design as Percent of Construction: 20%
								Other as Percent of Construction: 64%

Bridge Group 51A - Rt 37 C-2

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Apr-19	Aug-19	Oct-22
Design	NA	\$4.218	NA	\$0.000				
Construction	NA	\$30.000	NA	\$0.000				Anticipated Completion at NTP: NA
Other	NA	\$2.005	NA	\$0.000				# of months late: NA
Contingency	NA	\$3.000	NA	\$0.000				% Construction Change Order: 0%
Total	NA	\$39.223	NA	\$0.000				Design as Percent of Construction: 14%
PTSID: 2601E TYPE: BRIDGE <input type="checkbox"/> Legacy								Other as Percent of Construction: 7%

Bridge Group 53 - Union Village RR Bridge

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Sep-19	Dec-19	Oct-21
Design	NA	\$0.886	NA	\$0.225				
Construction	NA	\$1.975	NA	\$0.000				Anticipated Completion at NTP: NA
Other	NA	\$0.649	NA	\$0.019				# of months late: NA
Contingency	NA	\$0.301	NA	\$0.000				% Construction Change Order: 0%
Total	NA	\$3.811	NA	\$0.244				Design as Percent of Construction: 45%
PTSID: 0145C TYPE: BRIDGE <input type="checkbox"/> Legacy								Other as Percent of Construction: 33%

Bridge Group 54A - I-95 Kingston Rd

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Mar-19	Jun-19	Nov-22
Design	NA	\$1.100	NA	\$0.734				
Construction	NA	\$15.800	NA	\$0.000				Anticipated Completion at NTP: NA
Other	NA	\$3.263	NA	\$0.074				# of months late: NA
Contingency	NA	\$1.162	NA	\$0.000				% Construction Change Order: 0%
Total	NA	\$21.325	NA	\$0.808				Design as Percent of Construction: 7%
PTSID: 0143C TYPE: BRIDGE <input type="checkbox"/> Legacy								Other as Percent of Construction: 21%

Bridge Group 58A - Division St

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Apr-19	Jul-19	Aug-21
Design	NA	\$1.300	NA	\$0.737				
Construction	NA	\$19.000	NA	\$0.000				Anticipated Completion at NTP: NA
Other	NA	\$2.666	NA	\$0.089				# of months late: NA
Contingency	NA	\$0.855	NA	\$0.000				% Construction Change Order: 0%
Total	NA	\$23.821	NA	\$0.826				Design as Percent of Construction: 7%
PTSID: 0156D TYPE: BRIDGE <input type="checkbox"/> Legacy								Other as Percent of Construction: 14%

Bridge Group 62 - Manville Br

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Sep-19	Jan-20	Dec-21
Design	NA	\$0.500	NA	\$0.026				
Construction	NA	\$4.000	NA	\$0.000				
Other	NA	\$1.410	NA	\$0.000				Anticipated Completion at NTP: NA
Contingency	NA	\$0.300	NA	\$0.000				# of months late: NA
Total	NA	\$6.210	NA	\$0.026				% Construction Change Order: 0%
PTSID: 0014M TYPE: BRIDGE <input type="checkbox"/> Legacy								Design as Percent of Construction: 12%
								Other as Percent of Construction: 35%

Bridge Group 75A - I-95 Smith St

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Mar-19	Jul-19	May-21
Design	NA	\$2.000	NA	\$0.000				
Construction	NA	\$22.000	NA	\$0.000				Anticipated Completion at NTP: NA
Other	NA	\$4.379	NA	\$0.000				# of months late: NA
Contingency	NA	\$2.200	NA	\$0.000				% Construction Change Order: 0%
Total	NA	\$30.579	NA	\$0.000				Design as Percent of Construction: 9%
PTSID: 0018C TYPE: BRIDGE <input type="checkbox"/> Legacy								Other as Percent of Construction: 20%

OPERATING

2018 Crack Sealing South and Central Regions Contract 2

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Jan-19	May-19	Oct-19
Design	NA	\$0.000	NA	\$0.000				
Construction	NA	\$0.575	NA	\$0.000				Anticipated Completion at NTP: NA
Other	NA	\$0.144	NA	\$0.000				# of months late: NA
Contingency	NA	\$0.000	NA	\$0.000				% Construction Change Order: 0%
Total	NA	\$0.719	NA	\$0.000				Design as Percent of Construction: 25%
PTSID: 0105H TYPE: OPERATING <input type="checkbox"/> Legacy								Other as Percent of Construction: 25%

2019 Paver Placed Elastomeric Surface Treatment C1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Jan-19	May-19	Oct-19
Design	NA	\$0.000	NA	\$0.000				
Construction	NA	\$1.745	NA	\$0.000				Anticipated Completion at NTP: NA
Other	NA	\$0.216	NA	\$0.000				# of months late: NA
Contingency	NA	\$0.133	NA	\$0.000				% Construction Change Order: 0%
Total	NA	\$2.094	NA	\$0.000				Design as Percent of Construction: 12%
PTSID: 2601D TYPE: OPERATING <input type="checkbox"/> Legacy								Other as Percent of Construction: 12%

2019 Rubberized Asphalt Chip Seal C1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Jan-19	May-19	May-20
Design	NA	\$0.000	NA	\$0.000				
Construction	NA	\$1.169	NA	\$0.000				Anticipated Completion at NTP: NA
Other	NA	\$0.252	NA	\$0.000				# of months late: NA
Contingency	NA	\$0.079	NA	\$0.000				% Construction Change Order: 0%
Total	NA	\$1.500	NA	\$0.000				Design as Percent of Construction: 22%
PTSID: 2601C TYPE: OPERATING <input type="checkbox"/> Legacy								Other as Percent of Construction: 22%

Maintenance Facility RIDOT - HQ

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Dec-18	Apr-19	May-20
Design	NA	\$0.328	NA	\$0.000	Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 11% Other as Percent of Construction: 4%			
Construction	NA	\$3.000	NA	\$0.000				
Other	NA	\$0.125	NA	\$0.000				
Contingency	NA	\$0.150	NA	\$0.000				
Total	NA	\$3.603	NA	\$0.000				
PTSID: 9003F TYPE: OPERATING <input type="checkbox"/> Legacy								

Materials Lab - Quality Assurance

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Nov-18	Mar-19	Jul-20
Design	NA	\$0.295	NA	\$0.222	Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 12% Other as Percent of Construction: 7%			
Construction	NA	\$2.500	NA	\$0.000				
Other	NA	\$0.180	NA	\$0.006				
Contingency	NA	\$0.250	NA	\$0.000				
Total	NA	\$3.225	NA	\$0.228				
PTSID: 9003E TYPE: OPERATING <input type="checkbox"/> Legacy								

Salt Storage Facility - East Providence

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Jul-19	Oct-19	Oct-20
Design	NA	\$0.107	NA	\$0.000	Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 12% Other as Percent of Construction: 17%			
Construction	NA	\$0.900	NA	\$0.000				
Other	NA	\$0.156	NA	\$0.000				
Contingency	NA	\$0.200	NA	\$0.000				
Total	NA	\$1.363	NA	\$0.000				
PTSID: 0131M TYPE: OPERATING <input type="checkbox"/> Legacy								

PAVEMENT

Broad St Regeneration

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Mar-19	Jul-19	Apr-22
Design	NA	\$1.665	NA	\$0.417	Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 23% Other as Percent of Construction: 30%			
Construction	NA	\$7.150	NA	\$0.000				
Other	NA	\$2.131	NA	\$0.044				
Contingency	NA	\$0.600	NA	\$0.000				
Total	NA	\$11.546	NA	\$0.461				
PTSID: 0004D TYPE: PAVEMENT <input type="checkbox"/> Legacy								

Central Pk & Battey Meetinghouse Rd

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Apr-19	Aug-19	Jul-20
Design	NA	\$0.322	NA	\$0.014	Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 9% Other as Percent of Construction: 24%			
Construction	NA	\$3.650	NA	\$0.000				
Other	NA	\$0.861	NA	\$0.005				
Contingency	NA	\$0.350	NA	\$0.000				
Total	NA	\$5.182	NA	\$0.019				
PTSID: 0173G TYPE: PAVEMENT <input type="checkbox"/> Legacy								

Old Summit Rd & Susan Bowen Rd (Rt 117 - Rt 117)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Oct-18	Feb-19	Dec-19
Design	NA	\$0.250	NA	\$0.022				
Construction	NA	\$0.800	NA	\$0.000				
Other	NA	\$0.427	NA	\$0.008				
Contingency	NA	\$0.070	NA	\$0.000				
Total	NA	\$1.547	NA	\$0.031				
PTSID: 0173H TYPE: PAVEMENT <input type="checkbox"/> Legacy					Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 31% Other as Percent of Construction: 53%			

Old Tower Hill Rd (Rt 108 - Rt 1)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Jul-19	Oct-19	May-21
Design	NA	\$0.342	NA	\$0.044				
Construction	NA	\$2.500	NA	\$0.000				
Other	NA	\$0.830	NA	\$0.034				
Contingency	NA	\$0.243	NA	\$0.000				
Total	NA	\$3.915	NA	\$0.078				
PTSID: 0055L TYPE: PAVEMENT <input type="checkbox"/> Legacy					Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 14% Other as Percent of Construction: 33%			

Pell Bridge Ramps - Phase 1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Sep-19	Feb-20	Dec-21
Design	NA	\$0.850	NA	\$0.069				
Construction	NA	\$6.500	NA	\$0.000				
Other	NA	\$5.158	NA	\$0.026				
Contingency	NA	\$0.650	NA	\$0.000				
Total	NA	\$13.158	NA	\$0.096				
PTSID: 0050A TYPE: PAVEMENT <input type="checkbox"/> Legacy					Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 13% Other as Percent of Construction: 79%			

Rt 44 - Taunton Ave (Rt 1A/114 - Mass S/L)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Aug-19	Dec-19	May-21
Design	NA	\$0.515	NA	\$0.054				
Construction	NA	\$1.630	NA	\$0.001				
Other	NA	\$0.875	NA	\$0.000				
Contingency	NA	\$0.175	NA	\$0.000				
Total	NA	\$3.195	NA	\$0.056				
PTSID: 0076R TYPE: PAVEMENT <input type="checkbox"/> Legacy					Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 32% Other as Percent of Construction: 54%			

Rt 6 - (Rt 102 - Rt 101)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Nov-18	Jan-19	Sep-19
Design	NA	\$0.325	NA	\$0.165				
Construction	NA	\$7.800	NA	\$0.000				
Other	NA	\$1.189	NA	\$0.060				
Contingency	NA	\$0.700	NA	\$0.000				
Total	NA	\$10.014	NA	\$0.225				
PTSID: 0081Y TYPE: PAVEMENT <input type="checkbox"/> Legacy					Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 4% Other as Percent of Construction: 15%			

Rt 78 (Rt 1 - Conn S/L)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Oct-18	Feb-19	Dec-19
Design	NA	\$0.348	NA	\$0.185	Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 8% Other as Percent of Construction: 31%			
Construction	NA	\$4.500	NA	\$0.000				
Other	NA	\$1.402	NA	\$0.018				
Contingency	NA	\$0.450	NA	\$0.000				
Total	NA	\$6.700	NA	\$0.202				
PTSID: 0081J		TYPE: PAVEMENT		<input type="checkbox"/> Legacy				

TRAFFIC

HSIP C-3 North, Rte 146 RSA Improvements, Great Rd at St. Paul St, Greenville Rd at Killingly St

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Sep-19	Dec-19	May-20
Design	NA	\$0.500	NA	\$0.000	Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 17% Other as Percent of Construction: 24%			
Construction	NA	\$3.000	NA	\$0.000				
Other	NA	\$0.711	NA	\$0.062				
Contingency	NA	\$0.450	NA	\$0.000				
Total	NA	\$4.661	NA	\$0.062				
PTSID: 0073V		TYPE: TRAFFIC		<input type="checkbox"/> Legacy				

Intersection Safety Improvements 2019 C2

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Aug-19	Nov-19	Apr-21
Design	NA	\$0.300	NA	\$0.000	Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 30% Other as Percent of Construction: 71%			
Construction	NA	\$1.000	NA	\$0.000				
Other	NA	\$0.705	NA	\$0.000				
Contingency	NA	\$0.100	NA	\$0.000				
Total	NA	\$2.105	NA	\$0.000				
PTSID: 0025Z		TYPE: TRAFFIC		<input type="checkbox"/> Legacy				

RI*STARS -East Bay Improvements

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Aug-19	Nov-19	Nov-20
Design	NA	\$0.258	NA	\$0.000	Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 44% Other as Percent of Construction: 70%			
Construction	NA	\$0.592	NA	\$0.000				
Other	NA	\$0.417	NA	\$0.000				
Contingency	NA	\$0.133	NA	\$0.000				
Total	NA	\$1.400	NA	\$0.000				
PTSID: 0091P		TYPE: TRAFFIC		<input type="checkbox"/> Legacy				

Roadway Departure Mitigation - Non-Freeway Roadside Improvements 2019 C1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Nov-18	Feb-19	Apr-20
Design	NA	\$0.135	NA	\$0.038	Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 14% Other as Percent of Construction: 96%			
Construction	NA	\$1.000	NA	\$0.000				
Other	NA	\$0.960	NA	\$0.015				
Contingency	NA	\$0.100	NA	\$0.000				
Total	NA	\$2.195	NA	\$0.052				
PTSID: 0091T		TYPE: TRAFFIC		<input type="checkbox"/> Legacy				

SRTS - Contract 2

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Feb-19	Jun-19	Jun-21
Design	NA	\$0.529	NA	\$0.347				
Construction	NA	\$0.990	NA	\$0.000				
Other	NA	\$0.596	NA	\$0.074				
Contingency	NA	\$0.060	NA	\$0.000				
Total	NA	\$2.175	NA	\$0.420				
PTSID: 0162G TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 53% Other as Percent of Construction: 60%			

SRTS - Infrastructure Improvement Grants - Contract 4

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Sep-19	Jan-20	Sep-21
Design	NA	\$0.600	NA	\$0.228				
Construction	NA	\$1.742	NA	\$0.000				
Other	NA	\$0.790	NA	\$0.004				
Contingency	NA	\$0.191	NA	\$0.000				
Total	NA	\$3.323	NA	\$0.232				
PTSID: 0162D TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 34% Other as Percent of Construction: 45%			

STC Misc Improvements 2019

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Sep-19	Jan-20	Dec-21
Design	NA	\$0.150	NA	\$0.000				
Construction	NA	\$1.150	NA	\$0.000				
Other	NA	\$0.945	NA	\$0.000				
Contingency	NA	\$0.130	NA	\$0.000				
Total	NA	\$2.375	NA	\$0.000				
PTSID: 2601H TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 13% Other as Percent of Construction: 82%			

STC Miscellaneous Improvements 2018

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Oct-18	Feb-19	Nov-20
Design	NA	\$0.500	NA	\$0.328				
Construction	NA	\$2.423	NA	\$0.000				
Other	NA	\$0.860	NA	\$0.057				
Contingency	NA	\$0.114	NA	\$0.000				
Total	NA	\$3.897	NA	\$0.385				
PTSID: 0080E TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 21% Other as Percent of Construction: 36%			

Project Summary Lists

Insert A

FFY14

BRIDGE

9500A	Arcadia Management Area Bridge Replacement	COV, HOP, RIC	A-1	0	0	Feb-12	Apr-13	May-17	\$1.6
0163J	Atwells Ave Bridge No. 975 Replacement	PVD	A-1	0	0	Apr-14	Jul-14	May-16	\$2.8
0153C	Central Bridge No. 018201 & Access Improvements to Rout	BAR	A-1	0	0	May-13	Aug-13	Apr-17	\$16.0
0144B	Great Island Bridge #499	NAR	A-1	0	0	May-14	Sep-14	Nov-16	\$8.5
0049M	Jamestown-Verrazzano Bridge No. 800 & Cove Bridge No.	JAM, POR	A-1	0	0	Jul-14	Aug-14	Dec-15	\$4.8
0018A	New Providence Viaduct Southbound Bridge No. 578	PVD	A-2	0	0	Oct-12	Jan-13	Jul-17	\$74.4
				0	0				\$108

PAVEMENT

0185A	Apponaug Circulator By-Pass	WAR	A-2	0	0	Mar-14	Jul-14	Oct-17	\$29.8
0012E	I-195 Relocation - Landscape Contract C	EPR, PVD	A-3	0	0	Nov-13	Feb-14	Nov-16	\$0.8
0172F	Mineral Spring Avenue 1R Improvements	NPR, PAW	A-3	0	0	Sep-14	Jan-15	Nov-15	\$3.9
0130R	Ocean Avenue 1R Improvements	NSH	A-3	0	0	May-14	Oct-14	Oct-15	\$0.7
				0	0				\$35

TRAFFIC

0115Z	I-95 Highway LED Lighting - Exits 1, 2, 4, 5 and Weigh Stati	HOP, RIC, WES, WGR	A-3	0	0	Jun-14	Sep-14	Feb-16	\$2.6
0058L	I-95 Sustainability - Phase I	PVD	A-4	0	0	Feb-13	May-13	Nov-16	\$0.6
0122H	Statewide DMS Installation	STATEWIDE	A-4	0	0	Sep-14	Feb-15	Jan-16	\$2.3
				0	0				\$6

TAP/OTHER

9004D	Providence Station Enhancements	PVD	A-3	0	0	Aug-14	Dec-14	Apr-16	\$6.9
				0	0				\$7

OPERATING

7006F	Guardrail Repair and Replacement 2014-2016	STATEWIDE	A-2	0	0	Mar-14	Jun-14	Jun-16	\$1.5
7005F	Impact Attenuator Repair and Replacement 2014-2016	STATEWIDE	A-2	0	0	Dec-13	Apr-14	Sep-16	\$0.9
7009E	Statewide Fence Repair and Replacement 2015-2016	STATEWIDE	A-2	0	0	Sep-14	Feb-15	Sep-16	\$0.5
				0	0				\$3

Number of	In design	Advertised	In Construction	Complete	Total
Projects:	0	0	0	17	17

0 0 **\$159**

FFY15

BRIDGE

0156A	Clarence Hussey Bridge No. 11 (69B)	NKS	A-5	0	0	Sep-15	Jan-16	Nov-16	\$2.1
0153D	Coles Bridge No. 134 (66)	EPR	A-5	0	0	Aug-15	Nov-15	Jul-16	\$0.4
0143D	East Shore Expressway Bridges Nos. 475, 476	EPR	A-5	0	0	May-15	Sep-15	Dec-16	\$12.4
0113L	Glenbridge Ave and South County Trail Bridges (69F)	EGR, PVD, WAR, WST	A-5	0	0	Jun-15	Aug-15	May-17	\$7.2
0201I	Hamlet Ave. Bridge #500 (69C)	WNS	A-5	0	0	Jun-15	Sep-15	May-17	\$2.5
0201U	I-95 Corridor Bridge Preservation & Resurfacing	CRA, PVD, WAR	A-6	0	0	May-15	Jul-15	Nov-16	\$10.6
0163F	Pleasant Valley Parkway Bridge No. 777	PVD	A-6	0	0	Apr-15	Jul-15	Nov-17	\$5.9
0143R	Route 1/South County Pier Cap Replacements	SKS	A-6	0	0	Nov-14	Mar-15	Dec-16	\$5.8
0113V	Route 24 & I-295 Bridge Preservation	CRA, TIV, WAR	A-6	0	0	Jun-15	Oct-15	Oct-16	\$4.0
0154B	Shippee Bridge No. 307 (69E)	BUR	A-6	0	0	Dec-14	Apr-15	Aug-16	\$2.1
0201T	West Elmwood RR Bridge No. 660 (69G)	PVD	A-7	0	0	Oct-14	Jun-15	Jun-16	\$2.2
				0	0				\$55

PAVEMENT

0173F	Broadway Streetscape Improvements Project	NPT	A-8	0	0	Nov-14	Mar-15	Jul-17	\$6.6
0004B	Dexter Street 1R Improvements	CFA, PAW	A-8	0	0	Apr-15	Jul-15	Jul-16	\$3.4
0166L	New River Road and Victory Highway 1R Improvements	LIN	A-8	0	0	Apr-15	Jul-15	Nov-15	\$1.3
0166K	Old River Road (Route 126) 1R Improvements	LIN	A-8	0	0	May-15	Aug-15	May-16	\$2.3
0172Y	Route 102 1R Improvements, C-3	COV, FOS	A-8	0	0	May-15	Aug-15	May-16	\$5.5
0173J	Route 116 Knotty Oak Rd.	COV	A-9	0	0	Jun-15	Sep-15	May-16	\$1.5
0166D	Route 146A and Park Avenue Intersection Improvements	NSM, WNS	A-9	0	0	Oct-14	Jan-15	Oct-15	\$0.8
0173R	Route 37 1R Improvements	CRA, WAR	A-9	0	0	Apr-15	Jul-15	May-16	\$5.5
0078G	South/North Main Streets ADA Improvements	PVD	A-9	0	0	Feb-15	Nov-15	Nov-17	\$7.3
0055J	Statewide Resurfacing 2015, C-1**	EGR, GLO, LIN, PAW, RIC, SKS	A-9	0	0	Jul-15	Dec-15	Sep-16	\$3.9
0173N	US Route 1, South Kingstown Improvements	SKS	A-10	0	0	Apr-15	Jul-15	May-16	\$1.6
0172B	Woonasquatucket Avenue 1R Improvements	NPR, PVD	A-10	0	0	Sep-15	Nov-15	Sep-16	\$3.4
				0	0				\$43

TRAFFIC

0011C	Enhanced Roadside & Freeway Delineation	STATEWIDE	A-10	0	0	Dec-14	Mar-15	Nov-15	\$2.4
0102H	North, C-5 - STC	STATEWIDE	A-10	0	0	Aug-15	Oct-15	Aug-16	\$1.2
0102G	North/Central, C-4 - STC	STATEWIDE	A-11	0	0	Mar-15	Jun-15	Aug-16	\$1.6
				0	0				\$5

TAP/OTHER

9603B	Colt State Park Bike Path Connector	BRI	A-10	0	0	Oct-14	Jan-15	Oct-15	\$1.5
				0	0				\$2

OPERATING

0086U	Crack Sealing - Limited Access, 2015	STATEWIDE	A-7	0	0	Jun-15	Aug-15	Sep-15	\$0.2
0116E	Pavement Striping - East Bay, 2015	STATEWIDE	A-7	0	0	Feb-15	May-15	Oct-16	\$1.6
0086W	Rubberized Asphalt Chip Seal, 2015	STATEWIDE	A-7	0	0	Apr-15	Jul-15	Nov-16	\$2.1
0086R	West Main Road (Route 77) Chip Seal	CHA, LCM, RIC	A-7	0	0	Mar-15	Jun-15	May-16	\$1.6
				0	0				\$5

Number of	In design	Advertised	In Construction	Complete	Total
Projects:	0	0	0	31	31

0 0 **\$110**

PTSID	Project Name	Locations	Page	BRIDGES		Schedule			Construction
				R	P	Advertise	NTP	Sub Complete	Budget (\$M)

FFY16

BRIDGE

0113U	Airport Connector & Route 2 Bridges (53C & 81B)	WAR	A-12	2	5	Dec-15	Mar-16	May-18	\$5.8
0153E	Capron Road Bridge No. 792 (70A)	SMI	A-12	0	1	May-16	Sep-16	Nov-17	\$2.4
0145B	Carolina Bridges (57F)	RIC	A-12	0	3	Sep-16	Mar-17	May-21	\$4.9
0183B	Central Street Bridge No. 449 (70B)	NSM	A-12	0	1	Sep-16	Dec-16	Nov-17	\$5.0
0144E	Harbor Junction Bridge No. 131 (57E)	PVD	A-12	0	1	Jan-16	Apr-16	Jun-19	\$3.4
0166J	Mussey Brook Bridge No. 380 (56C)	LIN	A-13	0	1	Sep-16	Dec-16	Dec-17	\$1.2
0171B	Newman Avenue Bridge No. 224 (57D)	EPR	A-13	0	1	Sep-16	Dec-16	Oct-18	\$2.7
0031N	Old Sakonnet River Bridge Demolition (Superstructure)	POR	A-13	0	1	Sep-16	Feb-17	Sep-18	\$9.4
0143U	Pawtucket Area Bridges (53B)	PAW	A-13	0	3	Jul-16	Nov-16	May-18	\$5.7
0143K	Pawtucket Avenue Bridge No. 471 (57B)	EPR	A-13	0	1	Mar-16	Jul-16	Oct-17	\$8.3
0012L	Providence Area Bridges Nos. 1080, 1082 (56B)	PVD	A-14	0	4	Sep-16	Dec-16	Nov-17	\$2.0
0012R	Providence River Pedestrian Bridge	PVD	A-14	0	0	May-16	Sep-16	Aug-19	\$17.0
0012N	Ramp El Bridge No. 1083 (56A)	PVD	A-14	0	1	Jul-16	Oct-16	Jun-17	\$0.5
0118A	Slatersville Stone Arch Bridge No. 273 (70C)	NSM	A-14	0	1	Sep-16	Jan-17	May-20	\$8.1
0156C	South County Freeway Bridge No. 686 (52A)	WAR	A-14	0	1	Aug-16	Nov-16	May-19	\$1.7
0168E	Tefft Hill Trail Bridge No. 592 (67T - B)	EXE	A-15	0	2	Mar-16	Jun-16	Jun-18	\$4.5
0009N	Washington Bridge North No. 700 (57A T - J)	EPR, PVD	A-15	0	1	Sep-16	Feb-17	Dec-20	\$17.5
0154A	Wood River & Holburton Bridges Nos. 261, 262 (58D)	HOP	A-15	0	2	Aug-16	Aug-17	Dec-18	\$1.7
				2	30				\$102

PAVEMENT

0172C	1R Improvements to Smith Street	PVD	A-18	0	0	Sep-16	Jan-17	Dec-17	\$3.4
0165X	High Street & Kingstown Road Improvements	SKS	A-18	0	0	Mar-16	Jun-16	Aug-17	\$4.2
0079G	I-95 Resurfacing (Elmwood Avenue to Eddy St)	PVD	A-18	0	0	Sep-16	Dec-16	Nov-17	\$3.8
0078U	Providence - Downtown Improvements, C-3	PVD	A-18	0	0	Mar-16	Jul-16	Dec-17	\$2.6
0076N	Route 107 1R Improvements	BUR	A-18	0	0	Oct-15	Mar-16	Nov-16	\$2.6
0139H	Route 138 Improvements	SKS	A-19	0	0	Jul-16	Sep-16	Nov-16	\$0.6
0055K	Statewide Resurfacing C-2, 2017**	STATEWIDE	A-19	0	0	Sep-16	Jan-17	Nov-17	\$2.4
0007F	Two Mile Corner Reconstruction	MID	A-19	0	0	Jan-16	Apr-16	Sep-18	\$8.6
				0	0				\$28

TRAFFIC

0153P	Bridge End Treatments - HSIP	STATEWIDE	A-19	0	0	May-16	Aug-16	Jul-17	\$1.7
0091K	Coronado Road Pedestrian Enhancements	WAR	A-20	0	0	Jan-16	May-16	May-17	\$2.3
0102J	East Bay/South, C-6 - STC	STATEWIDE	A-20	0	0	Jan-16	May-16	Dec-16	\$0.8
0153R	Memorial Blvd. & Francis Street Improvements	PVD	A-20	0	0	Dec-15	Mar-16	Jun-17	\$1.7
0071V	Mineral Spring Avenue HSIP	NPR	A-20	0	0	Jan-16	May-16	Jun-17	\$2.1
0080D	Pedestrian and Intersection Safety Improvements - STC wit	STATEWIDE	A-20	0	0	Sep-16	Dec-16	Oct-17	\$1.3
0153N	Route 102 & Route 117 Improvements - Roundabout	COV, SKS, WGR	A-21	0	0	Sep-16	May-17	Aug-18	\$2.4
0116S	Statewide LED Retrofit Project	STATEWIDE	A-21	0	0	Dec-15	Jul-16	Oct-17	\$4.0
0072K	Traffic Signal Optimization, C-2	STATEWIDE	A-21	0	0	Mar-16	Jun-16	Apr-17	\$1.0
0071T	Warwick - HSIP	WAR	A-21	0	0	May-16	Aug-16	Jun-17	\$0.5
				0	0				\$18

TAP/OTHER

0021R	Blackstone River Bikeway - Segment 1A	PVD	A-19	0	0	Mar-16	Jul-16	Jun-17	\$1.2
				0	0				\$1

PTSID	Project Name	Locations	Page	BRIDGES		Schedule			Construction
				R	P	Advertise	NTP	Sub Complete	Budget (\$M)

OPERATING

0084S	Crack Sealing - Limited Access	STATEWIDE	A-15	0	0	Mar-16	Jun-16	Sep-16	\$0.2
0084Z	Crack Sealing - North & East, 2016	STATEWIDE	A-15	0	0	Mar-16	Jun-16	Sep-16	\$0.2
0084Y	Crack Sealing - South & Central, 2016	STATEWIDE	A-16	0	0	Mar-16	Jun-16	Sep-16	\$0.2
0084H	Paver Placed Elastomeric Surface Treatment 2016	FOS, RIC	A-16	0	0	Mar-16	Jun-16	Sep-16	\$0.7
0132G	Portsmouth Maintenance Facility	POR	A-16	0	0	Nov-15	Mar-16	May-17	\$6.2
0084G	Rubberized Asphalt Chip Seal 2016	CUM, GLO, HOP	A-16	0	0	Mar-16	May-16	May-17	\$1.2
7006H	Statewide Fence 2017-2019	STATEWIDE	A-16	0	0	Aug-16	Nov-16	Feb-20	\$0.7
7006G	Statewide Guardrail 2017-2019	STATEWIDE	A-17	0	0	Jun-16	Sep-16	Jan-20	\$3.3
7006J	Statewide Impact Attenuator 2017-2019	STATEWIDE	A-17	0	0	Sep-16	Dec-16	Feb-20	\$1.9
0073L	Statewide Pavement Striping - Central, 2016-2017	STATEWIDE	A-17	0	0	Mar-16	May-16	Oct-17	\$2.4
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	STATEWIDE	A-17	0	0	Mar-16	Jun-16	Nov-17	\$3.1
0073K	Statewide Pavement Striping - South, 2016-2017	STATEWIDE	A-17	0	0	Mar-16	Jun-16	Oct-17	\$2.1
				0	0				\$22
				2	30				\$171
Number of	In design	Advertised	In Construction	Complete	Total				
Projects:	0	0	11	38	49				

PTSID	Project Name	Locations	Page	BRIDGES		Schedule			Construction
				R	P	Advertise	NTP	Sub Complete	Budget (\$M)

FFY17

BRIDGE

0170C	Baker Pines Bridge No. 593	RIC	A-22	1	0	May-17	Feb-18	Oct-20	\$7.0
0114L	Central RI Bridges - Group 12 (29 Bridges)	CHA, COV, CRA, EGR, HOP, RIC, WAR, WGR, WST	A-22	0	29	Sep-17	Jan-18	Jul-20	\$5.8
0114S	Cumberland I-295 Corridor Bridges (37T - I)	CUM	A-22	4	0	Apr-17	Dec-17	May-20	\$15.9
0168H	Hope Valley Bridges (69D)	COV, EPR, FOS, HOP, RIC	A-22	0	5	Jul-17	Oct-17	Sep-19	\$2.1
0143W	Horton Farm Bridge No. 472 (57M)	EPR	A-22	1	0	Sep-17	Feb-18	Nov-19	\$13.0
0013M	I-195 Corridor Bridges (77)	EPR	A-23	2	3	Sep-17	Jan-18	Jun-19	\$12.4
0114U	I-295 Bridges Contract 2	CRA	A-23	6	0	Sep-17	Mar-18	May-21	\$34.5
0114T	I-295 Bridges Contract I	CRA	A-23	4	0	Sep-17	Mar-18	May-21	\$17.0
0114R	I-95 Corridor Bridge Nos. 56101, 56121, 56201, 56221 (3T)	PAW	A-23	4	0	Sep-17	Mar-18	Apr-21	\$15.4
0114P	I-95 North & South Bridges at Toll Gate Road Nos. 683, 68	WAR	A-23	2	0	Sep-17	Mar-18	Dec-19	\$19.2
0114N	Oxford Street Bridge No. 653 (2T)	PVD	A-24	1	0	Aug-17	Feb-18	Jun-20	\$8.5
0016J	Pine Street Bridge No. 548 (31)	PAW	A-24	1	0	Sep-17	Dec-17	Jun-19	\$6.8
0027B	Reconstruction of the Route 6/10 Interchange	CRA, PVD	A-24	9	0	May-17	Dec-17	Nov-23	\$250.6
0013L	Route 146 Corridor Bridges (38)	EXE, NSM, PVD	A-24	0	2	Sep-17	Jan-18	Dec-19	\$6.8
0014F	Simmons ville Bridge No. 326 (57C)	JOH	A-24	1	0	Sep-17	Jan-18	May-19	\$1.5
0168C	Victory Highway Bridge No. 589 (71)	WGR	A-25	1	0	Aug-17	Oct-17	Sep-21	\$12.3
0114K	Wood River Valley Bridge No. 404, I-95 North & South (7T)	HOP	A-25	1	0	Apr-17	Jan-18	Aug-20	\$12.1
				38	39				\$441

PAVEMENT

0173U	1 R Improvements to Winsor Avenue	JOH	A-27	0	0	Sep-17	Jan-18	Jul-18	\$1.1
0007C	East Main Road 1R Improvements	POR	A-27	0	0	Dec-16	Apr-17	Nov-18	\$6.4
0088A	I-95 Resurfacing (Rt 2 to Service Avenue)	WAR	A-27	0	0	Jul-17	Oct-17	Nov-18	\$6.8
0082C	I-95 Resurfacing, C-2 (Pawtucket)	PAW	A-27	0	0	Jul-17	Oct-17	Sep-18	\$3.0
0081D	Improvements to US Route 1 (South Kingstown)	SKS	A-27	0	0	Sep-17	Feb-18	Aug-18	\$5.3
0081K	Pavement Preservation to Rt 1A (Newport Ave)	PAW	A-28	0	0	Sep-17	Jan-18	May-19	\$3.1
0081W	Route 146 Improvements	LIN, NPR, PVD	A-28	0	0	Feb-17	May-17	Nov-17	\$4.7
0081R	Route 24 Improvements	POR	A-28	0	0	Jun-17	Oct-17	Mar-19	\$4.9
0166H	Route 4 Improvements, C-2	EGR, NKS, WAR	A-28	0	0	Oct-16	Jan-17	May-18	\$4.1
0173S	Snell Road Improvements	LCM	A-28	0	0	Jul-17	Oct-17	Dec-17	\$0.9
0173Z	US Route 6 Hartford Ave	JOH, SCI	A-29	0	0	Sep-17	Dec-17	May-19	\$5.9
0165V	Woodville Road Improvements	HOP, RIC	A-29	0	0	Aug-17	Oct-17	Sep-18	\$3.1
				0	0				\$49

TRAFFIC

0025E	Coventry - Local Safety Improvements	COV	A-30	0	0	May-17	Sep-17	May-18	\$0.3
0025F	Cranston - Local Safety Improvements	CRA	A-30	0	0	Aug-17	Nov-17	Nov-18	\$0.5
0153T	Diamond Hill Road Improvements at Mendon Road	WNS	A-30	0	0	Sep-17	Jan-18	Nov-19	\$1.5
0025J	High Friction Surface Treatments 2016	STATEWIDE	A-30	0	0	Jan-17	Apr-17	Sep-17	\$0.6
0073Z	HSIP-Intersection Safety Improvements to Route 108 at Cu	SKS	A-30	0	0	Sep-17	Jan-18	Sep-18	\$0.7
0061K	Improvements to Rt 44/100 Intersection and Chepachet Riv	GLO	A-31	0	0	Jan-17	Mar-17	May-18	\$1.5
0011D	Intersection Safety Improvements Newport, Warwick, John	JOH, NPT, WAR	A-31	0	0	Sep-17	Jan-18	Apr-19	\$1.1
0025P	Statewide Road Diet 2017	STATEWIDE	A-31	0	0	Aug-17	Nov-17	Aug-18	\$0.5
0072J	Traffic Signal Optimization, C-3, 2016	STATEWIDE	A-31	0	0	Feb-17	May-17	Jun-18	\$1.4
				0	0				\$8

PTSID	Project Name	Locations	Page	BRIDGES		Schedule			Construction
				R	P	Advertise	NTP	Sub Complete	Budget (\$M)
TAP/OTHER									
0021U	Blackstone Bikeway 8C	NSM	A-29	0	0	Jun-17	Sep-17	Oct-19	\$2.8
0006A	Rhodeworks Toll Facilities	STATEWIDE	A-29	0	0	Dec-16	Dec-17	Jun-19	\$42.0
				0	0				\$45
STORMWATER									
0166M	High Street/Kingstown Road Stormwater Mitigation	SKS	A-29	0	0	Mar-17	Jun-17	Sep-17	\$0.2
				0	0				\$0
OPERATING									
0084C	2017 Crack Sealing Limited Access	STATEWIDE	A-25	0	0	Apr-17	Jul-17	Sep-17	\$0.5
0084B	2017 Crack Sealing North and East Regions	STATEWIDE	A-25	0	0	Apr-17	Jul-17	Sep-17	\$0.5
0084A	2017 Crack Sealing South and Central Regions	STATEWIDE	A-25	0	0	Apr-17	Jul-17	Oct-17	\$0.6
0086Y	2017 Paver Placed Elastomeric Surface Treatment	STATEWIDE	A-26	0	0	Apr-17	Jun-17	Dec-17	\$1.2
0086X	2017 Rubberized Asphalt Chip Sealing	STATEWIDE	A-26	0	0	Apr-17	Jul-17	Jun-18	\$2.0
0073M	2017-2018 Statewide Pavement Striping -North	STATEWIDE	A-26	0	0	Feb-17	May-17	Apr-19	\$1.8
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	CRA, PVD, WAR	A-26	3	6	May-17	Jul-17	Dec-18	\$5.5
0073J	Statewide Pavement Striping Eastbay 17-18	STATEWIDE	A-26	0	0	Feb-17	May-17	May-19	\$1.9
				3	6				\$14
				41	45				\$557
Number of				In design	Advertised	In Construction	Complete	Total	
Projects:				0	0	30	19	49	

PTSID	Project Name	Locations	Page	BRIDGES		Schedule			Construction
				R	P	Advertise	NTP	Sub Complete	Budget (\$M)

FFY18

BRIDGE

0015A	Aquidneck Island Bridge Preservation	MID, NAR, NPT, NSH, POR, TIV	A-32	0	22	Sep-18	Jan-19	May-21	\$6.0
0201B	Barbs Hill Road Bridge (58E)	COV	A-32	1	0	Jul-18	Sep-18	Jun-20	\$1.5
0143A	Big River Bridge	WGR	A-32	0	1	Nov-17	Mar-18	Jan-21	\$2.3
0013P	Bridge Group 06	PVD	A-32	0	7	Sep-18	Jan-19	May-21	\$7.5
0194C	Bridge Group 59A - Park Ave RR	CRA	A-32	1	0	Apr-18	Jul-19	Aug-21	\$5.9
0013F	Bridge Preservation BG - 05	EGR, EXE, RIC, WAR, WGR	A-33	0	12	Sep-18	Dec-18	Dec-20	\$6.5
0014D	Centerville Rd Bridge	WAR	A-33	1	0	Dec-17	Mar-18	Apr-20	\$3.8
0013U	East Bay Bridge Preservation	BAR, EPR, MID, NAR, NPT, NSH, PAW, TIV, WRN	A-33	0	25	Aug-18	Oct-18	May-21	\$6.5
0114J	Farnum Pike Bridges	NSM	A-33	0	2	Feb-18	Nov-18	Jun-22	\$9.5
0017G	Geneva Pond Bridge	PVD	A-33	1	0	May-18	Aug-18	May-20	\$2.5
0013G	I-295 Bridges - Bridge Group 09	CRA, JOH	A-34	0	9	Sep-18	Dec-18	May-20	\$2.6
0114V	I-295 Bridges Contract 3	JOH	A-34	2	0	Nov-17	Nov-18	Oct-22	\$10.7
0015B	Lafayette Road Bridge	NKS	A-34	1	0	Aug-18	Nov-18	Aug-20	\$3.5
0167C	Louisquisset Ramp Bridge	PVD	A-34	1	0	May-18	Aug-18	Nov-20	\$3.7
0201A	Railroad Avenue Bridge	BUR	A-34	1	0	Oct-17	Jan-18	Jun-19	\$1.7
0145Q	Reconstruction of Howard Road Bridge	CUM	A-35	0	1	Sep-18	Jan-19	Jun-20	\$0.9
0014Z	Replacement of Louisquisset Pike Bridge	LIN	A-35	1	0	Mar-18	Nov-18	Jun-21	\$10.0
0013S	RI-146 Area Bridges- Contract 1	NSM, PVD	A-35	0	7	Aug-18	Nov-18	Apr-21	\$4.0
0013C	Route 37 Bridge Rehabilitation	CRA, WAR	A-35	0	6	Sep-18	Jan-19	May-20	\$7.5
0017E	Woonasquatucket River Bridge	PVD	A-35	1	0	Nov-17	Aug-18	Jun-21	\$6.7
				11	92				\$103

PAVEMENT

0130E	1 R Improvements to Reservoir Avenue	CRA	A-37	0	0	Jan-18	Apr-18	Dec-20	\$4.0
0173K	1 R Improvements to Rockland Road	SCI	A-37	0	0	Mar-18	Jun-18	May-19	\$1.4
0061A	1R Improvements to Route 44 - Contract 3B (RIDOT Maint	GLO	A-38	0	0	Sep-18	Jan-19	May-20	\$6.8
0012Q	I-195 Relocate Waterfront Parks	PVD	A-38	0	0	Dec-17	Mar-18	Aug-19	\$6.1
0012T	I-195 Relocation, Gano St, Contract 18	PVD	A-38	0	0	Sep-18	Dec-18	Jun-20	\$1.6
0171D	Improvement to Nayatt Rd	BAR	A-38	0	0	May-18	Sep-18	Aug-19	\$2.7
0165J	Improvements to Railroad Street	LIN	A-38	0	0	Mar-18	Jun-18	May-19	\$2.3
0138B	Rt 6A (Hartford Ave, C-2)	JOH	A-39	0	0	Apr-18	Jun-18	Nov-18	\$1.2
				0	0				\$26

TRAFFIC

0025N	2017 Statewide Intersection Safety Improvements	CRA, PVD, WAR	A-39	0	0	Feb-18	May-18	Jul-19	\$2.1
0025K	2018 Statewide Intersection Safety Improvements	STATEWIDE	A-39	0	0	Aug-18	Dec-18	May-20	\$1.2
0011E	Aquidneck Avenue HSIP	MID	A-40	0	0	Sep-18	Dec-18	Sep-20	\$0.3
0076Z	Aquidneck Avenue Improvements	MID	A-40	0	0	Dec-17	Feb-18	Dec-19	\$1.7
0091S	High Friction Surface Treatment 2018	PAW, PVD	A-40	0	0	Jun-18	Aug-18	Dec-19	\$0.8
0072Z	HSIP - Rt 1, S. County Median Guardrail	CHA, WES	A-40	0	0	Sep-18	Feb-19	Oct-19	\$3.2
0073X	Intersection Safety Improvements to Rt 114 between Bear	CUM	A-40	0	0	Mar-18	Jun-18	Oct-20	\$7.3
0025R	Intersection Safety Imprv to Rt 44/Smithfield Commons-Du	SMI	A-41	0	0	Jul-18	Nov-18	May-20	\$0.6
0071P	Metacom Avenue - HSIP	BRI, WRN	A-41	0	0	Aug-18	Dec-18	May-20	\$3.0
0025Q	Roadway Departure Mitigation - Guardrail and Median Impr	NSM, WAR	A-41	0	0	Oct-17	Feb-18	Jul-18	\$1.6

PTSID	Project Name	Locations	Page	BRIDGES		Schedule			Construction
				R	P	Advertise	NTP	Sub Complete	Budget (\$M)
0025S	Roadway Departure Mitigation - Horizontal Curve Enhance	CRA, LIN, PVD, EPR, NKS, SMI, WAR	A-41	0	0	Jun-18	Oct-18	Dec-19	\$0.6
0073S	Route 146 Guide Sign Improvements North C-1 (North Smit	NSM	A-41	0	0	Jan-18	Mar-18	Nov-19	\$1.5
0162F	SRTS - Barrington C-1A	BAR	A-42	0	0	Aug-18	Nov-18	May-20	\$0.9
0162A	SRTS- Contract 1 (Cran, E Prov)	CRA, EPR	A-42	0	0	Mar-18	Jun-18	May-19	\$1.1
0162C	SRTS-Contract 3 (Smithfield, Westerly, Woonsocket)	SMI, WES, WNS	A-42	0	0	Jul-18	Nov-18	Nov-19	\$2.0
0080H	STC - Allens Avenue at Terminal and Ernest	PVD	A-42	0	0	Feb-18	May-18	Aug-19	\$0.7
0080C	STC - Statewide Pedestrian and Intersection Safety Improv	JAM, LIN, SKS, LCM, NAR, TIV, WST	A-42	0	0	Jun-18	Sep-18	Nov-19	\$1.5
				0	0				\$30

TAP/OTHER

0021S	Blackstone River Bikeway Segment 8B-1	WNS	A-39	0	0	Apr-18	Jun-18	Oct-19	\$2.5
0026P	Trestle Trail West Section Bridges	COV	A-39	0	0	Feb-18	Jun-18	Mar-20	\$3.2
				0	0				\$6

OPERATING

0105F	2018 Crack Sealing North and East Regions	CUM, FOS, LIN, NPR, PVD, EPR, JOH, MID, POR, SMI, WES	A-36	0	0	Dec-17	Mar-18	Oct-18	\$0.7
0105B	2018 Crack Sealing South and Central Regions	CHA, EGR, NAR, RIC, WAR, CRA, HOP, NKS, SKS, WES	A-36	0	0	Dec-17	Mar-18	Oct-18	\$0.7
0105C	2018 Limited Access Crack Sealing	CHA, JOH, NKS, WAR, CRA, NAR, SKS, WES	A-36	0	0	May-18	Jul-18	Oct-18	\$0.3
0105G	2018 Paver Placed Elastomeric Surface Treatment C- 2	STATEWIDE	A-36	0	0	May-18	Aug-18	Nov-18	\$2.0
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	CRA, CUM, SCI	A-36	0	0	Dec-17	Feb-18	Nov-18	\$1.2
0105A	2018 Rubberized Asphalt Chip Sealing C- 2	STATEWIDE	A-37	0	0	May-18	Jul-18	Jun-19	\$1.5
0105E	2018 Rubberized Asphalt Chip Sealing C-1	BUR, CUM, GLO, COV, FOS, SCI	A-37	0	0	Dec-17	Feb-18	Jun-19	\$1.4
0131L	Salt Storage Facility - Portsmouth	POR	A-37	0	0	Sep-18	Jan-19	Dec-19	\$1.2
				0	0				\$9

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	24	30	1	55

11 92 **\$174**

PTSID	Project Name	Locations	Page	BRIDGES		Schedule			Construction
				R	P	Advertise	NTP	Sub Complete	Budget (\$M)

FFY19

BRIDGE

0013A	Bridge Group 01	PVD	A-43	0	5	Mar-19	Jun-19	May-22	\$8.0
0013N	Bridge Group 03 - I-95	PAW	A-43	0	11	Aug-19	Jan-20	Oct-21	\$7.0
0114W	Bridge Group 12A - Sandy Bottom	COV	A-43	1	0	Jul-19	Nov-19	Jun-21	\$2.8
0013V	Bridge Group 16A	FOS, GLO, PVD, SCI, SMI	A-43	0	20	Jun-19	Sep-19	Sep-21	\$6.0
0015C	Bridge Group 16B	FOS, GLO, PVD, SCI, SMI	A-43	0	18	Sep-19	Jan-20	Dec-21	\$9.0
0013W	Bridge Group 17	BUR, CUM, LIN, NPR, NSM, PVD, SMI	A-44	0	17	Sep-19	Jan-20	Dec-21	\$5.0
0031Y	Bridge Group 18B	EGR, NKS	A-44	0	15	May-19	Aug-19	Sep-21	\$2.1
0013K	Bridge Group 30 - Broad St South & Elmwood Ave	PVD	A-44	2	0	Aug-19	Nov-19	Dec-21	\$20.0
0017D	Bridge Group 38A - Branch River	NSM	A-44	1	0	Jan-19	Apr-19	Jun-21	\$2.2
0015D	Bridge Group 40B - Bath St East	PVD	A-44	1	0	Mar-19	Jul-19	May-21	\$2.3
2601G	Bridge Group 44A - Silver Creek	BRI	A-45	0	1	Apr-19	Sep-19	Mar-22	\$1.9
2601E	Bridge Group 51A - Rt 37 C-2	CRA, WAR	A-45	6	3	Apr-19	Aug-19	Oct-22	\$30.0
0145C	Bridge Group 53 - Union Village RR Bridge	NSM	A-45	1	0	Sep-19	Dec-19	Oct-21	\$2.0
0143C	Bridge Group 54A - I-95 Kingston Rd	RIC	A-45	1	0	Mar-19	Jun-19	Nov-22	\$15.8
0156D	Bridge Group 58A - Division St	EGR, WAR	A-45	1	0	Apr-19	Jul-19	Aug-21	\$19.0
0014M	Bridge Group 62 - Manville Br	CUM	A-46	1	0	Sep-19	Jan-20	Dec-21	\$4.0
0018C	Bridge Group 75A - I-95 Smith St	PVD	A-46	1	4	Mar-19	Jul-19	May-21	\$22.0
				16	94				\$159

PAVEMENT

0004D	Broad St Regeneration	CFA, CUM, PAW	A-47	0	0	Mar-19	Jul-19	Apr-22	\$7.2
0173G	Central Pk & Battay Meetinghouse Rd	SCI	A-47	0	0	Apr-19	Aug-19	Jul-20	\$3.7
0173H	Old Summit Rd & Susan Bowen Rd (Rt 117 - Rt 117)	COV	A-48	0	0	Oct-18	Feb-19	Dec-19	\$0.8
0055L	Old Tower Hill Rd (Rt 108 - Rt 1)	SKS	A-48	0	0	Jul-19	Oct-19	May-21	\$2.5
0050A	Pell Bridge Ramps - Phase 1	NPT	A-48	0	0	Sep-19	Feb-20	Dec-21	\$6.5
0076R	Rt 44 - Taunton Ave (Rt 1A/114 - Mass S/L)	EPR	A-48	0	0	Aug-19	Dec-19	May-21	\$1.6
0081Y	Rt 6 - (Rt 102 - Rt 101)	SCI	A-48	0	0	Nov-18	Jan-19	Sep-19	\$7.8
0081J	Rt 78 (Rt 1 - Conn S/L)	WES	A-49	0	0	Oct-18	Feb-19	Dec-19	\$4.5
				0	0				\$35

TRAFFIC

0073V	HSIP C-3 North, Rte 146 RSA Improvements, Great Rd at	JOH, NSM	A-49	0	0	Sep-19	Dec-19	May-20	\$3.0
0025Z	Intersection Safety Improvements 2019 C2	STATEWIDE	A-49	0	0	Aug-19	Nov-19	Apr-21	\$1.0
0091P	RI*STARS -East Bay Improvements	BAR, BRI, EPR, WAR	A-49	0	0	Aug-19	Nov-19	Nov-20	\$0.6
0091T	Roadway Departure Mitigation - Non-Freeway Roadside Im	STATEWIDE	A-49	0	0	Nov-18	Feb-19	Apr-20	\$1.0
0162G	SRTS - Contract 2	NAR	A-50	0	0	Feb-19	Jun-19	Jun-21	\$1.0
0162D	SRTS - Infrastructure Improvement Grants - Contract 4	WAR	A-50	0	0	Sep-19	Jan-20	Sep-21	\$1.7
2601H	STC Misc Improvements 2019	COV, EPR, HOP, JAM, LIN, NPR, NSM, TIV, WES, WGR	A-50	0	0	Sep-19	Jan-20	Dec-21	\$1.2
0080E	STC Miscellaneous Improvements 2018	STATEWIDE	A-50	0	0	Oct-18	Feb-19	Nov-20	\$2.4
				0	0				\$12

PTSID	Project Name	Locations	Page	BRIDGES		Schedule			Construction
				R	P	Advertise	NTP	Sub Complete	Budget (\$M)

OPERATING

0105H	2018 Crack Sealing South and Central Regions Contract 2	CHA, CRA, EXE, HOP, NAR, NKS, RIC, SKS, WAR, WES	A-46	0	0	Jan-19	May-19	Oct-19	\$0.6
2601D	2019 Paver Placed Elastomeric Surface Treatment C1	COV, CUM, RIC, SCI, SKS	A-46	0	0	Jan-19	May-19	Oct-19	\$1.7
2601C	2019 Rubberized Asphalt Chip Seal C1	BUR, COV, GLO, SCI, SKS	A-46	0	0	Jan-19	May-19	May-20	\$1.2
9003F	Maintenance Facility RIDOT - HQ	WAR	A-47	0	0	Dec-18	Apr-19	May-20	\$3.0
9003E	Materials Lab - Quality Assurance	PVD	A-47	0	0	Nov-18	Mar-19	Jul-20	\$2.5
0131M	Salt Storage Facility - East Providence	EPR	A-47	0	0	Jul-19	Oct-19	Oct-20	\$0.9

0 0
\$10
\$215

Number of	In design	Advertised	In Construction	Complete	Total
Projects:	39	0	0	0	39

Changes from Last Quarter
Insert A

Schedule Changes Since Last Quarter

Milestone	Last Quarter	Current Quarter	+/-	Comments
In Design				
0145C Bridge Group 53 - Union Village RR Bridge				Delay due to permitting requirements
Advertise	9/30/2018	9/30/2019	-365	
NTP	12/31/2018	12/31/2019	-365	
Substantially Complete	10/31/2020	10/31/2021	-365	
Advertised				
0061A 1R Improvements to Route 44 - Contract 3B (RIDOT Maintenance Facility to				Adjusted for completion of ROW certification
Advertise	8/31/2018	9/21/2018	-21	
NTP	12/31/2018	1/30/2019	-30	
Substantially Complete	5/31/2021	5/29/2020	367	
0025K 2018 Statewide Intersection Safety Improvements				Achieved Advertisement
Advertise	8/31/2018	8/24/2018	7	
0011E Aquidneck Avenue HSIP				Achieved Advertisement
Advertise	9/30/2018	9/14/2018	16	
0015A Aquidneck Island Bridge Preservation				Achieved Advertisement; Revised Substantial Completion at Advertisement
Advertise	9/30/2018	9/19/2018	11	
Substantially Complete	6/30/2021	5/30/2021	31	
0194C Bridge Group 59A - Park Ave RR				Third Party Delay
NTP	7/31/2018	7/31/2019	-365	
Substantially Complete	11/30/2020	8/31/2021	-274	
0013F Bridge Preservation BG - 05				Achieved Advertisement
Advertise	9/30/2018	9/19/2018	11	
0013U East Bay Bridge Preservation				Third Party Delay
Advertise	7/31/2018	8/14/2018	-14	
0114J Farnum Pike Bridges				Delay due to Administrative Review
NTP	9/30/2018	11/30/2018	-61	
Substantially Complete	6/30/2021	6/30/2022	-365	
0012T I-195 Relocation, Gano St, Contract 18				Achieved Advertisement
Advertise	9/30/2018	9/26/2018	4	
0013G I-295 Bridges - Bridge Group 09				Adjusted to reflect the revised more realistic schedule
Advertise	8/31/2018	9/18/2018	-18	
NTP	11/30/2018	12/31/2018	-31	
0025R Intersection Safety Imprv to Rt 44/Smithfield Commons-Dual Turn Lanes				Accelerated Advertisement
Advertise	8/31/2018	7/31/2018	31	
0015B Lafayette Road Bridge				Achieved Advertisement. Though substantial completion date appeared accurately in the FFY17 Q4 report, it was erroneously amended in the FFY18 Q1 report as a result of a data entry error. This error has been corrected.
Advertise	8/31/2018	8/29/2018	2	
Substantially Complete	8/31/2019	8/31/2020	-366	
0071P Metacom Avenue - HSIP				Achieved Advertisement
Advertise	8/31/2018	8/15/2018	16	
0145Q Reconstruction of Howard Road Bridge				Third Party Delay
Advertise	8/31/2018	9/26/2018	-26	
0013S RI-146 Area Bridges- Contract 1				Achieved Advertisement
Advertise	8/31/2018	8/30/2018	1	
0013C Route 37 Bridge Rehabilitation				Achieved Advertisement; Revised Substantial Completion at Advertisement
Advertise	9/30/2018	9/28/2018	2	
Substantially Complete	9/30/2021	5/29/2020	489	
0162F SRTS - Barrington C-1A				Delay due to permitting requirements
Advertise	7/27/2018	8/10/2018	-14	
NTP	10/31/2018	11/30/2018	-30	
0162C SRTS-Contract 3 (Smithfield, Westerly, Woonsocket)				Delay due to permitting requirements and contract approvals
NTP	10/31/2018	11/30/2018	-30	

In Construction

Schedule Changes Since Last Quarter

	Milestone	Last Quarter	Current Quarter	+/-	Comments
0105C	2018 Limited Access Crack Sealing				Achieved NTP
	NTP	7/31/2018	7/27/2018	4	
0105G	2018 Paver Placed Elastomeric Surface Treatment C- 2				Delay due to revised prioritization of projects
	NTP	7/31/2018	8/2/2018	-2	
0105A	2018 Rubberized Asphalt Chip Sealing C- 2				Achieved NTP
	NTP	7/31/2018	7/25/2018	6	
0201B	Barbs Hill Road Bridge (58E)				Accelerated NTP
	NTP	10/31/2018	9/26/2018	35	
0017G	Geneva Pond Bridge				Achieved NTP; Revised Substantial Completion at NTP
	NTP	8/30/2018	8/2/2018	28	
	Substantially Complete	10/30/2020	5/31/2020	152	
0091S	High Friction Surface Treatment 2018				Accelerated NTP
	NTP	9/30/2018	8/29/2018	32	
0167C	Louisquisset Ramp Bridge				Achieved NTP
	NTP	8/31/2018	8/7/2018	24	
0171B	Newman Avenue Bridge No. 224 (57D)				Accelerated Construction
	Substantially Complete	5/31/2019	10/31/2018	212	
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements				Achieved NTP
	NTP	9/30/2018	9/17/2018	13	
0017E	Woonasquatucket River Bridge				Accelerated NTP; Revised Substantial Completion at NTP
	NTP	10/31/2018	8/28/2018	64	
	Substantially Complete	6/30/2022	6/30/2021	365	
Complete					
0173U	1 R Improvements to Winsor Avenue				Achieved Completion
	Substantially Complete	8/1/2018	7/27/2018	5	
0025E	Coventry - Local Safety Improvements				Accelerated Completion
	Substantially Complete	9/30/2018	5/31/2018	122	
0073Z	HSIP-Intersection Safety Improvements to Route 108 at Curtis Corner Rd				Accelerated Completion
	Substantially Complete	7/31/2019	9/21/2018	313	
0082C	I-95 Resurfacing, C-2 (Pawtucket)				Accelerated Completion
	Substantially Complete	11/30/2018	9/25/2018	66	
0081D	Improvements to US Route 1 (South Kingstown)				Achieved Completion
	Substantially Complete	9/20/2018	8/31/2018	20	
0031N	Old Sakonnet River Bridge Demolition (Superstructure)				Delay due to environmental constraints
	Substantially Complete	7/31/2018	9/6/2018	-37	
0025Q	Roadway Departure Mitigation - Guardrail and Median Improvements to I-9				Accelerated Completion
	Substantially Complete	5/31/2019	7/11/2018	324	
0153N	Route 102 & Route 117 Improvements - Roundabout				Accelerated Completion
	Substantially Complete	10/31/2018	8/24/2018	68	
0025P	Statewide Road Diet 2017				Accelerated Completion
	Substantially Complete	11/30/2018	8/10/2018	112	
0007F	Two Mile Corner Reconstruction				Achieved Completion
	Substantially Complete	9/30/2018	9/10/2018	20	
0165V	Woodville Road Improvements				Accelerated Completion
	Substantially Complete	11/30/2018	9/18/2018	73	

Budget Changes Since Last Quarter

PTS	NAME	Last Quarter	Current Quarter	+/-	
<u>Advertised</u>					
0114V	I-295 Bridges Contract 3	\$19.271	\$16.508	(\$2.764)	Revised for NTP Budget
0013C	Route 37 Bridge Rehabilitation	\$38.569	\$11.885	(\$26.684)	Adjusted for revised project scope. \$26.7M of funding will be shifted to Phase II of the project
0162C	SRTS-Contract 3 (Smithfield, Westerly, Woonsocket)	\$2.677	\$3.044	\$0.367	Budget revised to reflect low bid
Subtotal				(\$29.081)	
<u>In Construction</u>					
0201B	Barbs Hill Road Bridge (58E)	\$3.995	\$3.569	(\$0.426)	Revised for NTP Budget
0017G	Geneva Pond Bridge	\$5.836	\$5.156	(\$0.680)	Revised for NTP Budget
0091S	High Friction Surface Treatment 2018	\$1.540	\$1.353	(\$0.187)	Revised for NTP Budget
0167C	Louisquisset Ramp Bridge	\$11.383	\$6.469	(\$4.914)	Revised for NTP Budget
0080C	STC - Statewide Pedestrian and Intersection Safety Im	\$2.908	\$2.872	(\$0.036)	Revised for NTP Budget
0017E	Woonasquatucket River Bridge	\$10.832	\$10.816	(\$0.016)	Revised for NTP Budget
Subtotal				(\$6.259)	
<u>Complete</u>					
0173U	1 R Improvements to Winsor Avenue	\$2.134	\$1.644	(\$0.491)	Adjusted for project closeout
0172C	1R Improvements to Smith Street	\$4.239	\$4.537	\$0.298	Revised due to extended project limits
0081W	Route 146 Improvements	\$7.915	\$7.893	(\$0.022)	Adjusted for project closeout
0165V	Woodville Road Improvements	\$5.134	\$4.904	(\$0.230)	Adjusted for project closeout
Subtotal				(\$0.445)	
Total				(\$35.785)	

Index of Projects by Municipality

Insert A

Index of Projects by Municipality

PTSID	Project Name	Type	Appendix
BARRINGTON			
0153C	Central Bridge No. 018201 & Access Improvements to Route 114	BRIDGE	A-1
0013U	East Bay Bridge Preservation	BRIDGE	A-33
0171D	Improvement to Nayatt Rd	PAVEMENT	A-38
0091P	RI*STARS -East Bay Improvements	TRAFFIC	A-49
0162F	SRTS - Barrington C-1A	TRAFFIC	A-42
BRISTOL			
2601G	Bridge Group 44A - Silver Creek	BRIDGE	A-45
9603B	Colt State Park Bike Path Connector	TAP/OTHER	A-10
0071P	Metacom Avenue - HSIP	TRAFFIC	A-41
0091P	RI*STARS -East Bay Improvements	TRAFFIC	A-49
BURRILLVILLE			
0105E	2018 Rubberized Asphalt Chip Sealing C-1	OPERATING	A-37
2601C	2019 Rubberized Asphalt Chip Seal C1	OPERATING	A-46
0013W	Bridge Group 17	BRIDGE	A-44
0201A	Railroad Avenue Bridge	BRIDGE	A-34
0076N	Route 107 1R Improvements	PAVEMENT	A-18
0154B	Shippee Bridge No. 307 (69E)	BRIDGE	A-6
CENTRAL FALLS			
0004D	Broad St Regeneration	PAVEMENT	A-47
0004B	Dexter Street 1R Improvements	PAVEMENT	A-8
CHARLESTOWN			
0105B	2018 Crack Sealing South and Central Regions	OPERATING	A-36
0105H	2018 Crack Sealing South and Central Regions Contract 2	OPERATING	A-46
0105C	2018 Limited Access Crack Sealing	OPERATING	A-36
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-22
0072Z	HSIP - Rt 1, S. County Median Guardrail	TRAFFIC	A-40
0086R	West Main Road (Route 77) Chip Seal	OPERATING	A-7
COVENTRY			
0105E	2018 Rubberized Asphalt Chip Sealing C-1	OPERATING	A-37
2601D	2019 Paver Placed Elastomeric Surface Treatment C1	OPERATING	A-46
2601C	2019 Rubberized Asphalt Chip Seal C1	OPERATING	A-46
9500A	Arcadia Management Area Bridge Replacement	BRIDGE	A-1
0201B	Barbs Hill Road Bridge (58E)	BRIDGE	A-32
0114W	Bridge Group 12A - Sandy Bottom	BRIDGE	A-43
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-22
0025E	Coventry - Local Safety Improvements	TRAFFIC	A-30
0168H	Hope Valley Bridges (69D)	BRIDGE	A-22
0173H	Old Summit Rd & Susan Bowen Rd (Rt 117 - Rt 117)	PAVEMENT	A-48
0153N	Route 102 & Route 117 Improvements - Roundabout	TRAFFIC	A-21

PTSID	Project Name	Type	Appendix
0172Y	Route 102 1R Improvements, C-3	PAVEMENT	A-8
0173J	Route 116 Knotty Oak Rd.	PAVEMENT	A-9
2601H	STC Misc Improvements 2019	TRAFFIC	A-50
0026P	Trestle Trail West Section Bridges	TAP/OTHER	A-39
CRANSTON			
0130E	1 R Improvements to Reservoir Avenue	PAVEMENT	A-37
0025N	2017 Statewide Intersection Safety Improvements	TRAFFIC	A-39
0105B	2018 Crack Sealing South and Central Regions	OPERATING	A-36
0105H	2018 Crack Sealing South and Central Regions Contract 2	OPERATING	A-46
0105C	2018 Limited Access Crack Sealing	OPERATING	A-36
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-36
2601E	Bridge Group 51A - Rt 37 C-2	BRIDGE	A-45
0194C	Bridge Group 59A - Park Ave RR	BRIDGE	A-32
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-22
0025F	Cranston - Local Safety Improvements	TRAFFIC	A-30
0013G	I-295 Bridges - Bridge Group 09	BRIDGE	A-34
0114U	I-295 Bridges Contract 2	BRIDGE	A-23
0114T	I-295 Bridges Contract I	BRIDGE	A-23
0201U	I-95 Corridor Bridge Preservation & Resurfacing	BRIDGE	A-6
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	OPERATING	A-26
0027B	Reconstruction of the Route 6/10 Interchange	BRIDGE	A-24
0025S	Roadway Departure Mitigation - Horizontal Curve Enhancements	TRAFFIC	A-41
0113V	Route 24 & I-295 Bridge Preservation	BRIDGE	A-6
0173R	Route 37 1R Improvements	PAVEMENT	A-9
0013C	Route 37 Bridge Rehabilitation	BRIDGE	A-35
0162A	SRTS- Contract 1 (Cran, E Prov)	TRAFFIC	A-42
CUMBERLAND			
0105F	2018 Crack Sealing North and East Regions	OPERATING	A-36
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-36
0105E	2018 Rubberized Asphalt Chip Sealing C-1	OPERATING	A-37
2601D	2019 Paver Placed Elastomeric Surface Treatment C1	OPERATING	A-46
0013W	Bridge Group 17	BRIDGE	A-44
0014M	Bridge Group 62 - Manville Br	BRIDGE	A-46
0004D	Broad St Regeneration	PAVEMENT	A-47
0114S	Cumberland I-295 Corridor Bridges (37T - I)	BRIDGE	A-22
0073X	Intersection Safety Improvements to Rt 114 between Bear Hill Rd and I-295 Cumberland-Roundabo	TRAFFIC	A-40
0145Q	Reconstruction of Howard Road Bridge	BRIDGE	A-35
0084G	Rubberized Asphalt Chip Seal 2016	OPERATING	A-16
EAST GREENWICH			
0105B	2018 Crack Sealing South and Central Regions	OPERATING	A-36
0031Y	Bridge Group 18B	BRIDGE	A-44

PTSID	Project Name	Type	Appendix
0156D	Bridge Group 58A - Division St	BRIDGE	A-45
0013F	Bridge Preservation BG - 05	BRIDGE	A-33
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-22
0113L	Glenbridge Ave and South County Trail Bridges (69F)	BRIDGE	A-5
0166H	Route 4 Improvements, C-2	PAVEMENT	A-28
0055J	Statewide Resurfacing 2015, C-1**	PAVEMENT	A-9
EAST PROVIDENCE			
0105F	2018 Crack Sealing North and East Regions	OPERATING	A-36
0153D	Coles Bridge No. 134 (66)	BRIDGE	A-5
0013U	East Bay Bridge Preservation	BRIDGE	A-33
0143D	East Shore Expressway Bridges Nos. 475, 476	BRIDGE	A-5
0168H	Hope Valley Bridges (69D)	BRIDGE	A-22
0143W	Horton Farm Bridge No. 472 (57M)	BRIDGE	A-22
0013M	I-195 Corridor Bridges (77)	BRIDGE	A-23
0012E	I-195 Relocation - Landscape Contract C	PAVEMENT	A-3
0171B	Newman Avenue Bridge No. 224 (57D)	BRIDGE	A-13
0143K	Pawtucket Avenue Bridge No. 471 (57B)	BRIDGE	A-13
0091P	RI*STARS -East Bay Improvements	TRAFFIC	A-49
0025S	Roadway Departure Mitigation - Horizontal Curve Enhancements	TRAFFIC	A-41
0076R	Rt 44 - Taunton Ave (Rt 1A/114 - Mass S/L)	PAVEMENT	A-48
0131M	Salt Storage Facility - East Providence	OPERATING	A-47
0162A	SRTS- Contract 1 (Cran, E Prov)	TRAFFIC	A-42
2601H	STC Misc Improvements 2019	TRAFFIC	A-50
0009N	Washington Bridge North No. 700 (57A T - J)	BRIDGE	A-15
EXETER			
0105H	2018 Crack Sealing South and Central Regions Contract 2	OPERATING	A-46
0013F	Bridge Preservation BG - 05	BRIDGE	A-33
0013L	Route 146 Corridor Bridges (38)	BRIDGE	A-24
0168E	Tefft Hill Trail Bridge No. 592 (67T - B)	BRIDGE	A-15
FOSTER			
0105F	2018 Crack Sealing North and East Regions	OPERATING	A-36
0105E	2018 Rubberized Asphalt Chip Sealing C-1	OPERATING	A-37
0013V	Bridge Group 16A	BRIDGE	A-43
0015C	Bridge Group 16B	BRIDGE	A-43
0168H	Hope Valley Bridges (69D)	BRIDGE	A-22
0084H	Paver Placed Elastomeric Surface Treatment 2016	OPERATING	A-16
0172Y	Route 102 1R Improvements, C-3	PAVEMENT	A-8
GLOUCESTER			
0061A	1R Improvements to Route 44 - Contract 3B (RIDOT Maintance Facility to W. Greenville Rd.)	PAVEMENT	A-38
0105E	2018 Rubberized Asphalt Chip Sealing C-1	OPERATING	A-37
2601C	2019 Rubberized Asphalt Chip Seal C1	OPERATING	A-46
0013V	Bridge Group 16A	BRIDGE	A-43

PTSID	Project Name	Type	Appendix
0015C	Bridge Group 16B	BRIDGE	A-43
0061K	Improvements to Rt 44/100 Intersection and Chepachet River Bridge Repair C-3E	TRAFFIC	A-31
0084G	Rubberized Asphalt Chip Seal 2016	OPERATING	A-16
0055J	Statewide Resurfacing 2015, C-1**	PAVEMENT	A-9
HOPKINTON			
0105B	2018 Crack Sealing South and Central Regions	OPERATING	A-36
0105H	2018 Crack Sealing South and Central Regions Contract 2	OPERATING	A-46
9500A	Arcadia Management Area Bridge Replacement	BRIDGE	A-1
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-22
0168H	Hope Valley Bridges (69D)	BRIDGE	A-22
0115Z	I-95 Highway LED Lighting - Exits 1, 2, 4, 5 and Weigh Stations	TRAFFIC	A-3
0084G	Rubberized Asphalt Chip Seal 2016	OPERATING	A-16
2601H	STC Misc Improvements 2019	TRAFFIC	A-50
0154A	Wood River & Holburton Bridges Nos. 261, 262 (58D)	BRIDGE	A-15
0114K	Wood River Valley Bridge No. 404, I-95 North & South (7T - A)	BRIDGE	A-25
0165V	Woodville Road Improvements	PAVEMENT	A-29
JAMESTOWN			
0049M	Jamestown-Verrazzano Bridge No. 800 & Cove Bridge No. 495	BRIDGE	A-1
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-42
2601H	STC Misc Improvements 2019	TRAFFIC	A-50
JOHNSTON			
0173U	1 R Improvements to Winsor Avenue	PAVEMENT	A-27
0105F	2018 Crack Sealing North and East Regions	OPERATING	A-36
0105C	2018 Limited Access Crack Sealing	OPERATING	A-36
0073V	HSIP C-3 North, Rte 146 RSA Improvements, Great Rd at St. Paul St, Greenville Rd at Killingly St	TRAFFIC	A-49
0013G	I-295 Bridges - Bridge Group 09	BRIDGE	A-34
0114V	I-295 Bridges Contract 3	BRIDGE	A-34
0011D	Intersection Safety Improvements Newport, Warwick, Johnston	TRAFFIC	A-31
0138B	Rt 6A (Hartford Ave, C-2)	PAVEMENT	A-39
0014F	Simmonsville Bridge No. 326 (57C)	BRIDGE	A-24
0173Z	US Route 6 Hartford Ave	PAVEMENT	A-29
LINCOLN			
0105F	2018 Crack Sealing North and East Regions	OPERATING	A-36
0013W	Bridge Group 17	BRIDGE	A-44
0165J	Improvements to Railroad Street	PAVEMENT	A-38
0166J	Mussey Brook Bridge No. 380 (56C)	BRIDGE	A-13
0166L	New River Road and Victory Highway 1R Improvements	PAVEMENT	A-8
0166K	Old River Road (Route 126) 1R Improvements	PAVEMENT	A-8
0014Z	Replacement of Louisquisset Pike Bridge	BRIDGE	A-35
0025S	Roadway Departure Mitigation - Horizontal Curve Enhancements	TRAFFIC	A-41
0081W	Route 146 Improvements	PAVEMENT	A-28
0055J	Statewide Resurfacing 2015, C-1**	PAVEMENT	A-9

PTSID	Project Name	Type	Appendix
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-42
2601H	STC Misc Improvements 2019	TRAFFIC	A-50
LITTLE COMPTON			
0173S	Snell Road Improvements	PAVEMENT	A-28
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-42
0086R	West Main Road (Route 77) Chip Seal	OPERATING	A-7
MIDDLETOWN			
0105F	2018 Crack Sealing North and East Regions	OPERATING	A-36
0011E	Aquidneck Avenue HSIP	TRAFFIC	A-40
0076Z	Aquidneck Avenue Improvements	TRAFFIC	A-40
0015A	Aquidneck Island Bridge Preservation	BRIDGE	A-32
0013U	East Bay Bridge Preservation	BRIDGE	A-33
0007F	Two Mile Corner Reconstruction	PAVEMENT	A-19
NARRAGANSETT			
0105B	2018 Crack Sealing South and Central Regions	OPERATING	A-36
0105H	2018 Crack Sealing South and Central Regions Contract 2	OPERATING	A-46
0105C	2018 Limited Access Crack Sealing	OPERATING	A-36
0015A	Aquidneck Island Bridge Preservation	BRIDGE	A-32
0013U	East Bay Bridge Preservation	BRIDGE	A-33
0144B	Great Island Bridge #499	BRIDGE	A-1
0162G	SRTS - Contract 2	TRAFFIC	A-50
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-42
NEW SHOREHAM			
0015A	Aquidneck Island Bridge Preservation	BRIDGE	A-32
0013U	East Bay Bridge Preservation	BRIDGE	A-33
0130R	Ocean Avenue 1R Improvements	PAVEMENT	A-3
NEWPORT			
0015A	Aquidneck Island Bridge Preservation	BRIDGE	A-32
0173F	Broadway Streetscape Improvements Project	PAVEMENT	A-8
0013U	East Bay Bridge Preservation	BRIDGE	A-33
0011D	Intersection Safety Improvements Newport, Warwick, Johnston	TRAFFIC	A-31
0050A	Pell Bridge Ramps - Phase 1	PAVEMENT	A-48
NORTH KINGSTOWN			
0105B	2018 Crack Sealing South and Central Regions	OPERATING	A-36
0105H	2018 Crack Sealing South and Central Regions Contract 2	OPERATING	A-46
0105C	2018 Limited Access Crack Sealing	OPERATING	A-36
0031Y	Bridge Group 18B	BRIDGE	A-44
0156A	Clarence Hussey Bridge No. 11 (69B)	BRIDGE	A-5
0015B	Lafayette Road Bridge	BRIDGE	A-34
0025S	Roadway Departure Mitigation - Horizontal Curve Enhancements	TRAFFIC	A-41
0166H	Route 4 Improvements, C-2	PAVEMENT	A-28
NORTH PROVIDENCE			
0105F	2018 Crack Sealing North and East Regions	OPERATING	A-36

PTSID	Project Name	Type	Appendix
0013W	Bridge Group 17	BRIDGE	A-44
0172F	Mineral Spring Avenue 1R Improvements	PAVEMENT	A-3
0071V	Mineral Spring Avenue HSIP	TRAFFIC	A-20
0081W	Route 146 Improvements	PAVEMENT	A-28
2601H	STC Misc Improvements 2019	TRAFFIC	A-50
0172B	Woonasquatucket Avenue 1R Improvements	PAVEMENT	A-10
NORTH SMITHFIELD			
0021U	Blackstone Bikeway 8C	TAP/OTHER	A-29
0013W	Bridge Group 17	BRIDGE	A-44
0017D	Bridge Group 38A - Branch River	BRIDGE	A-44
0145C	Bridge Group 53 - Union Village RR Bridge	BRIDGE	A-45
0183B	Central Street Bridge No. 449 (70B)	BRIDGE	A-12
0114J	Farnum Pike Bridges	BRIDGE	A-33
0073V	HSIP C-3 North, Rte 146 RSA Improvements, Great Rd at St. Paul St, Greenville Rd at Killingly St	TRAFFIC	A-49
0013S	RI-146 Area Bridges- Contract 1	BRIDGE	A-35
0025Q	Roadway Departure Mitigation - Guardrail and Median Improvements to I-95 Warwick and Rt 146	TRAFFIC	A-41
0013L	Route 146 Corridor Bridges (38)	BRIDGE	A-24
0073S	Route 146 Guide Sign Improvements North C-1 (North Smithfield)	TRAFFIC	A-41
0166D	Route 146A and Park Avenue Intersection Improvements	PAVEMENT	A-9
0118A	Slatersville Stone Arch Bridge No. 273 (70C)	BRIDGE	A-14
2601H	STC Misc Improvements 2019	TRAFFIC	A-50
PAWTUCKET			
0013N	Bridge Group 03 - I-95	BRIDGE	A-43
0004D	Broad St Regeneration	PAVEMENT	A-47
0004B	Dexter Street 1R Improvements	PAVEMENT	A-8
0013U	East Bay Bridge Preservation	BRIDGE	A-33
0091S	High Friction Surface Treatment 2018	TRAFFIC	A-40
0114R	I-95 Corridor Bridge Nos. 56101, 56121, 56201, 56221 (3T - F)	BRIDGE	A-23
0082C	I-95 Resurfacing, C-2 (Pawtucket)	PAVEMENT	A-27
0172F	Mineral Spring Avenue 1R Improvements	PAVEMENT	A-3
0081K	Pavement Preservation to Rt 1A (Newport Ave)	PAVEMENT	A-28
0143U	Pawtucket Area Bridges (53B)	BRIDGE	A-13
0016J	Pine Street Bridge No. 548 (31)	BRIDGE	A-24
0055J	Statewide Resurfacing 2015, C-1**	PAVEMENT	A-9
PORTSMOUTH			
0105F	2018 Crack Sealing North and East Regions	OPERATING	A-36
0015A	Aquidneck Island Bridge Preservation	BRIDGE	A-32
0007C	East Main Road 1R Improvements	PAVEMENT	A-27
0049M	Jamestown-Verrazzano Bridge No. 800 & Cove Bridge No. 495	BRIDGE	A-1
0031N	Old Sakonnet River Bridge Demolition (Superstructure)	BRIDGE	A-13
0132G	Portsmouth Maintenance Facility	OPERATING	A-16

PTSID	Project Name	Type	Appendix
0081R	Route 24 Improvements	PAVEMENT	A-28
0131L	Salt Storage Facility - Portsmouth	OPERATING	A-37
PROVIDENCE			
0172C	1R Improvements to Smith Street	PAVEMENT	A-18
0025N	2017 Statewide Intersection Safety Improvements	TRAFFIC	A-39
0105F	2018 Crack Sealing North and East Regions	OPERATING	A-36
0163J	Atwells Ave Bridge No. 975 Replacement	BRIDGE	A-1
0021R	Blackstone River Bikeway - Segment 1A	TAP/OTHER	A-19
0013A	Bridge Group 01	BRIDGE	A-43
0013P	Bridge Group 06	BRIDGE	A-32
0013V	Bridge Group 16A	BRIDGE	A-43
0015C	Bridge Group 16B	BRIDGE	A-43
0013W	Bridge Group 17	BRIDGE	A-44
0013K	Bridge Group 30 - Broad St South & Elmwood Ave	BRIDGE	A-44
0015D	Bridge Group 40B - Bath St East	BRIDGE	A-44
0018C	Bridge Group 75A - I-95 Smith St	BRIDGE	A-46
0017G	Geneva Pond Bridge	BRIDGE	A-33
0113L	Glenbridge Ave and South County Trail Bridges (69F)	BRIDGE	A-5
0144E	Harbor Junction Bridge No. 131 (57E)	BRIDGE	A-12
0091S	High Friction Surface Treatment 2018	TRAFFIC	A-40
0012Q	I-195 Relocate Waterfront Parks	PAVEMENT	A-38
0012E	I-195 Relocation - Landscape Contract C	PAVEMENT	A-3
0012T	I-195 Relocation, Gano St, Contract 18	PAVEMENT	A-38
0201U	I-95 Corridor Bridge Preservation & Resurfacing	BRIDGE	A-6
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	OPERATING	A-26
0079G	I-95 Resurfacing (Elmwood Avenue to Eddy St)	PAVEMENT	A-18
0058L	I-95 Sustainability – Phase I	TRAFFIC	A-4
0167C	Louisquisset Ramp Bridge	BRIDGE	A-34
9003E	Materials Lab - Quality Assurance	OPERATING	A-47
0153R	Memorial Blvd. & Francis Street Improvements	TRAFFIC	A-20
0018A	New Providence Viaduct Southbound Bridge No. 578	BRIDGE	A-2
0114N	Oxford Street Bridge No. 653 (2T)	BRIDGE	A-24
0163F	Pleasant Valley Parkway Bridge No. 777	BRIDGE	A-6
0078U	Providence - Downtown Improvements, C-3	PAVEMENT	A-18
0012L	Providence Area Bridges Nos. 1080, 1082 (56B)	BRIDGE	A-14
0012R	Providence River Pedestrian Bridge	BRIDGE	A-14
9004D	Providence Station Enhancements	TAP/OTHER	A-3
0012N	Ramp E1 Bridge No. 1083 (56A)	BRIDGE	A-14
0027B	Reconstruction of the Route 6/10 Interchange	BRIDGE	A-24
0013S	RI-146 Area Bridges- Contract 1	BRIDGE	A-35
0025S	Roadway Departure Mitigation - Horizontal Curve Enhancements	TRAFFIC	A-41

PTSID	Project Name	Type	Appendix
0013L	Route 146 Corridor Bridges (38)	BRIDGE	A-24
0081W	Route 146 Improvements	PAVEMENT	A-28
0078G	South/North Main Streets ADA Improvements	PAVEMENT	A-9
0080H	STC - Allens Avenue at Terminal and Ernest	TRAFFIC	A-42
0009N	Washington Bridge North No. 700 (57A T - J)	BRIDGE	A-15
0201T	West Elmwood RR Bridge No. 660 (69G)	BRIDGE	A-7
0172B	Woonasquatucket Avenue 1R Improvements	PAVEMENT	A-10
0017E	Woonasquatucket River Bridge	BRIDGE	A-35
RICHMOND			
0105B	2018 Crack Sealing South and Central Regions	OPERATING	A-36
0105H	2018 Crack Sealing South and Central Regions Contract 2	OPERATING	A-46
2601D	2019 Paver Placed Elastomeric Surface Treatment C1	OPERATING	A-46
9500A	Arcadia Management Area Bridge Replacement	BRIDGE	A-1
0170C	Baker Pines Bridge No. 593	BRIDGE	A-22
0143C	Bridge Group 54A - I-95 Kingston Rd	BRIDGE	A-45
0013F	Bridge Preservation BG - 05	BRIDGE	A-33
0145B	Carolina Bridges (57F)	BRIDGE	A-12
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-22
0168H	Hope Valley Bridges (69D)	BRIDGE	A-22
0115Z	I-95 Highway LED Lighting - Exits 1, 2, 4, 5 and Weigh Stations	TRAFFIC	A-3
0084H	Paver Placed Elastomeric Surface Treatment 2016	OPERATING	A-16
0055J	Statewide Resurfacing 2015, C-1**	PAVEMENT	A-9
0086R	West Main Road (Route 77) Chip Seal	OPERATING	A-7
0165V	Woodville Road Improvements	PAVEMENT	A-29
SCITUATE			
0173K	1 R Improvements to Rockland Road	PAVEMENT	A-37
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-36
0105E	2018 Rubberized Asphalt Chip Sealing C-1	OPERATING	A-37
2601D	2019 Paver Placed Elastomeric Surface Treatment C1	OPERATING	A-46
2601C	2019 Rubberized Asphalt Chip Seal C1	OPERATING	A-46
0013V	Bridge Group 16A	BRIDGE	A-43
0015C	Bridge Group 16B	BRIDGE	A-43
0173G	Central Pk & Battey Meetinghouse Rd	PAVEMENT	A-47
0081Y	Rt 6 - (Rt 102 - Rt 101)	PAVEMENT	A-48
0173Z	US Route 6 Hartford Ave	PAVEMENT	A-29
SMITHFIELD			
0105F	2018 Crack Sealing North and East Regions	OPERATING	A-36
0013V	Bridge Group 16A	BRIDGE	A-43
0015C	Bridge Group 16B	BRIDGE	A-43
0013W	Bridge Group 17	BRIDGE	A-44
0153E	Capron Road Bridge No. 792 (70A)	BRIDGE	A-12

PTSID	Project Name	Type	Appendix
0025R	Intersection Safety Imprv to Rt 44/Smithfield Commons-Dual Turn Lanes	TRAFFIC	A-41
0025S	Roadway Departure Mitigation - Horizontal Curve Enhancements	TRAFFIC	A-41
0162C	SRTS-Contract 3 (Smithfield, Westerly, Woonsocket)	TRAFFIC	A-42
SOUTH KINGSTOWN			
0105B	2018 Crack Sealing South and Central Regions	OPERATING	A-36
0105H	2018 Crack Sealing South and Central Regions Contract 2	OPERATING	A-46
0105C	2018 Limited Access Crack Sealing	OPERATING	A-36
2601D	2019 Paver Placed Elastomeric Surface Treatment C1	OPERATING	A-46
2601C	2019 Rubberized Asphalt Chip Seal C1	OPERATING	A-46
0165X	High Street & Kingstown Road Improvements	PAVEMENT	A-18
0166M	High Street/Kingstown Road Stormwater Mitigation	STORMWATER	A-29
0073Z	HSIP-Intersection Safety Improvements to Route 108 at Curtis Corner Rd	TRAFFIC	A-30
0081D	Improvements to US Route 1 (South Kingstown)	PAVEMENT	A-27
0055L	Old Tower Hill Rd (Rt 108 - Rt 1)	PAVEMENT	A-48
0143R	Route 1/South County Pier Cap Replacements	BRIDGE	A-6
0153N	Route 102 & Route 117 Improvements - Roundabout	TRAFFIC	A-21
0139H	Route 138 Improvements	PAVEMENT	A-19
0055J	Statewide Resurfacing 2015, C-1**	PAVEMENT	A-9
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-42
0173N	US Route 1, South Kingstown Improvements	PAVEMENT	A-10
STATEWIDE			
0084C	2017 Crack Sealing Limited Access	OPERATING	A-25
0084B	2017 Crack Sealing North and East Regions	OPERATING	A-25
0084A	2017 Crack Sealing South and Central Regions	OPERATING	A-25
0086Y	2017 Paver Placed Elastomeric Surface Treatment	OPERATING	A-26
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-26
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-26
0105G	2018 Paver Placed Elastomeric Surface Treatment C- 2	OPERATING	A-36
0105A	2018 Rubberized Asphalt Chip Sealing C- 2	OPERATING	A-37
0025K	2018 Statewide Intersection Safety Improvements	TRAFFIC	A-39
0153P	Bridge End Treatments - HSIP	TRAFFIC	A-19
0084S	Crack Sealing - Limited Access	OPERATING	A-15
0086U	Crack Sealing - Limited Access, 2015	OPERATING	A-7
0084Z	Crack Sealing - North & East, 2016	OPERATING	A-15
0084Y	Crack Sealing - South & Central, 2016	OPERATING	A-16
0102J	East Bay/South, C-6 - STC	TRAFFIC	A-20
0011C	Enhanced Roadside & Freeway Delineation	TRAFFIC	A-10
7006F	Guardrail Repair and Replacement 2014-2016	OPERATING	A-2
0025J	High Friction Surface Treatments 2016	TRAFFIC	A-30
7005F	Impact Attenuator Repair and Replacement 2014-2016	OPERATING	A-2
0025Z	Intersection Safety Improvements 2019 C2	TRAFFIC	A-49

PTSID	Project Name	Type	Appendix
0102H	North, C-5 - STC	TRAFFIC	A-10
0102G	North/Central, C-4 - STC	TRAFFIC	A-11
0116E	Pavement Striping - East Bay, 2015	OPERATING	A-7
0080D	Pedestrian and Intersection Safety Improvements - STC with Albion Beacon	TRAFFIC	A-20
0006A	Rhodeworks Toll Facilities	TAP/OTHER	A-29
0091T	Roadway Departure Mitigation - Non-Freeway Roadside Improvements 2019 C1	TRAFFIC	A-49
0086W	Rubberized Asphalt Chip Seal, 2015	OPERATING	A-7
0122H	Statewide DMS Installation	TRAFFIC	A-4
7006H	Statewide Fence 2017-2019	OPERATING	A-16
7009E	Statewide Fence Repair and Replacement 2015-2016	OPERATING	A-2
7006G	Statewide Guardrail 2017-2019	OPERATING	A-17
7006J	Statewide Impact Attenuator 2017-2019	OPERATING	A-17
0116S	Statewide LED Retrofit Project	TRAFFIC	A-21
0073L	Statewide Pavement Striping - Central, 2016-2017	OPERATING	A-17
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-17
0073K	Statewide Pavement Striping - South, 2016-2017	OPERATING	A-17
0073J	Statewide Pavement Striping Eastbay 17-18	OPERATING	A-26
0055K	Statewide Resurfacing C-2, 2017**	PAVEMENT	A-19
0025P	Statewide Road Diet 2017	TRAFFIC	A-31
0080E	STC Miscellaneous Improvements 2018	TRAFFIC	A-50
0072K	Traffic Signal Optimization, C-2	TRAFFIC	A-21
0072J	Traffic Signal Optimization, C-3, 2016	TRAFFIC	A-31
TIVERTON			
0015A	Aquidneck Island Bridge Preservation	BRIDGE	A-32
0013U	East Bay Bridge Preservation	BRIDGE	A-33
0113V	Route 24 & I-295 Bridge Preservation	BRIDGE	A-6
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-42
2601H	STC Misc Improvements 2019	TRAFFIC	A-50
WARREN			
0013U	East Bay Bridge Preservation	BRIDGE	A-33
0071P	Metacom Avenue - HSIP	TRAFFIC	A-41
WARWICK			
0025N	2017 Statewide Intersection Safety Improvements	TRAFFIC	A-39
0105B	2018 Crack Sealing South and Central Regions	OPERATING	A-36
0105H	2018 Crack Sealing South and Central Regions Contract 2	OPERATING	A-46
0105C	2018 Limited Access Crack Sealing	OPERATING	A-36
0113U	Airport Connector & Route 2 Bridges (53C & 81B)	BRIDGE	A-12
0185A	Apponaug Circulator By-Pass	PAVEMENT	A-2
2601E	Bridge Group 51A - Rt 37 C-2	BRIDGE	A-45
0156D	Bridge Group 58A - Division St	BRIDGE	A-45
0013F	Bridge Preservation BG - 05	BRIDGE	A-33

PTSID	Project Name	Type	Appendix
0014D	Centerville Rd Bridge	BRIDGE	A-33
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-22
0091K	Coronado Road Pedestrian Enhancements	TRAFFIC	A-20
0113L	Glenbridge Ave and South County Trail Bridges (69F)	BRIDGE	A-5
0201U	I-95 Corridor Bridge Preservation & Resurfacing	BRIDGE	A-6
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	OPERATING	A-26
0114P	I-95 North & South Bridges at Toll Gate Road Nos. 683, 684 (5T - C)	BRIDGE	A-23
0088A	I-95 Resurfacing (Rt 2 to Service Avenue)	PAVEMENT	A-27
0011D	Intersection Safety Improvements Newport, Warwick, Johnston	TRAFFIC	A-31
9003F	Maintenance Facility RIDOT - HQ	OPERATING	A-47
0091P	RI*STARS -East Bay Improvements	TRAFFIC	A-49
0025Q	Roadway Departure Mitigation - Guardrail and Median Improvements to I-95 Warwick and Rt 146	TRAFFIC	A-41
0025S	Roadway Departure Mitigation - Horizontal Curve Enhancements	TRAFFIC	A-41
0113V	Route 24 & I-295 Bridge Preservation	BRIDGE	A-6
0173R	Route 37 1R Improvements	PAVEMENT	A-9
0013C	Route 37 Bridge Rehabilitation	BRIDGE	A-35
0166H	Route 4 Improvements, C-2	PAVEMENT	A-28
0156C	South County Freeway Bridge No. 686 (52A)	BRIDGE	A-14
0162D	SRTS - Infrastructure Improvement Grants - Contract 4	TRAFFIC	A-50
0071T	Warwick - HSIP	TRAFFIC	A-21
WEST GREENWICH			
0143A	Big River Bridge	BRIDGE	A-32
0013F	Bridge Preservation BG - 05	BRIDGE	A-33
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-22
0115Z	I-95 Highway LED Lighting - Exits 1, 2, 4, 5 and Weigh Stations	TRAFFIC	A-3
0153N	Route 102 & Route 117 Improvements - Roundabout	TRAFFIC	A-21
2601H	STC Misc Improvements 2019	TRAFFIC	A-50
0168C	Victory Highway Bridge No. 589 (71)	BRIDGE	A-25
WEST WARWICK			
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-22
0113L	Glenbridge Ave and South County Trail Bridges (69F)	BRIDGE	A-5
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-42
WESTERLY			
0105F	2018 Crack Sealing North and East Regions	OPERATING	A-36
0105B	2018 Crack Sealing South and Central Regions	OPERATING	A-36
0105H	2018 Crack Sealing South and Central Regions Contract 2	OPERATING	A-46
0105C	2018 Limited Access Crack Sealing	OPERATING	A-36
0072Z	HSIP - Rt 1, S. County Median Guardrail	TRAFFIC	A-40
0115Z	I-95 Highway LED Lighting - Exits 1, 2, 4, 5 and Weigh Stations	TRAFFIC	A-3
0081J	Rt 78 (Rt 1 - Conn S/L)	PAVEMENT	A-49
0162C	SRTS-Contract 3 (Smithfield, Westerly, Woonsocket)	TRAFFIC	A-42

PTSID	Project Name	Type	Appendix
2601H	STC Misc Improvements 2019	TRAFFIC	A-50
WOONSOCKET			
0021S	Blackstone River Bikeway Segment 8B-1	TAP/OTHER	A-39
0153T	Diamond Hill Road Improvements at Mendon Road	TRAFFIC	A-30
0201I	Hamlet Ave. Bridge #500 (69C)	BRIDGE	A-5
0166D	Route 146A and Park Avenue Intersection Improvements	PAVEMENT	A-9
0162C	SRTS-Contract 3 (Smithfield, Westerly, Woonsocket)	TRAFFIC	A-42