

Rhode Island Department of Transportation

Projects and Schedules

Insert A



January 30, 2019



Insert A: Project Budgets and Schedule - Key

Budget: RIDOT publishes an updated budget estimating reasonable costs for the life of the project. **Initial** budget reflects the budget at the time the Design was completed, a bid was accepted and a Notice to Proceed (NTP) was provided to the Contractor. If Initial Budget is blank it is because the project is pre-NTP. **Projected** budget is the current budget at the close of the current quarter. **Difference** displays any variance (+/-) between the Initial Budget and the Projected Budget. Projects trending under budget will be highlighted in green, those trending over budget will be highlighted red.

Spent: Provides the actual values billed to the project to date.

Schedule: RIDOT publishes an updated schedule to identify key milestones for a project. **Advertise** is when the contract documents are complete and the project is advertised for bids. **Notice to Proceed (NTP)** is when the construction contract is awarded and work may commence (the date of the purchase order). **Site Active** estimates when construction activities will physically begin for the project. **Complete** identifies the point in time at which the project may be deemed substantially complete, and ready for use by the general public. Completed phases will be shown with full dates and shaded fields. **Status** identifies the current phase the project is in: Design, Advertise, In Construction, & Substantially Complete.

Central Bridge No. 018201 & Access Improvements to Route 114

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-May-13	29-Aug-13	06-Apr-17
Design	NA	\$0.203	NA	\$0.158				
Construction	\$15.300	\$15.956	\$0.656	\$15.460				
Other	NA	\$3.115	NA	\$2.966				
Contingency	\$0.765	\$0.000	(\$0.765)	\$0.000				
Total	NA	\$19.274	(\$0.109)	\$18.584				

PTSID: 0153C

TYPE: BRIDGE

☒ Legacy

Anticipated Completion at NTP:

of months late:

% Construction Change Order:

Design as Percent of Construction:

Other as Percent of Construction:

30-Nov-17

-8

2%

NA

20%

Design: Includes costs for design contractor/consultant

Construction: Includes costs for construction contractor services

Other: Includes costs for right-of-way acquisitions, utility work, project oversight

Contingency: Budgeted value to be utilized to address unforeseen issues. Contingency value is a reflection of the risk remaining on the project.

Budget Contingency: At notice to proceed, budget contingency is typically set at 5% of low bid.

Schedule Contingency: At notice to proceed, schedule contingency is typically set at 10% of the contract duration. Deviations from this standard may occur due to winter shutdown. Winter shutdown typically takes place from December 15 from April 15 but is weather-dependent.

Total budget estimate to deliver the project.

Anticipated Completion at NTP: 30-Nov-17
 # of months late: -8
 % Construction Change Order: 2%
 Design as Percent of Construction: NA
 Other as Percent of Construction: 20%

Performance

Anticipated Completion at NTP: Identifies the substantial completion date which was established at the Notice to Proceed (NTP) phase

of Months Late: Displays the difference between the Anticipated Completion at NTP with the current Schedule Complete date. Positive values indicate that the project is behind schedule and are highlighted in red; negative values indicate that the project is ahead of schedule and are highlighted in green.

% Construction Change Orders: Ratio of the value of approved change orders versus the original contract award value

Design as percent of Construction: Ratio of the budget values for Design versus Construction

Other as percent of Construction: Ratio of the budget values for Other costs for producing the project versus Construction.

PTSID: Project Tracking System Identification – A unique identifier in RIDOT's systems to track schedule, budget and asset related activities.

Type: Identifies the RIDOT Project Pipeline which sponsors the project (Bridge, Maintenance & Operations, Pavement, Storm water, TAP/Other, Traffic, & Transit)

Comingled Design: Historical financial information for Design costs were not tracked to the project level. As of 2015, all new Design contract costs are tracked to each individual project, and RIDOT has begun to track design costs to the project level for most Legacy projects going forward. Due to this inaccurate reporting, it is not possible to identify design costs at the project level for most legacy projects. For Legacy projects where design was comingled, initial total project costs are NA.

Design Build Contracts - Design build contract funding allocation appears as follows: Design consultants that generate the Advertising documents will be reflected in the Design line, the Contractor/Design team will be reflected as one total in the Construction line. Additionally, the time for a design-build contract to be awarded from advertisement to NTP is anticipated to take between 6-8 months.

Note: All dollar values are in millions and rounded to the nearest \$100,000.00.

Color Coding: Additionally, certain key items are color coded throughout as indicators of performance, as described below:

On Time		On Budget		Change Orders
Status	Color	Status	Color	Range
On-Time	Green	On-Budget	Green	0-5%
0-6 months behind	Yellow	Over Budget	Red	5-10%
6-12 months behind	Red			10%+

Project Level Reports

FFY 2016 Projects..... A-1

FFY 2017 Projects.....A-11

FFY 2018 Projects.....A-21

FFY 2019 Projects.....A-32

Project Summary Lists

2016 Program.....A-40

2017 Program.....A-42

2018 Program.....A-44

2019 Program.....A-46

Changes from Last Quarter

Changes to Schedule this Quarter.....A-48

Changes to Budget this Quarter..... A-51

Index of Projects by Municipality

Index of Projects by Municipality..... A-52

FFY 2016 PROJECTS

Insert A

FFY16

BRIDGE

Airport Connector & Route 2 Bridges (53C & 81B)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		16-Dec-15	23-Mar-16	22-May-18
Design	\$0.171	\$0.186	\$0.015	\$0.141				
Construction	\$5.700	\$5.829	\$0.129	\$5.237				
Other	\$1.885	\$1.819	(\$0.066)	\$2.096				
Contingency	\$0.431	\$0.353	(\$0.078)	\$0.000				
Total	\$8.187	\$8.187	\$0.000	\$7.474				
PTSID: 0113U TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	31-Aug-18		
					# of months late:	-3		
					% Construction Change Order:	1%		
					Design as Percent of Construction:	3%		
					Other as Percent of Construction:	31%		

Capron Road Bridge No. 792 (70A)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-May-16	19-Sep-16	09-Nov-17
Design	\$0.400	\$0.451	\$0.051	\$0.408				
Construction	\$2.400	\$2.440	\$0.040	\$2.169				
Other	\$1.376	\$1.308	(\$0.068)	\$0.952				
Contingency	\$0.100	\$0.077	(\$0.023)	\$0.000				
Total	\$4.276	\$4.276	\$0.000	\$3.529				
PTSID: 0153E TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	31-May-18		
					# of months late:	-7		
					% Construction Change Order:	5%		
					Design as Percent of Construction:	18%		
					Other as Percent of Construction:	54%		

Carolina Bridges (57F)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Sep-16	02-Mar-17	May-21
Design	\$0.275	\$0.479	\$0.204	\$0.262				
Construction	\$4.900	\$4.900	\$0.000	\$2.369				
Other	\$3.970	\$3.856	(\$0.114)	\$1.093				
Contingency	\$0.245	\$0.155	(\$0.090)	\$0.000				
Total	\$9.390	\$9.390	\$0.000	\$3.724				
PTSID: 0145B TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	31-May-21		
					# of months late:	0		
					% Construction Change Order:	3%		
					Design as Percent of Construction:	10%		
					Other as Percent of Construction:	79%		

Central Street Bridge No. 449 (70B)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		14-Sep-16	14-Dec-16	30-Nov-17
Design	\$0.310	\$0.385	\$0.075	\$0.178				
Construction	\$5.000	\$5.000	\$0.000	\$3.500				
Other	\$2.167	\$2.104	(\$0.063)	\$0.866				
Contingency	\$0.263	\$0.250	(\$0.013)	\$0.000				
Total	\$7.739	\$7.739	\$0.000	\$4.543				
PTSID: 0183B TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	31-May-18		
					# of months late:	-6		
					% Construction Change Order:	5%		
					Design as Percent of Construction:	8%		
					Other as Percent of Construction:	42%		

Harbor Junction Bridge No. 131 (57E)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		05-Jan-16	13-Apr-16	28-Nov-18
Design	\$0.166	\$0.141	(\$0.025)	\$0.103				
Construction	\$3.375	\$3.480	\$0.105	\$2.659				
Other	\$2.824	\$3.664	\$0.840	\$2.366				
Contingency	\$0.126	\$0.056	(\$0.070)	\$0.000				
Total	\$6.491	\$7.341	\$0.850	\$5.127				
PTSID: 0144E TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	31-Aug-18		
					# of months late:	3		
					% Construction Change Order:	2%		
					Design as Percent of Construction:	4%		
					Other as Percent of Construction:	105%		

Mussey Brook Bridge No. 380 (56C)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Sep-16	20-Dec-16	14-Dec-17
Design	\$0.400	\$0.430	\$0.030	\$0.393				
Construction	\$1.205	\$1.205	\$0.000	\$1.160				
Other	\$1.142	\$1.118	(\$0.024)	\$0.923				
Contingency	\$0.060	\$0.054	(\$0.006)	\$0.000				
Total	\$2.807	\$2.807	\$0.000	\$2.475				
PTSID: 0166J TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			31-May-18
					# of months late:			-6
					% Construction Change Order:			3%
					Design as Percent of Construction:			36%
					Other as Percent of Construction:			93%

Newman Avenue Bridge No. 224 (57D)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Sep-16	22-Dec-16	05-Oct-18
Design	\$0.350	\$0.375	\$0.025	\$0.083				
Construction	\$2.629	\$2.709	\$0.079	\$2.578				
Other	\$1.615	\$1.620	\$0.005	\$1.169				
Contingency	\$0.131	\$0.022	(\$0.110)	\$0.000				
Total	\$4.726	\$4.726	\$0.000	\$3.830				
PTSID: 0171B TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			31-May-19
					# of months late:			-8
					% Construction Change Order:			3%
					Design as Percent of Construction:			14%
					Other as Percent of Construction:			60%

Old Sakonnet River Bridge Demolition (Superstructure)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Sep-16	10-Feb-17	06-Sep-18
Design	\$2.516	\$2.516	\$0.000	\$0.635				
Construction	\$9.387	\$9.387	\$0.000	\$8.522				
Other	\$2.675	\$2.672	(\$0.003)	\$1.029				
Contingency	\$0.469	\$0.469	\$0.000	\$0.000				
Total	\$15.047	\$15.044	(\$0.003)	\$10.186				
PTSID: 0031N TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			31-Jul-18
					# of months late:			1
					% Construction Change Order:			1%
					Design as Percent of Construction:			27%
					Other as Percent of Construction:			28%

Pawtucket Area Bridges (53B)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		21-Jul-16	15-Nov-16	11-May-18
Design	\$0.859	\$0.934	\$0.075	\$0.432				
Construction	\$5.700	\$5.700	\$0.000	\$5.539				
Other	\$2.031	\$1.985	(\$0.047)	\$0.889				
Contingency	\$0.285	\$0.257	(\$0.029)	\$0.000				
Total	\$8.875	\$8.875	\$0.000	\$6.859				
PTSID: 0143U TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			31-Jul-18
					# of months late:			-3
					% Construction Change Order:			14%
					Design as Percent of Construction:			16%
					Other as Percent of Construction:			35%

Pawtucket Avenue Bridge No. 471 (57B)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		01-Mar-16	01-Jul-16	04-Oct-17
Design	\$0.895	\$0.916	\$0.021	\$0.859				
Construction	\$8.168	\$8.268	\$0.100	\$8.182				
Other	\$2.294	\$2.414	\$0.120	\$2.054				
Contingency	\$0.385	\$0.144	(\$0.241)	\$0.000				
Total	\$11.742	\$11.742	\$0.000	\$11.096				
PTSID: 0143K TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			31-Oct-17
					# of months late:			-1
					% Construction Change Order:			8%
					Design as Percent of Construction:			11%
					Other as Percent of Construction:			29%

Providence Area Bridges Nos. 1080, 1082 (56B)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		23-Sep-16	21-Dec-16	20-Nov-17
Design	\$0.180	\$0.213	\$0.033	\$0.195				
Construction	\$1.927	\$2.031	\$0.104	\$2.128				
Other	\$1.040	\$0.993	(\$0.047)	\$0.589				
Contingency	\$0.096	\$0.005	(\$0.091)	\$0.000				
Total	\$3.243	\$3.243	\$0.000	\$2.912				
PTSID: 0012L TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-Dec-17 # of months late: -1 % Construction Change Order: 11% Design as Percent of Construction: 10% Other as Percent of Construction: 49%			

Providence River Pedestrian Bridge

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		26-May-16	13-Sep-16	Aug-19
Design	\$1.250	\$1.265	\$0.015	\$1.375				
Construction	\$16.971	\$16.975	\$0.004	\$12.456				
Other	\$2.913	\$2.898	(\$0.015)	\$2.046				
Contingency	\$0.763	\$0.759	(\$0.004)	\$0.000				
Total	\$21.897	\$21.897	\$0.000	\$15.876				
PTSID: 0012R TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-Oct-18 # of months late: 10 % Construction Change Order: 1% Design as Percent of Construction: 7% Other as Percent of Construction: 17%			

Ramp El Bridge No. 1083 (56A)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		22-Jul-16	05-Oct-16	20-Jun-17
Design	\$0.159	\$0.159	\$0.000	\$0.122				
Construction	\$0.500	\$0.500	\$0.000	\$0.450				
Other	\$0.642	\$0.204	(\$0.437)	\$0.179				
Contingency	\$0.025	\$0.023	(\$0.003)	\$0.000				
Total	\$1.325	\$0.885	(\$0.440)	\$0.751				
PTSID: 0012N TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-May-18 # of months late: -12 % Construction Change Order: 0% Design as Percent of Construction: 32% Other as Percent of Construction: 41%			

Slatersville Stone Arch Bridge No. 273 (70C)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		23-Sep-16	18-Jan-17	May-20
Design	\$1.200	\$1.382	\$0.182	\$0.971				
Construction	\$7.700	\$8.124	\$0.424	\$5.926				
Other	\$4.174	\$3.891	(\$0.283)	\$1.689				
Contingency	\$0.385	\$0.062	(\$0.323)	\$0.000				
Total	\$13.459	\$13.459	\$0.000	\$8.587				
PTSID: 0118A TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-May-20 # of months late: 0 % Construction Change Order: 6% Design as Percent of Construction: 17% Other as Percent of Construction: 48%			

South County Freeway Bridge No. 686 (52A)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-Aug-16	29-Nov-16	09-Oct-18
Design	\$0.200	\$0.200	\$0.000	\$0.186				
Construction	\$1.700	\$1.700	\$0.000	\$1.419				
Other	\$1.549	\$1.557	\$0.008	\$0.738				
Contingency	\$0.085	\$0.077	(\$0.009)	\$0.000				
Total	\$3.534	\$3.534	\$0.000	\$2.342				
PTSID: 0156C TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-May-19 # of months late: -8 % Construction Change Order: 10% Design as Percent of Construction: 12% Other as Percent of Construction: 92%			

Tefft Hill Trail Bridge No. 592 (67T - B)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Mar-16	28-Jun-16	08-Jun-18
Design	\$0.300	\$0.301	\$0.001	\$0.113				
Construction	\$4.500	\$4.500	\$0.000	\$4.312				
Other	\$1.531	\$1.555	\$0.024	\$1.361				
Contingency	\$0.250	\$0.225	(\$0.025)	\$0.000				
Total	\$6.581	\$6.581	\$0.000	\$5.786				
PTSID: 0168E TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	30-Sep-18		
					# of months late:	-4		
					% Construction Change Order:	3%		
					Design as Percent of Construction:	7%		
					Other as Percent of Construction:	35%		

Washington Bridge North No. 700 (57A T - J)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		01-Sep-16	14-Feb-17	Dec-20
Design	\$2.941	\$2.976	\$0.035	\$2.935				
Construction	\$15.200	\$17.456	\$2.256	\$8.194				
Other	\$2.368	\$1.897	(\$0.471)	\$1.276				
Contingency	\$0.760	\$0.000	(\$0.760)	\$0.000				
Total	\$21.269	\$22.329	\$1.060	\$12.405				
PTSID: 0009N TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	31-Dec-19		
					# of months late:	12		
					% Construction Change Order:	24%		
					Design as Percent of Construction:	17%		
					Other as Percent of Construction:	11%		

Wood River & Holburton Bridges Nos. 261, 262 (58D)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-Aug-16	02-Aug-17	14-Dec-18
Design	\$0.350	\$0.350	\$0.000	\$0.334				
Construction	\$1.300	\$1.710	\$0.410	\$1.430				
Other	\$1.069	\$1.069	\$0.000	\$0.825				
Contingency	\$0.106	\$0.000	(\$0.106)	\$0.000				
Total	\$2.825	\$3.129	\$0.304	\$2.589				
PTSID: 0154A TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	31-Dec-18		
					# of months late:	-1		
					% Construction Change Order:	36%		
					Design as Percent of Construction:	20%		
					Other as Percent of Construction:	62%		

OPERATING

Crack Sealing - Limited Access

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		01-Mar-16	13-Jun-16	17-Sep-16
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$0.201	\$0.201	\$0.000	\$0.186				
Other	\$0.122	\$0.110	(\$0.012)	\$0.056				
Contingency	\$0.055	\$0.055	\$0.000	\$0.000				
Total	\$0.378	\$0.366	(\$0.012)	\$0.243				
PTSID: 0084S TYPE: OPERATING <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	31-Oct-16		
					# of months late:	-1		
					% Construction Change Order:	0%		
					Design as Percent of Construction:	NA		
					Other as Percent of Construction:	55%		

Crack Sealing - North & East, 2016

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		09-Mar-16	15-Jun-16	17-Sep-16
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$0.197	\$0.197	\$0.000	\$0.177				
Other	\$0.333	\$0.333	\$0.000	\$0.074				
Contingency	\$0.025	\$0.025	\$0.000	\$0.000				
Total	\$0.555	\$0.555	\$0.000	\$0.250				
PTSID: 0084Z TYPE: OPERATING <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	30-Sep-16		
					# of months late:	0		
					% Construction Change Order:	0%		
					Design as Percent of Construction:	NA		
					Other as Percent of Construction:	169%		

Crack Sealing - South & Central, 2016

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		09-Mar-16	14-Jun-16	17-Sep-16
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$0.202	\$0.202	\$0.000	\$0.185				
Other	\$0.223	\$0.223	\$0.000	\$0.160				
Contingency	\$0.024	\$0.024	\$0.000	\$0.000				
Total	\$0.449	\$0.449	\$0.000	\$0.344				
PTSID: 0084Y TYPE: OPERATING <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 30-Sep-16 # of months late: 0 % Construction Change Order: 0% Design as Percent of Construction: NA Other as Percent of Construction: 110%			

Paver Placed Elastomeric Surface Treatment 2016

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		01-Mar-16	01-Jun-16	17-Sep-16
Design	\$0.010	\$0.010	\$0.000	\$0.000				
Construction	\$0.658	\$0.658	\$0.000	\$0.508				
Other	\$0.474	\$0.474	\$0.000	\$0.431				
Contingency	\$0.008	\$0.008	\$0.000	\$0.000				
Total	\$1.150	\$1.150	\$0.000	\$0.939				
PTSID: 0084H TYPE: OPERATING <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-Oct-16 # of months late: -1 % Construction Change Order: -13% Design as Percent of Construction: NA Other as Percent of Construction: 72%			

Portsmouth Maintenance Facility

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		01-Nov-15	01-Mar-16	18-May-17
Design	\$0.100	\$0.500	\$0.400	\$0.188				
Construction	\$6.000	\$6.195	\$0.195	\$6.005				
Other	\$0.969	\$0.290	(\$0.679)	\$0.016				
Contingency	\$0.315	\$0.000	(\$0.315)	\$0.000				
Total	\$7.384	\$6.985	(\$0.399)	\$6.210				
PTSID: 0132G TYPE: OPERATING <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 30-Jun-17 # of months late: -1 % Construction Change Order: 0% Design as Percent of Construction: 8% Other as Percent of Construction: 5%			

Rubberized Asphalt Chip Seal 2016

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		04-Mar-16	26-May-16	31-May-17
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$1.185	\$1.185	\$0.000	\$1.138				
Other	\$0.403	\$0.403	\$0.000	\$0.118				
Contingency	\$0.040	\$0.040	\$0.000	\$0.000				
Total	\$1.628	\$1.628	\$0.000	\$1.256				
PTSID: 0084G TYPE: OPERATING <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-May-17 # of months late: 0 % Construction Change Order: 2% Design as Percent of Construction: NA Other as Percent of Construction: 34%			

Statewide Fence 2017-2019

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-Aug-16	30-Nov-16	Feb-20
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$0.729	\$0.729	\$0.000	\$0.448				
Other	\$0.554	\$0.565	\$0.011	\$0.126				
Contingency	\$0.036	\$0.026	(\$0.011)	\$0.000				
Total	\$1.319	\$1.319	\$0.000	\$0.574				
PTSID: 7006H TYPE: OPERATING <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 29-Feb-20 # of months late: 0 % Construction Change Order: 11% Design as Percent of Construction: NA Other as Percent of Construction: 77%			

Statewide Guardrail 2017-2019

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		22-Jun-16	13-Sep-16	Jan-20
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$3.300	\$3.300	\$0.000	\$2.057				
Other	\$1.319	\$1.319	\$0.000	\$0.294				
Contingency	\$0.180	\$0.180	\$0.000	\$0.000				
Total	\$4.799	\$4.799	\$0.000	\$2.351				
PTSID: 7006G TYPE: OPERATING <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	31-Jan-20		
					# of months late:	0		
					% Construction Change Order:	5%		
					Design as Percent of Construction:	NA		
					Other as Percent of Construction:	40%		

Statewide Impact Attenuator 2017-2019

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		01-Sep-16	22-Dec-16	Feb-20
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$1.937	\$1.937	\$0.000	\$0.797				
Other	\$0.646	\$0.675	\$0.029	(\$0.082)				
Contingency	\$0.097	\$0.068	(\$0.029)	\$0.000				
Total	\$2.680	\$2.680	\$0.000	\$0.714				
PTSID: 7006J TYPE: OPERATING <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	29-Feb-20		
					# of months late:	0		
					% Construction Change Order:	-1%		
					Design as Percent of Construction:	NA		
					Other as Percent of Construction:	35%		

Statewide Pavement Striping - Central, 2016-2017

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		16-Mar-16	02-May-16	27-Oct-17
Design	\$0.000	\$0.000	\$0.000	(\$0.018)				
Construction	\$2.400	\$2.400	\$0.000	\$2.069				
Other	\$0.538	\$0.623	\$0.085	\$0.626				
Contingency	\$0.090	\$0.005	(\$0.085)	\$0.000				
Total	\$3.028	\$3.028	\$0.000	\$2.677				
PTSID: 0073L TYPE: OPERATING <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	30-Nov-17		
					# of months late:	-1		
					% Construction Change Order:	-12%		
					Design as Percent of Construction:	NA		
					Other as Percent of Construction:	26%		

Statewide Pavement Striping - Limited Access, 2016-2017

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		22-Mar-16	16-Jun-16	16-Nov-17
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$3.143	\$3.148	\$0.005	\$2.399				
Other	\$0.507	\$0.602	\$0.095	\$0.559				
Contingency	\$0.100	\$0.000	(\$0.100)	\$0.000				
Total	\$3.750	\$3.750	\$0.000	\$2.958				
PTSID: 0116N TYPE: OPERATING <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	30-Apr-18		
					# of months late:	-6		
					% Construction Change Order:	-24%		
					Design as Percent of Construction:	NA		
					Other as Percent of Construction:	19%		

Statewide Pavement Striping - South, 2016-2017

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		16-Mar-16	05-Jun-16	31-Oct-17
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$2.100	\$2.100	\$0.000	\$1.671				
Other	\$0.577	\$0.597	\$0.020	\$0.558				
Contingency	\$0.100	\$0.080	(\$0.020)	\$0.000				
Total	\$2.777	\$2.777	\$0.000	\$2.228				
PTSID: 0073K TYPE: OPERATING <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	31-Dec-17		
					# of months late:	-2		
					% Construction Change Order:	-19%		
					Design as Percent of Construction:	NA		
					Other as Percent of Construction:	28%		

PAVEMENT

1R Improvements to Smith Street

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Sep-16	31-Jan-17	05-Dec-17
Design	\$0.295	\$0.105	(\$0.190)	\$0.091				
Construction	\$2.850	\$3.392	\$0.542	\$3.323				
Other	\$0.952	\$1.040	\$0.088	\$1.018				
Contingency	\$0.143	\$0.000	(\$0.143)	\$0.000				
Total	\$4.239	\$4.537	\$0.297	\$4.432				
PTSID: 0172C TYPE: PAVEMENT <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			31-Dec-17
					# of months late:			-1
					% Construction Change Order:			19%
					Design as Percent of Construction:			3%
					Other as Percent of Construction:			31%

High Street & Kingstown Road Improvements

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		22-Mar-16	21-Jun-16	23-Aug-17
Design	\$0.250	\$0.167	(\$0.083)	\$0.170				
Construction	\$4.559	\$4.184	(\$0.375)	\$4.181				
Other	\$1.446	\$1.844	\$0.398	\$1.854				
Contingency	\$0.228	\$0.000	(\$0.228)	\$0.000				
Total	\$6.483	\$6.195	(\$0.288)	\$6.205				
PTSID: 0165X TYPE: PAVEMENT <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			31-Oct-17
					# of months late:			-2
					% Construction Change Order:			-10%
					Design as Percent of Construction:			4%
					Other as Percent of Construction:			44%

I-95 Resurfacing (Elmwood Avenue to Eddy St)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		23-Sep-16	13-Dec-16	27-Nov-17
Design	\$0.300	\$0.280	(\$0.020)	\$0.237				
Construction	\$3.871	\$3.800	(\$0.071)	\$3.535				
Other	\$1.043	\$1.089	\$0.046	\$0.833				
Contingency	\$0.174	\$0.124	(\$0.050)	\$0.000				
Total	\$5.388	\$5.293	(\$0.095)	\$4.605				
PTSID: 0079G TYPE: PAVEMENT <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			31-Oct-17
					# of months late:			1
					% Construction Change Order:			-8%
					Design as Percent of Construction:			7%
					Other as Percent of Construction:			29%

Providence - Downtown Improvements, C-3

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-Mar-16	26-Jul-16	29-Dec-17
Design	\$0.200	\$0.215	\$0.015	\$0.063				
Construction	\$2.600	\$2.600	\$0.000	\$2.319				
Other	\$1.000	\$0.970	(\$0.030)	\$0.815				
Contingency	\$0.150	\$0.165	\$0.015	\$0.000				
Total	\$3.950	\$3.950	\$0.000	\$3.196				
PTSID: 0078U TYPE: PAVEMENT <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			30-Sep-17
					# of months late:			3
					% Construction Change Order:			4%
					Design as Percent of Construction:			8%
					Other as Percent of Construction:			37%

Route 107 1R Improvements

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Oct-15	31-Mar-16	30-Nov-16
Design	\$0.370	\$0.371	\$0.001	\$0.158				
Construction	\$2.600	\$2.700	\$0.100	\$2.566				
Other	\$1.391	\$1.173	(\$0.218)	\$0.960				
Contingency	\$0.158	\$0.000	(\$0.158)	\$0.000				
Total	\$4.518	\$4.243	(\$0.275)	\$3.683				
PTSID: 0076N TYPE: PAVEMENT <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			30-Nov-16
					# of months late:			0
					% Construction Change Order:			9%
					Design as Percent of Construction:			14%
					Other as Percent of Construction:			43%

Route 138 Improvements

	Budget		Spent	To Date	Schedule:	Advertise	NTP	Complete
	Initial	Projected				20-Jul-16	28-Sep-16	18-Nov-16
Design	\$0.072	\$0.053	(\$0.019)	\$0.050	Anticipated Completion at NTP: 31-Dec-16 # of months late: -1 % Construction Change Order: -13% Design as Percent of Construction: 8% Other as Percent of Construction: 46%			
Construction	\$0.688	\$0.649	(\$0.039)	\$0.601				
Other	\$0.321	\$0.298	(\$0.024)	\$0.287				
Contingency	\$0.062	\$0.000	(\$0.062)	\$0.000				
Total	\$1.143	\$1.000	(\$0.144)	\$0.938				
PTSID: 0139H TYPE: PAVEMENT <input type="checkbox"/> Legacy								

Statewide Resurfacing C-2, 2017**

	Budget		Spent	To Date	Schedule:	Advertise	NTP	Complete
	Initial	Projected				23-Sep-16	11-Jan-17	15-Nov-17
Design	\$0.115	\$0.125	\$0.010	\$0.093	Anticipated Completion at NTP: 31-Oct-17 # of months late: 1 % Construction Change Order: 3% Design as Percent of Construction: NA Other as Percent of Construction: 36%			
Construction	\$2.417	\$2.422	\$0.006	\$2.316				
Other	\$0.806	\$0.875	\$0.069	\$0.678				
Contingency	\$0.151	\$0.066	(\$0.085)	\$0.000				
Total	\$3.488	\$3.488	\$0.000	\$3.087				
PTSID: 0055K TYPE: PAVEMENT <input type="checkbox"/> Legacy								

Two Mile Corner Reconstruction

	Budget		Spent	To Date	Schedule:	Advertise	NTP	Complete
	Initial	Projected				15-Jan-16	12-Apr-16	10-Sep-18
Design	\$0.300	\$0.057	(\$0.243)	\$0.042	Anticipated Completion at NTP: 30-Apr-18 # of months late: 4 % Construction Change Order: 26% Design as Percent of Construction: 1% Other as Percent of Construction: 58%			
Construction	\$6.700	\$8.633	\$1.933	\$7.455				
Other	\$6.216	\$4.976	(\$1.240)	\$4.448				
Contingency	\$0.450	\$0.000	(\$0.450)	\$0.000				
Total	\$13.666	\$13.666	\$0.000	\$11.945				
PTSID: 0007F TYPE: PAVEMENT <input type="checkbox"/> Legacy								

TAP/OTHER

Blackstone River Bikeway - Segment 1A

	Budget		Spent	To Date	Schedule:	Advertise	NTP	Complete
	Initial	Projected				31-Mar-16	26-Jul-16	09-Jun-17
Design	\$0.100	\$0.053	(\$0.047)	\$0.000	Anticipated Completion at NTP: 31-Jul-17 # of months late: -2 % Construction Change Order: 4% Design as Percent of Construction: 4% Other as Percent of Construction: 72%			
Construction	\$1.200	\$1.247	\$0.047	\$1.185				
Other	\$0.896	\$0.897	\$0.001	\$0.907				
Contingency	\$0.054	\$0.000	(\$0.054)	\$0.000				
Total	\$2.250	\$2.197	(\$0.053)	\$2.093				
PTSID: 0021R TYPE: TAP/OTHER <input type="checkbox"/> Legacy								

TRAFFIC

Bridge End Treatments - HSIP

	Budget		Spent	To Date	Schedule:	Advertise	NTP	Complete
	Initial	Projected				31-May-16	30-Aug-16	11-Jul-17
Design	\$0.161	\$0.137	(\$0.024)	\$0.120	Anticipated Completion at NTP: 31-May-17 # of months late: 1 % Construction Change Order: 4% Design as Percent of Construction: 8% Other as Percent of Construction: 33%			
Construction	\$1.700	\$1.726	\$0.026	\$1.392				
Other	\$0.543	\$0.567	\$0.024	\$0.386				
Contingency	\$0.077	\$0.050	(\$0.026)	\$0.000				
Total	\$2.480	\$2.480	\$0.000	\$1.897				
PTSID: 0153P TYPE: TRAFFIC <input type="checkbox"/> Legacy								

Coronado Road Pedestrian Enhancements

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		15-Jan-16	18-May-16	31-May-17
Design	\$0.070	\$0.070	\$0.000	\$0.068				
Construction	\$2.300	\$2.300	\$0.000	\$2.132				
Other	\$1.331	\$1.331	\$0.000	\$0.878				
Contingency	\$0.134	\$0.134	\$0.000	\$0.000				
Total	\$3.835	\$3.835	\$0.000	\$3.078				
PTSID: 0091K TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	31-May-17		
					# of months late:	0		
					% Construction Change Order:	5%		
					Design as Percent of Construction:	3%		
					Other as Percent of Construction:	58%		

East Bay/South, C-6 - STC

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		22-Jan-16	09-May-16	22-Dec-16
Design	\$0.100	\$0.191	\$0.091	\$0.068				
Construction	\$1.029	\$0.840	(\$0.189)	\$0.860				
Other	\$0.566	\$0.320	(\$0.246)	\$0.680				
Contingency	\$0.039	\$0.131	\$0.092	\$0.000				
Total	\$1.734	\$1.482	(\$0.252)	\$1.607				
PTSID: 0102J TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	31-May-17		
					# of months late:	-5		
					% Construction Change Order:	-6%		
					Design as Percent of Construction:	23%		
					Other as Percent of Construction:	38%		

Memorial Blvd. & Francis Street Improvements

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-Dec-15	30-Mar-16	21-Jun-17
Design	\$0.000	\$0.000	\$0.000	\$0.072				
Construction	\$1.761	\$1.677	(\$0.084)	\$1.574				
Other	\$0.739	\$0.958	\$0.219	\$0.846				
Contingency	\$0.135	\$0.000	(\$0.135)	\$0.000				
Total	\$2.635	\$2.635	\$0.000	\$2.492				
PTSID: 0153R TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	31-May-17		
					# of months late:	1		
					% Construction Change Order:	6%		
					Design as Percent of Construction:	NA		
					Other as Percent of Construction:	57%		

Mineral Spring Avenue HSIP

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		02-Jan-16	31-May-16	09-Jun-17
Design	\$0.025	\$0.026	\$0.001	\$0.025				
Construction	\$2.136	\$2.131	(\$0.005)	\$2.060				
Other	\$0.771	\$0.997	\$0.226	\$1.252				
Contingency	\$0.113	\$0.000	(\$0.113)	\$0.000				
Total	\$3.045	\$3.154	\$0.109	\$3.337				
PTSID: 0071V TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	31-Jul-17		
					# of months late:	-2		
					% Construction Change Order:	1%		
					Design as Percent of Construction:	NA		
					Other as Percent of Construction:	47%		

Pedestrian and Intersection Safety Improvements - STC with Albion Beacon

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		21-Sep-16	20-Dec-16	31-Oct-17
Design	\$0.230	\$0.230	\$0.000	\$0.165				
Construction	\$1.235	\$1.260	\$0.025	\$1.182				
Other	\$0.822	\$0.828	\$0.006	\$0.777				
Contingency	\$0.062	\$0.031	(\$0.031)	\$0.000				
Total	\$2.349	\$2.349	\$0.000	\$2.124				
PTSID: 0080D TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	31-Oct-17		
					# of months late:	0		
					% Construction Change Order:	7%		
					Design as Percent of Construction:	18%		
					Other as Percent of Construction:	66%		

Route 102 & Route 117 Improvements - Roundabout

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Sep-16	02-May-17	24-Aug-18
Design	\$0.329	\$0.185	(\$0.144)	\$0.145				
Construction	\$2.512	\$2.436	(\$0.076)	\$2.229				
Other	\$1.393	\$1.591	\$0.198	\$1.168				
Contingency	\$0.251	\$0.096	(\$0.155)	\$0.000				
Total	\$4.485	\$4.308	(\$0.177)	\$3.542				
PTSID: 0153N TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	31-Dec-18		
					# of months late:	-4		
					% Construction Change Order:	6%		
					Design as Percent of Construction:	8%		
					Other as Percent of Construction:	65%		

Statewide LED Retrofit Project

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-Dec-15	31-Jul-16	31-Oct-17
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$3.980	\$3.980	\$0.000	\$3.942				
Other	\$0.838	\$0.833	(\$0.005)	\$0.783				
Contingency	\$0.000	\$0.005	\$0.005	\$0.000				
Total	\$4.818	\$4.818	\$0.000	\$4.725				
PTSID: 0116S TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	31-Oct-17		
					# of months late:	0		
					% Construction Change Order:	8%		
					Design as Percent of Construction:			
					Other as Percent of Construction:	21%		

Traffic Signal Optimization, C-2

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		02-Mar-16	01-Jun-16	14-Apr-17
Design	\$0.125	\$0.125	\$0.000	\$0.067				
Construction	\$0.978	\$0.978	\$0.000	\$0.846				
Other	\$0.951	\$0.951	\$0.000	\$0.649				
Contingency	\$0.050	\$0.050	\$0.000	\$0.000				
Total	\$2.104	\$2.104	\$0.000	\$1.562				
PTSID: 0072K TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	31-May-17		
					# of months late:	-2		
					% Construction Change Order:	0%		
					Design as Percent of Construction:	13%		
					Other as Percent of Construction:	97%		

Warwick - HSIP

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		06-May-16	30-Aug-16	06-Jun-17
Design	\$0.250	\$0.130	(\$0.120)	\$0.115				
Construction	\$0.528	\$0.502	(\$0.026)	\$0.449				
Other	\$0.300	\$0.482	\$0.182	\$0.467				
Contingency	\$0.036	\$0.000	(\$0.036)	\$0.000				
Total	\$1.113	\$1.113	\$0.000	\$1.031				
PTSID: 0071T TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	31-Jul-17		
					# of months late:	-2		
					% Construction Change Order:	0%		
					Design as Percent of Construction:	26%		
					Other as Percent of Construction:	96%		

FFY 2017 PROJECTS

Insert A

FFY17

BRIDGE

Baker Pines Bridge No. 593

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-May-17	01-Feb-18	Oct-20
Design	\$0.343	\$0.343	\$0.000	\$0.270				
Construction	\$6.957	\$6.957	\$0.000	\$0.776				
Other	\$1.711	\$1.771	\$0.060	\$0.059				
Contingency	\$0.400	\$0.340	(\$0.060)	\$0.000				
Total	\$9.411	\$9.411	\$0.000	\$1.104				
PTSID: 0170C TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	31-Oct-20		
					# of months late:	0		
					% Construction Change Order:	0%		
					Design as Percent of Construction:	5%		
					Other as Percent of Construction:	25%		

Central RI Bridges - Group 12 (29 Bridges)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Sep-17	30-Jan-18	Jul-20
Design	\$1.155	\$1.155	\$0.000	\$1.115				
Construction	\$5.797	\$5.797	\$0.000	\$2.283				
Other	\$3.700	\$3.700	\$0.000	\$0.593				
Contingency	\$1.958	\$1.958	(\$0.001)	\$0.000				
Total	\$12.610	\$12.610	\$0.000	\$3.992				
PTSID: 0114L TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	31-Jul-20		
					# of months late:	0		
					% Construction Change Order:	0%		
					Design as Percent of Construction:	20%		
					Other as Percent of Construction:	64%		

Cumberland I-295 Corridor Bridges (37T - I)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Apr-17	14-Dec-17	May-20
Design	\$0.534	\$0.609	\$0.075	\$0.634				
Construction	\$15.915	\$15.915	\$0.000	\$2.447				
Other	\$2.731	\$2.731	\$0.000	\$0.219				
Contingency	\$0.875	\$0.800	(\$0.075)	\$0.000				
Total	\$20.055	\$20.055	\$0.000	\$3.300				
PTSID: 0114S TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	31-May-20		
					# of months late:	0		
					% Construction Change Order:	1%		
					Design as Percent of Construction:	4%		
					Other as Percent of Construction:	17%		

Hope Valley Bridges (69D)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		27-Jul-17	24-Oct-17	Sep-19
Design	\$0.637	\$0.637	\$0.000	\$0.609				
Construction	\$2.056	\$2.056	\$0.000	\$0.876				
Other	\$1.300	\$1.360	\$0.060	\$0.464				
Contingency	\$0.163	\$0.103	(\$0.060)	\$0.000				
Total	\$4.156	\$4.156	\$0.000	\$1.949				
PTSID: 0168H TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	30-Sep-19		
					# of months late:	0		
					% Construction Change Order:	3%		
					Design as Percent of Construction:	31%		
					Other as Percent of Construction:	66%		

Horton Farm Bridge No. 472 (57M)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Sep-17	28-Feb-18	Nov-19
Design	\$0.700	\$0.970	\$0.270	\$0.727				
Construction	\$12.450	\$13.212	\$0.762	\$5.794				
Other	\$2.753	\$2.421	(\$0.332)	\$1.141				
Contingency	\$0.700	\$0.000	(\$0.700)	\$0.000				
Total	\$16.603	\$16.603	\$0.000	\$7.662				
PTSID: 0143W TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	30-Nov-19		
					# of months late:	0		
					% Construction Change Order:	4%		
					Design as Percent of Construction:	NA		
					Other as Percent of Construction:	18%		

I-195 Corridor Bridges (77)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Sep-17	31-Jan-18	Jun-19
Design	\$2.532	\$2.532	\$0.000	\$2.423	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			
Construction	\$12.373	\$12.441	\$0.068	\$7.582				30-Jun-19
Other	\$4.122	\$4.122	\$0.000	\$1.350				0
Contingency	\$1.670	\$1.602	(\$0.068)	\$0.000				2%
Total	\$20.697	\$20.697	\$0.000	\$11.355				20%
PTSID: 0013M TYPE: BRIDGE <input type="checkbox"/> Legacy								33%

I-295 Bridges Contract 2

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		22-Sep-17	27-Mar-18	May-21
Design	\$1.749	\$1.749	\$0.000	\$1.235	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			
Construction	\$34.533	\$34.533	\$0.000	\$1.776				31-May-21
Other	\$3.285	\$3.285	\$0.000	\$0.147				0
Contingency	\$3.047	\$3.047	\$0.000	\$0.000				0%
Total	\$42.613	\$42.613	\$0.000	\$3.158				5%
PTSID: 0114U TYPE: BRIDGE <input type="checkbox"/> Legacy								10%

I-295 Bridges Contract I

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		22-Sep-17	27-Mar-18	May-21
Design	\$0.846	\$0.846	\$0.000	\$0.657	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			
Construction	\$16.907	\$16.957	\$0.050	\$1.178				31-May-21
Other	\$3.535	\$3.535	\$0.000	\$0.130				0
Contingency	\$1.350	\$1.300	(\$0.050)	\$0.000				0%
Total	\$22.638	\$22.638	\$0.000	\$1.965				5%
PTSID: 0114T TYPE: BRIDGE <input type="checkbox"/> Legacy								21%

I-95 Corridor Bridge Nos. 56101, 56121, 56201, 56221 (3T - F)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Sep-17	28-Mar-18	Apr-21
Design	\$0.872	\$0.872	\$0.000	\$0.814	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			
Construction	\$15.400	\$15.400	\$0.000	\$1.756				30-Apr-21
Other	\$2.089	\$2.089	\$0.000	\$0.178				0
Contingency	\$0.800	\$0.800	\$0.000	\$0.000				0%
Total	\$19.161	\$19.161	\$0.000	\$2.747				6%
PTSID: 0114R TYPE: BRIDGE <input type="checkbox"/> Legacy								14%

I-95 North & South Bridges at Toll Gate Road Nos. 683, 684 (5T - C)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Sep-17	23-Mar-18	Dec-19
Design	\$1.534	\$1.534	\$0.000	\$1.173	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			
Construction	\$19.229	\$19.229	\$0.000	\$2.577				31-Dec-19
Other	\$2.615	\$2.615	\$0.000	\$0.301				0
Contingency	\$1.900	\$1.900	\$0.000	\$0.000				0%
Total	\$25.278	\$25.278	\$0.000	\$4.052				8%
PTSID: 0114P TYPE: BRIDGE <input type="checkbox"/> Legacy								14%

Oxford Street Bridge No. 653 (2T)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		23-Aug-17	26-Feb-18	Jun-20
Design	\$0.460	\$0.582	\$0.122	\$0.377				
Construction	\$8.477	\$8.477	\$0.000	\$0.777				
Other	\$1.453	\$1.331	(\$0.122)	\$0.160				
Contingency	\$0.450	\$0.450	\$0.000	\$0.000				
Total	\$10.840	\$10.840	\$0.000	\$1.315				
PTSID: 0114N TYPE: BRIDGE <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			30-Jun-20
					# of months late:			0
					% Construction Change Order:			0%
					Design as Percent of Construction:			7%
					Other as Percent of Construction:			16%

Pine Street Bridge No. 548 (31)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		20-Sep-17	12-Dec-17	13-Nov-18
Design	\$0.600	\$0.600	\$0.000	\$0.466				
Construction	\$6.800	\$6.800	\$0.000	\$4.841				
Other	\$1.512	\$1.532	\$0.020	\$0.828				
Contingency	\$0.350	\$0.330	(\$0.020)	\$0.000				
Total	\$9.261	\$9.261	\$0.000	\$6.134				
PTSID: 0016J TYPE: BRIDGE <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			30-Jun-19
					# of months late:			-8
					% Construction Change Order:			0%
					Design as Percent of Construction:			9%
					Other as Percent of Construction:			23%

Reconstruction of the Route 6/10 Interchange

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-May-17	21-Dec-17	Nov-23
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$250.630	\$253.831	\$3.201	\$33.526				
Other	\$121.776	\$120.733	(\$1.043)	\$6.198				
Contingency	\$37.595	\$35.436	(\$2.159)	\$0.000				
Total	\$410.000	\$410.000	\$0.000	\$39.724				
PTSID: 0027B TYPE: BRIDGE <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			30-Nov-23
					# of months late:			0
					% Construction Change Order:			0%
					Design as Percent of Construction:			
					Other as Percent of Construction:			48%

Route 146 Corridor Bridges (38)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		27-Sep-17	03-Jan-18	Dec-19
Design	\$0.650	\$0.810	\$0.160	\$0.845				
Construction	\$9.400	\$6.833	(\$2.567)	\$5.875				
Other	(\$0.067)	\$3.210	\$3.277	\$1.093				
Contingency	\$1.410	\$0.540	(\$0.870)	\$0.000				
Total	\$11.393	\$11.393	\$0.000	\$7.813				
PTSID: 0013L TYPE: BRIDGE <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			31-Dec-19
					# of months late:			0
					% Construction Change Order:			22%
					Design as Percent of Construction:			12%
					Other as Percent of Construction:			47%

Simmons ville Bridge No. 326 (57C)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Sep-17	11-Jan-18	May-19
Design	\$0.379	\$0.379	\$0.000	\$0.363				
Construction	\$1.511	\$1.511	\$0.000	\$0.989				
Other	\$0.824	\$0.824	\$0.000	\$0.386				
Contingency	\$0.075	\$0.075	\$0.000	\$0.000				
Total	\$2.789	\$2.789	\$0.000	\$1.738				
PTSID: 0014F TYPE: BRIDGE <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			31-May-19
					# of months late:			0
					% Construction Change Order:			0%
					Design as Percent of Construction:			NA
					Other as Percent of Construction:			55%

Victory Highway Bridge No. 589 (71)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-Aug-17	11-Oct-17	Sep-21
Design	\$0.150	\$0.331	\$0.181	\$0.210	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			30-Sep-21
Construction	\$12.320	\$12.320	\$0.000	\$5.574				0
Other	\$5.220	\$5.435	\$0.215	\$1.154				-2%
Contingency	\$1.358	\$0.962	(\$0.396)	\$0.000				NA
Total	\$19.048	\$19.048	\$0.000	\$6.938				44%
PTSID: 0168C TYPE: BRIDGE <input type="checkbox"/> Legacy								

Wood River Valley Bridge No. 404, I-95 North & South (7T - A)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Apr-17	24-Jan-18	Aug-20
Design	\$0.425	\$0.530	\$0.105	\$0.348	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			31-Aug-20
Construction	\$12.137	\$12.137	\$0.000	\$1.270				0
Other	\$3.032	\$3.048	\$0.016	\$0.079				0%
Contingency	\$1.214	\$1.092	(\$0.122)	\$0.000				4%
Total	\$16.808	\$16.808	\$0.000	\$1.696				25%
PTSID: 0114K TYPE: BRIDGE <input type="checkbox"/> Legacy								

OPERATING

2017 Crack Sealing Limited Access

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Apr-17	31-Jul-17	28-Sep-17
Design	\$0.000	\$0.000	\$0.000	\$0.000	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			31-Oct-17
Construction	\$0.500	\$0.500	\$0.000	\$0.475				-1
Other	\$0.327	\$0.327	\$0.000	\$0.145				-5%
Contingency	\$0.066	\$0.066	\$0.000	\$0.000				
Total	\$0.893	\$0.893	\$0.000	\$0.620				65%
PTSID: 0084C TYPE: OPERATING <input type="checkbox"/> Legacy								

2017 Crack Sealing North and East Regions

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Apr-17	31-Jul-17	28-Sep-17
Design	\$0.000	\$0.000	\$0.000	\$0.000	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			31-Oct-17
Construction	\$0.544	\$0.544	\$0.000	\$0.495				-1
Other	\$0.322	\$0.322	\$0.000	\$0.159				0%
Contingency	\$0.066	\$0.066	\$0.000	\$0.000				
Total	\$0.932	\$0.932	\$0.000	\$0.653				59%
PTSID: 0084B TYPE: OPERATING <input type="checkbox"/> Legacy								

2017 Crack Sealing South and Central Regions

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Apr-17	31-Jul-17	02-Oct-17
Design	\$0.000	\$0.000	\$0.000	\$0.000	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			31-Oct-17
Construction	\$0.578	\$0.600	\$0.022	\$0.554				-1
Other	\$0.322	\$0.300	(\$0.022)	\$0.262				4%
Contingency	\$0.066	\$0.066	\$0.000	\$0.000				
Total	\$0.966	\$0.966	\$0.000	\$0.816				50%
PTSID: 0084A TYPE: OPERATING <input type="checkbox"/> Legacy								

2017 Paver Placed Elastomeric Surface Treatment

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Apr-17	30-Jun-17	08-Dec-17
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$1.182	\$1.182	\$0.000	\$0.851				
Other	\$0.449	\$0.494	\$0.045	\$0.350				
Contingency	\$0.113	\$0.068	(\$0.045)	\$0.000				
Total	\$1.744	\$1.744	\$0.000	\$1.202				
PTSID: 0086Y TYPE: OPERATING <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 30-Nov-17 # of months late: 0 % Construction Change Order: -1% Design as Percent of Construction: NA Other as Percent of Construction: 42%			

2017 Rubberized Asphalt Chip Sealing

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Apr-17	31-Jul-17	29-Jun-18
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$1.863	\$1.978	\$0.115	\$1.881				
Other	\$0.429	\$0.314	(\$0.115)	\$0.172				
Contingency	\$0.133	\$0.133	\$0.000	\$0.000				
Total	\$2.425	\$2.425	\$0.000	\$2.053				
PTSID: 0086X TYPE: OPERATING <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 30-Jun-18 # of months late: 0 % Construction Change Order: 4% Design as Percent of Construction: Other as Percent of Construction: 16%			

2017-2018 Statewide Pavement Striping -North

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Feb-17	31-May-17	31-Oct-18
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$2.011	\$1.816	(\$0.195)	\$1.584				
Other	\$0.839	\$0.716	(\$0.123)	\$0.487				
Contingency	\$0.252	\$0.430	\$0.178	\$0.000				
Total	\$3.101	\$2.962	(\$0.139)	\$2.071				
PTSID: 0073M TYPE: OPERATING <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 30-Apr-19 # of months late: -6 % Construction Change Order: -2% Design as Percent of Construction: Other as Percent of Construction: 39%			

I-95 Corridor Preservation - Bridge Washing (58C)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-May-17	31-Jul-17	Apr-19
Design	\$0.422	\$0.443	\$0.021	\$0.267				
Construction	\$5.198	\$5.510	\$0.312	\$3.000				
Other	\$1.076	\$1.141	\$0.064	\$0.708				
Contingency	\$0.635	\$0.238	(\$0.397)	\$0.000				
Total	\$7.331	\$7.331	\$0.000	\$3.975				
PTSID: 0201V TYPE: OPERATING <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-Dec-18 # of months late: 4 % Construction Change Order: 6% Design as Percent of Construction: 8% Other as Percent of Construction: 21%			

Statewide Pavement Striping Eastbay 17-18

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Feb-17	31-May-17	09-Aug-18
Design	\$0.046	\$0.046	\$0.000	\$0.000				
Construction	\$1.929	\$1.929	\$0.001	\$1.495				
Other	\$0.406	\$0.466	\$0.060	\$0.366				
Contingency	\$0.140	\$0.080	(\$0.061)	\$0.000				
Total	\$2.521	\$2.521	\$0.000	\$1.860				
PTSID: 0073J TYPE: OPERATING <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-May-19 # of months late: -10 % Construction Change Order: 0% Design as Percent of Construction: 2% Other as Percent of Construction: 24%			

PAVEMENT

1 R Improvements to Winsor Avenue

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Sep-17	25-Jan-18	27-Jul-18
Design	\$0.133	\$0.133	\$0.000	\$0.053				
Construction	\$1.100	\$1.100	\$0.000	\$0.848				
Other	\$0.847	\$0.411	(\$0.436)	\$0.234				
Contingency	\$0.055	\$0.000	(\$0.055)	\$0.000				
Total	\$2.135	\$1.644	(\$0.491)	\$1.135				
PTSID: 0173U TYPE: PAVEMENT <input type="checkbox"/> Legacy								
						Anticipated Completion at NTP: 31-Aug-18 # of months late: -1 % Construction Change Order: -1% Design as Percent of Construction: 12% Other as Percent of Construction: 37%		

East Main Road 1R Improvements

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		27-Dec-16	28-Apr-17	06-Dec-18
Design	\$0.500	\$0.500	\$0.000	\$0.109				
Construction	\$6.200	\$6.406	\$0.206	\$3.855				
Other	\$2.437	\$2.517	\$0.080	\$1.430				
Contingency	\$0.314	\$0.028	(\$0.286)	\$0.000				
Total	\$9.451	\$9.451	\$0.000	\$5.394				
PTSID: 0007C TYPE: PAVEMENT <input type="checkbox"/> Legacy								
						Anticipated Completion at NTP: 30-Nov-18 # of months late: 0 % Construction Change Order: 4% Design as Percent of Construction: NA Other as Percent of Construction: 39%		

I-95 Resurfacing (Rt 2 to Service Avenue)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		27-Jul-17	10-Oct-17	05-Oct-18
Design	\$0.600	\$0.414	(\$0.186)	\$0.366				
Construction	\$6.786	\$6.961	\$0.175	\$5.368				
Other	\$1.093	\$1.171	\$0.078	\$0.744				
Contingency	\$0.339	\$0.271	(\$0.068)	\$0.000				
Total	\$8.817	\$8.817	\$0.000	\$6.478				
PTSID: 0088A TYPE: PAVEMENT <input type="checkbox"/> Legacy								
						Anticipated Completion at NTP: 30-Nov-18 # of months late: -2 % Construction Change Order: 0% Design as Percent of Construction: 6% Other as Percent of Construction: 17%		

I-95 Resurfacing, C-2 (Pawtucket)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-Jul-17	31-Oct-17	25-Sep-18
Design	\$0.400	\$0.420	\$0.020	\$0.215				
Construction	\$3.000	\$3.000	\$0.000	\$1.403				
Other	\$1.317	\$1.337	\$0.020	\$0.421				
Contingency	\$0.300	\$0.260	(\$0.040)	\$0.000				
Total	\$5.017	\$5.017	\$0.000	\$2.038				
PTSID: 0082C TYPE: PAVEMENT <input type="checkbox"/> Legacy								
						Anticipated Completion at NTP: 30-Nov-18 # of months late: -2 % Construction Change Order: 0% Design as Percent of Construction: NA Other as Percent of Construction: 45%		

Improvements to US Route 1 (South Kingstown)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		22-Sep-17	06-Feb-18	31-Aug-18
Design	\$0.414	\$0.414	\$0.000	\$0.335				
Construction	\$5.278	\$5.278	\$0.000	\$4.617				
Other	\$1.194	\$1.194	\$0.000	\$0.710				
Contingency	\$0.238	\$0.238	\$0.000	\$0.000				
Total	\$7.123	\$7.123	\$0.000	\$5.661				
PTSID: 0081D TYPE: PAVEMENT <input type="checkbox"/> Legacy								
						Anticipated Completion at NTP: 30-Sep-18 # of months late: -1 % Construction Change Order: 1% Design as Percent of Construction: 8% Other as Percent of Construction: 23%		

Pavement Preservation to Rt 1A (Newport Ave)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		26-Sep-17	09-Jan-18	14-Dec-18
Design	\$0.710	\$0.710	\$0.000	\$0.566				
Construction	\$3.135	\$3.135	\$0.000	\$1.956				
Other	\$0.941	\$0.941	\$0.000	\$0.940				
Contingency	\$0.149	\$0.149	\$0.000	\$0.000				
Total	\$4.935	\$4.935	\$0.000	\$3.462				
PTSID: 0081K TYPE: PAVEMENT <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-May-19 # of months late: -6 % Construction Change Order: 1% Design as Percent of Construction: 23% Other as Percent of Construction: 30%			

Route 146 Improvements

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		22-Feb-17	03-May-17	17-Nov-17
Design	\$0.767	\$0.767	\$0.000	\$0.347				
Construction	\$4.751	\$4.728	(\$0.023)	\$4.230				
Other	\$2.197	\$2.199	\$0.002	\$0.850				
Contingency	\$0.200	\$0.200	\$0.000	\$0.000				
Total	\$7.915	\$7.893	(\$0.022)	\$5.427				
PTSID: 0081W TYPE: PAVEMENT <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-May-18 # of months late: -7 % Construction Change Order: 1% Design as Percent of Construction: NA Other as Percent of Construction: 47%			

Route 24 Improvements

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		23-Jun-17	03-Oct-17	18-Oct-18
Design	\$0.390	\$0.465	\$0.075	\$0.357				
Construction	\$4.637	\$5.169	\$0.532	\$4.061				
Other	\$2.735	\$2.420	(\$0.315)	\$0.791				
Contingency	\$0.300	\$0.008	(\$0.292)	\$0.000				
Total	\$8.062	\$8.062	\$0.000	\$5.209				
PTSID: 0081R TYPE: PAVEMENT <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 30-Nov-18 # of months late: -1 % Construction Change Order: 5% Design as Percent of Construction: NA Other as Percent of Construction: 47%			

Route 4 Improvements, C-2

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		14-Oct-16	12-Jan-17	31-May-18
Design	\$0.130	\$0.205	\$0.075	\$0.112				
Construction	\$3.960	\$4.094	\$0.134	\$3.597				
Other	\$1.242	\$1.196	(\$0.046)	\$0.817				
Contingency	\$0.198	\$0.035	(\$0.163)	\$0.000				
Total	\$5.530	\$5.530	\$0.000	\$4.526				
PTSID: 0166H TYPE: PAVEMENT <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-Aug-17 # of months late: 9 % Construction Change Order: 2% Design as Percent of Construction: NA Other as Percent of Construction: 29%			

Snell Road Improvements

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		26-Jul-17	04-Oct-17	01-Dec-17
Design	\$0.110	\$0.110	\$0.000	\$0.072				
Construction	\$0.880	\$0.880	\$0.000	\$0.707				
Other	\$0.525	\$0.525	\$0.000	\$0.226				
Contingency	\$0.044	\$0.044	\$0.000	\$0.000				
Total	\$1.559	\$1.559	\$0.000	\$1.004				
PTSID: 0173S TYPE: PAVEMENT <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-Dec-18 # of months late: -13 % Construction Change Order: 2% Design as Percent of Construction: NA Other as Percent of Construction: 60%			

US Route 6 Hartford Ave

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		08-Sep-17	14-Dec-17	May-19
Design	\$0.600	\$0.600	\$0.000	\$0.470				
Construction	\$5.900	\$5.900	\$0.000	\$3.265				
Other	\$2.238	\$2.238	\$0.000	\$1.092				
Contingency	\$0.295	\$0.295	\$0.000	\$0.000				
Total	\$9.033	\$9.033	\$0.000	\$4.827				
PTSID: 0173Z TYPE: PAVEMENT <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-May-19 # of months late: 0 % Construction Change Order: 0% Design as Percent of Construction: 10% Other as Percent of Construction: 38%			

Woodville Road Improvements

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		16-Aug-17	25-Oct-17	18-Sep-18
Design	\$0.300	\$0.350	\$0.050	\$0.123				
Construction	\$3.334	\$3.104	(\$0.230)	\$2.344				
Other	\$1.299	\$1.284	(\$0.015)	\$0.629				
Contingency	\$0.202	\$0.167	(\$0.035)	\$0.000				
Total	\$5.134	\$4.904	(\$0.230)	\$3.096				
PTSID: 0165V TYPE: PAVEMENT <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 30-Nov-18 # of months late: -2 % Construction Change Order: -7% Design as Percent of Construction: NA Other as Percent of Construction: 41%			

STORMWATER

High Street/Kingstown Road Stormwater Mitigation

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		24-Mar-17	07-Jun-17	29-Sep-17
Design	\$0.100	\$0.100	\$0.000	\$0.098				
Construction	\$0.224	\$0.224	\$0.000	\$0.223				
Other	\$0.374	\$0.211	(\$0.163)	\$0.132				
Contingency	\$0.016	\$0.011	(\$0.005)	\$0.000				
Total	\$0.715	\$0.547	(\$0.168)	\$0.453				
PTSID: 0166M TYPE: STORMWATER <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 30-Nov-17 # of months late: -2 % Construction Change Order: 0% Design as Percent of Construction: 45% Other as Percent of Construction: 94%			

TAP/OTHER

Blackstone Bikeway 8C

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		07-Jun-17	07-Sep-17	13-Nov-18
Design	\$0.150	\$0.165	\$0.015	\$0.000				
Construction	\$2.800	\$2.800	\$0.000	\$2.541				
Other	\$1.701	\$1.686	(\$0.015)	\$0.959				
Contingency	\$0.140	\$0.140	\$0.000	\$0.000				
Total	\$4.791	\$4.791	\$0.000	\$3.500				
PTSID: 0021U TYPE: TAP/OTHER <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-Oct-19 # of months late: -12 % Construction Change Order: 1% Design as Percent of Construction: 6% Other as Percent of Construction: 60%			

Rhodeworks Toll Facilities

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		05-Dec-16	21-Dec-17	Dec-20
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$41.826	\$42.036	\$0.210	\$8.372				
Other	\$15.572	\$15.572	\$0.000	\$6.492				
Contingency	\$4.183	\$3.973	(\$0.210)	\$0.000				
Total	\$61.580	\$61.580	\$0.000	\$14.864				
PTSID: 0006A TYPE: TAP/OTHER <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 30-Jun-19 # of months late: 18 % Construction Change Order: 0% Design as Percent of Construction: Other as Percent of Construction: 37%			

TRAFFIC

Coventry - Local Safety Improvements

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-May-17	30-Sep-17	31-May-18
Design	\$0.040	\$0.040	\$0.000	\$0.000				
Construction	\$0.250	\$0.250	\$0.000	\$0.000				
Other	\$0.200	\$0.203	\$0.003	\$0.330				
Contingency	\$0.030	\$0.027	(\$0.003)	\$0.000				
Total	\$0.520	\$0.520	\$0.000	\$0.330				
PTSID: 0025E TYPE: TRAFFIC <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			30-Sep-18
					# of months late:			-4
					% Construction Change Order:			0%
					Design as Percent of Construction:			NA
					Other as Percent of Construction:			81%

Cranston - Local Safety Improvements

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-Aug-17	30-Nov-17	02-Nov-18
Design	\$0.117	\$0.117	\$0.000	\$0.057				
Construction	\$0.530	\$0.530	\$0.000	\$0.399				
Other	\$0.236	\$0.239	\$0.003	\$0.278				
Contingency	\$0.050	\$0.047	(\$0.003)	\$0.000				
Total	\$0.933	\$0.933	\$0.000	\$0.734				
PTSID: 0025F TYPE: TRAFFIC <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			30-Nov-18
					# of months late:			-1
					% Construction Change Order:			5%
					Design as Percent of Construction:			NA
					Other as Percent of Construction:			45%

Diamond Hill Road Improvements at Mendon Road

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		15-Sep-17	18-Jan-18	Nov-19
Design	\$0.260	\$0.260	\$0.000	\$0.222				
Construction	\$1.531	\$1.546	\$0.015	\$0.216				
Other	\$1.226	\$1.307	\$0.082	\$0.609				
Contingency	\$0.153	\$0.056	(\$0.097)	\$0.000				
Total	\$3.170	\$3.170	\$0.000	\$1.047				
PTSID: 0153T TYPE: TRAFFIC <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			30-Nov-19
					# of months late:			0
					% Construction Change Order:			1%
					Design as Percent of Construction:			NA
					Other as Percent of Construction:			85%

High Friction Surface Treatments 2016

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		27-Jan-17	30-Apr-17	18-Sep-17
Design	\$0.040	\$0.040	\$0.000	\$0.027				
Construction	\$0.579	\$0.579	\$0.000	\$0.503				
Other	\$0.653	\$0.661	\$0.008	\$0.080				
Contingency	\$0.037	\$0.029	(\$0.008)	\$0.000				
Total	\$1.308	\$1.308	\$0.000	\$0.610				
PTSID: 0025J TYPE: TRAFFIC <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			31-Jan-18
					# of months late:			-5
					% Construction Change Order:			0%
					Design as Percent of Construction:			NA
					Other as Percent of Construction:			114%

HSIP-Intersection Safety Improvements to Route 108 at Curtis Corner Rd

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		22-Sep-17	18-Jan-18	21-Sep-18
Design	\$0.042	\$0.042	\$0.000	\$0.000				
Construction	\$0.700	\$0.700	\$0.000	\$0.616				
Other	\$0.745	\$0.745	\$0.000	\$0.329				
Contingency	\$0.032	\$0.032	\$0.000	\$0.000				
Total	\$1.518	\$1.518	\$0.000	\$0.945				
PTSID: 0073Z TYPE: TRAFFIC <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			31-Jul-19
					# of months late:			-10
					% Construction Change Order:			2%
					Design as Percent of Construction:			6%
					Other as Percent of Construction:			106%

Improvements to Rt 44/100 Intersection and Chepachet River Bridge Repair C-3E

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		04-Jan-17	28-Mar-17	25-May-18
Design	\$0.330	\$0.405	\$0.075	\$0.159				
Construction	\$1.468	\$1.468	\$0.000	\$1.205				
Other	\$2.016	\$1.949	(\$0.068)	\$0.775				
Contingency	\$0.075	\$0.068	(\$0.008)	\$0.000				
Total	\$3.889	\$3.889	\$0.000	\$2.138				
PTSID: 0061K TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-May-18 # of months late: 0 % Construction Change Order: 2% Design as Percent of Construction: 28% Other as Percent of Construction: 133%			

Intersection Safety Improvements Newport, Warwick, Johnston

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Sep-17	16-Jan-18	02-Nov-18
Design	\$0.236	\$0.221	(\$0.015)	\$0.072				
Construction	\$1.100	\$1.100	\$0.000	\$0.543				
Other	\$0.414	\$0.594	\$0.180	\$0.354				
Contingency	\$0.165	\$0.000	(\$0.165)	\$0.000				
Total	\$1.915	\$1.915	\$0.000	\$0.969				
PTSID: 0011D TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 30-Apr-19 # of months late: -6 % Construction Change Order: -1% Design as Percent of Construction: 20% Other as Percent of Construction: 54%			

Statewide Road Diet 2017

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Aug-17	21-Nov-17	10-Aug-18
Design	\$0.065	\$0.065	\$0.000	\$0.000				
Construction	\$0.549	\$0.561	\$0.012	\$0.387				
Other	\$0.430	\$0.445	\$0.015	\$0.230				
Contingency	\$0.055	\$0.028	(\$0.027)	\$0.000				
Total	\$1.098	\$1.098	\$0.000	\$0.617				
PTSID: 0025P TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 30-Nov-18 # of months late: -4 % Construction Change Order: -1% Design as Percent of Construction: 12% Other as Percent of Construction: 79%			

Traffic Signal Optimization, C-3, 2016

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		22-Feb-17	24-May-17	29-Jun-18
Design	\$0.228	\$0.228	\$0.000	\$0.193				
Construction	\$1.403	\$1.403	\$0.000	\$1.253				
Other	\$0.511	\$0.511	\$0.000	\$0.629				
Contingency	\$0.140	\$0.140	\$0.000	\$0.000				
Total	\$2.282	\$2.282	\$0.000	\$2.075				
PTSID: 0072J TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-Jul-18 # of months late: -1 % Construction Change Order: 5% Design as Percent of Construction: NA Other as Percent of Construction: 36%			

FFY 2018 PROJECTS

Insert A

FFY18

BRIDGE

Aquidneck Island Bridge Preservation

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		19-Sep-18	26-Nov-18	May-21
Design	\$0.520	\$0.520	\$0.000	\$0.388				
Construction	\$5.355	\$5.355	\$0.000	\$0.000				
Other	\$1.830	\$1.830	\$0.000	\$0.072				
Contingency	\$0.375	\$0.375	\$0.000	\$0.000				
Total	\$8.080	\$8.080	\$0.000	\$0.460				
PTSID: 0015A TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			31-May-21
					# of months late:			0
					% Construction Change Order:			0%
					Design as Percent of Construction:			10%
					Other as Percent of Construction:			34%

Barbs Hill Road Bridge (58E)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		12-Jul-18	26-Sep-18	Jun-20
Design	\$0.625	\$0.625	\$0.000	\$0.254				
Construction	\$1.520	\$1.520	\$0.000	\$0.000				
Other	\$1.348	\$1.348	\$0.000	\$0.136				
Contingency	\$0.076	\$0.076	\$0.000	\$0.000				
Total	\$3.569	\$3.569	\$0.000	\$0.390				
PTSID: 0201B TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			30-Jun-20
					# of months late:			0
					% Construction Change Order:			0%
					Design as Percent of Construction:			41%
					Other as Percent of Construction:			89%

Big River Bridge

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Nov-17	06-Mar-18	Jan-21
Design	\$0.375	\$0.375	\$0.000	\$0.249				
Construction	\$2.322	\$2.322	\$0.000	\$0.541				
Other	\$1.260	\$1.260	\$0.000	\$0.372				
Contingency	\$0.115	\$0.115	\$0.000	\$0.000				
Total	\$4.072	\$4.072	\$0.000	\$1.162				
PTSID: 0143A TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			31-Jan-21
					# of months late:			0
					% Construction Change Order:			0%
					Design as Percent of Construction:			NA
					Other as Percent of Construction:			54%

Bridge Group 06

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Sep-18	18-Dec-18	May-21
Design	\$0.819	\$0.819	\$0.000	\$0.620				
Construction	\$7.695	\$7.695	\$0.000	\$0.000				
Other	\$1.529	\$1.529	\$0.000	\$0.046				
Contingency	\$0.385	\$0.385	\$0.000	\$0.000				
Total	\$10.427	\$10.427	\$0.000	\$0.666				
PTSID: 0013P TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			31-May-21
					# of months late:			0
					% Construction Change Order:			0%
					Design as Percent of Construction:			11%
					Other as Percent of Construction:			20%

Bridge Group 59A - Park Ave RR

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Apr-18	Jul-19	Aug-21
Design	NA	\$1.037	NA	\$0.562				
Construction	NA	\$5.900	NA	\$0.000				
Other	NA	\$2.051	NA	\$0.280				
Contingency	NA	\$0.237	NA	\$0.000				
Total	NA	\$9.225	NA	\$0.842				
PTSID: 0194C TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			NA
					# of months late:			NA
					% Construction Change Order:			0%
					Design as Percent of Construction:			18%
					Other as Percent of Construction:			35%

Bridge Preservation BG - 05

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		19-Sep-18	05-Dec-18	Dec-20
Design	\$1.237	\$1.237	\$0.000	\$0.931	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			31-Dec-20
Construction	\$7.300	\$7.300	\$0.000	\$0.000				0
Other	\$1.853	\$1.853	\$0.000	\$0.031				0%
Contingency	\$0.378	\$0.378	\$0.000	\$0.000				17%
Total	\$10.768	\$10.768	\$0.000	\$0.962				25%
PTSID: 0013F TYPE: BRIDGE <input type="checkbox"/> Legacy								

Centerville Rd Bridge

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Dec-17	29-Mar-18	Apr-20
Design	\$0.370	\$0.370	\$0.000	\$0.200	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			30-Apr-20
Construction	\$3.808	\$3.808	\$0.000	\$0.679				0
Other	\$1.687	\$1.687	\$0.000	\$0.146				0%
Contingency	\$0.250	\$0.250	\$0.000	\$0.000				10%
Total	\$6.115	\$6.115	\$0.000	\$1.024				44%
PTSID: 0014D TYPE: BRIDGE <input type="checkbox"/> Legacy								

East Bay Bridge Preservation

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		14-Aug-18	29-Oct-18	May-21
Design	\$1.480	\$1.480	\$0.000	\$1.306	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			31-May-21
Construction	\$6.500	\$6.500	\$0.000	\$0.000				0
Other	\$2.133	\$2.133	\$0.000	\$0.049				0%
Contingency	\$0.625	\$0.625	\$0.000	\$0.000				23%
Total	\$10.738	\$10.738	\$0.000	\$1.355				33%
PTSID: 0013U TYPE: BRIDGE <input type="checkbox"/> Legacy								

Farnum Pike Bridges

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		20-Feb-18	Jan-19	Jun-22
Design	NA	\$0.774	NA	\$0.540	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			NA
Construction	NA	\$9.980	NA	\$0.000				NA
Other	NA	\$2.115	NA	\$0.104				0%
Contingency	NA	\$0.500	NA	\$0.000				8%
Total	NA	\$13.369	NA	\$0.644				21%
PTSID: 0114J TYPE: BRIDGE <input type="checkbox"/> Legacy								

Geneva Pond Bridge

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-May-18	02-Aug-18	May-20
Design	\$0.460	\$0.460	\$0.000	\$0.322	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			31-May-20
Construction	\$2.502	\$2.502	\$0.000	\$0.000				0
Other	\$1.944	\$1.944	\$0.000	\$0.006				0%
Contingency	\$0.250	\$0.250	\$0.000	\$0.000				18%
Total	\$5.156	\$5.156	\$0.000	\$0.328				78%
PTSID: 0017G TYPE: BRIDGE <input type="checkbox"/> Legacy								

I-295 Bridges - Bridge Group 09

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		18-Sep-18	05-Dec-18	May-20
Design	\$0.998	\$0.998	\$0.000	\$0.840	Anticipated Completion at NTP: 31-May-20 # of months late: 0 % Construction Change Order: 0% Design as Percent of Construction: 37% Other as Percent of Construction: 34%			
Construction	\$2.664	\$2.664	\$0.000	\$0.000				
Other	\$0.895	\$0.895	\$0.000	\$0.043				
Contingency	\$0.080	\$0.080	\$0.000	\$0.000				
Total	\$4.637	\$4.637	\$0.000	\$0.883				
PTSID: 0013G TYPE: BRIDGE <input type="checkbox"/> Legacy								

I-295 Bridges Contract 3

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Nov-17	30-Oct-18	Oct-22
Design	\$0.788	\$0.788	\$0.000	\$0.269	Anticipated Completion at NTP: 31-Oct-22 # of months late: 0 % Construction Change Order: 0% Design as Percent of Construction: 7% Other as Percent of Construction: 32%			
Construction	\$10.729	\$10.729	\$0.000	\$0.000				
Other	\$3.381	\$3.381	\$0.000	\$0.064				
Contingency	\$1.609	\$1.609	\$0.000	\$0.000				
Total	\$16.508	\$16.508	\$0.000	\$0.334				
PTSID: 0114V TYPE: BRIDGE <input type="checkbox"/> Legacy								

Lafayette Road Bridge

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Aug-18	15-Nov-18	Aug-20
Design	\$0.800	\$0.800	\$0.000	\$0.642	Anticipated Completion at NTP: 31-Aug-20 # of months late: 0 % Construction Change Order: 0% Design as Percent of Construction: 13% Other as Percent of Construction: 27%			
Construction	\$5.944	\$5.944	\$0.000	\$0.000				
Other	\$1.598	\$1.598	\$0.000	\$0.045				
Contingency	\$0.400	\$0.400	\$0.000	\$0.000				
Total	\$8.742	\$8.742	\$0.000	\$0.687				
PTSID: 0015B TYPE: BRIDGE <input type="checkbox"/> Legacy								

Louisquisset Ramp Bridge

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		24-May-18	07-Aug-18	Nov-20
Design	\$0.775	\$0.775	\$0.000	\$0.658	Anticipated Completion at NTP: 30-Nov-20 # of months late: 0 % Construction Change Order: 0% Design as Percent of Construction: 21% Other as Percent of Construction: 47%			
Construction	\$3.661	\$3.661	\$0.000	\$0.000				
Other	\$1.733	\$1.733	\$0.000	\$0.050				
Contingency	\$0.300	\$0.300	\$0.000	\$0.000				
Total	\$6.469	\$6.469	\$0.000	\$0.708				
PTSID: 0167C TYPE: BRIDGE <input type="checkbox"/> Legacy								

Railroad Avenue Bridge

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		24-Oct-17	30-Jan-18	15-Nov-18
Design	\$0.500	\$0.500	\$0.000	\$0.339	Anticipated Completion at NTP: 30-Jun-19 # of months late: -8 % Construction Change Order: 1% Design as Percent of Construction: 29% Other as Percent of Construction: 76%			
Construction	\$1.702	\$1.702	\$0.000	\$0.957				
Other	\$1.290	\$1.290	\$0.000	\$0.477				
Contingency	\$0.077	\$0.077	\$0.000	\$0.000				
Total	\$3.569	\$3.569	\$0.000	\$1.773				
PTSID: 0201A TYPE: BRIDGE <input type="checkbox"/> Legacy								

Reconstruction of Howard Road Bridge

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		26-Sep-18	Jan-19	Jun-20
Design	NA	\$0.397	NA	\$0.291				
Construction	NA	\$0.850	NA	\$0.000				
Other	NA	\$0.625	NA	\$0.099				
Contingency	NA	\$0.100	NA	\$0.000				
Total	NA	\$1.972	NA	\$0.390				
PTSID: 0145Q TYPE: BRIDGE <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			NA
					# of months late:			NA
					% Construction Change Order:			0%
					Design as Percent of Construction:			47%
					Other as Percent of Construction:			73%

Replacement of Louisquisset Pike Bridge

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		23-Mar-18	Feb-19	Dec-21
Design	NA	\$0.801	NA	\$0.711				
Construction	NA	\$10.000	NA	\$0.000				
Other	NA	\$2.815	NA	\$0.095				
Contingency	NA	\$0.900	NA	\$0.000				
Total	NA	\$14.516	NA	\$0.807				
PTSID: 0014Z TYPE: BRIDGE <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			NA
					# of months late:			NA
					% Construction Change Order:			0%
					Design as Percent of Construction:			8%
					Other as Percent of Construction:			28%

RI-146 Area Bridges- Contract 1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Aug-18	15-Nov-18	May-20
Design	\$1.125	\$1.125	\$0.000	\$0.695				
Construction	\$3.633	\$3.633	\$0.000	\$0.000				
Other	\$2.174	\$2.174	\$0.000	\$0.036				
Contingency	\$0.180	\$0.180	\$0.000	\$0.000				
Total	\$7.112	\$7.112	\$0.000	\$0.731				
PTSID: 0013S TYPE: BRIDGE <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			31-May-20
					# of months late:			0
					% Construction Change Order:			0%
					Design as Percent of Construction:			31%
					Other as Percent of Construction:			60%

Woonasquatucket River Bridge

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Nov-17	28-Aug-18	Jun-21
Design	\$0.450	\$0.450	\$0.000	\$0.369				
Construction	\$6.700	\$6.700	\$0.000	\$0.152				
Other	\$2.626	\$2.626	\$0.000	\$0.059				
Contingency	\$1.040	\$1.040	\$0.000	\$0.000				
Total	\$10.816	\$10.816	\$0.000	\$0.580				
PTSID: 0017E TYPE: BRIDGE <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			30-Jun-21
					# of months late:			0
					% Construction Change Order:			0%
					Design as Percent of Construction:			7%
					Other as Percent of Construction:			39%

OPERATING

2018 Crack Sealing North and East Regions

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		22-Dec-17	26-Mar-18	05-Sep-18
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$0.666	\$0.666	\$0.000	\$0.554				
Other	\$0.251	\$0.251	\$0.000	\$0.056				
Contingency	\$0.033	\$0.033	\$0.000	\$0.000				
Total	\$0.950	\$0.950	\$0.000	\$0.610				
PTSID: 0105F TYPE: OPERATING <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			31-Oct-18
					# of months late:			-2
					% Construction Change Order:			0%
					Design as Percent of Construction:			
					Other as Percent of Construction:			38%

2018 Crack Sealing South and Central Regions

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		20-Dec-17	08-Mar-18	15-Aug-18
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$0.698	\$0.698	\$0.000	\$0.625				
Other	\$0.251	\$0.251	\$0.000	\$0.068				
Contingency	\$0.033	\$0.033	\$0.000	\$0.000				
Total	\$0.982	\$0.982	\$0.000	\$0.693				
PTSID: 0105B TYPE: OPERATING <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-Oct-18 # of months late: -3 % Construction Change Order: 0% Design as Percent of Construction: NA Other as Percent of Construction: 36%			

2018 Limited Access Crack Sealing

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		11-May-18	27-Jul-18	30-Oct-18
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$0.342	\$0.342	\$0.000	\$0.339				
Other	\$0.218	\$0.218	\$0.000	\$0.031				
Contingency	\$0.040	\$0.040	\$0.000	\$0.000				
Total	\$0.600	\$0.600	\$0.000	\$0.370				
PTSID: 0105C TYPE: OPERATING <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-Oct-18 # of months late: 0 % Construction Change Order: 0% Design as Percent of Construction: Other as Percent of Construction: 64%			

2018 Paver Placed Elastomeric Surface Treatment C- 2

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		25-May-18	02-Aug-18	13-Dec-18
Design	\$0.000	\$0.008	\$0.008	\$0.000				
Construction	\$2.009	\$2.009	\$0.000	\$1.143				
Other	\$0.340	\$0.362	\$0.022	\$0.177				
Contingency	\$0.060	\$0.030	(\$0.030)	\$0.000				
Total	\$2.409	\$2.409	\$0.000	\$1.320				
PTSID: 0105G TYPE: OPERATING <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 30-Nov-18 # of months late: 0 % Construction Change Order: 0% Design as Percent of Construction: 0% Other as Percent of Construction: 18%			

2018 Paver Placed Elastomeric Surface Treatment C-1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		27-Dec-17	20-Feb-18	11-Oct-18
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$1.237	\$1.237	\$0.000	\$1.064				
Other	\$0.339	\$0.339	\$0.000	\$0.170				
Contingency	\$0.075	\$0.075	\$0.000	\$0.000				
Total	\$1.651	\$1.651	\$0.000	\$1.234				
PTSID: 0105D TYPE: OPERATING <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 30-Nov-18 # of months late: -2 % Construction Change Order: 0% Design as Percent of Construction: Other as Percent of Construction: 27%			

2018 Rubberized Asphalt Chip Sealing C- 2

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		18-May-18	25-Jul-18	Jun-19
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$1.523	\$1.523	\$0.000	\$0.000				
Other	\$0.402	\$0.402	\$0.000	\$0.041				
Contingency	\$0.075	\$0.075	\$0.000	\$0.000				
Total	\$2.000	\$2.000	\$0.000	\$0.041				
PTSID: 0105A TYPE: OPERATING <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 30-Jun-19 # of months late: 0 % Construction Change Order: 0% Design as Percent of Construction: Other as Percent of Construction: 26%			

2018 Rubberized Asphalt Chip Sealing C-1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Dec-17	20-Feb-18	Jun-19
Design	\$0.000	\$0.000	\$0.000	\$0.000				
Construction	\$1.427	\$1.427	\$0.000	\$1.282				
Other	\$0.339	\$0.339	\$0.000	\$0.106				
Contingency	\$0.075	\$0.075	\$0.000	\$0.000				
Total	\$1.841	\$1.841	\$0.000	\$1.388				
PTSID: 0105E TYPE: OPERATING <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			30-Jun-19
					# of months late:			0
					% Construction Change Order:			0%
					Design as Percent of Construction:			
					Other as Percent of Construction:			24%

Salt Storage Facility - Portsmouth

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		11-Sep-18	Jan-19	Dec-19
Design	NA	\$0.074	NA	\$0.055				
Construction	NA	\$1.200	NA	\$0.000				
Other	NA	\$0.243	NA	\$0.020				
Contingency	NA	\$0.060	NA	\$0.000				
Total	NA	\$1.577	NA	\$0.075				
PTSID: 0131L TYPE: OPERATING <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			NA
					# of months late:			NA
					% Construction Change Order:			0%
					Design as Percent of Construction:			6%
					Other as Percent of Construction:			20%

PAVEMENT

1 R Improvements to Reservoir Avenue

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-Jan-18	12-Apr-18	14-Dec-18
Design	\$0.460	\$0.460	\$0.000	\$0.363				
Construction	\$3.995	\$3.995	\$0.000	\$2.403				
Other	\$1.509	\$1.509	\$0.000	\$0.644				
Contingency	\$0.208	\$0.208	\$0.000	\$0.000				
Total	\$6.172	\$6.172	\$0.000	\$3.411				
PTSID: 0130E TYPE: PAVEMENT <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			31-Dec-20
					# of months late:			-25
					% Construction Change Order:			1%
					Design as Percent of Construction:			12%
					Other as Percent of Construction:			38%

1 R Improvements to Rockland Road

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Mar-18	15-Jun-18	09-Nov-18
Design	\$0.300	\$0.300	\$0.000	\$0.046				
Construction	\$1.395	\$1.395	\$0.000	\$0.788				
Other	\$0.717	\$0.717	\$0.000	\$0.212				
Contingency	\$0.140	\$0.140	\$0.000	\$0.000				
Total	\$2.551	\$2.551	\$0.000	\$1.046				
PTSID: 0173K TYPE: PAVEMENT <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			31-May-19
					# of months late:			-7
					% Construction Change Order:			0%
					Design as Percent of Construction:			22%
					Other as Percent of Construction:			51%

1R Improvements to Route 44 - Contract 3B (RIDOT Maintance Facility to W. Greenville Rd.)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		21-Sep-18	18-Dec-18	May-20
Design	\$0.755	\$0.755	\$0.000	\$0.625				
Construction	\$7.373	\$7.373	\$0.000	\$0.000				
Other	\$1.478	\$1.478	\$0.000	\$0.224				
Contingency	\$0.350	\$0.350	\$0.000	\$0.000				
Total	\$9.956	\$9.956	\$0.000	\$0.850				
PTSID: 0061A TYPE: PAVEMENT <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			30-May-20
					# of months late:			0
					% Construction Change Order:			0%
					Design as Percent of Construction:			NA
					Other as Percent of Construction:			20%

I-195 Relocate Waterfront Parks

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Dec-17	30-Mar-18	Aug-19
Design	\$0.800	\$0.800	\$0.000	\$0.429				
Construction	\$6.089	\$6.083	(\$0.006)	\$1.372				
Other	\$1.603	\$1.603	\$0.000	\$0.347				
Contingency	\$0.713	\$0.719	\$0.006	\$0.000				
Total	\$9.205	\$9.205	\$0.000	\$2.148				
PTSID: 0012Q TYPE: PAVEMENT <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-Aug-19 # of months late: 0 % Construction Change Order: 0% Design as Percent of Construction: 13% Other as Percent of Construction: 26%			

I-195 Relocation, Gano St, Contract 18

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		26-Sep-18	06-Dec-18	Jun-20
Design	\$0.670	\$0.670	\$0.000	\$0.178				
Construction	\$1.630	\$1.630	\$0.000	\$0.000				
Other	\$0.801	\$0.801	\$0.000	\$0.042				
Contingency	\$0.105	\$0.105	\$0.000	\$0.000				
Total	\$3.206	\$3.206	\$0.000	\$0.220				
PTSID: 0012T TYPE: PAVEMENT <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 30-Jun-20 # of months late: 0 % Construction Change Order: 0% Design as Percent of Construction: 41% Other as Percent of Construction: 49%			

Improvement to Nayatt Rd

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		11-May-18	13-Sep-18	Aug-19
Design	\$0.358	\$0.358	\$0.000	\$0.245				
Construction	\$2.728	\$2.728	\$0.000	\$0.130				
Other	\$0.768	\$0.768	\$0.000	\$0.118				
Contingency	\$0.135	\$0.135	\$0.000	\$0.000				
Total	\$3.989	\$3.989	\$0.000	\$0.493				
PTSID: 0171D TYPE: PAVEMENT <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-Aug-19 # of months late: 0 % Construction Change Order: 0% Design as Percent of Construction: 13% Other as Percent of Construction: 28%			

Improvements to Railroad Street

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Mar-18	12-Jun-18	30-Nov-18
Design	\$0.180	\$0.180	\$0.000	\$0.096				
Construction	\$2.324	\$2.324	\$0.000	\$0.823				
Other	\$0.928	\$0.928	\$0.000	\$0.283				
Contingency	\$0.116	\$0.116	\$0.000	\$0.000				
Total	\$3.548	\$3.548	\$0.000	\$1.201				
PTSID: 0165J TYPE: PAVEMENT <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-May-19 # of months late: -6 % Construction Change Order: 0% Design as Percent of Construction: 8% Other as Percent of Construction: 40%			

Rt 6A (Hartford Ave, C-2)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		27-Apr-18	27-Jun-18	24-Oct-18
Design	\$0.380	\$0.380	\$0.000	\$0.260				
Construction	\$1.241	\$1.241	\$0.000	\$1.032				
Other	\$1.640	\$1.640	\$0.000	\$0.975				
Contingency	\$0.062	\$0.062	\$0.000	\$0.000				
Total	\$3.323	\$3.323	\$0.000	\$2.267				
PTSID: 0138B TYPE: PAVEMENT <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 30-Nov-18 # of months late: -1 % Construction Change Order: 0% Design as Percent of Construction: 31% Other as Percent of Construction: 132%			

TAP/OTHER

Blackstone River Bikeway Segment 8B-1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date				
Design	\$0.246	\$0.246	\$0.000	\$0.000		27-Apr-18	29-Jun-18	Oct-19
Construction	\$2.490	\$2.490	\$0.000	\$0.359				
Other	\$1.288	\$1.288	\$0.000	\$0.263				
Contingency	\$0.180	\$0.180	\$0.000	\$0.000				
Total	\$4.203	\$4.203	\$0.000	\$0.622				
PTSID: 0021S TYPE: TAP/OTHER <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			31-Oct-19
					# of months late:			0
					% Construction Change Order:			0%
					Design as Percent of Construction:			10%
					Other as Percent of Construction:			52%

Trestle Trail West Section Bridges

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date				
Design	\$0.135	\$0.194	\$0.059	\$0.054		28-Feb-18	07-Jun-18	Mar-20
Construction	\$3.186	\$3.186	\$0.000	\$0.004				
Other	\$0.538	\$0.598	\$0.060	\$0.234				
Contingency	\$0.395	\$0.276	(\$0.119)	\$0.000				
Total	\$4.254	\$4.253	\$0.000	\$0.291				
PTSID: 0026P TYPE: TAP/OTHER <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			31-Mar-20
					# of months late:			0
					% Construction Change Order:			0%
					Design as Percent of Construction:			6%
					Other as Percent of Construction:			19%

TRAFFIC

2017 Statewide Intersection Safety Improvements

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date				
Design	\$0.375	\$0.375	\$0.000	\$0.322		28-Feb-18	24-May-18	Jul-19
Construction	\$2.092	\$2.092	\$0.000	\$0.629				
Other	\$0.930	\$0.930	\$0.000	\$0.213				
Contingency	\$0.110	\$0.110	\$0.000	\$0.000				
Total	\$3.507	\$3.507	\$0.000	\$1.165				
PTSID: 0025N TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			31-Jul-19
					# of months late:			0
					% Construction Change Order:			0%
					Design as Percent of Construction:			18%
					Other as Percent of Construction:			44%

2018 Statewide Intersection Safety Improvements

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date				
Design	\$0.240	\$0.240	\$0.000	\$0.183		24-Aug-18	26-Oct-18	May-20
Construction	\$0.745	\$0.745	\$0.000	\$0.000				
Other	\$0.724	\$0.724	\$0.000	\$0.020				
Contingency	\$0.075	\$0.075	\$0.000	\$0.000				
Total	\$1.784	\$1.784	\$0.000	\$0.204				
PTSID: 0025K TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			31-May-20
					# of months late:			0
					% Construction Change Order:			0%
					Design as Percent of Construction:			32%
					Other as Percent of Construction:			97%

Aquidneck Avenue HSIP

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date				
Design	\$0.550	\$0.550	\$0.000	\$0.457		14-Sep-18	15-Nov-18	May-20
Construction	\$0.460	\$0.460	\$0.000	\$0.000				
Other	\$1.155	\$1.155	\$0.000	\$0.101				
Contingency	\$0.050	\$0.050	\$0.000	\$0.000				
Total	\$2.215	\$2.215	\$0.000	\$0.558				
PTSID: 0011E TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			31-May-20
					# of months late:			0
					% Construction Change Order:			0%
					Design as Percent of Construction:			120%
					Other as Percent of Construction:			251%

Aquidneck Avenue Improvements

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Dec-17	23-Feb-18	Dec-19
Design	\$0.445	\$0.448	\$0.003	\$0.367				
Construction	\$1.668	\$1.668	\$0.000	\$0.174				
Other	\$1.621	\$1.583	(\$0.038)	\$0.431				
Contingency	\$0.083	\$0.118	\$0.035	\$0.000				
Total	\$3.817	\$3.817	\$0.000	\$0.972				
PTSID: 0076Z TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	31-Dec-19		
					# of months late:	0		
					% Construction Change Order:	0%		
					Design as Percent of Construction:	27%		
					Other as Percent of Construction:	95%		

High Friction Surface Treatment 2018

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		22-Jun-18	29-Aug-18	Dec-19
Design	\$0.070	\$0.070	\$0.000	\$0.025				
Construction	\$0.767	\$0.767	\$0.000	\$0.106				
Other	\$0.476	\$0.476	\$0.000	\$0.008				
Contingency	\$0.040	\$0.040	\$0.000	\$0.000				
Total	\$1.353	\$1.353	\$0.000	\$0.139				
PTSID: 0091S TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	31-Dec-19		
					# of months late:	0		
					% Construction Change Order:	0%		
					Design as Percent of Construction:	9%		
					Other as Percent of Construction:	62%		

HSIP - Rt 1, S. County Median Guardrail

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		14-Sep-18	14-Nov-18	Jul-19
Design	\$0.050	\$0.050	\$0.000	\$0.043				
Construction	\$2.285	\$2.285	\$0.000	\$0.000				
Other	\$0.654	\$0.654	\$0.000	\$0.026				
Contingency	\$0.114	\$0.114	\$0.000	\$0.000				
Total	\$3.104	\$3.104	\$0.000	\$0.068				
PTSID: 0072Z TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	31-Jul-19		
					# of months late:	0		
					% Construction Change Order:	0%		
					Design as Percent of Construction:	2%		
					Other as Percent of Construction:	29%		

Intersection Safety Improvements to Rt 114 between Bear Hill Rd and I-295 Cumberland-Roundabouts

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Mar-18	26-Jun-18	Oct-20
Design	\$0.650	\$0.650	\$0.000	\$0.583				
Construction	\$7.335	\$7.335	\$0.000	\$0.684				
Other	\$2.920	\$2.920	\$0.000	\$0.446				
Contingency	\$0.367	\$0.367	\$0.000	\$0.000				
Total	\$11.272	\$11.272	\$0.000	\$1.712				
PTSID: 0073X TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	31-Oct-20		
					# of months late:	0		
					% Construction Change Order:	0%		
					Design as Percent of Construction:	9%		
					Other as Percent of Construction:	40%		

Intersection Safety Imprv to Rt 44/Smithfield Commons-Dual Turn Lanes

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-Jul-18	05-Oct-18	May-20
Design	\$0.100	\$0.100	\$0.000	\$0.085				
Construction	\$0.630	\$0.630	\$0.000	\$0.000				
Other	\$0.571	\$0.571	\$0.000	\$0.047				
Contingency	\$0.044	\$0.044	\$0.000	\$0.000				
Total	\$1.345	\$1.345	\$0.000	\$0.132				
PTSID: 0025R TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP:	31-May-20		
					# of months late:	0		
					% Construction Change Order:	0%		
					Design as Percent of Construction:	16%		
					Other as Percent of Construction:	91%		

Metacom Avenue - HSIP

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		15-Aug-18	29-Oct-18	May-20
Design	\$0.594	\$0.594	\$0.000	\$0.252				
Construction	\$3.000	\$3.000	\$0.000	\$0.000				
Other	\$1.807	\$1.807	\$0.000	\$0.399				
Contingency	\$0.300	\$0.300	\$0.000	\$0.000				
Total	\$5.700	\$5.700	\$0.000	\$0.651				
PTSID: 0071P TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-May-20 # of months late: 0 % Construction Change Order: 0% Design as Percent of Construction: 20% Other as Percent of Construction: 60%			

Roadway Departure Mitigation - Guardrail and Median Improvements to I-95 Warwick and Rt 146 North Smithfield

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		31-Oct-17	01-Feb-18	11-Jul-18
Design	\$0.060	\$0.060	\$0.000	\$0.038				
Construction	\$1.600	\$1.600	\$0.000	\$1.382				
Other	\$0.841	\$0.841	\$0.000	\$0.145				
Contingency	\$0.086	\$0.086	\$0.000	\$0.000				
Total	\$2.587	\$2.587	\$0.000	\$1.566				
PTSID: 0025Q TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-May-19 # of months late: -11 % Construction Change Order: 0% Design as Percent of Construction: 4% Other as Percent of Construction: 53%			

Roadway Departure Mitigation - Horizontal Curve Enhancements

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Jun-18	01-Oct-18	Dec-19
Design	\$0.155	\$0.155	\$0.000	\$0.107				
Construction	\$1.065	\$1.065	\$0.000	\$0.000				
Other	\$0.516	\$0.516	\$0.000	\$0.036				
Contingency	\$0.061	\$0.061	\$0.000	\$0.000				
Total	\$1.797	\$1.797	\$0.000	\$0.143				
PTSID: 0025S TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-Dec-19 # of months late: 0 % Construction Change Order: 0% Design as Percent of Construction: 15% Other as Percent of Construction: 48%			

Route 146 Guide Sign Improvements North C-1 (North Smithfield)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		24-Jan-18	26-Mar-18	Nov-19
Design	\$0.503	\$0.503	\$0.000	\$0.397				
Construction	\$1.500	\$1.500	\$0.000	\$0.000				
Other	\$1.022	\$1.022	\$0.000	\$0.069				
Contingency	\$0.075	\$0.075	\$0.000	\$0.000				
Total	\$3.100	\$3.100	\$0.000	\$0.466				
PTSID: 0073S TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 30-Nov-19 # of months late: 0 % Construction Change Order: 0% Design as Percent of Construction: 34% Other as Percent of Construction: 68%			

SRTS- Contract 1 (Cran, E Prov)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Mar-18	25-Jun-18	11-Dec-18
Design	\$0.556	\$0.556	\$0.000	\$0.478				
Construction	\$1.051	\$1.051	\$0.000	\$0.746				
Other	\$0.504	\$0.504	\$0.000	\$0.139				
Contingency	\$0.083	\$0.083	\$0.000	\$0.000				
Total	\$2.194	\$2.194	\$0.000	\$1.363				
PTSID: 0162A TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP: 31-May-19 # of months late: -6 % Construction Change Order: 0% Design as Percent of Construction: 53% Other as Percent of Construction: 48%			

STC - Allens Avenue at Terminal and Ernest

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		28-Feb-18	31-May-18	Aug-19
Design	\$0.098	\$0.098	\$0.000	\$0.044				
Construction	\$0.745	\$0.745	\$0.000	\$0.043				
Other	\$0.786	\$0.786	\$0.000	\$0.084				
Contingency	\$0.055	\$0.055	\$0.000	\$0.000				
Total	\$1.684	\$1.684	\$0.000	\$0.171				
PTSID: 0080H TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			31-Aug-19
					# of months late:			0
					% Construction Change Order:			0%
					Design as Percent of Construction:			13%
					Other as Percent of Construction:			106%

STC - Statewide Pedestrian and Intersection Safety Improvements

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		29-Jun-18	17-Sep-18	Nov-19
Design	\$0.370	\$0.370	\$0.000	\$0.254				
Construction	\$1.486	\$1.486	\$0.000	\$0.000				
Other	\$0.941	\$0.941	\$0.000	\$0.155				
Contingency	\$0.075	\$0.075	\$0.000	\$0.000				
Total	\$2.872	\$2.872	\$0.000	\$0.409				
PTSID: 0080C TYPE: TRAFFIC <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			30-Nov-19
					# of months late:			0
					% Construction Change Order:			0%
					Design as Percent of Construction:			25%
					Other as Percent of Construction:			63%

FFY 2019 PROJECTS

Insert A

FFY19

BRIDGE

Bridge Group 01

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Mar-19	Jun-19	May-22
Design	NA	\$0.865	NA	\$0.000				
Construction	NA	\$8.030	NA	\$0.000				
Other	NA	\$1.901	NA	\$0.000				
Contingency	NA	\$0.742	NA	\$0.000				
Total	NA	\$11.538	NA	\$0.000				
PTSID: 0013A TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 11% Other as Percent of Construction: 24%			

Bridge Group 03 - I-95

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Aug-19	Jan-20	Oct-21
Design	NA	\$0.782	NA	\$0.097				
Construction	NA	\$7.034	NA	\$0.000				
Other	NA	\$1.824	NA	\$0.002				
Contingency	NA	\$0.782	NA	\$0.000				
Total	NA	\$10.420	NA	\$0.099				
PTSID: 0013N TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 11% Other as Percent of Construction: 26%			

Bridge Group 12A - Sandy Bottom

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Jul-19	Nov-19	Jun-21
Design	NA	\$0.609	NA	\$0.104				
Construction	NA	\$2.750	NA	\$0.000				
Other	NA	\$1.000	NA	\$0.009				
Contingency	NA	\$0.295	NA	\$0.000				
Total	NA	\$4.654	NA	\$0.113				
PTSID: 0114W TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 22% Other as Percent of Construction: 36%			

Bridge Group 16A

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Jun-19	Sep-19	Sep-21
Design	NA	\$1.013	NA	\$0.163				
Construction	NA	\$6.000	NA	\$0.000				
Other	NA	\$1.069	NA	\$0.027				
Contingency	NA	\$0.369	NA	\$0.000				
Total	NA	\$8.450	NA	\$0.190				
PTSID: 0013V TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 17% Other as Percent of Construction: 18%			

Bridge Group 16B

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Sep-19	Jan-20	Dec-21
Design	NA	\$0.977	NA	\$0.000				
Construction	NA	\$9.000	NA	\$0.000				
Other	NA	\$2.320	NA	\$0.001				
Contingency	NA	\$0.900	NA	\$0.000				
Total	NA	\$13.197	NA	\$0.001				
PTSID: 0015C TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 11% Other as Percent of Construction: 26%			

Bridge Group 17

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Sep-19	Jan-20	Dec-21
Design	NA	\$0.561	NA	\$0.000				
Construction	NA	\$5.048	NA	\$0.000				
Other	NA	\$1.309	NA	\$0.002				
Contingency	NA	\$0.561	NA	\$0.000				
Total	NA	\$7.478	NA	\$0.002				
PTSID: 0013W TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			NA
					# of months late:			NA
					% Construction Change Order:			0%
					Design as Percent of Construction:			11%
					Other as Percent of Construction:			26%

Bridge Group 18B

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		May-19	Aug-19	Sep-21
Design	NA	\$0.379	NA	\$0.007				
Construction	NA	\$2.061	NA	\$0.000				
Other	NA	\$0.790	NA	\$0.000				
Contingency	NA	\$0.240	NA	\$0.000				
Total	NA	\$3.470	NA	\$0.007				
PTSID: 0031Y TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			NA
					# of months late:			NA
					% Construction Change Order:			0%
					Design as Percent of Construction:			18%
					Other as Percent of Construction:			38%

Bridge Group 30 - Broad St South & Elmwood Ave

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Aug-19	Nov-19	Dec-21
Design	NA	\$1.144	NA	\$0.256				
Construction	NA	\$20.000	NA	\$0.000				
Other	NA	\$3.813	NA	\$0.040				
Contingency	NA	\$1.800	NA	\$0.000				
Total	NA	\$26.757	NA	\$0.296				
PTSID: 0013K TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			NA
					# of months late:			NA
					% Construction Change Order:			0%
					Design as Percent of Construction:			6%
					Other as Percent of Construction:			19%

Bridge Group 38A - Branch River

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Jan-19	Apr-19	Jun-21
Design	NA	\$0.405	NA	\$0.322				
Construction	NA	\$2.200	NA	\$0.000				
Other	NA	\$1.966	NA	\$0.036				
Contingency	NA	\$0.220	NA	\$0.000				
Total	NA	\$4.791	NA	\$0.358				
PTSID: 0017D TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			NA
					# of months late:			NA
					% Construction Change Order:			0%
					Design as Percent of Construction:			18%
					Other as Percent of Construction:			89%

Bridge Group 40B - Bath St East

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Mar-19	Jul-19	May-21
Design	NA	\$0.436	NA	\$0.115				
Construction	NA	\$2.300	NA	\$0.000				
Other	NA	\$0.668	NA	\$0.009				
Contingency	NA	\$0.345	NA	\$0.000				
Total	NA	\$3.749	NA	\$0.124				
PTSID: 0015D TYPE: BRIDGE <input type="checkbox"/> Legacy					Anticipated Completion at NTP:			NA
					# of months late:			NA
					% Construction Change Order:			0%
					Design as Percent of Construction:			19%
					Other as Percent of Construction:			29%

Bridge Group 44A - Silver Creek

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Apr-19	Sep-19	Mar-22
Design	NA	\$0.372	NA	\$0.000				
Construction	NA	\$1.900	NA	\$0.000				
Other	NA	\$1.221	NA	\$0.000				
Contingency	NA	\$0.275	NA	\$0.000				
Total	NA	\$3.768	NA	\$0.000				
PTSID: 2601G TYPE: BRIDGE <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			NA
					# of months late:			NA
					% Construction Change Order:			0%
					Design as Percent of Construction:			20%
					Other as Percent of Construction:			64%

Bridge Group 51A - Rt 37 C-2

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Apr-19	Aug-19	Oct-22
Design	NA	\$5.768	NA	\$0.000				
Construction	NA	\$45.000	NA	\$0.000				
Other	NA	\$3.585	NA	\$0.000				
Contingency	NA	\$4.500	NA	\$0.000				
Total	NA	\$58.853	NA	\$0.000				
PTSID: 2601E TYPE: BRIDGE <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			NA
					# of months late:			NA
					% Construction Change Order:			0%
					Design as Percent of Construction:			13%
					Other as Percent of Construction:			8%

Bridge Group 53 - Union Village RR Bridge

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Sep-19	Dec-19	Oct-21
Design	NA	\$0.886	NA	\$0.445				
Construction	NA	\$1.975	NA	\$0.000				
Other	NA	\$0.649	NA	\$0.039				
Contingency	NA	\$0.301	NA	\$0.000				
Total	NA	\$3.811	NA	\$0.484				
PTSID: 0145C TYPE: BRIDGE <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			NA
					# of months late:			NA
					% Construction Change Order:			0%
					Design as Percent of Construction:			45%
					Other as Percent of Construction:			33%

Bridge Group 54A - I-95 Kingston Rd

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Mar-19	Jun-19	Nov-22
Design	NA	\$1.100	NA	\$0.767				
Construction	NA	\$15.800	NA	\$0.000				
Other	NA	\$3.263	NA	\$0.083				
Contingency	NA	\$1.162	NA	\$0.000				
Total	NA	\$21.325	NA	\$0.849				
PTSID: 0143C TYPE: BRIDGE <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			NA
					# of months late:			NA
					% Construction Change Order:			0%
					Design as Percent of Construction:			7%
					Other as Percent of Construction:			21%

Bridge Group 58A - Division St

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Apr-19	Jul-19	Aug-21
Design	NA	\$1.300	NA	\$0.767				
Construction	NA	\$19.000	NA	\$0.000				
Other	NA	\$2.666	NA	\$0.104				
Contingency	NA	\$0.855	NA	\$0.000				
Total	NA	\$23.821	NA	\$0.870				
PTSID: 0156D TYPE: BRIDGE <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			NA
					# of months late:			NA
					% Construction Change Order:			0%
					Design as Percent of Construction:			7%
					Other as Percent of Construction:			14%

Bridge Group 62 - Manville Br

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Sep-19	Jan-20	Dec-21
Design	NA	\$0.500	NA	\$0.124	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			
Construction	NA	\$4.000	NA	\$0.000				
Other	NA	\$1.410	NA	\$0.006				
Contingency	NA	\$0.300	NA	\$0.000				
Total	NA	\$6.210	NA	\$0.130				
PTSID: 0014M TYPE: BRIDGE <input type="checkbox"/> Legacy								

Bridge Group 75A - I-95 Smith St

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Mar-19	Jul-19	May-21
Design	NA	\$2.000	NA	\$0.000	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			
Construction	NA	\$22.000	NA	\$0.000				
Other	NA	\$4.379	NA	\$0.000				
Contingency	NA	\$2.200	NA	\$0.000				
Total	NA	\$30.579	NA	\$0.000				
PTSID: 0018C TYPE: BRIDGE <input type="checkbox"/> Legacy								

OPERATING

2018 Crack Sealing South and Central Regions Contract 2

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Jan-19	May-19	Oct-19
Design	NA	\$0.000	NA	\$0.000	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			
Construction	NA	\$0.575	NA	\$0.000				
Other	NA	\$0.144	NA	\$0.000				
Contingency	NA	\$0.000	NA	\$0.000				
Total	NA	\$0.719	NA	\$0.000				
PTSID: 0105H TYPE: OPERATING <input type="checkbox"/> Legacy								

2019 Paver Placed Elastomeric Surface Treatment C1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Jan-19	May-19	Oct-19
Design	NA	\$0.000	NA	\$0.000	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			
Construction	NA	\$1.745	NA	\$0.000				
Other	NA	\$0.216	NA	\$0.000				
Contingency	NA	\$0.133	NA	\$0.000				
Total	NA	\$2.094	NA	\$0.000				
PTSID: 2601D TYPE: OPERATING <input type="checkbox"/> Legacy								

2019 Paver Placed Elastomeric Surface Treatment C2

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Jan-19	May-19	Oct-19
Design	NA	\$0.000	NA	\$0.000	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			
Construction	NA	\$2.500	NA	\$0.000				
Other	NA	\$0.351	NA	\$0.000				
Contingency	NA	\$0.120	NA	\$0.000				
Total	NA	\$2.971	NA	\$0.000				
PTSID: 2601F TYPE: OPERATING <input type="checkbox"/> Legacy								

2019 Rubberized Asphalt Chip Seal C1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Jan-19	May-19	May-20
Design	NA	\$0.000	NA	\$0.000	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			
Construction	NA	\$1.169	NA	\$0.000				
Other	NA	\$0.252	NA	\$0.000				
Contingency	NA	\$0.079	NA	\$0.000				
Total	NA	\$1.500	NA	\$0.000				
PTSID: 2601C TYPE: OPERATING <input type="checkbox"/> Legacy								

Materials Lab - Quality Assurance

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		14-Dec-18	Mar-19	Jul-20
Design	NA	\$0.295	NA	\$0.320	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			
Construction	NA	\$2.500	NA	\$0.000				
Other	NA	\$0.180	NA	\$0.006				
Contingency	NA	\$0.250	NA	\$0.000				
Total	NA	\$3.225	NA	\$0.326				
PTSID: 9003E TYPE: OPERATING <input type="checkbox"/> Legacy								

Salt Storage Facility - East Providence

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Jul-19	Oct-19	Oct-20
Design	NA	\$0.107	NA	\$0.000	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			
Construction	NA	\$0.900	NA	\$0.000				
Other	NA	\$0.156	NA	\$0.001				
Contingency	NA	\$0.200	NA	\$0.000				
Total	NA	\$1.363	NA	\$0.001				
PTSID: 0131M TYPE: OPERATING <input type="checkbox"/> Legacy								

PAVEMENT

Broad St Regeneration

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Jul-19	Oct-19	Apr-22
Design	NA	\$1.665	NA	\$0.851	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			
Construction	NA	\$7.150	NA	\$0.000				
Other	NA	\$2.131	NA	\$0.051				
Contingency	NA	\$0.600	NA	\$0.000				
Total	NA	\$11.546	NA	\$0.902				
PTSID: 0004D TYPE: PAVEMENT <input type="checkbox"/> Legacy								

Central Pk & Battey Meetinghouse Rd

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Apr-19	Aug-19	Jul-20
Design	NA	\$0.322	NA	\$0.015	Anticipated Completion at NTP: # of months late: % Construction Change Order: Design as Percent of Construction: Other as Percent of Construction:			
Construction	NA	\$3.650	NA	\$0.000				
Other	NA	\$0.861	NA	\$0.006				
Contingency	NA	\$0.350	NA	\$0.000				
Total	NA	\$5.182	NA	\$0.022				
PTSID: 0173G TYPE: PAVEMENT <input type="checkbox"/> Legacy								

Old Summit Rd & Susan Bowen Rd (Rt 117 - Rt 117)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		19-Oct-18	Feb-19	Dec-19
Design	NA	\$0.250	NA	\$0.041				
Construction	NA	\$0.800	NA	\$0.000				
Other	NA	\$0.427	NA	\$0.010				
Contingency	NA	\$0.070	NA	\$0.000				
Total	NA	\$1.547	NA	\$0.051				
PTSID: 0173H TYPE: PAVEMENT <input type="checkbox"/> Legacy					Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 31% Other as Percent of Construction: 53%			

Old Tower Hill Rd (Rt 108 - Rt 1)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Jul-19	Oct-19	May-21
Design	NA	\$0.342	NA	\$0.092				
Construction	NA	\$2.500	NA	\$0.000				
Other	NA	\$0.830	NA	\$0.037				
Contingency	NA	\$0.243	NA	\$0.000				
Total	NA	\$3.915	NA	\$0.129				
PTSID: 0055L TYPE: PAVEMENT <input type="checkbox"/> Legacy					Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 14% Other as Percent of Construction: 33%			

Pell Bridge Ramps - Phase 1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Sep-19	Feb-20	Dec-21
Design	NA	\$0.850	NA	\$0.085				
Construction	NA	\$6.500	NA	\$0.000				
Other	NA	\$5.158	NA	\$0.026				
Contingency	NA	\$0.650	NA	\$0.000				
Total	NA	\$13.158	NA	\$0.111				
PTSID: 0050A TYPE: PAVEMENT <input type="checkbox"/> Legacy					Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 13% Other as Percent of Construction: 79%			

Rt 138A - Aquidneck Ave (E Main Rd - Green End Ave)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Jul-19	Oct-19	Sep-21
Design	NA	\$0.396	NA	\$0.076				
Construction	NA	\$4.764	NA	\$0.000				
Other	NA	\$1.034	NA	\$0.014				
Contingency	NA	\$0.396	NA	\$0.000				
Total	NA	\$6.590	NA	\$0.091				
PTSID: 0082U TYPE: PAVEMENT <input type="checkbox"/> Legacy					Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 8% Other as Percent of Construction: 22%			

Rt 44 - Taunton Ave (Rt 1A/114 - Mass S/L)

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Aug-19	Dec-19	May-21
Design	NA	\$0.515	NA	\$0.095				
Construction	NA	\$1.630	NA	\$0.001				
Other	NA	\$0.875	NA	\$0.000				
Contingency	NA	\$0.175	NA	\$0.000				
Total	NA	\$3.195	NA	\$0.097				
PTSID: 0076R TYPE: PAVEMENT <input type="checkbox"/> Legacy					Anticipated Completion at NTP: NA # of months late: NA % Construction Change Order: 0% Design as Percent of Construction: 32% Other as Percent of Construction: 54%			

Rt 78 (Rt 1 - Conn S/L)

TRAFFIC

HSIP - Crosswalk & Sign Enhancements

HSIP C-3 North, Rte 146 RSA Improvements, Great Rd at St. Paul St, Greenville Rd at Killingly St

Intersection Safety Improvements 2019 C2A- 38

Roadway Departure Mitigation - Non-Freeway Roadside Improvements 2019 C1

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		30-Nov-18	Feb-19	Apr-20
Design	NA	\$0.135	NA	\$0.047				
Construction	NA	\$1.000	NA	\$0.000				
Other	NA	\$0.960	NA	\$0.026				
Contingency	NA	\$0.100	NA	\$0.000				
Total	NA	\$2.195	NA	\$0.072				
PTSID: 0091T TYPE: TRAFFIC <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			NA
					# of months late:			NA
					% Construction Change Order:			0%
					Design as Percent of Construction:			14%
					Other as Percent of Construction:			96%

SRTS - Contract 2

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Feb-19	Jun-19	Jun-21
Design	NA	\$0.560	NA	\$0.347				
Construction	NA	\$0.990	NA	\$0.000				
Other	NA	\$0.565	NA	\$0.079				
Contingency	NA	\$0.060	NA	\$0.000				
Total	NA	\$2.175	NA	\$0.426				
PTSID: 0162G TYPE: TRAFFIC <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			NA
					# of months late:			NA
					% Construction Change Order:			0%
					Design as Percent of Construction:			57%
					Other as Percent of Construction:			57%

SRTS - Infrastructure Improvement Grants - Contract 4

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Sep-19	Jan-20	Sep-21
Design	NA	\$0.600	NA	\$0.256				
Construction	NA	\$1.742	NA	\$0.000				
Other	NA	\$0.790	NA	\$0.004				
Contingency	NA	\$0.191	NA	\$0.000				
Total	NA	\$3.323	NA	\$0.260				
PTSID: 0162D TYPE: TRAFFIC <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			NA
					# of months late:			NA
					% Construction Change Order:			0%
					Design as Percent of Construction:			34%
					Other as Percent of Construction:			45%

STC Misc Improvements 2019

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		Sep-19	Jan-20	Dec-21
Design	NA	\$0.150	NA	\$0.000				
Construction	NA	\$1.150	NA	\$0.000				
Other	NA	\$0.945	NA	\$0.000				
Contingency	NA	\$0.130	NA	\$0.000				
Total	NA	\$2.375	NA	\$0.000				
PTSID: 2601H TYPE: TRAFFIC <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			NA
					# of months late:			NA
					% Construction Change Order:			0%
					Design as Percent of Construction:			13%
					Other as Percent of Construction:			82%

STC Miscellaneous Improvements 2018

	Budget			Spent	Schedule:	Advertise	NTP	Complete
	Initial	Projected	Difference	To Date		10-Oct-18	Feb-19	Nov-20
Design	NA	\$0.500	NA	\$0.378				
Construction	NA	\$2.423	NA	\$0.000				
Other	NA	\$0.860	NA	\$0.122				
Contingency	NA	\$0.114	NA	\$0.000				
Total	NA	\$3.897	NA	\$0.500				
PTSID: 0080E TYPE: TRAFFIC <input type="checkbox"/> Legacy								
					Anticipated Completion at NTP:			NA
					# of months late:			NA
					% Construction Change Order:			0%
					Design as Percent of Construction:			21%
					Other as Percent of Construction:			36%

Project Summary Lists

Insert A

PTSID	Project Name	Locations	Page	BRIDGES		Schedule			Construction
				R	P	Advertise	NTP	Sub Complete	Budget (\$M)
FFY16									
BRIDGE									
0113U	Airport Connector & Route 2 Bridges (53C & 81B)	WAR	A-1	2	5	Dec-15	Mar-16	May-18	\$5.8
0153E	Capron Road Bridge No. 792 (70A)	SMI	A-1	1	0	May-16	Sep-16	Nov-17	\$2.4
0145B	Carolina Bridges (57F)	CHA, RIC	A-1	3	0	Sep-16	Mar-17	May-21	\$4.9
0183B	Central Street Bridge No. 449 (70B)	NSM	A-1	1	0	Sep-16	Dec-16	Nov-17	\$5.0
0144E	Harbor Junction Bridge No. 131 (57E)	PVD	A-1	0	1	Jan-16	Apr-16	Nov-18	\$3.5
0166J	Mussey Brook Bridge No. 380 (56C)	LIN	A-2	1	0	Sep-16	Dec-16	Dec-17	\$1.2
0171B	Newman Avenue Bridge No. 224 (57D)	EPR	A-2	1	0	Sep-16	Dec-16	Oct-18	\$2.7
0031N	Old Sakonnet River Bridge Demolition (Superstructure)	POR, TIV	A-2	0	1	Sep-16	Feb-17	Sep-18	\$9.4
0143U	Pawtucket Area Bridges (53B)	PAW	A-2	0	1	Jul-16	Nov-16	May-18	\$5.7
0143K	Pawtucket Avenue Bridge No. 471 (57B)	EPR	A-2	1	0	Mar-16	Jul-16	Oct-17	\$8.3
0012L	Providence Area Bridges Nos. 1080, 1082 (56B)	PVD	A-3	0	4	Sep-16	Dec-16	Nov-17	\$2.0
0012R	Providence River Pedestrian Bridge	PVD	A-3	0	0	May-16	Sep-16	Aug-19	\$17.0
0012N	Ramp El Bridge No. 1083 (56A)	PVD	A-3	0	1	Jul-16	Oct-16	Jun-17	\$0.5
0118A	Slatersville Stone Arch Bridge No. 273 (70C)	NSM	A-3	0	1	Sep-16	Jan-17	May-20	\$8.1
0156C	South County Freeway Bridge No. 686 (52A)	WAR	A-3	1	0	Aug-16	Nov-16	Oct-18	\$1.7
0168E	Tefft Hill Trail Bridge No. 592 (67T - B)	EXE, RIC	A-4	2	0	Mar-16	Jun-16	Jun-18	\$4.5
0009N	Washington Bridge North No. 700 (57A T - J)	EPR, PVD	A-4	1	0	Sep-16	Feb-17	Dec-20	\$17.5
0154A	Wood River & Holburton Bridges Nos. 261, 262 (58D)	HOP, RIC	A-4	2	0	Aug-16	Aug-17	Dec-18	\$1.7
				16	14				\$102
PAVEMENT									
0172C	1R Improvements to Smith Street	PVD	A-7	0	0	Sep-16	Jan-17	Dec-17	\$3.4
0165X	High Street & Kingstown Road Improvements	SKS	A-7	0	0	Mar-16	Jun-16	Aug-17	\$4.2
0079G	I-95 Resurfacing (Elmwood Avenue to Eddy St)	PVD	A-7	0	0	Sep-16	Dec-16	Nov-17	\$3.8
0078U	Providence - Downtown Improvements, C-3	PVD	A-7	0	0	Mar-16	Jul-16	Dec-17	\$2.6
0076N	Route 107 1R Improvements	BUR	A-7	0	0	Oct-15	Mar-16	Nov-16	\$2.7
0139H	Route 138 Improvements	SKS	A-8	0	0	Jul-16	Sep-16	Nov-16	\$0.6
0055K	Statewide Resurfacing C-2, 2017**	CRA, HOP, NSM, POR, RIC, WAR	A-8	0	0	Sep-16	Jan-17	Nov-17	\$2.4
0007F	Two Mile Corner Reconstruction	MID	A-8	0	0	Jan-16	Apr-16	Sep-18	\$8.6
				0	0				\$28
TRAFFIC									
0153P	Bridge End Treatments - HSIP	STATEWIDE	A-8	0	0	May-16	Aug-16	Jul-17	\$1.7
0091K	Coronado Road Pedestrian Enhancements	WAR	A-9	0	0	Jan-16	May-16	May-17	\$2.3
0102J	East Bay/South, C-6 - STC	STATEWIDE	A-9	0	0	Jan-16	May-16	Dec-16	\$0.8
0153R	Memorial Blvd. & Francis Street Improvements	PVD	A-9	0	0	Dec-15	Mar-16	Jun-17	\$1.7
0071V	Mineral Spring Avenue HSIP	NPR	A-9	0	0	Jan-16	May-16	Jun-17	\$2.1
0080D	Pedestrian and Intersection Safety Improvements - STC with	BAR, BRI, JOH, NAR, PVD, WAR, WST	A-9	0	0	Sep-16	Dec-16	Oct-17	\$1.3
0153N	Route 102 & Route 117 Improvements - Roundabout	COV, SCI, WGR	A-10	0	0	Sep-16	May-17	Aug-18	\$2.4
0116S	Statewide LED Retrofit Project	STATEWIDE	A-10	0	0	Dec-15	Jul-16	Oct-17	\$4.0
0072K	Traffic Signal Optimization, C-2	STATEWIDE	A-10	0	0	Mar-16	Jun-16	Apr-17	\$1.0
0071T	Warwick - HSIP	WAR	A-10	0	0	May-16	Aug-16	Jun-17	\$0.5
				0	0				\$18
TAP/OTHER									
0021R	Blackstone River Bikeway - Segment 1A	PVD	A-8	0	0	Mar-16	Jul-16	Jun-17	\$1.2

PTSID	Project Name	Locations	Page	BRIDGES		Schedule			Construction
				R	P	Advertise	NTP	Sub Complete	Budget (\$M)
				0	0				\$1
OPERATING									
0084S	Crack Sealing - Limited Access	STATEWIDE	A-4	0	0	Mar-16	Jun-16	Sep-16	\$0.2
0084Z	Crack Sealing - North & East, 2016	STATEWIDE	A-4	0	0	Mar-16	Jun-16	Sep-16	\$0.2
0084Y	Crack Sealing - South & Central, 2016	STATEWIDE	A-5	0	0	Mar-16	Jun-16	Sep-16	\$0.2
0084H	Paver Placed Elastomeric Surface Treatment 2016	FOS, RIC	A-5	0	0	Mar-16	Jun-16	Sep-16	\$0.7
0132G	Portsmouth Maintenance Facility	POR	A-5	0	0	Nov-15	Mar-16	May-17	\$6.2
0084G	Rubberized Asphalt Chip Seal 2016	CUM, GLO, HOP	A-5	0	0	Mar-16	May-16	May-17	\$1.2
7006H	Statewide Fence 2017-2019	STATEWIDE	A-5	0	0	Aug-16	Nov-16	Feb-20	\$0.7
7006G	Statewide Guardrail 2017-2019	STATEWIDE	A-6	0	0	Jun-16	Sep-16	Jan-20	\$3.3
7006J	Statewide Impact Attenuator 2017-2019	STATEWIDE	A-6	0	0	Sep-16	Dec-16	Feb-20	\$1.9
0073L	Statewide Pavement Striping - Central, 2016-2017	STATEWIDE	A-6	0	0	Mar-16	May-16	Oct-17	\$2.4
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	BAR, CRA, CUM, EGR, EPR, EXE, HOP, JAM, JOH, LIN, NKS, NPR, NPT, NSM, PAW, POR, PVD, RIC, SMI, TIV, WAR, WES, WGR, WST	A-6	0	0	Mar-16	Jun-16	Nov-17	\$3.1
0073K	Statewide Pavement Striping - South, 2016-2017	STATEWIDE	A-6	0	0	Mar-16	Jun-16	Oct-17	\$2.1
				0	0				\$22
Number of				16	14				\$172
Projects:									
	In design	Advertised	In Construction	Complete	Total				
	0	0	7	42	49				

FFY17									
BRIDGE									
PTSID	Project Name	Locations	Page	BRIDGES		Schedule			Construction
				R	P	Advertise	NTP	Sub Complete	Budget (\$M)
0170C	Baker Pines Bridge No. 593	RIC	A-11	1	0	May-17	Feb-18	Oct-20	\$7.0
0114L	Central RI Bridges - Group 12 (29 Bridges)	CHA, COV, CRA, EGR, HOP, PVD, RIC, WAR, WGR, WST	A-11	0	29	Sep-17	Jan-18	Jul-20	\$5.8
0114S	Cumberland I-295 Corridor Bridges (37T - I)	CUM	A-11	4	0	Apr-17	Dec-17	May-20	\$15.9
0168H	Hope Valley Bridges (69D)	COV, FOS, HOP, RIC	A-11	0	5	Jul-17	Oct-17	Sep-19	\$2.1
0143W	Horton Farm Bridge No. 472 (57M)	EPR	A-11	1	0	Sep-17	Feb-18	Nov-19	\$13.2
0013M	I-195 Corridor Bridges (77)	EPR, PVD	A-12	2	3	Sep-17	Jan-18	Jun-19	\$12.4
0114U	I-295 Bridges Contract 2	JOH	A-12	6	0	Sep-17	Mar-18	May-21	\$34.5
0114T	I-295 Bridges Contract I	CRA	A-12	4	0	Sep-17	Mar-18	May-21	\$17.0
0114R	I-95 Corridor Bridge Nos. 56101, 56121, 56201, 56221 (3T	PAW	A-12	4	0	Sep-17	Mar-18	Apr-21	\$15.4
0114P	I-95 North & South Bridges at Toll Gate Road Nos. 683, 68	WAR	A-12	2	0	Sep-17	Mar-18	Dec-19	\$19.2
0114N	Oxford Street Bridge No. 653 (2T)	PVD	A-13	1	0	Aug-17	Feb-18	Jun-20	\$8.5
0016J	Pine Street Bridge No. 548 (31)	PAW	A-13	1	0	Sep-17	Dec-17	Nov-18	\$6.8
0027B	Reconstruction of the Route 6/10 Interchange	PVD	A-13	9	0	May-17	Dec-17	Nov-23	\$253.8
0013L	Route 146 Corridor Bridges (38)	NSM	A-13	2	0	Sep-17	Jan-18	Dec-19	\$6.8
0014F	Simmons ville Bridge No. 326 (57C)	JOH	A-13	1	0	Sep-17	Jan-18	May-19	\$1.5
0168C	Victory Highway Bridge No. 589 (71)	WGR	A-14	1	0	Aug-17	Oct-17	Sep-21	\$12.3
0114K	Wood River Valley Bridge No. 404, I-95 North & South (7T	HOP, RIC	A-14	1	0	Apr-17	Jan-18	Aug-20	\$12.1
				40	37				\$444
PAVEMENT									
0173U	1 R Improvements to Winsor Avenue	JOH, SCI	A-16	0	0	Sep-17	Jan-18	Jul-18	\$1.1
0007C	East Main Road 1R Improvements	POR	A-16	0	0	Dec-16	Apr-17	Dec-18	\$6.4
0088A	I-95 Resurfacing (Rt 2 to Service Avenue)	WAR	A-16	0	0	Jul-17	Oct-17	Oct-18	\$7.0
0082C	I-95 Resurfacing, C-2 (Pawtucket)	PAW	A-16	0	0	Jul-17	Oct-17	Sep-18	\$3.0
0081D	Improvements to US Route 1 (South Kingstown)	SKS	A-16	0	0	Sep-17	Feb-18	Aug-18	\$5.3
0081K	Pavement Preservation to Rt 1A (Newport Ave)	PAW	A-17	0	0	Sep-17	Jan-18	Dec-18	\$3.1
0081W	Route 146 Improvements	LIN, NPR, PVD	A-17	0	0	Feb-17	May-17	Nov-17	\$4.7
0081R	Route 24 Improvements	POR	A-17	0	0	Jun-17	Oct-17	Oct-18	\$5.2
0166H	Route 4 Improvements, C-2	EGR, NKS, WAR	A-17	0	0	Oct-16	Jan-17	May-18	\$4.1
0173S	Snell Road Improvements	LCM	A-17	0	0	Jul-17	Oct-17	Dec-17	\$0.9
0173Z	US Route 6 Hartford Ave	JOH, SCI	A-18	0	0	Sep-17	Dec-17	May-19	\$5.9
0165V	Woodville Road Improvements	HOP, RIC	A-18	0	0	Aug-17	Oct-17	Sep-18	\$3.1
				0	0				\$50
TRAFFIC									
0025E	Coventry - Local Safety Improvements	COV	A-19	0	0	May-17	Sep-17	May-18	\$0.3
0025F	Cranston - Local Safety Improvements	CRA	A-19	0	0	Aug-17	Nov-17	Nov-18	\$0.5
0153T	Diamond Hill Road Improvements at Mendon Road	WNS	A-19	0	0	Sep-17	Jan-18	Nov-19	\$1.5
0025J	High Friction Surface Treatments 2016	STATEWIDE	A-19	0	0	Jan-17	Apr-17	Sep-17	\$0.6
0073Z	HSIP-Intersection Safety Improvements to Route 108 at Cu	SKS	A-19	0	0	Sep-17	Jan-18	Sep-18	\$0.7
0061K	Improvements to Rt 44/100 Intersection and Chepachet Riv	GLO	A-20	0	0	Jan-17	Mar-17	May-18	\$1.5
0011D	Intersection Safety Improvements Newport, Warwick, John	JOH, NPT, WAR	A-20	0	0	Sep-17	Jan-18	Nov-18	\$1.1
0025P	Statewide Road Diet 2017	STATEWIDE	A-20	0	0	Aug-17	Nov-17	Aug-18	\$0.6
0072J	Traffic Signal Optimization, C-3, 2016	STATEWIDE	A-20	0	0	Feb-17	May-17	Jun-18	\$1.4
				0	0				\$8

PTSID	Project Name	Locations	Page	BRIDGES		Schedule			Construction
				R	P	Advertise	NTP	Sub Complete	Budget (\$M)

TAP/OTHER

0021U	Blackstone Bikeway 8C	NSM, WNS	A-18	0	0	Jun-17	Sep-17	Nov-18	\$2.8
0006A	Rhodeworks Toll Facilities	STATEWIDE	A-18	0	0	Dec-16	Dec-17	Dec-20	\$42.0
				0	0				\$45

STORMWATER

0166M	High Street/Kingstown Road Stormwater Mitigation	SKS	A-18	0	0	Mar-17	Jun-17	Sep-17	\$0.2
				0	0				\$0

OPERATING

0084C	2017 Crack Sealing Limited Access	STATEWIDE	A-14	0	0	Apr-17	Jul-17	Sep-17	\$0.5
0084B	2017 Crack Sealing North and East Regions	STATEWIDE	A-14	0	0	Apr-17	Jul-17	Sep-17	\$0.5
0084A	2017 Crack Sealing South and Central Regions	STATEWIDE	A-14	0	0	Apr-17	Jul-17	Oct-17	\$0.6
0086Y	2017 Paver Placed Elastomeric Surface Treatment	LIN, RIC, SKS, TIV	A-15	0	0	Apr-17	Jun-17	Dec-17	\$1.2
0086X	2017 Rubberized Asphalt Chip Sealing	COV, FOS, GLO, HOP, SCI, SKS	A-15	0	0	Apr-17	Jul-17	Jun-18	\$2.0
0073M	2017-2018 Statewide Pavement Striping -North	BUR, CFA, CUM, GLO, LIN, NPR, NSM, PAW, SMI, WNS	A-15	0	0	Feb-17	May-17	Oct-18	\$1.8
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	CRA, PVD, WAR	A-15	7	18	May-17	Jul-17	Apr-19	\$5.5
0073J	Statewide Pavement Striping Eastbay 17-18	STATEWIDE	A-15	0	0	Feb-17	May-17	Aug-18	\$1.9
				7	18				\$14
				47	55				\$561

Number of	In design	Advertised	In Construction	Complete	Total
Projects:	0	0	20	29	49

PTSID	Project Name	Locations	Page	BRIDGES		Schedule			Construction
				R	P	Advertise	NTP	Sub Complete	Budget (\$M)

FFY18

BRIDGE

0015A	Aquidneck Island Bridge Preservation	MID, NAR, NPT, NSH, POR, TIV	A-21	0	22	Sep-18	Nov-18	May-21	\$5.4
0201B	Barbs Hill Road Bridge (58E)	COV	A-21	1	0	Jul-18	Sep-18	Jun-20	\$1.5
0143A	Big River Bridge	WGR	A-21	0	1	Nov-17	Mar-18	Jan-21	\$2.3
0013P	Bridge Group 06	PVD	A-21	0	7	Sep-18	Dec-18	May-21	\$7.7
0194C	Bridge Group 59A - Park Ave RR	CRA	A-21	1	0	Apr-18	Jul-19	Aug-21	\$5.9
0013F	Bridge Preservation BG - 05	EGR, EXE, WAR, WGR	A-22	0	12	Sep-18	Dec-18	Dec-20	\$7.3
0014D	Centerville Rd Bridge	WAR	A-22	1	0	Dec-17	Mar-18	Apr-20	\$3.8
0013U	East Bay Bridge Preservation	BAR, EPR, WRN	A-22	0	20	Aug-18	Oct-18	May-21	\$6.5
0114J	Farnum Pike Bridges	NSM	A-22	0	2	Feb-18	Jan-19	Jun-22	\$10.0
0017G	Geneva Pond Bridge	PVD	A-22	1	0	May-18	Aug-18	May-20	\$2.5
0013G	I-295 Bridges - Bridge Group 09	CRA, JOH	A-23	0	9	Sep-18	Dec-18	May-20	\$2.7
0114V	I-295 Bridges Contract 3	JOH	A-23	2	0	Nov-17	Oct-18	Oct-22	\$10.7
0015B	Lafayette Road Bridge	NKS	A-23	1	0	Aug-18	Nov-18	Aug-20	\$5.9
0167C	Louisquisset Ramp Bridge	PVD	A-23	1	0	May-18	Aug-18	Nov-20	\$3.7
0201A	Railroad Avenue Bridge	BUR	A-23	1	0	Oct-17	Jan-18	Nov-18	\$1.7
0145Q	Reconstruction of Howard Road Bridge	CUM	A-24	1	0	Sep-18	Jan-19	Jun-20	\$0.9
0014Z	Replacement of Louisquisset Pike Bridge	LIN	A-24	1	0	Mar-18	Feb-19	Dec-21	\$10.0
0013S	RI-146 Area Bridges- Contract 1	NSM, PVD	A-24	0	7	Aug-18	Nov-18	May-20	\$3.6
0017E	Woonasquatucket River Bridge	PVD	A-24	1	0	Nov-17	Aug-18	Jun-21	\$6.7
				12	80				\$99

PAVEMENT

0130E	1 R Improvements to Reservoir Avenue	CRA	A-26	0	0	Jan-18	Apr-18	Dec-18	\$4.0
0173K	1 R Improvements to Rockland Road	SCI	A-26	0	0	Mar-18	Jun-18	Nov-18	\$1.4
0061A	1R Improvements to Route 44 - Contract 3B (RIDOT Maint	GLO, SMI	A-26	0	0	Sep-18	Dec-18	May-20	\$7.4
0012Q	I-195 Relocate Waterfront Parks	PVD	A-27	0	0	Dec-17	Mar-18	Aug-19	\$6.1
0012T	I-195 Relocation, Gano St, Contract 18	PVD	A-27	0	0	Sep-18	Dec-18	Jun-20	\$1.6
0171D	Improvement to Nayatt Rd	BAR	A-27	0	0	May-18	Sep-18	Aug-19	\$2.7
0165J	Improvements to Railroad Street	LIN	A-27	0	0	Mar-18	Jun-18	Nov-18	\$2.3
0138B	Rt 6A (Hartford Ave, C-2)	JOH	A-27	0	0	Apr-18	Jun-18	Oct-18	\$1.2
				0	0				\$27

TRAFFIC

0025N	2017 Statewide Intersection Safety Improvements	CRA, PVD, WAR	A-28	0	0	Feb-18	May-18	Jul-19	\$2.1
0025K	2018 Statewide Intersection Safety Improvements	EGR, EPR, LIN, PVD, WAR	A-28	0	0	Aug-18	Oct-18	May-20	\$0.7
0011E	Aquidneck Avenue HSIP	MID	A-28	0	0	Sep-18	Nov-18	May-20	\$0.5
0076Z	Aquidneck Avenue Improvements	MID	A-29	0	0	Dec-17	Feb-18	Dec-19	\$1.7
0091S	High Friction Surface Treatment 2018	CRA, GLO	A-29	0	0	Jun-18	Aug-18	Dec-19	\$0.8
0072Z	HSIP - Rt 1, S. County Median Guardrail	CHA, WES	A-29	0	0	Sep-18	Nov-18	Jul-19	\$2.3
0073X	Intersection Safety Improvements to Rt 114 between Bear	CUM	A-29	0	0	Mar-18	Jun-18	Oct-20	\$7.3
0025R	Intersection Safety Imprv to Rt 44/Smithfield Commons-Du	SMI	A-29	0	0	Jul-18	Oct-18	May-20	\$0.6
0071P	Metacom Avenue - HSIP	BRI, WRN	A-30	0	0	Aug-18	Oct-18	May-20	\$3.0
0025Q	Roadway Departure Mitigation - Guardrail and Median Impr	NSM, WAR	A-30	0	0	Oct-17	Feb-18	Jul-18	\$1.6
0025S	Roadway Departure Mitigation - Horizontal Curve Enhance	CRA, EPR, LIN, NKS, PVD, SMI, WAR	A-30	0	0	Jun-18	Oct-18	Dec-19	\$1.1

PTSID	Project Name	Locations	Page	BRIDGES R P		Schedule			Construction
						Advertise	NTP	Sub Complete	Budget (\$M)
0073S	Route 146 Guide Sign Improvements North C-1 (North Smit	NSM	A-30	0	0	Jan-18	Mar-18	Nov-19	\$1.5
0162A	SRTS- Contract 1 (Cran, E Prov)	CRA, EPR	A-30	0	0	Mar-18	Jun-18	Dec-18	\$1.1
0080H	STC - Allens Avenue at Terminal and Ernest	PVD	A-31	0	0	Feb-18	May-18	Aug-19	\$0.7
0080C	STC - Statewide Pedestrian and Intersection Safety Improv	BAR, CUM, EGR, JAM, LCM, LIN, TIV, WAR, WST	A-31	0	0	Jun-18	Sep-18	Nov-19	\$1.5
				0	0				\$26
TAP/OTHER									
0021S	Blackstone River Bikeway Segment 8B-1	WNS	A-28	0	0	Apr-18	Jun-18	Oct-19	\$2.5
0026P	Trestle Trail West Section Bridges	COV	A-28	0	0	Feb-18	Jun-18	Mar-20	\$3.2
				0	0				\$6
OPERATING									
0105F	2018 Crack Sealing North and East Regions	STATEWIDE	A-24	0	0	Dec-17	Mar-18	Sep-18	\$0.7
0105B	2018 Crack Sealing South and Central Regions	STATEWIDE	A-25	0	0	Dec-17	Mar-18	Aug-18	\$0.7
0105C	2018 Limited Access Crack Sealing	STATEWIDE	A-25	0	0	May-18	Jul-18	Oct-18	\$0.3
0105G	2018 Paver Placed Elastomeric Surface Treatment C- 2	EPR, NKS, PVD, SCI, WAR	A-25	0	0	May-18	Aug-18	Dec-18	\$2.0
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	JAM, NSM, SCI, WST	A-25	0	0	Dec-17	Feb-18	Oct-18	\$1.2
0105A	2018 Rubberized Asphalt Chip Sealing C- 2	EXE, HOP, RIC, SCI, SKS	A-25	0	0	May-18	Jul-18	Jun-19	\$1.5
0105E	2018 Rubberized Asphalt Chip Sealing C-1	BUR, COV, CUM, FOS, GLO, SCI	A-26	0	0	Dec-17	Feb-18	Jun-19	\$1.4
0131L	Salt Storage Facility - Portsmouth	POR	A-26	0	0	Sep-18	Jan-19	Dec-19	\$1.2
				0	0				\$9
Number of Projects:				In design	Advertised	In Construction	Complete	Total	
				0	5	35	12	52	
				12	80				\$167

PTSID	Project Name	Locations	Page	BRIDGES		Schedule			Construction
				R	P	Advertise	NTP	Sub Complete	Budget (\$M)

FFY19

BRIDGE

0013A	Bridge Group 01	PVD	A-32	0	5	Mar-19	Jun-19	May-22	\$8.0
0013N	Bridge Group 03 - I-95	PAW	A-32	0	11	Aug-19	Jan-20	Oct-21	\$7.0
0114W	Bridge Group 12A - Sandy Bottom	COV	A-32	1	0	Jul-19	Nov-19	Jun-21	\$2.8
0013V	Bridge Group 16A	FOS, GLO, PVD, SCI, SMI	A-32	0	14	Jun-19	Sep-19	Sep-21	\$6.0
0015C	Bridge Group 16B	FOS, JOH, PVD, SCI	A-32	0	17	Sep-19	Jan-20	Dec-21	\$9.0
0013W	Bridge Group 17	BUR, CUM, LIN, NPR, NSM, SMI	A-33	0	17	Sep-19	Jan-20	Dec-21	\$5.0
0031Y	Bridge Group 18B	EGR, NKS	A-33	0	15	May-19	Aug-19	Sep-21	\$2.1
0013K	Bridge Group 30 - Broad St South & Elmwood Ave	PVD	A-33	2	0	Aug-19	Nov-19	Dec-21	\$20.0
0017D	Bridge Group 38A - Branch River	NSM	A-33	1	0	Jan-19	Apr-19	Jun-21	\$2.2
0015D	Bridge Group 40B - Bath St East	PVD	A-33	1	0	Mar-19	Jul-19	May-21	\$2.3
2601G	Bridge Group 44A - Silver Creek	BRI	A-34	1	0	Apr-19	Sep-19	Mar-22	\$1.9
2601E	Bridge Group 51A - Rt 37 C-2	CRA, WAR	A-34	4	11	Apr-19	Aug-19	Oct-22	\$45.0
0145C	Bridge Group 53 - Union Village RR Bridge	NSM	A-34	1	0	Sep-19	Dec-19	Oct-21	\$2.0
0143C	Bridge Group 54A - I-95 Kingston Rd	RIC	A-34	1	0	Mar-19	Jun-19	Nov-22	\$15.8
0156D	Bridge Group 58A - Division St	EGR	A-34	1	0	Apr-19	Jul-19	Aug-21	\$19.0
0014M	Bridge Group 62 - Manville Br	CUM	A-35	1	0	Sep-19	Jan-20	Dec-21	\$4.0
0018C	Bridge Group 75A - I-95 Smith St	PVD	A-35	1	4	Mar-19	Jul-19	May-21	\$22.0
				15	94				\$174

PAVEMENT

0004D	Broad St Regeneration	CFA, CUM, PAW	A-36	0	0	Jul-19	Oct-19	Apr-22	\$7.2
0173G	Central Pk & Battey Meetinghouse Rd	SCI	A-36	0	0	Apr-19	Aug-19	Jul-20	\$3.7
0173H	Old Summit Rd & Susan Bowen Rd (Rt 117 - Rt 117)	COV	A-37	0	0	Oct-18	Feb-19	Dec-19	\$0.8
0055L	Old Tower Hill Rd (Rt 108 - Rt 1)	SKS	A-37	0	0	Jul-19	Oct-19	May-21	\$2.5
0050A	Pell Bridge Ramps - Phase 1	MID, NPT	A-37	0	0	Sep-19	Feb-20	Dec-21	\$6.5
0082U	Rt 138A - Aquidneck Ave (E Main Rd - Green End Ave)	MID	A-37	0	0	Jul-19	Oct-19	Sep-21	\$4.8
0076R	Rt 44 - Taunton Ave (Rt 1A/114 - Mass S/L)	EPR	A-37	0	0	Aug-19	Dec-19	May-21	\$1.6
0081Y	Rt 6 - (Rt 102 - Rt 101)	SCI	A-38	0	0	Nov-18	Jan-19	Sep-19	\$7.8
0081J	Rt 78 (Rt 1 - Conn S/L)	WES	A-38	0	0	Oct-18	Feb-19	Dec-19	\$4.7
				0	0				\$40

TRAFFIC

0091P	HSIP - Crosswalk & Sign Enhancements	CRA, POR, PVD, RIC, WAR, WGR	A-38	0	0	Aug-19	Nov-19	Nov-20	\$0.6
0073V	HSIP C-3 North, Rte 146 RSA Improvements, Great Rd at	NSM	A-38	0	0	Sep-19	Dec-19	May-20	\$3.0
0025Z	Intersection Safety Improvements 2019 C2	EPR, PVD	A-38	0	0	Aug-19	Nov-19	Apr-21	\$1.0
0091T	Roadway Departure Mitigation - Non-Freeway Roadside Im	STATEWIDE	A-39	0	0	Nov-18	Feb-19	Apr-20	\$1.0
0162G	SRTS - Contract 2	NAR	A-39	0	0	Feb-19	Jun-19	Jun-21	\$1.0
0162D	SRTS - Infrastructure Improvement Grants - Contract 4	WRN	A-39	0	0	Sep-19	Jan-20	Sep-21	\$1.7
2601H	STC Misc Improvements 2019	COV, EPR, HOP, JAM, JOH, LIN, NPR, NSM, POR, TIV, WES, WGR	A-39	0	0	Sep-19	Jan-20	Dec-21	\$1.2
0080E	STC Miscellaneous Improvements 2018	COV, CUM, LIN, NSM, POR, PVD, SMI, WAR	A-39	0	0	Oct-18	Feb-19	Nov-20	\$2.4

PTSID	Project Name	Locations	Page	BRIDGES		Schedule			Construction
				R	P	Advertise	NTP	Sub Complete	Budget (\$M)
				0	0				\$12
OPERATING									
0105H	2018 Crack Sealing South and Central Regions Contract 2	STATEWIDE	A-35	0	0	Jan-19	May-19	Oct-19	\$0.6
2601D	2019 Paver Placed Elastomeric Surface Treatment C1	COV, CRA, CUM	A-35	0	0	Jan-19	May-19	Oct-19	\$1.7
2601F	2019 Paver Placed Elastomeric Surface Treatment C2	CRA, RIC, SCI, SKS	A-35	0	0	Jan-19	May-19	Oct-19	\$2.5
2601C	2019 Rubberized Asphalt Chip Seal C1	BUR, GLO, SCI	A-36	0	0	Jan-19	May-19	May-20	\$1.2
9003E	Materials Lab - Quality Assurance	PVD	A-36	0	0	Dec-18	Mar-19	Jul-20	\$2.5
0131M	Salt Storage Facility - East Providence	EPR	A-36	0	0	Jul-19	Oct-19	Oct-20	\$0.9
				0	0				\$9
Number of				15	94				\$235
Projects:									
	In design	Advertised	In Construction	Complete	Total				
	34	6	0	0	40				

Changes from Last Quarter
Insert A

Schedule Changes Since Last Quarter

	Milestone	Last Quarter	Current Quarter	+/-	Comments
In Design					
0004D	Broad St Regeneration				Delay due to municipality coordination
	Advertise	3/29/2019	7/31/2019	-124	
	NTP	7/31/2019	10/31/2019	-92	
Advertised					
0114J	Farnum Pike Bridges				Delay due to Administrative Review
	NTP	11/30/2018	1/31/2019	-62	
9003E	Materials Lab - Quality Assurance				Third Party Delay
	Advertise	11/30/2018	12/14/2018	-14	
0173H	Old Summit Rd & Susan Bowen Rd (Rt 117 - Rt 117)				Achieved Advertisement
	Advertise	10/30/2018	10/19/2018	11	
0014Z	Replacement of Louisquisset Pike Bridge				Delay due to Administrative Review
	NTP	11/30/2018	2/28/2019	-90	
	Substantially Complete	6/30/2021	12/31/2021	-184	
0081Y	Rt 6 - (Rt 102 - Rt 101)				Achieved Advertisement
	Advertise	11/30/2018	11/16/2018	14	
0081J	Rt 78 (Rt 1 - Conn S/L)				Achieved Advertisement
	Advertise	10/31/2018	10/26/2018	5	
0080E	STC Miscellaneous Improvements 2018				Achieved Advertisement
	Advertise	10/31/2018	10/10/2018	21	
In Construction					
0061A	1R Improvements to Route 44 - Contract 3B (RIDOT Maintance Facility to				Accelerated NTP
	NTP	1/30/2019	12/18/2018	43	
0025K	2018 Statewide Intersection Safety Improvements				Accelerated NTP
	NTP	12/31/2018	10/26/2018	66	
0011E	Aquidneck Avenue HSIP				Accelerated NTP; Revised Substantial Completion at NTP
	NTP	12/31/2018	11/15/2018	46	
	Substantially Complete	9/30/2020	5/31/2020	122	
0015A	Aquidneck Island Bridge Preservation				Accelerated NTP
	NTP	1/31/2019	11/26/2018	66	
0013P	Bridge Group 06				Accelerated NTP
	NTP	1/31/2019	12/18/2018	44	
0013F	Bridge Preservation BG - 05				Achieved NTP
	NTP	12/31/2018	12/5/2018	26	
0013U	East Bay Bridge Preservation				Achieved NTP
	NTP	10/31/2018	10/29/2018	2	
0072Z	HSIP - Rt 1, S. County Median Guardrail				Accelerated NTP; Revised Substantial Completion at NTP
	NTP	2/28/2019	11/14/2018	106	
	Substantially Complete	10/31/2019	7/31/2019	92	
0012T	I-195 Relocation, Gano St, Contract 18				Achieved NTP
	NTP	12/31/2018	12/6/2018	25	
0013G	I-295 Bridges - Bridge Group 09				Achieved NTP
	NTP	12/31/2018	12/5/2018	26	
0114V	I-295 Bridges Contract 3				Accelerated NTP
	NTP	11/30/2018	10/30/2018	31	
0201V	I-95 Corridor Preservation - Bridge Washing (58C)				Contractor delays
	Substantially Complete	12/31/2018	4/30/2019	-120	
0025R	Intersection Safety Imprv to Rt 44/Smithfield Commons-Dual Turn Lanes				Accelerated NTP
	NTP	11/30/2018	10/5/2018	56	
0015B	Lafayette Road Bridge				Achieved NTP
	NTP	11/30/2018	11/15/2018	15	
0071P	Metacom Avenue - HSIP				Accelerated NTP
	NTP	12/28/2018	10/29/2018	60	
0006A	Rhodeworks Toll Facilities				NEPA process not completed when initially anticipated by RIDOT

Schedule Changes Since Last Quarter

	Milestone	Last Quarter	Current Quarter	+/-	Comments
	Substantially Complete	6/30/2019	12/31/2020	-550	
0013S	RI-146 Area Bridges- Contract 1				Achieved NTP; Revised Substantial Completion at NTP
	NTP	11/30/2018	11/15/2018	15	
	Substantially Complete	4/30/2021	5/31/2020	334	
0025S	Roadway Departure Mitigation - Horizontal Curve Enhancements				Achieved NTP
	NTP	10/31/2018	10/1/2018	30	
Complete					
0130E	1 R Improvements to Reservoir Avenue				Accelerated Completion
	Substantially Complete	12/31/2020	12/14/2018	748	
0173K	1 R Improvements to Rockland Road				Accelerated Completion
	Substantially Complete	5/31/2019	11/9/2018	203	
0073M	2017-2018 Statewide Pavement Striping -North				Accelerated Completion
	Substantially Complete	4/30/2019	10/31/2018	181	
0105F	2018 Crack Sealing North and East Regions				Accelerated Completion
	Substantially Complete	10/31/2018	9/5/2018	56	
0105B	2018 Crack Sealing South and Central Regions				Accelerated Completion
	Substantially Complete	10/31/2018	8/15/2018	77	
0105C	2018 Limited Access Crack Sealing				Achieved Completion
	Substantially Complete	10/31/2018	10/30/2018	1	
0105G	2018 Paver Placed Elastomeric Surface Treatment C- 2				Delay due to Additional Work and Utility Work Restrictions
	Substantially Complete	11/30/2018	12/13/2018	-13	
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1				Accelerated Completion
	Substantially Complete	11/30/2018	10/11/2018	50	
0021U	Blackstone Bikeway 8C				Accelerated Completion
	Substantially Complete	10/31/2019	11/13/2018	352	
0025F	Cranston - Local Safety Improvements				Achieved Completion
	Substantially Complete	11/30/2018	11/2/2018	28	
0007C	East Main Road 1R Improvements				Third Party Delay
	Substantially Complete	11/30/2018	12/6/2018	-6	
0144E	Harbor Junction Bridge No. 131 (57E)				Accelerated Completion
	Substantially Complete	6/30/2019	11/28/2018	214	
0088A	I-95 Resurfacing (Rt 2 to Service Avenue)				Accelerated Completion
	Substantially Complete	11/30/2018	10/5/2018	56	
0165J	Improvements to Railroad Street				Accelerated Completion
	Substantially Complete	5/31/2019	11/30/2018	182	
0011D	Intersection Safety Improvements Newport, Warwick, Johnston				Accelerated Completion
	Substantially Complete	4/30/2019	11/2/2018	179	
0171B	Newman Avenue Bridge No. 224 (57D)				Achieved Completion
	Substantially Complete	10/31/2018	10/5/2018	26	
0081K	Pavement Preservation to Rt 1A (Newport Ave)				Accelerated Completion
	Substantially Complete	5/31/2019	12/14/2018	168	
0016J	Pine Street Bridge No. 548 (31)				Accelerated Completion
	Substantially Complete	6/30/2019	11/13/2018	229	
0201A	Railroad Avenue Bridge				Accelerated Completion
	Substantially Complete	6/30/2019	11/15/2018	227	
0081R	Route 24 Improvements				Accelerated Completion
	Substantially Complete	3/31/2019	10/18/2018	164	
0138B	Rt 6A (Hartford Ave, C-2)				Accelerated Completion
	Substantially Complete	11/30/2018	10/24/2018	37	
0156C	South County Freeway Bridge No. 686 (52A)				Accelerated Completion
	Substantially Complete	5/31/2019	10/9/2018	234	
0162A	SRTS- Contract 1 (Cran, E Prov)				Accelerated Completion
	Substantially Complete	5/31/2019	12/11/2018	171	
0073J	Statewide Pavement Striping Eastbay 17-18				Accelerated Completion
	Substantially Complete	5/31/2019	8/9/2018	295	
0154A	Wood River & Holburton Bridges Nos. 261, 262 (58D)				Achieved Completion

Schedule Changes Since Last Quarter

Milestone	Last Quarter	Current Quarter	+/-	Comments
Substantially Complete	12/31/2018	12/14/2018	17	

Budget Changes Since Last Quarter

PTS	NAME	Last Quarter	Current Quarter	+/-	
<u>In Design</u>					
2601E	Bridge Group 51A - Rt 37 C-2	\$39.223	\$58.853	\$19.630	Adjusted for revised project scope. Phase I and Phase II funding is being combined
Subtotal				\$19.630	
<u>Advertised</u>					
0114J	Farnum Pike Bridges	\$13.443	\$13.369	(\$0.074)	Revised to reflect low bid
Subtotal				(\$0.074)	
<u>In Construction</u>					
0061A	1R Improvements to Route 44 - Contract 3B (RIDOT M	\$9.513	\$9.956	\$0.443	Revised for NTP Budget
0025K	2018 Statewide Intersection Safety Improvements	\$2.192	\$1.784	(\$0.408)	Revised for NTP Budget
0011E	Aquidneck Avenue HSIP	\$2.112	\$2.215	\$0.103	Revised for NTP Budget
0015A	Aquidneck Island Bridge Preservation	\$10.153	\$8.080	(\$2.073)	Revised for NTP Budget
0013P	Bridge Group 06	\$11.731	\$10.427	(\$1.304)	Revised for NTP Budget
0013F	Bridge Preservation BG - 05	\$9.820	\$10.768	\$0.948	Revised for NTP Budget
0072Z	HSIP - Rt 1, S. County Median Guardrail	\$4.262	\$3.104	(\$1.158)	Revised for NTP Budget
0012T	I-195 Relocation, Gano St, Contract 18	\$3.176	\$3.206	\$0.030	Revised for NTP Budget
0013G	I-295 Bridges - Bridge Group 09	\$4.642	\$4.637	(\$0.005)	Revised for NTP Budget
0015B	Lafayette Road Bridge	\$6.369	\$8.742	\$2.373	Revised for NTP Budget; includes Early Completion Incentive
0071P	Metacom Avenue - HSIP	\$5.675	\$5.700	\$0.025	Revised for NTP Budget
0013S	RI-146 Area Bridges- Contract 1	\$7.374	\$7.112	(\$0.262)	Revised for NTP Budget
0025S	Roadway Departure Mitigation - Horizontal Curve Enh	\$1.197	\$1.797	\$0.600	Revised for NTP Budget
Subtotal				(\$0.690)	
Total				\$18.866	

Index of Projects by Municipality

Insert A



Index of Projects by Municipality

PTSID	Project Name	Type	Appendix
BARRINGTON			
0013U	East Bay Bridge Preservation	BRIDGE	A-22
0171D	Improvement to Nayatt Rd	PAVEMENT	A-27
0080D	Pedestrian and Intersection Safety Improvements - STC with Albion Beacon	TRAFFIC	A-9
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
BRISTOL			
2601G	Bridge Group 44A - Silver Creek	BRIDGE	A-34
0071P	Metacom Avenue - HSIP	TRAFFIC	A-30
0080D	Pedestrian and Intersection Safety Improvements - STC with Albion Beacon	TRAFFIC	A-9
BURRILLVILLE			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0105E	2018 Rubberized Asphalt Chip Sealing C-1	OPERATING	A-26
2601C	2019 Rubberized Asphalt Chip Seal C1	OPERATING	A-36
0013W	Bridge Group 17	BRIDGE	A-33
0201A	Railroad Avenue Bridge	BRIDGE	A-23
0076N	Route 107 1R Improvements	PAVEMENT	A-7
CENTRAL FALLS			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0004D	Broad St Regeneration	PAVEMENT	A-36
CHARLESTOWN			
0145B	Carolina Bridges (57F)	BRIDGE	A-1
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0072Z	HSIP - Rt 1, S. County Median Guardrail	TRAFFIC	A-29
COVENTRY			
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-15
0105E	2018 Rubberized Asphalt Chip Sealing C-1	OPERATING	A-26
2601D	2019 Paver Placed Elastomeric Surface Treatment C1	OPERATING	A-35
0201B	Barbs Hill Road Bridge (58E)	BRIDGE	A-21
0114W	Bridge Group 12A - Sandy Bottom	BRIDGE	A-32
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0025E	Coventry - Local Safety Improvements	TRAFFIC	A-19
0168H	Hope Valley Bridges (69D)	BRIDGE	A-11
0173H	Old Summit Rd & Susan Bowen Rd (Rt 117 - Rt 117)	PAVEMENT	A-37
0153N	Route 102 & Route 117 Improvements - Roundabout	TRAFFIC	A-10
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
0080E	STC Miscellaneous Improvements 2018	TRAFFIC	A-39
0026P	Trestle Trail West Section Bridges	TAP/OTHER	A-28
CRANSTON			
0130E	1 R Improvements to Reservoir Avenue	PAVEMENT	A-26
0025N	2017 Statewide Intersection Safety Improvements	TRAFFIC	A-28

PTSID	Project Name	Type	Appendix
2601D	2019 Paver Placed Elastomeric Surface Treatment C1	OPERATING	A-35
2601F	2019 Paver Placed Elastomeric Surface Treatment C2	OPERATING	A-35
2601E	Bridge Group 51A - Rt 37 C-2	BRIDGE	A-34
0194C	Bridge Group 59A - Park Ave RR	BRIDGE	A-21
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0025F	Cranston - Local Safety Improvements	TRAFFIC	A-19
0091S	High Friction Surface Treatment 2018	TRAFFIC	A-29
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-38
0013G	I-295 Bridges - Bridge Group 09	BRIDGE	A-23
0114T	I-295 Bridges Contract I	BRIDGE	A-12
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	OPERATING	A-15
0025S	Roadway Departure Mitigation - Horitzontal Curve Enhancements	TRAFFIC	A-30
0162A	SRTS- Contract 1 (Cran, E Prov)	TRAFFIC	A-30
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0055K	Statewide Resurfacing C-2, 2017**	PAVEMENT	A-8
CUMBERLAND			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0105E	2018 Rubberized Asphalt Chip Sealing C-1	OPERATING	A-26
2601D	2019 Paver Placed Elastomeric Surface Treatment C1	OPERATING	A-35
0013W	Bridge Group 17	BRIDGE	A-33
0014M	Bridge Group 62 - Manville Br	BRIDGE	A-35
0004D	Broad St Regeneration	PAVEMENT	A-36
0114S	Cumberland I-295 Corridor Bridges (37T - I)	BRIDGE	A-11
0073X	Intersection Safety Improvements to Rt 114 between Bear Hill Rd and I-295 Cumberland-Roundabo	TRAFFIC	A-29
0145Q	Reconstruction of Howard Road Bridge	BRIDGE	A-24
0084G	Rubberized Asphalt Chip Seal 2016	OPERATING	A-5
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
0080E	STC Miscellaneous Improvements 2018	TRAFFIC	A-39
EAST GREENWICH			
0025K	2018 Statewide Intersection Safety Improvements	TRAFFIC	A-28
0031Y	Bridge Group 18B	BRIDGE	A-33
0156D	Bridge Group 58A - Division St	BRIDGE	A-34
0013F	Bridge Preservation BG - 05	BRIDGE	A-22
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0166H	Route 4 Improvements, C-2	PAVEMENT	A-17
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
EAST PROVIDENCE			
0105G	2018 Paver Placed Elastomeric Surface Treatment C- 2	OPERATING	A-25
0025K	2018 Statewide Intersection Safety Improvements	TRAFFIC	A-28

PTSID	Project Name	Type	Appendix
0013U	East Bay Bridge Preservation	BRIDGE	A-22
0143W	Horton Farm Bridge No. 472 (57M)	BRIDGE	A-11
0013M	I-195 Corridor Bridges (77)	BRIDGE	A-12
0025Z	Intersection Safety Improvements 2019 C2	TRAFFIC	A-38
0171B	Newman Avenue Bridge No. 224 (57D)	BRIDGE	A-2
0143K	Pawtucket Avenue Bridge No. 471 (57B)	BRIDGE	A-2
0025S	Roadway Departure Mitigation - Horitzontal Curve Enhancements	TRAFFIC	A-30
0076R	Rt 44 - Taunton Ave (Rt 1A/114 - Mass S/L)	PAVEMENT	A-37
0131M	Salt Storage Facility - East Providence	OPERATING	A-36
0162A	SRTS- Contract 1 (Cran, E Prov)	TRAFFIC	A-30
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
0009N	Washington Bridge North No. 700 (57A T - J)	BRIDGE	A-4
EXETER			
0105A	2018 Rubberized Asphalt Chip Sealing C- 2	OPERATING	A-25
0013F	Bridge Preservation BG - 05	BRIDGE	A-22
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0168E	Tefft Hill Trail Bridge No. 592 (67T - B)	BRIDGE	A-4
FOSTER			
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-15
0105E	2018 Rubberized Asphalt Chip Sealing C-1	OPERATING	A-26
0013V	Bridge Group 16A	BRIDGE	A-32
0015C	Bridge Group 16B	BRIDGE	A-32
0168H	Hope Valley Bridges (69D)	BRIDGE	A-11
0084H	Paver Placed Elastomeric Surface Treatment 2016	OPERATING	A-5
GLOCESTER			
0061A	1R Improvements to Route 44 - Contract 3B (RIDOT Maintance Facility to W. Greenville Rd.)	PAVEMENT	A-26
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-15
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0105E	2018 Rubberized Asphalt Chip Sealing C-1	OPERATING	A-26
2601C	2019 Rubberized Asphalt Chip Seal C1	OPERATING	A-36
0013V	Bridge Group 16A	BRIDGE	A-32
0091S	High Friction Surface Treatment 2018	TRAFFIC	A-29
0061K	Improvements to Rt 44/100 Intersection and Chepachet River Bridge Repair C-3E	TRAFFIC	A-20
0084G	Rubberized Asphalt Chip Seal 2016	OPERATING	A-5
HOPKINTON			
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-15
0105A	2018 Rubberized Asphalt Chip Sealing C- 2	OPERATING	A-25
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0168H	Hope Valley Bridges (69D)	BRIDGE	A-11
0084G	Rubberized Asphalt Chip Seal 2016	OPERATING	A-5
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6

PTSID	Project Name	Type	Appendix
0055K	Statewide Resurfacing C-2, 2017**	PAVEMENT	A-8
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
0154A	Wood River & Holburton Bridges Nos. 261, 262 (58D)	BRIDGE	A-4
0114K	Wood River Valley Bridge No. 404, I-95 North & South (7T - A)	BRIDGE	A-14
0165V	Woodville Road Improvements	PAVEMENT	A-18
JAMESTOWN			
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-25
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
JOHNSTON			
0173U	1 R Improvements to Winsor Avenue	PAVEMENT	A-16
0015C	Bridge Group 16B	BRIDGE	A-32
0013G	I-295 Bridges - Bridge Group 09	BRIDGE	A-23
0114U	I-295 Bridges Contract 2	BRIDGE	A-12
0114V	I-295 Bridges Contract 3	BRIDGE	A-23
0011D	Intersection Safety Improvements Newport, Warwick, Johnston	TRAFFIC	A-20
0080D	Pedestrian and Intersection Safety Improvements - STC with Albion Beacon	TRAFFIC	A-9
0138B	Rt 6A (Hartford Ave, C-2)	PAVEMENT	A-27
0014F	Simmons ville Bridge No. 326 (57C)	BRIDGE	A-13
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
0173Z	US Route 6 Hartford Ave	PAVEMENT	A-18
LINCOLN			
0086Y	2017 Paver Placed Elastomeric Surface Treatment	OPERATING	A-15
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0025K	2018 Statewide Intersection Safety Improvements	TRAFFIC	A-28
0013W	Bridge Group 17	BRIDGE	A-33
0165J	Improvements to Railroad Street	PAVEMENT	A-27
0166J	Mussey Brook Bridge No. 380 (56C)	BRIDGE	A-2
0014Z	Replacement of Louisquisset Pike Bridge	BRIDGE	A-24
0025S	Roadway Departure Mitigation - Horitzontal Curve Enhancements	TRAFFIC	A-30
0081W	Route 146 Improvements	PAVEMENT	A-17
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
0080E	STC Miscellaneous Improvements 2018	TRAFFIC	A-39
LITTLE COMPTON			
0173S	Snell Road Improvements	PAVEMENT	A-17
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
MIDDLETOWN			
0011E	Aquidneck Avenue HSIP	TRAFFIC	A-28

PTSID	Project Name	Type	Appendix
0076Z	Aquidneck Avenue Improvements	TRAFFIC	A-29
0015A	Aquidneck Island Bridge Preservation	BRIDGE	A-21
0050A	Pell Bridge Ramps - Phase 1	PAVEMENT	A-37
0082U	Rt 138A - Aquidneck Ave (E Main Rd - Green End Ave)	PAVEMENT	A-37
0007F	Two Mile Corner Reconstruction	PAVEMENT	A-8
NARRAGANSETT			
0015A	Aquidneck Island Bridge Preservation	BRIDGE	A-21
0080D	Pedestrian and Intersection Safety Improvements - STC with Albion Beacon	TRAFFIC	A-9
0162G	SRTS - Contract 2	TRAFFIC	A-39
NEW SHOREHAM			
0015A	Aquidneck Island Bridge Preservation	BRIDGE	A-21
NEWPORT			
0015A	Aquidneck Island Bridge Preservation	BRIDGE	A-21
0011D	Intersection Safety Improvements Newport, Warwick, Johnston	TRAFFIC	A-20
0050A	Pell Bridge Ramps - Phase 1	PAVEMENT	A-37
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
NORTH KINGSTOWN			
0105G	2018 Paver Placed Elastomeric Surface Treatment C- 2	OPERATING	A-25
0031Y	Bridge Group 18B	BRIDGE	A-33
0015B	Lafayette Road Bridge	BRIDGE	A-23
0025S	Roadway Departure Mitigation - Horitzontal Curve Enhancements	TRAFFIC	A-30
0166H	Route 4 Improvements, C-2	PAVEMENT	A-17
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
NORTH PROVIDENCE			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0013W	Bridge Group 17	BRIDGE	A-33
0071V	Mineral Spring Avenue HSIP	TRAFFIC	A-9
0081W	Route 146 Improvements	PAVEMENT	A-17
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
NORTH SMITHFIELD			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-25
0021U	Blackstone Bikeway 8C	TAP/OTHER	A-18
0013W	Bridge Group 17	BRIDGE	A-33
0017D	Bridge Group 38A - Branch River	BRIDGE	A-33
0145C	Bridge Group 53 - Union Village RR Bridge	BRIDGE	A-34
0183B	Central Street Bridge No. 449 (70B)	BRIDGE	A-1
0114J	Farnum Pike Bridges	BRIDGE	A-22
0073V	HSIP C-3 North, Rte 146 RSA Improvements, Great Rd at St. Paul St, Greenville Rd at Killingly St	TRAFFIC	A-38
0013S	RI-146 Area Bridges- Contract 1	BRIDGE	A-24
0025Q	Roadway Departure Mitigation - Guardrail and Median Improvements to I-95 Warwick and Rt 146	TRAFFIC	A-30

PTSID	Project Name	Type	Appendix
0013L	Route 146 Corridor Bridges (38)	BRIDGE	A-13
0073S	Route 146 Guide Sign Improvements North C-1 (North Smithfield)	TRAFFIC	A-30
0118A	Slatersville Stone Arch Bridge No. 273 (70C)	BRIDGE	A-3
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0055K	Statewide Resurfacing C-2, 2017**	PAVEMENT	A-8
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
0080E	STC Miscellaneous Improvements 2018	TRAFFIC	A-39
PAWTUCKET			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0013N	Bridge Group 03 - I-95	BRIDGE	A-32
0004D	Broad St Regeneration	PAVEMENT	A-36
0114R	I-95 Corridor Bridge Nos. 56101, 56121, 56201, 56221 (3T - F)	BRIDGE	A-12
0082C	I-95 Resurfacing, C-2 (Pawtucket)	PAVEMENT	A-16
0081K	Pavement Preservation to Rt 1A (Newport Ave)	PAVEMENT	A-17
0143U	Pawtucket Area Bridges (53B)	BRIDGE	A-2
0016J	Pine Street Bridge No. 548 (31)	BRIDGE	A-13
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
PORTSMOUTH			
0015A	Aquidneck Island Bridge Preservation	BRIDGE	A-21
0007C	East Main Road 1R Improvements	PAVEMENT	A-16
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-38
0031N	Old Sakonnet River Bridge Demolition (Superstructure)	BRIDGE	A-2
0132G	Portsmouth Maintenance Facility	OPERATING	A-5
0081R	Route 24 Improvements	PAVEMENT	A-17
0131L	Salt Storage Facility - Portsmouth	OPERATING	A-26
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0055K	Statewide Resurfacing C-2, 2017**	PAVEMENT	A-8
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
0080E	STC Miscellaneous Improvements 2018	TRAFFIC	A-39
PROVIDENCE			
0172C	1R Improvements to Smith Street	PAVEMENT	A-7
0025N	2017 Statewide Intersection Safety Improvements	TRAFFIC	A-28
0105G	2018 Paver Placed Elastomeric Surface Treatment C- 2	OPERATING	A-25
0025K	2018 Statewide Intersection Safety Improvements	TRAFFIC	A-28
0021R	Blackstone River Bikeway - Segment 1A	TAP/OTHER	A-8
0013A	Bridge Group 01	BRIDGE	A-32
0013P	Bridge Group 06	BRIDGE	A-21
0013V	Bridge Group 16A	BRIDGE	A-32
0015C	Bridge Group 16B	BRIDGE	A-32
0013K	Bridge Group 30 - Broad St South & Elmwood Ave	BRIDGE	A-33
0015D	Bridge Group 40B - Bath St East	BRIDGE	A-33

PTSID	Project Name	Type	Appendix
0018C	Bridge Group 75A - I-95 Smith St	BRIDGE	A-35
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0017G	Geneva Pond Bridge	BRIDGE	A-22
0144E	Harbor Junction Bridge No. 131 (57E)	BRIDGE	A-1
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-38
0013M	I-195 Corridor Bridges (77)	BRIDGE	A-12
0012Q	I-195 Relocate Waterfront Parks	PAVEMENT	A-27
0012T	I-195 Relocation, Gano St, Contract 18	PAVEMENT	A-27
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	OPERATING	A-15
0079G	I-95 Resurfacing (Elmwood Avenue to Eddy St)	PAVEMENT	A-7
0025Z	Intersection Safety Improvements 2019 C2	TRAFFIC	A-38
0167C	Louisquisset Ramp Bridge	BRIDGE	A-23
9003E	Materials Lab - Quality Assurance	OPERATING	A-36
0153R	Memorial Blvd. & Francis Street Improvements	TRAFFIC	A-9
0114N	Oxford Street Bridge No. 653 (2T)	BRIDGE	A-13
0080D	Pedestrian and Intersection Safety Improvements - STC with Albion Beacon	TRAFFIC	A-9
0078U	Providence - Downtown Improvements, C-3	PAVEMENT	A-7
0012L	Providence Area Bridges Nos. 1080, 1082 (56B)	BRIDGE	A-3
0012R	Providence River Pedestrian Bridge	BRIDGE	A-3
0012N	Ramp El Bridge No. 1083 (56A)	BRIDGE	A-3
0027B	Reconstruction of the Route 6/10 Interchange	BRIDGE	A-13
0013S	RI-146 Area Bridges- Contract 1	BRIDGE	A-24
0025S	Roadway Departure Mitigation - Horitzontal Curve Enhancements	TRAFFIC	A-30
0081W	Route 146 Improvements	PAVEMENT	A-17
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080H	STC - Allens Avenue at Terminal and Ernest	TRAFFIC	A-31
0080E	STC Miscellaneous Improvements 2018	TRAFFIC	A-39
0009N	Washington Bridge North No. 700 (57A T - J)	BRIDGE	A-4
0017E	Woonasquatucket River Bridge	BRIDGE	A-24
RICHMOND			
0086Y	2017 Paver Placed Elastomeric Surface Treatment	OPERATING	A-15
0105A	2018 Rubberized Asphalt Chip Sealing C- 2	OPERATING	A-25
2601F	2019 Paver Placed Elastomeric Surface Treatment C2	OPERATING	A-35
0170C	Baker Pines Bridge No. 593	BRIDGE	A-11
0143C	Bridge Group 54A - I-95 Kingston Rd	BRIDGE	A-34
0145B	Carolina Bridges (57F)	BRIDGE	A-1
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0168H	Hope Valley Bridges (69D)	BRIDGE	A-11
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-38
0084H	Paver Placed Elastomeric Surface Treatment 2016	OPERATING	A-5
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6

PTSID	Project Name	Type	Appendix
0055K	Statewide Resurfacing C-2, 2017**	PAVEMENT	A-8
0168E	Tefft Hill Trail Bridge No. 592 (67T - B)	BRIDGE	A-4
0154A	Wood River & Holburton Bridges Nos. 261, 262 (58D)	BRIDGE	A-4
0114K	Wood River Valley Bridge No. 404, I-95 North & South (7T - A)	BRIDGE	A-14
0165V	Woodville Road Improvements	PAVEMENT	A-18
SCITUATE			
0173K	1 R Improvements to Rockland Road	PAVEMENT	A-26
0173U	1 R Improvements to Winsor Avenue	PAVEMENT	A-16
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-15
0105G	2018 Paver Placed Elastomeric Surface Treatment C- 2	OPERATING	A-25
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-25
0105A	2018 Rubberized Asphalt Chip Sealing C- 2	OPERATING	A-25
0105E	2018 Rubberized Asphalt Chip Sealing C-1	OPERATING	A-26
2601F	2019 Paver Placed Elastomeric Surface Treatment C2	OPERATING	A-35
2601C	2019 Rubberized Asphalt Chip Seal C1	OPERATING	A-36
0013V	Bridge Group 16A	BRIDGE	A-32
0015C	Bridge Group 16B	BRIDGE	A-32
0173G	Central Pk & Battey Meetinghouse Rd	PAVEMENT	A-36
0153N	Route 102 & Route 117 Improvements - Roundabout	TRAFFIC	A-10
0081Y	Rt 6 - (Rt 102 - Rt 101)	PAVEMENT	A-38
0173Z	US Route 6 Hartford Ave	PAVEMENT	A-18
SMITHFIELD			
0061A	1R Improvements to Route 44 - Contract 3B (RIDOT Maintance Facility to W. Greenville Rd.)	PAVEMENT	A-26
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0013V	Bridge Group 16A	BRIDGE	A-32
0013W	Bridge Group 17	BRIDGE	A-33
0153E	Capron Road Bridge No. 792 (70A)	BRIDGE	A-1
0025R	Intersection Safety Imprv to Rt 44/Smithfield Commons-Dual Turn Lanes	TRAFFIC	A-29
0025S	Roadway Departure Mitigation - Horitzontal Curve Enhancements	TRAFFIC	A-30
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080E	STC Miscellaneous Improvements 2018	TRAFFIC	A-39
SOUTH KINGSTOWN			
0086Y	2017 Paver Placed Elastomeric Surface Treatment	OPERATING	A-15
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-15
0105A	2018 Rubberized Asphalt Chip Sealing C- 2	OPERATING	A-25
2601F	2019 Paver Placed Elastomeric Surface Treatment C2	OPERATING	A-35
0165X	High Street & Kingstown Road Improvements	PAVEMENT	A-7
0166M	High Street/Kingstown Road Stormwater Mitigation	STORMWATER	A-18
0073Z	HSIP-Intersection Safety Improvements to Route 108 at Curtis Corner Rd	TRAFFIC	A-19
0081D	Improvements to US Route 1 (South Kingstown)	PAVEMENT	A-16
0055L	Old Tower Hill Rd (Rt 108 - Rt 1)	PAVEMENT	A-37

PTSID	Project Name	Type	Appendix
0139H	Route 138 Improvements	PAVEMENT	A-8
STATEWIDE			
0084C	2017 Crack Sealing Limited Access	OPERATING	A-14
0084B	2017 Crack Sealing North and East Regions	OPERATING	A-14
0084A	2017 Crack Sealing South and Central Regions	OPERATING	A-14
0105F	2018 Crack Sealing North and East Regions	OPERATING	A-24
0105B	2018 Crack Sealing South and Central Regions	OPERATING	A-25
0105H	2018 Crack Sealing South and Central Regions Contract 2	OPERATING	A-35
0105C	2018 Limited Access Crack Sealing	OPERATING	A-25
0153P	Bridge End Treatments - HSIP	TRAFFIC	A-8
0084S	Crack Sealing - Limited Access	OPERATING	A-4
0084Z	Crack Sealing - North & East, 2016	OPERATING	A-4
0084Y	Crack Sealing - South & Central, 2016	OPERATING	A-5
0102J	East Bay/South, C-6 - STC	TRAFFIC	A-9
0025J	High Friction Surface Treatments 2016	TRAFFIC	A-19
0006A	Rhodeworks Toll Facilities	TAP/OTHER	A-18
0091T	Roadway Departure Mitigation - Non-Freeway Roadside Improvements 2019 C1	TRAFFIC	A-39
7006H	Statewide Fence 2017-2019	OPERATING	A-5
7006G	Statewide Guardrail 2017-2019	OPERATING	A-6
7006J	Statewide Impact Attenuator 2017-2019	OPERATING	A-6
0116S	Statewide LED Retrofit Project	TRAFFIC	A-10
0073L	Statewide Pavement Striping - Central, 2016-2017	OPERATING	A-6
0073K	Statewide Pavement Striping - South, 2016-2017	OPERATING	A-6
0073J	Statewide Pavement Striping Eastbay 17-18	OPERATING	A-15
0025P	Statewide Road Diet 2017	TRAFFIC	A-20
0072K	Traffic Signal Optimization, C-2	TRAFFIC	A-10
0072J	Traffic Signal Optimization, C-3, 2016	TRAFFIC	A-20
TIVERTON			
0086Y	2017 Paver Placed Elastomeric Surface Treatment	OPERATING	A-15
0015A	Aquidneck Island Bridge Preservation	BRIDGE	A-21
0031N	Old Sakonnet River Bridge Demolition (Superstructure)	BRIDGE	A-2
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
WARREN			
0013U	East Bay Bridge Preservation	BRIDGE	A-22
0071P	Metacom Avenue - HSIP	TRAFFIC	A-30
0162D	SRTS - Infrastructure Improvement Grants - Contract 4	TRAFFIC	A-39
WARWICK			
0025N	2017 Statewide Intersection Safety Improvements	TRAFFIC	A-28
0105G	2018 Paver Placed Elastomeric Surface Treatment C- 2	OPERATING	A-25
0025K	2018 Statewide Intersection Safety Improvements	TRAFFIC	A-28

PTSID	Project Name	Type	Appendix
0113U	Airport Connector & Route 2 Bridges (53C & 81B)	BRIDGE	A-1
2601E	Bridge Group 51A - Rt 37 C-2	BRIDGE	A-34
0013F	Bridge Preservation BG - 05	BRIDGE	A-22
0014D	Centerville Rd Bridge	BRIDGE	A-22
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0091K	Coronado Road Pedestrian Enhancements	TRAFFIC	A-9
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-38
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	OPERATING	A-15
0114P	I-95 North & South Bridges at Toll Gate Road Nos. 683, 684 (5T - C)	BRIDGE	A-12
0088A	I-95 Resurfacing (Rt 2 to Service Avenue)	PAVEMENT	A-16
0011D	Intersection Safety Improvements Newport, Warwick, Johnston	TRAFFIC	A-20
0080D	Pedestrian and Intersection Safety Improvements - STC with Albion Beacon	TRAFFIC	A-9
0025Q	Roadway Departure Mitigation - Guardrail and Median Improvements to I-95 Warwick and Rt 146	TRAFFIC	A-30
0025S	Roadway Departure Mitigation - Horizontal Curve Enhancements	TRAFFIC	A-30
0166H	Route 4 Improvements, C-2	PAVEMENT	A-17
0156C	South County Freeway Bridge No. 686 (52A)	BRIDGE	A-3
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0055K	Statewide Resurfacing C-2, 2017**	PAVEMENT	A-8
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
0080E	STC Miscellaneous Improvements 2018	TRAFFIC	A-39
0071T	Warwick - HSIP	TRAFFIC	A-10
WEST GREENWICH			
0143A	Big River Bridge	BRIDGE	A-21
0013F	Bridge Preservation BG - 05	BRIDGE	A-22
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-38
0153N	Route 102 & Route 117 Improvements - Roundabout	TRAFFIC	A-10
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
0168C	Victory Highway Bridge No. 589 (71)	BRIDGE	A-14
WEST WARWICK			
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-25
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0080D	Pedestrian and Intersection Safety Improvements - STC with Albion Beacon	TRAFFIC	A-9
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
WESTERLY			
0072Z	HSIP - Rt 1, S. County Median Guardrail	TRAFFIC	A-29
0081J	Rt 78 (Rt 1 - Conn S/L)	PAVEMENT	A-38
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
WOONSOCKET			

PTSID	Project Name	Type	Appendix
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0021U	Blackstone Bikeway 8C	TAP/OTHER	A-18
0021S	Blackstone River Bikeway Segment 8B-1	TAP/OTHER	A-28
0153T	Diamond Hill Road Improvements at Mendon Road	TRAFFIC	A-19