Q

Quarterly Report October - December 2022



January 30, 2023



Statutory Reporting Requirements

The RhodeWorks plan to repair roads and bridges was approved by the Rhode Island General Assembly and signed into law by Governor Gina M. Raimondo on February 11, 2016. The legislation (2016-H 7409Aaa, 2016- S 2246Aaa) creates a funding source that will allow the Rhode Island Department of Transportation (RIDOT) to repair more than 150 structurally deficient bridges and make repairs to another 500 bridges to prevent them from becoming deficient, bringing 90 percent of the State's bridges into structural sufficiency by 2025. Incorporated into the new legislation are the following reporting requirements: Statutory Reporting Requirements

RIGL 42-13.1-16. Reporting. – The department shall submit to the office of management and budget, the house fiscal advisor, and the senate fiscal advisor, a report on the progress of implementation of this chapter within thirty (30) days of the close of each of the fiscal quarters of each year. The reports shall also be posted on the department's website. The reports shall include, at a minimum:

- (1) Construction and design contracts of five hundred thousand dollars (\$500,000) or greater planned to be advertised in the upcoming federal fiscal year, their value and expected award date;
- (2) Construction and design contracts of five hundred thousand dollars (\$500,000) or greater awarded in the prior federal fiscal year, date of award, value, and expected substantial completion date;
- (3) Expected final cost of:
 - (i) Any construction contracts of five hundred thousand dollars (\$500,000) or greater that reached substantial completion in the prior federal fiscal year; and
 - (ii) Any design contracts of five hundred thousand dollars (\$500,000) or greater completed in the prior federal fiscal year; and
- (4) Total number of workers employed through the contract and the number of the workers in that total with a Rhode Island address.
- (5) This report shall also include a current list of all federal, discretionary, and any other grants that the department has applied for and the status of that application and identify any changes from the prior report. For any grants that require a state match, the department shall identify if the source for the state's match is available under currently authorized funding.



Department of Transportation Two Capitol Hill Providence, RI 02903

Office 401-222-2450 Fax 401-222-3905

Dear Ms. Reynolds-Ferland, Messrs. Whitney and Daniels:

RIDOT is pleased to submit the FFY 2023 Q1 RhodeWorks quarterly report.

We had another momentous quarter. Our \$78 million Washington Bridge project entered a new phase of construction as we successfully installed a lane split on I-195 West in East Providence to create a work zone in the middle of the bridge for its continued rehabilitation. This will be in place for approximately one year before we shift into the next phase on this project. The project, when complete will address the bridge's structural deficiencies, improve safety, and address chronic congestion issues on the Interstate which result in daily rush hour backups often extending as far as the Massachusetts state line.

Significant changes were made at another major project, the \$74 million Pell Bridge Ramps Phase 2 project in Newport. Early in the quarter we opened the new Route 138 extension (now called Halsey Boulevard) to Admiral Kalbfus Road as we began the process of shifting traffic off the old ramp system and onto new infrastructure. At the end of the year, we opened the new JT Connell Connector Road to Halsey Boulevard and officially closed the "road to nowhere". By spring and summer 2023, additional improvements will be constructed to provide more capacity to the roadway that ultimately will provide a safe and efficient gateway to Newport.

RIDOT successfully completed the rapid bridge installation of two new bridge decks at the Pontiac Avenue Bridge in Cranston, part of our 12-bridge, \$75.9 million project to address bridges on Route 37 between Pontiac Avenue and Post Road in Warwick. Over two consecutive weekends, one half of the bridge was demolished the new structure was slid into place and the bridge was re-opened before the Monday morning rush hour.

During this quarter, we received high marks for highway safety through the Advocates for Highway and Auto Safety. Rhode Island was only one of five states, plus the District of Columbia, to be recognized for our initiatives and legislation that help reduce crashes that result in serious injuries and fatalities. We were also rewarded financially with \$312,000 from the USDOT as one of 35 participants in the FHWA Climate Challenge Initiative. This funding will help us resurface a 2,000-foot section of North Road in Jamestown with permeable pavement, known to disperse water more rapidly, limiting flooding.

There are no limits to RhodeWorks. We strive to continue our forward momentum of success, while improving and maintaining our existing infrastructure on-time and on-budget.

Sincerely,

Peter Alviti Jr., P.E.

Director

Table of Contents

| Key Accomplishments | |
|---|-----|
| Key Accomplishments | 5 |
| Statutory Requirements | |
| Statutory Requirements | 7 |
| <u>Operations</u> | |
| Bridge Condition | 16 |
| Pavement Program | 17 |
| Transit Operations | 22 |
| Safety | 23 |
| Maintenance and Operations | 25 |
| Stormwater | 26 |
| <u>Projects</u> | |
| Project Performance | 28 |
| FFY 2022 Capital Program | 29 |
| FFY 2023 Capital Program | 30 |
| FFY 2021, 2022, and 2023 Non-Capital Projects | 31 |
| Special Projects | 33 |
| <u>Financials</u> | |
| Expenditures | 37 |
| Construction Contract Awards | 41 |
| <u>Appendices</u> | |
| Glossary | 43 |
| | |
| Insert A: Project Budgets and Schedules | A-1 |

Project Management

• Cottrell Bridge on Route 91 in Westerly – In October, Rhode Island FHWA Administrator Carlos C. Machado, RIDOT Chief Operating Officer Loren Doyle, and Westerly Town Manager Shawn Lacey joined other state and local leaders to celebrate the completion of the Cottrell Bridge in Westerly, an important link for the community connecting Route 78 and Route 1. RIDOT replaced the structurally deficient bridge using corrosion resistant fiber reinforced polymer (FRP) tub girders instead of steel beams. This accelerated bridge construction method allowed RIDOT to compress work that normally would have stretched a full construction season into just three months. A shorter duration closure not only cut down on the length of time drivers needed to detour, but it also reduced emissions that would have resulted from a longer-term detour. The replacement of the bridge was timed to coordinate with the Department of Environmental Management's requirement to schedule certain construction activities only during a low-flow period for the McGowan Brook to minimize any impact on the environment. The Cottrell Bridge carries approximately 4,300 vehicles per day.

Safety

• RIDOT Ranks High in National Report for Highway Safety - A national report released in December gives Rhode Island high marks when it comes to highway safety initiatives and traffic safety laws that help reduce crashes that result in serious injuries and fatalities. The Advocates for Highway and Auto Safety ranked Rhode Island in the top tier of states in its 2023 Roadmap to Safety report. Rhode Island is only one of five plus the District of Columbia to be so mentioned. Rhode Island's ranking reflects the many highway safety laws RIDOT advocated for over the years including primary enforcement seat belt laws, rear facing through age 2 and booster seat laws, ignition interlock laws, driver text messaging laws, open container laws and more.

Department Wide

• RIDOT Chosen for Climate Challenge Award - RIDOT has been chosen to receive \$312,000 from the U.S. Department of Transportation (USDOT) as one of 35 participants in FHWA Climate Challenge Initiative. It provides funding, training, and technical assistance to help state DOTs and other public sector stakeholders explore the use of Life Cycle Assessments (LCAs) and Environmental Product Declarations (EPDs). RIDOT won the funds for its proposal to use permeable pavement on North Road in Jamestown. The project will resurface a 2,000-foot section of the road with permeable pavement. The project area crosses Great Creek, a tidal marsh which often overtops North Road rendering a key north-south route on the island impassable to most vehicles for a quarter-mile stretch. The project will demonstrate the viability of using permeable pavement as a way to mitigate the impacts of coastal flooding on low-lying roads.

Statutory Requirements

CONSTRUCTION FFY22 AWARDS

STATUTORY REQUIREMENT: Construction Contracts \$500,000 or greater awarded in the prior fiscal year, date of awards, value, and expected substantial completion date.

CONSTRUCTION CONTRACTS AWARDED IN FFY 2022 (Oct. 1, 2021- September 30, 2022)

| Construction Contract (Project Name) | Award Date (Mon-Year) | | Value (\$M) | Exp. Completion Date (Mon-Year) |
|---|--------------------------|----|-------------|---------------------------------------|
| FFY 2022 1st Quarter - October 1, 2021 - December 31, 2021 | | | | |
| Mileage Based Exit Renumbering C-4 I-95 | Dec-21 | \$ | 0.9 | Dec-22 |
| SRTS - Broken Bridge Bike Path, Warren Contract 4 | Dec-21 | \$ | 3.7 | Aug-23 |
| Intersection Safety Improvements 2019 C2 | Dec-21 | \$ | 4.6 | May-23 |
| Subtotal | | \$ | 9.3 | |
| FFY 2022 2nd Quarter - January 1, 2022 - March 31, 2022 | | | | |
| Bridge Group 42A - WAR, WW | Jan-22 | \$ | 2.9 | Jul-23 |
| Route 146 Guide Signs C-2 (readvertised) | Jan-22 | \$ | 5.9 | Jun-24 |
| HSIP - Intersection & Crosswalks Central-South - 2022 | Feb-22 | \$ | 2.8 | Jul-23 |
| Improvements to East Shore Expressway (Rt. 144 to US-6) | Mar-22 | \$ | 8.0 | Apr-23 |
| Bridge Group 69E - Hunts Mills | Mar-22 | \$ | 5.5 | Oct-23 |
| Rt 138A - Aquidneck Ave (E Main Rd - Green End Ave) | Mar-22 | \$ | 5.0 | Aug-23 |
| Route 146 Reconstruction | Mar-22 | \$ | 167.4 | Aug-26 |
| Subtotal | | \$ | 197.5 | Ū |
| FFY 2022 3rd Quarter - April 1, 2022 - June 30, 2022 | | | | |
| Bridge Group 51B-RT 37 C-3 | Apr-22 | \$ | 65.3 | Jun-26 |
| HSIP Statewide Intersection & Crosswalk Improvement East Bay 2021 | Apr-22 | \$ | 2.4 | Jun-23 |
| HSIP - High Risk Rural Roads Improvements 2021 | Apr-22 | \$ | 2.0 | Jul-23 |
| 2022 Paver Placed Surface Treatment C-1 | Apr-22 | \$ | 2.2 | Nov-22 |
| 2022 Rubberized Asphalt Chip Seal C-1 | Apr-22 | \$ | 1.5 | Jun-23 |
| Bridge Group 39 - Rt 146 | May-22 | \$ | 26.6 | Sep-24 |
| Airport Connector and Post Road Resurfacing | May-22 | \$ | 8.5 | Oct-23 |
| Bridge Group 13B - RT 146 C-2 | May-22 | \$ | 3.2 | Dec-23 |
| Pawtucket Central Falls Transit Center Parking Lot | Jun-22 | \$ | 4.4 | Dec-22 |
| Providence Station State of Good Repairs and Capacity | Jun-22 | \$ | 20.7 | Dec-25 |
| RI-14, RI-117, RI-138 & Fairview | Jun-22 | \$ | 2.4 | May-23 |
| Subtotal | | \$ | 139.1 | |
| FFY 2022 4th Quarter - July 1, 2022 - September 30, 2022 | | | | |
| US-6, RI-94, Reynolds and East Road | Jul-22 | \$ | 11.3 | Jun-23 |
| Boston Neck Rd & South County Trail | Jul-22 | \$ | 20.5 | Jun-24 |
| Interstate Resurfacing (I-95 and I-295) | Jul-22 | \$ | 29.3 | Jun-24 |
| Bridge Group 37 - Mendon Rd | Aug-22 | \$ | 11.6 | May-25 |
| Davisville RR Bridge | Aug-22 | \$ | 6.4 | Dec-24 |
| Barrington and Warren Bike Path Bridges | Sep-22 | \$ | 18.0 | Jun-26 |
| Salt Storage Facility Newport | Sep-22 | \$ | 3.1 | Jun-24 |
| 2022 Crack Sealing - Statewide C-1 | Sep-22 | \$ | 1.3 | Nov-22 |
| Subtotal | - , | \$ | 101.5 | |
| TOTAL | | \$ | 447.4 | |
| | | * | | |

Note: Value = the total consturction value, except for design/build projects.

CONSTRUCTION FFY22 COMPLETE

STATUTORY REQUIREMENT: Expected final cost of Construction Contracts \$500,000 or greater that reached substantial completion in the prior fiscal year, and the total number of workers employed through the contract and the number of workers in that total with a Rhode Island address.

| CONSTRUCTION CONTRACTS AT SUBSTANTIAL COMPLETION II | N FFY 2022 (Oct. 1, 2021 - September 30, 2022) |
|---|--|
| | |

| Construction Contract (Project Name) | Completion Date (Mon-Year) | Expected Final Contract Cost | Number of Workers | Number of RI Workers | % Share with RI Residence |
|---|-------------------------------|---------------------------------|----------------------|-------------------------|------------------------------|
| FFY 2022 1st Quarter - October 1, 2021 - December 31, 2021 | | | | | |
| Bridge Group 57J - Browning Mill Bridge and Culverts | Oct-21 | \$ 0.6 | 35 | 27 | 77% |
| STC I-295 SB at Bald Hill Rd | Oct-21 | \$ 1.3 | 43 | 25 | 58% |
| 2021 Paver Placed Elastomeric Surface Treatment C-1 | Oct-21 | \$ 3.2 | 41 | 31 | 76% |
| HSIP - Signalization of Allens Ave. C-5 | Nov-21 | \$ 3.1 | 25 | 21 | 84% |
| Bridge Group 03 - I-95 PAW | Nov-21 | \$ 10.3 | 20 | 13 | 65% |
| I-195 Relocation C-19 Park & Bridge Completion | Nov-21 | \$ 0.5 | 51 | 28 | 55% |
| Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI | Dec-21 | \$ 4.0 | 39 | 27 | 69% |
| Subtotal | | \$ 23.0 | | | |
| FFY 2022 2nd Quarter - January 1, 2022 - March 31, 2022 | | | | | |
| Bridge Group 54A - I-95 Kingston Rd | Jan-22 | \$ 14.6 | 177 | 97 | 55% |
| HSIP Crosswalk & Signal Improvements 2020 | Feb-22 | \$ 1.4 | 9 | 8 | 89% |
| HSIP - Crosswalk and Sign Enhancements | Feb-22 | \$ 1.5 | 36 | 21 | 58% |
| Subtotal | | \$ 17.5 | | | |
| FFY 2022 3rd Quarter - April 1, 2022 - June 30, 2022 | | | | | |
| 2021 Rubberized Asphalt Chip Seal C-1 | Apr-22 | \$ 1.2 | 27 | 14 | 52% |
| HSIP Intersection Safety Improvements - Route 37 and Natick Ave | May-22 | \$ 2.1 | 36 | 19 | 53% |
| Bridge Group 03T-6 - I-95 PAW | May-22 | \$ 21.0 | 41 | 19 | 46% |
| Bridge Group 01 - PVD | May-22 | \$ 20.1 | 201 | 126 | 63% |
| HSIP Intersection Safety Rt 6 & 7 | May-22 | \$ 2.5 | 66 | 35 | 53% |
| HSIP Roadway Departure Mitigation 2021 | Jun-22 | \$ 0.9 | 22 | 14 | 64% |
| Subtotal | | \$ 47.8 | | | |
| FFY 2022 4th Quarter - July 1, 2022 - September 30, 2022 | | | | | |
| Bridge Group 59A - Park Ave RR | Aug-22 | \$ 6.9 | 133 | 74 | 56% |
| Subtotal | | \$ 6.9 | | | |
| TOTAL | | \$ 95.2 | 1,002 | 599 | 59.8%* |

RIDOT is increasing efforts to ensure contractor compliance with Rhode Island Jobs reporting requirements.

Data sources: Monthly RIDOT Executive Summary Reports submitted by Turino, and the PRISM Compliance Management (PRISM) Database, and current contract amounts as of 12/31/22

Note: RIDOT Continues to monitor costs post-substantial completion -- the construction value will be adjusted to reflect construction expenses related to punch lists and final close-out activities.

*Grand totals are not based off unique person(s) data. If an individual worked on multiple projects, they are counted under each.

CONSTRUCTION FFY24 PLANNED ADVERTISED

STATUTORY REQUIREMENT: Construction Contracts \$500,000 or greater planned to be advertised in the upcoming federal fiscal year, their value, and expected award date.

CONSTRUCTION CONTRACTS PLANNED TO BE ADVERTISED IN FFY 2024 (Oct. 1, 2023 - September 30, 2024)

| Construction Contract (Project Name) | Expected Advertise Date | Construction Value (\$M) | |
|---|----------------------------|-----------------------------|-------|
| FFY 2024 - October 1, 2023 - September 30, 2024 | | | |
| 2024 Crack Sealing C-1 | FFY 24 | \$ | 1.5 |
| 2024 Paver Placed Elastomeric Surface Treatment C-1 | FFY 24 | \$ | 4.5 |
| 2024 Rubberized Asphalt Chip Seal - C-1 | FFY 24 | \$ | 1.2 |
| Bridge Group 02 OS - Foster | FFY 24 | \$ | 7.2 |
| Bridge Group 17A - I-295 Diamond Hill | FFY 24 | \$ | 10.0 |
| Bridge Group 17C Newell and Sneech | FFY 24 | \$ | 2.0 |
| Bridge Group 42C - Greene Bridges | FFY 24 | \$ | 4.8 |
| Bridge Group 44_H - Nonquit | FFY 24 | \$ | 2.0 |
| Bridge Group 46_R Lafayette RR | FFY 24 | \$ | 4.7 |
| Bridge Group 97 Warwick Corridor | FFY 24 | \$ | 44.0 |
| Corridor - Route 7 | FFY 24 | \$ | 27.0 |
| HSIP - Roadway Departure 2024 C-1 | FFY 24 | \$ | 8.7 |
| HSIP Roadway Departure 2024 C-2 | FFY 24 | \$ | 2.0 |
| HSIP – Intersection & Crosswalk – 2024 | FFY 24 | \$ | 3.4 |
| Pavement Improvements - East Main Rd | FFY 24 | \$ | 23.2 |
| Pavement Improvements - Hartford Ave C-3 | FFY 24 | \$ | 8.5 |
| Pavement Improvements – JAM (Resiliency) | FFY 24 | \$ | 1.8 |
| Pavement Improvements - LCM, TIV | FFY 24 | \$ | 19.5 |
| Pavement Improvements - School St | FFY 24 | \$ | 2.8 |
| TOTAL | | \$ | 178.7 |

DESIGN FFY22 AWARDS

STATUTORY REQUIREMENT: Expected final cost of Design Contracts \$500,000 or greater awarded in the prior fiscal year, date of awards, value, and expected substantial completion date.

DESIGN CONTRACTS AWARDED IN FFY 2022 (Oct. 1, 2021 - September 30, 2022)

| Design Contract (Project Name) | Award Date (Mon-Year) | Valu | ue (\$M) | Exp. Completion Date (Mon-Year) |
|---|--------------------------|------|----------|---------------------------------------|
| FFY 2022 1st Quarter - October 1, 2021 - December 31, 2021 | | | | |
| * | * | \$ | - | * |
| Subtotal | | \$ | - | |
| FFY 2022 2nd Quarter - January 1, 2022 - March 31, 2022 | | | | |
| On-Call Engineering Services for Traffic Design Task Order | Jan-22 | \$ | 1.8 | Jan-25 |
| On-Call Engineering Services for Traffic Design Task Order | Jan-22 | \$ | 1.8 | Jan-25 |
| On-Call Engineering Services for Traffic Design Task Order | Jan-22 | \$ | 1.8 | Jan-25 |
| Subtotal | | \$ | 5.3 | |
| FFY 2022 3rd Quarter - April 1, 2022 - June 30, 2022 | | | | |
| On-Call Infrastructure Maintenance and Bridge Engineering Support Consultant Services | Apr-22 | \$ | 0.5 | Mar-25 |
| Subtotal | | \$ | 0.5 | |
| FFY 2022 4th Quarter - July 1, 2022 - September 30, 2022 | | | | |
| Pavement Preservation, Resurfacing and Highway Improvement Eng Services Program 4 | Sep-22 | \$ | 3.0 | Aug-25 |
| Subtotal | | \$ | 3.0 | |
| TOTAL | | \$ | 8.8 | |

DESIGN FFY22 COMPLETE

STATUTORY REQUIREMENT: Expected final cost of Design Contracts \$500,000 or greater that reached substantial completion in the prior fiscal year, and the total number of workers employed through the contract and the number of workers in that total with a Rhode Island address.

DESIGN CONTRACTS COMPLETED IN FFY 2022 (Oct. 1, 2021 - September 30, 2022)

| Design Contract (Project Name) | Completion Date (Mon- Year) | Expecte Final Contrac | of | of RI | % Share with RI Residence |
|--|-----------------------------------|-----------------------------|---------|-------|---------------------------------|
| FFY 2022 1st Quarter - October 1, 2021 - December 31, 2021 | | | | | |
| Pavement Preservation Program - Contract 3 | Oct-21 | \$ 1 | .16 N/A | N/A | N/A |
| Pavement Preservation Program - Contract 4 | Oct-21 | \$ 1 | .59 N/A | N/A | N/A |
| Professional Consultant Services And Its Technical Support - Tmc | Oct-21 | \$ 9 | .12 N/A | N/A | N/A |
| On-Call Transportation Eng. Services- Bridge/ Routine C-4 | Oct-21 | \$ 0 | .79 N/A | N/A | N/A |
| Design Build On-Call Transportation Eng. Services - Bridge/ Routine C-1 | Dec-21 | \$ 0 | .70 N/A | N/A | N/A |
| On-Call Transportation Eng. Services - Bridge/ Routine C-3 Design-Build | Dec-21 | \$ 0 | .99 N/A | N/A | N/A |
| Design Build/Construction Ptsid #0032B On-Call Transportation Eng. Services- Bridge/ Routine C-4 | Dec-22 | \$ 0 | .65 N/A | N/A | N/A |
| On-Call Transportation Engineering Services Task Order Work Program - Pvmt/Improv | Dec-21 | \$ 0 | .59 N/A | N/A | N/A |
| Subtotal | | \$ 15. | 60 | | |
| FFY 2022 2nd Quarter - January 1, 2022 - March 31, 2022 | | | | | |
| Design Build On-Call Transportation Eng. Services - Bridge/ Routine C-1 | Jan-22 | \$ 1 | .75 N/A | N/A | N/A |
| Design-Build On-Call Transportation Eng. Services - Bridge/ Routine C-7 | Jan-22 | \$ 1 | .95 N/A | N/A | N/A |
| Subtotal | | \$ 3 | .70 | | |
| FFY 2022 3rd Quarter - April 1, 2022 - June 30, 2022 | | | | | |
| Comp Br Imp Program - Group 3 | Apr-22 | \$ 24. | 42 N/A | N/A | N/A |
| Replacement Of Jamestown Bridge | May-22 | \$ 2 | .03 N/A | N/A | N/A |
| On-Call Hsip Final Design Consultant Services | May-22 | \$ 1 | .00 N/A | N/A | N/A |
| On-Call Transportation Eng. Services - Bridge/ Complex C-3 | May-22 | \$ 1 | .53 N/A | N/A | N/A |
| Design-Bid On-Call Transportation Eng. Services - Bridge/ Complex C-3 | May-22 | \$ 1 | .75 N/A | N/A | N/A |
| Design-Bid On-Call Transportation Eng. Services - Bridge/ Complex C-3 | May-22 | \$ 4 | .00 N/A | N/A | N/A |
| On-Call Transportation Eng. Services - Bridge/ Complex C-4 | May-22 | \$ 1 | .15 N/A | N/A | N/A |
| On-Call Transportation Eng. Services - Bridge/ Complex C-4 | May-22 | \$ 0 | .55 N/A | N/A | N/A |
| Design Build On-Call Transportation Eng. Services - Bridge/ Routine C-1 | May-22 | \$ 0 | .89 N/A | N/A | N/A |
| Design Build On-Call Transportation Eng. Services - Bridge/ Routine C-1 | May-22 | \$ 0 | .56 N/A | N/A | N/A |
| On-Call Transportation Eng. Services - Bridge/ Routine C-2 | May-22 | \$ 0 | .77 N/A | N/A | N/A |
| On-Call Transportation Eng. Services - Bridge/ Routine C-3 | May-22 | \$ 0 | .79 N/A | N/A | N/A |
| On-Call Transportation Eng. Services - Bridge/ Routine C-3 | May-22 | \$ 1 | .45 N/A | N/A | N/A |
| On-Call Transportation Eng. Services- Bridge/ Routine C-4 | May-22 | \$ 0 | .68 N/A | N/A | N/A |
| On-Call Transportation Eng. Services - Bridge/ Routine C-5 | May-22 | \$ 0 | .56 N/A | N/A | N/A |
| Design Build On-Call Transportation Eng. Services - Bridge/Routine C-6 | May-22 | \$ 0 | .98 N/A | N/A | N/A |
| On-Call Transportation Eng. Services - Bridge/ Routine C-7 | May-22 | \$ 0 | .57 N/A | N/A | N/A |
| Design-Build On-Call Transportation Eng. Services - Bridge/Routine C-7 | May-22 | \$ 1 | .31 N/A | N/A | N/A |
| Design-Build On-Call Transportation Eng. Services - Bridge/Routine C-7 | May-22 | \$ 0 | .98 N/A | N/A | N/A |
| Desgn Build On-Call Transportation Eng. Services - Bridge/ Simple C-3 | May-22 | \$ 1 | .48 N/A | N/A | N/A |
| Subtotal | | \$ 47. | 43 | | |
| FFY 2022 4th Quarter - July 1, 2022 - September 30, 2022 | | | | | |
| On-Call Transportation Eng. Services - Bridge/ Routine C-3 | Aug-22 | \$ 0 | .88 N/A | N/A | N/A |
| Design-Build On-Call Transportation Eng. Services - Bridge/ Routine C-7 | Aug-22 | \$ 0 | .82 N/A | N/A | N/A |
| Design-Build On-Call Transportation Eng. Services - Bridge/ Routine C-8 | Aug-22 | \$ 0 | .95 N/A | N/A | N/A |
| Design Build On-Call Transportation Eng. Services - Bridge/Routine C-6 | Sep-22 | \$ 0 | .95 N/A | N/A | N/A |
| On-Call Transportation Eng. Services - Bridge/ Routine C-8 | Sep-22 | \$ 0 | .53 N/A | N/A | N/A |
| Design-Build On-Call Transportation Eng. Services - Bridge/ Routine C-8 | Sep-22 | \$ 0 | .70 N/A | N/A | N/A |
| Subtotal | | \$ 4 | .84 | | |
| TOTAL | | \$ 71. | 56 | | |
| | | | | | |

Note: RIDOT does not currently collect full employment and payroll information from contractors and subcontractors on design contracts as this was not a legislated requirement prior to RhodeWorks. As such, RIDOT does not currently have sufficient information about the number of unique employees per project or employee state of residence. RIDOT is developing a methodology to capture this information in the future.

Data sources: RIDOT Financial Management System

DESIGN FFY24 PLANNED

STATUTORY REQUIREMENT: Design Contracts \$500,000 or greater planned to be advertised in the upcoming federal fiscal year, their value and expected award date.

DESIGN CONTRACTS PLANNED TO BE ADVERTISED IN FFY 2024 (Oct. 1, 2023 - September 30, 2024)

| Design Contract (Project Name) | Award Date (Mon-Year) | Value (\$M) | Exp. Completion Date (Mon-Year) |
|---|--------------------------|-------------|---------------------------------------|
| FFY 2024 - October 1, 2023 - September 30, 2024 | | | |
| * | * | ¢ . | * |

Note: At this time, the planning of FFY 2024 Design contracts are in process. Anticipated contract advertisements will be identified in upcoming quarterly reports upon finalization.

PLANNING GRANTS

STATUTORY REQUIREMENT: All federal, discretionary and any other grants that the department has applied for and the status of that application and identify any changes from the prior report. For any grants that require a state match, the department shall identify if the source for the state's match is available under currently authorized funding.

GRANT APPLICATIONS (FFY 2016 - Present)

| Project Description | Project Type | Grant Source | Application Year | nt Award \$M) | Project Cost (\$M) | Matching Funds Available via Curr. Auth. Funding? |
|---|-----------------|-----------------|---------------------|------------------|--------------------------|---|
| Pawtucket/Central Falls Commuter Rail Station Project | Transit | TIGER | FFY 2016 | \$ 13.1 \$ | 58.0 | Yes |
| Route 37 Corridor Safety Sweep Project | Hwy, Bridge | TIGER | FFY 2018 | \$ 20.0 \$ | 72.0 | Yes |
| Smarter, Simpler Roads for the Newport Innovation Corridor | Hwy | BUILD | FFY 2018 | \$ 20.0 \$ | 74.6 | Yes |
| TF Green Airport Intercity Rail Service Preliminary Engineering | Rail | FRA | FFY 2018 | \$ 2.8 \$ | 14.0 | Yes |
| Transforming the Providence I-95 Northbound Viaduct | Hwy, Bridge | INFRA | FFY 2019 | \$ 60.4 \$ | 265.0 | Yes |
| Providence Station State of Good Repair and Capacity Project | Rail | FRA | FFY 2019 | \$ 12.5 \$ | 25.0 | Yes |
| Uncontrolled Midblock Crosswalk Enhancement Project | Traffic Safety | AID | FFY 2019 | \$ 1.0 \$ | 5.0 | Yes |
| Washington Bridge Rehab and Redevelopment Project | Hwy, Bridge | BUILD | FFY 2019 | \$ 25.0 \$ | 78.0 | Yes |
| Safety and Congestion Improvements on Rt. 146 | Hwy, Bridge | INFRA | FFY 2020 | \$ 65.0 \$ | 196.8 | Yes |
| Final Link in the 'Missing Moves' and Quonset Connector Ramps | Planning | BUILD | FFY 2020 | \$ 4.0 \$ | 5.0 | Yes |
| Opening the Cranston Canyon | Hwy, Bridge | BUILD | FFY 2020 | \$ 21.3 \$ | 85.0 | Yes |
| Bridge Group 49 - Henderson | Bridge | THUD | FFY 2019 | \$ 69.7 \$ | 84.4 | Yes |
| Bridge Group 04_R - Huntington and Bridge Group 32 | Bridge | THUD | FFY 2020 | \$ 54.3 \$ | 132.8 | Partial |
| Bridge Capital Program | Bridge | THUD | FFY 2021 | \$ 63.5 | N/A** | Yes |
| *Bridge Capital Program | Bridge | THUD | FFY 2022 | \$ 63.5 | N/A** | Yes |
| Resilient Resurfacing - A Permeable Pavement Pilot | Hwy, Research | Climate | FFY2022 | \$ 0.3 \$ | 1.0 | Yes |
| *Bridge Capital Program | Bridge | THUD | FFY 2023 | \$ 60.0 | N/A** | Yes |
| Total | | | | \$ 556.4 | \$ 1,096.5 | |

| Grant Application Description | Project Type | Grant Source | Application Year | Grant Request (\$M) | | Project Cost (\$M) | Matching Funds Available via Curr. Auth. Funding? | |
|--|-----------------|-----------------|---------------------|---------------------------|------|--------------------------|---|--|
| Active Safety for Active Transportation | Traffic Safety | AID | FFY 2021 | \$ | 1.0 | \$ 1.3 | Partial | |
| Completing the I-95 Missing Move and Ramps to Quonset Business | Hwy, Bridge | INFRA | FFY 2022 | \$ | 81.0 | \$ 135.0 | Partial | |
| Revitalizing the Ashton Viaduct | Hwy, Bridge | BIP | FFY2022 | \$ | 33.6 | \$ 48.0 | Partial | |
| *New Technologies for Newport Streets | Traffic Safety | SMART | FFY2022 | \$ | 2.0 | \$ 2.0 | Yes | |

| UPCOMING/ANTICIPATED APPLICATIONS | | | | | | |
|-----------------------------------|-----------------|-----------------|---------------------|---------------------------|--------------------------|---|
| Grant Application Description | Project Type | Grant Source | Application Year | Grant Request (\$M) | Project Cost (\$M) | Matching Funds Available via Curr. Auth. Funding? |

| NOT AWARDED | | | | | | | | |
|--|----------------|-----------------|---------------------|---------------------------|-------|--------------------------|-------|---|
| Grant Application Description | | Grant Source | Application Year | Grant Request (\$M) | | Project Cost (\$M) | | Matching Funds Available via Curr. Auth. Funding? |
| Route 6/10 Interchange | Hwy, Bridge | FASTLANE | FFY 2016 | \$ | 175.0 | \$ | 595.0 | N/A |
| Route 6/10 and Interstate Route 95 Interchange Project | Hwy, Bridge | FASTLANE | FFY 2017 | \$ | 59.0 | \$ | 226.1 | N/A |
| The Providence Viaduct Northbound Project | Hwy, Bridge | INFRA | FFY 2018 | \$ | 60.0 | \$ | 342.0 | N/A |
| Route 6/10 Interchange Grade Separation Improvements Project | Rail | FRA | FFY 2018 | \$ | 8.0 | \$ | 69.5 | N/A |
| Uncontrolled Midblock Crosswalk Enhancement Project | Traffic Safety | AID | FFY 2019 | \$ | 1.0 | \$ | 1.3 | N/A |
| NEC Regional Rail Plan | Planning | FRA | FFY 2020 | \$ | 3.0 | \$ | 3.8 | N/A |
| Rebuilding the East Avenue Corridor | Hwy, Bridge | RAISE | FFY 2021 | \$ | 25.0 | \$ | 65.0 | N/A |
| I-95 'Missing Move' and Quonset Ramps Construction | Hwy, Bridge | INFRA | FFY 2021 | \$ | 60.0 | \$ | 100.5 | N/A |
| Safely Rebuilding the East Avenue Corridor | Hwy, Bridge | RAISE | FFY 2022 | \$ | 25.0 | \$ | 75.0 | Partial |


Notes:

- · Asterisks (*) denote grants or grant applications that are either newly added to this report or have changed status since prior report.
- THUD Appropriations are one-time discretionary awards with little advance notification
- $\cdot \text{For "pending" and "upcoming/anticipated" applications, total match requirements will be determined if/when grant is awarded.}$

Operations

Bridge Condition

2016, prior to RhodeWorks, Rhode Island faced a dismal 25 percent poor bridge condition rating. By December 2022, structurally deficient deck area has been reduced to 15.4 percent and continues to decrease. The following chart details bridge conditions through the first quarter of FFY 2023.



RIDOT's Ten Year Plan calls for increased expenditures on bridge preservation activities in addition to expenditures on bridge reconstruction. As seen in the chart below, six bridges were removed from the poor condition list during this past quarter; during the same period, one bridge was deemed to be in poor condition upon inspection. Two more bridges were removed off the list due to their temporary status. Two additional bridges are no longer considered bridges as they do not carry traffic and are now considered pedestrian bridges. Therefore, the total number of bridges in poor condition this quarter is down to 168.

| | Net Change | 297,571 sq ft |
|-----------------------|--|---------------|
| | Subtotal | 2,155 sq ft |
| Q1 Oct-Dec 2022 | The Summit RR Bridge 022701 which passes over BRIDLE / HIKING TRAIL in Coventry | 2,155 sq ft |
| | Bridges Added to the "Poor Condition" List in Q4 FFY 2022 | |
| | Subtotal | 299,726 sq ft |
| | The Fish Road Bridge 124201 which passes over Sin & Flesh Brook in Tiverton | 9,065 sq ft |
| | The West Natick Road Br Bridge 082001 which passes over MESHANTICUT BROOK in Warwick | 3,300 sq ft |
| Oct-Dec 2022 | The Pontiac Ave Bridge 062701 which passes over PONTIAC AV in Cranston | 54,128 sq ft |
| Q1 | The Providence Viaduct Bridge 057801 which passes over US 6, WOON RVR, AMTRAK in Providence | 171,707 sq ft |
| | The Huntington Ave Viaduct Bridge 050401 which passes over WESTMINSTER, TROY, AMTRAK in Providence | 48,800 sq ft |
| | The Hunts Mills Bridge 020801 which passes over TEN MILE RIVER in East Providence | 12,726 sq ft |

Note: The chart to the left, while generated from bridge software, is meant to solely be a list of bridges and is only one piece of the information used to generate the "Bridge **Condition in** Rhode Island"

Pavement Program

The Rhode Island Department of Transportation aims to maintain and provide a safe and efficient transportation network. A key component of this is ensuring that the pavement on State roads is properly managed and maintained. There are a variety of pavement treatments that can be utilized, depending on the needs of the roadway and the availability of funds.

Pavement projects derive from RIDOT's pavement preservation and capital programs, and are based on strategic asset management.

Pavement Preservation Program - Pavement Preservation extends the service life of roadways by making a pavement surface less permeable to reduce water penetration through cracks, which weaken the foundation soils and deterioriates the pavement. Current treatments include crack sealing, asphalt rubber chip seals and thin overlays or PPEST. Pavement preservation techniques can extend the service life of the road up to ten years.

- Crack Seal a relatively easy and lowercost operation that prevents water from penetrating into the asphalt pavement to prevent further cracking, base failures, and overall deterioration of the roadway.
 RIDOT uses a rubberized asphalt liquid to seal joints and cracks to extend the pavement's functional life.
- Rubberized Chip Seal a pavement preservation treatment that combines a 20 percent rubber modified asphalt liquid binder and an asphalt coated aggregate primarily as a flexible waterproof wearing surface. The application improves skid



resistance, renews aging surfaces, fills micro-cracks, and seals and waterproofs the pavement.

• Thin Overlay (Paver-Placed Elastomeric Surface Treatment - PPEST) – a one inch thick, gap graded hot mix with a modified asphalt cement. The modified asphalt greatly improves the mix's flexibility resulting in a more crack-resistant pavement.

Pavement Capital Program – For some roads, preservation treatments may not be approprirate, and resurfacing or full-depth reclamation may be necessary. These projects are included in the the pavement capital program.

- **Resurfacing** pavement rehabilitation process of milling off the top layer of existing pavement to a specified depth (1-2") and replacing this layer with a new hot mix asphalt riding surface. In some cases, roads are simply overlayed.
- **Full-Depth Reclamation (FDR)** FDR is a pavement rehabilitation process where the road base is reconstructed by pulverizing the existing asphalt pavement and the gravel base materials mixing them with a stabilizing agent designed to strengthen the base. FDR uses in-place materials in a true recycling process that provides long term improvement for severely distressed roads, thus extending surface life after surfacing.

2023 Pavement Preservation

The FFY 2023 Pavement Preservation program will include approximately 114 miles of PPEST, chip seal, and crack seal. These charts provide an inventory of pavement preservation projects anticipated to be completed during FFY 2023 construction season:

FFY 2023 - Rubberized Asphalt Chip Seal

| Municipality | Road Name | Road Limits | Miles |
|-----------------------|---|--|-------|
| Charlestown | Narragansett Tr | Botka Woods Dr. to Pole #8 | 0.5 |
| Charlestown, Richmond | Richmond Town House Rd and Carolina Back Rd | Rt. 138 to Old Shannock Rd | 9.7 |
| Richmond | Church St | Westerly Town Line to New Kings Factory Rd | 4.8 |
| Richmond | Church St | New Kings Factory Rd to Switch Rd | 0.6 |
| South Kingstown | Post Rd | US-1 to Old Post Rd/Main St/South Rd | 1.0 |

Total 16.5

FFY 2023 - Thin Overlay (PPEST)

| Municipality | Road Name | Road Limits | Miles |
|--------------|--|---|-------|
| Cranston | Bald Hill Rd & New London Ave Mainline | Warwick town line to Rt 37 | 13.0 |
| Cranston | Bald Hill Rd & New London Ave Ramps | Warwick town line to Rt 37 | 3.5 |
| Hopkinton | Nooseneck Hill Rd and Main St | I-95 South On-Ramp to Lawton Foster Rd South | 4.1 |
| Lincoln | Breakneck Hill Rd | RI 246/Old Louisquisset Pike to Great Rd. | 2.3 |
| Richmond | Kingstown Rd | Richmond Elementary School to Riverhead Building Supply | 3.7 |
| Scituate | Plainfield Pike | Scituate Reservoir Causeway | 1.1 |
| Warwick | Post Road Extension | RT 113/Main Ave to Post Rd Roundabout | 6.0 |

Total 33.6

FFY 2023 - Crack Seal

| Municipality | Road Name | Road Limits | Miles |
|--------------------------------|--------------------------|---|-------|
| Burrillville | RI-98 & RI-98/107 | RI-107E to RI-96 | 0.3 |
| Burrillville | RI-100 | Griffin Street to RI-107 | 0.3 |
| Burrillville | RI-100 | RI-107 to High Street (Pascoag Center) | 0.1 |
| Burrillville | RI-100 | East Wallum Lake Road (Past Zambarano) to Massachusetts S/L | 0.5 |
| Burrillville | RI-102 | Old Route 102 to Inman Road | 5.4 |
| Burrillville | RI-107 | Union Street Bridge to RI-98 | 0.8 |
| Burrillville, North Smithfield | RI-102 | Inman Road to Main Street | 0.8 |
| Cumberland | RI-114/RI-123 | Broad Street to High Street | 0.1 |
| Cumberland | RI-114 | Blackstone Street to Pole 125 | 1.2 |
| Cumberland | RI-114 | RI-120 to RI-121 | 1.7 |
| Cumberland | RI-120 | RI-122 to RI-114 | 2.6 |
| Cumberland | RI-120 | RI-114 to Massachusetts S/L | 1.7 |
| Cumberland | RI-122 | I-295 to Beamis Avenue | 1.4 |
| Cumberland | RI-122 | Beamis Avenue to Homestead Avenue | 1.8 |
| Cumberland | Albion Road | Lincoln T/L to RI-122 | 0.7 |
| Cumberland | High Street | Abbott Street to RI-123 | 0.8 |
| Cumberland | Little Pond Country Road | Scott Road to Pole 77 | 0.6 |
| Cumberland | Little Pond Country Road | Pole 77 to RI-120 | 0.6 |
| Cumberland | Manville Hill Road | Pole 11 to RI-122 | 0.6 |
| Cumberland | Marshall Avenue | Meadowcrest Drive to RI-114 | 0.4 |
| East Providence | US-44 | Six Corners except John Street | 0.5 |
| East Providence | RI-114/US-1A | US-44 to RI-114A (Pleasant Street) | 0.9 |
| East Providence | RI-114/US-1A | RI-152 to Newport Avenue | 0.6 |
| Glocester | US-44/102 | RI-102N to RI102S | 0.6 |
| Glocester | US-44 | RI-102S to Glocester Maintenance Facility | 1.9 |
| Glocester | Sawmill Road | Snake Hill Road to US-44 | 1.2 |
| Glocester | Snake Hill Road | Anan Wade Road to RI-102 | 1.8 |
| Glocester, Scituate | Sawmill Road | Elmdale Road to Snake Hill Road | 1.5 |
| Glocester, Smithfield | West Greenville Road | Snake Hill Road to US-44 | 1.1 |
| Lincoln | RI-116 | East of Whitetopping to Pole 57S | 1.0 |
| Lincoln | RI-116 | Pole 57S to East of Maintenance Facility | 0.9 |
| Lincoln | RI-123/RI-126 | RI-126 (Smithfield Avenue) to RI-126 (River Road) | 0.2 |

Continued on Next Page

2023 Pavement Preservation

FFY 2023 - Crack Seal (Continued)

| Municipality | Road Name | Road Limits | Miles |
|------------------------------|---------------------------------|--|-------|
| Lincoln | RI-126 | Sayles Hill Road to Railroad Street | 0.9 |
| Lincoln | Albion Road | Main Street to Cumberland T/L | 0.2 |
| Lincoln | Old Louisquisset Pike | Jenkes Hill Road to RI-116 | 2.3 |
| Lincoln, Smithfield | RI-116 | RI-7 to RI-123 | 2.4 |
| North Providence | RI-15 | US-44 to Ivan Street | 2.2 |
| North Providence | RI-15 | Ivan Street to Pawtucket C/L | 1.8 |
| North Providence | US-44E | End US-44W to Woonasquatucket Avenue | 0.9 |
| North Providence | US-44W | Smith Street to Putnam Pike | 2.8 |
| North Providence | Smithfield Road | Gentian Avenue to High Service Avenue | 0.7 |
| North Providence | Smithfield Road | High Service Avenue to RI-15 | 0.3 |
| North Providence, Providence | US-44 | Woonasquatucket Avenue to Academy Avenue | 0.2 |
| North Smithfield | RI-146A | RI-146 to Park Avenue | 0.8 |
| North Smithfield | RI-146A | School Street to Pole 551-32 | 0.3 |
| North Smithfield | RI-146A | RI-102/RI-146A to RI-5 | 1.3 |
| North Smithfield | North Smithfield Industrial Hwy | RI-5 to Pound Hill Road | 0.3 |
| North Smithfield | Steel Street | North Smithfield Industrial Highway to end | 0.2 |
| North Smithfield, Smithfield | Providence Pike | RI-7 to RI-5/104 | 1.1 |
| North Smithfield, Woonsocket | RI-126 | Railroad Street to Bertenshaw Road | 0.2 |
| Pawtucket | US-1A | East Providence C/L to Federal Street | 1.0 |
| Pawtucket | RI-15 | George Bennett Industrial Highway to US-1A | 0.5 |
| Providence | US-1 | RI-12 (Park Avenue) to I-95 | 0.8 |
| Providence | US-1A | Public Street to Eddy Street | 0.4 |
| Providence | US-44 | Academy Avenue to I-95 | 1.6 |
| Providence | US-44 | I-95 to Canal Street | 0.3 |
| Smithfield | US-44 | West Greenville Road to East of Concord Street | 1.8 |
| Smithfield | US-44 | Through I-295 Interchange | 0.5 |
| Smithfield | RI-104 | I-295 to RI-116 | 0.8 |
| Woonsocket | RI-114 | Bound Road to RI-126 | 2.1 |
| Woonsocket | RI-126 | RI-122 (Hamlet Avenue) to Social Street | 0.5 |

Total 63.8

At the time of advertisement, the quantities for the Crack Seal Program are estimates based on existing condition. It is not unusual for the condition of the roadway to deteriorate further before repair activities commence. Therefore, the project carries additional roadway lane mile to ensure that all quantities will be exhausted at substantial completion. In any given year, if roadways exceed available project quantity, the remaining roads will be shifted and prioritized to be completed in the next construction season.

2023 Pavement Preservation

Some roadways originally slated for FFY 2022 crack seal were moved to the FFY 2023 construction season. The following Tier 1 and Tier 2 roadways will be given priority when crack sealing resumes in spring 2023.

Crack Seal - FFY 2022 Work to be Completed in FFY 2023

| Municipality | Road Name | Road Limits | Miles |
|----------------------|-------------------------------|---|-------|
| Tier 1 Roads | | | |
| Charlestown | Old Post Road | US-1 at West End to Ninigret Park Entrance | 0.4 |
| Charlestown | Carolina Back Road | Rt 2/South County Trail to Rt 91/Alton Road | 2.2 |
| Charlestown | Narragansett Trail | Kings Factory Road to End | 0.5 |
| Charlestown/Westerly | Post Road | Mile Marker 3.0, Westerly to Tamanaco Drive, Charlestown | 6.6 |
| Exeter | Ten Rod Road | Forest Hills Road to Sunderland Road | 2.6 |
| Exeter | Mill Pond Road | Railroad Avenue to Yawgoo Valley Road | 0.9 |
| Exeter | Dorset Mill Road | Mill Pond Road to Cul-De-Sac at End | 0.1 |
| Exeter | Austin Farm Road | I-95 to Black Plain Road | 0.3 |
| Hopkinton | Spring Street | Nooseneck Hill Road to Soap House Lane (South) | 0.2 |
| Hopkinton | Spring Street | Wincheck Pond Road (South) to Camp Yawgoog Road | 0.1 |
| Hopkinton | Alton Bradford Road | Collins Road to Ashaway Road/Rt. 216 | 2.3 |
| Hopkinton | High Street | Rt. 3/Nooseneck Hill Road to Laurel Avenue | 0.2 |
| Hopkinton | Gray Lane | Wellstown Road to 200 Yd From End at I-95 | 0.4 |
| Hopkinton | Laurel Street | High Street/Rt. 216 to Palmer Street | 0.2 |
| Hopkinton | Nooseneck Hill Road/Main S | Lawton Foster Road South to Mechanic Street | 3.6 |
| Hopkinton/Richmond | Switch Road & Mechanic St | Old Switch Road South to Old Switch Road North | 1.2 |
| Hopkinton/Richmond | Bridge Street | Rt. 3/Nooseneck Hill Road to Square | 0.2 |
| Jamestown | Conanicus Avenue | East Shore Road to High Street Walcott Avenue | 1.2 |
| Jamestown | Hamilton Avenue | Walcott Avenue to Southwest Avenue | 0.7 |
| Jamestown | Southwest Avenue | Hamilton Avenue to Narragansett Avenue | 0.6 |
| Jamestown | Narragansett Avenue | Grinnell Street to Conanicus Avenue | 0.2 |
| Little Compton | Sackonnet Point Road | West Main Road to End | 1.5 |
| Little Compton | Pottersville Rd & Mullen Hil | Long Hwy to Mass State Line | 1.6 |
| Little Compton | Main Street | Colebrook Road/ Stone Church Road to Mass State Line | 0.3 |
| Middletown | East Main Road | Wyatt Road to Bailey Brook Bridge | 0.8 |
| Middletown | West Main Road | Coddington Hwy to John Kesson Lane | 2.2 |
| Narragansett | Beach St | Sprague Bridge to Ocean Rd | 1.2 |
| Narragansett | Ocean Road & Old Point Jud | | 0.8 |
| Narragansett | Great Island Rd & Gallilee Co | i i | 0.5 |
| Narragansett | Kingstown Road | Rt. 108 Rotary to Narragansett Avenue | 1.0 |
| Narragansett | Narragansett Avenue | Kingstown Road to Beach Street | 0.3 |
| North Kingstown | Railroad Avenue | Exeter Road to Mill Pond Road | 1.1 |
| North Kingstown | West Main Street | US-1/Tower Hill Road to Roosevelt Avenue/Park Entrance | 0.1 |
| North Kingstown | Boston Neck Road | Brown Street/Phillips Street to Beach Street | 0.3 |
| North Kingstown | Boston Neck Road | Rt. 138 Westbound Ramp to Ferry Road | 1.4 |
| North Kingstown | Post Road | Richard Smith Dr. to Chadsey Road | 2.1 |
| North Kingstown | Devil's Foot Road | Sachem Road to School Street | 0.5 |
| Portsmouth | West Main Road | Locust Avenue to Lane Split South Of Rt. 24 Nb On-Ramp (North O | 1.7 |
| Portsmouth | Boyds Lane | Rt. 138/East Main Road to Park Avenue | 0.4 |
| Portsmouth | Park Avenue | Norsemen Dr to Boyds Lane | 0.2 |
| Portsmouth | Turnpike Avenue | Rt. 138/East Main Road to Rt. 114/West Main Road | 1.0 |
| Portsmouth | Schoolhouse Lane | Middle Road to Rt. 138/East Main Road | 0.4 |
| Portsmouth | Chase Lane | Park Avenue to Boyd Lane | 0.4 |

Continued on Next Page

Crack Seal - FFY 2022 Work to be Completed in FFY 2023 - continued

| Municipality | Road Name | Road Limits | Miles |
|--------------------------|----------------------------|---|-------|
| Tier 1 Roads - continued | | | |
| Richmond | Church Street | Westerly Town Line to Switch Road | 1.5 |
| Richmond | Switch Road | Rt 91/Alton Road to Woodville Road | 1.6 |
| Richmond/S. Kingstown | Old Esquapaug Road (E-W Ru | RI 138 to Glen Rock Road | 0.1 |
| S. Kingstown | Main Street/Post Road | RI 108 to US 1 | 2.0 |
| S. Kingstown | Post Road | US-1 to Old Post Road | 0.7 |
| S. Kingstown | Old Post Road | Post Road to Main Street | 0.4 |
| S. Kingstown | Post Road & Main Street | Old Post Road to High Street | 0.1 |
| S. Kingstown | Main Street | High Street to Rt. 108/Kingstown Road | 0.1 |
| S. Kingstown | Kingstown Road | Narragansett Town Line to North Road | 1.4 |
| S. Kingstown | Kingstown Road | Kersey Road to North Road (Through Peacedale) | 0.4 |
| S. Kingstown | Kingstown Road | Dam Street to Rt 138/Mooresfield Road | 1.9 |
| S. Kingstown | Ministerial Road | US-1 to Tuckertown Road | 2.2 |
| Tiverton | Main Road | Highland Road to Highland Road | 1.5 |
| Tiverton | Main Road | East Road to Anthony Way | 1.7 |
| Tiverton | Nannaquacket Road | Main Road/Rt. 77 to Main Road/Rt. 77 | 1.7 |
| Tiverton | East Road | Rt 77/Main Road to Stone Church Road | 1.6 |
| Tiverton | Stone Church Road | East Road to Sylvia Road | 0.5 |
| Tiverton | Riverside Dr | Rt 77/Main Road to Sakonnet River Bridge | 0.4 |
| Tiverton | Canning Blvd | Stafford Road Roundabout to Mass State Line | 0.2 |
| Tiverton | Fish Road | Beth Road to Mass State Line | 1.2 |
| Tiverton | Main Road | Mass State Line to John Street. | 2.3 |

Total 67.8

Crack Seal - FFY 2022 Work to be Completed in FFY 2023

| Crack Sear- FFT 2022 Work to be Completed in FFT 2025 | | | | | | | | |
|---|---------------------------|---|-------|--|--|--|--|--|
| Municipality | Road Name | Road Limits | Miles | | | | | |
| Tier 2 Roads | | | | | | | | |
| Barrington | Sowams Rd | New Meadow Rd to Francis St | 0.4 | | | | | |
| Bristol, Warren | Hope St/Main St | Elmwood Dr, Bristol to Beach St. Warren | 0.7 | | | | | |
| East Greenwich, North King | | Rt. 4 to Commerce Park Rd | 4.0 | | | | | |
| Newport | Admiral Kalbfus Rd | Malbone St to West Main Rd/Broadway | 0.6 | | | | | |
| Newport | Adm. Kalbfus Rd | Newport Rotary to 3rd St | 0.1 | | | | | |
| Newport | Memorial Blvd & America's | Spring St. to Bridge St. | 0.7 | | | | | |
| Newport | Glady's Carr Bolhouse Rd | Washington St. to Causeway/Goat Island Bridge | 0.1 | | | | | |
| Newport | Farewell St | Van Zandt St to Poplar St | 0.4 | | | | | |
| Newport | America's Cup Ave | Farewell St. to Glady's Carr Bolhouse Rd. | 0.2 | | | | | |
| Newport | Memorial Blvd | Thomas St to Middletown Town Line | 1.4 | | | | | |
| Warren | Main St | Beach St. to Hope St. | 0.7 | | | | | |
| Warren | Main St | Hope St to Water St | 1.7 | | | | | |
| Warren | Market St | Kickemuit Ave to Mass State Line | 1.6 | | | | | |
| Warren | Child St | Mass State Line to Metacom Ave/Rt. 136 | 1.3 | | | | | |
| Warren | Child St | Metacom Ave to Rt. 114/Main St | 0.7 | | | | | |
| Westerly | Potter Hill Rd | Rt 3/Ashaway Rd to Canal St/Boombridge Rd | 1.9 | | | | | |
| Westerly | High St | Railroad Ave to Grove Ave | 0.1 | | | | | |
| Westerly | Post Rd | Robin Hollow Rd to Woody Hill Rd | 0.0 | | | | | |
| Westerly | Westerly Bradford Rd | Larry Hirsch Ln to Tower St | 0.8 | | | | | |
| Westerly | Watch Hill Rd | East Ave to Ninigret Ave | 2.9 | | | | | |
| Westerly | Main St/Beach St | Union St to Clark St | 0.8 | | | | | |
| Westerly | Dunn's Corner Rd | Rt 1/Post Rd to Westerly Bradford Rd | 2.1 | | | | | |
| Westerly | Tower St. | Oak St to Granite St/Rt. 1 | 0.8 | | | | | |
| Westerly | Post Rd | Rt. 78 to Bellaire St | 0.3 | | | | | |
| Westerly | Post Rd | Bellaire St to Langworthy Rd/Dunns Corner Rd | 1.8 | | | | | |
| Westerly | Shore Rd | Watch Hill Rd to Post Rd/Rt. 1 | 5.1 | | | | | |
| Westerly | North Main St | Rt. 91/Bradford Rd to End @ Amtrak | 0.2 | | | | | |

Total 31.4


Transit Operations

The Transit Operations Program consists of various operational activities necessary for ongoing commuter rail and the seasonal ferry service. RIDOT operating expenses include Amtrak's Northeast Corridor access fee, liability insurance, MBTA operations, station operations, and marketing. Primary operating funding sources this quarter were federal Congestion Mitigation and Air Quality (CMAQ) and Federal Transit Administration (FTA) CARES funds.



Commuter rail ridership continued to show incremental recovery from pandemic lows. This quarter ridership was up over 2% from the previous quarter, 57% from the same quarter last year, and up nearly double, 99%, over the first 2022 count. Providence Station and Wickford Junction have recovered 67% of their pre-pandemic ridership while TF Green has recovered 70%. However, mid-day trips at TF Green and Wickford Junction continue to exceed their pre-pandemic values. Parking garage utilization at Wickford Junction increased this quarter and averaged 208 daily cars.

Commuter Rail Ridership



Definition: Quarterly weekday ridership counts and estimates of MBTA trips at the Providence, T.F. Green Airport, and Wickford Junction commuter rail stations (counts include both boardings and alightings)

Parking Garage Utilization



Definition: Average daily (weekday only) counts of the number of cars parked at the Wickford Junction garage **Ridership and Garage Utilization Data Sources:** MBTA Blue Book, MBTA operator estimates, RIDOT quarterly counts, RIDOT partial counts, observations (SFY20 Q4), and Wickford Junction operator transactions.

The Office of Highway Safety began FFY 2023 with high hopes that roadway fatalities would continue to trend downward and that crashes in general would also decrease in numbers. While the preliminary year end fatality numbers for 2022 stand at 52 roadway deaths, RIDOT remains focused and committed on making State roadways a safe place for all pedestrians, bicyclists, and drivers. "Towards Zero Fatalities" is not just a catchphrase at RIDOT, it is the exact point we are determined to get to on behalf of all families. We continue to focus our programs and funding on increasing safety measures on all Rhode Island roadways. When compared to 2021, we've lost 11 less people, marking a better trend in RI highway fatalities. While that may appear positive, 52 families are 52 too many, an unacceptable number when most of the fatal crashes we track are one hundred percent preventable. We believe the lives that were saved were based on driving behavior modifications, and/or, engineering strategies. The data tells us that we are heading in a better direction for all Rhode Island residents and visitors. We must note that nationally tracked traffic fatalities rose again in 2022. Several studies are underway to review the differences from state to state. Travel speeds are up, impaired driving has increased, and unrestrained fatalities numbers remain high, that data supports primary seatbelt and mandatory motorcycle helmets laws.


The Department took part in two important media events during this quarter. The Director spoke to RIDOT's roadway safety initiatives at an event in November hosted by the RI Interscholastic League. During that event the Director unveiled RIDOT's newest leg of the Ripple Effect campaign. This impaired driving campaign includes two Spanish language spots that herald the voice of leaders from diverse communities. In December, the Director also spoke at a AAA hosted event highlighting the need to increase our attention to impaired driving during the New Year's holiday weekend. This event also announced "honor" patrols by law enforcement officers. These special patrols are intended to share the reality of what is taken away when someone chooses to drink, take drugs and drive. The "honor" patrols are in memory of people who were killed in impaired driving crashes. RIDOT continues to rely on the public "owning" their responsibility to keep everyone safe on our roadways.

| FARS FATALITIES BY PERSON TYPE 2015-2022 | | | | | | | | | |
|--|------|------|------|------|------|------|--------------------|--------------------|--|
| PERSON TYPE | 2015 | 2016 | 2017 | 2018 | 2019 | 2020 | 2021* (prelim.) | 2022* (prelim.) | |
| Motor Vehicle Occupants | 28 | 31 | 50 | 30 | 36 | 35 | 41 | 34 | |
| Motorcyclists | 9 | 4 | 11 | 18 | 13 | 13 | 13 | 11 | |
| Pedestrians | 8 | 14 | 21 | 7 | 8 | 17 | 7 | 7 | |
| Bicyclists | 0 | 2 | 2 | 1 | 0 | 2 | 2 | 0 | |
| ATV | 0 | 0 | 0 | 2 | 0 | 0 | 0 | 0 | |
| Person on Personal Conveyance | 0 | 0 | 0 | 1 | 0 | 0 | 0 | 0 | |
| Unknown Person Type | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | |
| TOTAL | 45 | 51 | 84 | 59 | 57 | 67 | 63 | 52 | |

Note: Per Federal Rule, fatality data remains in "preliminary" status for 12 months following the close of calendar year.

Traffic Fatalities by Year






^{*}Per federal rule, fatality data remains in preliminary status for 12 months following the close of calendar year.



Traffic Fatalities by Month





^{*}Per federal rule, fatality data remains in preliminary status for 12 months following the close of calendar year.

Maintenance and Operations

The RIDOT Maintenance Division district facilities and specialized crews continue performing road patching and repairs, drainage structure cleaning and repairs, road sweeping, grass mowing, tree trimming and removal, litter cleanup, sign installation and repair, highway lighting maintenance and traffic signal maintenance along Rhode Island roadways. During the first quarter, RIDOT swept 390 curb miles of roadway, mowed 718 miles of grass (mower passes), cleaned 2,245 drainage structures, repaired 61 drainage structures, installed 1,201 signs (both replacements and new signs), performed 4,488 hours of large debris and litter pickup, performed 225 hours of graffiti cleanup, completed 413 traffic signal maintenance work orders, completed 34 highway lighting maintenance work orders and completed 49 tree maintenance work orders. The RIDOT Maintenance Division continues to use the services of the automated pothole patching truck vendor through the winter months, which provides more efficient, longer lasting pothole repairs.

During the first quarter, the RIDOT Maintenance Division issued 21 Physical Alteration Permits (PAPs) for residential and commercial construction impacting the State Highway Right-of-Way (ROW) and issued 135 utility permits for utility construction impacting the State Highway ROW.

The RIDOT Maintenance Division continues to prioritize the fleet procurement within the appropriated FFY 23 budget. Production continued for 4 highway mowing tractors (2 expected February, remaining 2 expected by July), 4 chippers (expected in Spring), 12 one-ton dump trucks (expected in Spring) and 14 plow trucks (expected in Summer). RIDOT received bids for 2 ten-wheel vactor trucks, 1 road tractor and 2 sign trucks. The bid for 6 roadway sweepers was awarded.

Construction for the Middletown Maintenance Facility improvements which includes the demolition of storage buildings, the construction of a storage building, improvements to main front building, etc.) are currently paused with a plan to begin activities again in the spring. The State Office of Energy Resources supported LED lighting upgrade project is complete and reached a major milestone in efforts to become more sustainable and energy efficient – all 23 maintenance facilities lighting systems have been converted to energy-efficient LED lights with integrated controls. Additional maintenance facility improvement projects (Maintenance Division Headquarters exterior building improvements, Rte. 6/I-295 stockpile lot repaving improvements, facility heating system upgrades, etc.) are in the scoping phase which will span 2 budget cycles.

The end of the first quarter started the FY2023 Winter Season. There were three (3) storm events, and RIDOT's heavy plow truck fleet was over 90 percent operational. RIDOT's salt stockpiles were fully stocked prior to the first snowfall and will be kept adequately stocked throughout the winter. The RIDOT Maintenance Division's storm manager app software for its winter vendors tracks time/location and generates invoicing to streamline the vendor payment process, and the RIDOT and storm manager app software team are coordinating additional enhancements to make the software more user friendly and efficient. RIDOT is collectively working on interviewing and filling vacant plow truck driver positions (RIDOT Maintenance Division employees) and initiatives to retain employees. Winter vendor recruitment continues through the winter.

| | FY2023 Winter Operations Summary | | | | | | | | | |
|------------------------------------|----------------------------------|-------------|--|--|--|-----|--|--|--|--|
| Storm Date Storm Snowfall (Inches) | | Salt (Tons) | Number of RIDOT Heavy Plow Trucks in Fleet | Number of RIDOT Heavy Plow Trucks Snow Ready | Percent (%) RIDOT Heavy Plow Trucks Snow Ready | | | | | |
| 12/11/2022 | 17 | 3.5 | 7,055 | 153 | 145 | 95% | | | | |
| 12/15/2022 | 5 | 0.0 | 0 | 153 | 145 | 95% | | | | |
| 12/23/2022 | 7 | 1.0 | 2,917 | 153 | 147 | 96% | | | | |
| Totals | 29 | 4.5 | 9,972 | | | | | | | |

Stormwater/Natural Resources



Background: In 2011, the US Environmental Protection Agency (EPA) audited RIDOT for compliance with stormwater pollution controls under the Clean Water Act. In May 2014, the US Department of Justice (DOJ) notified RIDOT that the EPA had requested that DOJ bring a federal court action against RIDOT for violations of conditions and limitations of its stormwater permit. The violations focused on lack of actions related to the control of pollutants discharged to impaired water

bodies, illicit discharge program development (IDDE) and screening, and good housekeeping measures such as inspection/cleaning of catch basins and street sweeping. In response to the EPA audit and DOJ negotiations a consent decree was negotiated. In 2020, The Natural Resources Unit and Landscape Unit joined the Office of Stormwater Management and was renamed the Environmental Division which is under the direction of the Stormwater Administrator. The Natural Resources Unit (NRU) services project management by advising and reviewing, environmental policy and design documents.

Update: During the first quarter of FFY 2023, the Environmental Division continued its efforts to comply with the EPA Consent Decree, assist in the environmental permitting and compliance on all RIDOT projects, and to meet all Municipal Separate Storm Sewer System (MS4) obligations. Throughout the quarter, the division completed numerous project design reviews, feedback for grants, continued its work on the development of a permit tracking program and database, responded to drainage and erosion issues, reviewed state land sale proposals and physical alteration permits, and performed numerous construction/final inspections.

Q1 Highlights:

- Completed 5 Drainage Improvement Projects
- Reviewed over 105 plans, permits, CEs for project management
- Reviewed 10 PAPs for stormwater compliance
- Tracked and filed 1111 SWPPP Reports
- Attended 4 Final Inspections
- Submitted 2022 SCPs for Hunt River, Hunt River Tributaries, and Pawtuxet River
- Started development of the Providence/Seekonk and Barrington/Palmer River Watershed SCPs
- Finalized Scarborough Beach field work; working on close-out report
- Finished field work with URI for sampling at sweeping test locations in Kent County to evaluate sediment removal and potential stormwater crediting
- Start work on Greenwich Bay Upland STUs
- Awarded Stormwater Ponds Retrofit project

Projects

Project Performance


RIDOT is currently tracking 49 capital projects in active construction as of the end of the first quarter of FFY 2023. Projects progress through RIDOT's project delivery process as follows: first, the project is included in the capital plan; then it goes through a design phase, followed by an advertisement for construction; construction and substantial completion. Two active construction projects from the FFY 2018 class are late and over-budget. Two projects are late, and one is over-budget from the FFY 2019 class. For FFY 2020, one projects is late. For FFY 2021 class, one projects is currently late. For FFY 2022, two projects are currently late and one of them is over-budget.

On-Time and On-Budget Project Performance by Class

| | On Budget % (by Value) | On Time % (by Value) | of p | tract Value projects in estruction | _ | | # of Projects in Construction |
|--------|---------------------------|-------------------------|------|--|------|------|----------------------------------|
| FFY17 | 100% | 100% | \$ | 269.9 | 100% | 100% | 1 |
| FFY18* | 0% | 0% | \$ | 61.3 | 0% | 0% | 2 |
| FFY19 | 92% | 22% | \$ | 84.0 | 75% | 50% | 4 |
| FFY20 | 99% | 96% | \$ | 303.7 | 80% | 80% | 5 |
| FFY21 | 100% | 98% | \$ | 413.9 | 100% | 91% | 11 |
| FFY22 | 91% | 91% | \$ | 236.1 | 96% | 92% | 26 |

2018 *0% On Time and On Budget reflects 2 years of adding scope to the baseline schedule and budget of one project in order to address safety elements that were identified during the construction phase of the project, and significant supply chain issues for the second project, resulting in higher costs and delayed completion dates.

Capital Program Construction



FFY 2022 Capital Program

| PTS ID | Project | Actual/Projected Advertised Date | Rid Opening für | | Low Bid | | Value Change (in millions) | |
|--------|--|-------------------------------------|-----------------|--------|---------|--------|-------------------------------|--------|
| FFY22 | | | | | | | | |
| 0016U | Bridge Group 42A | Oct-21 | \$ | 3.92 | \$ | 2.94 | \$ | 0.98 |
| 2604R | Rt 146 Guide Signs C-2 (Re-advertised) | Oct-21 | \$ | 4.12 | \$ | 5.88 | \$ | (1.76) |
| 2603T | HSIP - Intersection & Crosswalks Central-South - 2022 | Nov-21 | \$ | 3.04 | \$ | 2.78 | \$ | 0.26 |
| 0082N | East Shore Expwy & Wampanoag Tr | Nov-21 | \$ | 10.80 | \$ | 7.98 | \$ | 2.82 |
| 0082U | Rt 138A - Aquidneck Ave (E Main Rd - Green End Ave) | Dec-21 | \$ | 5.53 | \$ | 4.98 | \$ | 0.55 |
| 0188A | Barrington & Warren Bike Path Bridges (DB) | Dec-21 | \$ | 11.13 | \$ | 17.99 | \$ | (6.86) |
| 2603U | HSIP - Intersection & Crosswalk Improvements East Bay - 2021 | Jan-22 | \$ | 2.36 | \$ | 2.40 | \$ | (0.04) |
| 0074Q | Airport Connector & Rt 1/1A Post Rd. | Feb-22 | \$ | 9.90 | \$ | 8.37 | \$ | 1.53 |
| 0031Z | Bridge Group 13B - Rt 146 C-2 | Feb-22 | \$ | 4.38 | \$ | 3.19 | \$ | 1.20 |
| 2604N | HSIP - High Risk Rural Roads - 2022 | Feb-22 | \$ | 2.31 | \$ | 1.98 | \$ | 0.33 |
| 2605C | 2022 Crack Sealing C-1 | Feb-22 | \$ | 1.37 | \$ | 1.30 | \$ | 0.07 |
| 2605A | 2022 Paver Placed Elastomeric Surface Treatment C-1 | Feb-22 | \$ | 2.16 | \$ | 2.04 | \$ | 0.12 |
| 2605B | 2022 Rubberized Asphalt Chip Seal C-1 | Feb-22 | \$ | 1.44 | \$ | 1.50 | \$ | (0.06) |
| 9009B | Pawtucket/Central Falls Transit Center Parking Lot | Mar-22 | \$ | 3.24 | \$ | 2.88 | \$ | 0.37 |
| 9005V | Providence Station Improvements SOGR | Mar-22 | \$ | 20.70 | \$ | 20.70 | \$ | - |
| 0016R | Bridge Group 39 - Rt 146 | Mar-22 | \$ | 27.42 | \$ | 26.56 | \$ | 0.86 |
| 2605V | Statewide Resurfacing | Apr-22 | \$ | 2.52 | \$ | 2.45 | \$ | 0.07 |
| 0016Q | Bridge Group 37 – I-295 Mendon | May-22 | \$ | 12.53 | \$ | 11.55 | \$ | 0.98 |
| 2605U | US-6, RI-94, Reynolds Rd, & East Rd | May-22 | \$ | 10.51 | \$ | 11.27 | \$ | (0.76) |
| 0082S | Boston Neck Rd & South County Tr | May-22 | \$ | 18.80 | \$ | 19.47 | \$ | (0.67) |
| 0131P | Salt Storage Facility - Newport | Jun-22 | \$ | 2.84 | \$ | 3.12 | \$ | (0.29) |
| 2605G | Interstate Resurfacing (I-95 and I-295) | Jun-22 | \$ | 28.74 | \$ | 29.35 | \$ | (0.61) |
| 2603R | Davisville RR Bridge #369 | Jun-22 | \$ | 6.23 | \$ | 6.42 | \$ | 0.19 |
| 2604P | HSIP - Intersection & Crosswalks East-South – 2022 | Jul-22 | \$ | 1.83 | \$ | 1.47 | \$ | 0.35 |
| 2603G | Bridge Group 33A - I-295 Providence St. | Jul-22 | \$ | 9.49 | \$ | 10.73 | \$ | (1.23) |
| 0013T | Bridge Group 14 - Rt 99 | Aug-22 | \$ | 26.73 | \$ | 15.78 | \$ | 10.95 |
| 2606B | Bridge Group 45B_H - Kings Factory (Re-Advertised) | Aug-22 | \$ | 4.82 | \$ | 4.18 | \$ | 0.64 |
| 2605X | Statewide Congested Corridor Upgrades | Sep-22 | | | | | \$ | - |
| 2604S | I-95 (SR) (Connecticut S/L to RI-138) | Sep-22 | \$ | 15.07 | \$ | 14.57 | \$ | 0.50 |
| | | | \$ | 253.93 | \$ | 243.82 | \$ | 10.49 |

FFY 2023 Capital Program

| PTS ID | Project | Actual/Projected Advertised Date | Engineer's Estimate at Bid Opening (in millions) | Low Bid (in millions) | Change illions) |
|--------|---|-------------------------------------|--|--------------------------|--------------------|
| FFY23 | | | | | |
| 2606R | HSIP - Intersection & Crosswalks North-Central – 2022 (Re-advertised) | Oct-22 | | | \$ - |
| 2605W | Pawtucket Bridge Lighting and Bridge Strike Detection Systems | Oct-22 | | | \$ - |
| 0102R | Rt 138 & Rt 112 Roundabout | Nov-22 | | | \$ - |
| 1500B | Bridge Preservation Program 2022 C-1 | Dec-22 | | | \$ - |
| 2601R | Bridge Group 17B - BUR | Jan-23 | | | \$ - |
| 0139D | Bridge Group 54B - Rt 138 Kingston Station RR | Jan-23 | | | \$ - |
| 0013X | Bridge Group 18A - EGR, NKS | Mar-23 | | | \$ - |
| 2606Q | 2023 Crack Sealing C-1 | Mar-23 | | | \$ - |
| 2606N | 2023 Paver Placed Elastomeric Surface Treatment C-1 | Mar-23 | | | \$ - |
| 2606P | 2023 Rubberized Asphalt Chip Seal C-1 | Mar-23 | | | \$ - |
| 2606L | Airport Connector Landscaping | Mar-23 | | | \$ - |
| 2606U | Pavement Improvements - Mendon Rd | May-23 | | | \$ - |
| 2605F | Bridge Group 13E - West River | Jun-23 | | | \$ - |
| 2605P | Pavement Improvements - CHA, WES | Jun-23 | | | \$ - |
| 2605Q | Pavement Improvements - CUM | Jun-23 | | | \$ - |
| 0080P | Pavement Improvements - Veterans Memorial Parkway | Jun-23 | | | \$ - |
| 2605Y | HSIP - Intersection & Crosswalk - 2023 | Jun-23 | | | \$ - |
| 0016H | Corridor - Tower Hill Rd | Aug-23 | | | \$ - |
| 2605R | Pavement Improvements - BAR, EPR, WRN | Aug-23 | | | \$ - |
| 2605N | Pavement Improvements - Putnam Pike & Reservoir Rd | Aug-23 | | | \$ - |
| 2604X | Pavement Improvements - WAR C-1 | Aug-23 | | | \$ - |
| 0026Q | Washington Secondary Bike Path Resurfacing | Sep-23 | | | \$ - |
| | | | \$ - | \$ - | \$ |

FFY 2021, 2022, and 2023 Non-Capital Projects (Immediate Action)

| PTS ID | Project | Actual/Projected Advertised Date | Bid Openi | Engineer's Estimate at Bid Opening (in millions) | | Low Bid (in millions) | | Value Change (in millions) | |
|--------|---|-------------------------------------|-----------|--|----|--------------------------|----|-------------------------------|--|
| FFY21 | | | | | | | | | |
| 2603V | *Steel Repairs to Branch Avenue RR Bridge | Nov-20 | \$ | 0.50 | \$ | 0.18 | \$ | (0.32) | |
| 0073R | Statewide Striping - North | Jan-21 | \$ | 2.62 | \$ | 2.80 | \$ | 0.18 | |
| 9008K | Statewide At-Grade Railroad Crossings | Jan-21 | \$ | 0.33 | \$ | 0.22 | \$ | (0.11) | |
| 2603X | Statewide Striping - East Bay | Feb-21 | \$ | 2.27 | \$ | 2.27 | \$ | - | |
| 2604F | *Priority Steel Repairs to Bridge | Apr-21 | \$ | 0.20 | \$ | 0.23 | \$ | 0.03 | |
| 2604J | Girder Repairs to Louisquisset Pike Bridge | Apr-21 | \$ | 0.37 | \$ | 0.20 | \$ | (0.18) | |
| 0197C | *Esmond Park 10-B Priority 1 Stormwater Treatment Units | Apr-21 | \$ | 0.13 | \$ | 0.92 | \$ | 0.80 | |
| 0197F | *Buckeye Brook Stormwater Improvements | May-21 | \$ | 0.90 | \$ | 0.60 | \$ | (0.30) | |
| FFY22 | | | \$ | 7.32 | \$ | 7.42 | \$ | 0.10 | |
| 2604E | Silver Creek Bikepath Culvert | Oct-21 | \$ | 0.17 | \$ | 0.16 | \$ | (0.01) | |
| 2605E | Emergency Repairs to Hillsgrove Bridges | Oct-21 | \$ | 3.04 | \$ | 3.04 | \$ | - | |
| 0119R | Statewide Tree Trimming 2022-2024 | Jan-22 | \$ | 0.83 | \$ | 0.70 | \$ | (0.13) | |
| 9003H | *RIDOT Materials Field Office Renovation | Jan-22 | \$ | 0.39 | \$ | 0.38 | \$ | (0.00) | |
| 0116U | 2022-2023 Statewide Pavement Striping – Central | Feb-22 | \$ | 3.16 | \$ | 3.29 | \$ | 0.13 | |
| 0116T | 2022-2023 Statewide Pavement Striping – Limited Access | Feb-22 | \$ | 4.29 | \$ | 3.78 | \$ | (0.51) | |
| 0116V | 2022-2023 Statewide Pavement Striping – South | Mar-22 | \$ | 3.08 | \$ | 2.90 | \$ | (0.18) | |
| 0197G | Warwick Ave. Swales Rehabilitation | Mar-22 | \$ | 0.44 | \$ | 0.36 | \$ | (0.08) | |
| 2604Z | High Priority Repairs to Bridge Nos. 062401, 075401, 098601 | Apr-22 | \$ | 0.43 | \$ | 0.35 | \$ | (0.08) | |
| 2605H | Emergency Replacement of Fish Road Bridge 124201 | Apr-22 | \$ | 0.73 | \$ | 0.93 | \$ | 0.20 | |
| 2604H | Providence Street (WW) Wall Repairs | Apr-22 | \$ | 0.58 | \$ | 0.40 | \$ | (0.18) | |
| 2605J | Repairs to Centerville Rd Bridge | Apr-22 | \$ | 0.40 | \$ | 0.25 | \$ | (0.15) | |
| 0146A | I-95 Pavement and Retaining Wall Restoration | Jun-22 | \$ | 7.99 | \$ | 7.56 | \$ | (0.43) | |
| 0197M | Greenwich Bay Upland Stormwater Improvements C-1 | Jun-22 | \$ | 1.48 | \$ | 1.60 | \$ | 0.11 | |
| FFY23 | | | \$ | 27.00 | \$ | 25.69 | \$ | (1.31) | |
| 2606A | statewide Systemic Safety Improvements | Oct-22 | \$ | 5.22 | \$ | 4.78 | \$ | (0.45) | |
| 0197P | Drainage Ponds Rehabilitation - 2022 | Oct-22 | \$ | 2.43 | \$ | 3.19 | \$ | 0.76 | |
| 01071 | 5.5 | 000 22 | \$ | 7.65 | \$ | 7.97 | \$ | 0.32 | |

NOTE: These projects typically require immediate action to extend the useful life of a project until the full project is programmed in the 10-year plan and have been added to the Quarterly Report as the Department strives to ensure that all projects follow the same transparency in schedule and budget. Examples of projects will include the response to critical bridge findings, statewide striping needs and other maintenance actions etc.

NOTE: *Paper Bid – projects that are not advertised through the automated procurement process.

Construction Program Changes

Construction Program Update:

Added to FFY 2023:

2606L - Airport Connector Landscaping

Shifted to FFY24:

0076M – Pavement Improvements – School St.- delay due to coordination with town request to add a water line 2605Z – HSIP – Roadway Departure – 2023 – project required a re-evaluation to meet FHWA environmental standards

NOTE: In recent quarters, construction activities were impacted by COVID-19. The demand for construction materials and personnel has continued to intermittently delay several projects. While the department continues to work with contractors to mitigate delays, the effects of COVID-19 will potentially impact project schedule performance.

Providence-Newport Ferry Service



In 2016 RIDOT launched the Providence – Newport Ferry Service. After several years of success, a stop at Bristol's waterfront has been added. Rhode Islanders and visitors to Rhode Island have enjoyed 7 successful season of this service.

Update: The 2022 season ran from June 17-October 10, 2022, and had 114 operating days and 2 non-operating days compared to 111 operating days and 5 non-operating days in 2021. Ridership increased by 18% in 2022 to 37,532 passengers compared to

31,679 passengers in 2021, while it decreased by only 19% from pre-pandemic levels in 2019.

At-Grade Railroad Crossing Program



The department oversees the Federal Highway Administration's Highway-Rail Grade Crossing Program. This program addresses and implements safety improvements at highway-railroad grade crossings and aims to reduce the number of incidents/crashes. Eligible crossing work includes, but is not limited to signings, pavement markings, active warning devices, crossing surface improvements, grade separation, and crossing closures.

Update: The signing and striping contract at several statewide At-Grade Railroad crossings has been completed and is in closeout this quarter. Project closeout also continues several crossing projects undertaken by the Quonset Development Corporation (QDC). Providence and Worcester Railroad (P&W) advertised a project to upgrade two at-grade railroad crossings which will be in construction Spring 2023. New at-grade railroad crossing projects are currently being developed with QDC for advertising early 2023. Several coordination meetings were held this quarter with QDC and P&W.

FHWA Ferry Boat Program



RIDOT oversees the Federal Highway Administration's Ferry Boat Program. The program is formula-based and is to be used for the construction of ferry boats and ferry terminal facilities. Funds are made available for eligible projects through the State using the data contained in the Bureau of Transportation Statistics National Census of Ferry Operations database. Each operator utilizes a publicly owned terminal facility.

Update: RIDOT continues design work on numerous projects in preparation for the upcoming 2023 construction season. The site improvements at the India Street landing

site are slated to begin early Spring 2023.

Special Projects


The Route 37 and I-295 Interchange Safety Improvements Project - Cranston



The Route 37 and I-295 interchange improvements will address the safety, congestion, and weaving concerns in the interchange area and along I-295 North up to Route 6. Five of the six bridge structures will be replaced while the other is rehabilitated. A seventh new bridge structure will be added to eliminate the current on-ramp traffic merge into high-speed traffic. The area along I-295 North from Route 37 to Route 6, commonly referred to as the "Cranston Canyon", will have a third lane added to aid in the heavy congestion and on-ramp merges through the area. Rebuilding the interchange and eliminating weaves would greatly reduce traffic congestion and significantly improve safety.

Update: During the first quarter, the selected Design-Build team continued design and early release construction plan packages, and started bridge preservation work.

The Route 95 North Bound Viaduct Project - Providence



Interstate 95 North through the Providence Viaduct is the most congested highway in Rhode Island. The project includes the replacement of the Northbound I-95 Providence Viaduct. Rebuilding the interchange and eliminating weaves will reduce traffic congestion and improve safety.

Update: During this past quarter, demolition of the existing Northbound Viaduct bridge deck began. Steel girders were installed for the first half of the new Smith Street bridge, the bridge deck was placed for a new bridge that will carry 146 North over I-95, and construction continued for the new retaining wall between 95 Northbound and Park Street. The bridge deck is scheduled to be placed for the new southern half of the Smith Street Bridge, substructure construction will continue for two new ramp bridges, and

retaining wall construction between Park Street and I-95 will also continue.

Pell Bridge Ramps Phase 2



The reconstruction of the Newport Pell Bridge Approaches (Pell Bridge Ramps Phase 2) project focuses on providing an efficient ramp system with a smaller footprint. The project will reconstruct the Pell Bridge approach ramps to improve traffic circulation, reduce queuing on the Pell Bridge and reconnect neighborhoods which are currently segmented by the current highway infrastructure. With the realignment of the approach roads and removal of excess transportation infrastructure, the project will also spur economic development as it frees up parcels of land for new development

opportunities.

Update: During this past quarter, two new roadways (Halsey Boulevard and JT Connell Connector) were opened to traffic. Bridge demolition and rehabilitation work continued for the three overpasses along Route 138 (Third Street, Newport Secondary and JT Connell).

The Route 6/10 Interchange



This project involves the replacement of nine bridge structures that comprise the 6/10 Interchange. Seven of the nine structures are structurally deficient. The project also involves construction of the "missing move" to allow Route 10 north traffic to access Route 6 west without traveling through Olneyville. In addition to state of good repair efforts, the project will include 1.4 miles of bike paths and make approximately an acre and a half of real estate suitable for development.

Update: During the first quarter of FFY 2023, RIDOT and the 6/10 Joint Venture continued coordination with affected utilities and AMTRAK. Traffic was reconfigured on Rt 6 EB and a new temporary exit from Rt 6 EB to Rt 10 SB was opened to allow for

the final demolition of the old Huntington Avenue Viaduct. Traffic has now been removed from all existing bridges and there are no longer any structurally deficient bridges within the project limits. A portion of Route 10 SB was reconstructed to its final alignment during a weekend in December. Retaining walls are being installed on the west side of the new Harris Avenue bridge and drainage work is taking place in multiple areas.

Route 146 Reconstruction Project



This project has several major components, one of the largest of which is the construction of an overpass at the intersection of Rt. 146 at Sayles Hill Road. Presently, Rt. 146 is entirely access controlled except for a short stretch at Sayles Hill Road, where there is a major signalized intersection. The traffic signal introduces excessive delays during the morning and afternoon peak hours, and the new overpass will improve congestion on Rt. 146 while still maintaining access to Sayles Hill Road and local businesses through collector-distributer "CD" type roads. Other project components

include but are not limited to bridge rehabilitation, bridge replacement, improving the weave area at the Rt. 99/Rt. 146 and I-295 south exit, redesigning the Rt. 146/146A interchange to a diverging diamond interchange (DDI), installation of wrong way driving detection at select ramps, implementing bus-on-shoulder signs and pavement markings from Mineral Spring Avenue to I-95, installation of high friction surface treatment at select ramps, enhance the weigh station on Rt. 146 south by adding weigh-in-motion (WIM) technology, extending RIDOT's fiber optic network for intelligent transportation systems/traffic monitoring from I-295 to the MA State line, and pavement resurfacing from I-295 to the MA State line.

Update: During the first quarter of FFY 2023, RIDOT and the DB team continued the final design process, utility coordination, and coordination with environmental permitting agencies. Utility work at Sayles Hill Road began that will move overhead utilities underground. Milling and paving from the Central Street Bridge to approximately the existing weigh station on Rt 146 SB was completed. RIDOT also continued coordination with affected stakeholders.

Special Projects

Route 4 and Interstate 95 Interchange



This project involves two components, the completion of the interchange which connects Interstate 95 with Route 4 and the installation of three interchange ramps connecting Route 403 to local streets in North Kingstown. Currently, I-95 Southbound is connected to Route 4 Southbound and Route 4 Northbound is connected to I-95 Northbound. Traffic wishing to access Route 4 Southbound from I-95 Northbound or traffic wishing to access I-95 Southbound from Route 4 Northbound needs to use local roads. This additional traffic adds to congestion along Division Street and Route 2 and longer travel times for both freeway and local traffic.

The completion of missing access ramps to and from Route 403 will include the completion of the Route 403 interchange at West Davisville Road by adding an entrance ramp from West Davisville Road to Route 403 Eastbound and an exit ramp from Route 403 Westbound to West Davisville Road. Additionally, an entrance ramp from Post Road Southbound to Route 403 Westbound will be added to provide a direct connection between these two roadways. The addition of these interchange ramps will reduce traffic on Devils Foot Road between West Davisville Road and Post Road and eliminate the need for Post Road Southbound motorists to access Route 403 Westbound via Gate Road.

Update: During the first quarter of FFY 2023, RIDOT completed the solicitation process for a design consultant to complete the design build contract documents and oversee construction. Preliminary design work began along with coordination with RIDEM and Quonset Development Corporation. RIDOT is awaiting a decision on the INFRA Grant application for construction funding submitted in the third quarter of FFY 2022.

Pawtucket/Central Falls Transit Center



In 2007, the City of Pawtucket completed a feasibility study on the restoration of commuter rail service in Pawtucket, with recommendations on station locations. The Transit Center will provide unparalleled bus and commuter rail service to one of the most economically depressed areas in the State. Since 2018, the design and construction of the project began with approximately 95% of the project construction complete.

Update: RIDOT and the Design/Build team for the Pawtucket/Central Falls Transit Center continued to move forward on the construction of the project through the fall. Construction updates are posted monthly to the project website. Over the past quarter the installation of elevators, glass enclosure pieces for the pedestrian bridge, and access ramps and stairways were constructed while continuing the installation of handrails, light fixtures, signage, and fire safety devices. Construction of the Transit Center bus hub and train station, including security cameras, benches, signage, and completion of glass installation will continue with an anticipated public opening set for late-January.

Financials

Actual operating expenditures totaled \$124 million in SFY22, \$27 million in Q2 SFY23, and \$58 million YTD for SFY23.

Operating Expenditures Details (Actuals)

| (In Thousands) | ; | SFY22 | SF | Y23Q1 | S | FY23Q2 | SI | FY23 YTD |
|--------------------------------|-----------------|-----------------------|-----------------|---------------------|-----------------|-----------------------|-----------------|-----------------------|
| Administrative | _ | 07.040 | _ | 7.000 | • | 0.050 | _ | 40.004 |
| In-house Labor | \$ | 27,240 | \$ | 7,328 | \$ | 6,056 | \$ | 13,384 |
| Overhead Recovery | | (22,545) | | (6,022) | \$ | (4,820) | \$ | (10,842) |
| Consultant Contracts | \$ | 2,745 | \$ | 1,445 | \$ | 382 | \$ | 1,827 |
| Miscellaneous (Admin) | \$ | 2,130 | \$ | 534 | \$ | 654 | \$ | 1,188 |
| Pass Throughs | \$ | 166 | \$ | | \$ | | \$ | |
| Total Administrative | \$ | 9,736 | \$ | 3,285 | \$ | 2,272 | \$ | 5,557 |
| Highway Maintenance** | | | | | | | | |
| In-house Labor | \$ | 39,685 | \$ | 10,599 | \$ | 8,452 | \$ | 19,051 |
| Overhead Costs | \$ | 3,015 | \$ | 789 | \$ | 698 | \$ | 1,487 |
| Consultant Contracts | \$ | 24,690 | \$ | 5,705 | \$ | 6,051 | \$ | 11,756 |
| Construction Contracts | \$ | 300 | \$ | 22 | \$ | 81 | \$ | 103 |
| Miscellaneous (Highway Maint.) | \$ | 5,606 | \$ | 1,068 | \$ | 410 | \$ | 1,478 |
| Pass Throughs | \$ | 492 | \$ | 11 | \$ | 613 | \$ | 624 |
| Total Highway Maintenance | \$ | 73,788 | \$ | 18,194 | \$ | 16,305 | \$ | 34,499 |
| Safety | | | | | | | | |
| In-house Labor | Φ | 729 | Φ | 180 | \$ | 184 | Ф | 364 |
| Overhead Costs | \$ \$ | 491 | \$ \$ | 118 | \$ | 120 | \$ \$ | 238 |
| Consultant Contracts | \$ | | \$ | 716 | \$ | 617 | \$ | 1,333 |
| | \$ | 2,624 | | | \$ | | \$ | • |
| Miscellaneous (Safety) | | 101 | \$ | 28 | | 15 | | 43 |
| Pass Throughs Total Safety | \$ \$ | 4,406 8,351 | \$ \$ | 799 1,841 | \$ \$ | 1,372 2,308 | \$ \$ | 2,171 4,149 |
| Total Salety | Ф | 6,351 | Ф | 1,041 | Ф | 2,308 | Ф | 4,149 |
| Transit Operations | | | | | | | | |
| Transit Operations | \$ | 14,911 | \$ | 6,346 | \$ | 2,814 | \$ | 9,160 |
| Total Transit Operations | \$ | 14,911 | \$ | 6,346 | \$ | 2,814 | \$ | 9,160 |
| Winter Operations | | | | | | | | |
| In-house Labor | \$ | 1,768 | \$ | - | \$ | 621 | \$ | 621 |
| Miscellaneous (Winter) | \$ | 15,415 | | 1,559 | \$ | 2,179 | \$ | 3,738 |
| Total Winter Operations | \$ | 17,183 | \$ | 1,559 | \$ | 2,800 | \$ | 4,359 |
| Emergency Repair Projects*** | | | | | | | | |
| In-house Labor | \$ | 54 | \$ | 2 | \$ | 3 | \$ | 5 |
| Overhead Costs | \$ | - | Ψ | _ | ~ | 9 | \$ | - |
| Consultant Contracts | \$ | 19 | \$ | _ | | | \$ | _ |
| Construction Contracts | \$ | 225 | \$ | 57 | | | \$ | 57 |
| Miscellaneous (Emergency) | \$ | 34 | \$ | - | | | \$ | - |
| Pass Throughs | \$ | 2 | \$ | _ | | | \$ | _ |
| Total Emergency Repair Project | | 334 | \$ | 59 | \$ | 3 | \$ | 62 |
| | | | | | | | | |
| Total Operating Expenditures | \$ | 124,303 | \$ | 31,284 | \$ | 26,502 | \$ | 57,786 |

^{*}Expenditures derived from RIDOT's Oracle Financial Mangement System

38

^{**}Includes bridge inspection, striping, crack sealing and chip sealing

^{***}Expenditures directly related to emergency projects were not tracked separately until the 3rd Qtr of SFY16. Prior to that the expenditures for emergency projects were reported within the capital projects section. Based on new coding criteria for immediate need projects beginning during 1st Qtr of SFY 20, funding now reflects accurate expenditures.

^{****}Administrative expenses were down during 3rd Qtr of SFY20 due to the processing of the annual ICR adjustment.

^{*****}The increase in administrative consultant costs during 2nd Qtr of SFY21 marks the beginning of the court proceedings of the tolling lawsuit.

Actual capital expenditures totaled \$485 million in SFY22, \$143 million in Q2 SFY23, and \$292 million YTD for SFY23.


Capital Expenditures Detail (Actuals)

| (In Thousands) | SFY22 | | SFY23Q1 | | SFY23Q2 | SFY23 YTD | |
|----------------------------------|-----------------|---------|---------|---------|---------------|-----------|---------|
| <u>Debt</u> | | | | | | | |
| Debt | \$ | 74,461 | \$ | 2,193 | \$ 14,622 | \$ | 16,815 |
| Total Debt Service | \$ | 74,461 | \$ | 2,193 | \$ 14,622 | \$ | 16,815 |
| Planning | | | | | | | |
| In House Labor | \$ | 3,735 | \$ | 941 | \$ 695 | \$ | 1,636 |
| Overhead Recovery | \$ | 1,980 | \$ | 468 | \$ 364 | \$ | 832 |
| Consultant Contracts | \$ | 3,115 | \$ | 678 | \$ 1,167 | \$ | 1,845 |
| Miscellaneous (Planning) | \$ \$ | 1,950 | \$ | 438 | \$ 352 | \$ | 790 |
| Total Planning | \$ | 10,780 | \$ | 2,525 | \$ 2,578 | \$ | 5,103 |
| Capital Projects | | | | | | | |
| In House Labor | \$ | 30,991 | \$ | 8,836 | \$ 7,144 | \$ | 15,980 |
| Overhead Recovery | \$ | 16,784 | \$ | 4,620 | \$ 3,605 | \$ | 8,225 |
| Consultant Contracts | \$ | 28,113 | \$ | 7,854 | \$ 7,686 | \$ | 15,540 |
| Construction Contracts | \$ | 271,000 | \$ | 112,259 | \$ 90,243 | \$ | 202,502 |
| Miscellaneous (Capital Projects) | \$ | 45,680 | \$ | 9,642 | \$ 15,000 | \$ | 24,642 |
| Total Capital Projects | \$ | 392,568 | \$ | 143,211 | \$ 123,678 | \$ | 266,889 |
| Capital Pass Throughs | | | | | | | |
| Pass Throughs | \$ | 6,989 | \$ | 1,575 | \$ 1,764 | \$ | 3,339 |
| Total Capital Pass Throughs | \$ | 6,989 | \$ | 1,575 | \$ 1,764 | \$ | 3,339 |
| Total Capital Expenditures | \$ | 484,798 | \$ | 149,504 | \$ 142,642 | \$ | 292,146 |
| Total RIDOT Expenditures | \$ | 609,101 | \$ | 180,788 | \$ 169,144 | \$ | 349,932 |


^{*} Beginning in the 4th Qtr of SFY 19, Garvee Debt service payments are included in the Total Debt Service.

Expenditures


OPERATING EXPENDITURES: Operating expenditures are costs associated with the day-to-day operations of RIDOT. These costs include Highway Maintenance, Safety Programs, Administrative Expenses, Winter Operations, and Commuter Rail expenses.



CAPITAL EXPENDITURES: Capital expenditures include design, construction and oversight costs associated with capital projects, expenditures to plan capital projects and debt service on capital debt. Some operating expenditures associated with RIDOT overhead are also billed to capital projects. Capital costs other than those allocated to the construction contracts are considered "soft costs." RIDOT's 10 Year Plan calls for the reduction of soft costs over time to bring this portion of capital expenditures down to industry standards through the implementation of project management.



FFY 2023 (as of December 31, 2022)*



| Contractor | No. of Contracts | Total Value Awarded (In Millions) |
|------------------------------|---------------------|--------------------------------------|
| Aetna Bridge | 1 | \$15.777 |
| Cardi Corp. | 2 | \$15.505 |
| J.H. Lynch & Sons | 1 | \$14.575 |
| John Rocchio Corp. | 1 | \$4.180 |
| Narragansett Improvement Co. | 1 | \$1.475 |
| Totals | 6 | \$51.511 |

^{*}Chart contains only contractors awarded over \$500,000 in construction contracts as of December 31, 2022.

Glossary

Date Conventions:

CY: Calendar Year (January 1 – December 31)

FFY: Federal Fiscal Year (October 1 – September 30)

SFY: State Fiscal Year (July 1 – June 30)

Safety Information is collected and reported on a calendar year (CY) basis

Financial Information is reported on a State Fiscal Year (SFY) basis

All other information is reported on a Federal Fiscal Year (FFY) basis

Technical Definitions:

Emergency Awards: The Department occasionally faces the need for urgent response to certain situations. As defined by State Purchasing Regulations (9.6.2), an emergency is defined as follows: "An emergency shall mean a situation to which an urgent response is required. Immediate dangers to health and safety, threats to property and necessary functions, and failures of critical equipment constitute emergencies"

Advertise: The date of the public notice of the invitation for bids or request for proposals, typically posted on the State Purchasing's website

At NTP: Notice to Proceed occurs when a Purchase Order is provided by the Owner to the Contractor authorizing work to begin

Substantial Completion: Substantial completion is reached when the work is completed so it can be safely and effectively used by the public. This may include the entire Project or a unit, or portion of the work such as a structure, an interchange, or section of road or pavement

Final Completion: Final completion is reached when all contract work is completed, including punchlist work, and all certifications have been received by the Department

LTD: Life to Date

Change Orders: A written order to the Contractor covering contingencies, extra work, increases or decreases in contract quantities, and additions or alterations to the plans or specifications within the scope of the contract, and estblishing the basis of payment and time adjustments for the work affected by said change

Industry Definitions:

NHTSA: National Highway Traffic and Safety Administration

OHS: Office of Higway Safety

FARS: The Fatality Analysis Reporting System is a nationwide census providing NHTSA, Congress and the American public yearly data regarding fatal injuries suffered in motor vehicle traffic crashes

Pass throughs: Capital pass through expenditures are costs that are not directly related to capital projects but instead passed on to other entities such as other State agencies or local cities and towns for capital related costs

CMAQ: Congestion Mitigation and Air Quality

NBI: National Bridge Inventrory; the Federal Highway Administration identifies bridges that are greater than 20ft and used for vehicular traffic.

NHS: National Highway System is a network of strategic highways with the US, including the Interstate Highway System and other roads service major airports, ports, rail or truck terminals, railway stations, pipeline terminals and other strategic transport facilities.

RIDOT System Quick Facts



1,198

Bridges (5+ feet) as of 12/31/22



More than

3,000

Lane miles of road



5 rail stations

18 park and rides



104,000

Traffic devices



34,000

Catch basins (approximate)



678

Total employees

(as of 12/31/22)