FFY 19

Q1 OCT NOV DEC

Q2 JAN FEB MAR

Q3 APR MAY JUN

Q4 JUL AUG SEP

Rhode Island Department of Transportation

Projects and Schedules

Insert A

January 30, 2019

Insert A: Project Budgets and Schedule - Key

Budget: RIDOT publishes an updated budget estimating reasonable costs for the life of the project. **Initial** budget reflects the budget at the time the Design was completed, a bid was accepted and a Notice to Proceed (NTP) was provided to the Contractor. If Initial Budget is blank it is because the project is pre-NTP. **Projected** budget is the current budget at the close of the current quarter. **Difference** displays any variance (+/-) between the Initial Budget and the Projected Budget. Projects trending under budget will be highlighted in green, those trending over budget will be highlighted red.

Spent: Provides the actual values billed to the project to date.

Schedule: RIDOT publishes an updated schedule to identify key milestones for a project. **Advertise** is when the contract documents are complete and the project is advertised for bids. **Notice to Proceed (NTP)** is when the construction contract is awarded and work may commence (the date of the purchase order). **Site Active** estimates when construction activities will physically begin for the project. **Complete** identifies the point in time at which the project may be deemed substantially complete, and ready for use by the general public. Completed phases will be shown with full dates and shaded fields. **Status** identifies the current phase the project is in: Design, Advertise, In Construction, & Substantially Complete.

Central Bridge No. 018201 & Access Improvements to Route 114

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.203	NA	$0.158
Construction	$15.300	$15.956	$0.656	$15.460
Other	NA	$3.115	NA	$2.966
Contingency	$0.765	$0.000	($0.765)	$0.000
Total	NA	**$19.274**	**($0.109)**	**$18.584**

PTSID: 0153C TYPE: BRIDGE ☑ Legacy

Schedule:	Advertise	NTP	Complete
	29-May-13	29-Aug-13	06-Apr-17

Anticipated Completion at NTP:	30-Nov-17
# of months late:	-8
% Construction Change Order:	2%
Design as Percent of Construction:	NA
Other as Percent of Construction:	20%

Design: Includes costs for design contractor/consultant
Construction: Includes costs for construction contractor services
Other: Includes costs for right-of-way acquisitions, utility work, project oversight
Contingency: Budgeted value to be utilized to address unforeseen issues. Contingency value is a reflection of the risk remaining on the project.
Budget Contingency: At notice to proceed, budget contingency is typically set at 5% of low bid.
Schedule Contingency: At notice to proceed, schedule contingency is typically set at 10% of the contract duration. Deviations from this standard may occur due to winter shutdown. Winter shutdown typically takes place from December 15 from April 15 but is weather-dependent.
Total budget estimate to deliver the project.

Performance
Anticipated Completion at NTP: Identifies the substantial completion date which was established at the Notice to Proceed (NTP) phase
# of Months Late: Displays the difference between the Anticipated Completion at NTP with the current Schedule Complete date. Positive values indicate that the project is behind schedule and are highlighted in red; negative values indicate that the project is ahead of schedule and are highlighted in green.
% Construction Change Orders: Ratio of the value of approved change orders versus the original contract award value
Design as percent of Construction: Ratio of the budget values for Design versus Construction
Other as percent of Construction: Ratio of the budget values for Other costs for producing the project versus Construction.

PTSID: Project Tracking System Identification – A unique identifier in RIDOT's systems to track schedule, budget and asset related activities.

Type: Identifies the RIDOT Project Pipeline which sponsors the project (Bridge, Maintenance & Operations, Pavement, Storm water, TAP/Other, Traffic, & Transit)
Comingled Design: Historical financial information for Design costs were not tracked to the project level. As of 2015, all new Design contract costs are tracked to each individual project, and RIDOT has begun to track design costs to the project level for most Legacy projects going forward. Due to this inaccurate reporting, it is not possible to identify design costs at the project level for most legacy projects. For Legacy projects where design was comingled, initial total project costs are NA.
Design Build Contracts - Design build contract funding allocation appears as follows: Design consultants that generate the Advertising documents will be reflected in the Design line, the Contractor/Design team will be reflected as one total in the Construction line. Additionally, the time for a design-build contract to be awarded from advertisement to NTP is anticipated to take between 6-8 months.
Note: All dollar values are in millions and rounded to the nearest $100,000.00.

Color Coding: Additionally, certain key items are color coded throughout as indicators of performance, as described below:

On Time

Status	Color
On-Time	Green
0-6 months behind	Yellow
6-12 months behind	Red

On Budget

Status	Color
On-Budget	Green
Over Budget	Red

Change Orders

Range
0-5%
5-10%
10%+

*

Table of Contents

Project Level Reports

FFY 2016 Projects..... A-1
FFY 2017 Projects.....A-11
FFY 2018 Projects.....A-21
FFY 2019 Projects.....A-32

Project Summary Lists

2016 Program.....A-40
2017 Program.....A-42
2018 Program.....A-44
2019 Program.....A-46

Changes from Last Quarter

Changes to Schedule this Quarter.....A-48
Changes to Budget this Quarter..... A-51

Index of Projects by Municipality

Index of Projects by Municipality..... A-52

FFY 2016 PROJECTS
Insert A

FFY16
BRIDGE

Airport Connector & Route 2 Bridges (53C & 81B)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.171	$0.186	$0.015	$0.141
Construction	$5.700	$5.829	$0.129	$5.237
Other	$1.885	$1.819	($0.066)	$2.096
Contingency	$0.431	$0.353	($0.078)	$0.000
Total	**$8.187**	**$8.187**	**$0.000**	**$7.474**

PTSID: 0113U TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	16-Dec-15	23-Mar-16	22-May-18

Anticipated Completion at NTP:	31-Aug-18
# of months late:	-3
% Construction Change Order:	1%
Design as Percent of Construction:	3%
Other as Percent of Construction:	31%

Capron Road Bridge No. 792 (70A)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.400	$0.451	$0.051	$0.408
Construction	$2.400	$2.440	$0.040	$2.169
Other	$1.376	$1.308	($0.068)	$0.952
Contingency	$0.100	$0.077	($0.023)	$0.000
Total	**$4.276**	**$4.276**	**$0.000**	**$3.529**

PTSID: 0153E TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	31-May-16	19-Sep-16	09-Nov-17

Anticipated Completion at NTP:	31-May-18
# of months late:	-7
% Construction Change Order:	5%
Design as Percent of Construction:	18%
Other as Percent of Construction:	54%

Carolina Bridges (57F)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.275	$0.479	$0.204	$0.262
Construction	$4.900	$4.900	$0.000	$2.369
Other	$3.970	$3.856	($0.114)	$1.093
Contingency	$0.245	$0.155	($0.090)	$0.000
Total	**$9.390**	**$9.390**	**$0.000**	**$3.724**

PTSID: 0145B TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Sep-16	02-Mar-17	May-21

Anticipated Completion at NTP:	31-May-21
# of months late:	0
% Construction Change Order:	3%
Design as Percent of Construction:	10%
Other as Percent of Construction:	79%

Central Street Bridge No. 449 (70B)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.310	$0.385	$0.075	$0.178
Construction	$5.000	$5.000	$0.000	$3.500
Other	$2.167	$2.104	($0.063)	$0.866
Contingency	$0.263	$0.250	($0.013)	$0.000
Total	**$7.739**	**$7.739**	**$0.000**	**$4.543**

PTSID: 0183B TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	14-Sep-16	14-Dec-16	30-Nov-17

Anticipated Completion at NTP:	31-May-18
# of months late:	-6
% Construction Change Order:	5%
Design as Percent of Construction:	8%
Other as Percent of Construction:	42%

Harbor Junction Bridge No. 131 (57E)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.166	$0.141	($0.025)	$0.103
Construction	$3.375	$3.480	$0.105	$2.659
Other	$2.824	$3.664	$0.840	$2.366
Contingency	$0.126	$0.056	($0.070)	$0.000
Total	**$6.491**	**$7.341**	**$0.850**	**$5.127**

PTSID: 0144E TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	05-Jan-16	13-Apr-16	28-Nov-18

Anticipated Completion at NTP:	31-Aug-18
# of months late:	3
% Construction Change Order:	2%
Design as Percent of Construction:	4%
Other as Percent of Construction:	105%

Mussey Brook Bridge No. 380 (56C)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.400	$0.430	$0.030	$0.393
Construction	$1.205	$1.205	$0.000	$1.160
Other	$1.142	$1.118	($0.024)	$0.923
Contingency	$0.060	$0.054	($0.006)	$0.000
Total	**$2.807**	**$2.807**	**$0.000**	**$2.475**

PTSID: 0166J TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	29-Sep-16	20-Dec-16	14-Dec-17

Anticipated Completion at NTP:	31-May-18
# of months late:	-6
% Construction Change Order:	3%
Design as Percent of Construction:	36%
Other as Percent of Construction:	93%

Newman Avenue Bridge No. 224 (57D)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.350	$0.375	$0.025	$0.083
Construction	$2.629	$2.709	$0.079	$2.578
Other	$1.615	$1.620	$0.005	$1.169
Contingency	$0.131	$0.022	($0.110)	$0.000
Total	**$4.726**	**$4.726**	**$0.000**	**$3.830**

PTSID: 0171B TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	29-Sep-16	22-Dec-16	05-Oct-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-8
% Construction Change Order:	3%
Design as Percent of Construction:	14%
Other as Percent of Construction:	60%

Old Sakonnet River Bridge Demolition (Superstructure)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$2.516	$2.516	$0.000	$0.635
Construction	$9.387	$9.387	$0.000	$8.522
Other	$2.675	$2.672	($0.003)	$1.029
Contingency	$0.469	$0.469	$0.000	$0.000
Total	**$15.047**	**$15.044**	**($0.003)**	**$10.186**

PTSID: 0031N TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	28-Sep-16	10-Feb-17	06-Sep-18

Anticipated Completion at NTP:	31-Jul-18
# of months late:	1
% Construction Change Order:	1%
Design as Percent of Construction:	27%
Other as Percent of Construction:	28%

Pawtucket Area Bridges (53B)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.859	$0.934	$0.075	$0.432
Construction	$5.700	$5.700	$0.000	$5.539
Other	$2.031	$1.985	($0.047)	$0.889
Contingency	$0.285	$0.257	($0.029)	$0.000
Total	**$8.875**	**$8.875**	**$0.000**	**$6.859**

PTSID: 0143U TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	21-Jul-16	15-Nov-16	11-May-18

Anticipated Completion at NTP:	31-Jul-18
# of months late:	-3
% Construction Change Order:	14%
Design as Percent of Construction:	16%
Other as Percent of Construction:	35%

Pawtucket Avenue Bridge No. 471 (57B)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.895	$0.916	$0.021	$0.859
Construction	$8.168	$8.268	$0.100	$8.182
Other	$2.294	$2.414	$0.120	$2.054
Contingency	$0.385	$0.144	($0.241)	$0.000
Total	**$11.742**	**$11.742**	**$0.000**	**$11.096**

PTSID: 0143K TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	01-Mar-16	01-Jul-16	04-Oct-17

Anticipated Completion at NTP:	31-Oct-17
# of months late:	-1
% Construction Change Order:	8%
Design as Percent of Construction:	11%
Other as Percent of Construction:	29%

Providence Area Bridges Nos. 1080, 1082 (56B)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.180	$0.213	$0.033	$0.195
Construction	$1.927	$2.031	$0.104	$2.128
Other	$1.040	$0.993	($0.047)	$0.589
Contingency	$0.096	$0.005	($0.091)	$0.000
Total	**$3.243**	**$3.243**	**$0.000**	**$2.912**

PTSID: 0012L TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	23-Sep-16	21-Dec-16	20-Nov-17

Anticipated Completion at NTP:	31-Dec-17
# of months late:	-1
% Construction Change Order:	11%
Design as Percent of Construction:	10%
Other as Percent of Construction:	49%

Providence River Pedestrian Bridge

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.250	$1.265	$0.015	$1.375
Construction	$16.971	$16.975	$0.004	$12.456
Other	$2.913	$2.898	($0.015)	$2.046
Contingency	$0.763	$0.759	($0.004)	$0.000
Total	**$21.897**	**$21.897**	**$0.000**	**$15.876**

PTSID: 0012R TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	26-May-16	13-Sep-16	Aug-19

Anticipated Completion at NTP:	31-Oct-18
# of months late:	10
% Construction Change Order:	1%
Design as Percent of Construction:	7%
Other as Percent of Construction:	17%

Ramp EI Bridge No. 1083 (56A)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.159	$0.159	$0.000	$0.122
Construction	$0.500	$0.500	$0.000	$0.450
Other	$0.642	$0.204	($0.437)	$0.179
Contingency	$0.025	$0.023	($0.003)	$0.000
Total	**$1.325**	**$0.885**	**($0.440)**	**$0.751**

PTSID: 0012N TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	22-Jul-16	05-Oct-16	20-Jun-17

Anticipated Completion at NTP:	31-May-18
# of months late:	-12
% Construction Change Order:	0%
Design as Percent of Construction:	32%
Other as Percent of Construction:	41%

Slatersville Stone Arch Bridge No. 273 (70C)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.200	$1.382	$0.182	$0.971
Construction	$7.700	$8.124	$0.424	$5.926
Other	$4.174	$3.891	($0.283)	$1.689
Contingency	$0.385	$0.062	($0.323)	$0.000
Total	**$13.459**	**$13.459**	**$0.000**	**$8.587**

PTSID: 0118A TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	23-Sep-16	18-Jan-17	May-20

Anticipated Completion at NTP:	31-May-20
# of months late:	0
% Construction Change Order:	6%
Design as Percent of Construction:	17%
Other as Percent of Construction:	48%

South County Freeway Bridge No. 686 (52A)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.200	$0.200	$0.000	$0.186
Construction	$1.700	$1.700	$0.000	$1.419
Other	$1.549	$1.557	$0.008	$0.738
Contingency	$0.085	$0.077	($0.009)	$0.000
Total	**$3.534**	**$3.534**	**$0.000**	**$2.342**

PTSID: 0156C TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	31-Aug-16	29-Nov-16	09-Oct-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-8
% Construction Change Order:	10%
Design as Percent of Construction:	12%
Other as Percent of Construction:	92%

Tefft Hill Trail Bridge No. 592 (67T - B)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.300	$0.301	$0.001	$0.113
Construction	$4.500	$4.500	$0.000	$4.312
Other	$1.531	$1.555	$0.024	$1.361
Contingency	$0.250	$0.225	($0.025)	$0.000
Total	**$6.581**	**$6.581**	**$0.000**	**$5.786**

PTSID: 0168E TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Mar-16	28-Jun-16	08-Jun-18

Anticipated Completion at NTP:	30-Sep-18
# of months late:	-4
% Construction Change Order:	3%
Design as Percent of Construction:	7%
Other as Percent of Construction:	35%

Washington Bridge North No. 700 (57A T - J)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$2.941	$2.976	$0.035	$2.935
Construction	$15.200	$17.456	$2.256	$8.194
Other	$2.368	$1.897	($0.471)	$1.276
Contingency	$0.760	$0.000	($0.760)	$0.000
Total	**$21.269**	**$22.329**	**$1.060**	**$12.405**

PTSID: 0009N TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	01-Sep-16	14-Feb-17	Dec-20

Anticipated Completion at NTP:	31-Dec-19
# of months late:	12
% Construction Change Order:	24%
Design as Percent of Construction:	17%
Other as Percent of Construction:	11%

Wood River & Holburton Bridges Nos. 261, 262 (58D)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.350	$0.350	$0.000	$0.334
Construction	$1.300	$1.710	$0.410	$1.430
Other	$1.069	$1.069	$0.000	$0.825
Contingency	$0.106	$0.000	($0.106)	$0.000
Total	**$2.825**	**$3.129**	**$0.304**	**$2.589**

PTSID: 0154A TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Aug-16	02-Aug-17	14-Dec-18

Anticipated Completion at NTP:	31-Dec-18
# of months late:	-1
% Construction Change Order:	36%
Design as Percent of Construction:	20%
Other as Percent of Construction:	62%

OPERATING

Crack Sealing - Limited Access

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.201	$0.201	$0.000	$0.186
Other	$0.122	$0.110	($0.012)	$0.056
Contingency	$0.055	$0.055	$0.000	$0.000
Total	**$0.378**	**$0.366**	**($0.012)**	**$0.243**

PTSID: 0084S TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	01-Mar-16	13-Jun-16	17-Sep-16

Anticipated Completion at NTP:	31-Oct-16
# of months late:	-1
% Construction Change Order:	0%
Design as Percent of Construction:	NA
Other as Percent of Construction:	55%

Crack Sealing - North & East, 2016

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.197	$0.197	$0.000	$0.177
Other	$0.333	$0.333	$0.000	$0.074
Contingency	$0.025	$0.025	$0.000	$0.000
Total	**$0.555**	**$0.555**	**$0.000**	**$0.250**

PTSID: 0084Z TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	09-Mar-16	15-Jun-16	17-Sep-16

Anticipated Completion at NTP:	30-Sep-16
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	NA
Other as Percent of Construction:	169%

Crack Sealing - South & Central, 2016

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.202	$0.202	$0.000	$0.185
Other	$0.223	$0.223	$0.000	$0.160
Contingency	$0.024	$0.024	$0.000	$0.000
Total	**$0.449**	**$0.449**	**$0.000**	**$0.344**

PTSID: 0084Y TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	09-Mar-16	14-Jun-16	17-Sep-16

Anticipated Completion at NTP:	30-Sep-16
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	NA
Other as Percent of Construction:	110%

Paver Placed Elastomeric Surface Treatment 2016

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.010	$0.010	$0.000	$0.000
Construction	$0.658	$0.658	$0.000	$0.508
Other	$0.474	$0.474	$0.000	$0.431
Contingency	$0.008	$0.008	$0.000	$0.000
Total	**$1.150**	**$1.150**	**$0.000**	**$0.939**

PTSID: 0084H TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	01-Mar-16	01-Jun-16	17-Sep-16

Anticipated Completion at NTP:	31-Oct-16
# of months late:	-1
% Construction Change Order:	-13%
Design as Percent of Construction:	NA
Other as Percent of Construction:	72%

Portsmouth Maintenance Facility

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.100	$0.500	$0.400	$0.188
Construction	$6.000	$6.195	$0.195	$6.005
Other	$0.969	$0.290	($0.679)	$0.016
Contingency	$0.315	$0.000	($0.315)	$0.000
Total	**$7.384**	**$6.985**	**($0.399)**	**$6.210**

PTSID: 0132G TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	01-Nov-15	01-Mar-16	18-May-17

Anticipated Completion at NTP:	30-Jun-17
# of months late:	-1
% Construction Change Order:	0%
Design as Percent of Construction:	8%
Other as Percent of Construction:	5%

Rubberized Asphalt Chip Seal 2016

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.185	$1.185	$0.000	$1.138
Other	$0.403	$0.403	$0.000	$0.118
Contingency	$0.040	$0.040	$0.000	$0.000
Total	**$1.628**	**$1.628**	**$0.000**	**$1.256**

PTSID: 0084G TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	04-Mar-16	26-May-16	31-May-17

Anticipated Completion at NTP:	31-May-17
# of months late:	0
% Construction Change Order:	2%
Design as Percent of Construction:	NA
Other as Percent of Construction:	34%

Statewide Fence 2017-2019

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.729	$0.729	$0.000	$0.448
Other	$0.554	$0.565	$0.011	$0.126
Contingency	$0.036	$0.026	($0.011)	$0.000
Total	**$1.319**	**$1.319**	**$0.000**	**$0.574**

PTSID: 7006H TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	31-Aug-16	30-Nov-16	Feb-20

Anticipated Completion at NTP:	29-Feb-20
# of months late:	0
% Construction Change Order:	11%
Design as Percent of Construction:	NA
Other as Percent of Construction:	77%

Statewide Guardrail 2017-2019

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$3.300	$3.300	$0.000	$2.057
Other	$1.319	$1.319	$0.000	$0.294
Contingency	$0.180	$0.180	$0.000	$0.000
Total	**$4.799**	**$4.799**	**$0.000**	**$2.351**

PTSID: 7006G TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	22-Jun-16	13-Sep-16	Jan-20

Anticipated Completion at NTP:	31-Jan-20
# of months late:	0
% Construction Change Order:	5%
Design as Percent of Construction:	NA
Other as Percent of Construction:	40%

Statewide Impact Attenuator 2017-2019

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.937	$1.937	$0.000	$0.797
Other	$0.646	$0.675	$0.029	($0.082)
Contingency	$0.097	$0.068	($0.029)	$0.000
Total	**$2.680**	**$2.680**	**$0.000**	**$0.714**

PTSID: 7006J TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	01-Sep-16	22-Dec-16	Feb-20

Anticipated Completion at NTP:	29-Feb-20
# of months late:	0
% Construction Change Order:	-1%
Design as Percent of Construction:	NA
Other as Percent of Construction:	35%

Statewide Pavement Striping - Central, 2016-2017

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	($0.018)
Construction	$2.400	$2.400	$0.000	$2.069
Other	$0.538	$0.623	$0.085	$0.626
Contingency	$0.090	$0.005	($0.085)	$0.000
Total	**$3.028**	**$3.028**	**$0.000**	**$2.677**

PTSID: 0073L TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	16-Mar-16	02-May-16	27-Oct-17

Anticipated Completion at NTP:	30-Nov-17
# of months late:	-1
% Construction Change Order:	-12%
Design as Percent of Construction:	NA
Other as Percent of Construction:	26%

Statewide Pavement Striping - Limited Access, 2016-2017

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$3.143	$3.148	$0.005	$2.399
Other	$0.507	$0.602	$0.095	$0.559
Contingency	$0.100	$0.000	($0.100)	$0.000
Total	**$3.750**	**$3.750**	**$0.000**	**$2.958**

PTSID: 0116N TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	22-Mar-16	16-Jun-16	16-Nov-17

Anticipated Completion at NTP:	30-Apr-18
# of months late:	-6
% Construction Change Order:	-24%
Design as Percent of Construction:	NA
Other as Percent of Construction:	19%

Statewide Pavement Striping - South, 2016-2017

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$2.100	$2.100	$0.000	$1.671
Other	$0.577	$0.597	$0.020	$0.558
Contingency	$0.100	$0.080	($0.020)	$0.000
Total	**$2.777**	**$2.777**	**$0.000**	**$2.228**

PTSID: 0073K TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	16-Mar-16	05-Jun-16	31-Oct-17

Anticipated Completion at NTP:	31-Dec-17
# of months late:	-2
% Construction Change Order:	-19%
Design as Percent of Construction:	NA
Other as Percent of Construction:	28%

PAVEMENT

1R Improvements to Smith Street

	Budget Initial	Budget Projected	Difference	Spent To Date
Design	$0.295	$0.105	($0.190)	$0.091
Construction	$2.850	$3.392	$0.542	$3.323
Other	$0.952	$1.040	$0.088	$1.018
Contingency	$0.143	$0.000	($0.143)	$0.000
Total	**$4.239**	**$4.537**	**$0.297**	**$4.432**

PTSID: 0172C TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Sep-16	31-Jan-17	05-Dec-17

Anticipated Completion at NTP:	31-Dec-17
# of months late:	-1
% Construction Change Order:	19%
Design as Percent of Construction:	3%
Other as Percent of Construction:	31%

High Street & Kingstown Road Improvements

	Budget Initial	Budget Projected	Difference	Spent To Date
Design	$0.250	$0.167	($0.083)	$0.170
Construction	$4.559	$4.184	($0.375)	$4.181
Other	$1.446	$1.844	$0.398	$1.854
Contingency	$0.228	$0.000	($0.228)	$0.000
Total	**$6.483**	**$6.195**	**($0.288)**	**$6.205**

PTSID: 0165X TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Mar-16	21-Jun-16	23-Aug-17

Anticipated Completion at NTP:	31-Oct-17
# of months late:	-2
% Construction Change Order:	-10%
Design as Percent of Construction:	4%
Other as Percent of Construction:	44%

I-95 Resurfacing (Elmwood Avenue to Eddy St)

	Budget Initial	Budget Projected	Difference	Spent To Date
Design	$0.300	$0.280	($0.020)	$0.237
Construction	$3.871	$3.800	($0.071)	$3.535
Other	$1.043	$1.089	$0.046	$0.833
Contingency	$0.174	$0.124	($0.050)	$0.000
Total	**$5.388**	**$5.293**	**($0.095)**	**$4.605**

PTSID: 0079G TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	23-Sep-16	13-Dec-16	27-Nov-17

Anticipated Completion at NTP:	31-Oct-17
# of months late:	1
% Construction Change Order:	-8%
Design as Percent of Construction:	7%
Other as Percent of Construction:	29%

Providence - Downtown Improvements, C-3

	Budget Initial	Budget Projected	Difference	Spent To Date
Design	$0.200	$0.215	$0.015	$0.063
Construction	$2.600	$2.600	$0.000	$2.319
Other	$1.000	$0.970	($0.030)	$0.815
Contingency	$0.150	$0.165	$0.015	$0.000
Total	**$3.950**	**$3.950**	**$0.000**	**$3.196**

PTSID: 0078U TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Mar-16	26-Jul-16	29-Dec-17

Anticipated Completion at NTP:	30-Sep-17
# of months late:	3
% Construction Change Order:	4%
Design as Percent of Construction:	8%
Other as Percent of Construction:	37%

Route 107 1R Improvements

	Budget Initial	Budget Projected	Difference	Spent To Date
Design	$0.370	$0.371	$0.001	$0.158
Construction	$2.600	$2.700	$0.100	$2.566
Other	$1.391	$1.173	($0.218)	$0.960
Contingency	$0.158	$0.000	($0.158)	$0.000
Total	**$4.518**	**$4.243**	**($0.275)**	**$3.683**

PTSID: 0076N TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Oct-15	31-Mar-16	30-Nov-16

Anticipated Completion at NTP:	30-Nov-16
# of months late:	0
% Construction Change Order:	9%
Design as Percent of Construction:	14%
Other as Percent of Construction:	43%

Route 138 Improvements

	Budget Initial	Budget Projected	Difference	Spent To Date
Design	$0.072	$0.053	($0.019)	$0.050
Construction	$0.688	$0.649	($0.039)	$0.601
Other	$0.321	$0.298	($0.024)	$0.287
Contingency	$0.062	$0.000	($0.062)	$0.000
Total	**$1.143**	**$1.000**	**($0.144)**	**$0.938**

PTSID: 0139H TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	20-Jul-16	28-Sep-16	18-Nov-16

Anticipated Completion at NTP:	31-Dec-16
# of months late:	-1
% Construction Change Order:	-13%
Design as Percent of Construction:	8%
Other as Percent of Construction:	46%

Statewide Resurfacing C-2, 2017**

	Budget Initial	Budget Projected	Difference	Spent To Date
Design	$0.115	$0.125	$0.010	$0.093
Construction	$2.417	$2.422	$0.006	$2.316
Other	$0.806	$0.875	$0.069	$0.678
Contingency	$0.151	$0.066	($0.085)	$0.000
Total	**$3.488**	**$3.488**	**$0.000**	**$3.087**

PTSID: 0055K TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	23-Sep-16	11-Jan-17	15-Nov-17

Anticipated Completion at NTP:	31-Oct-17
# of months late:	1
% Construction Change Order:	3%
Design as Percent of Construction:	NA
Other as Percent of Construction:	36%

Two Mile Corner Reconstruction

	Budget Initial	Budget Projected	Difference	Spent To Date
Design	$0.300	$0.057	($0.243)	$0.042
Construction	$6.700	$8.633	$1.933	$7.455
Other	$6.216	$4.976	($1.240)	$4.448
Contingency	$0.450	$0.000	($0.450)	$0.000
Total	**$13.666**	**$13.666**	**$0.000**	**$11.945**

PTSID: 0007F TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	15-Jan-16	12-Apr-16	10-Sep-18

Anticipated Completion at NTP:	30-Apr-18
# of months late:	4
% Construction Change Order:	26%
Design as Percent of Construction:	1%
Other as Percent of Construction:	58%

TAP/OTHER

Blackstone River Bikeway - Segment 1A

	Budget Initial	Budget Projected	Difference	Spent To Date
Design	$0.100	$0.053	($0.047)	$0.000
Construction	$1.200	$1.247	$0.047	$1.185
Other	$0.896	$0.897	$0.001	$0.907
Contingency	$0.054	$0.000	($0.054)	$0.000
Total	**$2.250**	**$2.197**	**($0.053)**	**$2.093**

PTSID: 0021R TYPE: TAP/OTHER ☐ Legacy

	Advertise	NTP	Complete
Schedule:	31-Mar-16	26-Jul-16	09-Jun-17

Anticipated Completion at NTP:	31-Jul-17
# of months late:	-2
% Construction Change Order:	4%
Design as Percent of Construction:	4%
Other as Percent of Construction:	72%

TRAFFIC

Bridge End Treatments - HSIP

	Budget Initial	Budget Projected	Difference	Spent To Date
Design	$0.161	$0.137	($0.024)	$0.120
Construction	$1.700	$1.726	$0.026	$1.392
Other	$0.543	$0.567	$0.024	$0.386
Contingency	$0.077	$0.050	($0.026)	$0.000
Total	**$2.480**	**$2.480**	**$0.000**	**$1.897**

PTSID: 0153P TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	31-May-16	30-Aug-16	11-Jul-17

Anticipated Completion at NTP:	31-May-17
# of months late:	1
% Construction Change Order:	4%
Design as Percent of Construction:	8%
Other as Percent of Construction:	33%

Coronado Road Pedestrian Enhancements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.070	$0.070	$0.000	$0.068
Construction	$2.300	$2.300	$0.000	$2.132
Other	$1.331	$1.331	$0.000	$0.878
Contingency	$0.134	$0.134	$0.000	$0.000
Total	**$3.835**	**$3.835**	**$0.000**	**$3.078**

PTSID: 0091K TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	15-Jan-16	18-May-16	31-May-17

Anticipated Completion at NTP:	31-May-17
# of months late:	0
% Construction Change Order:	5%
Design as Percent of Construction:	3%
Other as Percent of Construction:	58%

East Bay/South, C-6 - STC

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.100	$0.191	$0.091	$0.068
Construction	$1.029	$0.840	($0.189)	$0.860
Other	$0.566	$0.320	($0.246)	$0.680
Contingency	$0.039	$0.131	$0.092	$0.000
Total	**$1.734**	**$1.482**	**($0.252)**	**$1.607**

PTSID: 0102J TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	22-Jan-16	09-May-16	22-Dec-16

Anticipated Completion at NTP:	31-May-17
# of months late:	-5
% Construction Change Order:	-6%
Design as Percent of Construction:	23%
Other as Percent of Construction:	38%

Memorial Blvd. & Francis Street Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.072
Construction	$1.761	$1.677	($0.084)	$1.574
Other	$0.739	$0.958	$0.219	$0.846
Contingency	$0.135	$0.000	($0.135)	$0.000
Total	**$2.635**	**$2.635**	**$0.000**	**$2.492**

PTSID: 0153R TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	31-Dec-15	30-Mar-16	21-Jun-17

Anticipated Completion at NTP:	31-May-17
# of months late:	1
% Construction Change Order:	6%
Design as Percent of Construction:	NA
Other as Percent of Construction:	57%

Mineral Spring Avenue HSIP

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.025	$0.026	$0.001	$0.025
Construction	$2.136	$2.131	($0.005)	$2.060
Other	$0.771	$0.997	$0.226	$1.252
Contingency	$0.113	$0.000	($0.113)	$0.000
Total	**$3.045**	**$3.154**	**$0.109**	**$3.337**

PTSID: 0071V TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	02-Jan-16	31-May-16	09-Jun-17

Anticipated Completion at NTP:	31-Jul-17
# of months late:	-2
% Construction Change Order:	1%
Design as Percent of Construction:	NA
Other as Percent of Construction:	47%

Pedestrian and Intersection Safety Improvements - STC with Albion Beacon

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.230	$0.230	$0.000	$0.165
Construction	$1.235	$1.260	$0.025	$1.182
Other	$0.822	$0.828	$0.006	$0.777
Contingency	$0.062	$0.031	($0.031)	$0.000
Total	**$2.349**	**$2.349**	**$0.000**	**$2.124**

PTSID: 0080D TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	21-Sep-16	20-Dec-16	31-Oct-17

Anticipated Completion at NTP:	31-Oct-17
# of months late:	0
% Construction Change Order:	7%
Design as Percent of Construction:	18%
Other as Percent of Construction:	66%

Route 102 & Route 117 Improvements - Roundabout

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.329	$0.185	($0.144)	$0.145
Construction	$2.512	$2.436	($0.076)	$2.229
Other	$1.393	$1.591	$0.198	$1.168
Contingency	$0.251	$0.096	($0.155)	$0.000
Total	**$4.485**	**$4.308**	**($0.177)**	**$3.542**

PTSID: 0153N TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Sep-16	02-May-17	24-Aug-18

Anticipated Completion at NTP:	31-Dec-18
# of months late:	-4
% Construction Change Order:	6%
Design as Percent of Construction:	8%
Other as Percent of Construction:	65%

Statewide LED Retrofit Project

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$3.980	$3.980	$0.000	$3.942
Other	$0.838	$0.833	($0.005)	$0.783
Contingency	$0.000	$0.005	$0.005	$0.000
Total	**$4.818**	**$4.818**	**$0.000**	**$4.725**

PTSID: 0116S TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	31-Dec-15	31-Jul-16	31-Oct-17

Anticipated Completion at NTP:	31-Oct-17
# of months late:	0
% Construction Change Order:	8%
Design as Percent of Construction:	
Other as Percent of Construction:	21%

Traffic Signal Optimization, C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.125	$0.125	$0.000	$0.067
Construction	$0.978	$0.978	$0.000	$0.846
Other	$0.951	$0.951	$0.000	$0.649
Contingency	$0.050	$0.050	$0.000	$0.000
Total	**$2.104**	**$2.104**	**$0.000**	**$1.562**

PTSID: 0072K TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	02-Mar-16	01-Jun-16	14-Apr-17

Anticipated Completion at NTP:	31-May-17
# of months late:	-2
% Construction Change Order:	0%
Design as Percent of Construction:	13%
Other as Percent of Construction:	97%

Warwick - HSIP

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.250	$0.130	($0.120)	$0.115
Construction	$0.528	$0.502	($0.026)	$0.449
Other	$0.300	$0.482	$0.182	$0.467
Contingency	$0.036	$0.000	($0.036)	$0.000
Total	**$1.113**	**$1.113**	**$0.000**	**$1.031**

PTSID: 0071T TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	06-May-16	30-Aug-16	06-Jun-17

Anticipated Completion at NTP:	31-Jul-17
# of months late:	-2
% Construction Change Order:	0%
Design as Percent of Construction:	26%
Other as Percent of Construction:	96%

FFY 2017 PROJECTS
Insert A

FFY17

BRIDGE

Baker Pines Bridge No. 593

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.343	$0.343	$0.000	$0.270
Construction	$6.957	$6.957	$0.000	$0.776
Other	$1.711	$1.771	$0.060	$0.059
Contingency	$0.400	$0.340	($0.060)	$0.000
Total	**$9.411**	**$9.411**	**$0.000**	**$1.104**

PTSID: 0170C TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	31-May-17	01-Feb-18	Oct-20

Anticipated Completion at NTP:	31-Oct-20
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	5%
Other as Percent of Construction:	25%

Central RI Bridges - Group 12 (29 Bridges)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$1.155	$1.155	$0.000	$1.115
Construction	$5.797	$5.797	$0.000	$2.283
Other	$3.700	$3.700	$0.000	$0.593
Contingency	$1.958	$1.958	($0.001)	$0.000
Total	**$12.610**	**$12.610**	**$0.000**	**$3.992**

PTSID: 0114L TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Sep-17	30-Jan-18	Jul-20

Anticipated Completion at NTP:	31-Jul-20
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	20%
Other as Percent of Construction:	64%

Cumberland I-295 Corridor Bridges (37T - I)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.534	$0.609	$0.075	$0.634
Construction	$15.915	$15.915	$0.000	$2.447
Other	$2.731	$2.731	$0.000	$0.219
Contingency	$0.875	$0.800	($0.075)	$0.000
Total	**$20.055**	**$20.055**	**$0.000**	**$3.300**

PTSID: 0114S TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Apr-17	14-Dec-17	May-20

Anticipated Completion at NTP:	31-May-20
# of months late:	0
% Construction Change Order:	1%
Design as Percent of Construction:	4%
Other as Percent of Construction:	17%

Hope Valley Bridges (69D)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.637	$0.637	$0.000	$0.609
Construction	$2.056	$2.056	$0.000	$0.876
Other	$1.300	$1.360	$0.060	$0.464
Contingency	$0.163	$0.103	($0.060)	$0.000
Total	**$4.156**	**$4.156**	**$0.000**	**$1.949**

PTSID: 0168H TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	27-Jul-17	24-Oct-17	Sep-19

Anticipated Completion at NTP:	30-Sep-19
# of months late:	0
% Construction Change Order:	3%
Design as Percent of Construction:	31%
Other as Percent of Construction:	66%

Horton Farm Bridge No. 472 (57M)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.700	$0.970	$0.270	$0.727
Construction	$12.450	$13.212	$0.762	$5.794
Other	$2.753	$2.421	($0.332)	$1.141
Contingency	$0.700	$0.000	($0.700)	$0.000
Total	**$16.603**	**$16.603**	**$0.000**	**$7.662**

PTSID: 0143W TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	29-Sep-17	28-Feb-18	Nov-19

Anticipated Completion at NTP:	30-Nov-19
# of months late:	0
% Construction Change Order:	4%
Design as Percent of Construction:	NA
Other as Percent of Construction:	18%

I-195 Corridor Bridges (77)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$2.532	$2.532	$0.000	$2.423
Construction	$12.373	$12.441	$0.068	$7.582
Other	$4.122	$4.122	$0.000	$1.350
Contingency	$1.670	$1.602	($0.068)	$0.000
Total	**$20.697**	**$20.697**	**$0.000**	**$11.355**

PTSID: 0013M TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	29-Sep-17	31-Jan-18	Jun-19

Anticipated Completion at NTP:	30-Jun-19
# of months late:	0
% Construction Change Order:	2%
Design as Percent of Construction:	20%
Other as Percent of Construction:	33%

I-295 Bridges Contract 2

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$1.749	$1.749	$0.000	$1.235
Construction	$34.533	$34.533	$0.000	$1.776
Other	$3.285	$3.285	$0.000	$0.147
Contingency	$3.047	$3.047	$0.000	$0.000
Total	**$42.613**	**$42.613**	**$0.000**	**$3.158**

PTSID: 0114U TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	22-Sep-17	27-Mar-18	May-21

Anticipated Completion at NTP:	31-May-21
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	5%
Other as Percent of Construction:	10%

I-295 Bridges Contract I

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.846	$0.846	$0.000	$0.657
Construction	$16.907	$16.957	$0.050	$1.178
Other	$3.535	$3.535	$0.000	$0.130
Contingency	$1.350	$1.300	($0.050)	$0.000
Total	**$22.638**	**$22.638**	**$0.000**	**$1.965**

PTSID: 0114T TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	22-Sep-17	27-Mar-18	May-21

Anticipated Completion at NTP:	31-May-21
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	5%
Other as Percent of Construction:	21%

I-95 Corridor Bridge Nos. 56101, 56121, 56201, 56221 (3T - F)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.872	$0.872	$0.000	$0.814
Construction	$15.400	$15.400	$0.000	$1.756
Other	$2.089	$2.089	$0.000	$0.178
Contingency	$0.800	$0.800	$0.000	$0.000
Total	**$19.161**	**$19.161**	**$0.000**	**$2.747**

PTSID: 0114R TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	29-Sep-17	28-Mar-18	Apr-21

Anticipated Completion at NTP:	30-Apr-21
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	6%
Other as Percent of Construction:	14%

I-95 North & South Bridges at Toll Gate Road Nos. 683, 684 (5T - C)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$1.534	$1.534	$0.000	$1.173
Construction	$19.229	$19.229	$0.000	$2.577
Other	$2.615	$2.615	$0.000	$0.301
Contingency	$1.900	$1.900	$0.000	$0.000
Total	**$25.278**	**$25.278**	**$0.000**	**$4.052**

PTSID: 0114P TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	29-Sep-17	23-Mar-18	Dec-19

Anticipated Completion at NTP:	31-Dec-19
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	8%
Other as Percent of Construction:	14%

Oxford Street Bridge No. 653 (2T)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.460	$0.582	$0.122	$0.377
Construction	$8.477	$8.477	$0.000	$0.777
Other	$1.453	$1.331	($0.122)	$0.160
Contingency	$0.450	$0.450	$0.000	$0.000
Total	**$10.840**	**$10.840**	**$0.000**	**$1.315**

PTSID: 0114N TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	23-Aug-17	26-Feb-18	Jun-20

Anticipated Completion at NTP:	30-Jun-20
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	7%
Other as Percent of Construction:	16%

Pine Street Bridge No. 548 (31)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.600	$0.600	$0.000	$0.466
Construction	$6.800	$6.800	$0.000	$4.841
Other	$1.512	$1.532	$0.020	$0.828
Contingency	$0.350	$0.330	($0.020)	$0.000
Total	**$9.261**	**$9.261**	**$0.000**	**$6.134**

PTSID: 0016J TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	20-Sep-17	12-Dec-17	13-Nov-18

Anticipated Completion at NTP:	30-Jun-19
# of months late:	-8
% Construction Change Order:	0%
Design as Percent of Construction:	9%
Other as Percent of Construction:	23%

Reconstruction of the Route 6/10 Interchange

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$250.630	$253.831	$3.201	$33.526
Other	$121.776	$120.733	($1.043)	$6.198
Contingency	$37.595	$35.436	($2.159)	$0.000
Total	**$410.000**	**$410.000**	**$0.000**	**$39.724**

PTSID: 0027B TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	31-May-17	21-Dec-17	Nov-23

Anticipated Completion at NTP:	30-Nov-23
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	
Other as Percent of Construction:	48%

Route 146 Corridor Bridges (38)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.650	$0.810	$0.160	$0.845
Construction	$9.400	$6.833	($2.567)	$5.875
Other	($0.067)	$3.210	$3.277	$1.093
Contingency	$1.410	$0.540	($0.870)	$0.000
Total	**$11.393**	**$11.393**	**$0.000**	**$7.813**

PTSID: 0013L TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	27-Sep-17	03-Jan-18	Dec-19

Anticipated Completion at NTP:	31-Dec-19
# of months late:	0
% Construction Change Order:	22%
Design as Percent of Construction:	12%
Other as Percent of Construction:	47%

Simmonsville Bridge No. 326 (57C)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.379	$0.379	$0.000	$0.363
Construction	$1.511	$1.511	$0.000	$0.989
Other	$0.824	$0.824	$0.000	$0.386
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$2.789**	**$2.789**	**$0.000**	**$1.738**

PTSID: 0014F TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Sep-17	11-Jan-18	May-19

Anticipated Completion at NTP:	31-May-19
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	NA
Other as Percent of Construction:	55%

Victory Highway Bridge No. 589 (71)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.150	$0.331	$0.181	$0.210
Construction	$12.320	$12.320	$0.000	$5.574
Other	$5.220	$5.435	$0.215	$1.154
Contingency	$1.358	$0.962	($0.396)	$0.000
Total	**$19.048**	**$19.048**	**$0.000**	**$6.938**

PTSID: 0168C TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	31-Aug-17	11-Oct-17	Sep-21

Anticipated Completion at NTP:	30-Sep-21
# of months late:	0
% Construction Change Order:	-2%
Design as Percent of Construction:	NA
Other as Percent of Construction:	44%

Wood River Valley Bridge No. 404, I-95 North & South (7T - A)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.425	$0.530	$0.105	$0.348
Construction	$12.137	$12.137	$0.000	$1.270
Other	$3.032	$3.048	$0.016	$0.079
Contingency	$1.214	$1.092	($0.122)	$0.000
Total	**$16.808**	**$16.808**	**$0.000**	**$1.696**

PTSID: 0114K TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Apr-17	24-Jan-18	Aug-20

Anticipated Completion at NTP:	31-Aug-20
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	4%
Other as Percent of Construction:	25%

OPERATING

2017 Crack Sealing Limited Access

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.500	$0.500	$0.000	$0.475
Other	$0.327	$0.327	$0.000	$0.145
Contingency	$0.066	$0.066	$0.000	$0.000
Total	**$0.893**	**$0.893**	**$0.000**	**$0.620**

PTSID: 0084C TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Apr-17	31-Jul-17	28-Sep-17

Anticipated Completion at NTP:	31-Oct-17
# of months late:	-1
% Construction Change Order:	-5%
Design as Percent of Construction:	
Other as Percent of Construction:	65%

2017 Crack Sealing North and East Regions

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.544	$0.544	$0.000	$0.495
Other	$0.322	$0.322	$0.000	$0.159
Contingency	$0.066	$0.066	$0.000	$0.000
Total	**$0.932**	**$0.932**	**$0.000**	**$0.653**

PTSID: 0084B TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Apr-17	31-Jul-17	28-Sep-17

Anticipated Completion at NTP:	31-Oct-17
# of months late:	-1
% Construction Change Order:	0%
Design as Percent of Construction:	
Other as Percent of Construction:	59%

2017 Crack Sealing South and Central Regions

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.578	$0.600	$0.022	$0.554
Other	$0.322	$0.300	($0.022)	$0.262
Contingency	$0.066	$0.066	$0.000	$0.000
Total	**$0.966**	**$0.966**	**$0.000**	**$0.816**

PTSID: 0084A TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	28-Apr-17	31-Jul-17	02-Oct-17

Anticipated Completion at NTP:	31-Oct-17
# of months late:	-1
% Construction Change Order:	4%
Design as Percent of Construction:	
Other as Percent of Construction:	50%

2017 Paver Placed Elastomeric Surface Treatment

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.182	$1.182	$0.000	$0.851
Other	$0.449	$0.494	$0.045	$0.350
Contingency	$0.113	$0.068	($0.045)	$0.000
Total	**$1.744**	**$1.744**	**$0.000**	**$1.202**

PTSID: 0086Y TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	28-Apr-17	30-Jun-17	08-Dec-17

Anticipated Completion at NTP:	30-Nov-17
# of months late:	0
% Construction Change Order:	-1%
Design as Percent of Construction:	NA
Other as Percent of Construction:	42%

2017 Rubberized Asphalt Chip Sealing

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.863	$1.978	$0.115	$1.881
Other	$0.429	$0.314	($0.115)	$0.172
Contingency	$0.133	$0.133	$0.000	$0.000
Total	**$2.425**	**$2.425**	**$0.000**	**$2.053**

PTSID: 0086X TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	28-Apr-17	31-Jul-17	29-Jun-18

Anticipated Completion at NTP:	30-Jun-18
# of months late:	0
% Construction Change Order:	4%
Design as Percent of Construction:	
Other as Percent of Construction:	16%

2017-2018 Statewide Pavement Striping -North

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$2.011	$1.816	($0.195)	$1.584
Other	$0.839	$0.716	($0.123)	$0.487
Contingency	$0.252	$0.430	$0.178	$0.000
Total	**$3.101**	**$2.962**	**($0.139)**	**$2.071**

PTSID: 0073M TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	28-Feb-17	31-May-17	31-Oct-18

Anticipated Completion at NTP:	30-Apr-19
# of months late:	-6
% Construction Change Order:	-2%
Design as Percent of Construction:	
Other as Percent of Construction:	39%

I-95 Corridor Preservation - Bridge Washing (58C)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.422	$0.443	$0.021	$0.267
Construction	$5.198	$5.510	$0.312	$3.000
Other	$1.076	$1.141	$0.064	$0.708
Contingency	$0.635	$0.238	($0.397)	$0.000
Total	**$7.331**	**$7.331**	**$0.000**	**$3.975**

PTSID: 0201V TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	31-May-17	31-Jul-17	Apr-19

Anticipated Completion at NTP:	31-Dec-18
# of months late:	4
% Construction Change Order:	6%
Design as Percent of Construction:	8%
Other as Percent of Construction:	21%

Statewide Pavement Striping Eastbay 17-18

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.046	$0.046	$0.000	$0.000
Construction	$1.929	$1.929	$0.001	$1.495
Other	$0.406	$0.466	$0.060	$0.366
Contingency	$0.140	$0.080	($0.061)	$0.000
Total	**$2.521**	**$2.521**	**$0.000**	**$1.860**

PTSID: 0073J TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	28-Feb-17	31-May-17	09-Aug-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-10
% Construction Change Order:	0%
Design as Percent of Construction:	2%
Other as Percent of Construction:	24%

PAVEMENT

1 R Improvements to Winsor Avenue

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.133	$0.133	$0.000	$0.053
Construction	$1.100	$1.100	$0.000	$0.848
Other	$0.847	$0.411	($0.436)	$0.234
Contingency	$0.055	$0.000	($0.055)	$0.000
Total	**$2.135**	**$1.644**	**($0.491)**	**$1.135**

PTSID: 0173U TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Sep-17	25-Jan-18	27-Jul-18

Anticipated Completion at NTP:	31-Aug-18
# of months late:	-1
% Construction Change Order:	-1%
Design as Percent of Construction:	12%
Other as Percent of Construction:	37%

East Main Road 1R Improvements

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.500	$0.500	$0.000	$0.109
Construction	$6.200	$6.406	$0.206	$3.855
Other	$2.437	$2.517	$0.080	$1.430
Contingency	$0.314	$0.028	($0.286)	$0.000
Total	**$9.451**	**$9.451**	**$0.000**	**$5.394**

PTSID: 0007C TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Dec-16	28-Apr-17	06-Dec-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	0
% Construction Change Order:	4%
Design as Percent of Construction:	NA
Other as Percent of Construction:	39%

I-95 Resurfacing (Rt 2 to Service Avenue)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.600	$0.414	($0.186)	$0.366
Construction	$6.786	$6.961	$0.175	$5.368
Other	$1.093	$1.171	$0.078	$0.744
Contingency	$0.339	$0.271	($0.068)	$0.000
Total	**$8.817**	**$8.817**	**$0.000**	**$6.478**

PTSID: 0088A TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Jul-17	10-Oct-17	05-Oct-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-2
% Construction Change Order:	0%
Design as Percent of Construction:	6%
Other as Percent of Construction:	17%

I-95 Resurfacing, C-2 (Pawtucket)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.400	$0.420	$0.020	$0.215
Construction	$3.000	$3.000	$0.000	$1.403
Other	$1.317	$1.337	$0.020	$0.421
Contingency	$0.300	$0.260	($0.040)	$0.000
Total	**$5.017**	**$5.017**	**$0.000**	**$2.038**

PTSID: 0082C TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Jul-17	31-Oct-17	25-Sep-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-2
% Construction Change Order:	0%
Design as Percent of Construction:	NA
Other as Percent of Construction:	45%

Improvements to US Route 1 (South Kingstown)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.414	$0.414	$0.000	$0.335
Construction	$5.278	$5.278	$0.000	$4.617
Other	$1.194	$1.194	$0.000	$0.710
Contingency	$0.238	$0.238	$0.000	$0.000
Total	**$7.123**	**$7.123**	**$0.000**	**$5.661**

PTSID: 0081D TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Sep-17	06-Feb-18	31-Aug-18

Anticipated Completion at NTP:	30-Sep-18
# of months late:	-1
% Construction Change Order:	1%
Design as Percent of Construction:	8%
Other as Percent of Construction:	23%

Pavement Preservation to Rt 1A (Newport Ave)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.710	$0.710	$0.000	$0.566
Construction	$3.135	$3.135	$0.000	$1.956
Other	$0.941	$0.941	$0.000	$0.940
Contingency	$0.149	$0.149	$0.000	$0.000
Total	**$4.935**	**$4.935**	**$0.000**	**$3.462**

PTSID: 0081K TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	26-Sep-17	09-Jan-18	14-Dec-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-6
% Construction Change Order:	1%
Design as Percent of Construction:	23%
Other as Percent of Construction:	30%

Route 146 Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.767	$0.767	$0.000	$0.347
Construction	$4.751	$4.728	($0.023)	$4.230
Other	$2.197	$2.199	$0.002	$0.850
Contingency	$0.200	$0.200	$0.000	$0.000
Total	**$7.915**	**$7.893**	**($0.022)**	**$5.427**

PTSID: 0081W TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	22-Feb-17	03-May-17	17-Nov-17

Anticipated Completion at NTP:	31-May-18
# of months late:	-7
% Construction Change Order:	1%
Design as Percent of Construction:	NA
Other as Percent of Construction:	47%

Route 24 Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.390	$0.465	$0.075	$0.357
Construction	$4.637	$5.169	$0.532	$4.061
Other	$2.735	$2.420	($0.315)	$0.791
Contingency	$0.300	$0.008	($0.292)	$0.000
Total	**$8.062**	**$8.062**	**$0.000**	**$5.209**

PTSID: 0081R TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	23-Jun-17	03-Oct-17	18-Oct-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-1
% Construction Change Order:	5%
Design as Percent of Construction:	NA
Other as Percent of Construction:	47%

Route 4 Improvements, C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.130	$0.205	$0.075	$0.112
Construction	$3.960	$4.094	$0.134	$3.597
Other	$1.242	$1.196	($0.046)	$0.817
Contingency	$0.198	$0.035	($0.163)	$0.000
Total	**$5.530**	**$5.530**	**$0.000**	**$4.526**

PTSID: 0166H TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	14-Oct-16	12-Jan-17	31-May-18

Anticipated Completion at NTP:	31-Aug-17
# of months late:	9
% Construction Change Order:	2%
Design as Percent of Construction:	NA
Other as Percent of Construction:	29%

Snell Road Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.110	$0.110	$0.000	$0.072
Construction	$0.880	$0.880	$0.000	$0.707
Other	$0.525	$0.525	$0.000	$0.226
Contingency	$0.044	$0.044	$0.000	$0.000
Total	**$1.559**	**$1.559**	**$0.000**	**$1.004**

PTSID: 0173S TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	26-Jul-17	04-Oct-17	01-Dec-17

Anticipated Completion at NTP:	31-Dec-18
# of months late:	-13
% Construction Change Order:	2%
Design as Percent of Construction:	NA
Other as Percent of Construction:	60%

US Route 6 Hartford Ave

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.600	$0.600	$0.000	$0.470
Construction	$5.900	$5.900	$0.000	$3.265
Other	$2.238	$2.238	$0.000	$1.092
Contingency	$0.295	$0.295	$0.000	$0.000
Total	**$9.033**	**$9.033**	**$0.000**	**$4.827**

PTSID: 0173Z TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	08-Sep-17	14-Dec-17	May-19

Anticipated Completion at NTP:	31-May-19
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	10%
Other as Percent of Construction:	38%

Woodville Road Improvements

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.300	$0.350	$0.050	$0.123
Construction	$3.334	$3.104	($0.230)	$2.344
Other	$1.299	$1.284	($0.015)	$0.629
Contingency	$0.202	$0.167	($0.035)	$0.000
Total	**$5.134**	**$4.904**	**($0.230)**	**$3.096**

PTSID: 0165V TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	16-Aug-17	25-Oct-17	18-Sep-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-2
% Construction Change Order:	-7%
Design as Percent of Construction:	NA
Other as Percent of Construction:	41%

STORMWATER

High Street/Kingstown Road Stormwater Mitigation

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.100	$0.100	$0.000	$0.098
Construction	$0.224	$0.224	$0.000	$0.223
Other	$0.374	$0.211	($0.163)	$0.132
Contingency	$0.016	$0.011	($0.005)	$0.000
Total	**$0.715**	**$0.547**	**($0.168)**	**$0.453**

PTSID: 0166M TYPE: STORMWATER ☐ Legacy

	Advertise	NTP	Complete
Schedule:	24-Mar-17	07-Jun-17	29-Sep-17

Anticipated Completion at NTP:	30-Nov-17
# of months late:	-2
% Construction Change Order:	0%
Design as Percent of Construction:	45%
Other as Percent of Construction:	94%

TAP/OTHER

Blackstone Bikeway 8C

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.150	$0.165	$0.015	$0.000
Construction	$2.800	$2.800	$0.000	$2.541
Other	$1.701	$1.686	($0.015)	$0.959
Contingency	$0.140	$0.140	$0.000	$0.000
Total	**$4.791**	**$4.791**	**$0.000**	**$3.500**

PTSID: 0021U TYPE: TAP/OTHER ☐ Legacy

	Advertise	NTP	Complete
Schedule:	07-Jun-17	07-Sep-17	13-Nov-18

Anticipated Completion at NTP:	31-Oct-19
# of months late:	-12
% Construction Change Order:	1%
Design as Percent of Construction:	6%
Other as Percent of Construction:	60%

Rhodeworks Toll Facilities

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$41.826	$42.036	$0.210	$8.372
Other	$15.572	$15.572	$0.000	$6.492
Contingency	$4.183	$3.973	($0.210)	$0.000
Total	**$61.580**	**$61.580**	**$0.000**	**$14.864**

PTSID: 0006A TYPE: TAP/OTHER ☐ Legacy

	Advertise	NTP	Complete
Schedule:	05-Dec-16	21-Dec-17	Dec-20

Anticipated Completion at NTP:	30-Jun-19
# of months late:	18
% Construction Change Order:	0%
Design as Percent of Construction:	
Other as Percent of Construction:	37%

TRAFFIC

Coventry - Local Safety Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.040	$0.040	$0.000	$0.000
Construction	$0.250	$0.250	$0.000	$0.000
Other	$0.200	$0.203	$0.003	$0.330
Contingency	$0.030	$0.027	($0.003)	$0.000
Total	**$0.520**	**$0.520**	**$0.000**	**$0.330**

PTSID: 0025E TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	31-May-17	30-Sep-17	31-May-18

Anticipated Completion at NTP:	30-Sep-18
# of months late:	-4
% Construction Change Order:	0%
Design as Percent of Construction:	NA
Other as Percent of Construction:	81%

Cranston - Local Safety Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.117	$0.117	$0.000	$0.057
Construction	$0.530	$0.530	$0.000	$0.399
Other	$0.236	$0.239	$0.003	$0.278
Contingency	$0.050	$0.047	($0.003)	$0.000
Total	**$0.933**	**$0.933**	**$0.000**	**$0.734**

PTSID: 0025F TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	31-Aug-17	30-Nov-17	02-Nov-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-1
% Construction Change Order:	5%
Design as Percent of Construction:	NA
Other as Percent of Construction:	45%

Diamond Hill Road Improvements at Mendon Road

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.260	$0.260	$0.000	$0.222
Construction	$1.531	$1.546	$0.015	$0.216
Other	$1.226	$1.307	$0.082	$0.609
Contingency	$0.153	$0.056	($0.097)	$0.000
Total	**$3.170**	**$3.170**	**$0.000**	**$1.047**

PTSID: 0153T TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	15-Sep-17	18-Jan-18	Nov-19

Anticipated Completion at NTP:	30-Nov-19
# of months late:	0
% Construction Change Order:	1%
Design as Percent of Construction:	NA
Other as Percent of Construction:	85%

High Friction Surface Treatments 2016

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.040	$0.040	$0.000	$0.027
Construction	$0.579	$0.579	$0.000	$0.503
Other	$0.653	$0.661	$0.008	$0.080
Contingency	$0.037	$0.029	($0.008)	$0.000
Total	**$1.308**	**$1.308**	**$0.000**	**$0.610**

PTSID: 0025J TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	27-Jan-17	30-Apr-17	18-Sep-17

Anticipated Completion at NTP:	31-Jan-18
# of months late:	-5
% Construction Change Order:	0%
Design as Percent of Construction:	NA
Other as Percent of Construction:	114%

HSIP-Intersection Safety Improvements to Route 108 at Curtis Corner Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.042	$0.042	$0.000	$0.000
Construction	$0.700	$0.700	$0.000	$0.616
Other	$0.745	$0.745	$0.000	$0.329
Contingency	$0.032	$0.032	$0.000	$0.000
Total	**$1.518**	**$1.518**	**$0.000**	**$0.945**

PTSID: 0073Z TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	22-Sep-17	18-Jan-18	21-Sep-18

Anticipated Completion at NTP:	31-Jul-19
# of months late:	-10
% Construction Change Order:	2%
Design as Percent of Construction:	6%
Other as Percent of Construction:	106%

Improvements to Rt 44/100 Intersection and Chepachet River Bridge Repair C-3E

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.330	$0.405	$0.075	$0.159
Construction	$1.468	$1.468	$0.000	$1.205
Other	$2.016	$1.949	($0.068)	$0.775
Contingency	$0.075	$0.068	($0.008)	$0.000
Total	**$3.889**	**$3.889**	**$0.000**	**$2.138**

PTSID: 0061K TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	04-Jan-17	28-Mar-17	25-May-18

Anticipated Completion at NTP:	31-May-18
# of months late:	0
% Construction Change Order:	2%
Design as Percent of Construction:	28%
Other as Percent of Construction:	133%

Intersection Safety Improvements Newport, Warwick, Johnston

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.236	$0.221	($0.015)	$0.072
Construction	$1.100	$1.100	$0.000	$0.543
Other	$0.414	$0.594	$0.180	$0.354
Contingency	$0.165	$0.000	($0.165)	$0.000
Total	**$1.915**	**$1.915**	**$0.000**	**$0.969**

PTSID: 0011D TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Sep-17	16-Jan-18	02-Nov-18

Anticipated Completion at NTP:	30-Apr-19
# of months late:	-6
% Construction Change Order:	-1%
Design as Percent of Construction:	20%
Other as Percent of Construction:	54%

Statewide Road Diet 2017

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.065	$0.065	$0.000	$0.000
Construction	$0.549	$0.561	$0.012	$0.387
Other	$0.430	$0.445	$0.015	$0.230
Contingency	$0.055	$0.028	($0.027)	$0.000
Total	**$1.098**	**$1.098**	**$0.000**	**$0.617**

PTSID: 0025P TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	29-Aug-17	21-Nov-17	10-Aug-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-4
% Construction Change Order:	-1%
Design as Percent of Construction:	12%
Other as Percent of Construction:	79%

Traffic Signal Optimization, C-3, 2016

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.228	$0.228	$0.000	$0.193
Construction	$1.403	$1.403	$0.000	$1.253
Other	$0.511	$0.511	$0.000	$0.629
Contingency	$0.140	$0.140	$0.000	$0.000
Total	**$2.282**	**$2.282**	**$0.000**	**$2.075**

PTSID: 0072J TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	22-Feb-17	24-May-17	29-Jun-18

Anticipated Completion at NTP:	31-Jul-18
# of months late:	-1
% Construction Change Order:	5%
Design as Percent of Construction:	NA
Other as Percent of Construction:	36%

FFY 2018 PROJECTS
Insert A

FFY18
BRIDGE

Aquidneck Island Bridge Preservation

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.520	$0.520	$0.000	$0.388
Construction	$5.355	$5.355	$0.000	$0.000
Other	$1.830	$1.830	$0.000	$0.072
Contingency	$0.375	$0.375	$0.000	$0.000
Total	**$8.080**	**$8.080**	**$0.000**	**$0.460**

PTSID: 0015A TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	19-Sep-18	26-Nov-18	May-21

Anticipated Completion at NTP:	31-May-21
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	10%
Other as Percent of Construction:	34%

Barbs Hill Road Bridge (58E)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.625	$0.625	$0.000	$0.254
Construction	$1.520	$1.520	$0.000	$0.000
Other	$1.348	$1.348	$0.000	$0.136
Contingency	$0.076	$0.076	$0.000	$0.000
Total	**$3.569**	**$3.569**	**$0.000**	**$0.390**

PTSID: 0201B TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	12-Jul-18	26-Sep-18	Jun-20

Anticipated Completion at NTP:	30-Jun-20
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	41%
Other as Percent of Construction:	89%

Big River Bridge

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.375	$0.375	$0.000	$0.249
Construction	$2.322	$2.322	$0.000	$0.541
Other	$1.260	$1.260	$0.000	$0.372
Contingency	$0.115	$0.115	$0.000	$0.000
Total	**$4.072**	**$4.072**	**$0.000**	**$1.162**

PTSID: 0143A TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Nov-17	06-Mar-18	Jan-21

Anticipated Completion at NTP:	31-Jan-21
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	NA
Other as Percent of Construction:	54%

Bridge Group 06

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.819	$0.819	$0.000	$0.620
Construction	$7.695	$7.695	$0.000	$0.000
Other	$1.529	$1.529	$0.000	$0.046
Contingency	$0.385	$0.385	$0.000	$0.000
Total	**$10.427**	**$10.427**	**$0.000**	**$0.666**

PTSID: 0013P TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Sep-18	18-Dec-18	May-21

Anticipated Completion at NTP:	31-May-21
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	11%
Other as Percent of Construction:	20%

Bridge Group 59A - Park Ave RR

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	NA	$1.037	NA	$0.562
Construction	NA	$5.900	NA	$0.000
Other	NA	$2.051	NA	$0.280
Contingency	NA	$0.237	NA	$0.000
Total	NA	**$9.225**	NA	**$0.842**

PTSID: 0194C TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Apr-18	Jul-19	Aug-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	18%
Other as Percent of Construction:	35%

Bridge Preservation BG - 05

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$1.237	$1.237	$0.000	$0.931
Construction	$7.300	$7.300	$0.000	$0.000
Other	$1.853	$1.853	$0.000	$0.031
Contingency	$0.378	$0.378	$0.000	$0.000
Total	**$10.768**	**$10.768**	**$0.000**	**$0.962**

PTSID: 0013F TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	19-Sep-18	05-Dec-18	Dec-20

Anticipated Completion at NTP:	31-Dec-20
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	17%
Other as Percent of Construction:	25%

Centerville Rd Bridge

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.370	$0.370	$0.000	$0.200
Construction	$3.808	$3.808	$0.000	$0.679
Other	$1.687	$1.687	$0.000	$0.146
Contingency	$0.250	$0.250	$0.000	$0.000
Total	**$6.115**	**$6.115**	**$0.000**	**$1.024**

PTSID: 0014D TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	29-Dec-17	29-Mar-18	Apr-20

Anticipated Completion at NTP:	30-Apr-20
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	10%
Other as Percent of Construction:	44%

East Bay Bridge Preservation

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$1.480	$1.480	$0.000	$1.306
Construction	$6.500	$6.500	$0.000	$0.000
Other	$2.133	$2.133	$0.000	$0.049
Contingency	$0.625	$0.625	$0.000	$0.000
Total	**$10.738**	**$10.738**	**$0.000**	**$1.355**

PTSID: 0013U TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	14-Aug-18	29-Oct-18	May-21

Anticipated Completion at NTP:	31-May-21
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	23%
Other as Percent of Construction:	33%

Farnum Pike Bridges

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	NA	$0.774	NA	$0.540
Construction	NA	$9.980	NA	$0.000
Other	NA	$2.115	NA	$0.104
Contingency	NA	$0.500	NA	$0.000
Total	NA	**$13.369**	NA	**$0.644**

PTSID: 0114J TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	20-Feb-18	Jan-19	Jun-22

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	8%
Other as Percent of Construction:	21%

Geneva Pond Bridge

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.460	$0.460	$0.000	$0.322
Construction	$2.502	$2.502	$0.000	$0.000
Other	$1.944	$1.944	$0.000	$0.006
Contingency	$0.250	$0.250	$0.000	$0.000
Total	**$5.156**	**$5.156**	**$0.000**	**$0.328**

PTSID: 0017G TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-May-18	02-Aug-18	May-20

Anticipated Completion at NTP:	31-May-20
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	18%
Other as Percent of Construction:	78%

I-295 Bridges - Bridge Group 09

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.998	$0.998	$0.000	$0.840
Construction	$2.664	$2.664	$0.000	$0.000
Other	$0.895	$0.895	$0.000	$0.043
Contingency	$0.080	$0.080	$0.000	$0.000
Total	**$4.637**	**$4.637**	**$0.000**	**$0.883**

PTSID: 0013G TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	18-Sep-18	05-Dec-18	May-20

Anticipated Completion at NTP:	31-May-20
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	37%
Other as Percent of Construction:	34%

I-295 Bridges Contract 3

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.788	$0.788	$0.000	$0.269
Construction	$10.729	$10.729	$0.000	$0.000
Other	$3.381	$3.381	$0.000	$0.064
Contingency	$1.609	$1.609	$0.000	$0.000
Total	**$16.508**	**$16.508**	**$0.000**	**$0.334**

PTSID: 0114V TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	29-Nov-17	30-Oct-18	Oct-22

Anticipated Completion at NTP:	31-Oct-22
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	7%
Other as Percent of Construction:	32%

Lafayette Road Bridge

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.800	$0.800	$0.000	$0.642
Construction	$5.944	$5.944	$0.000	$0.000
Other	$1.598	$1.598	$0.000	$0.045
Contingency	$0.400	$0.400	$0.000	$0.000
Total	**$8.742**	**$8.742**	**$0.000**	**$0.687**

PTSID: 0015B TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	29-Aug-18	15-Nov-18	Aug-20

Anticipated Completion at NTP:	31-Aug-20
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	13%
Other as Percent of Construction:	27%

Louisquisset Ramp Bridge

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.775	$0.775	$0.000	$0.658
Construction	$3.661	$3.661	$0.000	$0.000
Other	$1.733	$1.733	$0.000	$0.050
Contingency	$0.300	$0.300	$0.000	$0.000
Total	**$6.469**	**$6.469**	**$0.000**	**$0.708**

PTSID: 0167C TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	24-May-18	07-Aug-18	Nov-20

Anticipated Completion at NTP:	30-Nov-20
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	21%
Other as Percent of Construction:	47%

Railroad Avenue Bridge

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.500	$0.500	$0.000	$0.339
Construction	$1.702	$1.702	$0.000	$0.957
Other	$1.290	$1.290	$0.000	$0.477
Contingency	$0.077	$0.077	$0.000	$0.000
Total	**$3.569**	**$3.569**	**$0.000**	**$1.773**

PTSID: 0201A TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	24-Oct-17	30-Jan-18	15-Nov-18

Anticipated Completion at NTP:	30-Jun-19
# of months late:	-8
% Construction Change Order:	1%
Design as Percent of Construction:	29%
Other as Percent of Construction:	76%

Reconstruction of Howard Road Bridge

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.397	NA	$0.291
Construction	NA	$0.850	NA	$0.000
Other	NA	$0.625	NA	$0.099
Contingency	NA	$0.100	NA	$0.000
Total	NA	**$1.972**	NA	**$0.390**

PTSID: 0145Q TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	26-Sep-18	Jan-19	Jun-20

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	47%
Other as Percent of Construction:	73%

Replacement of Louisquisset Pike Bridge

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.801	NA	$0.711
Construction	NA	$10.000	NA	$0.000
Other	NA	$2.815	NA	$0.095
Contingency	NA	$0.900	NA	$0.000
Total	NA	**$14.516**	NA	**$0.807**

PTSID: 0014Z TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	23-Mar-18	Feb-19	Dec-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	8%
Other as Percent of Construction:	28%

RI-146 Area Bridges- Contract 1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.125	$1.125	$0.000	$0.695
Construction	$3.633	$3.633	$0.000	$0.000
Other	$2.174	$2.174	$0.000	$0.036
Contingency	$0.180	$0.180	$0.000	$0.000
Total	**$7.112**	**$7.112**	**$0.000**	**$0.731**

PTSID: 0013S TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Aug-18	15-Nov-18	May-20

Anticipated Completion at NTP:	31-May-20
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	31%
Other as Percent of Construction:	60%

Woonasquatucket River Bridge

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.450	$0.450	$0.000	$0.369
Construction	$6.700	$6.700	$0.000	$0.152
Other	$2.626	$2.626	$0.000	$0.059
Contingency	$1.040	$1.040	$0.000	$0.000
Total	**$10.816**	**$10.816**	**$0.000**	**$0.580**

PTSID: 0017E TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	28-Nov-17	28-Aug-18	Jun-21

Anticipated Completion at NTP:	30-Jun-21
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	7%
Other as Percent of Construction:	39%

OPERATING

2018 Crack Sealing North and East Regions

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.666	$0.666	$0.000	$0.554
Other	$0.251	$0.251	$0.000	$0.056
Contingency	$0.033	$0.033	$0.000	$0.000
Total	**$0.950**	**$0.950**	**$0.000**	**$0.610**

PTSID: 0105F TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	22-Dec-17	26-Mar-18	05-Sep-18

Anticipated Completion at NTP:	31-Oct-18
# of months late:	-2
% Construction Change Order:	0%
Design as Percent of Construction:	
Other as Percent of Construction:	38%

2018 Crack Sealing South and Central Regions

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.698	$0.698	$0.000	$0.625
Other	$0.251	$0.251	$0.000	$0.068
Contingency	$0.033	$0.033	$0.000	$0.000
Total	**$0.982**	**$0.982**	**$0.000**	**$0.693**

PTSID: 0105B TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	20-Dec-17	08-Mar-18	15-Aug-18

Anticipated Completion at NTP:	31-Oct-18
# of months late:	-3
% Construction Change Order:	0%
Design as Percent of Construction:	NA
Other as Percent of Construction:	36%

2018 Limited Access Crack Sealing

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.342	$0.342	$0.000	$0.339
Other	$0.218	$0.218	$0.000	$0.031
Contingency	$0.040	$0.040	$0.000	$0.000
Total	**$0.600**	**$0.600**	**$0.000**	**$0.370**

PTSID: 0105C TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	11-May-18	27-Jul-18	30-Oct-18

Anticipated Completion at NTP:	31-Oct-18
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	
Other as Percent of Construction:	64%

2018 Paver Placed Elastomeric Surface Treatment C- 2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.008	$0.008	$0.000
Construction	$2.009	$2.009	$0.000	$1.143
Other	$0.340	$0.362	$0.022	$0.177
Contingency	$0.060	$0.030	($0.030)	$0.000
Total	**$2.409**	**$2.409**	**$0.000**	**$1.320**

PTSID: 0105G TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	25-May-18	02-Aug-18	13-Dec-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	0%
Other as Percent of Construction:	18%

2018 Paver Placed Elastomeric Surface Treatment C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.237	$1.237	$0.000	$1.064
Other	$0.339	$0.339	$0.000	$0.170
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$1.651**	**$1.651**	**$0.000**	**$1.234**

PTSID: 0105D TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	27-Dec-17	20-Feb-18	11-Oct-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-2
% Construction Change Order:	0%
Design as Percent of Construction:	
Other as Percent of Construction:	27%

2018 Rubberized Asphalt Chip Sealing C- 2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.523	$1.523	$0.000	$0.000
Other	$0.402	$0.402	$0.000	$0.041
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$2.000**	**$2.000**	**$0.000**	**$0.041**

PTSID: 0105A TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	18-May-18	25-Jul-18	Jun-19

Anticipated Completion at NTP:	30-Jun-19
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	
Other as Percent of Construction:	26%

2018 Rubberized Asphalt Chip Sealing C-1

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.427	$1.427	$0.000	$1.282
Other	$0.339	$0.339	$0.000	$0.106
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$1.841**	**$1.841**	**$0.000**	**$1.388**

PTSID: 0105E TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	28-Dec-17	20-Feb-18	Jun-19

Anticipated Completion at NTP:	30-Jun-19
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	
Other as Percent of Construction:	24%

Salt Storage Facility - Portsmouth

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	NA	$0.074	NA	$0.055
Construction	NA	$1.200	NA	$0.000
Other	NA	$0.243	NA	$0.020
Contingency	NA	$0.060	NA	$0.000
Total	NA	**$1.577**	NA	**$0.075**

PTSID: 0131L TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	11-Sep-18	Jan-19	Dec-19

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	6%
Other as Percent of Construction:	20%

PAVEMENT

1 R Improvements to Reservoir Avenue

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.460	$0.460	$0.000	$0.363
Construction	$3.995	$3.995	$0.000	$2.403
Other	$1.509	$1.509	$0.000	$0.644
Contingency	$0.208	$0.208	$0.000	$0.000
Total	**$6.172**	**$6.172**	**$0.000**	**$3.411**

PTSID: 0130E TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	31-Jan-18	12-Apr-18	14-Dec-18

Anticipated Completion at NTP:	31-Dec-20
# of months late:	-25
% Construction Change Order:	1%
Design as Percent of Construction:	12%
Other as Percent of Construction:	38%

1 R Improvements to Rockland Road

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.300	$0.300	$0.000	$0.046
Construction	$1.395	$1.395	$0.000	$0.788
Other	$0.717	$0.717	$0.000	$0.212
Contingency	$0.140	$0.140	$0.000	$0.000
Total	**$2.551**	**$2.551**	**$0.000**	**$1.046**

PTSID: 0173K TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Mar-18	15-Jun-18	09-Nov-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-7
% Construction Change Order:	0%
Design as Percent of Construction:	22%
Other as Percent of Construction:	51%

1R Improvements to Route 44 - Contract 3B (RIDOT Maintance Facility to W. Greenville Rd.)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.755	$0.755	$0.000	$0.625
Construction	$7.373	$7.373	$0.000	$0.000
Other	$1.478	$1.478	$0.000	$0.224
Contingency	$0.350	$0.350	$0.000	$0.000
Total	**$9.956**	**$9.956**	**$0.000**	**$0.850**

PTSID: 0061A TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	21-Sep-18	18-Dec-18	May-20

Anticipated Completion at NTP:	30-May-20
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	NA
Other as Percent of Construction:	20%

I-195 Relocate Waterfront Parks

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.800	$0.800	$0.000	$0.429
Construction	$6.089	$6.083	($0.006)	$1.372
Other	$1.603	$1.603	$0.000	$0.347
Contingency	$0.713	$0.719	$0.006	$0.000
Total	**$9.205**	**$9.205**	**$0.000**	**$2.148**

PTSID: 0012Q TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	29-Dec-17	30-Mar-18	Aug-19

Anticipated Completion at NTP:	31-Aug-19
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	13%
Other as Percent of Construction:	26%

I-195 Relocation, Gano St, Contract 18

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.670	$0.670	$0.000	$0.178
Construction	$1.630	$1.630	$0.000	$0.000
Other	$0.801	$0.801	$0.000	$0.042
Contingency	$0.105	$0.105	$0.000	$0.000
Total	**$3.206**	**$3.206**	**$0.000**	**$0.220**

PTSID: 0012T TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	26-Sep-18	06-Dec-18	Jun-20

Anticipated Completion at NTP:	30-Jun-20
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	41%
Other as Percent of Construction:	49%

Improvement to Nayatt Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.358	$0.358	$0.000	$0.245
Construction	$2.728	$2.728	$0.000	$0.130
Other	$0.768	$0.768	$0.000	$0.118
Contingency	$0.135	$0.135	$0.000	$0.000
Total	**$3.989**	**$3.989**	**$0.000**	**$0.493**

PTSID: 0171D TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	11-May-18	13-Sep-18	Aug-19

Anticipated Completion at NTP:	31-Aug-19
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	13%
Other as Percent of Construction:	28%

Improvements to Railroad Street

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.180	$0.180	$0.000	$0.096
Construction	$2.324	$2.324	$0.000	$0.823
Other	$0.928	$0.928	$0.000	$0.283
Contingency	$0.116	$0.116	$0.000	$0.000
Total	**$3.548**	**$3.548**	**$0.000**	**$1.201**

PTSID: 0165J TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Mar-18	12-Jun-18	30-Nov-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-6
% Construction Change Order:	0%
Design as Percent of Construction:	8%
Other as Percent of Construction:	40%

Rt 6A (Hartford Ave, C-2)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.380	$0.380	$0.000	$0.260
Construction	$1.241	$1.241	$0.000	$1.032
Other	$1.640	$1.640	$0.000	$0.975
Contingency	$0.062	$0.062	$0.000	$0.000
Total	**$3.323**	**$3.323**	**$0.000**	**$2.267**

PTSID: 0138B TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	27-Apr-18	27-Jun-18	24-Oct-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-1
% Construction Change Order:	0%
Design as Percent of Construction:	31%
Other as Percent of Construction:	132%

TAP/OTHER

Blackstone River Bikeway Segment 8B-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.246	$0.246	$0.000	$0.000
Construction	$2.490	$2.490	$0.000	$0.359
Other	$1.288	$1.288	$0.000	$0.263
Contingency	$0.180	$0.180	$0.000	$0.000
Total	**$4.203**	**$4.203**	**$0.000**	**$0.622**

PTSID: 0021S TYPE: TAP/OTHER ☐ Legacy

	Advertise	NTP	Complete
Schedule:	27-Apr-18	29-Jun-18	Oct-19

Anticipated Completion at NTP:	31-Oct-19
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	10%
Other as Percent of Construction:	52%

Trestle Trail West Section Bridges

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.135	$0.194	$0.059	$0.054
Construction	$3.186	$3.186	$0.000	$0.004
Other	$0.538	$0.598	$0.060	$0.234
Contingency	$0.395	$0.276	($0.119)	$0.000
Total	**$4.254**	**$4.253**	**$0.000**	**$0.291**

PTSID: 0026P TYPE: TAP/OTHER ☐ Legacy

	Advertise	NTP	Complete
Schedule:	28-Feb-18	07-Jun-18	Mar-20

Anticipated Completion at NTP:	31-Mar-20
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	6%
Other as Percent of Construction:	19%

TRAFFIC

2017 Statewide Intersection Safety Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.375	$0.375	$0.000	$0.322
Construction	$2.092	$2.092	$0.000	$0.629
Other	$0.930	$0.930	$0.000	$0.213
Contingency	$0.110	$0.110	$0.000	$0.000
Total	**$3.507**	**$3.507**	**$0.000**	**$1.165**

PTSID: 0025N TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	28-Feb-18	24-May-18	Jul-19

Anticipated Completion at NTP:	31-Jul-19
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	18%
Other as Percent of Construction:	44%

2018 Statewide Intersection Safety Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.240	$0.240	$0.000	$0.183
Construction	$0.745	$0.745	$0.000	$0.000
Other	$0.724	$0.724	$0.000	$0.020
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$1.784**	**$1.784**	**$0.000**	**$0.204**

PTSID: 0025K TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	24-Aug-18	26-Oct-18	May-20

Anticipated Completion at NTP:	31-May-20
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	32%
Other as Percent of Construction:	97%

Aquidneck Avenue HSIP

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.550	$0.550	$0.000	$0.457
Construction	$0.460	$0.460	$0.000	$0.000
Other	$1.155	$1.155	$0.000	$0.101
Contingency	$0.050	$0.050	$0.000	$0.000
Total	**$2.215**	**$2.215**	**$0.000**	**$0.558**

PTSID: 0011E TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	14-Sep-18	15-Nov-18	May-20

Anticipated Completion at NTP:	31-May-20
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	120%
Other as Percent of Construction:	251%

Aquidneck Avenue Improvements

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.445	$0.448	$0.003	$0.367
Construction	$1.668	$1.668	$0.000	$0.174
Other	$1.621	$1.583	($0.038)	$0.431
Contingency	$0.083	$0.118	$0.035	$0.000
Total	**$3.817**	**$3.817**	**$0.000**	**$0.972**

PTSID: 0076Z TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	29-Dec-17	23-Feb-18	Dec-19

Anticipated Completion at NTP:	31-Dec-19
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	27%
Other as Percent of Construction:	95%

High Friction Surface Treatment 2018

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.070	$0.070	$0.000	$0.025
Construction	$0.767	$0.767	$0.000	$0.106
Other	$0.476	$0.476	$0.000	$0.008
Contingency	$0.040	$0.040	$0.000	$0.000
Total	**$1.353**	**$1.353**	**$0.000**	**$0.139**

PTSID: 0091S TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	22-Jun-18	29-Aug-18	Dec-19

Anticipated Completion at NTP:	31-Dec-19
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	9%
Other as Percent of Construction:	62%

HSIP - Rt 1, S. County Median Guardrail

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.050	$0.050	$0.000	$0.043
Construction	$2.285	$2.285	$0.000	$0.000
Other	$0.654	$0.654	$0.000	$0.026
Contingency	$0.114	$0.114	$0.000	$0.000
Total	**$3.104**	**$3.104**	**$0.000**	**$0.068**

PTSID: 0072Z TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	14-Sep-18	14-Nov-18	Jul-19

Anticipated Completion at NTP:	31-Jul-19
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	2%
Other as Percent of Construction:	29%

Intersection Safety Improvements to Rt 114 between Bear Hill Rd and I-295 Cumberland-Roundabouts

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.650	$0.650	$0.000	$0.583
Construction	$7.335	$7.335	$0.000	$0.684
Other	$2.920	$2.920	$0.000	$0.446
Contingency	$0.367	$0.367	$0.000	$0.000
Total	**$11.272**	**$11.272**	**$0.000**	**$1.712**

PTSID: 0073X TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Mar-18	26-Jun-18	Oct-20

Anticipated Completion at NTP:	31-Oct-20
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	9%
Other as Percent of Construction:	40%

Intersection Safety Imprv to Rt 44/Smithfield Commons-Dual Turn Lanes

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.100	$0.100	$0.000	$0.085
Construction	$0.630	$0.630	$0.000	$0.000
Other	$0.571	$0.571	$0.000	$0.047
Contingency	$0.044	$0.044	$0.000	$0.000
Total	**$1.345**	**$1.345**	**$0.000**	**$0.132**

PTSID: 0025R TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	31-Jul-18	05-Oct-18	May-20

Anticipated Completion at NTP:	31-May-20
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	16%
Other as Percent of Construction:	91%

Metacom Avenue - HSIP

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.594	$0.594	$0.000	$0.252
Construction	$3.000	$3.000	$0.000	$0.000
Other	$1.807	$1.807	$0.000	$0.399
Contingency	$0.300	$0.300	$0.000	$0.000
Total	**$5.700**	**$5.700**	**$0.000**	**$0.651**

PTSID: 0071P TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	15-Aug-18	29-Oct-18	May-20

Anticipated Completion at NTP:	31-May-20
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	20%
Other as Percent of Construction:	60%

Roadway Departure Mitigation - Guardrail and Median Improvements to I-95 Warwick and Rt 146 North Smithfield

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.060	$0.060	$0.000	$0.038
Construction	$1.600	$1.600	$0.000	$1.382
Other	$0.841	$0.841	$0.000	$0.145
Contingency	$0.086	$0.086	$0.000	$0.000
Total	**$2.587**	**$2.587**	**$0.000**	**$1.566**

PTSID: 0025Q TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	31-Oct-17	01-Feb-18	11-Jul-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-11
% Construction Change Order:	0%
Design as Percent of Construction:	4%
Other as Percent of Construction:	53%

Roadway Departure Mitigation - Horitzontal Curve Enhancements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.155	$0.155	$0.000	$0.107
Construction	$1.065	$1.065	$0.000	$0.000
Other	$0.516	$0.516	$0.000	$0.036
Contingency	$0.061	$0.061	$0.000	$0.000
Total	**$1.797**	**$1.797**	**$0.000**	**$0.143**

PTSID: 0025S TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	29-Jun-18	01-Oct-18	Dec-19

Anticipated Completion at NTP:	31-Dec-19
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	15%
Other as Percent of Construction:	48%

Route 146 Guide Sign Improvements North C-1 (North Smithfield)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.503	$0.503	$0.000	$0.397
Construction	$1.500	$1.500	$0.000	$0.000
Other	$1.022	$1.022	$0.000	$0.069
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$3.100**	**$3.100**	**$0.000**	**$0.466**

PTSID: 0073S TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	24-Jan-18	26-Mar-18	Nov-19

Anticipated Completion at NTP:	30-Nov-19
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	34%
Other as Percent of Construction:	68%

SRTS- Contract 1 (Cran, E Prov)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.556	$0.556	$0.000	$0.478
Construction	$1.051	$1.051	$0.000	$0.746
Other	$0.504	$0.504	$0.000	$0.139
Contingency	$0.083	$0.083	$0.000	$0.000
Total	**$2.194**	**$2.194**	**$0.000**	**$1.363**

PTSID: 0162A TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	28-Mar-18	25-Jun-18	11-Dec-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-6
% Construction Change Order:	0%
Design as Percent of Construction:	53%
Other as Percent of Construction:	48%

STC - Allens Avenue at Terminal and Ernest

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.098	$0.098	$0.000	$0.044
Construction	$0.745	$0.745	$0.000	$0.043
Other	$0.786	$0.786	$0.000	$0.084
Contingency	$0.055	$0.055	$0.000	$0.000
Total	**$1.684**	**$1.684**	**$0.000**	**$0.171**

PTSID: 0080H TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	28-Feb-18	31-May-18	Aug-19

Anticipated Completion at NTP:	31-Aug-19
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	13%
Other as Percent of Construction:	106%

STC - Statewide Pedestrian and Intersection Safety Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.370	$0.370	$0.000	$0.254
Construction	$1.486	$1.486	$0.000	$0.000
Other	$0.941	$0.941	$0.000	$0.155
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$2.872**	**$2.872**	**$0.000**	**$0.409**

PTSID: 0080C TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	29-Jun-18	17-Sep-18	Nov-19

Anticipated Completion at NTP:	30-Nov-19
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	25%
Other as Percent of Construction:	63%

FFY 2019 PROJECTS
Insert A

FFY19

BRIDGE

Bridge Group 01

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	NA	$0.865	NA	$0.000
Construction	NA	$8.030	NA	$0.000
Other	NA	$1.901	NA	$0.000
Contingency	NA	$0.742	NA	$0.000
Total	NA	**$11.538**	NA	**$0.000**

PTSID: 0013A TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Mar-19	Jun-19	May-22

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	11%
Other as Percent of Construction:	24%

Bridge Group 03 - I-95

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	NA	$0.782	NA	$0.097
Construction	NA	$7.034	NA	$0.000
Other	NA	$1.824	NA	$0.002
Contingency	NA	$0.782	NA	$0.000
Total	NA	**$10.420**	NA	**$0.099**

PTSID: 0013N TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Aug-19	Jan-20	Oct-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	11%
Other as Percent of Construction:	26%

Bridge Group 12A - Sandy Bottom

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	NA	$0.609	NA	$0.104
Construction	NA	$2.750	NA	$0.000
Other	NA	$1.000	NA	$0.009
Contingency	NA	$0.295	NA	$0.000
Total	NA	**$4.654**	NA	**$0.113**

PTSID: 0114W TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Jul-19	Nov-19	Jun-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	22%
Other as Percent of Construction:	36%

Bridge Group 16A

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	NA	$1.013	NA	$0.163
Construction	NA	$6.000	NA	$0.000
Other	NA	$1.069	NA	$0.027
Contingency	NA	$0.369	NA	$0.000
Total	NA	**$8.450**	NA	**$0.190**

PTSID: 0013V TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Jun-19	Sep-19	Sep-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	17%
Other as Percent of Construction:	18%

Bridge Group 16B

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	NA	$0.977	NA	$0.000
Construction	NA	$9.000	NA	$0.000
Other	NA	$2.320	NA	$0.001
Contingency	NA	$0.900	NA	$0.000
Total	NA	**$13.197**	NA	**$0.001**

PTSID: 0015C TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Sep-19	Jan-20	Dec-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	11%
Other as Percent of Construction:	26%

Bridge Group 17

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.561	NA	$0.000
Construction	NA	$5.048	NA	$0.000
Other	NA	$1.309	NA	$0.002
Contingency	NA	$0.561	NA	$0.000
Total	NA	**$7.478**	NA	**$0.002**

PTSID: 0013W TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	Sep-19	Jan-20	Dec-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	11%
Other as Percent of Construction:	26%

Bridge Group 18B

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.379	NA	$0.007
Construction	NA	$2.061	NA	$0.000
Other	NA	$0.790	NA	$0.000
Contingency	NA	$0.240	NA	$0.000
Total	NA	**$3.470**	NA	**$0.007**

PTSID: 0031Y TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	May-19	Aug-19	Sep-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	18%
Other as Percent of Construction:	38%

Bridge Group 30 - Broad St South & Elmwood Ave

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$1.144	NA	$0.256
Construction	NA	$20.000	NA	$0.000
Other	NA	$3.813	NA	$0.040
Contingency	NA	$1.800	NA	$0.000
Total	NA	**$26.757**	NA	**$0.296**

PTSID: 0013K TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	Aug-19	Nov-19	Dec-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	6%
Other as Percent of Construction:	19%

Bridge Group 38A - Branch River

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.405	NA	$0.322
Construction	NA	$2.200	NA	$0.000
Other	NA	$1.966	NA	$0.036
Contingency	NA	$0.220	NA	$0.000
Total	NA	**$4.791**	NA	**$0.358**

PTSID: 0017D TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	Jan-19	Apr-19	Jun-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	18%
Other as Percent of Construction:	89%

Bridge Group 40B - Bath St East

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.436	NA	$0.115
Construction	NA	$2.300	NA	$0.000
Other	NA	$0.668	NA	$0.009
Contingency	NA	$0.345	NA	$0.000
Total	NA	**$3.749**	NA	**$0.124**

PTSID: 0015D TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	Mar-19	Jul-19	May-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	19%
Other as Percent of Construction:	29%

Bridge Group 44A - Silver Creek

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.372	NA	$0.000
Construction	NA	$1.900	NA	$0.000
Other	NA	$1.221	NA	$0.000
Contingency	NA	$0.275	NA	$0.000
Total	NA	**$3.768**	NA	**$0.000**

PTSID: 2601G TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	Apr-19	Sep-19	Mar-22

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	20%
Other as Percent of Construction:	64%

Bridge Group 51A - Rt 37 C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$5.768	NA	$0.000
Construction	NA	$45.000	NA	$0.000
Other	NA	$3.585	NA	$0.000
Contingency	NA	$4.500	NA	$0.000
Total	NA	**$58.853**	NA	**$0.000**

PTSID: 2601E TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	Apr-19	Aug-19	Oct-22

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	13%
Other as Percent of Construction:	8%

Bridge Group 53 - Union Village RR Bridge

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.886	NA	$0.445
Construction	NA	$1.975	NA	$0.000
Other	NA	$0.649	NA	$0.039
Contingency	NA	$0.301	NA	$0.000
Total	NA	**$3.811**	NA	**$0.484**

PTSID: 0145C TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	Sep-19	Dec-19	Oct-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	45%
Other as Percent of Construction:	33%

Bridge Group 54A - I-95 Kingston Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$1.100	NA	$0.767
Construction	NA	$15.800	NA	$0.000
Other	NA	$3.263	NA	$0.083
Contingency	NA	$1.162	NA	$0.000
Total	NA	**$21.325**	NA	**$0.849**

PTSID: 0143C TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	Mar-19	Jun-19	Nov-22

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	7%
Other as Percent of Construction:	21%

Bridge Group 58A - Division St

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$1.300	NA	$0.767
Construction	NA	$19.000	NA	$0.000
Other	NA	$2.666	NA	$0.104
Contingency	NA	$0.855	NA	$0.000
Total	NA	**$23.821**	NA	**$0.870**

PTSID: 0156D TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	Apr-19	Jul-19	Aug-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	7%
Other as Percent of Construction:	14%

Bridge Group 62 - Manville Br

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	NA	$0.500	NA	$0.124
Construction	NA	$4.000	NA	$0.000
Other	NA	$1.410	NA	$0.006
Contingency	NA	$0.300	NA	$0.000
Total	NA	**$6.210**	NA	**$0.130**

PTSID: 0014M TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Sep-19	Jan-20	Dec-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	12%
Other as Percent of Construction:	35%

Bridge Group 75A - I-95 Smith St

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	NA	$2.000	NA	$0.000
Construction	NA	$22.000	NA	$0.000
Other	NA	$4.379	NA	$0.000
Contingency	NA	$2.200	NA	$0.000
Total	NA	**$30.579**	NA	**$0.000**

PTSID: 0018C TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Mar-19	Jul-19	May-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	9%
Other as Percent of Construction:	20%

OPERATING

2018 Crack Sealing South and Central Regions Contract 2

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	NA	$0.000	NA	$0.000
Construction	NA	$0.575	NA	$0.000
Other	NA	$0.144	NA	$0.000
Contingency	NA	$0.000	NA	$0.000
Total	NA	**$0.719**	NA	**$0.000**

PTSID: 0105H TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Jan-19	May-19	Oct-19

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	
Other as Percent of Construction:	25%

2019 Paver Placed Elastomeric Surface Treatment C1

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	NA	$0.000	NA	$0.000
Construction	NA	$1.745	NA	$0.000
Other	NA	$0.216	NA	$0.000
Contingency	NA	$0.133	NA	$0.000
Total	NA	**$2.094**	NA	**$0.000**

PTSID: 2601D TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Jan-19	May-19	Oct-19

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	
Other as Percent of Construction:	12%

2019 Paver Placed Elastomeric Surface Treatment C2

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	NA	$0.000	NA	$0.000
Construction	NA	$2.500	NA	$0.000
Other	NA	$0.351	NA	$0.000
Contingency	NA	$0.120	NA	$0.000
Total	NA	**$2.971**	NA	**$0.000**

PTSID: 2601F TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Jan-19	May-19	Oct-19

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	
Other as Percent of Construction:	14%

2019 Rubberized Asphalt Chip Seal C1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.000	NA	$0.000
Construction	NA	$1.169	NA	$0.000
Other	NA	$0.252	NA	$0.000
Contingency	NA	$0.079	NA	$0.000
Total	NA	**$1.500**	NA	**$0.000**

PTSID: 2601C TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	Jan-19	May-19	May-20

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	
Other as Percent of Construction:	22%

Materials Lab - Quality Assurance

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.295	NA	$0.320
Construction	NA	$2.500	NA	$0.000
Other	NA	$0.180	NA	$0.006
Contingency	NA	$0.250	NA	$0.000
Total	NA	**$3.225**	NA	**$0.326**

PTSID: 9003E TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	14-Dec-18	Mar-19	Jul-20

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	12%
Other as Percent of Construction:	7%

Salt Storage Facility - East Providence

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.107	NA	$0.000
Construction	NA	$0.900	NA	$0.000
Other	NA	$0.156	NA	$0.001
Contingency	NA	$0.200	NA	$0.000
Total	NA	**$1.363**	NA	**$0.001**

PTSID: 0131M TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	Jul-19	Oct-19	Oct-20

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	12%
Other as Percent of Construction:	17%

PAVEMENT

Broad St Regeneration

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$1.665	NA	$0.851
Construction	NA	$7.150	NA	$0.000
Other	NA	$2.131	NA	$0.051
Contingency	NA	$0.600	NA	$0.000
Total	NA	**$11.546**	NA	**$0.902**

PTSID: 0004D TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	Jul-19	Oct-19	Apr-22

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	23%
Other as Percent of Construction:	30%

Central Pk & Battey Meetinghouse Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.322	NA	$0.015
Construction	NA	$3.650	NA	$0.000
Other	NA	$0.861	NA	$0.006
Contingency	NA	$0.350	NA	$0.000
Total	NA	**$5.182**	NA	**$0.022**

PTSID: 0173G TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	Apr-19	Aug-19	Jul-20

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	9%
Other as Percent of Construction:	24%

Old Summit Rd & Susan Bowen Rd (Rt 117 - Rt 117)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.250	NA	$0.041
Construction	NA	$0.800	NA	$0.000
Other	NA	$0.427	NA	$0.010
Contingency	NA	$0.070	NA	$0.000
Total	NA	**$1.547**	NA	**$0.051**

PTSID: 0173H TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	19-Oct-18	Feb-19	Dec-19

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	31%
Other as Percent of Construction:	53%

Old Tower Hill Rd (Rt 108 - Rt 1)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.342	NA	$0.092
Construction	NA	$2.500	NA	$0.000
Other	NA	$0.830	NA	$0.037
Contingency	NA	$0.243	NA	$0.000
Total	NA	**$3.915**	NA	**$0.129**

PTSID: 0055L TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	Jul-19	Oct-19	May-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	14%
Other as Percent of Construction:	33%

Pell Bridge Ramps - Phase 1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.850	NA	$0.085
Construction	NA	$6.500	NA	$0.000
Other	NA	$5.158	NA	$0.026
Contingency	NA	$0.650	NA	$0.000
Total	NA	**$13.158**	NA	**$0.111**

PTSID: 0050A TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	Sep-19	Feb-20	Dec-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	13%
Other as Percent of Construction:	79%

Rt 138A - Aquidneck Ave (E Main Rd - Green End Ave)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.396	NA	$0.076
Construction	NA	$4.764	NA	$0.000
Other	NA	$1.034	NA	$0.014
Contingency	NA	$0.396	NA	$0.000
Total	NA	**$6.590**	NA	**$0.091**

PTSID: 0082U TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	Jul-19	Oct-19	Sep-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	8%
Other as Percent of Construction:	22%

Rt 44 - Taunton Ave (Rt 1A/114 - Mass S/L)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.515	NA	$0.095
Construction	NA	$1.630	NA	$0.001
Other	NA	$0.875	NA	$0.000
Contingency	NA	$0.175	NA	$0.000
Total	NA	**$3.195**	NA	**$0.097**

PTSID: 0076R TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	Aug-19	Dec-19	May-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	32%
Other as Percent of Construction:	54%

Rt 6 - (Rt 102 - Rt 101)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	NA	$0.325	NA	$0.207
Construction	NA	$7.800	NA	$0.000
Other	NA	$1.189	NA	$0.066
Contingency	NA	$0.700	NA	$0.000
Total	NA	**$10.014**	NA	**$0.273**

PTSID: 0081Y TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	16-Nov-18	Jan-19	Sep-19

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	4%
Other as Percent of Construction:	15%

Rt 78 (Rt 1 - Conn S/L)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	NA	$0.365	NA	$0.290
Construction	NA	$4.725	NA	$0.000
Other	NA	$1.010	NA	$0.023
Contingency	NA	$0.600	NA	$0.000
Total	NA	**$6.700**	NA	**$0.313**

PTSID: 0081J TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	26-Oct-18	Feb-19	Dec-19

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	8%
Other as Percent of Construction:	21%

TRAFFIC

HSIP - Crosswalk & Sign Enhancements

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	NA	$0.258	NA	$0.000
Construction	NA	$0.592	NA	$0.000
Other	NA	$0.417	NA	$0.000
Contingency	NA	$0.133	NA	$0.000
Total	NA	**$1.400**	NA	**$0.000**

PTSID: 0091P TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Aug-19	Nov-19	Nov-20

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	44%
Other as Percent of Construction:	70%

HSIP C-3 North, Rte 146 RSA Improvements, Great Rd at St. Paul St, Greenville Rd at Killingly St

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	NA	$0.500	NA	$0.000
Construction	NA	$3.000	NA	$0.000
Other	NA	$0.711	NA	$0.079
Contingency	NA	$0.450	NA	$0.000
Total	NA	**$4.661**	NA	**$0.079**

PTSID: 0073V TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Sep-19	Dec-19	May-20

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	17%
Other as Percent of Construction:	24%

Intersection Safety Improvements 2019 C2

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	NA	$0.300	NA	$0.000
Construction	NA	$1.000	NA	$0.000
Other	NA	$0.705	NA	$0.000
Contingency	NA	$0.100	NA	$0.000
Total	NA	**$2.105**	NA	**$0.000**

PTSID: 0025Z TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Aug-19	Nov-19	Apr-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	30%
Other as Percent of Construction:	71%

Roadway Departure Mitigation - Non-Freeway Roadside Improvements 2019 C1

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	NA	$0.135	NA	$0.047
Construction	NA	$1.000	NA	$0.000
Other	NA	$0.960	NA	$0.026
Contingency	NA	$0.100	NA	$0.000
Total	NA	**$2.195**	NA	**$0.072**

PTSID: 0091T TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Nov-18	Feb-19	Apr-20

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	14%
Other as Percent of Construction:	96%

SRTS - Contract 2

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	NA	$0.560	NA	$0.347
Construction	NA	$0.990	NA	$0.000
Other	NA	$0.565	NA	$0.079
Contingency	NA	$0.060	NA	$0.000
Total	NA	**$2.175**	NA	**$0.426**

PTSID: 0162G TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Feb-19	Jun-19	Jun-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	57%
Other as Percent of Construction:	57%

SRTS - Infrastructure Improvement Grants - Contract 4

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	NA	$0.600	NA	$0.256
Construction	NA	$1.742	NA	$0.000
Other	NA	$0.790	NA	$0.004
Contingency	NA	$0.191	NA	$0.000
Total	NA	**$3.323**	NA	**$0.260**

PTSID: 0162D TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Sep-19	Jan-20	Sep-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	34%
Other as Percent of Construction:	45%

STC Misc Improvements 2019

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	NA	$0.150	NA	$0.000
Construction	NA	$1.150	NA	$0.000
Other	NA	$0.945	NA	$0.000
Contingency	NA	$0.130	NA	$0.000
Total	NA	**$2.375**	NA	**$0.000**

PTSID: 2601H TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Sep-19	Jan-20	Dec-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	13%
Other as Percent of Construction:	82%

STC Miscellaneous Improvements 2018

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	NA	$0.500	NA	$0.378
Construction	NA	$2.423	NA	$0.000
Other	NA	$0.860	NA	$0.122
Contingency	NA	$0.114	NA	$0.000
Total	NA	**$3.897**	NA	**$0.500**

PTSID: 0080E TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	10-Oct-18	Feb-19	Nov-20

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	21%
Other as Percent of Construction:	36%

Project Summary Lists
Insert A

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
FFY16									
BRIDGE									
0113U	Airport Connector & Route 2 Bridges (53C & 81B)	WAR	A-1	2	5	Dec-15	Mar-16	May-18	$5.8
0153E	Capron Road Bridge No. 792 (70A)	SMI	A-1	1	0	May-16	Sep-16	Nov-17	$2.4
0145B	Carolina Bridges (57F)	CHA, RIC	A-1	3	0	Sep-16	Mar-17	May-21	$4.9
0183B	Central Street Bridge No. 449 (70B)	NSM	A-1	1	0	Sep-16	Dec-16	Nov-17	$5.0
0144E	Harbor Junction Bridge No. 131 (57E)	PVD	A-1	0	1	Jan-16	Apr-16	Nov-18	$3.5
0166J	Mussey Brook Bridge No. 380 (56C)	LIN	A-2	1	0	Sep-16	Dec-16	Dec-17	$1.2
0171B	Newman Avenue Bridge No. 224 (57D)	EPR	A-2	1	0	Sep-16	Dec-16	Oct-18	$2.7
0031N	Old Sakonnet River Bridge Demolition (Superstructure)	POR, TIV	A-2	0	1	Sep-16	Feb-17	Sep-18	$9.4
0143U	Pawtucket Area Bridges (53B)	PAW	A-2	0	1	Jul-16	Nov-16	May-18	$5.7
0143K	Pawtucket Avenue Bridge No. 471 (57B)	EPR	A-2	1	0	Mar-16	Jul-16	Oct-17	$8.3
0012L	Providence Area Bridges Nos. 1080, 1082 (56B)	PVD	A-3	0	4	Sep-16	Dec-16	Nov-17	$2.0
0012R	Providence River Pedestrian Bridge	PVD	A-3	0	0	May-16	Sep-16	Aug-19	$17.0
0012N	Ramp EI Bridge No. 1083 (56A)	PVD	A-3	0	1	Jul-16	Oct-16	Jun-17	$0.5
0118A	Slatersville Stone Arch Bridge No. 273 (70C)	NSM	A-3	0	1	Sep-16	Jan-17	May-20	$8.1
0156C	South County Freeway Bridge No. 686 (52A)	WAR	A-3	1	0	Aug-16	Nov-16	Oct-18	$1.7
0168E	Tefft Hill Trail Bridge No. 592 (67T - B)	EXE, RIC	A-4	2	0	Mar-16	Jun-16	Jun-18	$4.5
0009N	Washington Bridge North No. 700 (57A T - J)	EPR, PVD	A-4	1	0	Sep-16	Feb-17	Dec-20	$17.5
0154A	Wood River & Holburton Bridges Nos. 261, 262 (58D)	HOP, RIC	A-4	2	0	Aug-16	Aug-17	Dec-18	$1.7
				16	**14**				**$102**
PAVEMENT									
0172C	1R Improvements to Smith Street	PVD	A-7	0	0	Sep-16	Jan-17	Dec-17	$3.4
0165X	High Street & Kingstown Road Improvements	SKS	A-7	0	0	Mar-16	Jun-16	Aug-17	$4.2
0079G	I-95 Resurfacing (Elmwood Avenue to Eddy St)	PVD	A-7	0	0	Sep-16	Dec-16	Nov-17	$3.8
0078U	Providence - Downtown Improvements, C-3	PVD	A-7	0	0	Mar-16	Jul-16	Dec-17	$2.6
0076N	Route 107 1R Improvements	BUR	A-7	0	0	Oct-15	Mar-16	Nov-16	$2.7
0139H	Route 138 Improvements	SKS	A-8	0	0	Jul-16	Sep-16	Nov-16	$0.6
0055K	Statewide Resurfacing C-2, 2017**	CRA, HOP, NSM, POR, RIC, WAR	A-8	0	0	Sep-16	Jan-17	Nov-17	$2.4
0007F	Two Mile Corner Reconstruction	MID	A-8	0	0	Jan-16	Apr-16	Sep-18	$8.6
				0	**0**				**$28**
TRAFFIC									
0153P	Bridge End Treatments - HSIP	STATEWIDE	A-8	0	0	May-16	Aug-16	Jul-17	$1.7
0091K	Coronado Road Pedestrian Enhancements	WAR	A-9	0	0	Jan-16	May-16	May-17	$2.3
0102J	East Bay/South, C-6 - STC	STATEWIDE	A-9	0	0	Jan-16	May-16	Dec-16	$0.8
0153R	Memorial Blvd. & Francis Street Improvements	PVD	A-9	0	0	Dec-15	Mar-16	Jun-17	$1.7
0071V	Mineral Spring Avenue HSIP	NPR	A-9	0	0	Jan-16	May-16	Jun-17	$2.1
0080D	Pedestrian and Intersection Safety Improvements - STC wit	BAR, BRI, JOH, NAR, PVD, WAR, WST	A-9	0	0	Sep-16	Dec-16	Oct-17	$1.3
0153N	Route 102 & Route 117 Improvements - Roundabout	COV, SCI, WGR	A-10	0	0	Sep-16	May-17	Aug-18	$2.4
0116S	Statewide LED Retrofit Project	STATEWIDE	A-10	0	0	Dec-15	Jul-16	Oct-17	$4.0
0072K	Traffic Signal Optimization, C-2	STATEWIDE	A-10	0	0	Mar-16	Jun-16	Apr-17	$1.0
0071T	Warwick - HSIP	WAR	A-10	0	0	May-16	Aug-16	Jun-17	$0.5
				0	**0**				**$18**
TAP/OTHER									
0021R	Blackstone River Bikeway - Segment 1A	PVD	A-8	0	0	Mar-16	Jul-16	Jun-17	$1.2

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
				0	**0**				**$1**
OPERATING									
0084S	Crack Sealing - Limited Access	STATEWIDE	A-4	0	0	Mar-16	Jun-16	Sep-16	$0.2
0084Z	Crack Sealing - North & East, 2016	STATEWIDE	A-4	0	0	Mar-16	Jun-16	Sep-16	$0.2
0084Y	Crack Sealing - South & Central, 2016	STATEWIDE	A-5	0	0	Mar-16	Jun-16	Sep-16	$0.2
0084H	Paver Placed Elastomeric Surface Treatment 2016	FOS, RIC	A-5	0	0	Mar-16	Jun-16	Sep-16	$0.7
0132G	Portsmouth Maintenance Facility	POR	A-5	0	0	Nov-15	Mar-16	May-17	$6.2
0084G	Rubberized Asphalt Chip Seal 2016	CUM, GLO, HOP	A-5	0	0	Mar-16	May-16	May-17	$1.2
7006H	Statewide Fence 2017-2019	STATEWIDE	A-5	0	0	Aug-16	Nov-16	Feb-20	$0.7
7006G	Statewide Guardrail 2017-2019	STATEWIDE	A-6	0	0	Jun-16	Sep-16	Jan-20	$3.3
7006J	Statewide Impact Attenuator 2017-2019	STATEWIDE	A-6	0	0	Sep-16	Dec-16	Feb-20	$1.9
0073L	Statewide Pavement Striping - Central, 2016-2017	STATEWIDE	A-6	0	0	Mar-16	May-16	Oct-17	$2.4
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	BAR, CRA, CUM, EGR, EPR, EXE, HOP, JAM, JOH, LIN, NKS, NPR, NPT, NSM, PAW, POR, PVD, RIC, SMI, TIV, WAR, WES, WGR, WST	A-6	0	0	Mar-16	Jun-16	Nov-17	$3.1
0073K	Statewide Pavement Striping - South, 2016-2017	STATEWIDE	A-6	0	0	Mar-16	Jun-16	Oct-17	$2.1
				0	**0**				**$22**
				16	**14**				**$172**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	0	7	42	49

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
FFY17									
BRIDGE									
0170C	Baker Pines Bridge No. 593	RIC	A-11	1	0	May-17	Feb-18	Oct-20	$7.0
0114L	Central RI Bridges - Group 12 (29 Bridges)	CHA, COV, CRA, EGR, HOP, PVD, RIC, WAR, WGR, WST	A-11	0	29	Sep-17	Jan-18	Jul-20	$5.8
0114S	Cumberland I-295 Corridor Bridges (37T - I)	CUM	A-11	4	0	Apr-17	Dec-17	May-20	$15.9
0168H	Hope Valley Bridges (69D)	COV, FOS, HOP, RIC	A-11	0	5	Jul-17	Oct-17	Sep-19	$2.1
0143W	Horton Farm Bridge No. 472 (57M)	EPR	A-11	1	0	Sep-17	Feb-18	Nov-19	$13.2
0013M	I-195 Corridor Bridges (77)	EPR, PVD	A-12	2	3	Sep-17	Jan-18	Jun-19	$12.4
0114U	I-295 Bridges Contract 2	JOH	A-12	6	0	Sep-17	Mar-18	May-21	$34.5
0114T	I-295 Bridges Contract I	CRA	A-12	4	0	Sep-17	Mar-18	May-21	$17.0
0114R	I-95 Corridor Bridge Nos. 56101, 56121, 56201, 56221 (3T	PAW	A-12	4	0	Sep-17	Mar-18	Apr-21	$15.4
0114P	I-95 North & South Bridges at Toll Gate Road Nos. 683, 68	WAR	A-12	2	0	Sep-17	Mar-18	Dec-19	$19.2
0114N	Oxford Street Bridge No. 653 (2T)	PVD	A-13	1	0	Aug-17	Feb-18	Jun-20	$8.5
0016J	Pine Street Bridge No. 548 (31)	PAW	A-13	1	0	Sep-17	Dec-17	Nov-18	$6.8
0027B	Reconstruction of the Route 6/10 Interchange	PVD	A-13	9	0	May-17	Dec-17	Nov-23	$253.8
0013L	Route 146 Corridor Bridges (38)	NSM	A-13	2	0	Sep-17	Jan-18	Dec-19	$6.8
0014F	Simmonsville Bridge No. 326 (57C)	JOH	A-13	1	0	Sep-17	Jan-18	May-19	$1.5
0168C	Victory Highway Bridge No. 589 (71)	WGR	A-14	1	0	Aug-17	Oct-17	Sep-21	$12.3
0114K	Wood River Valley Bridge No. 404, I-95 North & South (7T	HOP, RIC	A-14	1	0	Apr-17	Jan-18	Aug-20	$12.1
				40	**37**				**$444**
PAVEMENT									
0173U	1 R Improvements to Winsor Avenue	JOH, SCI	A-16	0	0	Sep-17	Jan-18	Jul-18	$1.1
0007C	East Main Road 1R Improvements	POR	A-16	0	0	Dec-16	Apr-17	Dec-18	$6.4
0088A	I-95 Resurfacing (Rt 2 to Service Avenue)	WAR	A-16	0	0	Jul-17	Oct-17	Oct-18	$7.0
0082C	I-95 Resurfacing, C-2 (Pawtucket)	PAW	A-16	0	0	Jul-17	Oct-17	Sep-18	$3.0
0081D	Improvements to US Route 1 (South Kingstown)	SKS	A-16	0	0	Sep-17	Feb-18	Aug-18	$5.3
0081K	Pavement Preservation to Rt 1A (Newport Ave)	PAW	A-17	0	0	Sep-17	Jan-18	Dec-18	$3.1
0081W	Route 146 Improvements	LIN, NPR, PVD	A-17	0	0	Feb-17	May-17	Nov-17	$4.7
0081R	Route 24 Improvements	POR	A-17	0	0	Jun-17	Oct-17	Oct-18	$5.2
0166H	Route 4 Improvements, C-2	EGR, NKS, WAR	A-17	0	0	Oct-16	Jan-17	May-18	$4.1
0173S	Snell Road Improvements	LCM	A-17	0	0	Jul-17	Oct-17	Dec-17	$0.9
0173Z	US Route 6 Hartford Ave	JOH, SCI	A-18	0	0	Sep-17	Dec-17	May-19	$5.9
0165V	Woodville Road Improvements	HOP, RIC	A-18	0	0	Aug-17	Oct-17	Sep-18	$3.1
				0	**0**				**$50**
TRAFFIC									
0025E	Coventry - Local Safety Improvements	COV	A-19	0	0	May-17	Sep-17	May-18	$0.3
0025F	Cranston - Local Safety Improvements	CRA	A-19	0	0	Aug-17	Nov-17	Nov-18	$0.5
0153T	Diamond Hill Road Improvements at Mendon Road	WNS	A-19	0	0	Sep-17	Jan-18	Nov-19	$1.5
0025J	High Friction Surface Treatments 2016	STATEWIDE	A-19	0	0	Jan-17	Apr-17	Sep-17	$0.6
0073Z	HSIP-Intersection Safety Improvements to Route 108 at Cu	SKS	A-19	0	0	Sep-17	Jan-18	Sep-18	$0.7
0061K	Improvements to Rt 44/100 Intersection and Chepachet Riv	GLO	A-20	0	0	Jan-17	Mar-17	May-18	$1.5
0011D	Intersection Safety Improvements Newport, Warwick, John	JOH, NPT, WAR	A-20	0	0	Sep-17	Jan-18	Nov-18	$1.1
0025P	Statewide Road Diet 2017	STATEWIDE	A-20	0	0	Aug-17	Nov-17	Aug-18	$0.6
0072J	Traffic Signal Optimization, C-3, 2016	STATEWIDE	A-20	0	0	Feb-17	May-17	Jun-18	$1.4
				0	**0**				**$8**

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
TAP/OTHER									
0021U	Blackstone Bikeway 8C	NSM, WNS	A-18	0	0	Jun-17	Sep-17	Nov-18	$2.8
0006A	Rhodeworks Toll Facilities	STATEWIDE	A-18	0	0	Dec-16	Dec-17	Dec-20	$42.0
				0	**0**				**$45**
STORMWATER									
0166M	High Street/Kingstown Road Stormwater Mitigation	SKS	A-18	0	0	Mar-17	Jun-17	Sep-17	$0.2
				0	**0**				**$0**
OPERATING									
0084C	2017 Crack Sealing Limited Access	STATEWIDE	A-14	0	0	Apr-17	Jul-17	Sep-17	$0.5
0084B	2017 Crack Sealing North and East Regions	STATEWIDE	A-14	0	0	Apr-17	Jul-17	Sep-17	$0.5
0084A	2017 Crack Sealing South and Central Regions	STATEWIDE	A-14	0	0	Apr-17	Jul-17	Oct-17	$0.6
0086Y	2017 Paver Placed Elastomeric Surface Treatment	LIN, RIC, SKS, TIV	A-15	0	0	Apr-17	Jun-17	Dec-17	$1.2
0086X	2017 Rubberized Asphalt Chip Sealing	COV, FOS, GLO, HOP, SCI, SKS	A-15	0	0	Apr-17	Jul-17	Jun-18	$2.0
0073M	2017-2018 Statewide Pavement Striping -North	BUR, CFA, CUM, GLO, LIN, NPR, NSM, PAW, SMI, WNS	A-15	0	0	Feb-17	May-17	Oct-18	$1.8
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	CRA, PVD, WAR	A-15	7	18	May-17	Jul-17	Apr-19	$5.5
0073J	Statewide Pavement Striping Eastbay 17-18	STATEWIDE	A-15	0	0	Feb-17	May-17	Aug-18	$1.9
				7	**18**				**$14**
				47	**55**				**$561**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	0	20	29	49

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
FFY18									
BRIDGE									
0015A	Aquidneck Island Bridge Preservation	MID, NAR, NPT, NSH, POR, TIV	A-21	0	22	Sep-18	Nov-18	May-21	$5.4
0201B	Barbs Hill Road Bridge (58E)	COV	A-21	1	0	Jul-18	Sep-18	Jun-20	$1.5
0143A	Big River Bridge	WGR	A-21	0	1	Nov-17	Mar-18	Jan-21	$2.3
0013P	Bridge Group 06	PVD	A-21	0	7	Sep-18	Dec-18	May-21	$7.7
0194C	Bridge Group 59A - Park Ave RR	CRA	A-21	1	0	Apr-18	Jul-19	Aug-21	$5.9
0013F	Bridge Preservation BG - 05	EGR, EXE, WAR, WGR	A-22	0	12	Sep-18	Dec-18	Dec-20	$7.3
0014D	Centerville Rd Bridge	WAR	A-22	1	0	Dec-17	Mar-18	Apr-20	$3.8
0013U	East Bay Bridge Preservation	BAR, EPR, WRN	A-22	0	20	Aug-18	Oct-18	May-21	$6.5
0114J	Farnum Pike Bridges	NSM	A-22	0	2	Feb-18	Jan-19	Jun-22	$10.0
0017G	Geneva Pond Bridge	PVD	A-22	1	0	May-18	Aug-18	May-20	$2.5
0013G	I-295 Bridges - Bridge Group 09	CRA, JOH	A-23	0	9	Sep-18	Dec-18	May-20	$2.7
0114V	I-295 Bridges Contract 3	JOH	A-23	2	0	Nov-17	Oct-18	Oct-22	$10.7
0015B	Lafayette Road Bridge	NKS	A-23	1	0	Aug-18	Nov-18	Aug-20	$5.9
0167C	Louisquisset Ramp Bridge	PVD	A-23	1	0	May-18	Aug-18	Nov-20	$3.7
0201A	Railroad Avenue Bridge	BUR	A-23	1	0	Oct-17	Jan-18	Nov-18	$1.7
0145Q	Reconstruction of Howard Road Bridge	CUM	A-24	1	0	Sep-18	Jan-19	Jun-20	$0.9
0014Z	Replacement of Louisquisset Pike Bridge	LIN	A-24	1	0	Mar-18	Feb-19	Dec-21	$10.0
0013S	RI-146 Area Bridges- Contract 1	NSM, PVD	A-24	0	7	Aug-18	Nov-18	May-20	$3.6
0017E	Woonasquatucket River Bridge	PVD	A-24	1	0	Nov-17	Aug-18	Jun-21	$6.7
				12	**80**				**$99**
PAVEMENT									
0130E	1 R Improvements to Reservoir Avenue	CRA	A-26	0	0	Jan-18	Apr-18	Dec-18	$4.0
0173K	1 R Improvements to Rockland Road	SCI	A-26	0	0	Mar-18	Jun-18	Nov-18	$1.4
0061A	1R Improvements to Route 44 - Contract 3B (RIDOT Maint	GLO, SMI	A-26	0	0	Sep-18	Dec-18	May-20	$7.4
0012Q	I-195 Relocate Waterfront Parks	PVD	A-27	0	0	Dec-17	Mar-18	Aug-19	$6.1
0012T	I-195 Relocation, Gano St, Contract 18	PVD	A-27	0	0	Sep-18	Dec-18	Jun-20	$1.6
0171D	Improvement to Nayatt Rd	BAR	A-27	0	0	May-18	Sep-18	Aug-19	$2.7
0165J	Improvements to Railroad Street	LIN	A-27	0	0	Mar-18	Jun-18	Nov-18	$2.3
0138B	Rt 6A (Hartford Ave, C-2)	JOH	A-27	0	0	Apr-18	Jun-18	Oct-18	$1.2
				0	**0**				**$27**
TRAFFIC									
0025N	2017 Statewide Intersection Safety Improvements	CRA, PVD, WAR	A-28	0	0	Feb-18	May-18	Jul-19	$2.1
0025K	2018 Statewide Intersection Safety Improvements	EGR, EPR, LIN, PVD, WAR	A-28	0	0	Aug-18	Oct-18	May-20	$0.7
0011E	Aquidneck Avenue HSIP	MID	A-28	0	0	Sep-18	Nov-18	May-20	$0.5
0076Z	Aquidneck Avenue Improvements	MID	A-29	0	0	Dec-17	Feb-18	Dec-19	$1.7
0091S	High Friction Surface Treatment 2018	CRA, GLO	A-29	0	0	Jun-18	Aug-18	Dec-19	$0.8
0072Z	HSIP - Rt 1, S. County Median Guardrail	CHA, WES	A-29	0	0	Sep-18	Nov-18	Jul-19	$2.3
0073X	Intersection Safety Improvements to Rt 114 between Bear	CUM	A-29	0	0	Mar-18	Jun-18	Oct-20	$7.3
0025R	Intersection Safety Imprv to Rt 44/Smithfield Commons-Du	SMI	A-29	0	0	Jul-18	Oct-18	May-20	$0.6
0071P	Metacom Avenue - HSIP	BRI, WRN	A-30	0	0	Aug-18	Oct-18	May-20	$3.0
0025Q	Roadway Departure Mitigation - Guardrail and Median Impr	NSM, WAR	A-30	0	0	Oct-17	Feb-18	Jul-18	$1.6
0025S	Roadway Departure Mitigation - Horitzontal Curve Enhance	CRA, EPR, LIN, NKS, PVD, SMI, WAR	A-30	0	0	Jun-18	Oct-18	Dec-19	$1.1

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
0073S	Route 146 Guide Sign Improvements North C-1 (North Smit	NSM	A-30	0	0	Jan-18	Mar-18	Nov-19	$1.5
0162A	SRTS- Contract 1 (Cran, E Prov)	CRA, EPR	A-30	0	0	Mar-18	Jun-18	Dec-18	$1.1
0080H	STC - Allens Avenue at Terminal and Ernest	PVD	A-31	0	0	Feb-18	May-18	Aug-19	$0.7
0080C	STC - Statewide Pedestrian and Intersection Safety Improv	BAR, CUM, EGR, JAM, LCM, LIN, TIV, WAR, WST	A-31	0	0	Jun-18	Sep-18	Nov-19	$1.5
				0	**0**				**$26**
TAP/OTHER									
0021S	Blackstone River Bikeway Segment 8B-1	WNS	A-28	0	0	Apr-18	Jun-18	Oct-19	$2.5
0026P	Trestle Trail West Section Bridges	COV	A-28	0	0	Feb-18	Jun-18	Mar-20	$3.2
				0	**0**				**$6**
OPERATING									
0105F	2018 Crack Sealing North and East Regions	STATEWIDE	A-24	0	0	Dec-17	Mar-18	Sep-18	$0.7
0105B	2018 Crack Sealing South and Central Regions	STATEWIDE	A-25	0	0	Dec-17	Mar-18	Aug-18	$0.7
0105C	2018 Limited Access Crack Sealing	STATEWIDE	A-25	0	0	May-18	Jul-18	Oct-18	$0.3
0105G	2018 Paver Placed Elastomeric Surface Treatment C- 2	EPR, NKS, PVD, SCI, WAR	A-25	0	0	May-18	Aug-18	Dec-18	$2.0
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	JAM, NSM, SCI, WST	A-25	0	0	Dec-17	Feb-18	Oct-18	$1.2
0105A	2018 Rubberized Asphalt Chip Sealing C- 2	EXE, HOP, RIC, SCI, SKS	A-25	0	0	May-18	Jul-18	Jun-19	$1.5
0105E	2018 Rubberized Asphalt Chip Sealing C-1	BUR, COV, CUM, FOS, GLO, SCI	A-26	0	0	Dec-17	Feb-18	Jun-19	$1.4
0131L	Salt Storage Facility - Portsmouth	POR	A-26	0	0	Sep-18	Jan-19	Dec-19	$1.2
				0	**0**				**$9**
				12	**80**				**$167**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	5	35	12	52

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
FFY19									
BRIDGE									
0013A	Bridge Group 01	PVD	A-32	0	5	Mar-19	Jun-19	May-22	$8.0
0013N	Bridge Group 03 - I-95	PAW	A-32	0	11	Aug-19	Jan-20	Oct-21	$7.0
0114W	Bridge Group 12A - Sandy Bottom	COV	A-32	1	0	Jul-19	Nov-19	Jun-21	$2.8
0013V	Bridge Group 16A	FOS, GLO, PVD, SCI, SMI	A-32	0	14	Jun-19	Sep-19	Sep-21	$6.0
0015C	Bridge Group 16B	FOS, JOH, PVD, SCI	A-32	0	17	Sep-19	Jan-20	Dec-21	$9.0
0013W	Bridge Group 17	BUR, CUM, LIN, NPR, NSM, SMI	A-33	0	17	Sep-19	Jan-20	Dec-21	$5.0
0031Y	Bridge Group 18B	EGR, NKS	A-33	0	15	May-19	Aug-19	Sep-21	$2.1
0013K	Bridge Group 30 - Broad St South & Elmwood Ave	PVD	A-33	2	0	Aug-19	Nov-19	Dec-21	$20.0
0017D	Bridge Group 38A - Branch River	NSM	A-33	1	0	Jan-19	Apr-19	Jun-21	$2.2
0015D	Bridge Group 40B - Bath St East	PVD	A-33	1	0	Mar-19	Jul-19	May-21	$2.3
2601G	Bridge Group 44A - Silver Creek	BRI	A-34	1	0	Apr-19	Sep-19	Mar-22	$1.9
2601E	Bridge Group 51A - Rt 37 C-2	CRA, WAR	A-34	4	11	Apr-19	Aug-19	Oct-22	$45.0
0145C	Bridge Group 53 - Union Village RR Bridge	NSM	A-34	1	0	Sep-19	Dec-19	Oct-21	$2.0
0143C	Bridge Group 54A - I-95 Kingston Rd	RIC	A-34	1	0	Mar-19	Jun-19	Nov-22	$15.8
0156D	Bridge Group 58A - Division St	EGR	A-34	1	0	Apr-19	Jul-19	Aug-21	$19.0
0014M	Bridge Group 62 - Manville Br	CUM	A-35	1	0	Sep-19	Jan-20	Dec-21	$4.0
0018C	Bridge Group 75A - I-95 Smith St	PVD	A-35	1	4	Mar-19	Jul-19	May-21	$22.0
				15	**94**				**$174**
PAVEMENT									
0004D	Broad St Regeneration	CFA, CUM, PAW	A-36	0	0	Jul-19	Oct-19	Apr-22	$7.2
0173G	Central Pk & Battey Meetinghouse Rd	SCI	A-36	0	0	Apr-19	Aug-19	Jul-20	$3.7
0173H	Old Summit Rd & Susan Bowen Rd (Rt 117 - Rt 117)	COV	A-37	0	0	Oct-18	Feb-19	Dec-19	$0.8
0055L	Old Tower Hill Rd (Rt 108 - Rt 1)	SKS	A-37	0	0	Jul-19	Oct-19	May-21	$2.5
0050A	Pell Bridge Ramps - Phase 1	MID, NPT	A-37	0	0	Sep-19	Feb-20	Dec-21	$6.5
0082U	Rt 138A - Aquidneck Ave (E Main Rd - Green End Ave)	MID	A-37	0	0	Jul-19	Oct-19	Sep-21	$4.8
0076R	Rt 44 - Taunton Ave (Rt 1A/114 - Mass S/L)	EPR	A-37	0	0	Aug-19	Dec-19	May-21	$1.6
0081Y	Rt 6 - (Rt 102 - Rt 101)	SCI	A-38	0	0	Nov-18	Jan-19	Sep-19	$7.8
0081J	Rt 78 (Rt 1 - Conn S/L)	WES	A-38	0	0	Oct-18	Feb-19	Dec-19	$4.7
				0	**0**				**$40**
TRAFFIC									
0091P	HSIP - Crosswalk & Sign Enhancements	CRA, POR, PVD, RIC, WAR, WGR	A-38	0	0	Aug-19	Nov-19	Nov-20	$0.6
0073V	HSIP C-3 North, Rte 146 RSA Improvements, Great Rd at	NSM	A-38	0	0	Sep-19	Dec-19	May-20	$3.0
0025Z	Intersection Safety Improvements 2019 C2	EPR, PVD	A-38	0	0	Aug-19	Nov-19	Apr-21	$1.0
0091T	Roadway Departure Mitigation - Non-Freeway Roadside Im	STATEWIDE	A-39	0	0	Nov-18	Feb-19	Apr-20	$1.0
0162G	SRTS - Contract 2	NAR	A-39	0	0	Feb-19	Jun-19	Jun-21	$1.0
0162D	SRTS - Infrastructure Improvement Grants - Contract 4	WRN	A-39	0	0	Sep-19	Jan-20	Sep-21	$1.7
2601H	STC Misc Improvements 2019	COV, EPR, HOP, JAM, JOH, LIN, NPR, NSM, POR, TIV, WES, WGR	A-39	0	0	Sep-19	Jan-20	Dec-21	$1.2
0080E	STC Miscellaneous Improvements 2018	COV, CUM, LIN, NSM, POR, PVD, SMI, WAR	A-39	0	0	Oct-18	Feb-19	Nov-20	$2.4

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
				0	**0**				**$12**
OPERATING									
0105H	2018 Crack Sealing South and Central Regions Contract 2	STATEWIDE	A-35	0	0	Jan-19	May-19	Oct-19	$0.6
2601D	2019 Paver Placed Elastomeric Surface Treatment C1	COV, CRA, CUM	A-35	0	0	Jan-19	May-19	Oct-19	$1.7
2601F	2019 Paver Placed Elastomeric Surface Treatment C2	CRA, RIC, SCI, SKS	A-35	0	0	Jan-19	May-19	Oct-19	$2.5
2601C	2019 Rubberized Asphalt Chip Seal C1	BUR, GLO, SCI	A-36	0	0	Jan-19	May-19	May-20	$1.2
9003E	Materials Lab - Quality Assurance	PVD	A-36	0	0	Dec-18	Mar-19	Jul-20	$2.5
0131M	Salt Storage Facility - East Providence	EPR	A-36	0	0	Jul-19	Oct-19	Oct-20	$0.9
				0	**0**				**$9**
				15	**94**				**$235**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	34	6	0	0	40

Changes from Last Quarter
Insert A

Schedule Changes Since Last Quarter

	Milestone	Last Quarter	Current Quarter	+/-	Comments
In Design					
0004D	**Broad St Regeneration**				Delay due to municipality coordination
	Advertise	3/29/2019	7/31/2019	-124	
	NTP	7/31/2019	10/31/2019	-92	
Advertised					
0114J	**Farnum Pike Bridges**				Delay due to Administrative Review
	NTP	11/30/2018	1/31/2019	-62	
9003E	**Materials Lab - Quality Assurance**				Third Party Delay
	Advertise	11/30/2018	12/14/2018	-14	
0173H	**Old Summit Rd & Susan Bowen Rd (Rt 117 - Rt 117)**				Achieved Advertisement
	Advertise	10/30/2018	10/19/2018	11	
0014Z	**Replacement of Louisquisset Pike Bridge**				Delay due to Administrative Review
	NTP	11/30/2018	2/28/2019	-90	
	Substantially Complete	6/30/2021	12/31/2021	-184	
0081Y	**Rt 6 - (Rt 102 - Rt 101)**				Achieved Advertisement
	Advertise	11/30/2018	11/16/2018	14	
0081J	**Rt 78 (Rt 1 - Conn S/L)**				Achieved Advertisement
	Advertise	10/31/2018	10/26/2018	5	
0080E	**STC Miscellaneous Improvements 2018**				Achieved Advertisement
	Advertise	10/31/2018	10/10/2018	21	
In Construction					
0061A	**1R Improvements to Route 44 - Contract 3B (RIDOT Maintance Facility to**				Accelerated NTP
	NTP	1/30/2019	12/18/2018	43	
0025K	**2018 Statewide Intersection Safety Improvements**				Accelerated NTP
	NTP	12/31/2018	10/26/2018	66	
0011E	**Aquidneck Avenue HSIP**				Accelerated NTP; Revised Substantial Completion at NTP
	NTP	12/31/2018	11/15/2018	46	
	Substantially Complete	9/30/2020	5/31/2020	122	
0015A	**Aquidneck Island Bridge Preservation**				Accelerated NTP
	NTP	1/31/2019	11/26/2018	66	
0013P	**Bridge Group 06**				Accelerated NTP
	NTP	1/31/2019	12/18/2018	44	
0013F	**Bridge Preservation BG - 05**				Achieved NTP
	NTP	12/31/2018	12/5/2018	26	
0013U	**East Bay Bridge Preservation**				Achieved NTP
	NTP	10/31/2018	10/29/2018	2	
0072Z	**HSIP - Rt 1, S. County Median Guardrail**				Accelerated NTP; Revised Substantial Completion at NTP
	NTP	2/28/2019	11/14/2018	106	
	Substantially Complete	10/31/2019	7/31/2019	92	
0012T	**I-195 Relocation, Gano St, Contract 18**				Achieved NTP
	NTP	12/31/2018	12/6/2018	25	
0013G	**I-295 Bridges - Bridge Group 09**				Achieved NTP
	NTP	12/31/2018	12/5/2018	26	
0114V	**I-295 Bridges Contract 3**				Accelerated NTP
	NTP	11/30/2018	10/30/2018	31	
0201V	**I-95 Corridor Preservation - Bridge Washing (58C)**				Contractor delays
	Substantially Complete	12/31/2018	4/30/2019	-120	
0025R	**Intersection Safety Imprv to Rt 44/Smithfield Commons-Dual Turn Lanes**				Accelerated NTP
	NTP	11/30/2018	10/5/2018	56	
0015B	**Lafayette Road Bridge**				Achieved NTP
	NTP	11/30/2018	11/15/2018	15	
0071P	**Metacom Avenue - HSIP**				Accelerated NTP
	NTP	12/28/2018	10/29/2018	60	
0006A	**Rhodeworks Toll Facilities**				NEPA process not completed when initially anticipated by RIDOT

Schedule Changes Since Last Quarter

	Milestone	Last Quarter	Current Quarter	+/-	Comments
	Substantially Complete	6/30/2019	12/31/2020	-550	
0013S	**RI-146 Area Bridges- Contract 1**				Achieved NTP; Revised Substantial Completion at NTP
	NTP	11/30/2018	11/15/2018	15	
	Substantially Complete	4/30/2021	5/31/2020	334	
0025S	**Roadway Departure Mitigation - Horitzontal Curve Enhancements**				Achieved NTP
	NTP	10/31/2018	10/1/2018	30	
Complete					
0130E	**1 R Improvements to Reservoir Avenue**				Accelerated Completion
	Substantially Complete	12/31/2020	12/14/2018	748	
0173K	**1 R Improvements to Rockland Road**				Accelerated Completion
	Substantially Complete	5/31/2019	11/9/2018	203	
0073M	**2017-2018 Statewide Pavement Striping -North**				Accelerated Completion
	Substantially Complete	4/30/2019	10/31/2018	181	
0105F	**2018 Crack Sealing North and East Regions**				Accelerated Completion
	Substantially Complete	10/31/2018	9/5/2018	56	
0105B	**2018 Crack Sealing South and Central Regions**				Accelerated Completion
	Substantially Complete	10/31/2018	8/15/2018	77	
0105C	**2018 Limited Access Crack Sealing**				Achieved Completion
	Substantially Complete	10/31/2018	10/30/2018	1	
0105G	**2018 Paver Placed Elastomeric Surface Treatment C- 2**				Delay due to Additional Work and Utility Work Restrictions
	Substantially Complete	11/30/2018	12/13/2018	-13	
0105D	**2018 Paver Placed Elastomeric Surface Treatment C-1**				Accelerated Completion
	Substantially Complete	11/30/2018	10/11/2018	50	
0021U	**Blackstone Bikeway 8C**				Accelerated Completion
	Substantially Complete	10/31/2019	11/13/2018	352	
0025F	**Cranston - Local Safety Improvements**				Achieved Completion
	Substantially Complete	11/30/2018	11/2/2018	28	
0007C	**East Main Road 1R Improvements**				Third Party Delay
	Substantially Complete	11/30/2018	12/6/2018	-6	
0144E	**Harbor Junction Bridge No. 131 (57E)**				Accelerated Completion
	Substantially Complete	6/30/2019	11/28/2018	214	
0088A	**I-95 Resurfacing (Rt 2 to Service Avenue)**				Accelerated Completion
	Substantially Complete	11/30/2018	10/5/2018	56	
0165J	**Improvements to Railroad Street**				Accelerated Completion
	Substantially Complete	5/31/2019	11/30/2018	182	
0011D	**Intersection Safety Improvements Newport, Warwick, Johnston**				Accelerated Completion
	Substantially Complete	4/30/2019	11/2/2018	179	
0171B	**Newman Avenue Bridge No. 224 (57D)**				Achieved Completion
	Substantially Complete	10/31/2018	10/5/2018	26	
0081K	**Pavement Preservation to Rt 1A (Newport Ave)**				Accelerated Completion
	Substantially Complete	5/31/2019	12/14/2018	168	
0016J	**Pine Street Bridge No. 548 (31)**				Accelerated Completion
	Substantially Complete	6/30/2019	11/13/2018	229	
0201A	**Railroad Avenue Bridge**				Accelerated Completion
	Substantially Complete	6/30/2019	11/15/2018	227	
0081R	**Route 24 Improvements**				Accelerated Completion
	Substantially Complete	3/31/2019	10/18/2018	164	
0138B	**Rt 6A (Hartford Ave, C-2)**				Accelerated Completion
	Substantially Complete	11/30/2018	10/24/2018	37	
0156C	**South County Freeway Bridge No. 686 (52A)**				Accelerated Completion
	Substantially Complete	5/31/2019	10/9/2018	234	
0162A	**SRTS- Contract 1 (Cran, E Prov)**				Accelerated Completion
	Substantially Complete	5/31/2019	12/11/2018	171	
0073J	**Statewide Pavement Striping Eastbay 17-18**				Accelerated Completion
	Substantially Complete	5/31/2019	8/9/2018	295	
0154A	**Wood River & Holburton Bridges Nos. 261, 262 (58D)**				Achieved Completion

Schedule Changes Since Last Quarter

Milestone	Last Quarter	Current Quarter	+/-	Comments
Substantially Complete	12/31/2018	12/14/2018	17	

Budget Changes Since Last Quarter

PTS	NAME	Last Quarter	Current Quarter	+/-	
In Design					
2601E	Bridge Group 51A - Rt 37 C-2	$39.223	$58.853	$19.630	Adjusted for revised project scope. Phase I and Phase II funding is being combined
Subtotal				**$19.630**	
Advertised					
0114J	Farnum Pike Bridges	$13.443	$13.369	($0.074)	Revised to reflect low bid
Subtotal				**($0.074)**	
In Construction					
0061A	1R Improvements to Route 44 - Contract 3B (RIDOT M	$9.513	$9.956	$0.443	Revised for NTP Budget
0025K	2018 Statewide Intersection Safety Improvements	$2.192	$1.784	($0.408)	Revised for NTP Budget
0011E	Aquidneck Avenue HSIP	$2.112	$2.215	$0.103	Revised for NTP Budget
0015A	Aquidneck Island Bridge Preservation	$10.153	$8.080	($2.073)	Revised for NTP Budget
0013P	Bridge Group 06	$11.731	$10.427	($1.304)	Revised for NTP Budget
0013F	Bridge Preservation BG - 05	$9.820	$10.768	$0.948	Revised for NTP Budget
0072Z	HSIP - Rt 1, S. County Median Guardrail	$4.262	$3.104	($1.158)	Revised for NTP Budget
0012T	I-195 Relocation, Gano St, Contract 18	$3.176	$3.206	$0.030	Revised for NTP Budget
0013G	I-295 Bridges - Bridge Group 09	$4.642	$4.637	($0.005)	Revised for NTP Budget
0015B	Lafayette Road Bridge	$6.369	$8.742	$2.373	Revised for NTP Budget; includes Early Completion Incentive
0071P	Metacom Avenue - HSIP	$5.675	$5.700	$0.025	Revised for NTP Budget
0013S	RI-146 Area Bridges- Contract 1	$7.374	$7.112	($0.262)	Revised for NTP Budget
0025S	Roadway Departure Mitigation - Horitzontal Curve Enh	$1.197	$1.797	$0.600	Revised for NTP Budget
Subtotal				**($0.690)**	
Total				**$18.866**	

Index of Projects by Municipality
Insert A

Index of Projects by Municipality

PTSID	Project Name	Type	Appendix
BARRINGTON			
0013U	East Bay Bridge Preservation	BRIDGE	A-22
0171D	Improvement to Nayatt Rd	PAVEMENT	A-27
0080D	Pedestrian and Intersection Safety Improvements - STC with Albion Beacon	TRAFFIC	A-9
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
BRISTOL			
2601G	Bridge Group 44A - Silver Creek	BRIDGE	A-34
0071P	Metacom Avenue - HSIP	TRAFFIC	A-30
0080D	Pedestrian and Intersection Safety Improvements - STC with Albion Beacon	TRAFFIC	A-9
BURRILLVILLE			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0105E	2018 Rubberized Asphalt Chip Sealing C-1	OPERATING	A-26
2601C	2019 Rubberized Asphalt Chip Seal C1	OPERATING	A-36
0013W	Bridge Group 17	BRIDGE	A-33
0201A	Railroad Avenue Bridge	BRIDGE	A-23
0076N	Route 107 1R Improvements	PAVEMENT	A-7
CENTRAL FALLS			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0004D	Broad St Regeneration	PAVEMENT	A-36
CHARLESTOWN			
0145B	Carolina Bridges (57F)	BRIDGE	A-1
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0072Z	HSIP - Rt 1, S. County Median Guardrail	TRAFFIC	A-29
COVENTRY			
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-15
0105E	2018 Rubberized Asphalt Chip Sealing C-1	OPERATING	A-26
2601D	2019 Paver Placed Elastomeric Surface Treatment C1	OPERATING	A-35
0201B	Barbs Hill Road Bridge (58E)	BRIDGE	A-21
0114W	Bridge Group 12A - Sandy Bottom	BRIDGE	A-32
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0025E	Coventry - Local Safety Improvements	TRAFFIC	A-19
0168H	Hope Valley Bridges (69D)	BRIDGE	A-11
0173H	Old Summit Rd & Susan Bowen Rd (Rt 117 - Rt 117)	PAVEMENT	A-37
0153N	Route 102 & Route 117 Improvements - Roundabout	TRAFFIC	A-10
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
0080E	STC Miscellaneous Improvements 2018	TRAFFIC	A-39
0026P	Trestle Trail West Section Bridges	TAP/OTHER	A-28
CRANSTON			
0130E	1 R Improvements to Reservoir Avenue	PAVEMENT	A-26
0025N	2017 Statewide Intersection Safety Improvements	TRAFFIC	A-28

PTSID	Project Name	Type	Appendix
2601D	2019 Paver Placed Elastomeric Surface Treatment C1	OPERATING	A-35
2601F	2019 Paver Placed Elastomeric Surface Treatment C2	OPERATING	A-35
2601E	Bridge Group 51A - Rt 37 C-2	BRIDGE	A-34
0194C	Bridge Group 59A - Park Ave RR	BRIDGE	A-21
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0025F	Cranston - Local Safety Improvements	TRAFFIC	A-19
0091S	High Friction Surface Treatment 2018	TRAFFIC	A-29
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-38
0013G	I-295 Bridges - Bridge Group 09	BRIDGE	A-23
0114T	I-295 Bridges Contract I	BRIDGE	A-12
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	OPERATING	A-15
0025S	Roadway Departure Mitigation - Horitzontal Curve Enhancements	TRAFFIC	A-30
0162A	SRTS- Contract 1 (Cran, E Prov)	TRAFFIC	A-30
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0055K	Statewide Resurfacing C-2, 2017**	PAVEMENT	A-8
CUMBERLAND			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0105E	2018 Rubberized Asphalt Chip Sealing C-1	OPERATING	A-26
2601D	2019 Paver Placed Elastomeric Surface Treatment C1	OPERATING	A-35
0013W	Bridge Group 17	BRIDGE	A-33
0014M	Bridge Group 62 - Manville Br	BRIDGE	A-35
0004D	Broad St Regeneration	PAVEMENT	A-36
0114S	Cumberland I-295 Corridor Bridges (37T - I)	BRIDGE	A-11
0073X	Intersection Safety Improvements to Rt 114 between Bear Hill Rd and I-295 Cumberland-Roundabo	TRAFFIC	A-29
0145Q	Reconstruction of Howard Road Bridge	BRIDGE	A-24
0084G	Rubberized Asphalt Chip Seal 2016	OPERATING	A-5
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
0080E	STC Miscellaneous Improvements 2018	TRAFFIC	A-39
EAST GREENWICH			
0025K	2018 Statewide Intersection Safety Improvements	TRAFFIC	A-28
0031Y	Bridge Group 18B	BRIDGE	A-33
0156D	Bridge Group 58A - Division St	BRIDGE	A-34
0013F	Bridge Preservation BG - 05	BRIDGE	A-22
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0166H	Route 4 Improvements, C-2	PAVEMENT	A-17
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
EAST PROVIDENCE			
0105G	2018 Paver Placed Elastomeric Surface Treatment C- 2	OPERATING	A-25
0025K	2018 Statewide Intersection Safety Improvements	TRAFFIC	A-28

PTSID	Project Name	Type	Appendix
0013U	East Bay Bridge Preservation	BRIDGE	A-22
0143W	Horton Farm Bridge No. 472 (57M)	BRIDGE	A-11
0013M	I-195 Corridor Bridges (77)	BRIDGE	A-12
0025Z	Intersection Safety Improvements 2019 C2	TRAFFIC	A-38
0171B	Newman Avenue Bridge No. 224 (57D)	BRIDGE	A-2
0143K	Pawtucket Avenue Bridge No. 471 (57B)	BRIDGE	A-2
0025S	Roadway Departure Mitigation - Horitzontal Curve Enhancements	TRAFFIC	A-30
0076R	Rt 44 - Taunton Ave (Rt 1A/114 - Mass S/L)	PAVEMENT	A-37
0131M	Salt Storage Facility - East Providence	OPERATING	A-36
0162A	SRTS- Contract 1 (Cran, E Prov)	TRAFFIC	A-30
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
0009N	Washington Bridge North No. 700 (57A T - J)	BRIDGE	A-4
EXETER			
0105A	2018 Rubberized Asphalt Chip Sealing C- 2	OPERATING	A-25
0013F	Bridge Preservation BG - 05	BRIDGE	A-22
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0168E	Tefft Hill Trail Bridge No. 592 (67T - B)	BRIDGE	A-4
FOSTER			
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-15
0105E	2018 Rubberized Asphalt Chip Sealing C-1	OPERATING	A-26
0013V	Bridge Group 16A	BRIDGE	A-32
0015C	Bridge Group 16B	BRIDGE	A-32
0168H	Hope Valley Bridges (69D)	BRIDGE	A-11
0084H	Paver Placed Elastomeric Surface Treatment 2016	OPERATING	A-5
GLOCESTER			
0061A	1R Improvements to Route 44 - Contract 3B (RIDOT Maintance Facility to W. Greenville Rd.)	PAVEMENT	A-26
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-15
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0105E	2018 Rubberized Asphalt Chip Sealing C-1	OPERATING	A-26
2601C	2019 Rubberized Asphalt Chip Seal C1	OPERATING	A-36
0013V	Bridge Group 16A	BRIDGE	A-32
0091S	High Friction Surface Treatment 2018	TRAFFIC	A-29
0061K	Improvements to Rt 44/100 Intersection and Chepachet River Bridge Repair C-3E	TRAFFIC	A-20
0084G	Rubberized Asphalt Chip Seal 2016	OPERATING	A-5
HOPKINTON			
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-15
0105A	2018 Rubberized Asphalt Chip Sealing C- 2	OPERATING	A-25
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0168H	Hope Valley Bridges (69D)	BRIDGE	A-11
0084G	Rubberized Asphalt Chip Seal 2016	OPERATING	A-5
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6

PTSID	Project Name	Type	Appendix
0055K	Statewide Resurfacing C-2, 2017**	PAVEMENT	A-8
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
0154A	Wood River & Holburton Bridges Nos. 261, 262 (58D)	BRIDGE	A-4
0114K	Wood River Valley Bridge No. 404, I-95 North & South (7T - A)	BRIDGE	A-14
0165V	Woodville Road Improvements	PAVEMENT	A-18
JAMESTOWN			
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-25
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
JOHNSTON			
0173U	1 R Improvements to Winsor Avenue	PAVEMENT	A-16
0015C	Bridge Group 16B	BRIDGE	A-32
0013G	I-295 Bridges - Bridge Group 09	BRIDGE	A-23
0114U	I-295 Bridges Contract 2	BRIDGE	A-12
0114V	I-295 Bridges Contract 3	BRIDGE	A-23
0011D	Intersection Safety Improvements Newport, Warwick, Johnston	TRAFFIC	A-20
0080D	Pedestrian and Intersection Safety Improvements - STC with Albion Beacon	TRAFFIC	A-9
0138B	Rt 6A (Hartford Ave, C-2)	PAVEMENT	A-27
0014F	Simmonsville Bridge No. 326 (57C)	BRIDGE	A-13
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
0173Z	US Route 6 Hartford Ave	PAVEMENT	A-18
LINCOLN			
0086Y	2017 Paver Placed Elastomeric Surface Treatment	OPERATING	A-15
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0025K	2018 Statewide Intersection Safety Improvements	TRAFFIC	A-28
0013W	Bridge Group 17	BRIDGE	A-33
0165J	Improvements to Railroad Street	PAVEMENT	A-27
0166J	Mussey Brook Bridge No. 380 (56C)	BRIDGE	A-2
0014Z	Replacement of Louisquisset Pike Bridge	BRIDGE	A-24
0025S	Roadway Departure Mitigation - Horitzontal Curve Enhancements	TRAFFIC	A-30
0081W	Route 146 Improvements	PAVEMENT	A-17
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
0080E	STC Miscellaneous Improvements 2018	TRAFFIC	A-39
LITTLE COMPTON			
0173S	Snell Road Improvements	PAVEMENT	A-17
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
MIDDLETOWN			
0011E	Aquidneck Avenue HSIP	TRAFFIC	A-28

PTSID	Project Name	Type	Appendix
0076Z	Aquidneck Avenue Improvements	TRAFFIC	A-29
0015A	Aquidneck Island Bridge Preservation	BRIDGE	A-21
0050A	Pell Bridge Ramps - Phase 1	PAVEMENT	A-37
0082U	Rt 138A - Aquidneck Ave (E Main Rd - Green End Ave)	PAVEMENT	A-37
0007F	Two Mile Corner Reconstruction	PAVEMENT	A-8
NARRAGANSETT			
0015A	Aquidneck Island Bridge Preservation	BRIDGE	A-21
0080D	Pedestrian and Intersection Safety Improvements - STC with Albion Beacon	TRAFFIC	A-9
0162G	SRTS - Contract 2	TRAFFIC	A-39
NEW SHOREHAM			
0015A	Aquidneck Island Bridge Preservation	BRIDGE	A-21
NEWPORT			
0015A	Aquidneck Island Bridge Preservation	BRIDGE	A-21
0011D	Intersection Safety Improvements Newport, Warwick, Johnston	TRAFFIC	A-20
0050A	Pell Bridge Ramps - Phase 1	PAVEMENT	A-37
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
NORTH KINGSTOWN			
0105G	2018 Paver Placed Elastomeric Surface Treatment C- 2	OPERATING	A-25
0031Y	Bridge Group 18B	BRIDGE	A-33
0015B	Lafayette Road Bridge	BRIDGE	A-23
0025S	Roadway Departure Mitigation - Horitzontal Curve Enhancements	TRAFFIC	A-30
0166H	Route 4 Improvements, C-2	PAVEMENT	A-17
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
NORTH PROVIDENCE			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0013W	Bridge Group 17	BRIDGE	A-33
0071V	Mineral Spring Avenue HSIP	TRAFFIC	A-9
0081W	Route 146 Improvements	PAVEMENT	A-17
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
NORTH SMITHFIELD			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-25
0021U	Blackstone Bikeway 8C	TAP/OTHER	A-18
0013W	Bridge Group 17	BRIDGE	A-33
0017D	Bridge Group 38A - Branch River	BRIDGE	A-33
0145C	Bridge Group 53 - Union Village RR Bridge	BRIDGE	A-34
0183B	Central Street Bridge No. 449 (70B)	BRIDGE	A-1
0114J	Farnum Pike Bridges	BRIDGE	A-22
0073V	HSIP C-3 North, Rte 146 RSA Improvements, Great Rd at St. Paul St, Greenville Rd at Killingly St	TRAFFIC	A-38
0013S	RI-146 Area Bridges- Contract 1	BRIDGE	A-24
0025Q	Roadway Departure Mitigation - Guardrail and Median Improvements to I-95 Warwick and Rt 146	TRAFFIC	A-30

PTSID	Project Name	Type	Appendix
0013L	Route 146 Corridor Bridges (38)	BRIDGE	A-13
0073S	Route 146 Guide Sign Improvements North C-1 (North Smithfield)	TRAFFIC	A-30
0118A	Slatersville Stone Arch Bridge No. 273 (70C)	BRIDGE	A-3
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0055K	Statewide Resurfacing C-2, 2017**	PAVEMENT	A-8
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
0080E	STC Miscellaneous Improvements 2018	TRAFFIC	A-39
PAWTUCKET			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0013N	Bridge Group 03 - I-95	BRIDGE	A-32
0004D	Broad St Regeneration	PAVEMENT	A-36
0114R	I-95 Corridor Bridge Nos. 56101, 56121, 56201, 56221 (3T - F)	BRIDGE	A-12
0082C	I-95 Resurfacing, C-2 (Pawtucket)	PAVEMENT	A-16
0081K	Pavement Preservation to Rt 1A (Newport Ave)	PAVEMENT	A-17
0143U	Pawtucket Area Bridges (53B)	BRIDGE	A-2
0016J	Pine Street Bridge No. 548 (31)	BRIDGE	A-13
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
PORTSMOUTH			
0015A	Aquidneck Island Bridge Preservation	BRIDGE	A-21
0007C	East Main Road 1R Improvements	PAVEMENT	A-16
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-38
0031N	Old Sakonnet River Bridge Demolition (Superstructure)	BRIDGE	A-2
0132G	Portsmouth Maintenance Facility	OPERATING	A-5
0081R	Route 24 Improvements	PAVEMENT	A-17
0131L	Salt Storage Facility - Portsmouth	OPERATING	A-26
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0055K	Statewide Resurfacing C-2, 2017**	PAVEMENT	A-8
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
0080E	STC Miscellaneous Improvements 2018	TRAFFIC	A-39
PROVIDENCE			
0172C	1R Improvements to Smith Street	PAVEMENT	A-7
0025N	2017 Statewide Intersection Safety Improvements	TRAFFIC	A-28
0105G	2018 Paver Placed Elastomeric Surface Treatment C- 2	OPERATING	A-25
0025K	2018 Statewide Intersection Safety Improvements	TRAFFIC	A-28
0021R	Blackstone River Bikeway - Segment 1A	TAP/OTHER	A-8
0013A	Bridge Group 01	BRIDGE	A-32
0013P	Bridge Group 06	BRIDGE	A-21
0013V	Bridge Group 16A	BRIDGE	A-32
0015C	Bridge Group 16B	BRIDGE	A-32
0013K	Bridge Group 30 - Broad St South & Elmwood Ave	BRIDGE	A-33
0015D	Bridge Group 40B - Bath St East	BRIDGE	A-33

PTSID	Project Name	Type	Appendix
0018C	Bridge Group 75A - I-95 Smith St	BRIDGE	A-35
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0017G	Geneva Pond Bridge	BRIDGE	A-22
0144E	Harbor Junction Bridge No. 131 (57E)	BRIDGE	A-1
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-38
0013M	I-195 Corridor Bridges (77)	BRIDGE	A-12
0012Q	I-195 Relocate Waterfront Parks	PAVEMENT	A-27
0012T	I-195 Relocation, Gano St, Contract 18	PAVEMENT	A-27
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	OPERATING	A-15
0079G	I-95 Resurfacing (Elmwood Avenue to Eddy St)	PAVEMENT	A-7
0025Z	Intersection Safety Improvements 2019 C2	TRAFFIC	A-38
0167C	Louisquisset Ramp Bridge	BRIDGE	A-23
9003E	Materials Lab - Quality Assurance	OPERATING	A-36
0153R	Memorial Blvd. & Francis Street Improvements	TRAFFIC	A-9
0114N	Oxford Street Bridge No. 653 (2T)	BRIDGE	A-13
0080D	Pedestrian and Intersection Safety Improvements - STC with Albion Beacon	TRAFFIC	A-9
0078U	Providence - Downtown Improvements, C-3	PAVEMENT	A-7
0012L	Providence Area Bridges Nos. 1080, 1082 (56B)	BRIDGE	A-3
0012R	Providence River Pedestrian Bridge	BRIDGE	A-3
0012N	Ramp EI Bridge No. 1083 (56A)	BRIDGE	A-3
0027B	Reconstruction of the Route 6/10 Interchange	BRIDGE	A-13
0013S	RI-146 Area Bridges- Contract 1	BRIDGE	A-24
0025S	Roadway Departure Mitigation - Horitzontal Curve Enhancements	TRAFFIC	A-30
0081W	Route 146 Improvements	PAVEMENT	A-17
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080H	STC - Allens Avenue at Terminal and Ernest	TRAFFIC	A-31
0080E	STC Miscellaneous Improvements 2018	TRAFFIC	A-39
0009N	Washington Bridge North No. 700 (57A T - J)	BRIDGE	A-4
0017E	Woonasquatucket River Bridge	BRIDGE	A-24
RICHMOND			
0086Y	2017 Paver Placed Elastomeric Surface Treatment	OPERATING	A-15
0105A	2018 Rubberized Asphalt Chip Sealing C- 2	OPERATING	A-25
2601F	2019 Paver Placed Elastomeric Surface Treatment C2	OPERATING	A-35
0170C	Baker Pines Bridge No. 593	BRIDGE	A-11
0143C	Bridge Group 54A - I-95 Kingston Rd	BRIDGE	A-34
0145B	Carolina Bridges (57F)	BRIDGE	A-1
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0168H	Hope Valley Bridges (69D)	BRIDGE	A-11
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-38
0084H	Paver Placed Elastomeric Surface Treatment 2016	OPERATING	A-5
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6

PTSID	Project Name	Type	Appendix
0055K	Statewide Resurfacing C-2, 2017**	PAVEMENT	A-8
0168E	Tefft Hill Trail Bridge No. 592 (67T - B)	BRIDGE	A-4
0154A	Wood River & Holburton Bridges Nos. 261, 262 (58D)	BRIDGE	A-4
0114K	Wood River Valley Bridge No. 404, I-95 North & South (7T - A)	BRIDGE	A-14
0165V	Woodville Road Improvements	PAVEMENT	A-18
SCITUATE			
0173K	1 R Improvements to Rockland Road	PAVEMENT	A-26
0173U	1 R Improvements to Winsor Avenue	PAVEMENT	A-16
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-15
0105G	2018 Paver Placed Elastomeric Surface Treatment C- 2	OPERATING	A-25
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-25
0105A	2018 Rubberized Asphalt Chip Sealing C- 2	OPERATING	A-25
0105E	2018 Rubberized Asphalt Chip Sealing C-1	OPERATING	A-26
2601F	2019 Paver Placed Elastomeric Surface Treatment C2	OPERATING	A-35
2601C	2019 Rubberized Asphalt Chip Seal C1	OPERATING	A-36
0013V	Bridge Group 16A	BRIDGE	A-32
0015C	Bridge Group 16B	BRIDGE	A-32
0173G	Central Pk & Battey Meetinghouse Rd	PAVEMENT	A-36
0153N	Route 102 & Route 117 Improvements - Roundabout	TRAFFIC	A-10
0081Y	Rt 6 - (Rt 102 - Rt 101)	PAVEMENT	A-38
0173Z	US Route 6 Hartford Ave	PAVEMENT	A-18
SMITHFIELD			
0061A	1R Improvements to Route 44 - Contract 3B (RIDOT Maintance Facility to W. Greenville Rd.)	PAVEMENT	A-26
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0013V	Bridge Group 16A	BRIDGE	A-32
0013W	Bridge Group 17	BRIDGE	A-33
0153E	Capron Road Bridge No. 792 (70A)	BRIDGE	A-1
0025R	Intersection Safety Imprv to Rt 44/Smithfield Commons-Dual Turn Lanes	TRAFFIC	A-29
0025S	Roadway Departure Mitigation - Horitzontal Curve Enhancements	TRAFFIC	A-30
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080E	STC Miscellaneous Improvements 2018	TRAFFIC	A-39
SOUTH KINGSTOWN			
0086Y	2017 Paver Placed Elastomeric Surface Treatment	OPERATING	A-15
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-15
0105A	2018 Rubberized Asphalt Chip Sealing C- 2	OPERATING	A-25
2601F	2019 Paver Placed Elastomeric Surface Treatment C2	OPERATING	A-35
0165X	High Street & Kingstown Road Improvements	PAVEMENT	A-7
0166M	High Street/Kingstown Road Stormwater Mitigation	STORMWATER	A-18
0073Z	HSIP-Intersection Safety Improvements to Route 108 at Curtis Corner Rd	TRAFFIC	A-19
0081D	Improvements to US Route 1 (South Kingstown)	PAVEMENT	A-16
0055L	Old Tower Hill Rd (Rt 108 - Rt 1)	PAVEMENT	A-37

PTSID	Project Name	Type	Appendix
0139H	Route 138 Improvements	PAVEMENT	A-8
STATEWIDE			
0084C	2017 Crack Sealing Limited Access	OPERATING	A-14
0084B	2017 Crack Sealing North and East Regions	OPERATING	A-14
0084A	2017 Crack Sealing South and Central Regions	OPERATING	A-14
0105F	2018 Crack Sealing North and East Regions	OPERATING	A-24
0105B	2018 Crack Sealing South and Central Regions	OPERATING	A-25
0105H	2018 Crack Sealing South and Central Regions Contract 2	OPERATING	A-35
0105C	2018 Limited Access Crack Sealing	OPERATING	A-25
0153P	Bridge End Treatments - HSIP	TRAFFIC	A-8
0084S	Crack Sealing - Limited Access	OPERATING	A-4
0084Z	Crack Sealing - North & East, 2016	OPERATING	A-4
0084Y	Crack Sealing - South & Central, 2016	OPERATING	A-5
0102J	East Bay/South, C-6 - STC	TRAFFIC	A-9
0025J	High Friction Surface Treatments 2016	TRAFFIC	A-19
0006A	Rhodeworks Toll Facilities	TAP/OTHER	A-18
0091T	Roadway Departure Mitigation - Non-Freeway Roadside Improvements 2019 C1	TRAFFIC	A-39
7006H	Statewide Fence 2017-2019	OPERATING	A-5
7006G	Statewide Guardrail 2017-2019	OPERATING	A-6
7006J	Statewide Impact Attenuator 2017-2019	OPERATING	A-6
0116S	Statewide LED Retrofit Project	TRAFFIC	A-10
0073L	Statewide Pavement Striping - Central, 2016-2017	OPERATING	A-6
0073K	Statewide Pavement Striping - South, 2016-2017	OPERATING	A-6
0073J	Statewide Pavement Striping Eastbay 17-18	OPERATING	A-15
0025P	Statewide Road Diet 2017	TRAFFIC	A-20
0072K	Traffic Signal Optimization, C-2	TRAFFIC	A-10
0072J	Traffic Signal Optimization, C-3, 2016	TRAFFIC	A-20
TIVERTON			
0086Y	2017 Paver Placed Elastomeric Surface Treatment	OPERATING	A-15
0015A	Aquidneck Island Bridge Preservation	BRIDGE	A-21
0031N	Old Sakonnet River Bridge Demolition (Superstructure)	BRIDGE	A-2
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
WARREN			
0013U	East Bay Bridge Preservation	BRIDGE	A-22
0071P	Metacom Avenue - HSIP	TRAFFIC	A-30
0162D	SRTS - Infrastructure Improvement Grants - Contract 4	TRAFFIC	A-39
WARWICK			
0025N	2017 Statewide Intersection Safety Improvements	TRAFFIC	A-28
0105G	2018 Paver Placed Elastomeric Surface Treatment C- 2	OPERATING	A-25
0025K	2018 Statewide Intersection Safety Improvements	TRAFFIC	A-28

PTSID	Project Name	Type	Appendix
0113U	Airport Connector & Route 2 Bridges (53C & 81B)	BRIDGE	A-1
2601E	Bridge Group 51A - Rt 37 C-2	BRIDGE	A-34
0013F	Bridge Preservation BG - 05	BRIDGE	A-22
0014D	Centerville Rd Bridge	BRIDGE	A-22
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0091K	Coronado Road Pedestrian Enhancements	TRAFFIC	A-9
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-38
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	OPERATING	A-15
0114P	I-95 North & South Bridges at Toll Gate Road Nos. 683, 684 (5T - C)	BRIDGE	A-12
0088A	I-95 Resurfacing (Rt 2 to Service Avenue)	PAVEMENT	A-16
0011D	Intersection Safety Improvements Newport, Warwick, Johnston	TRAFFIC	A-20
0080D	Pedestrian and Intersection Safety Improvements - STC with Albion Beacon	TRAFFIC	A-9
0025Q	Roadway Departure Mitigation - Guardrail and Median Improvements to I-95 Warwick and Rt 146	TRAFFIC	A-30
0025S	Roadway Departure Mitigation - Horitzontal Curve Enhancements	TRAFFIC	A-30
0166H	Route 4 Improvements, C-2	PAVEMENT	A-17
0156C	South County Freeway Bridge No. 686 (52A)	BRIDGE	A-3
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0055K	Statewide Resurfacing C-2, 2017**	PAVEMENT	A-8
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
0080E	STC Miscellaneous Improvements 2018	TRAFFIC	A-39
0071T	Warwick - HSIP	TRAFFIC	A-10
WEST GREENWICH			
0143A	Big River Bridge	BRIDGE	A-21
0013F	Bridge Preservation BG - 05	BRIDGE	A-22
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-38
0153N	Route 102 & Route 117 Improvements - Roundabout	TRAFFIC	A-10
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
0168C	Victory Highway Bridge No. 589 (71)	BRIDGE	A-14
WEST WARWICK			
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-25
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0080D	Pedestrian and Intersection Safety Improvements - STC with Albion Beacon	TRAFFIC	A-9
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
WESTERLY			
0072Z	HSIP - Rt 1, S. County Median Guardrail	TRAFFIC	A-29
0081J	Rt 78 (Rt 1 - Conn S/L)	PAVEMENT	A-38
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
WOONSOCKET			

PTSID	Project Name	Type	Appendix
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0021U	Blackstone Bikeway 8C	TAP/OTHER	A-18
0021S	Blackstone River Bikeway Segment 8B-1	TAP/OTHER	A-28
0153T	Diamond Hill Road Improvements at Mendon Road	TRAFFIC	A-19