FFY 20

Q1 OCT NOV DEC

Q2 JAN FEB MAR

Q3 APR MAY JUN

Q4 JUL AUG SEP

Rhode Island Department of Transportation

Projects and Schedules

Insert A

January 30, 2020

Insert A: Project Budgets and Schedule - Key

Budget: RIDOT publishes an updated budget estimating reasonable costs for the life of the project. **Initial** budget reflects the budget at the time the Design was completed, a bid was accepted and a Notice to Proceed (NTP) was provided to the Contractor. If Initial Budget is blank it is because the project is pre-NTP. **Projected** budget is the current budget at the close of the current quarter. **Difference** displays any variance (+/-) between the Initial Budget and the Projected Budget. Projects trending under budget will be highlighted in green, those trending over budget will be highlighted red.

Spent: Provides the actual values billed to the project to date.

Schedule: RIDOT publishes an updated schedule to identify key milestones for a project. **Advertise** is when the contract documents are complete and the project is advertised for bids. **Notice to Proceed (NTP)** is when the construction contract is awarded and work may commence (the date of the purchase order). **Site Active** estimates when construction activities will physically begin for the project. **Complete** identifies the point in time at which the project may be deemed substantially complete, and ready for use by the general public. Completed phases will be shown with full dates and shaded fields. **Status** identifies the current phase the project is in: Design, Advertise, In Construction, & Substantially Complete.

Central Bridge No. 018201 & Access Improvements to Route 114

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.203	NA	$0.158
Construction	$15.300	$15.956	$0.656	$15.460
Other	NA	$3.115	NA	$2.966
Contingency	$0.765	$0.000	($0.765)	$0.000
Total	NA	**$19.274**	**($0.109)**	**$18.584**

PTSID: 0153C TYPE: BRIDGE ☑ Legacy

Schedule:	Advertise	NTP	Complete
	29-May-13	29-Aug-13	06-Apr-17

Anticipated Completion at NTP:	30-Nov-17
# of months late:	-8
% Construction Change Order:	2%
Design as Percent of Construction:	NA
Other as Percent of Construction:	20%

Design: Includes costs for design contractor/consultant
Construction: Includes costs for construction contractor services
Other: Includes costs for right-of-way acquisitions, utility work, project oversight
Contingency: Budgeted value to be utilized to address unforeseen issues. Contingency value is a reflection of the risk remaining on the project.
Budget Contingency: At notice to proceed, budget contingency is typically set at 5% of low bid.
Schedule Contingency: At notice to proceed, schedule contingency is typically set at 10% of the contract duration. Deviations from this standard may occur due to winter shutdown. Winter shutdown typically takes place from December 15 from April 15 but is weather-dependent.
Total budget estimate to deliver the project.

Performance
Anticipated Completion at NTP: Identifies the substantial completion date which was established at the Notice to Proceed (NTP) phase
# of Months Late: Displays the difference between the Anticipated Completion at NTP with the current Schedule Complete date. Positive values indicate that the project is behind schedule and are highlighted in red; negative values indicate that the project is ahead of schedule and are highlighted in green.
% Construction Change Orders: Ratio of the value of approved change orders versus the original contract award value
Design as percent of Construction: Ratio of the budget values for Design versus Construction
Other as percent of Construction: Ratio of the budget values for Other costs for producing the project versus Construction.

PTSID: Project Tracking System Identification – A unique identifier in RIDOT's systems to track schedule, budget and asset related activities.

Type: Identifies the RIDOT Project Pipeline which sponsors the project (Bridge, Maintenance & Operations, Pavement, Storm water, TAP/Other, Traffic, & Transit)
Comingled Design: Historical financial information for Design costs were not tracked to the project level. As of 2015, all new Design contract costs are tracked to each individual project, and RIDOT has begun to track design costs to the project level for most Legacy projects going forward. Due to this inaccurate reporting, it is not possible to identify design costs at the project level for most legacy projects. For Legacy projects where design was comingled, initial total project costs are NA.
Design Build Contracts - Design build contract funding allocation appears as follows: Design consultants that generate the Advertising documents will be reflected in the Design line, the Contractor/Design team will be reflected as one total in the Construction line. Additionally, the time for a design-build contract to be awarded from advertisement to NTP is anticipated to take between 6-8 months.
Note: All dollar values are in millions and rounded to the nearest $100,000.00.

Color Coding: Additionally, certain key items are color coded throughout as indicators of performance, as described below:

On Time

Status	Color
On-Time	Green
0-6 months behind	Yellow
6-12 months behind	Red

On Budget

Status	Color
On-Budget	Green
Over Budget	Red

Change Orders

Range
0-5%
5-10%
10%+

*

Table of Contents

Project Level Reports

FFY 2016 Projects..... A-1
FFY 2017 Projects.....A-11
FFY 2018 Projects.....A-21
FFY 2019 Projects.....A-32
FFY 2020 Projects.....A-40

Project Summary Lists

2016 Program.....A-47
2017 Program.....A-49
2018 Program.....A-51
2019 Program.....A-53
2020 Program.....A-55

Changes from Last Quarter

Changes to Schedule this Quarter.....A-56
Changes to Budget this Quarter..... A-58

Index of Projects by Municipality

Index of Projects by Municipality..... A-59

FFY 2016 PROJECTS
Insert A

FFY16
BRIDGE

Airport Connector & Route 2 Bridges (53C & 81B)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.171	$0.186	$0.015	$0.141
Construction	$5.700	$5.829	$0.129	$5.306
Other	$1.885	$1.819	($0.066)	$2.116
Contingency	$0.431	$0.353	($0.078)	$0.000
Total	**$8.187**	**$8.187**	**$0.000**	**$7.563**

PTSID: 0113U TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	16-Dec-15	23-Mar-16	22-May-18

Anticipated Completion at NTP:	31-Aug-18
# of months late:	-3
% Construction Change Order:	1%
Design as Percent of Construction:	3%
Other as Percent of Construction:	31%

Capron Road Bridge No. 792 (70A)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.400	$0.451	$0.051	$0.408
Construction	$2.400	$2.440	$0.040	$2.236
Other	$1.376	$1.308	($0.068)	$0.960
Contingency	$0.100	$0.077	($0.023)	$0.000
Total	**$4.276**	**$4.276**	**$0.000**	**$3.605**

PTSID: 0153E TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-May-16	19-Sep-16	09-Nov-17

Anticipated Completion at NTP:	31-May-18
# of months late:	-7
% Construction Change Order:	5%
Design as Percent of Construction:	18%
Other as Percent of Construction:	54%

Carolina Bridges (57F)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.275	$0.479	$0.204	$0.312
Construction	$4.900	$4.900	$0.000	$3.930
Other	$3.970	$3.856	($0.114)	$1.737
Contingency	$0.245	$0.155	($0.090)	$0.000
Total	**$9.390**	**$9.390**	**$0.000**	**$5.978**

PTSID: 0145B TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Sep-16	02-Mar-17	May-21

Anticipated Completion at NTP:	31-May-21
# of months late:	0
% Construction Change Order:	10%
Design as Percent of Construction:	10%
Other as Percent of Construction:	79%

Central Street Bridge No. 449 (70B)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.310	$0.385	$0.075	$0.180
Construction	$5.000	$5.000	$0.000	$3.554
Other	$2.167	$2.104	($0.063)	$0.903
Contingency	$0.263	$0.250	($0.013)	$0.000
Total	**$7.739**	**$7.739**	**$0.000**	**$4.637**

PTSID: 0183B TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	14-Sep-16	14-Dec-16	30-Nov-17

Anticipated Completion at NTP:	31-May-18
# of months late:	-6
% Construction Change Order:	3%
Design as Percent of Construction:	8%
Other as Percent of Construction:	42%

Harbor Junction Bridge No. 131 (57E)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.166	$0.141	($0.025)	$0.113
Construction	$3.375	$3.480	$0.105	$3.042
Other	$2.824	$3.264	$0.440	$2.556
Contingency	$0.126	$0.056	($0.070)	$0.000
Total	**$6.491**	**$6.941**	**$0.450**	**$5.712**

PTSID: 0144E TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	05-Jan-16	13-Apr-16	28-Nov-18

Anticipated Completion at NTP:	31-Aug-18
# of months late:	3
% Construction Change Order:	-4%
Design as Percent of Construction:	4%
Other as Percent of Construction:	94%

Mussey Brook Bridge No. 380 (56C)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.400	$0.430	$0.030	$0.393
Construction	$1.205	$1.205	$0.000	$1.176
Other	$1.142	$1.118	($0.024)	$0.968
Contingency	$0.060	$0.054	($0.006)	$0.000
Total	**$2.807**	**$2.807**	**$0.000**	**$2.537**

PTSID: 0166J TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Sep-16	20-Dec-16	14-Dec-17

Anticipated Completion at NTP:	31-May-18
# of months late:	-6
% Construction Change Order:	3%
Design as Percent of Construction:	36%
Other as Percent of Construction:	93%

Newman Avenue Bridge No. 224 (57D)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.350	$0.375	$0.025	$0.083
Construction	$2.629	$2.709	$0.079	$2.683
Other	$1.615	$1.620	$0.005	$1.251
Contingency	$0.131	$0.022	($0.110)	$0.000
Total	**$4.726**	**$4.726**	**$0.000**	**$4.017**

PTSID: 0171B TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Sep-16	22-Dec-16	05-Oct-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-8
% Construction Change Order:	4%
Design as Percent of Construction:	14%
Other as Percent of Construction:	60%

Old Sakonnet River Bridge Demolition (Superstructure)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$2.516	$2.516	$0.000	$0.644
Construction	$9.387	$9.387	$0.000	$8.900
Other	$2.675	$2.672	($0.003)	$1.049
Contingency	$0.469	$0.469	$0.000	$0.000
Total	**$15.047**	**$15.044**	**($0.003)**	**$10.593**

PTSID: 0031N TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Sep-16	10-Feb-17	06-Sep-18

Anticipated Completion at NTP:	31-Jul-18
# of months late:	1
% Construction Change Order:	4%
Design as Percent of Construction:	27%
Other as Percent of Construction:	28%

Pawtucket Area Bridges (53B)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.859	$0.934	$0.075	$0.528
Construction	$5.700	$5.700	$0.000	$5.657
Other	$2.031	$1.985	($0.047)	$0.935
Contingency	$0.285	$0.257	($0.029)	$0.000
Total	**$8.875**	**$8.875**	**$0.000**	**$7.121**

PTSID: 0143U TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	21-Jul-16	15-Nov-16	11-May-18

Anticipated Completion at NTP:	31-Jul-18
# of months late:	-3
% Construction Change Order:	14%
Design as Percent of Construction:	16%
Other as Percent of Construction:	35%

Pawtucket Avenue Bridge No. 471 (57B)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.895	$0.916	$0.021	$0.870
Construction	$8.168	$8.268	$0.100	$8.256
Other	$2.294	$2.414	$0.120	$2.132
Contingency	$0.385	$0.144	($0.241)	$0.000
Total	**$11.742**	**$11.742**	**$0.000**	**$11.259**

PTSID: 0143K TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	01-Mar-16	01-Jul-16	04-Oct-17

Anticipated Completion at NTP:	31-Oct-17
# of months late:	-1
% Construction Change Order:	7%
Design as Percent of Construction:	11%
Other as Percent of Construction:	29%

Providence Area Bridges Nos. 1080, 1082 (56B)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.180	$0.236	$0.056	$0.201
Construction	$1.927	$2.128	$0.201	$2.128
Other	$1.040	$0.616	($0.424)	$0.586
Contingency	$0.096	$0.000	($0.096)	$0.000
Total	**$3.243**	**$2.981**	**($0.263)**	**$2.915**

PTSID: 0012L TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	23-Sep-16	21-Dec-16	20-Nov-17

Anticipated Completion at NTP:	31-Dec-17
# of months late:	-1
% Construction Change Order:	11%
Design as Percent of Construction:	11%
Other as Percent of Construction:	29%

Providence River Pedestrian Bridge

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.250	$1.265	$0.015	$1.440
Construction	$16.971	$16.975	$0.004	$16.031
Other	$2.913	$2.898	($0.015)	$2.523
Contingency	$0.763	$0.759	($0.004)	$0.000
Total	**$21.897**	**$21.897**	**$0.000**	**$19.994**

PTSID: 0012R TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	26-May-16	13-Sep-16	16-Apr-19

Anticipated Completion at NTP:	31-Oct-18
# of months late:	6
% Construction Change Order:	0%
Design as Percent of Construction:	7%
Other as Percent of Construction:	17%

Ramp EI Bridge No. 1083 (56A)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.159	$0.159	$0.000	$0.135
Construction	$0.500	$0.500	$0.000	$0.450
Other	$0.642	$0.204	($0.437)	$0.179
Contingency	$0.025	$0.023	($0.003)	$0.000
Total	**$1.325**	**$0.885**	**($0.440)**	**$0.764**

PTSID: 0012N TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Jul-16	05-Oct-16	20-Jun-17

Anticipated Completion at NTP:	31-May-18
# of months late:	-12
% Construction Change Order:	0%
Design as Percent of Construction:	32%
Other as Percent of Construction:	41%

Slatersville Stone Arch Bridge No. 273 (70C)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.200	$1.382	$0.182	$1.015
Construction	$7.700	$8.124	$0.424	$7.424
Other	$4.174	$3.891	($0.283)	$2.324
Contingency	$0.385	$0.062	($0.323)	$0.000
Total	**$13.459**	**$13.459**	**$0.000**	**$10.764**

PTSID: 0118A TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	23-Sep-16	18-Jan-17	18-Sep-19

Anticipated Completion at NTP:	31-May-20
# of months late:	-9
% Construction Change Order:	7%
Design as Percent of Construction:	17%
Other as Percent of Construction:	48%

South County Freeway Bridge No. 686 (52A)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.200	$0.200	$0.000	$0.186
Construction	$1.700	$1.700	$0.000	$1.681
Other	$1.549	$1.557	$0.008	$0.811
Contingency	$0.085	$0.077	($0.009)	$0.000
Total	**$3.534**	**$3.534**	**$0.000**	**$2.678**

PTSID: 0156C TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Aug-16	29-Nov-16	09-Oct-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-8
% Construction Change Order:	9%
Design as Percent of Construction:	12%
Other as Percent of Construction:	92%

Tefft Hill Trail Bridge No. 592 (67T - B)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.300	$0.301	$0.001	$0.114
Construction	$4.500	$4.500	$0.000	$4.414
Other	$1.531	$1.555	$0.024	$1.466
Contingency	$0.250	$0.225	($0.025)	$0.000
Total	**$6.581**	**$6.581**	**$0.000**	**$5.994**

PTSID: 0168E TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Mar-16	28-Jun-16	08-Jun-18

Anticipated Completion at NTP:	30-Sep-18
# of months late:	-4
% Construction Change Order:	4%
Design as Percent of Construction:	7%
Other as Percent of Construction:	35%

Washington Bridge North No. 700 (57A T - J)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$2.941	$3.176	$0.235	$3.076
Construction	$15.200	$12.880	($2.320)	$12.111
Other	$2.368	$1.780	($0.588)	$1.682
Contingency	$0.760	$0.000	($0.760)	$0.000
Total	**$21.269**	**$17.836**	**($3.433)**	**$16.868**

PTSID: 0009N TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	01-Sep-16	14-Feb-17	28-Aug-19

Anticipated Completion at NTP:	31-Dec-19
# of months late:	-4
% Construction Change Order:	26%
Design as Percent of Construction:	25%
Other as Percent of Construction:	14%

Wood River & Holburton Bridges Nos. 261, 262 (58D)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.350	$0.350	$0.000	$0.334
Construction	$1.300	$1.710	$0.410	$1.714
Other	$1.069	$1.069	$0.000	$1.043
Contingency	$0.106	$0.000	($0.106)	$0.000
Total	**$2.825**	**$3.129**	**$0.304**	**$3.091**

PTSID: 0154A TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Aug-16	02-Aug-17	14-Dec-18

Anticipated Completion at NTP:	31-Dec-18
# of months late:	-1
% Construction Change Order:	46%
Design as Percent of Construction:	20%
Other as Percent of Construction:	62%

OPERATING

Crack Sealing - Limited Access

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.201	$0.201	$0.000	$0.186
Other	$0.122	$0.110	($0.012)	$0.056
Contingency	$0.055	$0.055	$0.000	$0.000
Total	**$0.378**	**$0.366**	**($0.012)**	**$0.243**

PTSID: 0084S TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	01-Mar-16	13-Jun-16	17-Sep-16

Anticipated Completion at NTP:	31-Oct-16
# of months late:	-1
% Construction Change Order:	0%
Design as Percent of Construction:	NA
Other as Percent of Construction:	55%

Crack Sealing - North & East, 2016

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.197	$0.197	$0.000	$0.177
Other	$0.333	$0.333	$0.000	$0.074
Contingency	$0.025	$0.025	$0.000	$0.000
Total	**$0.555**	**$0.555**	**$0.000**	**$0.250**

PTSID: 0084Z TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	09-Mar-16	15-Jun-16	17-Sep-16

Anticipated Completion at NTP:	30-Sep-16
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	NA
Other as Percent of Construction:	169%

Crack Sealing - South & Central, 2016

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.202	$0.202	$0.000	$0.185
Other	$0.223	$0.223	$0.000	$0.160
Contingency	$0.024	$0.024	$0.000	$0.000
Total	**$0.449**	**$0.449**	**$0.000**	**$0.344**

PTSID: 0084Y TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	09-Mar-16	14-Jun-16	17-Sep-16

Anticipated Completion at NTP: 30-Sep-16
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction: NA
Other as Percent of Construction: 110%

Paver Placed Elastomeric Surface Treatment 2016

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.010	$0.010	$0.000	$0.000
Construction	$0.658	$0.658	$0.000	$0.508
Other	$0.474	$0.474	$0.000	$0.431
Contingency	$0.008	$0.008	$0.000	$0.000
Total	**$1.150**	**$1.150**	**$0.000**	**$0.939**

PTSID: 0084H TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	01-Mar-16	01-Jun-16	17-Sep-16

Anticipated Completion at NTP: 31-Oct-16
# of months late: -1
% Construction Change Order: -13%
Design as Percent of Construction: NA
Other as Percent of Construction: 72%

Portsmouth Maintenance Facility

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.100	$0.500	$0.400	$0.188
Construction	$6.000	$6.195	$0.195	$6.005
Other	$0.969	$0.290	($0.679)	$0.016
Contingency	$0.315	$0.000	($0.315)	$0.000
Total	**$7.384**	**$6.985**	**($0.399)**	**$6.210**

PTSID: 0132G TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	01-Nov-15	01-Mar-16	18-May-17

Anticipated Completion at NTP: 30-Jun-17
# of months late: -1
% Construction Change Order: 0%
Design as Percent of Construction: 8%
Other as Percent of Construction: 5%

Rubberized Asphalt Chip Seal 2016

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.185	$1.185	$0.000	$1.144
Other	$0.403	$0.403	$0.000	$0.118
Contingency	$0.040	$0.040	$0.000	$0.000
Total	**$1.628**	**$1.628**	**$0.000**	**$1.262**

PTSID: 0084G TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	04-Mar-16	26-May-16	31-May-17

Anticipated Completion at NTP: 31-May-17
# of months late: 0
% Construction Change Order: 2%
Design as Percent of Construction: NA
Other as Percent of Construction: 34%

Statewide Pavement Striping - Central, 2016-2017

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	($0.018)
Construction	$2.400	$2.400	$0.000	$2.069
Other	$0.538	$0.623	$0.085	$0.638
Contingency	$0.090	$0.005	($0.085)	$0.000
Total	**$3.028**	**$3.028**	**$0.000**	**$2.689**

PTSID: 0073L TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	16-Mar-16	02-May-16	27-Oct-17

Anticipated Completion at NTP: 30-Nov-17
# of months late: -1
% Construction Change Order: -12%
Design as Percent of Construction: NA
Other as Percent of Construction: 26%

Statewide Pavement Striping - Limited Access, 2016-2017

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$3.143	$3.148	$0.005	$2.399
Other	$0.507	$0.602	$0.095	$0.564
Contingency	$0.100	$0.000	($0.100)	$0.000
Total	**$3.750**	**$3.750**	**$0.000**	**$2.964**

PTSID: 0116N TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Mar-16	16-Jun-16	16-Nov-17

Anticipated Completion at NTP:	30-Apr-18
# of months late:	-6
% Construction Change Order:	-24%
Design as Percent of Construction:	NA
Other as Percent of Construction:	19%

Statewide Pavement Striping - South, 2016-2017

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$2.100	$2.100	$0.000	$1.671
Other	$0.577	$0.597	$0.020	$0.561
Contingency	$0.100	$0.080	($0.020)	$0.000
Total	**$2.777**	**$2.777**	**$0.000**	**$2.232**

PTSID: 0073K TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	16-Mar-16	05-Jun-16	31-Oct-17

Anticipated Completion at NTP:	31-Dec-17
# of months late:	-2
% Construction Change Order:	-19%
Design as Percent of Construction:	NA
Other as Percent of Construction:	28%

PAVEMENT

1R Improvements to Smith Street

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.295	$0.105	($0.190)	$0.091
Construction	$2.850	$3.392	$0.542	$3.323
Other	$0.952	$1.040	$0.088	$1.037
Contingency	$0.143	$0.000	($0.143)	$0.000
Total	**$4.239**	**$4.537**	**$0.297**	**$4.451**

PTSID: 0172C TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Sep-16	31-Jan-17	05-Dec-17

Anticipated Completion at NTP:	31-Dec-17
# of months late:	-1
% Construction Change Order:	19%
Design as Percent of Construction:	3%
Other as Percent of Construction:	31%

High Street & Kingstown Road Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.250	$0.173	($0.077)	$0.173
Construction	$4.559	$4.181	($0.378)	$4.181
Other	$1.446	$1.878	$0.432	$1.878
Contingency	$0.228	$0.000	($0.228)	$0.000
Total	**$6.483**	**$6.232**	**($0.251)**	**$6.232**

PTSID: 0165X TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Mar-16	21-Jun-16	23-Aug-17

Anticipated Completion at NTP:	31-Oct-17
# of months late:	-2
% Construction Change Order:	-10%
Design as Percent of Construction:	4%
Other as Percent of Construction:	45%

I-95 Resurfacing (Elmwood Avenue to Eddy St)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.300	$0.280	($0.020)	$0.237
Construction	$3.871	$3.566	($0.305)	$3.566
Other	$1.043	$0.855	($0.188)	$0.855
Contingency	$0.174	$0.000	($0.174)	$0.000
Total	**$5.388**	**$4.701**	**($0.687)**	**$4.659**

PTSID: 0079G TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	23-Sep-16	13-Dec-16	27-Nov-17

Anticipated Completion at NTP:	31-Oct-17
# of months late:	1
% Construction Change Order:	-8%
Design as Percent of Construction:	8%
Other as Percent of Construction:	24%

Providence - Downtown Improvements, C-3

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.200	$0.215	$0.015	$0.063
Construction	$2.600	$2.600	$0.000	$2.701
Other	$1.000	$0.970	($0.030)	$0.855
Contingency	$0.150	$0.165	$0.015	$0.000
Total	**$3.950**	**$3.950**	**$0.000**	**$3.619**

PTSID: 0078U TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Mar-16	26-Jul-16	29-Dec-17

Anticipated Completion at NTP:	30-Sep-17
# of months late:	3
% Construction Change Order:	6%
Design as Percent of Construction:	8%
Other as Percent of Construction:	37%

Route 107 1R Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.370	$0.371	$0.001	$0.158
Construction	$2.600	$2.700	$0.100	$2.663
Other	$1.391	$1.173	($0.218)	$0.961
Contingency	$0.158	$0.000	($0.158)	$0.000
Total	**$4.518**	**$4.243**	**($0.275)**	**$3.781**

PTSID: 0076N TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Oct-15	31-Mar-16	30-Nov-16

Anticipated Completion at NTP:	30-Nov-16
# of months late:	0
% Construction Change Order:	10%
Design as Percent of Construction:	14%
Other as Percent of Construction:	43%

Route 138 Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.072	$0.053	($0.019)	$0.050
Construction	$0.688	$0.601	($0.087)	$0.601
Other	$0.321	$0.287	($0.034)	$0.287
Contingency	$0.062	$0.000	($0.062)	$0.000
Total	**$1.143**	**$0.941**	**($0.202)**	**$0.938**

PTSID: 0139H TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	20-Jul-16	28-Sep-16	18-Nov-16

Anticipated Completion at NTP:	31-Dec-16
# of months late:	-1
% Construction Change Order:	-13%
Design as Percent of Construction:	9%
Other as Percent of Construction:	48%

Statewide Resurfacing C-2, 2017**

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.115	$0.093	($0.022)	$0.093
Construction	$2.417	$2.327	($0.090)	$2.327
Other	$0.806	$0.704	($0.102)	$0.704
Contingency	$0.151	$0.000	($0.151)	$0.000
Total	**$3.488**	**$3.124**	**($0.365)**	**$3.124**

PTSID: 0055K TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	23-Sep-16	11-Jan-17	15-Nov-17

Anticipated Completion at NTP:	31-Oct-17
# of months late:	1
% Construction Change Order:	-4%
Design as Percent of Construction:	NA
Other as Percent of Construction:	30%

Two Mile Corner Reconstruction

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.300	$0.057	($0.243)	$0.047
Construction	$6.700	$8.361	$1.661	$7.602
Other	$6.216	$5.248	($0.968)	$4.661
Contingency	$0.450	$0.000	($0.450)	$0.000
Total	**$13.666**	**$13.666**	**$0.000**	**$12.310**

PTSID: 0007F TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	15-Jan-16	12-Apr-16	10-Sep-18

Anticipated Completion at NTP:	30-Apr-18
# of months late:	4
% Construction Change Order:	26%
Design as Percent of Construction:	1%
Other as Percent of Construction:	63%

TAP/OTHER

Blackstone River Bikeway - Segment 1A

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.100	$0.053	($0.047)	$0.000
Construction	$1.200	$1.247	$0.047	$1.185
Other	$0.896	$0.897	$0.001	$0.946
Contingency	$0.054	$0.000	($0.054)	$0.000
Total	**$2.250**	**$2.197**	**($0.053)**	**$2.131**

PTSID: 0021R TYPE: TAP/OTHER ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Mar-16	26-Jul-16	09-Jun-17

Anticipated Completion at NTP:	31-Jul-17
# of months late:	-2
% Construction Change Order:	4%
Design as Percent of Construction:	4%
Other as Percent of Construction:	72%

TRAFFIC

Bridge End Treatments - HSIP

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.161	$0.137	($0.024)	$0.117
Construction	$1.700	$1.726	$0.026	$1.446
Other	$0.543	$0.567	$0.024	$0.396
Contingency	$0.077	$0.050	($0.026)	$0.000
Total	**$2.480**	**$2.480**	**$0.000**	**$1.958**

PTSID: 0153P TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-May-16	30-Aug-16	11-Jul-17

Anticipated Completion at NTP:	31-May-17
# of months late:	1
% Construction Change Order:	4%
Design as Percent of Construction:	8%
Other as Percent of Construction:	33%

Coronado Road Pedestrian Enhancements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.070	$0.070	$0.000	$0.068
Construction	$2.300	$2.300	$0.000	$2.245
Other	$1.331	$1.331	$0.000	$0.883
Contingency	$0.134	$0.134	$0.000	$0.000
Total	**$3.835**	**$3.835**	**$0.000**	**$3.196**

PTSID: 0091K TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	15-Jan-16	18-May-16	31-May-17

Anticipated Completion at NTP:	31-May-17
# of months late:	0
% Construction Change Order:	6%
Design as Percent of Construction:	3%
Other as Percent of Construction:	58%

East Bay/South, C-6 - STC

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.100	$0.191	$0.091	$0.068
Construction	$1.029	$0.840	($0.189)	$0.860
Other	$0.566	$0.320	($0.246)	$0.680
Contingency	$0.039	$0.131	$0.092	$0.000
Total	**$1.734**	**$1.482**	**($0.252)**	**$1.608**

PTSID: 0102J TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Jan-16	09-May-16	22-Dec-16

Anticipated Completion at NTP:	31-May-17
# of months late:	-5
% Construction Change Order:	-6%
Design as Percent of Construction:	23%
Other as Percent of Construction:	38%

Memorial Blvd. & Francis Street Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.072
Construction	$1.761	$1.677	($0.084)	$1.609
Other	$0.739	$0.958	$0.219	$0.845
Contingency	$0.135	$0.000	($0.135)	$0.000
Total	**$2.635**	**$2.635**	**$0.000**	**$2.525**

PTSID: 0153R TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Dec-15	30-Mar-16	21-Jun-17

Anticipated Completion at NTP:	31-May-17
# of months late:	1
% Construction Change Order:	6%
Design as Percent of Construction:	NA
Other as Percent of Construction:	57%

Mineral Spring Avenue HSIP

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.025	$0.026	$0.001	$0.025
Construction	$2.136	$2.131	($0.005)	$2.055
Other	$0.771	$0.997	$0.226	$1.275
Contingency	$0.113	$0.000	($0.113)	$0.000
Total	**$3.045**	**$3.154**	**$0.109**	**$3.354**

PTSID: 0071V TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	02-Jan-16	31-May-16	09-Jun-17

Anticipated Completion at NTP:	31-Jul-17
# of months late:	-2
% Construction Change Order:	1%
Design as Percent of Construction:	NA
Other as Percent of Construction:	47%

Pedestrian and Intersection Safety Improvements - STC with Albion Beacon

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.230	$0.230	$0.000	$0.168
Construction	$1.235	$1.260	$0.025	$1.199
Other	$0.822	$0.828	$0.006	$0.796
Contingency	$0.062	$0.031	($0.031)	$0.000
Total	**$2.349**	**$2.349**	**$0.000**	**$2.163**

PTSID: 0080D TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	21-Sep-16	20-Dec-16	31-Oct-17

Anticipated Completion at NTP:	31-Oct-17
# of months late:	0
% Construction Change Order:	7%
Design as Percent of Construction:	18%
Other as Percent of Construction:	66%

Route 102 & Route 117 Improvements - Roundabout

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.329	$0.185	($0.144)	$0.146
Construction	$2.512	$2.553	$0.041	$2.361
Other	$1.393	$1.474	$0.081	$1.276
Contingency	$0.251	$0.096	($0.155)	$0.000
Total	**$4.485**	**$4.308**	**($0.177)**	**$3.783**

PTSID: 0153N TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Sep-16	02-May-17	24-Aug-18

Anticipated Completion at NTP:	31-Dec-18
# of months late:	-4
% Construction Change Order:	6%
Design as Percent of Construction:	7%
Other as Percent of Construction:	58%

Statewide LED Retrofit Project

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$3.980	$3.980	$0.000	$3.942
Other	$0.838	$0.833	($0.005)	$0.782
Contingency	$0.000	$0.005	$0.005	$0.000
Total	**$4.818**	**$4.818**	**$0.000**	**$4.724**

PTSID: 0116S TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Dec-15	31-Jul-16	31-Oct-17

Anticipated Completion at NTP:	31-Oct-17
# of months late:	0
% Construction Change Order:	8%
Design as Percent of Construction:	
Other as Percent of Construction:	21%

Traffic Signal Optimization, C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.125	$0.125	$0.000	$0.066
Construction	$0.978	$0.978	$0.000	$0.873
Other	$0.951	$0.951	$0.000	$0.657
Contingency	$0.050	$0.050	$0.000	$0.000
Total	**$2.104**	**$2.104**	**$0.000**	**$1.596**

PTSID: 0072K TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	02-Mar-16	01-Jun-16	14-Apr-17

Anticipated Completion at NTP:	31-May-17
# of months late:	-2
% Construction Change Order:	0%
Design as Percent of Construction:	13%
Other as Percent of Construction:	97%

Warwick - HSIP

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.250	$0.130	($0.120)	$0.115
Construction	$0.528	$0.502	($0.026)	$0.465
Other	$0.300	$0.482	$0.182	$0.482
Contingency	$0.036	$0.000	($0.036)	$0.000
Total	**$1.113**	**$1.113**	**$0.000**	**$1.061**

PTSID: 0071T TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	06-May-16	30-Aug-16	06-Jun-17

Anticipated Completion at NTP:	31-Jul-17
# of months late:	-2
% Construction Change Order:	1%
Design as Percent of Construction:	26%
Other as Percent of Construction:	96%

FFY 2017 PROJECTS
Insert A

FFY17

BRIDGE

Baker Pines Bridge No. 593

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.343	$0.343	$0.000	$0.291
Construction	$6.957	$6.957	$0.000	$4.384
Other	$1.711	$1.875	$0.164	$0.813
Contingency	$0.400	$0.236	($0.165)	$0.000
Total	**$9.411**	**$9.410**	**$0.000**	**$5.488**

PTSID: 0170C TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-May-17	01-Feb-18	Oct-20

Anticipated Completion at NTP:	31-Oct-20
# of months late:	0
% Construction Change Order:	4%
Design as Percent of Construction:	5%
Other as Percent of Construction:	27%

Central RI Bridges - Group 12 (29 Bridges)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.155	$1.155	$0.000	$1.145
Construction	$5.797	$6.009	$0.212	$5.723
Other	$3.700	$3.700	$0.000	$1.231
Contingency	$1.958	$1.746	($0.213)	$0.000
Total	**$12.610**	**$12.610**	**$0.000**	**$8.099**

PTSID: 0114L TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Sep-17	30-Jan-18	15-Nov-19

Anticipated Completion at NTP:	31-Jul-20
# of months late:	-9
% Construction Change Order:	12%
Design as Percent of Construction:	19%
Other as Percent of Construction:	62%

Cumberland I-295 Corridor Bridges (37T - I)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.534	$0.609	$0.075	$0.527
Construction	$15.915	$16.415	$0.500	$9.140
Other	$2.731	$2.831	$0.100	$1.101
Contingency	$0.875	$0.200	($0.675)	$0.000
Total	**$20.055**	**$20.055**	**$0.000**	**$10.769**

PTSID: 0114S TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Apr-17	14-Dec-17	May-20

Anticipated Completion at NTP:	31-May-20
# of months late:	0
% Construction Change Order:	3%
Design as Percent of Construction:	4%
Other as Percent of Construction:	17%

Hope Valley Bridges (69D)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.637	$0.637	$0.000	$0.629
Construction	$2.056	$2.056	$0.000	$1.812
Other	$1.300	$1.360	$0.060	$0.817
Contingency	$0.163	$0.103	($0.060)	$0.000
Total	**$4.156**	**$4.156**	**$0.000**	**$3.257**

PTSID: 0168H TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Jul-17	24-Oct-17	30-Sep-19

Anticipated Completion at NTP:	30-Sep-19
# of months late:	0
% Construction Change Order:	6%
Design as Percent of Construction:	31%
Other as Percent of Construction:	66%

Horton Farm Bridge No. 472 (57M)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.700	$0.932	$0.232	$0.911
Construction	$12.450	$13.302	$0.852	$12.294
Other	$2.753	$2.369	($0.384)	$2.307
Contingency	$0.700	$0.000	($0.700)	$0.000
Total	**$16.603**	**$16.603**	**$0.000**	**$15.513**

PTSID: 0143W TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Sep-17	28-Feb-18	16-Aug-19

Anticipated Completion at NTP:	30-Nov-19
# of months late:	-4
% Construction Change Order:	9%
Design as Percent of Construction:	NA
Other as Percent of Construction:	18%

I-195 Corridor Bridges (77)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$2.532	$2.532	$0.000	$2.494
Construction	$12.373	$12.774	$0.401	$11.816
Other	$4.122	$4.257	$0.135	$2.053
Contingency	$1.670	$1.134	($0.536)	$0.000
Total	**$20.697**	**$20.697**	**($0.001)**	**$16.363**

PTSID: 0013M TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Sep-17	31-Jan-18	11-Jun-19

Anticipated Completion at NTP:	30-Jun-19
# of months late:	-1
% Construction Change Order:	5%
Design as Percent of Construction:	20%
Other as Percent of Construction:	33%

I-295 Bridges Contract 2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.749	$1.749	$0.000	$1.537
Construction	$34.533	$34.533	$0.000	$21.700
Other	$3.285	$3.285	$0.000	$1.469
Contingency	$3.047	$3.047	$0.000	$0.000
Total	**$42.613**	**$42.613**	**$0.000**	**$24.705**

PTSID: 0114U TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Sep-17	27-Mar-18	May-21

Anticipated Completion at NTP:	31-May-21
# of months late:	0
% Construction Change Order:	2%
Design as Percent of Construction:	5%
Other as Percent of Construction:	10%

I-295 Bridges Contract I

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.846	$0.846	$0.000	$0.695
Construction	$16.907	$16.957	$0.050	$9.918
Other	$3.535	$3.535	$0.000	$1.297
Contingency	$1.350	$1.300	($0.050)	$0.000
Total	**$22.638**	**$22.638**	**$0.000**	**$11.909**

PTSID: 0114T TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Sep-17	27-Mar-18	May-21

Anticipated Completion at NTP:	31-May-21
# of months late:	0
% Construction Change Order:	16%
Design as Percent of Construction:	5%
Other as Percent of Construction:	21%

I-95 Corridor Bridge Nos. 56101, 56121, 56201, 56221 (3T - F)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.872	$0.922	$0.050	$0.853
Construction	$15.400	$16.400	$1.000	$5.926
Other	$2.089	$2.139	$0.050	$0.699
Contingency	$0.800	$0.800	$0.000	$0.000
Total	**$19.161**	**$20.261**	**$1.100**	**$7.477**

PTSID: 0114R TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Sep-17	28-Mar-18	Apr-21

Anticipated Completion at NTP:	30-Apr-21
# of months late:	0
% Construction Change Order:	6%
Design as Percent of Construction:	6%
Other as Percent of Construction:	13%

I-95 North & South Bridges at Toll Gate Road Nos. 683, 684 (5T - C)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.534	$1.534	$0.000	$1.489
Construction	$19.229	$19.229	$0.000	$7.976
Other	$2.615	$2.615	$0.000	$1.513
Contingency	$1.900	$1.900	$0.000	$0.000
Total	**$25.278**	**$25.278**	**$0.000**	**$10.978**

PTSID: 0114P TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Sep-17	23-Mar-18	Sep-20

Anticipated Completion at NTP:	31-Dec-19
# of months late:	9
% Construction Change Order:	0%
Design as Percent of Construction:	8%
Other as Percent of Construction:	14%

Oxford Street Bridge No. 653 (2T)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.460	$0.582	$0.122	$0.377
Construction	$8.477	$8.576	$0.099	$8.161
Other	$1.453	$1.431	($0.022)	$1.186
Contingency	$0.450	$0.251	($0.199)	$0.000
Total	**$10.840**	**$10.840**	**$0.000**	**$9.724**

PTSID: 0114N TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	23-Aug-17	26-Feb-18	04-Dec-19

Anticipated Completion at NTP:	30-Jun-20
# of months late:	-7
% Construction Change Order:	1%
Design as Percent of Construction:	7%
Other as Percent of Construction:	17%

Pine Street Bridge No. 548 (31)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.600	$0.560	($0.040)	$0.552
Construction	$6.800	$7.200	$0.400	$6.738
Other	$1.512	$1.149	($0.363)	$0.957
Contingency	$0.350	$0.000	($0.350)	$0.000
Total	**$9.261**	**$8.909**	**($0.353)**	**$8.248**

PTSID: 0016J TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	20-Sep-17	12-Dec-17	13-Nov-18

Anticipated Completion at NTP:	30-Jun-19
# of months late:	-8
% Construction Change Order:	9%
Design as Percent of Construction:	8%
Other as Percent of Construction:	16%

Reconstruction of the Route 6/10 Interchange

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$250.630	$267.938	$17.308	$98.530
Other	$121.776	$119.797	($1.978)	$14.011
Contingency	$37.595	$22.265	($15.330)	$0.000
Total	**$410.000**	**$410.000**	**$0.000**	**$112.540**

PTSID: 0027B TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-May-17	21-Dec-17	Nov-23

Anticipated Completion at NTP:	30-Nov-23
# of months late:	0
% Construction Change Order:	7%
Design as Percent of Construction:	
Other as Percent of Construction:	45%

Route 146 Corridor Bridges (38)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.650	$0.865	$0.215	$0.857
Construction	$9.400	$9.833	$0.433	$9.078
Other	($0.067)	$1.872	$1.939	$1.751
Contingency	$1.410	$0.000	($1.410)	$0.000
Total	**$11.393**	**$12.570**	**$1.177**	**$11.686**

PTSID: 0013L TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Sep-17	03-Jan-18	18-Nov-19

Anticipated Completion at NTP:	31-Dec-19
# of months late:	-1
% Construction Change Order:	40%
Design as Percent of Construction:	9%
Other as Percent of Construction:	19%

Simmonsville Bridge No. 326 (57C)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.379	$0.379	$0.000	$0.367
Construction	$1.511	$1.579	$0.068	$1.390
Other	$0.824	$0.824	$0.000	$0.572
Contingency	$0.075	$0.007	($0.068)	$0.000
Total	**$2.789**	**$2.788**	**$0.000**	**$2.328**

PTSID: 0014F TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Sep-17	11-Jan-18	17-Apr-19

Anticipated Completion at NTP:	31-May-19
# of months late:	-1
% Construction Change Order:	5%
Design as Percent of Construction:	NA
Other as Percent of Construction:	52%

Victory Highway Bridge No. 589 (71)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.150	$0.331	$0.181	$0.271
Construction	$12.320	$12.320	$0.000	$9.613
Other	$5.220	$5.435	$0.215	$2.107
Contingency	$1.358	$0.962	($0.396)	$0.000
Total	**$19.048**	**$19.048**	**$0.000**	**$11.990**

PTSID: 0168C TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Aug-17	11-Oct-17	Sep-21

Anticipated Completion at NTP:	30-Sep-21
# of months late:	0
% Construction Change Order:	-1%
Design as Percent of Construction:	NA
Other as Percent of Construction:	44%

Wood River Valley Bridge No. 404, I-95 North & South (7T - A)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.425	$0.530	$0.105	$0.379
Construction	$12.137	$12.137	$0.000	$7.520
Other	$3.032	$3.048	$0.016	$0.936
Contingency	$1.214	$1.092	($0.122)	$0.000
Total	**$16.808**	**$16.808**	**$0.000**	**$8.835**

PTSID: 0114K TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Apr-17	24-Jan-18	Aug-20

Anticipated Completion at NTP:	31-Aug-20
# of months late:	0
% Construction Change Order:	1%
Design as Percent of Construction:	4%
Other as Percent of Construction:	25%

OPERATING

2017 Crack Sealing Limited Access

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.500	$0.500	$0.000	$0.475
Other	$0.327	$0.327	$0.000	$0.161
Contingency	$0.066	$0.066	$0.000	$0.000
Total	**$0.893**	**$0.893**	**$0.000**	**$0.636**

PTSID: 0084C TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Apr-17	31-Jul-17	28-Sep-17

Anticipated Completion at NTP:	31-Oct-17
# of months late:	-1
% Construction Change Order:	-5%
Design as Percent of Construction:	
Other as Percent of Construction:	65%

2017 Crack Sealing North and East Regions

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.544	$0.544	$0.000	$0.495
Other	$0.322	$0.322	$0.000	$0.159
Contingency	$0.066	$0.066	$0.000	$0.000
Total	**$0.932**	**$0.932**	**$0.000**	**$0.653**

PTSID: 0084B TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Apr-17	31-Jul-17	28-Sep-17

Anticipated Completion at NTP:	31-Oct-17
# of months late:	-1
% Construction Change Order:	0%
Design as Percent of Construction:	
Other as Percent of Construction:	59%

2017 Crack Sealing South and Central Regions

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.578	$0.600	$0.022	$0.554
Other	$0.322	$0.300	($0.022)	$0.269
Contingency	$0.066	$0.066	$0.000	$0.000
Total	**$0.966**	**$0.966**	**$0.000**	**$0.823**

PTSID: 0084A TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Apr-17	31-Jul-17	02-Oct-17

Anticipated Completion at NTP:	31-Oct-17
# of months late:	-1
% Construction Change Order:	4%
Design as Percent of Construction:	
Other as Percent of Construction:	50%

2017 Paver Placed Elastomeric Surface Treatment

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.182	$1.182	$0.000	$0.899
Other	$0.449	$0.494	$0.045	$0.360
Contingency	$0.113	$0.068	($0.045)	$0.000
Total	**$1.744**	**$1.744**	**$0.000**	**$1.259**

PTSID: 0086Y TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Apr-17	30-Jun-17	08-Dec-17

Anticipated Completion at NTP: 30-Nov-17
# of months late: 0
% Construction Change Order: -1%
Design as Percent of Construction: NA
Other as Percent of Construction: 42%

2017 Rubberized Asphalt Chip Sealing

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.863	$1.978	$0.115	$1.863
Other	$0.429	$0.314	($0.115)	$0.181
Contingency	$0.133	$0.133	$0.000	$0.000
Total	**$2.425**	**$2.425**	**$0.000**	**$2.043**

PTSID: 0086X TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Apr-17	31-Jul-17	29-Jun-18

Anticipated Completion at NTP: 30-Jun-18
# of months late: 0
% Construction Change Order: 4%
Design as Percent of Construction:
Other as Percent of Construction: 16%

2017-2018 Statewide Pavement Striping -North

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$2.011	$1.816	($0.195)	$1.664
Other	$0.839	$0.716	($0.123)	$0.657
Contingency	$0.252	$0.430	$0.178	$0.000
Total	**$3.101**	**$2.962**	**($0.139)**	**$2.321**

PTSID: 0073M TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Feb-17	31-May-17	31-Oct-18

Anticipated Completion at NTP: 30-Apr-19
# of months late: -6
% Construction Change Order: -17%
Design as Percent of Construction:
Other as Percent of Construction: 39%

I-95 Corridor Preservation - Bridge Washing (58C)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.422	$0.443	$0.021	$0.274
Construction	$5.198	$5.510	$0.312	$5.118
Other	$1.076	$1.666	$0.589	$1.455
Contingency	$0.635	$0.038	($0.597)	$0.000
Total	**$7.331**	**$7.656**	**$0.325**	**$6.846**

PTSID: 0201V TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-May-17	31-Jul-17	24-May-19

Anticipated Completion at NTP: 31-Dec-18
# of months late: 5
% Construction Change Order: 3%
Design as Percent of Construction: 8%
Other as Percent of Construction: 30%

Statewide Pavement Striping Eastbay 17-18

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.046	$0.046	$0.000	$0.000
Construction	$1.929	$1.929	$0.001	$1.612
Other	$0.406	$0.466	$0.060	$0.409
Contingency	$0.140	$0.080	($0.061)	$0.000
Total	**$2.521**	**$2.521**	**$0.000**	**$2.021**

PTSID: 0073J TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Feb-17	31-May-17	09-Aug-18

Anticipated Completion at NTP: 31-May-19
# of months late: -10
% Construction Change Order: -16%
Design as Percent of Construction: 2%
Other as Percent of Construction: 24%

PAVEMENT

1 R Improvements to Winsor Avenue

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.133	$0.133	$0.000	$0.053
Construction	$1.100	$1.100	$0.000	$1.055
Other	$0.847	$0.411	($0.436)	$0.338
Contingency	$0.055	$0.000	($0.055)	$0.000
Total	**$2.135**	**$1.644**	**($0.491)**	**$1.445**

PTSID: 0173U TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Sep-17	25-Jan-18	27-Jul-18

Anticipated Completion at NTP:	31-Aug-18
# of months late:	-1
% Construction Change Order:	10%
Design as Percent of Construction:	12%
Other as Percent of Construction:	37%

East Main Road 1R Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.500	$0.500	$0.000	$0.115
Construction	$6.200	$6.606	$0.406	$5.942
Other	$2.437	$2.317	($0.120)	$1.960
Contingency	$0.314	$0.028	($0.286)	$0.000
Total	**$9.451**	**$9.451**	**$0.000**	**$8.017**

PTSID: 0007C TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Dec-16	28-Apr-17	06-Dec-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	0
% Construction Change Order:	6%
Design as Percent of Construction:	NA
Other as Percent of Construction:	35%

I-95 Resurfacing (Rt 2 to Service Avenue)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.600	$0.414	($0.186)	$0.380
Construction	$6.786	$6.961	$0.175	$6.684
Other	$1.093	$1.171	$0.078	$0.950
Contingency	$0.339	$0.271	($0.068)	$0.000
Total	**$8.817**	**$8.817**	**$0.000**	**$8.015**

PTSID: 0088A TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Jul-17	10-Oct-17	05-Oct-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-2
% Construction Change Order:	1%
Design as Percent of Construction:	6%
Other as Percent of Construction:	17%

I-95 Resurfacing, C-2 (Pawtucket)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.400	$0.420	$0.020	$0.215
Construction	$3.000	$3.000	$0.000	$1.569
Other	$1.317	$1.337	$0.020	$0.505
Contingency	$0.300	$0.260	($0.040)	$0.000
Total	**$5.017**	**$5.017**	**$0.000**	**$2.289**

PTSID: 0082C TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Jul-17	31-Oct-17	25-Sep-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-2
% Construction Change Order:	2%
Design as Percent of Construction:	NA
Other as Percent of Construction:	45%

Improvements to US Route 1 (South Kingstown)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.414	$0.414	$0.000	$0.335
Construction	$5.278	$5.278	$0.000	$5.104
Other	$1.194	$1.194	$0.000	$0.761
Contingency	$0.238	$0.238	$0.000	$0.000
Total	**$7.123**	**$7.123**	**$0.000**	**$6.200**

PTSID: 0081D TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Sep-17	06-Feb-18	31-Aug-18

Anticipated Completion at NTP:	30-Sep-18
# of months late:	-1
% Construction Change Order:	2%
Design as Percent of Construction:	8%
Other as Percent of Construction:	23%

Pavement Preservation to Rt 1A (Newport Ave)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.710	$0.710	$0.000	$0.571
Construction	$3.135	$3.135	$0.000	$2.311
Other	$0.941	$0.941	$0.000	$1.247
Contingency	$0.149	$0.149	$0.000	$0.000
Total	**$4.935**	**$4.935**	**$0.000**	**$4.128**

PTSID: 0081K TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	26-Sep-17	09-Jan-18	14-Dec-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-6
% Construction Change Order:	2%
Design as Percent of Construction:	23%
Other as Percent of Construction:	30%

Route 146 Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.767	$0.767	$0.000	$0.347
Construction	$4.751	$4.728	($0.023)	$4.501
Other	$2.197	$2.199	$0.002	$0.895
Contingency	$0.200	$0.200	$0.000	$0.000
Total	**$7.915**	**$7.893**	**($0.022)**	**$5.743**

PTSID: 0081W TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Feb-17	03-May-17	17-Nov-17

Anticipated Completion at NTP:	31-May-18
# of months late:	-7
% Construction Change Order:	-4%
Design as Percent of Construction:	NA
Other as Percent of Construction:	47%

Route 24 Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.390	$0.465	$0.075	$0.358
Construction	$4.637	$5.169	$0.532	$4.609
Other	$2.735	$2.420	($0.315)	$1.063
Contingency	$0.300	$0.008	($0.292)	$0.000
Total	**$8.062**	**$8.062**	**$0.000**	**$6.030**

PTSID: 0081R TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	23-Jun-17	03-Oct-17	18-Oct-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-1
% Construction Change Order:	9%
Design as Percent of Construction:	NA
Other as Percent of Construction:	47%

Route 4 Improvements, C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.130	$0.205	$0.075	$0.112
Construction	$3.960	$4.094	$0.134	$4.028
Other	$1.242	$1.196	($0.046)	$0.845
Contingency	$0.198	$0.035	($0.163)	$0.000
Total	**$5.530**	**$5.530**	**$0.000**	**$4.985**

PTSID: 0166H TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	14-Oct-16	12-Jan-17	31-May-18

Anticipated Completion at NTP:	31-Aug-17
# of months late:	9
% Construction Change Order:	2%
Design as Percent of Construction:	NA
Other as Percent of Construction:	29%

Snell Road Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.110	$0.110	$0.000	$0.070
Construction	$0.880	$0.880	$0.000	$0.744
Other	$0.525	$0.525	$0.000	$0.229
Contingency	$0.044	$0.044	$0.000	$0.000
Total	**$1.559**	**$1.559**	**$0.000**	**$1.043**

PTSID: 0173S TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	26-Jul-17	04-Oct-17	01-Dec-17

Anticipated Completion at NTP:	31-Dec-18
# of months late:	-13
% Construction Change Order:	2%
Design as Percent of Construction:	NA
Other as Percent of Construction:	60%

US Route 6 Hartford Ave

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.600	$0.600	$0.000	$0.478
Construction	$5.900	$5.980	$0.080	$4.031
Other	$2.238	$2.238	$0.000	$1.341
Contingency	$0.295	$0.215	($0.080)	$0.000
Total	**$9.033**	**$9.033**	**$0.000**	**$5.850**

PTSID: 0173Z TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	08-Sep-17	14-Dec-17	21-Dec-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-5
% Construction Change Order:	-7%
Design as Percent of Construction:	10%
Other as Percent of Construction:	37%

Woodville Road Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.300	$0.250	($0.050)	$0.132
Construction	$3.334	$3.104	($0.230)	$2.432
Other	$1.299	$1.034	($0.265)	$0.673
Contingency	$0.202	$0.000	($0.202)	$0.000
Total	**$5.134**	**$4.387**	**($0.747)**	**$3.237**

PTSID: 0165V TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	16-Aug-17	25-Oct-17	18-Sep-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-2
% Construction Change Order:	-14%
Design as Percent of Construction:	NA
Other as Percent of Construction:	33%

STORMWATER

High Street/Kingstown Road Stormwater Mitigation

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.100	$0.098	($0.002)	$0.098
Construction	$0.224	$0.223	($0.001)	$0.223
Other	$0.374	$0.132	($0.242)	$0.132
Contingency	$0.016	$0.000	($0.016)	$0.000
Total	**$0.715**	**$0.453**	**($0.262)**	**$0.453**

PTSID: 0166M TYPE: STORMWATER ☐ Legacy

Schedule:	Advertise	NTP	Complete
	24-Mar-17	07-Jun-17	29-Sep-17

Anticipated Completion at NTP:	30-Nov-17
# of months late:	-2
% Construction Change Order:	0%
Design as Percent of Construction:	44%
Other as Percent of Construction:	59%

TAP/OTHER

Blackstone Bikeway 8C

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.150	$0.165	$0.015	$0.000
Construction	$2.800	$2.800	$0.000	$2.590
Other	$1.701	$1.686	($0.015)	$1.118
Contingency	$0.140	$0.140	$0.000	$0.000
Total	**$4.791**	**$4.791**	**$0.000**	**$3.708**

PTSID: 0021U TYPE: TAP/OTHER ☐ Legacy

Schedule:	Advertise	NTP	Complete
	07-Jun-17	07-Sep-17	13-Nov-18

Anticipated Completion at NTP:	31-Oct-19
# of months late:	-12
% Construction Change Order:	1%
Design as Percent of Construction:	6%
Other as Percent of Construction:	60%

Rhodeworks Toll Facilities

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$41.826	$42.380	$0.554	$19.936
Other	$15.572	$15.572	$0.000	$8.873
Contingency	$4.183	$3.629	($0.554)	$0.000
Total	**$61.580**	**$61.580**	**$0.000**	**$28.809**

PTSID: 0006A TYPE: TAP/OTHER ☐ Legacy

Schedule:	Advertise	NTP	Complete
	05-Dec-16	21-Dec-17	Dec-20

Anticipated Completion at NTP:	30-Jun-19
# of months late:	18
% Construction Change Order:	0%
Design as Percent of Construction:	
Other as Percent of Construction:	37%

TRAFFIC

Coventry - Local Safety Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.040	$0.022	($0.018)	$0.000
Construction	$0.250	$0.000	($0.250)	$0.000
Other	$0.200	$0.453	$0.253	$0.382
Contingency	$0.030	$0.045	$0.015	$0.000
Total	**$0.520**	**$0.520**	**$0.000**	**$0.382**

PTSID: 0025E TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-May-17	30-Sep-17	31-May-18

Anticipated Completion at NTP:	30-Sep-18
# of months late:	-4
% Construction Change Order:	0%
Design as Percent of Construction:	NA
Other as Percent of Construction:	

Cranston - Local Safety Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.117	$0.117	$0.000	$0.061
Construction	$0.530	$0.530	$0.000	$0.481
Other	$0.236	$0.239	$0.003	$0.311
Contingency	$0.050	$0.047	($0.003)	$0.000
Total	**$0.933**	**$0.933**	**$0.000**	**$0.852**

PTSID: 0025F TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Aug-17	30-Nov-17	02-Nov-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-1
% Construction Change Order:	5%
Design as Percent of Construction:	NA
Other as Percent of Construction:	45%

Diamond Hill Road Improvements at Mendon Road

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.260	$0.260	$0.000	$0.222
Construction	$1.531	$1.630	$0.099	$1.078
Other	$1.226	$1.280	$0.054	$0.902
Contingency	$0.153	$0.000	($0.153)	$0.000
Total	**$3.170**	**$3.170**	**$0.000**	**$2.202**

PTSID: 0153T TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	15-Sep-17	18-Jan-18	30-Jun-19

Anticipated Completion at NTP:	30-Nov-19
# of months late:	-5
% Construction Change Order:	4%
Design as Percent of Construction:	NA
Other as Percent of Construction:	79%

High Friction Surface Treatments 2016

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.040	$0.040	$0.000	$0.027
Construction	$0.579	$0.579	$0.000	$0.532
Other	$0.653	$0.661	$0.008	$0.084
Contingency	$0.037	$0.029	($0.008)	$0.000
Total	**$1.308**	**$1.308**	**$0.000**	**$0.643**

PTSID: 0025J TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Jan-17	30-Apr-17	18-Sep-17

Anticipated Completion at NTP:	31-Jan-18
# of months late:	-5
% Construction Change Order:	0%
Design as Percent of Construction:	NA
Other as Percent of Construction:	114%

HSIP-Intersection Safety Improvements to Route 108 at Curtis Corner Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.042	$0.042	$0.000	$0.000
Construction	$0.700	$0.700	$0.000	$0.659
Other	$0.745	$0.745	$0.000	$0.445
Contingency	$0.032	$0.032	$0.000	$0.000
Total	**$1.518**	**$1.518**	**$0.000**	**$1.103**

PTSID: 0073Z TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Sep-17	18-Jan-18	21-Sep-18

Anticipated Completion at NTP:	31-Jul-19
# of months late:	-10
% Construction Change Order:	5%
Design as Percent of Construction:	6%
Other as Percent of Construction:	106%

Improvements to Rt 44/100 Intersection and Chepachet River Bridge Repair C-3E

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.330	$0.405	$0.075	$0.159
Construction	$1.468	$1.468	$0.000	$1.270
Other	$2.016	$1.949	($0.068)	$0.788
Contingency	$0.075	$0.068	($0.008)	$0.000
Total	**$3.889**	**$3.889**	**$0.000**	**$2.217**

PTSID: 0061K TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	04-Jan-17	28-Mar-17	25-May-18

Anticipated Completion at NTP:	31-May-18
# of months late:	0
% Construction Change Order:	2%
Design as Percent of Construction:	28%
Other as Percent of Construction:	133%

Intersection Safety Improvements Newport, Warwick, Johnston

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.236	$0.221	($0.015)	$0.072
Construction	$1.100	$1.100	$0.000	$0.894
Other	$0.414	$0.594	$0.180	$0.410
Contingency	$0.165	$0.000	($0.165)	$0.000
Total	**$1.915**	**$1.915**	**$0.000**	**$1.377**

PTSID: 0011D TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Sep-17	16-Jan-18	02-Nov-18

Anticipated Completion at NTP:	30-Apr-19
# of months late:	-6
% Construction Change Order:	-4%
Design as Percent of Construction:	20%
Other as Percent of Construction:	54%

Statewide Road Diet 2017

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.065	$0.065	$0.000	$0.000
Construction	$0.549	$0.561	$0.012	$0.435
Other	$0.430	$0.445	$0.015	$0.254
Contingency	$0.055	$0.028	($0.027)	$0.000
Total	**$1.098**	**$1.098**	**$0.000**	**$0.689**

PTSID: 0025P TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Aug-17	21-Nov-17	10-Aug-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-4
% Construction Change Order:	-1%
Design as Percent of Construction:	12%
Other as Percent of Construction:	79%

Traffic Signal Optimization, C-3, 2016

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.228	$0.228	$0.000	$0.193
Construction	$1.403	$1.403	$0.000	$1.293
Other	$0.511	$0.511	$0.000	$0.650
Contingency	$0.140	$0.140	$0.000	$0.000
Total	**$2.282**	**$2.282**	**$0.000**	**$2.136**

PTSID: 0072J TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Feb-17	24-May-17	29-Jun-18

Anticipated Completion at NTP:	31-Jul-18
# of months late:	-1
% Construction Change Order:	5%
Design as Percent of Construction:	NA
Other as Percent of Construction:	36%

FFY 2018 PROJECTS
Insert A

FFY18

BRIDGE

Bridge Group 05 - EGR, EXE, WAR, WGR

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.237	$1.237	$0.000	$0.981
Construction	$7.300	$7.300	$0.000	$1.901
Other	$1.853	$1.853	$0.000	$0.705
Contingency	$0.378	$0.378	$0.000	$0.000
Total	**$10.768**	**$10.768**	**$0.000**	**$3.586**

PTSID: 0013F TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	19-Sep-18	05-Dec-18	Dec-20

Anticipated Completion at NTP: 31-Dec-20
# of months late: 0
% Construction Change Order: 2%
Design as Percent of Construction: 17%
Other as Percent of Construction: 25%

Bridge Group 06 - PVD

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.819	$0.819	$0.000	$0.652
Construction	$7.695	$7.765	$0.070	$3.914
Other	$1.529	$1.529	$0.000	$0.609
Contingency	$0.385	$0.315	($0.070)	$0.000
Total	**$10.427**	**$10.427**	**$0.000**	**$5.175**

PTSID: 0013P TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Sep-18	18-Dec-18	May-21

Anticipated Completion at NTP: 31-May-21
# of months late: 0
% Construction Change Order: 10%
Design as Percent of Construction: 11%
Other as Percent of Construction: 20%

Bridge Group 09 - CRA, JOH

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.998	$0.998	$0.000	$0.882
Construction	$2.664	$2.664	$0.000	$1.740
Other	$0.895	$0.916	$0.021	$0.596
Contingency	$0.080	$0.059	($0.021)	$0.000
Total	**$4.637**	**$4.637**	**$0.000**	**$3.218**

PTSID: 0013G TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	18-Sep-18	05-Dec-18	May-20

Anticipated Completion at NTP: 31-May-20
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction: 37%
Other as Percent of Construction: 34%

Bridge Group 13A - Rt 146 C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.125	$1.075	($0.050)	$0.697
Construction	$3.633	$4.033	$0.400	$1.899
Other	$2.174	$1.924	($0.250)	$0.612
Contingency	$0.180	$0.080	($0.100)	$0.000
Total	**$7.112**	**$7.112**	**$0.000**	**$3.208**

PTSID: 0013S TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Aug-18	15-Nov-18	May-20

Anticipated Completion at NTP: 31-May-20
# of months late: 0
% Construction Change Order: 16%
Design as Percent of Construction: 27%
Other as Percent of Construction: 48%

Bridge Group 15A - East Bay

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.480	$1.480	$0.000	$1.306
Construction	$6.500	$6.500	$0.000	$1.923
Other	$2.133	$2.133	$0.000	$0.707
Contingency	$0.625	$0.625	$0.000	$0.000
Total	**$10.738**	**$10.738**	**$0.000**	**$3.935**

PTSID: 0013U TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	14-Aug-18	29-Oct-18	May-21

Anticipated Completion at NTP: 31-May-21
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction: 23%
Other as Percent of Construction: 33%

Bridge Group 15B - Aquidneck Island

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.520	$0.520	$0.000	$0.394
Construction	$5.355	$5.355	$0.000	$0.712
Other	$1.830	$1.830	$0.000	$0.297
Contingency	$0.375	$0.375	$0.000	$0.000
Total	**$8.080**	**$8.080**	**$0.000**	**$1.403**

PTSID: 0015A TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	19-Sep-18	26-Nov-18	May-21

Anticipated Completion at NTP: 31-May-21
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction: 10%
Other as Percent of Construction: 34%

Bridge Group 16T-13 - Woonasquatucket Br

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.450	$0.450	$0.000	$0.414
Construction	$6.700	$6.700	$0.000	$4.111
Other	$2.626	$2.626	$0.000	$0.400
Contingency	$1.040	$1.040	$0.000	$0.000
Total	**$10.816**	**$10.816**	**$0.000**	**$4.926**

PTSID: 0017E TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Nov-17	28-Aug-18	Jun-21

Anticipated Completion at NTP: 30-Jun-21
# of months late: 0
% Construction Change Order: 3%
Design as Percent of Construction: 7%
Other as Percent of Construction: 39%

Bridge Group 35T-8 - I-295 C-3

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.788	$0.788	$0.000	$0.284
Construction	$10.729	$10.729	$0.000	$3.464
Other	$3.381	$3.381	$0.000	$0.292
Contingency	$1.609	$1.609	$0.000	$0.000
Total	**$16.508**	**$16.508**	**$0.000**	**$4.039**

PTSID: 0114V TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Nov-17	30-Oct-18	Oct-22

Anticipated Completion at NTP: 31-Oct-22
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction: 7%
Other as Percent of Construction: 32%

Bridge Group 38C - Geneva Pond

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.460	$0.520	$0.060	$0.422
Construction	$2.502	$2.502	$0.000	$1.095
Other	$1.944	$1.984	$0.040	$0.477
Contingency	$0.250	$0.150	($0.100)	$0.000
Total	**$5.156**	**$5.156**	**$0.000**	**$1.994**

PTSID: 0017G TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-May-18	02-Aug-18	25-Nov-19

Anticipated Completion at NTP: 31-May-20
# of months late: -6
% Construction Change Order: 2%
Design as Percent of Construction: 21%
Other as Percent of Construction: 79%

Bridge Group 38T-12 - Rt 146 Farnum Pk

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.774	$0.774	$0.000	$0.571
Construction	$9.980	$9.980	$0.000	$1.970
Other	$2.115	$2.115	$0.000	$0.417
Contingency	$1.000	$1.000	$0.000	$0.000
Total	**$13.869**	**$13.869**	**$0.000**	**$2.958**

PTSID: 0114J TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	20-Feb-18	14-Jan-19	Jun-22

Anticipated Completion at NTP: 30-Jun-22
# of months late: 0
% Construction Change Order: 1%
Design as Percent of Construction: 8%
Other as Percent of Construction: 21%

Bridge Group 46A - Lafayette Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.800	$0.800	$0.000	$0.662
Construction	$5.944	$5.944	$0.000	$3.874
Other	$1.598	$1.598	$0.000	$1.159
Contingency	$0.400	$0.400	$0.000	$0.000
Total	**$8.742**	**$8.742**	**$0.000**	**$5.695**

PTSID: 0015B TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Aug-18	15-Nov-18	Aug-20

Anticipated Completion at NTP:	31-Aug-20
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	13%
Other as Percent of Construction:	27%

Bridge Group 48A - Howard Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.397	$0.397	$0.000	$0.381
Construction	$1.664	$1.664	$0.000	$0.148
Other	$0.834	$0.834	$0.000	$0.169
Contingency	$0.160	$0.160	$0.000	$0.000
Total	**$3.055**	**$3.055**	**$0.000**	**$0.699**

PTSID: 0145Q TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	26-Sep-18	14-Jun-19	Jun-20

Anticipated Completion at NTP:	30-Jun-20
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	24%
Other as Percent of Construction:	50%

Bridge Group 57K - Big River

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.375	$0.375	$0.000	$0.259
Construction	$2.322	$2.322	$0.000	$1.306
Other	$1.260	$1.260	$0.000	$0.777
Contingency	$0.115	$0.115	$0.000	$0.000
Total	**$4.072**	**$4.072**	**$0.000**	**$2.342**

PTSID: 0143A TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Nov-17	06-Mar-18	13-Dec-19

Anticipated Completion at NTP:	31-Jan-21
# of months late:	-14
% Construction Change Order:	1%
Design as Percent of Construction:	NA
Other as Percent of Construction:	54%

Bridge Group 58B - Railroad Ave

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.500	$0.500	$0.000	$0.374
Construction	$1.702	$1.702	$0.000	$1.559
Other	$1.290	$1.290	$0.000	$0.675
Contingency	$0.077	$0.077	$0.000	$0.000
Total	**$3.569**	**$3.569**	**$0.000**	**$2.608**

PTSID: 0201A TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	24-Oct-17	30-Jan-18	15-Nov-18

Anticipated Completion at NTP:	30-Jun-19
# of months late:	-8
% Construction Change Order:	0%
Design as Percent of Construction:	29%
Other as Percent of Construction:	76%

Bridge Group 58E - Barbs Hill Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.625	$0.625	$0.000	$0.258
Construction	$1.520	$1.520	$0.000	$0.717
Other	$1.348	$1.348	$0.000	$0.449
Contingency	$0.076	$0.076	$0.000	$0.000
Total	**$3.569**	**$3.569**	**$0.000**	**$1.424**

PTSID: 0201B TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	12-Jul-18	26-Sep-18	02-Dec-19

Anticipated Completion at NTP:	30-Jun-20
# of months late:	-7
% Construction Change Order:	0%
Design as Percent of Construction:	41%
Other as Percent of Construction:	89%

Bridge Group 59A - Park Ave RR

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$1.037	NA	$0.631
Construction	NA	$5.900	NA	$0.000
Other	NA	$2.051	NA	$0.367
Contingency	NA	$0.237	NA	$0.000
Total	NA	**$9.225**	NA	**$0.998**

PTSID: 0194C TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Apr-18	Mar-20	Aug-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	18%
Other as Percent of Construction:	35%

Bridge Group 59B - Centerville Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.370	$0.370	$0.000	$0.217
Construction	$3.808	$4.215	$0.407	$2.697
Other	$1.687	$1.204	($0.483)	$0.665
Contingency	$0.250	$0.171	($0.079)	$0.000
Total	**$6.115**	**$5.960**	**($0.155)**	**$3.579**

PTSID: 0014D TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Dec-17	29-Mar-18	Apr-20

Anticipated Completion at NTP:	30-Apr-20
# of months late:	0
% Construction Change Order:	11%
Design as Percent of Construction:	9%
Other as Percent of Construction:	29%

Bridge Group 62T-11 - Louisquisset Pk

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.801	$0.801	$0.000	$0.784
Construction	$10.000	$10.000	$0.000	$2.295
Other	$2.815	$2.815	$0.000	$0.303
Contingency	$0.900	$0.900	$0.000	$0.000
Total	**$14.516**	**$14.516**	**$0.000**	**$3.382**

PTSID: 0014Z TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	23-Mar-18	25-Feb-19	Dec-21

Anticipated Completion at NTP:	31-Dec-21
# of months late:	0
% Construction Change Order:	2%
Design as Percent of Construction:	8%
Other as Percent of Construction:	28%

Bridge Group 75 - Rt 146 Louisquisset Pk Ramp

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.775	$0.775	$0.000	$0.658
Construction	$3.661	$3.676	$0.015	$1.781
Other	$1.733	$1.733	$0.000	$0.471
Contingency	$0.300	$0.285	($0.015)	$0.000
Total	**$6.469**	**$6.469**	**$0.000**	**$2.911**

PTSID: 0167C TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	24-May-18	07-Aug-18	Nov-20

Anticipated Completion at NTP:	30-Nov-20
# of months late:	0
% Construction Change Order:	2%
Design as Percent of Construction:	21%
Other as Percent of Construction:	47%

OPERATING

2018 Crack Sealing Limited Access

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.342	$0.342	$0.000	$0.339
Other	$0.218	$0.218	$0.000	$0.044
Contingency	$0.040	$0.040	$0.000	$0.000
Total	**$0.600**	**$0.600**	**$0.000**	**$0.383**

PTSID: 0105C TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	11-May-18	27-Jul-18	30-Oct-18

Anticipated Completion at NTP:	31-Oct-18
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	
Other as Percent of Construction:	64%

2018 Crack Sealing North and East Regions

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.666	$0.666	$0.000	$0.584
Other	$0.251	$0.251	$0.000	$0.062
Contingency	$0.033	$0.033	$0.000	$0.000
Total	**$0.950**	**$0.950**	**$0.000**	**$0.646**

PTSID: 0105F TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Dec-17	26-Mar-18	05-Sep-18

Anticipated Completion at NTP: 31-Oct-18
# of months late: -2
% Construction Change Order: 0%
Design as Percent of Construction:
Other as Percent of Construction: 38%

2018 Crack Sealing South and Central Regions

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.698	$0.698	$0.000	$0.625
Other	$0.251	$0.251	$0.000	$0.069
Contingency	$0.033	$0.033	$0.000	$0.000
Total	**$0.982**	**$0.982**	**$0.000**	**$0.694**

PTSID: 0105B TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	20-Dec-17	08-Mar-18	15-Aug-18

Anticipated Completion at NTP: 31-Oct-18
# of months late: -3
% Construction Change Order: 0%
Design as Percent of Construction: NA
Other as Percent of Construction: 36%

2018 Paver Placed Elastomeric Surface Treatment C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.237	$1.237	$0.000	$1.216
Other	$0.339	$0.339	$0.000	$0.211
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$1.651**	**$1.651**	**$0.000**	**$1.427**

PTSID: 0105D TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Dec-17	20-Feb-18	11-Oct-18

Anticipated Completion at NTP: 30-Nov-18
# of months late: -2
% Construction Change Order: -2%
Design as Percent of Construction:
Other as Percent of Construction: 27%

2018 Paver Placed Elastomeric Surface Treatment C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.008	$0.008	$0.000
Construction	$2.009	$2.009	$0.000	$2.517
Other	$0.340	$0.362	$0.022	$0.438
Contingency	$0.060	$0.030	($0.030)	$0.000
Total	**$2.409**	**$2.409**	**$0.000**	**$2.955**

PTSID: 0105G TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	25-May-18	02-Aug-18	13-Dec-18

Anticipated Completion at NTP: 30-Nov-18
# of months late: 0
% Construction Change Order: 29%
Design as Percent of Construction: 0%
Other as Percent of Construction: 18%

2018 Rubberized Asphalt Chip Seal C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.427	$1.427	$0.000	$1.387
Other	$0.339	$0.339	$0.000	$0.124
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$1.841**	**$1.841**	**$0.000**	**$1.510**

PTSID: 0105E TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Dec-17	20-Feb-18	10-Apr-19

Anticipated Completion at NTP: 30-Jun-19
# of months late: -3
% Construction Change Order: 0%
Design as Percent of Construction:
Other as Percent of Construction: 24%

2018 Rubberized Asphalt Chip Seal C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.523	$1.523	$0.000	$1.404
Other	$0.402	$0.402	$0.000	$0.148
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$2.000**	**$2.000**	**$0.000**	**$1.552**

PTSID: 0105A TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	18-May-18	25-Jul-18	24-Jun-19

Anticipated Completion at NTP: 30-Jun-19
# of months late: 0
% Construction Change Order: 6%
Design as Percent of Construction:
Other as Percent of Construction: 26%

Salt Storage Facility - Portsmouth

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.108	$0.108	$0.000	$0.074
Construction	$1.147	$1.152	$0.005	$1.078
Other	$0.307	$0.307	$0.000	$0.102
Contingency	$0.060	$0.055	($0.005)	$0.000
Total	**$1.622**	**$1.622**	**$0.000**	**$1.253**

PTSID: 0131L TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	11-Sep-18	04-Feb-19	24-Sep-19

Anticipated Completion at NTP: 31-Dec-19
# of months late: -3
% Construction Change Order: 0%
Design as Percent of Construction: 9%
Other as Percent of Construction: 27%

PAVEMENT

I-195 Relocation - C-17 - Waterfront Parks

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.800	$0.800	$0.000	$0.585
Construction	$6.089	$6.083	($0.006)	$4.429
Other	$1.603	$1.603	$0.000	$0.799
Contingency	$0.713	$0.719	$0.006	$0.000
Total	**$9.205**	**$9.205**	**$0.000**	**$5.813**

PTSID: 0012Q TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Dec-17	30-Mar-18	18-Sep-19

Anticipated Completion at NTP: 31-Aug-19
# of months late: 1
% Construction Change Order: -1%
Design as Percent of Construction: 13%
Other as Percent of Construction: 26%

I-195 Relocation - C-18 - Gano St

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.670	$0.670	$0.000	$0.207
Construction	$1.630	$1.630	$0.000	$1.098
Other	$0.801	$0.801	$0.000	$0.390
Contingency	$0.105	$0.105	$0.000	$0.000
Total	**$3.206**	**$3.206**	**$0.000**	**$1.695**

PTSID: 0012T TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	26-Sep-18	06-Dec-18	13-Nov-19

Anticipated Completion at NTP: 30-Jun-20
# of months late: -8
% Construction Change Order: 6%
Design as Percent of Construction: 41%
Other as Percent of Construction: 49%

Nayatt Rd (Rumstick Rd - Washington Rd)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.358	$0.358	$0.000	$0.246
Construction	$2.728	$2.738	$0.010	$2.230
Other	$0.768	$0.768	$0.000	$0.457
Contingency	$0.135	$0.125	($0.010)	$0.000
Total	**$3.989**	**$3.989**	**$0.000**	**$2.934**

PTSID: 0171D TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	11-May-18	13-Sep-18	18-Aug-19

Anticipated Completion at NTP: 31-Aug-19
# of months late: 0
% Construction Change Order: 1%
Design as Percent of Construction: 13%
Other as Percent of Construction: 28%

Railroad St (Manville Hill Rd - Rt 126)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.180	$0.180	$0.000	$0.101
Construction	$2.324	$2.324	$0.000	$1.856
Other	$0.928	$0.928	$0.000	$0.642
Contingency	$0.116	$0.116	$0.000	$0.000
Total	**$3.548**	**$3.548**	**$0.000**	**$2.599**

PTSID: 0165J TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Mar-18	12-Jun-18	30-Nov-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-6
% Construction Change Order:	0%
Design as Percent of Construction:	8%
Other as Percent of Construction:	40%

Rockland Rd (Central Pk to Danielson Pk)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.300	$0.300	$0.000	$0.047
Construction	$1.395	$1.395	$0.000	$0.896
Other	$0.717	$0.717	$0.000	$0.347
Contingency	$0.140	$0.140	$0.000	$0.000
Total	**$2.551**	**$2.551**	**$0.000**	**$1.289**

PTSID: 0173K TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Mar-18	15-Jun-18	09-Nov-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-7
% Construction Change Order:	2%
Design as Percent of Construction:	22%
Other as Percent of Construction:	51%

Rt 2 - Reservoir Ave (Sockanosset Cross Rd - Rt 12)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.460	$0.460	$0.000	$0.368
Construction	$3.995	$4.545	$0.550	$4.163
Other	$1.509	$1.059	($0.450)	$0.990
Contingency	$0.208	$0.108	($0.100)	$0.000
Total	**$6.172**	**$6.172**	**$0.000**	**$5.522**

PTSID: 0130E TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Jan-18	12-Apr-18	14-Dec-18

Anticipated Completion at NTP:	31-Dec-20
# of months late:	-25
% Construction Change Order:	15%
Design as Percent of Construction:	10%
Other as Percent of Construction:	23%

Rt 44 - C-3B (RIDOT Maint Facility - W. Greenville Rd)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.755	$0.755	$0.000	$0.632
Construction	$7.373	$7.414	$0.041	$5.004
Other	$1.478	$1.478	$0.000	$1.133
Contingency	$0.350	$0.309	($0.041)	$0.000
Total	**$9.956**	**$9.956**	**$0.000**	**$6.769**

PTSID: 0061A TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	21-Sep-18	18-Dec-18	17-Oct-19

Anticipated Completion at NTP:	31-May-20
# of months late:	-8
% Construction Change Order:	1%
Design as Percent of Construction:	NA
Other as Percent of Construction:	20%

Rt 6A - Hartford Ave C-2 (Rt 5 - Killingly St)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.380	$0.380	$0.000	$0.276
Construction	$1.241	$1.241	$0.000	$1.273
Other	$1.640	$1.640	$0.000	$1.173
Contingency	$0.062	$0.062	$0.000	$0.000
Total	**$3.323**	**$3.323**	**$0.000**	**$2.722**

PTSID: 0138B TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Apr-18	27-Jun-18	24-Oct-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-1
% Construction Change Order:	5%
Design as Percent of Construction:	31%
Other as Percent of Construction:	132%

TAP/OTHER

Blackstone River Bikeway - 8B-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.246	$0.246	$0.000	$0.000
Construction	$2.490	$2.490	$0.000	$1.815
Other	$1.288	$1.288	$0.000	$0.798
Contingency	$0.180	$0.180	$0.000	$0.000
Total	**$4.203**	**$4.203**	**$0.000**	**$2.613**

PTSID: 0021S TYPE: TAP/OTHER ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Apr-18	29-Jun-18	24-Oct-19

Anticipated Completion at NTP:	31-Oct-19
# of months late:	0
% Construction Change Order:	4%
Design as Percent of Construction:	10%
Other as Percent of Construction:	52%

Trestle Trail Bridges - West

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.135	$0.194	$0.059	$0.176
Construction	$3.186	$2.844	($0.341)	$2.587
Other	$0.538	$0.998	$0.460	$0.716
Contingency	$0.395	$0.000	($0.395)	$0.000
Total	**$4.254**	**$4.036**	**($0.218)**	**$3.479**

PTSID: 0026P TYPE: TAP/OTHER ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Feb-18	07-Jun-18	Oct-20

Anticipated Completion at NTP:	31-Oct-20
# of months late:	0
% Construction Change Order:	5%
Design as Percent of Construction:	7%
Other as Percent of Construction:	35%

TRAFFIC

2018 Roadway Departure Mitigation - C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.155	$0.155	$0.000	$0.115
Construction	$1.065	$1.065	$0.000	$0.563
Other	$0.516	$0.531	$0.015	$0.268
Contingency	$0.061	$0.046	($0.015)	$0.000
Total	**$1.797**	**$1.797**	**$0.000**	**$0.945**

PTSID: 0025S TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Jun-18	01-Oct-18	31-Oct-19

Anticipated Completion at NTP:	31-Dec-19
# of months late:	-2
% Construction Change Order:	2%
Design as Percent of Construction:	15%
Other as Percent of Construction:	50%

2018 Intersection Safety Improvements - Statewide

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.240	$0.240	$0.000	$0.207
Construction	$0.745	$0.773	$0.028	$0.234
Other	$0.724	$0.724	$0.000	$0.178
Contingency	$0.075	$0.047	($0.028)	$0.000
Total	**$1.784**	**$1.784**	**$0.000**	**$0.620**

PTSID: 0025K TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	24-Aug-18	26-Oct-18	31-Oct-19

Anticipated Completion at NTP:	31-May-20
# of months late:	-7
% Construction Change Order:	4%
Design as Percent of Construction:	31%
Other as Percent of Construction:	94%

Aquidneck Avenue HSIP

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.550	$0.550	$0.000	$0.509
Construction	$0.460	$0.460	$0.000	$0.308
Other	$1.155	$1.155	$0.000	$0.282
Contingency	$0.050	$0.050	$0.000	$0.000
Total	**$2.215**	**$2.215**	**$0.000**	**$1.099**

PTSID: 0011E TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	14-Sep-18	15-Nov-18	08-Nov-19

Anticipated Completion at NTP:	31-May-20
# of months late:	-7
% Construction Change Order:	0%
Design as Percent of Construction:	120%
Other as Percent of Construction:	251%

Aquidneck Avenue Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.445	$0.448	$0.003	$0.383
Construction	$1.668	$1.668	$0.000	$1.390
Other	$1.621	$1.583	($0.038)	$0.853
Contingency	$0.083	$0.118	$0.035	$0.000
Total	**$3.817**	**$3.817**	**$0.000**	**$2.625**

PTSID: 0076Z TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Dec-17	23-Feb-18	30-Aug-19

Anticipated Completion at NTP:	31-Dec-19
# of months late:	-4
% Construction Change Order:	1%
Design as Percent of Construction:	27%
Other as Percent of Construction:	95%

HSIP - Rt 1, S. County Median Guardrail

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.050	$0.050	$0.000	$0.043
Construction	$2.285	$2.285	$0.000	$2.227
Other	$0.654	$0.404	($0.250)	$0.202
Contingency	$0.114	$0.114	$0.000	$0.000
Total	**$3.104**	**$2.854**	**($0.250)**	**$2.472**

PTSID: 0072Z TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	14-Sep-18	14-Nov-18	14-May-19

Anticipated Completion at NTP:	31-Jul-19
# of months late:	-3
% Construction Change Order:	1%
Design as Percent of Construction:	2%
Other as Percent of Construction:	18%

Intersection Safety Improvements 2017 Statewide

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.375	$0.380	$0.005	$0.322
Construction	$2.092	$2.102	$0.010	$1.760
Other	$0.930	$0.925	($0.005)	$0.707
Contingency	$0.110	$0.100	($0.010)	$0.000
Total	**$3.507**	**$3.507**	**$0.000**	**$2.789**

PTSID: 0025N TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Feb-18	24-May-18	05-Sep-19

Anticipated Completion at NTP:	31-Jul-19
# of months late:	1
% Construction Change Order:	4%
Design as Percent of Construction:	18%
Other as Percent of Construction:	44%

Intersection Safety Improvements to Rt 114 between Bear Hill Rd and I-295 Cumberland

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.650	$0.771	$0.121	$0.583
Construction	$7.335	$7.485	$0.150	$3.478
Other	$2.920	$2.949	$0.029	$1.402
Contingency	$0.367	$0.067	($0.300)	$0.000
Total	**$11.272**	**$11.272**	**$0.000**	**$5.462**

PTSID: 0073X TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Mar-18	26-Jun-18	Oct-20

Anticipated Completion at NTP:	31-Oct-20
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	10%
Other as Percent of Construction:	39%

Intersection Safety Improvements to Rt 44 at Smithfield Crossings

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.100	$0.100	$0.000	$0.087
Construction	$0.630	$0.630	$0.000	$0.608
Other	$0.571	$0.571	$0.000	$0.291
Contingency	$0.044	$0.044	$0.000	$0.000
Total	**$1.345**	**$1.345**	**$0.000**	**$0.986**

PTSID: 0025R TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Jul-18	05-Oct-18	30-Oct-19

Anticipated Completion at NTP:	31-May-20
# of months late:	-7
% Construction Change Order:	11%
Design as Percent of Construction:	16%
Other as Percent of Construction:	91%

Metacom Avenue - HSIP

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.594	$0.609	$0.015	$0.443
Construction	$3.000	$3.100	$0.100	$2.041
Other	$1.807	$1.827	$0.020	$0.974
Contingency	$0.300	$0.165	($0.135)	$0.000
Total	**$5.700**	**$5.700**	**$0.000**	**$3.458**

PTSID: 0071P TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	15-Aug-18	29-Oct-18	May-20

Anticipated Completion at NTP:	31-May-20
# of months late:	0
% Construction Change Order:	2%
Design as Percent of Construction:	20%
Other as Percent of Construction:	59%

Roadway Departure Mitigation - Guardrail and Median Improvements to I-95 (Warwick) and Rt 146 (N. Smithfield)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.060	$0.060	$0.000	$0.038
Construction	$1.600	$1.600	$0.000	$1.506
Other	$0.841	$0.841	$0.000	$0.150
Contingency	$0.086	$0.086	$0.000	$0.000
Total	**$2.587**	**$2.587**	**$0.000**	**$1.694**

PTSID: 0025Q TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Oct-17	01-Feb-18	11-Jul-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-11
% Construction Change Order:	0%
Design as Percent of Construction:	4%
Other as Percent of Construction:	53%

Roadway Departure Mitigation - Systemic High Friction Surface Treatments-2018

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.070	$0.070	$0.000	$0.025
Construction	$0.767	$0.767	$0.000	$0.607
Other	$0.476	$0.476	$0.000	$0.065
Contingency	$0.040	$0.040	$0.000	$0.000
Total	**$1.353**	**$1.353**	**$0.000**	**$0.696**

PTSID: 0091S TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Jun-18	29-Aug-18	03-Jul-19

Anticipated Completion at NTP:	31-Dec-19
# of months late:	-6
% Construction Change Order:	1%
Design as Percent of Construction:	9%
Other as Percent of Construction:	62%

Rt 146 Guide Signs - C-1 - North

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.503	$0.503	$0.000	$0.399
Construction	$1.500	$1.500	$0.000	$0.747
Other	$1.022	$1.022	$0.000	$0.487
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$3.100**	**$3.100**	**$0.000**	**$1.633**

PTSID: 0073S TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	24-Jan-18	26-Mar-18	Apr-20

Anticipated Completion at NTP:	30-Nov-19
# of months late:	5
% Construction Change Order:	0%
Design as Percent of Construction:	34%
Other as Percent of Construction:	68%

SRTS - C-1 (Cra, Epr)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.556	$0.636	$0.080	$0.571
Construction	$1.051	$1.065	$0.014	$0.967
Other	$0.504	$0.428	($0.076)	$0.318
Contingency	$0.083	$0.065	($0.018)	$0.000
Total	**$2.194**	**$2.194**	**$0.000**	**$1.855**

PTSID: 0162A TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Mar-18	25-Jun-18	11-Dec-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-6
% Construction Change Order:	0%
Design as Percent of Construction:	60%
Other as Percent of Construction:	40%

STC - Allens Avenue at Terminal and Ernest

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.098	$0.098	$0.000	$0.045
Construction	$0.745	$0.745	$0.000	$0.673
Other	$0.786	$0.786	$0.000	$0.566
Contingency	$0.055	$0.055	$0.000	$0.000
Total	**$1.684**	**$1.684**	**$0.000**	**$1.284**

PTSID: 0080H TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Feb-18	31-May-18	30-May-19

Anticipated Completion at NTP:	31-Aug-19
# of months late:	-3
% Construction Change Order:	9%
Design as Percent of Construction:	13%
Other as Percent of Construction:	106%

STC - Statewide Pedestrian and Intersection Safety Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.370	$0.370	$0.000	$0.329
Construction	$1.486	$1.559	$0.073	$0.906
Other	$0.941	$0.923	($0.019)	$0.588
Contingency	$0.075	$0.021	($0.054)	$0.000
Total	**$2.872**	**$2.872**	**$0.000**	**$1.823**

PTSID: 0080C TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Jun-18	17-Sep-18	12-Dec-19

Anticipated Completion at NTP:	30-Nov-19
# of months late:	0
% Construction Change Order:	4%
Design as Percent of Construction:	24%
Other as Percent of Construction:	59%

FFY 2019 PROJECTS
Insert A

FFY19

BRIDGE

Bridge Group 01 - PVD

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.865	$0.885	$0.020	$0.692
Construction	$9.173	$9.173	$0.000	$0.000
Other	$1.898	$1.931	$0.033	$0.209
Contingency	$0.742	$0.689	($0.053)	$0.000
Total	**$12.678**	**$12.678**	**$0.000**	**$0.901**

PTSID: 0013A TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Mar-19	03-Jun-19	May-22

Anticipated Completion at NTP: 31-May-22
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction: 10%
Other as Percent of Construction: 21%

Bridge Group 03 - I-95

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.798	$0.798	$0.000	$0.740
Construction	$10.222	$10.222	$0.000	$0.000
Other	$2.207	$2.207	$0.000	$0.046
Contingency	$0.511	$0.511	$0.000	$0.000
Total	**$13.738**	**$13.738**	**$0.000**	**$0.785**

PTSID: 0013N TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	15-Aug-19	21-Oct-19	Jul-22

Anticipated Completion at NTP: 31-Jul-22
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction: 8%
Other as Percent of Construction: 22%

Bridge Group 12A - Sandy Bottom

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.638	$0.638	$0.000	$0.507
Construction	$5.150	$5.150	$0.000	$0.000
Other	$2.563	$2.563	$0.000	$0.070
Contingency	$0.500	$0.500	$0.000	$0.000
Total	**$8.850**	**$8.850**	**$0.000**	**$0.577**

PTSID: 0114W TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	25-Jul-19	21-Oct-19	Jun-22

Anticipated Completion at NTP: 30-Jun-22
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction: 12%
Other as Percent of Construction: 50%

Bridge Group 16A - FOS, GLO, PVD, SCI, SMI

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.013	$1.013	$0.000	$0.844
Construction	$6.040	$6.040	$0.000	$0.247
Other	$1.194	$1.302	$0.108	$0.165
Contingency	$0.305	$0.197	($0.108)	$0.000
Total	**$8.552**	**$8.552**	**$0.000**	**$1.256**

PTSID: 0013V TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Jun-19	12-Sep-19	Dec-21

Anticipated Completion at NTP: 31-Dec-21
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction: 17%
Other as Percent of Construction: 22%

Bridge Group 16B - FOS, JOH, PVD, SCI

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.977	$0.977	$0.000	$0.768
Construction	$3.155	$3.155	$0.000	$0.000
Other	$1.520	$1.520	$0.000	$0.045
Contingency	$0.160	$0.160	$0.000	$0.000
Total	**$5.812**	**$5.812**	**$0.000**	**$0.813**

PTSID: 0015C TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	11-Sep-19	29-Nov-19	Dec-21

Anticipated Completion at NTP: 31-Dec-21
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction: 31%
Other as Percent of Construction: 48%

Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.700	$0.700	$0.000	$0.414
Construction	$3.982	$3.982	$0.000	$0.000
Other	$1.920	$1.920	$0.000	$0.072
Contingency	$0.199	$0.199	$0.000	$0.000
Total	**$6.801**	**$6.801**	**$0.000**	**$0.486**

PTSID: 0013W TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	24-Sep-19	06-Dec-19	Apr-22

Anticipated Completion at NTP: 30-Apr-22
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction: 18%
Other as Percent of Construction: 48%

Bridge Group 18B - EGR, NKS

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.379	$0.379	$0.000	$0.266
Construction	$2.772	$2.772	$0.000	$0.124
Other	$0.906	$0.906	$0.000	$0.063
Contingency	$0.180	$0.180	$0.000	$0.000
Total	**$4.238**	**$4.238**	**$0.000**	**$0.453**

PTSID: 0031Y TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-May-19	09-Aug-19	Sep-21

Anticipated Completion at NTP: 30-Sep-21
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction: 14%
Other as Percent of Construction: 33%

Bridge Group 40A - Hawkins

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.950	$0.950	$0.000	$0.760
Construction	$2.171	$2.171	$0.000	$0.000
Other	$1.351	$1.351	$0.000	$0.153
Contingency	$0.250	$0.250	$0.000	$0.000
Total	**$4.721**	**$4.721**	**$0.000**	**$0.914**

PTSID: 0114X TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Jun-19	04-Sep-19	Oct-21

Anticipated Completion at NTP: 31-Oct-21
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction: 44%
Other as Percent of Construction: 62%

Bridge Group 40B - Bath St East

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.436	$0.436	$0.000	$0.321
Construction	$2.368	$2.368	$0.000	$0.591
Other	$0.738	$0.803	$0.065	$0.330
Contingency	$0.275	$0.210	($0.065)	$0.000
Total	**$3.817**	**$3.817**	**$0.000**	**$1.242**

PTSID: 0015D TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Feb-19	14-May-19	Dec-20

Anticipated Completion at NTP: 31-Dec-20
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction: 18%
Other as Percent of Construction: 34%

Bridge Group 44A - Silver Creek

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.494	$0.494	$0.000	$0.421
Construction	$2.586	$2.586	$0.000	$0.000
Other	$1.741	$1.741	$0.000	$0.153
Contingency	$0.129	$0.129	$0.000	$0.000
Total	**$4.950**	**$4.950**	**$0.000**	**$0.574**

PTSID: 2601G TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Apr-19	20-Aug-19	Mar-22

Anticipated Completion at NTP: 31-Mar-22
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction: 19%
Other as Percent of Construction: 67%

Bridge Group 51A - Rt 37 C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$5.768	NA	$3.686
Construction	NA	$45.000	NA	$0.000
Other	NA	$3.585	NA	$0.295
Contingency	NA	$4.500	NA	$0.000
Total	NA	**$58.853**	NA	**$3.981**

PTSID: 2601E TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	25-Sep-19	Jan-20	May-23

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	13%
Other as Percent of Construction:	8%

Bridge Group 54A - Kingston Rd Bridge

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.900	$1.900	$0.000	$1.003
Construction	$14.639	$14.639	$0.000	$1.047
Other	$3.898	$3.898	$0.000	$0.275
Contingency	$0.888	$0.888	$0.000	$0.000
Total	**$21.325**	**$21.325**	**$0.000**	**$2.326**

PTSID: 0143C TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	29-Mar-19	10-Jun-19	Jun-22

Anticipated Completion at NTP:	30-Jun-22
# of months late:	0
% Construction Change Order:	-1%
Design as Percent of Construction:	13%
Other as Percent of Construction:	27%

Bridge Group 58A - Division St

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.440	$1.440	$0.000	$1.017
Construction	$15.661	$15.661	$0.000	$0.669
Other	$5.065	$5.065	$0.000	$0.229
Contingency	$0.783	$0.783	$0.000	$0.000
Total	**$22.949**	**$22.949**	**$0.000**	**$1.915**

PTSID: 0156D TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Apr-19	06-Aug-19	Nov-22

Anticipated Completion at NTP:	30-Nov-22
# of months late:	0
% Construction Change Order:	1%
Design as Percent of Construction:	9%
Other as Percent of Construction:	32%

Bridge Group 62 - Manville Br

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.500	NA	$0.704
Construction	NA	$4.000	NA	$0.000
Other	NA	$1.410	NA	$0.095
Contingency	NA	$0.300	NA	$0.000
Total	NA	**$6.210**	NA	**$0.798**

PTSID: 0014M TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	27-Sep-19	Jan-20	Dec-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	12%
Other as Percent of Construction:	35%

OPERATING

Materials Lab - Quality Assurance

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.451	$0.521	$0.070	$0.450
Construction	$2.900	$2.900	$0.000	$1.024
Other	$0.210	$0.210	$0.000	$0.044
Contingency	$0.290	$0.220	($0.070)	$0.000
Total	**$3.851**	**$3.851**	**$0.000**	**$1.518**

PTSID: 9003E TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	14-Dec-18	15-Apr-19	Jul-20

Anticipated Completion at NTP:	31-Jul-20
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	18%
Other as Percent of Construction:	7%

Salt Storage Facility - East Providence

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.117	$0.117	$0.000	$0.093
Construction	$2.074	$2.074	$0.000	$0.000
Other	$0.471	$0.471	$0.000	$0.023
Contingency	$0.100	$0.100	$0.000	$0.000
Total	**$2.762**	**$2.762**	**$0.000**	**$0.117**

PTSID: 0131M TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Jul-19	21-Oct-19	Oct-20

Anticipated Completion at NTP: 31-Oct-20
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction: 6%
Other as Percent of Construction: 23%

PAVEMENT

2018 Crack Sealing South and Central Regions C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.422	$0.422	$0.000	$0.342
Other	$0.247	$0.247	$0.000	$0.118
Contingency	$0.050	$0.050	$0.000	$0.000
Total	**$0.719**	**$0.719**	**$0.000**	**$0.461**

PTSID: 0105H TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Jan-19	14-May-19	01-Aug-19

Anticipated Completion at NTP: 31-Oct-19
# of months late: -3
% Construction Change Order: 0%
Design as Percent of Construction:
Other as Percent of Construction: 59%

2019 Crack Sealing North and East Regions C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.024	$0.024	$0.000	$0.000
Construction	$0.681	$0.681	$0.000	$0.362
Other	$0.242	$0.242	$0.000	$0.069
Contingency	$0.100	$0.100	$0.000	$0.000
Total	**$1.047**	**$1.047**	**$0.000**	**$0.432**

PTSID: 2602B TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Mar-19	06-Aug-19	31-Oct-19

Anticipated Completion at NTP: 31-Oct-19
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction: 4%
Other as Percent of Construction: 36%

2019 Crack Sealing South and Central Regions C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.024	$0.024	$0.000	$0.000
Construction	$0.723	$0.723	$0.000	$0.594
Other	$0.226	$0.226	$0.000	$0.056
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$1.047**	**$1.047**	**$0.000**	**$0.650**

PTSID: 2602C TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Mar-19	07-Jun-19	31-Oct-19

Anticipated Completion at NTP: 31-Oct-19
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction: 3%
Other as Percent of Construction: 31%

2019 Paver Placed Elastomeric Surface Treatment C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.713	$1.798	$0.084	$1.474
Other	$0.335	$0.355	$0.020	$0.235
Contingency	$0.133	$0.029	($0.104)	$0.000
Total	**$2.181**	**$2.181**	**$0.000**	**$1.708**

PTSID: 2601D TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Jan-19	08-Apr-19	25-Oct-19

Anticipated Completion at NTP: 31-Oct-19
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction:
Other as Percent of Construction: 20%

2019 Paver Placed Elastomeric Surface Treatment C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$2.194	$2.194	$0.000	$2.388
Other	$0.557	$0.557	$0.000	$0.251
Contingency	$0.220	$0.220	$0.000	$0.000
Total	**$2.971**	**$2.971**	**$0.000**	**$2.639**

PTSID: 2601F TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Jan-19	01-Apr-19	31-Oct-19

Anticipated Completion at NTP: 31-Oct-19
# of months late: 0
% Construction Change Order: 37%
Design as Percent of Construction:
Other as Percent of Construction: 25%

2019 Paver Placed Elastomeric Surface Treatment C-3

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.500	$1.553	$0.053	$1.172
Other	$0.280	$0.361	$0.081	$0.171
Contingency	$0.150	$0.017	($0.133)	$0.000
Total	**$1.930**	**$1.930**	**$0.000**	**$1.343**

PTSID: 2602A TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Mar-19	04-Jun-19	25-Oct-19

Anticipated Completion at NTP: 31-Oct-19
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction:
Other as Percent of Construction: 23%

2019 Rubberized Asphalt Chip Seal

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.024	$0.000	($0.024)	$0.000
Construction	$1.653	$1.653	$0.000	$1.194
Other	$0.249	$0.273	$0.024	$0.117
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$2.001**	**$2.001**	**$0.000**	**$1.311**

PTSID: 2601Z TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Mar-19	14-May-19	May-20

Anticipated Completion at NTP: 31-May-20
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction:
Other as Percent of Construction: 16%

2019 Rubberized Asphalt Chip Seal C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.133	$1.158	$0.026	$0.865
Other	$0.288	$0.263	($0.026)	$0.097
Contingency	$0.079	$0.079	$0.000	$0.000
Total	**$1.500**	**$1.500**	**$0.000**	**$0.961**

PTSID: 2601C TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Jan-19	28-Mar-19	May-20

Anticipated Completion at NTP: 31-May-20
# of months late: 0
% Construction Change Order: 2%
Design as Percent of Construction:
Other as Percent of Construction: 23%

Broad St Regeneration

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.665	$1.665	$0.000	$1.204
Construction	$12.884	$12.884	$0.000	$0.000
Other	$3.035	$3.035	$0.000	$0.328
Contingency	$0.644	$0.644	$0.000	$0.000
Total	**$18.228**	**$18.228**	**$0.000**	**$1.532**

PTSID: 0004D TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Aug-19	02-Dec-19	Jun-23

Anticipated Completion at NTP: 30-Jun-23
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction: 13%
Other as Percent of Construction: 24%

Central Pk & Battey Meetinghouse Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.291	$0.326	$0.035	$0.141
Construction	$3.277	$3.277	$0.000	$1.328
Other	$0.831	$0.796	($0.035)	$0.313
Contingency	$0.157	$0.157	$0.000	$0.000
Total	**$4.556**	**$4.556**	**$0.000**	**$1.782**

PTSID: 0173G TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	03-Apr-19	10-Jun-19	25-Oct-19

Anticipated Completion at NTP:	30-Jun-20
# of months late:	-8
% Construction Change Order:	0%
Design as Percent of Construction:	10%
Other as Percent of Construction:	24%

Old Summit Rd & Susan Bowen Rd (Rt 117 - Rt 117)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.320	$0.320	$0.000	$0.044
Construction	$0.550	$0.550	$0.000	$0.267
Other	$0.532	$0.532	$0.000	$0.099
Contingency	$0.100	$0.100	$0.000	$0.000
Total	**$1.502**	**$1.502**	**$0.000**	**$0.410**

PTSID: 0173H TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	19-Oct-18	02-Jan-19	23-Oct-19

Anticipated Completion at NTP:	31-Dec-19
# of months late:	-2
% Construction Change Order:	0%
Design as Percent of Construction:	58%
Other as Percent of Construction:	97%

Old Tower Hill Rd (Rt 108 - Rt 1)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.342	$0.342	$0.000	$0.286
Construction	$2.239	$2.239	$0.000	$0.000
Other	$1.158	$1.158	$0.000	$0.112
Contingency	$0.175	$0.175	$0.000	$0.000
Total	**$3.915**	**$3.915**	**$0.000**	**$0.397**

PTSID: 0055L TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	15-Aug-19	22-Oct-19	May-21

Anticipated Completion at NTP:	31-May-21
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	15%
Other as Percent of Construction:	52%

Pell Bridge Ramps - Phase 1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.850	NA	$0.283
Construction	NA	$6.500	NA	$0.000
Other	NA	$5.158	NA	$0.114
Contingency	NA	$0.650	NA	$0.000
Total	NA	**$13.158**	NA	**$0.397**

PTSID: 0050A TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	27-Sep-19	Feb-20	Dec-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	13%
Other as Percent of Construction:	79%

Rt 44 - Taunton Ave (Rt 1A/114 - Mass S/L)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.515	$0.515	$0.000	$0.384
Construction	$3.043	$3.043	$0.000	$0.001
Other	$1.025	$1.025	$0.000	$0.026
Contingency	$0.175	$0.175	$0.000	$0.000
Total	**$4.758**	**$4.758**	**$0.000**	**$0.411**

PTSID: 0076R TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Aug-19	17-Dec-19	May-21

Anticipated Completion at NTP:	31-May-21
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	17%
Other as Percent of Construction:	34%

Rt 6 - (Rt 102 - Rt 101)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.325	$0.325	$0.000	$0.246
Construction	$6.247	$6.247	$0.000	$5.008
Other	$1.190	$1.190	$0.000	$0.550
Contingency	$0.312	$0.312	$0.000	$0.000
Total	**$8.075**	**$8.075**	**$0.000**	**$5.804**

PTSID: 0081Y TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	16-Nov-18	15-Jan-19	30-Aug-19

Anticipated Completion at NTP: 30-Sep-19
# of months late: -1
% Construction Change Order: 0%
Design as Percent of Construction: 5%
Other as Percent of Construction: 19%

Rt 78 (Rt 1 - Conn S/L)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.395	$0.395	$0.000	$0.364
Construction	$3.003	$3.405	$0.403	$1.608
Other	$0.905	$0.717	($0.188)	$0.461
Contingency	$0.250	$0.035	($0.215)	$0.000
Total	**$4.553**	**$4.553**	**$0.000**	**$2.432**

PTSID: 0081J TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	26-Oct-18	04-Jan-19	27-Nov-19

Anticipated Completion at NTP: 31-Dec-19
# of months late: -1
% Construction Change Order: 13%
Design as Percent of Construction: 12%
Other as Percent of Construction: 21%

TRAFFIC

High Friction Surface Treatment - I-95 Curves Pawtucket, Route 24, Route 37

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.070	$0.070	$0.000	$0.000
Construction	$1.756	$1.801	$0.045	$0.216
Other	$0.510	$0.465	($0.045)	$0.056
Contingency	$0.175	$0.175	$0.000	$0.000
Total	**$2.511**	**$2.511**	**$0.000**	**$0.272**

PTSID: 0192J TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	17-May-19	18-Jul-19	Jul-20

Anticipated Completion at NTP: 31-Jul-20
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction: 4%
Other as Percent of Construction: 26%

Roadway Departure Mitigation - Non-Freeway Roadside Improvements 2019 C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.135	$0.135	$0.000	$0.049
Construction	$1.100	$1.100	$0.000	$0.708
Other	$0.860	$0.860	$0.000	$0.370
Contingency	$0.100	$0.100	$0.000	$0.000
Total	**$2.195**	**$2.195**	**$0.000**	**$1.128**

PTSID: 0091T TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Nov-18	05-Feb-19	27-Nov-19

Anticipated Completion at NTP: 30-Apr-20
# of months late: -5
% Construction Change Order: 0%
Design as Percent of Construction: 12%
Other as Percent of Construction: 78%

SRTS - C-1A (Bar)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.134	$0.104	($0.030)	$0.000
Construction	$0.958	$1.079	$0.121	$0.698
Other	$0.735	$0.644	($0.091)	$0.174
Contingency	$0.048	$0.048	$0.000	$0.000
Total	**$1.875**	**$1.875**	**$0.000**	**$0.872**

PTSID: 2601U TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	20-Mar-19	14-May-19	Dec-20

Anticipated Completion at NTP: 31-Dec-20
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction: 10%
Other as Percent of Construction: 60%

SRTS - C-2 (Nar)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.560	$0.560	$0.000	$0.499
Construction	$1.296	$1.304	$0.008	$0.658
Other	$0.565	$0.566	$0.001	$0.159
Contingency	$0.060	$0.052	($0.009)	$0.000
Total	**$2.481**	**$2.481**	**$0.000**	**$1.316**

PTSID: 0162G TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Feb-19	28-Jun-19	Jun-21

Anticipated Completion at NTP:	30-Jun-21
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	43%
Other as Percent of Construction:	43%

SRTS - C-3 (Smi, Wns)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.424	$0.046	($0.378)	$0.000
Construction	$1.125	$1.125	$0.000	$0.287
Other	$0.569	$0.626	$0.057	$0.212
Contingency	$0.043	$0.364	$0.321	$0.000
Total	**$2.161**	**$2.161**	**$0.000**	**$0.498**

PTSID: 0162H TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Mar-19	16-May-19	Sep-20

Anticipated Completion at NTP:	30-Sep-20
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	4%
Other as Percent of Construction:	56%

STC Misc Improvements 2018

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.500	$0.500	$0.000	$0.415
Construction	$1.939	$1.939	$0.000	$1.170
Other	$0.910	$0.910	$0.000	$0.605
Contingency	$0.096	$0.096	$0.000	$0.000
Total	**$3.445**	**$3.445**	**$0.000**	**$2.189**

PTSID: 0080E TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	10-Oct-18	28-Jan-19	13-Dec-19

Anticipated Completion at NTP:	30-Jun-20
# of months late:	-7
% Construction Change Order:	0%
Design as Percent of Construction:	26%
Other as Percent of Construction:	47%

STC Misc Improvements 2019

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.514	$0.514	$0.000	$0.450
Construction	$1.685	$1.685	$0.000	$0.000
Other	$0.914	$0.914	$0.000	$0.096
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$3.188**	**$3.188**	**$0.000**	**$0.545**

PTSID: 2601H TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Sep-19	12-Dec-19	Jun-21

Anticipated Completion at NTP:	30-Jun-21
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	31%
Other as Percent of Construction:	54%

FFY 2020 PROJECTS
Insert A

FFY20
BRIDGE

Barrington & Warren Bike Path Bridges

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.780	NA	$0.000
Construction	NA	$7.020	NA	$0.000
Other	NA	$1.820	NA	$0.000
Contingency	NA	$0.780	NA	$0.000
Total	NA	**$10.400**	NA	**$0.000**

PTSID: 0188A TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Jun-20	Nov-20	Dec-22

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	11%
Other as Percent of Construction:	26%

Bridge Group 10 - I-295

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.655	NA	$0.294
Construction	NA	$10.000	NA	$0.000
Other	NA	$1.300	NA	$0.025
Contingency	NA	$1.000	NA	$0.000
Total	NA	**$12.955**	NA	**$0.319**

PTSID: 0013R TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Mar-20	Jul-20	Apr-22

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	7%
Other as Percent of Construction:	13%

Bridge Group 13B - Rt 146 C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.570	NA	$0.163
Construction	NA	$4.200	NA	$0.000
Other	NA	$1.130	NA	$0.001
Contingency	NA	$0.420	NA	$0.000
Total	NA	**$6.320**	NA	**$0.164**

PTSID: 0031Z TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	May-20	Sep-20	Nov-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	14%
Other as Percent of Construction:	27%

Bridge Group 18A - EGR, NAR, NKS

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.623	NA	$0.260
Construction	NA	$4.600	NA	$0.000
Other	NA	$1.240	NA	$0.004
Contingency	NA	$0.500	NA	$0.000
Total	NA	**$6.963**	NA	**$0.264**

PTSID: 0013X TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Aug-20	Dec-20	May-22

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	14%
Other as Percent of Construction:	27%

Bridge Group 35 - I-295

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$1.874	NA	$0.220
Construction	NA	$9.000	NA	$0.000
Other	NA	$4.151	NA	$0.002
Contingency	NA	$1.684	NA	$0.000
Total	NA	**$16.709**	NA	**$0.223**

PTSID: 0016N TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Jun-20	Oct-20	May-23

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	21%
Other as Percent of Construction:	46%

Bridge Group 43A - Mohegan

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.606	NA	$0.188
Construction	NA	$5.750	NA	$0.000
Other	NA	$1.275	NA	$0.005
Contingency	NA	$0.570	NA	$0.000
Total	NA	**$8.201**	NA	**$0.193**

PTSID: 2601A TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Feb-20	Jun-20	May-22

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	11%
Other as Percent of Construction:	22%

Bridge Group 49 - Henderson

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$6.500	NA	$2.047
Construction	NA	$70.000	NA	$0.000
Other	NA	$4.735	NA	$0.041
Contingency	NA	$7.250	NA	$0.000
Total	NA	**$88.485**	NA	**$2.088**

PTSID: 0017B TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Feb-20	May-20	Jun-23

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	9%
Other as Percent of Construction:	7%

Bridge Group 53 - Union Village RR

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.946	NA	$0.561
Construction	NA	$1.975	NA	$0.000
Other	NA	$0.718	NA	$0.153
Contingency	NA	$0.172	NA	$0.000
Total	NA	**$3.811**	NA	**$0.715**

PTSID: 0145C TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Feb-20	May-20	Apr-23

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	48%
Other as Percent of Construction:	36%

Bridge Group 57J - Browning Mill

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.530	NA	$0.336
Construction	NA	$0.600	NA	$0.000
Other	NA	$0.854	NA	$0.155
Contingency	NA	$0.060	NA	$0.000
Total	NA	**$2.044**	NA	**$0.491**

PTSID: 0201L TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	May-20	Aug-20	Dec-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	88%
Other as Percent of Construction:	142%

Bridge Group 57T-10 - I-195 Washington North Ph. 2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$3.175	NA	$0.000
Construction	NA	$53.000	NA	$0.000
Other	NA	$8.375	NA	$0.000
Contingency	NA	$5.450	NA	$0.000
Total	NA	**$70.000**	NA	**$0.000**

PTSID: 2602U TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Feb-20	Jul-20	Aug-25

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	6%
Other as Percent of Construction:	16%

Bridge Group 75T-5 - I-95 Viaduct NB

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$20.750	NA	$6.638
Construction	NA	$165.000	NA	$0.000
Other	NA	$25.250	NA	$0.505
Contingency	NA	$30.000	NA	$0.000
Total	NA	**$241.000**	NA	**$7.143**

PTSID: 0018B TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Nov-19	Jul-20	Nov-26

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	13%
Other as Percent of Construction:	15%

PAVEMENT

2020 Crack Sealing Limited Access C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.048	NA	$0.000
Construction	NA	$1.602	NA	$0.000
Other	NA	$0.300	NA	$0.000
Contingency	NA	$0.050	NA	$0.000
Total	NA	**$2.000**	NA	**$0.000**

PTSID: 2603B TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Mar-20	Jul-20	Nov-20

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	3%
Other as Percent of Construction:	19%

2020 Paver Placed Elastomeric Surface Treatment C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.052	NA	$0.000
Construction	NA	$2.000	NA	$0.000
Other	NA	$0.365	NA	$0.000
Contingency	NA	$0.083	NA	$0.000
Total	NA	**$2.500**	NA	**$0.000**

PTSID: 2602Z TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Mar-20	Jul-20	Nov-20

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	3%
Other as Percent of Construction:	18%

2020 Rubberized Asphalt Chip Seal C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.064	NA	$0.000
Construction	NA	$1.101	NA	$0.000
Other	NA	$0.285	NA	$0.000
Contingency	NA	$0.050	NA	$0.000
Total	NA	**$1.500**	NA	**$0.000**

PTSID: 2603A TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Mar-20	Jul-20	Jun-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	6%
Other as Percent of Construction:	26%

ADA Improvements to Greene Lane

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.339	NA	$0.104
Construction	NA	$1.680	NA	$0.000
Other	NA	$0.466	NA	$0.007
Contingency	NA	$0.242	NA	$0.000
Total	NA	**$2.727**	NA	**$0.111**

PTSID: 0078V TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Nov-19	Mar-20	Jun-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	20%
Other as Percent of Construction:	28%

Danielson Pk (Rt 102 - West Greenville Rd)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.255	NA	$0.215
Construction	NA	$5.500	NA	$0.000
Other	NA	$1.275	NA	$0.022
Contingency	NA	$0.755	NA	$0.000
Total	NA	**$7.785**	NA	**$0.237**

PTSID: 0079P TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	11-Oct-19	Jan-20	Dec-20

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	5%
Other as Percent of Construction:	23%

I-95 (Charles St - Lonsdale Ave)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.315	NA	$0.209
Construction	NA	$11.550	NA	$0.000
Other	NA	$2.076	NA	$0.027
Contingency	NA	$1.374	NA	$0.000
Total	NA	**$15.315**	NA	**$0.236**

PTSID: 0082D TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	12-Nov-19	Apr-20	Jun-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	3%
Other as Percent of Construction:	18%

Pell Bridge Ramps - Phase 2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$5.400	NA	$2.057
Construction	NA	$30.200	NA	$0.004
Other	NA	$17.776	NA	$0.764
Contingency	NA	$3.000	NA	$0.000
Total	NA	**$56.376**	NA	**$2.825**

PTSID: 0050B TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Aug-20	Mar-21	Jul-24

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	18%
Other as Percent of Construction:	59%

Rt 115 Main St. (Rt 116 To Jackson Flat Rd.)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.231	NA	$0.000
Construction	NA	$1.575	NA	$0.000
Other	NA	$0.461	NA	$0.189
Contingency	NA	$0.221	NA	$0.000
Total	NA	**$2.488**	NA	**$0.189**

PTSID: 0173C TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	12-Nov-19	Feb-20	Jun-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	15%
Other as Percent of Construction:	29%

Rt 5 - Lambert Lind Hwy C-1 (Mayfield Ave - I-95)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.730	NA	$0.606
Construction	NA	$11.600	NA	$0.000
Other	NA	$3.130	NA	$0.152
Contingency	NA	$0.536	NA	$0.000
Total	NA	**$15.996**	NA	**$0.758**

PTSID: 0079B TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Mar-20	Jun-20	May-23

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	6%
Other as Percent of Construction:	27%

TRAFFIC

HSIP - Crosswalk & Sign Enhancements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.305	NA	$0.065
Construction	NA	$0.700	NA	$0.000
Other	NA	$0.327	NA	$0.000
Contingency	NA	$0.068	NA	$0.000
Total	NA	**$1.400**	NA	**$0.065**

PTSID: 0091P TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Jun-20	Oct-20	Jun-22

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	44%
Other as Percent of Construction:	47%

HSIP - Crosswalk Enhancements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.313	NA	$0.000
Construction	NA	$1.167	NA	$0.000
Other	NA	$0.721	NA	$0.000
Contingency	NA	$0.149	NA	$0.000
Total	NA	**$2.350**	NA	**$0.000**

PTSID: 2601X TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Mar-20	Jun-20	Aug-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	27%
Other as Percent of Construction:	62%

HSIP - Intersection Safety - Route 6

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.416	NA	$0.000
Construction	NA	$3.117	NA	$0.000
Other	NA	$0.947	NA	$0.000
Contingency	NA	$0.294	NA	$0.000
Total	NA	**$4.774**	NA	**$0.000**

PTSID: 0091U TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Jul-20	Oct-20	Jun-22

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	13%
Other as Percent of Construction:	30%

HSIP - Intersection Safety Improvements - 2020

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.221	NA	$0.000
Construction	NA	$1.042	NA	$0.000
Other	NA	$0.296	NA	$0.000
Contingency	NA	$0.156	NA	$0.000
Total	NA	**$1.714**	NA	**$0.000**

PTSID: 0153K TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Aug-20	Jan-21	Jun-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	21%
Other as Percent of Construction:	28%

HSIP - Roadway Departure Mitigation - 2020

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.235	NA	$0.006
Construction	NA	$3.400	NA	$0.000
Other	NA	$0.650	NA	$0.004
Contingency	NA	$0.340	NA	$0.000
Total	NA	**$4.625**	NA	**$0.010**

PTSID: 2601Y TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Feb-20	Jun-20	May-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	7%
Other as Percent of Construction:	19%

HSIP - Signalization of Allens Ave. C-5

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.210	NA	$0.049
Construction	NA	$2.036	NA	$0.000
Other	NA	$0.688	NA	$0.042
Contingency	NA	$0.266	NA	$0.000
Total	NA	**$3.200**	NA	**$0.090**

PTSID: 0070I TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Apr-20	Aug-20	Dec-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	10%
Other as Percent of Construction:	34%

Intersection Safety Improvements 2019 C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.296	NA	$0.176
Construction	NA	$1.265	NA	$0.000
Other	NA	$0.501	NA	$0.000
Contingency	NA	$0.043	NA	$0.000
Total	NA	**$2.105**	NA	**$0.176**

PTSID: 0025Z TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Jun-20	Aug-20	May-22

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	23%
Other as Percent of Construction:	40%

Rt 146 Guide Signs - C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.565	NA	$0.421
Construction	NA	$4.820	NA	$0.000
Other	NA	$1.065	NA	$0.037
Contingency	NA	$0.100	NA	$0.000
Total	NA	**$6.550**	NA	**$0.458**

PTSID: 0073T TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Feb-20	Jun-20	May-22

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	12%
Other as Percent of Construction:	22%

SRTS - C-4 (Wrn)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.613	NA	$0.345
Construction	NA	$1.742	NA	$0.000
Other	NA	$0.777	NA	$0.009
Contingency	NA	$0.191	NA	$0.000
Total	NA	**$3.323**	NA	**$0.354**

PTSID: 0162D TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Aug-20	Feb-21	Oct-22

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	35%
Other as Percent of Construction:	45%

Statewide Traffic Signal Improvements - 2020

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.246	NA	$0.000
Construction	NA	$0.630	NA	$0.000
Other	NA	$0.414	NA	$0.000
Contingency	NA	$0.132	NA	$0.000
Total	NA	**$1.422**	NA	**$0.000**

PTSID: 2602N TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Mar-20	Jun-20	Aug-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	39%
Other as Percent of Construction:	66%

STC Improvements - 2020

	Budget			Spent
	Initial	**Projected**	**Difference**	**To Date**
Design	NA	$0.294	NA	$0.000
Construction	NA	$0.808	NA	$0.000
Other	NA	$1.118	NA	$0.000
Contingency	NA	$0.130	NA	$0.000
Total	NA	**$2.350**	NA	**$0.000**

PTSID: 2602M TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	Sep-20	Jan-21	Jun-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	36%
Other as Percent of Construction:	138%

Project Summary Lists
Insert A

FFY16

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule: Advertise	Schedule: NTP	Schedule: Sub Complete	Construction Budget ($M)
BRIDGE									
0113U	Airport Connector & Route 2 Bridges (53C & 81B)	WAR	A-1	2	5	Dec-15	Mar-16	May-18	$5.8
0153E	Capron Road Bridge No. 792 (70A)	SMI	A-1	1	0	May-16	Sep-16	Nov-17	$2.4
0145B	Carolina Bridges (57F)	CHA;RIC	A-1	3	0	Sep-16	Mar-17	May-21	$4.9
0183B	Central Street Bridge No. 449 (70B)	NSM	A-1	1	0	Sep-16	Dec-16	Nov-17	$5.0
0144E	Harbor Junction Bridge No. 131 (57E)	PVD	A-1	1	0	Jan-16	Apr-16	Nov-18	$3.5
0166J	Mussey Brook Bridge No. 380 (56C)	LIN	A-2	1	0	Sep-16	Dec-16	Dec-17	$1.2
0171B	Newman Avenue Bridge No. 224 (57D)	EPR	A-2	1	0	Sep-16	Dec-16	Oct-18	$2.7
0031N	Old Sakonnet River Bridge Demolition (Superstructure)	POR;TIV	A-2	0	1	Sep-16	Feb-17	Sep-18	$9.4
0143U	Pawtucket Area Bridges (53B)	PAW	A-2	0	1	Jul-16	Nov-16	May-18	$5.7
0143K	Pawtucket Avenue Bridge No. 471 (57B)	EPR	A-2	1	0	Mar-16	Jul-16	Oct-17	$8.3
0012L	Providence Area Bridges Nos. 1080, 1082 (56B)	PVD	A-3	0	4	Sep-16	Dec-16	Nov-17	$2.1
0012R	Providence River Pedestrian Bridge	PVD	A-3	0	0	May-16	Sep-16	Apr-19	$17.0
0012N	Ramp EI Bridge No. 1083 (56A)	PVD	A-3	0	1	Jul-16	Oct-16	Jun-17	$0.5
0118A	Slatersville Stone Arch Bridge No. 273 (70C)	NSM	A-3	0	1	Sep-16	Jan-17	Sep-19	$8.1
0156C	South County Freeway Bridge No. 686 (52A)	WAR	A-3	1	0	Aug-16	Nov-16	Oct-18	$1.7
0168E	Tefft Hill Trail Bridge No. 592 (67T - B)	EXE;RIC	A-4	2	0	Mar-16	Jun-16	Jun-18	$4.5
0009N	Washington Bridge North No. 700 (57A T - J)	EPR;PVD	A-4	1	0	Sep-16	Feb-17	Aug-19	$12.9
0154A	Wood River & Holburton Bridges Nos. 261, 262 (58D)	HOP;RIC	A-4	2	0	Aug-16	Aug-17	Dec-18	$1.7
				17	**13**				**$97**
PAVEMENT									
0172C	1R Improvements to Smith Street	PVD	A-6	0	0	Sep-16	Jan-17	Dec-17	$3.4
0165X	High Street & Kingstown Road Improvements	SKS	A-6	0	0	Mar-16	Jun-16	Aug-17	$4.2
0079G	I-95 Resurfacing (Elmwood Avenue to Eddy St)	PVD	A-6	0	0	Sep-16	Dec-16	Nov-17	$3.6
0078U	Providence - Downtown Improvements, C-3	PVD	A-7	0	0	Mar-16	Jul-16	Dec-17	$2.6
0076N	Route 107 1R Improvements	BUR	A-7	0	0	Oct-15	Mar-16	Nov-16	$2.7
0139H	Route 138 Improvements	SKS	A-7	0	0	Jul-16	Sep-16	Nov-16	$0.6
0055K	Statewide Resurfacing C-2, 2017**	CRA;HOP;NSM;POR;RIC;WAR	A-7	0	0	Sep-16	Jan-17	Nov-17	$2.3
0007F	Two Mile Corner Reconstruction	MID	A-7	0	0	Jan-16	Apr-16	Sep-18	$8.4
				0	**0**				**$28**
TRAFFIC									
0153P	Bridge End Treatments - HSIP	STATEWIDE	A-8	0	0	May-16	Aug-16	Jul-17	$1.7
0091K	Coronado Road Pedestrian Enhancements	WAR	A-8	0	0	Jan-16	May-16	May-17	$2.3
0102J	East Bay/South, C-6 - STC	STATEWIDE	A-8	0	0	Jan-16	May-16	Dec-16	$0.8
0153R	Memorial Blvd. & Francis Street Improvements	PVD	A-8	0	0	Dec-15	Mar-16	Jun-17	$1.7
0071V	Mineral Spring Avenue HSIP	NPR	A-9	0	0	Jan-16	May-16	Jun-17	$2.1
0080D	Pedestrian and Intersection Safety Improvements - STC wit	BAR;BRI;JOH;NAR;PVD;WAR;WST	A-9	0	0	Sep-16	Dec-16	Oct-17	$1.3
0153N	Route 102 & Route 117 Improvements - Roundabout	COV;SCI;WGR	A-9	0	0	Sep-16	May-17	Aug-18	$2.6
0116S	Statewide LED Retrofit Project	STATEWIDE	A-9	0	0	Dec-15	Jul-16	Oct-17	$4.0
0072K	Traffic Signal Optimization, C-2	STATEWIDE	A-9	0	0	Mar-16	Jun-16	Apr-17	$1.0
0071T	Warwick - HSIP	WAR	A-10	0	0	May-16	Aug-16	Jun-17	$0.5
				0	**0**				**$18**
TAP/OTHER									
0021R	Blackstone River Bikeway - Segment 1A	PVD	A-8	0	0	Mar-16	Jul-16	Jun-17	$1.2
				0	**0**				**$1**

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
OPERATING									
0084S	Crack Sealing - Limited Access	STATEWIDE	A-4	0	0	Mar-16	Jun-16	Sep-16	$0.2
0084Z	Crack Sealing - North & East, 2016	STATEWIDE	A-4	0	0	Mar-16	Jun-16	Sep-16	$0.2
0084Y	Crack Sealing - South & Central, 2016	STATEWIDE	A-5	0	0	Mar-16	Jun-16	Sep-16	$0.2
0084H	Paver Placed Elastomeric Surface Treatment 2016	FOS;RIC	A-5	0	0	Mar-16	Jun-16	Sep-16	$0.7
0132G	Portsmouth Maintenance Facility	POR	A-5	0	0	Nov-15	Mar-16	May-17	$6.2
0084G	Rubberized Asphalt Chip Seal 2016	CUM;GLO;HOP	A-5	0	0	Mar-16	May-16	May-17	$1.2
0073L	Statewide Pavement Striping - Central, 2016-2017	STATEWIDE	A-5	0	0	Mar-16	May-16	Oct-17	$2.4
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	BAR;CRA;CUM;EGR;EPR;EXE;HOP;JAM;JOH;LIN;NKS;NPR;NPT;NSM;PAW;POR;PVD;RIC;SMI;TIV;WAR;WES;WGR;WST	A-6	0	0	Mar-16	Jun-16	Nov-17	$3.1
0073K	Statewide Pavement Striping - South, 2016-2017	STATEWIDE	A-6	0	0	Mar-16	Jun-16	Oct-17	$2.1
				0	**0**				**$16**
				17	**13**				**$161**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	0	1	45	46

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule: Advertise	Schedule: NTP	Schedule: Sub Complete	Construction Budget ($M)
FFY17									
BRIDGE									
0170C	Baker Pines Bridge No. 593	RIC	A-11	1	0	May-17	Feb-18	Oct-20	$7.0
0114L	Central RI Bridges - Group 12 (29 Bridges)	CHA;COV;CRA;EGR;HOP;PVD;RIC;WAR;WGR;WST	A-11	0	29	Sep-17	Jan-18	Nov-19	$6.0
0114S	Cumberland I-295 Corridor Bridges (37T - I)	CUM	A-11	4	0	Apr-17	Dec-17	May-20	$16.4
0168H	Hope Valley Bridges (69D)	COV;FOS;HOP;RIC	A-11	0	5	Jul-17	Oct-17	Sep-19	$2.1
0143W	Horton Farm Bridge No. 472 (57M)	EPR	A-11	1	0	Sep-17	Feb-18	Aug-19	$13.3
0013M	I-195 Corridor Bridges (77)	EPR;PVD	A-12	2	3	Sep-17	Jan-18	Jun-19	$12.8
0114U	I-295 Bridges Contract 2	JOH	A-12	6	0	Sep-17	Mar-18	May-21	$34.5
0114T	I-295 Bridges Contract I	CRA	A-12	4	0	Sep-17	Mar-18	May-21	$17.0
0114R	I-95 Corridor Bridge Nos. 56101, 56121, 56201, 56221 (3T	PAW	A-12	4	0	Sep-17	Mar-18	Apr-21	$16.4
0114P	I-95 North & South Bridges at Toll Gate Road Nos. 683, 68	WAR	A-12	2	0	Sep-17	Mar-18	Sep-20	$19.2
0114N	Oxford Street Bridge No. 653 (2T)	PVD	A-13	1	0	Aug-17	Feb-18	Dec-19	$8.6
0016J	Pine Street Bridge No. 548 (31)	PAW	A-13	1	0	Sep-17	Dec-17	Nov-18	$7.2
0027B	Reconstruction of the Route 6/10 Interchange	PVD	A-13	9	0	May-17	Dec-17	Nov-23	$267.9
0013L	Route 146 Corridor Bridges (38)	NSM	A-13	2	0	Sep-17	Jan-18	Nov-19	$9.8
0014F	Simmonsville Bridge No. 326 (57C)	JOH	A-13	1	0	Sep-17	Jan-18	Apr-19	$1.6
0168C	Victory Highway Bridge No. 589 (71)	WGR	A-14	1	0	Aug-17	Oct-17	Sep-21	$12.3
0114K	Wood River Valley Bridge No. 404, I-95 North & South (7T	HOP;RIC	A-14	1	0	Apr-17	Jan-18	Aug-20	$12.1
				40	**37**				**$464**
PAVEMENT									
0173U	1 R Improvements to Winsor Avenue	JOH;SCI	A-16	0	0	Sep-17	Jan-18	Jul-18	$1.1
0007C	East Main Road 1R Improvements	POR	A-16	0	0	Dec-16	Apr-17	Dec-18	$6.6
0088A	I-95 Resurfacing (Rt 2 to Service Avenue)	WAR	A-16	0	0	Jul-17	Oct-17	Oct-18	$7.0
0082C	I-95 Resurfacing, C-2 (Pawtucket)	PAW	A-16	0	0	Jul-17	Oct-17	Sep-18	$3.0
0081D	Improvements to US Route 1 (South Kingstown)	SKS	A-16	0	0	Sep-17	Feb-18	Aug-18	$5.3
0081K	Pavement Preservation to Rt 1A (Newport Ave)	PAW	A-17	0	0	Sep-17	Jan-18	Dec-18	$3.1
0081W	Route 146 Improvements	LIN;NPR;PVD	A-17	0	0	Feb-17	May-17	Nov-17	$4.7
0081R	Route 24 Improvements	POR	A-17	0	0	Jun-17	Oct-17	Oct-18	$5.2
0166H	Route 4 Improvements, C-2	EGR;NKS;WAR	A-17	0	0	Oct-16	Jan-17	May-18	$4.1
0173S	Snell Road Improvements	LCM	A-17	0	0	Jul-17	Oct-17	Dec-17	$0.9
0173Z	US Route 6 Hartford Ave	JOH;SCI	A-18	0	0	Sep-17	Dec-17	Dec-18	$6.0
0165V	Woodville Road Improvements	HOP;RIC	A-18	0	0	Aug-17	Oct-17	Sep-18	$3.1
				0	**0**				**$50**
TRAFFIC									
0025E	Coventry - Local Safety Improvements	COV	A-19	0	0	May-17	Sep-17	May-18	$0.0
0025F	Cranston - Local Safety Improvements	CRA	A-19	0	0	Aug-17	Nov-17	Nov-18	$0.5
0153T	Diamond Hill Road Improvements at Mendon Road	WNS	A-19	0	0	Sep-17	Jan-18	Jun-19	$1.6
0025J	High Friction Surface Treatments 2016	STATEWIDE	A-19	0	0	Jan-17	Apr-17	Sep-17	$0.6
0073Z	HSIP-Intersection Safety Improvements to Route 108 at Cu	SKS	A-19	0	0	Sep-17	Jan-18	Sep-18	$0.7
0061K	Improvements to Rt 44/100 Intersection and Chepachet Riv	GLO	A-20	0	0	Jan-17	Mar-17	May-18	$1.5
0011D	Intersection Safety Improvements Newport, Warwick, Johns	JOH;NPT;WAR	A-20	0	0	Sep-17	Jan-18	Nov-18	$1.1
0025P	Statewide Road Diet 2017	STATEWIDE	A-20	0	0	Aug-17	Nov-17	Aug-18	$0.6
0072J	Traffic Signal Optimization, C-3, 2016	STATEWIDE	A-20	0	0	Feb-17	May-17	Jun-18	$1.4
				0	**0**				**$8**

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
TAP/OTHER									
0021U	Blackstone Bikeway 8C	NSM;WNS	A-18	0	0	Jun-17	Sep-17	Nov-18	$2.8
0006A	Rhodeworks Toll Facilities	STATEWIDE	A-18	0	0	Dec-16	Dec-17	Dec-20	$42.4
				0	**0**				**$45**
STORMWATER									
0166M	High Street/Kingstown Road Stormwater Mitigation	SKS	A-18	0	0	Mar-17	Jun-17	Sep-17	$0.2
				0	**0**				**$0**
OPERATING									
0084C	2017 Crack Sealing Limited Access	STATEWIDE	A-14	0	0	Apr-17	Jul-17	Sep-17	$0.5
0084B	2017 Crack Sealing North and East Regions	STATEWIDE	A-14	0	0	Apr-17	Jul-17	Sep-17	$0.5
0084A	2017 Crack Sealing South and Central Regions	STATEWIDE	A-14	0	0	Apr-17	Jul-17	Oct-17	$0.6
0086Y	2017 Paver Placed Elastomeric Surface Treatment	LIN;RIC;SKS;TIV	A-15	0	0	Apr-17	Jun-17	Dec-17	$1.2
0086X	2017 Rubberized Asphalt Chip Sealing	COV;FOS;GLO;HOP;SCI;SKS	A-15	0	0	Apr-17	Jul-17	Jun-18	$2.0
0073M	2017-2018 Statewide Pavement Striping -North	BUR;CFA;CUM;GLO;LIN;NPR;NSM;PAW;SMI;WNS	A-15	0	0	Feb-17	May-17	Oct-18	$1.8
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	CRA;PVD;WAR	A-15	7	18	May-17	Jul-17	May-19	$5.5
0073J	Statewide Pavement Striping Eastbay 17-18	STATEWIDE	A-15	0	0	Feb-17	May-17	Aug-18	$1.9
				7	**18**				**$14**
				47	**55**				**$582**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	0	10	39	49

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
FFY18									
BRIDGE									
0013F	Bridge Group 05 - EGR, EXE, WAR, WGR	EGR;EXE;WAR;WGR	A-21	0	6	Sep-18	Dec-18	Dec-20	$7.3
0013P	Bridge Group 06 - PVD	PVD	A-21	0	7	Sep-18	Dec-18	May-21	$7.8
0013G	Bridge Group 09 - CRA, JOH	CRA;JOH	A-21	0	9	Sep-18	Dec-18	May-20	$2.7
0013S	Bridge Group 13A - Rt 146 C-1	NSM;PVD	A-21	0	7	Aug-18	Nov-18	May-20	$4.0
0013U	Bridge Group 15A - East Bay	BAR;EPR;WRN	A-21	0	19	Aug-18	Oct-18	May-21	$6.5
0015A	Bridge Group 15B - Aquidneck Island	MID;NAR;NPT;NSH;POR;TIV	A-22	0	20	Sep-18	Nov-18	May-21	$5.4
0017E	Bridge Group 16T-13 - Woonasquatucket Br	PVD	A-22	1	0	Nov-17	Aug-18	Jun-21	$6.7
0114V	Bridge Group 35T-8 - I-295 C-3	JOH	A-22	2	0	Nov-17	Oct-18	Oct-22	$10.7
0017G	Bridge Group 38C - Geneva Pond	PVD	A-22	1	0	May-18	Aug-18	Nov-19	$2.5
0114J	Bridge Group 38T-12 - Rt 146 Farnum Pk	NSM	A-22	0	2	Feb-18	Jan-19	Jun-22	$10.0
0015B	Bridge Group 46A - Lafayette Rd	NKS	A-23	1	0	Aug-18	Nov-18	Aug-20	$5.9
0145Q	Bridge Group 48A - Howard Rd	CUM	A-23	1	0	Sep-18	Jun-19	Jun-20	$1.7
0143A	Bridge Group 57K - Big River	WGR	A-23	0	1	Nov-17	Mar-18	Dec-19	$2.3
0201A	Bridge Group 58B - Railroad Ave	BUR	A-23	1	0	Oct-17	Jan-18	Nov-18	$1.7
0201B	Bridge Group 58E - Barbs Hill Rd	COV	A-23	1	0	Jul-18	Sep-18	Dec-19	$1.5
0194C	Bridge Group 59A - Park Ave RR	CRA	A-24	1	0	Apr-18	Mar-20	Aug-21	$5.9
0014D	Bridge Group 59B - Centerville Rd	WAR	A-24	1	0	Dec-17	Mar-18	Apr-20	$4.2
0014Z	Bridge Group 62T-11 - Louisquisset Pk	LIN	A-24	1	0	Mar-18	Feb-19	Dec-21	$10.0
0167C	Bridge Group 75 - Rt 146 Louisquisset Pk Ramp	PVD	A-24	1	0	May-18	Aug-18	Nov-20	$3.7
				12	**71**				**$100**
PAVEMENT									
0012Q	I-195 Relocation - C-17 - Waterfront Parks	PVD	A-26	0	0	Dec-17	Mar-18	Sep-19	$6.1
0012T	I-195 Relocation - C-18 - Gano St	PVD	A-26	0	0	Sep-18	Dec-18	Nov-19	$1.6
0171D	Nayatt Rd (Rumstick Rd - Washington Rd)	BAR	A-26	0	0	May-18	Sep-18	Aug-19	$2.7
0165J	Railroad St (Manville Hill Rd - Rt 126)	LIN	A-27	0	0	Mar-18	Jun-18	Nov-18	$2.3
0173K	Rockland Rd (Central Pk to Danielson Pk)	SCI	A-27	0	0	Mar-18	Jun-18	Nov-18	$1.4
0130E	Rt 2 - Reservoir Ave (Sockanosset Cross Rd - Rt 12)	CRA	A-27	0	0	Jan-18	Apr-18	Dec-18	$4.5
0061A	Rt 44 - C-3B (RIDOT Maint Facility - W. Greenville Rd)	GLO;SMI	A-27	0	0	Sep-18	Dec-18	Oct-19	$7.4
0138B	Rt 6A - Hartford Ave C-2 (Rt 5 - Killingly St)	JOH	A-27	0	0	Apr-18	Jun-18	Oct-18	$1.2
				0	**0**				**$27**
TRAFFIC									
0025S	2018 Roadway Departure Mitigation - C-1	CRA;EPR;LIN;NKS;PVD;SMI;WAR	A-28	0	0	Jun-18	Oct-18	Oct-19	$1.1
0025K	2018 Intersection Safety Improvements - Statewide	EGR;EPR;LIN;PVD;WAR	A-28	0	0	Aug-18	Oct-18	Oct-19	$0.8
0011E	Aquidneck Avenue HSIP	MID	A-28	0	0	Sep-18	Nov-18	Nov-19	$0.5
0076Z	Aquidneck Avenue Improvements	MID	A-29	0	0	Dec-17	Feb-18	Aug-19	$1.7
0072Z	HSIP - Rt 1, S. County Median Guardrail	CHA;WES	A-29	0	0	Sep-18	Nov-18	May-19	$2.3
0025N	Intersection Safety Improvements 2017 Statewide	CRA;CUM;PVD;WAR	A-29	0	0	Feb-18	May-18	Sep-19	$2.1
0073X	Intersection Safety Improvements to Rt 114 between Bear	CUM	A-29	0	0	Mar-18	Jun-18	Oct-20	$7.5
0025R	Intersection Safety Improvements to Rt 44 at Smithfield Cro	SMI	A-29	0	0	Jul-18	Oct-18	Oct-19	$0.6
0071P	Metacom Avenue - HSIP	BRI;WRN	A-30	0	0	Aug-18	Oct-18	May-20	$3.1
0025Q	Roadway Departure Mitigation - Guardrail and Median Impr	NSM;WAR	A-30	0	0	Oct-17	Feb-18	Jul-18	$1.6
0091S	Roadway Departure Mitigation - Systemic High Friction Surf	CRA;GLO	A-30	0	0	Jun-18	Aug-18	Jul-19	$0.8

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
0073S	Rt 146 Guide Signs - C-1 - North	NSM	A-30	0	0	Jan-18	Mar-18	Apr-20	$1.5
0162A	SRTS - C-1 (Cra, Epr)	CRA;EPR	A-30	0	0	Mar-18	Jun-18	Dec-18	$1.1
0080H	STC - Allens Avenue at Terminal and Ernest	PVD	A-31	0	0	Feb-18	May-18	May-19	$0.7
0080C	STC - Statewide Pedestrian and Intersection Safety Improv	BAR;CUM;EGR;JAM;LCM;LIN;TIV;WAR;WST	A-31	0	0	Jun-18	Sep-18	Dec-19	$1.6
				0	**0**				**$27**
TAP/OTHER									
0021S	Blackstone River Bikeway - 8B-1	WNS	A-28	0	0	Apr-18	Jun-18	Oct-19	$2.5
0026P	Trestle Trail Bridges - West	COV	A-28	0	0	Feb-18	Jun-18	Oct-20	$2.8
				0	**0**				**$5**
OPERATING									
0105C	2018 Crack Sealing Limited Access	STATEWIDE	A-24	0	0	May-18	Jul-18	Oct-18	$0.3
0105F	2018 Crack Sealing North and East Regions	STATEWIDE	A-25	0	0	Dec-17	Mar-18	Sep-18	$0.7
0105B	2018 Crack Sealing South and Central Regions	STATEWIDE	A-25	0	0	Dec-17	Mar-18	Aug-18	$0.7
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	JAM;NSM;SCI;WST	A-25	0	0	Dec-17	Feb-18	Oct-18	$1.2
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	EPR;NKS;PVD;SCI;WAR	A-25	0	0	May-18	Aug-18	Dec-18	$2.0
0105E	2018 Rubberized Asphalt Chip Seal C-1	BUR;COV;CUM;FOS;GLO;SCI	A-25	0	0	Dec-17	Feb-18	Apr-19	$1.4
0105A	2018 Rubberized Asphalt Chip Seal C-2	EXE;HOP;RIC;SCI;SKS	A-26	0	0	May-18	Jul-18	Jun-19	$1.5
0131L	Salt Storage Facility - Portsmouth	POR	A-26	0	0	Sep-18	Feb-19	Sep-19	$1.2
				0	**0**				**$9**
				12	**71**				**$169**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	1	18	33	52

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
FFY19									
BRIDGE									
0013A	Bridge Group 01 - PVD	PVD	A-32	0	5	Mar-19	Jun-19	May-22	$9.2
0013N	Bridge Group 03 - I-95	PAW	A-32	0	11	Aug-19	Oct-19	Jul-22	$10.2
0114W	Bridge Group 12A - Sandy Bottom	COV	A-32	1	0	Jul-19	Oct-19	Jun-22	$5.2
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	FOS;GLO;PVD;SCI;SMI	A-32	1	13	Jun-19	Sep-19	Dec-21	$6.0
0015C	Bridge Group 16B - FOS, JOH, PVD, SCI	FOS;JOH;PVD;SCI	A-32	0	15	Sep-19	Nov-19	Dec-21	$3.2
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BUR;CUM;LIN;NPR;NSM;SMI	A-33	0	16	Sep-19	Dec-19	Apr-22	$4.0
0031Y	Bridge Group 18B - EGR, NKS	EGR;NKS	A-33	0	11	May-19	Aug-19	Sep-21	$2.8
0114X	Bridge Group 40A - Hawkins	PVD	A-33	1	0	Jun-19	Sep-19	Oct-21	$2.2
0015D	Bridge Group 40B - Bath St East	PVD	A-33	1	0	Feb-19	May-19	Dec-20	$2.4
2601G	Bridge Group 44A - Silver Creek	BRI	A-33	1	0	Apr-19	Aug-19	Mar-22	$2.6
2601E	Bridge Group 51A - Rt 37 C-2	CRA;WAR	A-34	4	11	Sep-19	Jan-20	May-23	$45.0
0143C	Bridge Group 54A - Kingston Rd Bridge	RIC	A-34	1	0	Mar-19	Jun-19	Jun-22	$14.6
0156D	Bridge Group 58A - Division St	EGR	A-34	1	0	Apr-19	Aug-19	Nov-22	$15.7
0014M	Bridge Group 62 - Manville Br	CUM	A-34	1	0	Sep-19	Jan-20	Dec-21	$4.0
				12	**82**				**$127**
PAVEMENT									
0105H	2018 Crack Sealing South and Central Regions C-2	STATEWIDE	A-35	0	0	Jan-19	May-19	Aug-19	$0.4
2602B	2019 Crack Sealing North and East Regions C-1	STATEWIDE	A-35	0	0	Mar-19	Aug-19	Oct-19	$0.7
2602C	2019 Crack Sealing South and Central Regions C-1	STATEWIDE	A-35	0	0	Mar-19	Jun-19	Oct-19	$0.7
2601D	2019 Paver Placed Elastomeric Surface Treatment C-1	COV;CRA;CUM	A-35	0	0	Jan-19	Apr-19	Oct-19	$1.8
2601F	2019 Paver Placed Elastomeric Surface Treatment C-2	CRA;RIC;SCI;SKS	A-36	0	0	Jan-19	Apr-19	Oct-19	$2.2
2602A	2019 Paver Placed Elastomeric Surface Treatment C-3	BRI;EPR;JOH;SMI	A-36	0	0	Mar-19	Jun-19	Oct-19	$1.6
2601Z	2019 Rubberized Asphalt Chip Seal	BUR;NSM;RIC	A-36	0	0	Mar-19	May-19	May-20	$1.7
2601C	2019 Rubberized Asphalt Chip Seal C-1	BUR;GLO;SCI	A-36	0	0	Jan-19	Mar-19	May-20	$1.2
0004D	Broad St Regeneration	CFA;CUM;PAW	A-36	0	0	Aug-19	Dec-19	Jun-23	$12.9
0173G	Central Pk & Battey Meetinghouse Rd	SCI	A-37	0	0	Apr-19	Jun-19	Oct-19	$3.3
0173H	Old Summit Rd & Susan Bowen Rd (Rt 117 - Rt 117)	COV	A-37	0	0	Oct-18	Jan-19	Oct-19	$0.6
0055L	Old Tower Hill Rd (Rt 108 - Rt 1)	SKS	A-37	0	0	Aug-19	Oct-19	May-21	$2.2
0050A	Pell Bridge Ramps - Phase 1	MID;NPT	A-37	0	0	Sep-19	Feb-20	Dec-21	$6.5
0076R	Rt 44 - Taunton Ave (Rt 1A/114 - Mass S/L)	EPR	A-37	0	0	Aug-19	Dec-19	May-21	$3.0
0081Y	Rt 6 - (Rt 102 - Rt 101)	SCI	A-38	0	0	Nov-18	Jan-19	Aug-19	$6.2
0081J	Rt 78 (Rt 1 - Conn S/L)	WES	A-38	0	0	Oct-18	Jan-19	Nov-19	$3.4
				0	**0**				**$48**
TRAFFIC									
0192J	High Friction Surface Treatment - I-95 Curves Pawtucket, R	PAW	A-38	0	0	May-19	Jul-19	Jul-20	$1.8
0091T	Roadway Departure Mitigation - Non-Freeway Roadside Im	STATEWIDE	A-38	0	0	Nov-18	Feb-19	Nov-19	$1.1
2601U	SRTS - C-1A (Bar)	BAR	A-38	0	0	Mar-19	May-19	Dec-20	$1.1
0162G	SRTS - C-2 (Nar)	NAR	A-39	0	0	Feb-19	Jun-19	Jun-21	$1.3
0162H	SRTS - C-3 (Smi, Wns)	SMI;WNS	A-39	0	0	Mar-19	May-19	Sep-20	$1.1
0080E	STC Misc Improvements 2018	COV;CUM;LIN;NSM;POR;PVD;SMI;WAR	A-39	0	0	Oct-18	Jan-19	Dec-19	$1.9

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
2601H	STC Misc Improvements 2019	COV;EPR;HOP;JOH;LIN;NPR;NSM;POR;TIV;WES;WGR	A-39	0	0	Sep-19	Dec-19	Jun-21	$1.7
				0	**0**				**$10**
OPERATING									
9003E	Materials Lab - Quality Assurance	PVD	A-34	0	0	Dec-18	Apr-19	Jul-20	$2.9
0131M	Salt Storage Facility - East Providence	EPR	A-35	0	0	Jul-19	Oct-19	Oct-20	$2.1
				0	**0**				**$5**
				12	**82**				**$190**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	3	24	12	39

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule: Advertise	Schedule: NTP	Schedule: Sub Complete	Construction Budget ($M)
FFY20									
BRIDGE									
0188A	Barrington & Warren Bike Path Bridges	BAR;WRN	A-40	2	0	Jun-20	Nov-20	Dec-22	$7.0
0013R	Bridge Group 10 - I-295	SMI	A-40	0	10	Mar-20	Jul-20	Apr-22	$10.0
0031Z	Bridge Group 13B - Rt 146 C-2	LIN;PVD	A-40	0	4	May-20	Sep-20	Nov-21	$4.2
0013X	Bridge Group 18A - EGR, NAR, NKS	EGR;NAR;NKS	A-40	0	12	Aug-20	Dec-20	May-22	$4.6
0016N	Bridge Group 35 - I-295	SMI	A-40	0	1	Jun-20	Oct-20	May-23	$9.0
2601A	Bridge Group 43A - Mohegan	BUR	A-41	1	0	Feb-20	Jun-20	May-22	$5.8
0017B	Bridge Group 49 - Henderson	EPR;PVD	A-41	1	0	Feb-20	May-20	Jun-23	$70.0
0145C	Bridge Group 53 - Union Village RR	NSM	A-41	1	0	Feb-20	May-20	Apr-23	$2.0
0201L	Bridge Group 57J - Browning Mill	EXE	A-41	0	2	May-20	Aug-20	Dec-21	$0.6
2602U	Bridge Group 57T-10 - I-195 Washington North Ph. 2	EPR;PVD	A-41	1	0	Feb-20	Jul-20	Aug-25	$53.0
0018B	Bridge Group 75T-5 - I-95 Viaduct NB	PVD	A-42	9	5	Nov-19	Jul-20	Nov-26	$165.0
				15	**34**				**$331**
PAVEMENT									
2603B	2020 Crack Sealing Limited Access C-1	CRA;EXE;HOP;PVD;RIC;WES;WGR	A-42	0	0	Mar-20	Jul-20	Nov-20	$1.6
2602Z	2020 Paver Placed Elastomeric Surface Treatment C-1	COV;JOH;SMI;WST	A-42	0	0	Mar-20	Jul-20	Nov-20	$2.0
2603A	2020 Rubberized Asphalt Chip Seal C-1	COV;POR;RIC;SCI	A-42	0	0	Mar-20	Jul-20	Jun-21	$1.1
0078V	ADA Improvements to Greene Lane	MID	A-42	0	0	Nov-19	Mar-20	Jun-21	$1.7
0079P	Danielson Pk (Rt 102 - West Greenville Rd)	SCI	A-43	0	0	Oct-19	Jan-20	Dec-20	$5.5
0082D	I-95 (Charles St - Lonsdale Ave)	PAW;PVD	A-43	0	0	Nov-19	Apr-20	Jun-21	$11.6
0050B	Pell Bridge Ramps - Phase 2	NPT	A-43	0	2	Aug-20	Mar-21	Jul-24	$30.2
0173C	Rt 115 Main St. (Rt 116 To Jackson Flat Rd.)	LCM	A-43	0	0	Nov-19	Feb-20	Jun-21	$1.6
0079B	Rt 5 - Lambert Lind Hwy C-1 (Mayfield Ave - I-95)	CRA;WAR	A-43	1	0	Mar-20	Jun-20	May-23	$11.6
				1	**2**				**$67**
TRAFFIC									
0091P	HSIP - Crosswalk & Sign Enhancements	CRA;POR;PVD;RIC;WGR	A-44	0	0	Jun-20	Oct-20	Jun-22	$0.7
2601X	HSIP - Crosswalk Enhancements	NPT	A-44	0	0	Mar-20	Jun-20	Aug-21	$1.2
0091U	HSIP - Intersection Safety - Route 6	FOS;SCI	A-44	0	0	Jul-20	Oct-20	Jun-22	$3.1
0153K	HSIP - Intersection Safety Improvements - 2020	PVD	A-44	0	0	Aug-20	Jan-21	Jun-21	$1.0
2601Y	HSIP - Roadway Departure Mitigation - 2020	STATEWIDE	A-44	0	0	Feb-20	Jun-20	May-21	$3.4
0070I	HSIP - Signalization of Allens Ave. C-5	PVD	A-45	0	0	Apr-20	Aug-20	Dec-21	$2.0
0025Z	Intersection Safety Improvements 2019 C-2	EPR;PVD;BAR;JOH	A-45	0	0	Jun-20	Aug-20	May-22	$1.3
0073T	Rt 146 Guide Signs - C-2	LIN;NPR;PVD	A-45	0	0	Feb-20	Jun-20	May-22	$4.8
0162D	SRTS - C-4 (Wrn)	WRN	A-45	0	0	Aug-20	Feb-21	Oct-22	$1.7
2602N	Statewide Traffic Signal Improvements - 2020	CRA;MID;NKS;PVD;WRN;WAR	A-45	0	0	Mar-20	Jun-20	Aug-21	$0.6
2602M	STC Improvements - 2020	NAR;NKS;NPR;WES	A-46	0	0	Sep-20	Jan-21	Jun-21	$0.8
				0	**0**				**$21**
				16	**36**				**$419**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	26	5	0	0	31

Changes from Last Quarter
Insert A

Schedule Changes Since Last Quarter

	Milestone	Last Quarter	Current Quarter	+/-	Comments
In Design					
0145C	**Bridge Group 53 - Union Village RR**				Permit delay
	Advertise	12/31/2019	2/28/2020	-59	
	NTP	3/31/2020	5/31/2020	-61	
	Substantially Complete	12/31/2021	4/30/2023	-485	
2602U	**Bridge Group 57T-10 - I-195 Washington North Ph. 2**				Schedule updated to reflect revised scope
	Advertise	1/31/2020	2/29/2020	-29	
	NTP	6/30/2020	7/31/2020	-31	
	Substantially Complete	11/30/2025	8/31/2025	91	
0025Z	**Intersection Safety Improvements 2019 C-2**				Project delay due to change in scope
	Advertise	2/29/2020	6/30/2020	-122	
	NTP	5/31/2020	8/31/2020	-92	
	Substantially Complete	5/31/2021	5/31/2022	-365	
0162D	**SRTS - C-4 (Wrn)**				Permit delay
	Advertise	1/31/2020	8/31/2020	-213	
	NTP	5/31/2020	2/28/2021	-273	
	Substantially Complete	9/30/2021	10/31/2022	-396	
Advertised					
0078V	**ADA Improvements to Greene Lane**				Accelerated Advertisement
	Advertise	1/31/2020	11/27/2019	65	
0018B	**Bridge Group 75T-5 - I-95 Viaduct NB**				Delay due to extended interagency review of advertising documents.
	Advertise	10/31/2019	11/22/2019	-22	
0079P	**Danielson Pk (Rt 102 - West Greenville Rd)**				Achieved Advertisement
	Advertise	10/31/2019	10/11/2019	20	
0082D	**I-95 (Charles St - Lonsdale Ave)**				Achieved Advertisement
	Advertise	11/30/2019	11/12/2019	18	
In Construction					
0013N	**Bridge Group 03 - I-95**				Accelerated NTP
	NTP	1/31/2020	10/21/2019	102	
0114W	**Bridge Group 12A - Sandy Bottom**				Accelerated NTP
	NTP	11/30/2019	10/21/2019	40	
0015C	**Bridge Group 16B - FOS, JOH, PVD, SCI**				Accelerated NTP
	NTP	1/31/2020	11/29/2019	63	
0013W	**Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI**				Accelerated NTP
	NTP	1/31/2020	12/6/2019	56	
0004D	**Broad St Regeneration**				Delay due to additional scope added during advertisement
	NTP	11/30/2019	12/2/2019	-2	
	Substantially Complete	4/30/2022	6/30/2023	-426	
0055L	**Old Tower Hill Rd (Rt 108 - Rt 1)**				Achieved NTP
	NTP	10/31/2019	10/22/2019	9	
0073S	**Rt 146 Guide Signs - C-1 - North**				Delay due to revised prioritization of projects
	Substantially Complete	11/30/2019	4/30/2020	-152	
0076R	**Rt 44 - Taunton Ave (Rt 1A/114 - Mass S/L)**				Achieved NTP
	NTP	12/31/2019	12/17/2019	14	
0131M	**Salt Storage Facility - East Providence**				Achieved NTP
	NTP	10/31/2019	10/21/2019	10	
2601H	**STC Misc Improvements 2019**				Accelerated NTP and adjusted Substantial Completion to reflect the revised schedule
	NTP	1/31/2020	12/12/2019	50	
	Substantially Complete	12/31/2021	6/30/2021	184	
Complete					
0025S	**2018 Roadway Departure Mitigation - C-1**				Accelerated Completion
	Substantially Complete	12/31/2019	10/31/2019	61	
0025K	**2018 Intersection Safety Improvements - Statewide**				Accelerated Completion
	Substantially Complete	5/31/2020	10/31/2019	213	

Schedule Changes Since Last Quarter

	Milestone	Last Quarter	Current Quarter	+/-	Comments
2601D	**2019 Paver Placed Elastomeric Surface Treatment C-1**				Achieved Completion
	Substantially Complete	10/31/2019	10/25/2019	6	
2602A	**2019 Paver Placed Elastomeric Surface Treatment C-3**				Achieved Completion
	Substantially Complete	10/31/2019	10/25/2019	6	
0011E	**Aquidneck Avenue HSIP**				Accelerated Completion
	Substantially Complete	5/31/2020	11/8/2019	205	
0021S	**Blackstone River Bikeway - 8B-1**				Achieved Completion
	Substantially Complete	10/31/2019	10/24/2019	7	
0017G	**Bridge Group 38C - Geneva Pond**				Accelerated Completion
	Substantially Complete	5/31/2020	11/25/2019	188	
0143A	**Bridge Group 57K - Big River**				Accelerated Completion
	Substantially Complete	1/31/2021	12/13/2019	415	
0201B	**Bridge Group 58E - Barbs Hill Rd**				Accelerated Completion
	Substantially Complete	6/30/2020	12/2/2019	211	
0173G	**Central Pk & Battey Meetinghouse Rd**				Accelerated Completion
	Substantially Complete	6/30/2020	10/25/2019	249	
0114L	**Central RI Bridges - Group 12 (29 Bridges)**				Accelerated Completion
	Substantially Complete	7/31/2020	11/15/2019	259	
0012T	**I-195 Relocation - C-18 - Gano St**				Accelerated Completion
	Substantially Complete	6/30/2020	11/13/2019	230	
0025R	**Intersection Safety Improvements to Rt 44 at Smithfield Crossings**				Accelerated Completion
	Substantially Complete	5/31/2020	10/30/2019	214	
0173H	**Old Summit Rd & Susan Bowen Rd (Rt 117 - Rt 117)**				Accelerated Completion
	Substantially Complete	12/31/2019	10/23/2019	69	
0114N	**Oxford Street Bridge No. 653 (2T)**				Accelerated Completion
	Substantially Complete	6/30/2020	12/4/2019	209	
0091T	**Roadway Departure Mitigation - Non-Freeway Roadside Improvements 201**				Accelerated Completion
	Substantially Complete	4/30/2020	11/27/2019	155	
0013L	**Route 146 Corridor Bridges (38)**				Accelerated Completion
	Substantially Complete	12/31/2019	11/18/2019	43	
0061A	**Rt 44 - C-3B (RIDOT Maint Facility - W. Greenville Rd)**				Accelerated Completion
	Substantially Complete	5/29/2020	10/17/2019	225	
0081J	**Rt 78 (Rt 1 - Conn S/L)**				Accelerated Completion
	Substantially Complete	12/31/2019	11/27/2019	34	
0080C	**STC - Statewide Pedestrian and Intersection Safety Improvements**				Contractor delay
	Substantially Complete	11/30/2019	12/12/2019	-12	
0080E	**STC Misc Improvements 2018**				Accelerated Completion
	Substantially Complete	6/30/2020	12/13/2019	200	

Budget Changes Since Last Quarter

PTS	NAME	Last Quarter	Current Quarter	+/-	
In Design					
0016N	Bridge Group 35 - I-295	$23.724	$16.709	($7.015)	Adjusted for revised project scope.
Subtotal				**($7.015)**	
In Construction					
0013N	Bridge Group 03 - I-95	$14.284	$13.738	($0.546)	Revised for NTP Budget
0114W	Bridge Group 12A - Sandy Bottom	$9.100	$8.850	($0.250)	Revised for NTP Budget
0015C	Bridge Group 16B - FOS, JOH, PVD, SCI	$13.197	$5.812	($7.385)	Revised for NTP Budget
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	$7.478	$6.801	($0.677)	Revised for NTP Budget
0004D	Broad St Regeneration	$16.546	$18.228	$1.682	Revised for NTP Budget
0076R	Rt 44 - Taunton Ave (Rt 1A/114 - Mass S/L)	$3.195	$4.758	$1.563	Revised for NTP Budget
0131M	Salt Storage Facility - East Providence	$2.468	$2.762	$0.294	Revised for NTP Budget
0026P	Trestle Trail Bridges - West	$4.534	$4.036	($0.498)	Department will be tracking 3rd party reimbursement separately. This report reflects current RIDOT budget.
Subtotal				**($5.819)**	
Complete					
0165X	High Street & Kingstown Road Improvements	$6.217	$6.232	$0.015	Revised for project closeout
0079G	I-95 Resurfacing (Elmwood Avenue to Eddy St)	$4.789	$4.701	($0.088)	Revised for project closeout
0139H	Route 138 Improvements	$1.000	$0.941	($0.059)	Revised for project closeout
0055K	Statewide Resurfacing C-2, 2017**	$3.405	$3.124	($0.281)	Revised for project closeout
0009N	Washington Bridge North No. 700 (57A T - J)	$17.849	$17.836	($0.013)	Revised for project closeout
Subtotal				**($0.426)**	
Total				**($13.260)**	

Index of Projects by Municipality
Insert A

Index of Projects by Municipality

PTSID	Project Name	Type	Appendix
BARRINGTON			
0188A	Barrington & Warren Bike Path Bridges	BRIDGE	A-40
0013U	Bridge Group 15A - East Bay	BRIDGE	A-21
0025Z	Intersection Safety Improvements 2019 C-2	TRAFFIC	A-45
0171D	Nayatt Rd (Rumstick Rd - Washington Rd)	PAVEMENT	A-26
0080D	Pedestrian and Intersection Safety Improvements - STC with Albion Beacon	TRAFFIC	A-9
2601U	SRTS - C-1A (Bar)	TRAFFIC	A-38
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
BRISTOL			
2602A	2019 Paver Placed Elastomeric Surface Treatment C-3	PAVEMENT	A-36
2601G	Bridge Group 44A - Silver Creek	BRIDGE	A-33
0071P	Metacom Avenue - HSIP	TRAFFIC	A-30
0080D	Pedestrian and Intersection Safety Improvements - STC with Albion Beacon	TRAFFIC	A-9
BURRILLVILLE			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-25
2601Z	2019 Rubberized Asphalt Chip Seal	PAVEMENT	A-36
2601C	2019 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-36
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-33
2601A	Bridge Group 43A - Mohegan	BRIDGE	A-41
0201A	Bridge Group 58B - Railroad Ave	BRIDGE	A-23
0076N	Route 107 1R Improvements	PAVEMENT	A-7
CENTRAL FALLS			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0004D	Broad St Regeneration	PAVEMENT	A-36
CHARLESTOWN			
0145B	Carolina Bridges (57F)	BRIDGE	A-1
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0072Z	HSIP - Rt 1, S. County Median Guardrail	TRAFFIC	A-29
COVENTRY			
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-15
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-25
2601D	2019 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-35
2602Z	2020 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-42
2603A	2020 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-42
0114W	Bridge Group 12A - Sandy Bottom	BRIDGE	A-32
0201B	Bridge Group 58E - Barbs Hill Rd	BRIDGE	A-23
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0025E	Coventry - Local Safety Improvements	TRAFFIC	A-19

PTSID	Project Name	Type	Appendix
0168H	Hope Valley Bridges (69D)	BRIDGE	A-11
0173H	Old Summit Rd & Susan Bowen Rd (Rt 117 - Rt 117)	PAVEMENT	A-37
0153N	Route 102 & Route 117 Improvements - Roundabout	TRAFFIC	A-9
0080E	STC Misc Improvements 2018	TRAFFIC	A-39
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
0026P	Trestle Trail Bridges - West	TAP/OTHER	A-28
CRANSTON			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-28
2601D	2019 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-35
2601F	2019 Paver Placed Elastomeric Surface Treatment C-2	PAVEMENT	A-36
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-42
0013G	Bridge Group 09 - CRA, JOH	BRIDGE	A-21
2601E	Bridge Group 51A - Rt 37 C-2	BRIDGE	A-34
0194C	Bridge Group 59A - Park Ave RR	BRIDGE	A-24
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0025F	Cranston - Local Safety Improvements	TRAFFIC	A-19
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-44
0114T	I-295 Bridges Contract I	BRIDGE	A-12
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	OPERATING	A-15
0025N	Intersection Safety Improvements 2017 Statewide	TRAFFIC	A-29
0091S	Roadway Departure Mitigation - Systemic High Friction Surface Treatments-2018	TRAFFIC	A-30
0130E	Rt 2 - Reservoir Ave (Sockanosset Cross Rd - Rt 12)	PAVEMENT	A-27
0079B	Rt 5 - Lambert Lind Hwy C-1 (Mayfield Ave - I-95)	PAVEMENT	A-43
0162A	SRTS - C-1 (Cra, Epr)	TRAFFIC	A-30
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0055K	Statewide Resurfacing C-2, 2017**	PAVEMENT	A-7
2602N	Statewide Traffic Signal Improvements - 2020	TRAFFIC	A-45
CUMBERLAND			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-25
2601D	2019 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-35
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-33
0145Q	Bridge Group 48A - Howard Rd	BRIDGE	A-23
0014M	Bridge Group 62 - Manville Br	BRIDGE	A-34
0004D	Broad St Regeneration	PAVEMENT	A-36
0114S	Cumberland I-295 Corridor Bridges (37T - I)	BRIDGE	A-11
0025N	Intersection Safety Improvements 2017 Statewide	TRAFFIC	A-29
0073X	Intersection Safety Improvements to Rt 114 between Bear Hill Rd and I-295 Cumberland	TRAFFIC	A-29
0084G	Rubberized Asphalt Chip Seal 2016	OPERATING	A-5
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31

PTSID	Project Name	Type	Appendix
0080E	STC Misc Improvements 2018	TRAFFIC	A-39
EAST GREENWICH			
0025K	2018 Intersection Safety Improvements - Statewide	TRAFFIC	A-28
0013F	Bridge Group 05 - EGR, EXE, WAR, WGR	BRIDGE	A-21
0013X	Bridge Group 18A - EGR, NAR, NKS	BRIDGE	A-40
0031Y	Bridge Group 18B - EGR, NKS	BRIDGE	A-33
0156D	Bridge Group 58A - Division St	BRIDGE	A-34
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0166H	Route 4 Improvements, C-2	PAVEMENT	A-17
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
EAST PROVIDENCE			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-28
0025K	2018 Intersection Safety Improvements - Statewide	TRAFFIC	A-28
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	OPERATING	A-25
2602A	2019 Paver Placed Elastomeric Surface Treatment C-3	PAVEMENT	A-36
0013U	Bridge Group 15A - East Bay	BRIDGE	A-21
0017B	Bridge Group 49 - Henderson	BRIDGE	A-41
2602U	Bridge Group 57T-10 - I-195 Washington North Ph. 2	BRIDGE	A-41
0143W	Horton Farm Bridge No. 472 (57M)	BRIDGE	A-11
0013M	I-195 Corridor Bridges (77)	BRIDGE	A-12
0025Z	Intersection Safety Improvements 2019 C-2	TRAFFIC	A-45
0171B	Newman Avenue Bridge No. 224 (57D)	BRIDGE	A-2
0143K	Pawtucket Avenue Bridge No. 471 (57B)	BRIDGE	A-2
0076R	Rt 44 - Taunton Ave (Rt 1A/114 - Mass S/L)	PAVEMENT	A-37
0131M	Salt Storage Facility - East Providence	OPERATING	A-35
0162A	SRTS - C-1 (Cra, Epr)	TRAFFIC	A-30
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
0009N	Washington Bridge North No. 700 (57A T - J)	BRIDGE	A-4
EXETER			
0105A	2018 Rubberized Asphalt Chip Seal C-2	OPERATING	A-26
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-42
0013F	Bridge Group 05 - EGR, EXE, WAR, WGR	BRIDGE	A-21
0201L	Bridge Group 57J - Browning Mill	BRIDGE	A-41
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-44
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0168E	Tefft Hill Trail Bridge No. 592 (67T - B)	BRIDGE	A-4
FOSTER			
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-15
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-25
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	BRIDGE	A-32

PTSID	Project Name	Type	Appendix
0015C	Bridge Group 16B - FOS, JOH, PVD, SCI	BRIDGE	A-32
0168H	Hope Valley Bridges (69D)	BRIDGE	A-11
0091U	HSIP - Intersection Safety - Route 6	TRAFFIC	A-44
0084H	Paver Placed Elastomeric Surface Treatment 2016	OPERATING	A-5
GLOCESTER			
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-15
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-25
2601C	2019 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-36
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	BRIDGE	A-32
0061K	Improvements to Rt 44/100 Intersection and Chepachet River Bridge Repair C-3E	TRAFFIC	A-20
0091S	Roadway Departure Mitigation - Systemic High Friction Surface Treatments-2018	TRAFFIC	A-30
0061A	Rt 44 - C-3B (RIDOT Maint Facility - W. Greenville Rd)	PAVEMENT	A-27
0084G	Rubberized Asphalt Chip Seal 2016	OPERATING	A-5
HOPKINTON			
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-15
0105A	2018 Rubberized Asphalt Chip Seal C-2	OPERATING	A-26
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-42
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0168H	Hope Valley Bridges (69D)	BRIDGE	A-11
0084G	Rubberized Asphalt Chip Seal 2016	OPERATING	A-5
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0055K	Statewide Resurfacing C-2, 2017**	PAVEMENT	A-7
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
0154A	Wood River & Holburton Bridges Nos. 261, 262 (58D)	BRIDGE	A-4
0114K	Wood River Valley Bridge No. 404, I-95 North & South (7T - A)	BRIDGE	A-14
0165V	Woodville Road Improvements	PAVEMENT	A-18
JAMESTOWN			
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-25
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
JOHNSTON			
0173U	1 R Improvements to Winsor Avenue	PAVEMENT	A-16
2602A	2019 Paver Placed Elastomeric Surface Treatment C-3	PAVEMENT	A-36
2602Z	2020 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-42
0013G	Bridge Group 09 - CRA, JOH	BRIDGE	A-21
0015C	Bridge Group 16B - FOS, JOH, PVD, SCI	BRIDGE	A-32
0016N	Bridge Group 35 - I-295	BRIDGE	A-40
0114V	Bridge Group 35T-8 - I-295 C-3	BRIDGE	A-22
0114U	I-295 Bridges Contract 2	BRIDGE	A-12
0025Z	Intersection Safety Improvements 2019 C-2	TRAFFIC	A-45
0011D	Intersection Safety Improvements Newport, Warwick, Johnston	TRAFFIC	A-20

PTSID	Project Name	Type	Appendix
0080D	Pedestrian and Intersection Safety Improvements - STC with Albion Beacon	TRAFFIC	A-9
0138B	Rt 6A - Hartford Ave C-2 (Rt 5 - Killingly St)	PAVEMENT	A-27
0014F	Simmonsville Bridge No. 326 (57C)	BRIDGE	A-13
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
0173Z	US Route 6 Hartford Ave	PAVEMENT	A-18
LINCOLN			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-28
0086Y	2017 Paver Placed Elastomeric Surface Treatment	OPERATING	A-15
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0025K	2018 Intersection Safety Improvements - Statewide	TRAFFIC	A-28
0031Z	Bridge Group 13B - Rt 146 C-2	BRIDGE	A-40
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-33
0016N	Bridge Group 35 - I-295	BRIDGE	A-40
0014Z	Bridge Group 62T-11 - Louisquisset Pk	BRIDGE	A-24
0166J	Mussey Brook Bridge No. 380 (56C)	BRIDGE	A-2
0165J	Railroad St (Manville Hill Rd - Rt 126)	PAVEMENT	A-27
0081W	Route 146 Improvements	PAVEMENT	A-17
0073T	Rt 146 Guide Signs - C-2	TRAFFIC	A-45
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
0080E	STC Misc Improvements 2018	TRAFFIC	A-39
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
LITTLE COMPTON			
0173C	Rt 115 Main St. (Rt 116 To Jackson Flat Rd.)	PAVEMENT	A-43
0173S	Snell Road Improvements	PAVEMENT	A-17
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
MIDDLETOWN			
0078V	ADA Improvements to Greene Lane	PAVEMENT	A-42
0011E	Aquidneck Avenue HSIP	TRAFFIC	A-28
0076Z	Aquidneck Avenue Improvements	TRAFFIC	A-29
0015A	Bridge Group 15B - Aquidneck Island	BRIDGE	A-22
0050A	Pell Bridge Ramps - Phase 1	PAVEMENT	A-37
2602N	Statewide Traffic Signal Improvements - 2020	TRAFFIC	A-45
0007F	Two Mile Corner Reconstruction	PAVEMENT	A-7
NARRAGANSETT			
0015A	Bridge Group 15B - Aquidneck Island	BRIDGE	A-22
0013X	Bridge Group 18A - EGR, NAR, NKS	BRIDGE	A-40
0080D	Pedestrian and Intersection Safety Improvements - STC with Albion Beacon	TRAFFIC	A-9
0162G	SRTS - C-2 (Nar)	TRAFFIC	A-39
2602M	STC Improvements - 2020	TRAFFIC	A-46
NEW SHOREHAM			

PTSID	Project Name	Type	Appendix
0015A	Bridge Group 15B - Aquidneck Island	BRIDGE	A-22
NEWPORT			
0015A	Bridge Group 15B - Aquidneck Island	BRIDGE	A-22
2601X	HSIP - Crosswalk Enhancements	TRAFFIC	A-44
0011D	Intersection Safety Improvements Newport, Warwick, Johnston	TRAFFIC	A-20
0050A	Pell Bridge Ramps - Phase 1	PAVEMENT	A-37
0050B	Pell Bridge Ramps - Phase 2	PAVEMENT	A-43
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
NORTH KINGSTOWN			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-28
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	OPERATING	A-25
0013X	Bridge Group 18A - EGR, NAR, NKS	BRIDGE	A-40
0031Y	Bridge Group 18B - EGR, NKS	BRIDGE	A-33
0015B	Bridge Group 46A - Lafayette Rd	BRIDGE	A-23
0166H	Route 4 Improvements, C-2	PAVEMENT	A-17
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
2602N	Statewide Traffic Signal Improvements - 2020	TRAFFIC	A-45
2602M	STC Improvements - 2020	TRAFFIC	A-46
NORTH PROVIDENCE			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-33
2601X	HSIP - Crosswalk Enhancements	TRAFFIC	A-44
0071V	Mineral Spring Avenue HSIP	TRAFFIC	A-9
0081W	Route 146 Improvements	PAVEMENT	A-17
0073T	Rt 146 Guide Signs - C-2	TRAFFIC	A-45
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
2602M	STC Improvements - 2020	TRAFFIC	A-46
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
NORTH SMITHFIELD			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-25
2601Z	2019 Rubberized Asphalt Chip Seal	PAVEMENT	A-36
0021U	Blackstone Bikeway 8C	TAP/OTHER	A-18
0013S	Bridge Group 13A - Rt 146 C-1	BRIDGE	A-21
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-33
0114J	Bridge Group 38T-12 - Rt 146 Farnum Pk	BRIDGE	A-22
0145C	Bridge Group 53 - Union Village RR	BRIDGE	A-41
0183B	Central Street Bridge No. 449 (70B)	BRIDGE	A-1
0025Q	Roadway Departure Mitigation - Guardrail and Median Improvements to I-95 (Warwick) and Rt 146	TRAFFIC	A-30
0013L	Route 146 Corridor Bridges (38)	BRIDGE	A-13
0073S	Rt 146 Guide Signs - C-1 - North	TRAFFIC	A-30
0118A	Slatersville Stone Arch Bridge No. 273 (70C)	BRIDGE	A-3

PTSID	Project Name	Type	Appendix
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0055K	Statewide Resurfacing C-2, 2017**	PAVEMENT	A-7
0080E	STC Misc Improvements 2018	TRAFFIC	A-39
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
PAWTUCKET			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0013N	Bridge Group 03 - I-95	BRIDGE	A-32
0004D	Broad St Regeneration	PAVEMENT	A-36
0192J	High Friction Surface Treatment - I-95 Curves Pawtucket, Route 24, Route 37	TRAFFIC	A-38
0082D	I-95 (Charles St - Lonsdale Ave)	PAVEMENT	A-43
0114R	I-95 Corridor Bridge Nos. 56101, 56121, 56201, 56221 (3T - F)	BRIDGE	A-12
0082C	I-95 Resurfacing, C-2 (Pawtucket)	PAVEMENT	A-16
0081K	Pavement Preservation to Rt 1A (Newport Ave)	PAVEMENT	A-17
0143U	Pawtucket Area Bridges (53B)	BRIDGE	A-2
0016J	Pine Street Bridge No. 548 (31)	BRIDGE	A-13
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
PORTSMOUTH			
2603A	2020 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-42
0015A	Bridge Group 15B - Aquidneck Island	BRIDGE	A-22
0007C	East Main Road 1R Improvements	PAVEMENT	A-16
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-44
0031N	Old Sakonnet River Bridge Demolition (Superstructure)	BRIDGE	A-2
0132G	Portsmouth Maintenance Facility	OPERATING	A-5
0081R	Route 24 Improvements	PAVEMENT	A-17
0131L	Salt Storage Facility - Portsmouth	OPERATING	A-26
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0055K	Statewide Resurfacing C-2, 2017**	PAVEMENT	A-7
0080E	STC Misc Improvements 2018	TRAFFIC	A-39
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
PROVIDENCE			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-28
0172C	1R Improvements to Smith Street	PAVEMENT	A-6
0025K	2018 Intersection Safety Improvements - Statewide	TRAFFIC	A-28
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	OPERATING	A-25
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-42
0021R	Blackstone River Bikeway - Segment 1A	TAP/OTHER	A-8
0013A	Bridge Group 01 - PVD	BRIDGE	A-32
0013P	Bridge Group 06 - PVD	BRIDGE	A-21
0013S	Bridge Group 13A - Rt 146 C-1	BRIDGE	A-21
0031Z	Bridge Group 13B - Rt 146 C-2	BRIDGE	A-40
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	BRIDGE	A-32

PTSID	Project Name	Type	Appendix
0015C	Bridge Group 16B - FOS, JOH, PVD, SCI	BRIDGE	A-32
0017E	Bridge Group 16T-13 - Woonasquatucket Br	BRIDGE	A-22
0017G	Bridge Group 38C - Geneva Pond	BRIDGE	A-22
0114X	Bridge Group 40A - Hawkins	BRIDGE	A-33
0015D	Bridge Group 40B - Bath St East	BRIDGE	A-33
0017B	Bridge Group 49 - Henderson	BRIDGE	A-41
2602U	Bridge Group 57T-10 - I-195 Washington North Ph. 2	BRIDGE	A-41
0167C	Bridge Group 75 - Rt 146 Louisquisset Pk Ramp	BRIDGE	A-24
0018B	Bridge Group 75T-5 - I-95 Viaduct NB	BRIDGE	A-42
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0144E	Harbor Junction Bridge No. 131 (57E)	BRIDGE	A-1
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-44
0153K	HSIP - Intersection Safety Improvements - 2020	TRAFFIC	A-44
0070I	HSIP - Signalization of Allens Ave. C-5	TRAFFIC	A-45
0013M	I-195 Corridor Bridges (77)	BRIDGE	A-12
0012Q	I-195 Relocation - C-17 - Waterfront Parks	PAVEMENT	A-26
0012T	I-195 Relocation - C-18 - Gano St	PAVEMENT	A-26
0082D	I-95 (Charles St - Lonsdale Ave)	PAVEMENT	A-43
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	OPERATING	A-15
0079G	I-95 Resurfacing (Elmwood Avenue to Eddy St)	PAVEMENT	A-6
0025N	Intersection Safety Improvements 2017 Statewide	TRAFFIC	A-29
0025Z	Intersection Safety Improvements 2019 C-2	TRAFFIC	A-45
9003E	Materials Lab - Quality Assurance	OPERATING	A-34
0153R	Memorial Blvd. & Francis Street Improvements	TRAFFIC	A-8
0114N	Oxford Street Bridge No. 653 (2T)	BRIDGE	A-13
0080D	Pedestrian and Intersection Safety Improvements - STC with Albion Beacon	TRAFFIC	A-9
0078U	Providence - Downtown Improvements, C-3	PAVEMENT	A-7
0012L	Providence Area Bridges Nos. 1080, 1082 (56B)	BRIDGE	A-3
0012R	Providence River Pedestrian Bridge	BRIDGE	A-3
0012N	Ramp EI Bridge No. 1083 (56A)	BRIDGE	A-3
0027B	Reconstruction of the Route 6/10 Interchange	BRIDGE	A-13
0081W	Route 146 Improvements	PAVEMENT	A-17
0073T	Rt 146 Guide Signs - C-2	TRAFFIC	A-45
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
2602N	Statewide Traffic Signal Improvements - 2020	TRAFFIC	A-45
0080H	STC - Allens Avenue at Terminal and Ernest	TRAFFIC	A-31
0080E	STC Misc Improvements 2018	TRAFFIC	A-39
0009N	Washington Bridge North No. 700 (57A T - J)	BRIDGE	A-4
RICHMOND			
0086Y	2017 Paver Placed Elastomeric Surface Treatment	OPERATING	A-15
0105A	2018 Rubberized Asphalt Chip Seal C-2	OPERATING	A-26

PTSID	Project Name	Type	Appendix
2601F	2019 Paver Placed Elastomeric Surface Treatment C-2	PAVEMENT	A-36
2601Z	2019 Rubberized Asphalt Chip Seal	PAVEMENT	A-36
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-42
2603A	2020 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-42
0170C	Baker Pines Bridge No. 593	BRIDGE	A-11
0143C	Bridge Group 54A - Kingston Rd Bridge	BRIDGE	A-34
0145B	Carolina Bridges (57F)	BRIDGE	A-1
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0168H	Hope Valley Bridges (69D)	BRIDGE	A-11
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-44
0153K	HSIP - Intersection Safety Improvements - 2020	TRAFFIC	A-44
0084H	Paver Placed Elastomeric Surface Treatment 2016	OPERATING	A-5
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0055K	Statewide Resurfacing C-2, 2017**	PAVEMENT	A-7
0168E	Tefft Hill Trail Bridge No. 592 (67T - B)	BRIDGE	A-4
0154A	Wood River & Holburton Bridges Nos. 261, 262 (58D)	BRIDGE	A-4
0114K	Wood River Valley Bridge No. 404, I-95 North & South (7T - A)	BRIDGE	A-14
0165V	Woodville Road Improvements	PAVEMENT	A-18
SCITUATE			
0173U	1 R Improvements to Winsor Avenue	PAVEMENT	A-16
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-15
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-25
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	OPERATING	A-25
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-25
0105A	2018 Rubberized Asphalt Chip Seal C-2	OPERATING	A-26
2601F	2019 Paver Placed Elastomeric Surface Treatment C-2	PAVEMENT	A-36
2601C	2019 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-36
2603A	2020 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-42
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	BRIDGE	A-32
0015C	Bridge Group 16B - FOS, JOH, PVD, SCI	BRIDGE	A-32
0173G	Central Pk & Battey Meetinghouse Rd	PAVEMENT	A-37
0079P	Danielson Pk (Rt 102 - West Greenville Rd)	PAVEMENT	A-43
0091U	HSIP - Intersection Safety - Route 6	TRAFFIC	A-44
0173K	Rockland Rd (Central Pk to Danielson Pk)	PAVEMENT	A-27
0153N	Route 102 & Route 117 Improvements - Roundabout	TRAFFIC	A-9
0081Y	Rt 6 - (Rt 102 - Rt 101)	PAVEMENT	A-38
0173Z	US Route 6 Hartford Ave	PAVEMENT	A-18
SMITHFIELD			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-28
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
2602A	2019 Paver Placed Elastomeric Surface Treatment C-3	PAVEMENT	A-36

PTSID	Project Name	Type	Appendix
2602Z	2020 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-42
0013R	Bridge Group 10 - I-295	BRIDGE	A-40
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	BRIDGE	A-32
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-33
0016N	Bridge Group 35 - I-295	BRIDGE	A-40
0153E	Capron Road Bridge No. 792 (70A)	BRIDGE	A-1
0025R	Intersection Safety Improvements to Rt 44 at Smithfield Crossings	TRAFFIC	A-29
0061A	Rt 44 - C-3B (RIDOT Maint Facility - W. Greenville Rd)	PAVEMENT	A-27
0162H	SRTS - C-3 (Smi, Wns)	TRAFFIC	A-39
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080E	STC Misc Improvements 2018	TRAFFIC	A-39
SOUTH KINGSTOWN			
0086Y	2017 Paver Placed Elastomeric Surface Treatment	OPERATING	A-15
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-15
0105A	2018 Rubberized Asphalt Chip Seal C-2	OPERATING	A-26
2601F	2019 Paver Placed Elastomeric Surface Treatment C-2	PAVEMENT	A-36
0165X	High Street & Kingstown Road Improvements	PAVEMENT	A-6
0166M	High Street/Kingstown Road Stormwater Mitigation	STORMWATER	A-18
0073Z	HSIP-Intersection Safety Improvements to Route 108 at Curtis Corner Rd	TRAFFIC	A-19
0081D	Improvements to US Route 1 (South Kingstown)	PAVEMENT	A-16
0055L	Old Tower Hill Rd (Rt 108 - Rt 1)	PAVEMENT	A-37
0139H	Route 138 Improvements	PAVEMENT	A-7
STATEWIDE			
0084C	2017 Crack Sealing Limited Access	OPERATING	A-14
0084B	2017 Crack Sealing North and East Regions	OPERATING	A-14
0084A	2017 Crack Sealing South and Central Regions	OPERATING	A-14
0105C	2018 Crack Sealing Limited Access	OPERATING	A-24
0105F	2018 Crack Sealing North and East Regions	OPERATING	A-25
0105B	2018 Crack Sealing South and Central Regions	OPERATING	A-25
0105H	2018 Crack Sealing South and Central Regions C-2	PAVEMENT	A-35
2602B	2019 Crack Sealing North and East Regions C-1	PAVEMENT	A-35
2602C	2019 Crack Sealing South and Central Regions C-1	PAVEMENT	A-35
0153P	Bridge End Treatments - HSIP	TRAFFIC	A-8
0084S	Crack Sealing - Limited Access	OPERATING	A-4
0084Z	Crack Sealing - North & East, 2016	OPERATING	A-4
0084Y	Crack Sealing - South & Central, 2016	OPERATING	A-5
0102J	East Bay/South, C-6 - STC	TRAFFIC	A-8
0025J	High Friction Surface Treatments 2016	TRAFFIC	A-19
2601Y	HSIP - Roadway Departure Mitigation - 2020	TRAFFIC	A-44
0006A	Rhodeworks Toll Facilities	TAP/OTHER	A-18
0091T	Roadway Departure Mitigation - Non-Freeway Roadside Improvements 2019 C-1	TRAFFIC	A-38

PTSID	Project Name	Type	Appendix
0116S	Statewide LED Retrofit Project	TRAFFIC	A-9
0073L	Statewide Pavement Striping - Central, 2016-2017	OPERATING	A-5
0073K	Statewide Pavement Striping - South, 2016-2017	OPERATING	A-6
0073J	Statewide Pavement Striping Eastbay 17-18	OPERATING	A-15
0025P	Statewide Road Diet 2017	TRAFFIC	A-20
0072K	Traffic Signal Optimization, C-2	TRAFFIC	A-9
0072J	Traffic Signal Optimization, C-3, 2016	TRAFFIC	A-20
TIVERTON			
0086Y	2017 Paver Placed Elastomeric Surface Treatment	OPERATING	A-15
0015A	Bridge Group 15B - Aquidneck Island	BRIDGE	A-22
0031N	Old Sakonnet River Bridge Demolition (Superstructure)	BRIDGE	A-2
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
WARREN			
0188A	Barrington & Warren Bike Path Bridges	BRIDGE	A-40
0013U	Bridge Group 15A - East Bay	BRIDGE	A-21
0071P	Metacom Avenue - HSIP	TRAFFIC	A-30
0162D	SRTS - C-4 (Wrn)	TRAFFIC	A-45
2602N	Statewide Traffic Signal Improvements - 2020	TRAFFIC	A-45
WARWICK			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-28
0025K	2018 Intersection Safety Improvements - Statewide	TRAFFIC	A-28
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	OPERATING	A-25
0113U	Airport Connector & Route 2 Bridges (53C & 81B)	BRIDGE	A-1
0013F	Bridge Group 05 - EGR, EXE, WAR, WGR	BRIDGE	A-21
2601E	Bridge Group 51A - Rt 37 C-2	BRIDGE	A-34
0014D	Bridge Group 59B - Centerville Rd	BRIDGE	A-24
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0091K	Coronado Road Pedestrian Enhancements	TRAFFIC	A-8
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-44
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	OPERATING	A-15
0114P	I-95 North & South Bridges at Toll Gate Road Nos. 683, 684 (5T - C)	BRIDGE	A-12
0088A	I-95 Resurfacing (Rt 2 to Service Avenue)	PAVEMENT	A-16
0025N	Intersection Safety Improvements 2017 Statewide	TRAFFIC	A-29
0011D	Intersection Safety Improvements Newport, Warwick, Johnston	TRAFFIC	A-20
0080D	Pedestrian and Intersection Safety Improvements - STC with Albion Beacon	TRAFFIC	A-9
0025Q	Roadway Departure Mitigation - Guardrail and Median Improvements to I-95 (Warwick) and Rt 146	TRAFFIC	A-30
0166H	Route 4 Improvements, C-2	PAVEMENT	A-17
0079B	Rt 5 - Lambert Lind Hwy C-1 (Mayfield Ave - I-95)	PAVEMENT	A-43
0156C	South County Freeway Bridge No. 686 (52A)	BRIDGE	A-3

PTSID	Project Name	Type	Appendix
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0055K	Statewide Resurfacing C-2, 2017**	PAVEMENT	A-7
2602N	Statewide Traffic Signal Improvements - 2020	TRAFFIC	A-45
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
0080E	STC Misc Improvements 2018	TRAFFIC	A-39
0071T	Warwick - HSIP	TRAFFIC	A-10
WEST GREENWICH			
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-42
0013F	Bridge Group 05 - EGR, EXE, WAR, WGR	BRIDGE	A-21
0143A	Bridge Group 57K - Big River	BRIDGE	A-23
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-44
0153N	Route 102 & Route 117 Improvements - Roundabout	TRAFFIC	A-9
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
0168C	Victory Highway Bridge No. 589 (71)	BRIDGE	A-14
WEST WARWICK			
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-25
2602Z	2020 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-42
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0080D	Pedestrian and Intersection Safety Improvements - STC with Albion Beacon	TRAFFIC	A-9
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
2602M	STC Improvements - 2020	TRAFFIC	A-46
WESTERLY			
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-42
0072Z	HSIP - Rt 1, S. County Median Guardrail	TRAFFIC	A-29
0081J	Rt 78 (Rt 1 - Conn S/L)	PAVEMENT	A-38
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
2602M	STC Improvements - 2020	TRAFFIC	A-46
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
WOONSOCKET			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0021U	Blackstone Bikeway 8C	TAP/OTHER	A-18
0021S	Blackstone River Bikeway - 8B-1	TAP/OTHER	A-28
0153T	Diamond Hill Road Improvements at Mendon Road	TRAFFIC	A-19
0162H	SRTS - C-3 (Smi, Wns)	TRAFFIC	A-39