FFY 20

Q1 OCT NOV DEC

Q2 JAN FEB MAR

Q3 APR MAY JUN

Q4 JUL AUG SEP

Rhode Island Department of Transportation

Projects and Schedules

Insert A

July 30, 2020

Insert A: Project Budgets and Schedule - Key

Budget: RIDOT publishes an updated budget estimating reasonable costs for the life of the project. **Initial** budget reflects the budget at the time the Design was completed, a bid was accepted and a Notice to Proceed (NTP) was provided to the Contractor. If Initial Budget is blank it is because the project is pre-NTP. **Projected** budget is the current budget at the close of the current quarter. **Difference** displays any variance (+/-) between the Initial Budget and the Projected Budget. Projects trending under budget will be highlighted in green, those trending over budget will be highlighted red.

Spent: Provides the actual values billed to the project to date.

Schedule: RIDOT publishes an updated schedule to identify key milestones for a project. **Advertise** is when the contract documents are complete and the project is advertised for bids. **Notice to Proceed (NTP)** is when the construction contract is awarded and work may commence (the date of the purchase order). **Site Active** estimates when construction activities will physically begin for the project. **Complete** identifies the point in time at which the project may be deemed substantially complete, and ready for use by the general public. Completed phases will be shown with full dates and shaded fields. **Status** identifies the current phase the project is in: Design, Advertise, In Construction, & Substantially Complete.

Central Bridge No. 018201 & Access Improvements to Route 114

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.203	NA	$0.158
Construction	$15.300	$15.956	$0.656	$15.460
Other	NA	$3.115	NA	$2.966
Contingency	$0.765	$0.000	($0.765)	$0.000
Total	NA	**$19.274**	**($0.109)**	**$18.584**

PTSID: 0153C TYPE: BRIDGE ☑ Legacy

Schedule:	Advertise	NTP	Complete
	29-May-13	29-Aug-13	06-Apr-17

Anticipated Completion at NTP:	30-Nov-17
# of months late:	-8
% Construction Change Order:	2%
Design as Percent of Construction:	NA
Other as Percent of Construction:	20%

Design: Includes costs for design contractor/consultant
Construction: Includes costs for construction contractor services
Other: Includes costs for right-of-way acquisitions, utility work, project oversight
Contingency: Budgeted value to be utilized to address unforeseen issues. Contingency value is a reflection of the risk remaining on the project.
Budget Contingency: At notice to proceed, budget contingency is typically set at 5% of low bid.
Schedule Contingency: At notice to proceed, schedule contingency is typically set at 10% of the contract duration. Deviations from this standard may occur due to winter shutdown. Winter shutdown typically takes place from December 15 from April 15 but is weather-dependent.
Total budget estimate to deliver the project.

Performance
Anticipated Completion at NTP: Identifies the substantial completion date which was established at the Notice to Proceed (NTP) phase
# of Months Late: Displays the difference between the Anticipated Completion at NTP with the current Schedule Complete date. Positive values indicate that the project is behind schedule and are highlighted in red; negative values indicate that the project is ahead of schedule and are highlighted in green.
% Construction Change Orders: Ratio of the value of approved change orders versus the original contract award value
Design as percent of Construction: Ratio of the budget values for Design versus Construction
Other as percent of Construction: Ratio of the budget values for Other costs for producing the project versus Construction.

PTSID: Project Tracking System Identification – A unique identifier in RIDOT's systems to track schedule, budget and asset related activities.

Type: Identifies the RIDOT Project Pipeline which sponsors the project (Bridge, Maintenance & Operations, Pavement, Storm water, TAP/Other, Traffic, & Transit)
Comingled Design: Historical financial information for Design costs were not tracked to the project level. As of 2015, all new Design contract costs are tracked to each individual project, and RIDOT has begun to track design costs to the project level for most Legacy projects going forward. Due to this inaccurate reporting, it is not possible to identify design costs at the project level for most legacy projects. For Legacy projects where design was comingled, initial total project costs are NA.
Design Build Contracts - Design build contract funding allocation appears as follows: Design consultants that generate the Advertising documents will be reflected in the Design line, the Contractor/Design team will be reflected as one total in the Construction line. Additionally, the time for a design-build contract to be awarded from advertisement to NTP is anticipated to take between 6-8 months.
Note: All dollar values are in millions and rounded to the nearest $100,000.00.

Color Coding: Additionally, certain key items are color coded throughout as indicators of performance, as described below:

On Time

Status	Color
On-Time	Green
0-6 months behind	Yellow
6-12 months behind	Red

On Budget

Status	Color
On-Budget	Green
Over Budget	Red

Change Orders

Range
0-5%
5-10%
10%+

*

Table of Contents

Project Level Reports

FFY 2016 Projects..... A-1
FFY 2017 Projects.....A-11
FFY 2018 Projects.....A-21
FFY 2019 Projects.....A-32
FFY 2020 Projects.....A-40

Project Summary Lists

2016 Program.....A-46
2017 Program.....A-48
2018 Program.....A-50
2019 Program.....A-52
2020 Program.....A-54

Changes from Last Quarter

Changes to Schedule this Quarter.....A-55
Changes to Budget this Quarter..... A-56

Index of Projects by Municipality

Index of Projects by Municipality..... A-57

FFY 2016 PROJECTS
Insert A

FFY16
BRIDGE

Airport Connector & Route 2 Bridges (53C & 81B)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.171	$0.186	$0.015	$0.141
Construction	$5.700	$5.829	$0.129	$5.306
Other	$1.885	$1.819	($0.066)	$2.116
Contingency	$0.431	$0.353	($0.078)	$0.000
Total	**$8.187**	**$8.187**	**$0.000**	**$7.563**

PTSID: 0113U TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	16-Dec-15	23-Mar-16	22-May-18

Anticipated Completion at NTP:	31-Aug-18
# of months late:	-3
% Construction Change Order:	1%
Design as Percent of Construction:	3%
Other as Percent of Construction:	31%

Capron Road Bridge No. 792 (70A)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.400	$0.451	$0.051	$0.408
Construction	$2.400	$2.440	$0.040	$2.236
Other	$1.376	$1.088	($0.288)	$1.023
Contingency	$0.100	$0.077	($0.023)	$0.000
Total	**$4.276**	**$4.056**	**($0.220)**	**$3.667**

PTSID: 0153E TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	31-May-16	19-Sep-16	09-Nov-17

Anticipated Completion at NTP:	31-May-18
# of months late:	-7
% Construction Change Order:	5%
Design as Percent of Construction:	18%
Other as Percent of Construction:	45%

Carolina Bridges (57F)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.275	$0.479	$0.204	$0.322
Construction	$4.900	$5.592	$0.692	$4.513
Other	$3.970	$3.208	($0.762)	$2.088
Contingency	$0.245	$0.110	($0.135)	$0.000
Total	**$9.390**	**$9.390**	**($0.001)**	**$6.923**

PTSID: 0145B TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Sep-16	02-Mar-17	May-21

Anticipated Completion at NTP:	31-May-21
# of months late:	0
% Construction Change Order:	12%
Design as Percent of Construction:	9%
Other as Percent of Construction:	57%

Central Street Bridge No. 449 (70B)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.310	$0.385	$0.075	$0.180
Construction	$5.000	$5.000	$0.000	$3.552
Other	$2.167	$2.104	($0.063)	$0.914
Contingency	$0.263	$0.250	($0.013)	$0.000
Total	**$7.739**	**$7.739**	**$0.000**	**$4.645**

PTSID: 0183B TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	14-Sep-16	14-Dec-16	30-Nov-17

Anticipated Completion at NTP:	31-May-18
# of months late:	-6
% Construction Change Order:	3%
Design as Percent of Construction:	8%
Other as Percent of Construction:	42%

Harbor Junction Bridge No. 131 (57E)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.166	$0.126	($0.040)	$0.113
Construction	$3.375	$3.375	$0.000	$3.182
Other	$2.824	$2.980	$0.156	$2.575
Contingency	$0.126	$0.000	($0.126)	$0.000
Total	**$6.491**	**$6.481**	**($0.010)**	**$5.870**

PTSID: 0144E TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	05-Jan-16	13-Apr-16	28-Nov-18

Anticipated Completion at NTP:	31-Aug-18
# of months late:	3
% Construction Change Order:	-4%
Design as Percent of Construction:	4%
Other as Percent of Construction:	88%

Mussey Brook Bridge No. 380 (56C)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.400	$0.430	$0.030	$0.393
Construction	$1.205	$1.205	$0.000	$1.176
Other	$1.142	$1.118	($0.024)	$0.968
Contingency	$0.060	$0.054	($0.006)	$0.000
Total	**$2.807**	**$2.807**	**$0.000**	**$2.537**

PTSID: 0166J TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	29-Sep-16	20-Dec-16	14-Dec-17

Anticipated Completion at NTP:	31-May-18
# of months late:	-6
% Construction Change Order:	3%
Design as Percent of Construction:	36%
Other as Percent of Construction:	93%

Newman Avenue Bridge No. 224 (57D)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.350	$0.375	$0.025	$0.093
Construction	$2.629	$2.709	$0.079	$2.683
Other	$1.615	$1.620	$0.005	$1.251
Contingency	$0.131	$0.022	($0.110)	$0.000
Total	**$4.726**	**$4.726**	**$0.000**	**$4.027**

PTSID: 0171B TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	29-Sep-16	22-Dec-16	05-Oct-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-8
% Construction Change Order:	4%
Design as Percent of Construction:	14%
Other as Percent of Construction:	60%

Old Sakonnet River Bridge Demolition (Superstructure)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$2.516	$2.516	$0.000	$0.644
Construction	$9.387	$9.387	$0.000	$9.281
Other	$2.675	$2.672	($0.003)	$1.052
Contingency	$0.469	$0.469	$0.000	$0.000
Total	**$15.047**	**$15.044**	**($0.003)**	**$10.977**

PTSID: 0031N TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	28-Sep-16	10-Feb-17	06-Sep-18

Anticipated Completion at NTP:	31-Jul-18
# of months late:	1
% Construction Change Order:	4%
Design as Percent of Construction:	27%
Other as Percent of Construction:	28%

Pawtucket Area Bridges (53B)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.859	$0.934	$0.075	$0.533
Construction	$5.700	$5.700	$0.000	$5.664
Other	$2.031	$1.985	($0.047)	$0.963
Contingency	$0.285	$0.257	($0.029)	$0.000
Total	**$8.875**	**$8.875**	**$0.000**	**$7.160**

PTSID: 0143U TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	21-Jul-16	15-Nov-16	11-May-18

Anticipated Completion at NTP:	31-Jul-18
# of months late:	-3
% Construction Change Order:	14%
Design as Percent of Construction:	16%
Other as Percent of Construction:	35%

Pawtucket Avenue Bridge No. 471 (57B)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.895	$0.916	$0.021	$0.870
Construction	$8.168	$8.268	$0.100	$8.256
Other	$2.294	$2.414	$0.120	$2.134
Contingency	$0.385	$0.144	($0.241)	$0.000
Total	**$11.742**	**$11.742**	**$0.000**	**$11.260**

PTSID: 0143K TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	01-Mar-16	01-Jul-16	04-Oct-17

Anticipated Completion at NTP:	31-Oct-17
# of months late:	-1
% Construction Change Order:	7%
Design as Percent of Construction:	11%
Other as Percent of Construction:	29%

Providence Area Bridges Nos. 1080, 1082 (56B)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.180	$0.236	$0.056	$0.201
Construction	$1.927	$2.128	$0.201	$2.128
Other	$1.040	$0.616	($0.424)	$0.586
Contingency	$0.096	$0.000	($0.096)	$0.000
Total	**$3.243**	**$2.981**	**($0.263)**	**$2.915**

PTSID: 0012L TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	23-Sep-16	21-Dec-16	20-Nov-17

Anticipated Completion at NTP:	31-Dec-17
# of months late:	-1
% Construction Change Order:	11%
Design as Percent of Construction:	11%
Other as Percent of Construction:	29%

Providence River Pedestrian Bridge

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.250	$1.265	$0.015	$1.440
Construction	$16.971	$16.975	$0.004	$16.514
Other	$2.913	$2.898	($0.015)	$3.669
Contingency	$0.763	$0.759	($0.004)	$0.000
Total	**$21.897**	**$21.897**	**$0.000**	**$21.623**

PTSID: 0012R TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	26-May-16	13-Sep-16	16-Apr-19

Anticipated Completion at NTP:	31-Oct-18
# of months late:	6
% Construction Change Order:	0%
Design as Percent of Construction:	7%
Other as Percent of Construction:	17%

Ramp EI Bridge No. 1083 (56A)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.159	$0.159	$0.000	$0.135
Construction	$0.500	$0.500	$0.000	$0.450
Other	$0.642	$0.204	($0.437)	$0.179
Contingency	$0.025	$0.023	($0.003)	$0.000
Total	**$1.325**	**$0.885**	**($0.440)**	**$0.764**

PTSID: 0012N TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	22-Jul-16	05-Oct-16	20-Jun-17

Anticipated Completion at NTP:	31-May-18
# of months late:	-12
% Construction Change Order:	0%
Design as Percent of Construction:	32%
Other as Percent of Construction:	41%

Slatersville Stone Arch Bridge No. 273 (70C)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.200	$1.262	$0.062	$1.015
Construction	$7.700	$8.124	$0.424	$7.588
Other	$4.174	$3.553	($0.621)	$2.744
Contingency	$0.385	$0.000	($0.385)	$0.000
Total	**$13.459**	**$12.940**	**($0.519)**	**$11.347**

PTSID: 0118A TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	23-Sep-16	18-Jan-17	18-Sep-19

Anticipated Completion at NTP:	31-May-20
# of months late:	-9
% Construction Change Order:	8%
Design as Percent of Construction:	16%
Other as Percent of Construction:	44%

South County Freeway Bridge No. 686 (52A)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.200	$0.200	$0.000	$0.186
Construction	$1.700	$1.700	$0.000	$1.681
Other	$1.549	$1.557	$0.008	$0.824
Contingency	$0.085	$0.077	($0.009)	$0.000
Total	**$3.534**	**$3.534**	**$0.000**	**$2.691**

PTSID: 0156C TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	31-Aug-16	29-Nov-16	09-Oct-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-8
% Construction Change Order:	9%
Design as Percent of Construction:	12%
Other as Percent of Construction:	92%

Tefft Hill Trail Bridge No. 592 (67T - B)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.300	$0.301	$0.001	$0.114
Construction	$4.500	$4.500	$0.000	$4.414
Other	$1.531	$1.555	$0.024	$1.473
Contingency	$0.250	$0.225	($0.025)	$0.000
Total	**$6.581**	**$6.581**	**$0.000**	**$6.001**

PTSID: 0168E TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Mar-16	28-Jun-16	08-Jun-18

Anticipated Completion at NTP:	30-Sep-18
# of months late:	-4
% Construction Change Order:	4%
Design as Percent of Construction:	7%
Other as Percent of Construction:	35%

Washington Bridge North No. 700 (57A T - J)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$2.941	$3.222	$0.281	$3.078
Construction	$15.200	$12.880	($2.320)	$12.770
Other	$2.368	$1.692	($0.676)	$1.749
Contingency	$0.760	$0.000	($0.760)	$0.000
Total	**$21.269**	**$17.794**	**($3.475)**	**$17.597**

PTSID: 0009N TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	01-Sep-16	14-Feb-17	28-Aug-19

Anticipated Completion at NTP:	31-Dec-19
# of months late:	-4
% Construction Change Order:	30%
Design as Percent of Construction:	25%
Other as Percent of Construction:	13%

Wood River & Holburton Bridges Nos. 261, 262 (58D)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.350	$0.350	$0.000	$0.361
Construction	$1.300	$1.710	$0.410	$1.812
Other	$1.069	$1.069	$0.000	$1.058
Contingency	$0.106	$0.000	($0.106)	$0.000
Total	**$2.825**	**$3.129**	**$0.304**	**$3.231**

PTSID: 0154A TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Aug-16	02-Aug-17	14-Dec-18

Anticipated Completion at NTP:	31-Dec-18
# of months late:	-1
% Construction Change Order:	46%
Design as Percent of Construction:	20%
Other as Percent of Construction:	62%

OPERATING

Crack Sealing - Limited Access

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.201	$0.201	$0.000	$0.186
Other	$0.122	$0.110	($0.012)	$0.056
Contingency	$0.055	$0.055	$0.000	$0.000
Total	**$0.378**	**$0.366**	**($0.012)**	**$0.243**

PTSID: 0084S TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	01-Mar-16	13-Jun-16	17-Sep-16

Anticipated Completion at NTP:	31-Oct-16
# of months late:	-1
% Construction Change Order:	0%
Design as Percent of Construction:	NA
Other as Percent of Construction:	55%

Crack Sealing - North & East, 2016

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.197	$0.197	$0.000	$0.177
Other	$0.333	$0.333	$0.000	$0.074
Contingency	$0.025	$0.025	$0.000	$0.000
Total	**$0.555**	**$0.555**	**$0.000**	**$0.250**

PTSID: 0084Z TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	09-Mar-16	15-Jun-16	17-Sep-16

Anticipated Completion at NTP:	30-Sep-16
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	NA
Other as Percent of Construction:	169%

Crack Sealing - South & Central, 2016

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.202	$0.202	$0.000	$0.185
Other	$0.223	$0.223	$0.000	$0.160
Contingency	$0.024	$0.024	$0.000	$0.000
Total	**$0.449**	**$0.449**	**$0.000**	**$0.344**

PTSID: 0084Y TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	09-Mar-16	14-Jun-16	17-Sep-16

Anticipated Completion at NTP:	30-Sep-16
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	NA
Other as Percent of Construction:	110%

Paver Placed Elastomeric Surface Treatment 2016

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.010	$0.010	$0.000	$0.000
Construction	$0.658	$0.658	$0.000	$0.508
Other	$0.474	$0.474	$0.000	$0.431
Contingency	$0.008	$0.008	$0.000	$0.000
Total	**$1.150**	**$1.150**	**$0.000**	**$0.939**

PTSID: 0084H TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	01-Mar-16	01-Jun-16	17-Sep-16

Anticipated Completion at NTP:	31-Oct-16
# of months late:	-1
% Construction Change Order:	-13%
Design as Percent of Construction:	NA
Other as Percent of Construction:	72%

Portsmouth Maintenance Facility

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.100	$0.500	$0.400	$0.188
Construction	$6.000	$6.195	$0.195	$6.005
Other	$0.969	$0.290	($0.679)	$0.016
Contingency	$0.315	$0.000	($0.315)	$0.000
Total	**$7.384**	**$6.985**	**($0.399)**	**$6.210**

PTSID: 0132G TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	01-Nov-15	01-Mar-16	18-May-17

Anticipated Completion at NTP:	30-Jun-17
# of months late:	-1
% Construction Change Order:	0%
Design as Percent of Construction:	8%
Other as Percent of Construction:	5%

Rubberized Asphalt Chip Seal 2016

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.185	$1.185	$0.000	$1.144
Other	$0.403	$0.403	$0.000	$0.118
Contingency	$0.040	$0.040	$0.000	$0.000
Total	**$1.628**	**$1.628**	**$0.000**	**$1.262**

PTSID: 0084G TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	04-Mar-16	26-May-16	31-May-17

Anticipated Completion at NTP:	31-May-17
# of months late:	0
% Construction Change Order:	2%
Design as Percent of Construction:	NA
Other as Percent of Construction:	34%

Statewide Pavement Striping - Central, 2016-2017

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	($0.018)
Construction	$2.400	$2.080	($0.320)	$2.069
Other	$0.538	$0.685	$0.147	$0.638
Contingency	$0.090	$0.005	($0.085)	$0.000
Total	**$3.028**	**$2.770**	**($0.258)**	**$2.689**

PTSID: 0073L TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	16-Mar-16	02-May-16	27-Oct-17

Anticipated Completion at NTP:	30-Nov-17
# of months late:	-1
% Construction Change Order:	-12%
Design as Percent of Construction:	NA
Other as Percent of Construction:	33%

Statewide Pavement Striping - Limited Access, 2016-2017

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$3.143	$3.148	$0.005	$2.399
Other	$0.507	$0.602	$0.095	$0.564
Contingency	$0.100	$0.000	($0.100)	$0.000
Total	**$3.750**	**$3.750**	**$0.000**	**$2.964**

PTSID: 0116N TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	22-Mar-16	16-Jun-16	16-Nov-17

Anticipated Completion at NTP:	30-Apr-18
# of months late:	-6
% Construction Change Order:	-24%
Design as Percent of Construction:	NA
Other as Percent of Construction:	19%

Statewide Pavement Striping - South, 2016-2017

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$2.100	$1.680	($0.420)	$1.671
Other	$0.577	$0.667	$0.091	$0.561
Contingency	$0.100	$0.000	($0.100)	$0.000
Total	**$2.777**	**$2.347**	**($0.430)**	**$2.232**

PTSID: 0073K TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	16-Mar-16	05-Jun-16	31-Oct-17

Anticipated Completion at NTP:	31-Dec-17
# of months late:	-2
% Construction Change Order:	-19%
Design as Percent of Construction:	NA
Other as Percent of Construction:	40%

PAVEMENT

1R Improvements to Smith Street

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.295	$0.117	($0.178)	$0.107
Construction	$2.850	$3.379	$0.529	$3.323
Other	$0.952	$1.041	$0.089	$1.037
Contingency	$0.143	$0.000	($0.143)	$0.000
Total	**$4.239**	**$4.537**	**$0.297**	**$4.467**

PTSID: 0172C TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	28-Sep-16	31-Jan-17	05-Dec-17

Anticipated Completion at NTP:	31-Dec-17
# of months late:	-1
% Construction Change Order:	19%
Design as Percent of Construction:	3%
Other as Percent of Construction:	31%

High Street & Kingstown Road Improvements

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.250	$0.173	($0.077)	$0.173
Construction	$4.559	$4.181	($0.378)	$4.181
Other	$1.446	$1.878	$0.432	$1.878
Contingency	$0.228	$0.000	($0.228)	$0.000
Total	**$6.483**	**$6.232**	**($0.251)**	**$6.232**

PTSID: 0165X TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	22-Mar-16	21-Jun-16	23-Aug-17

Anticipated Completion at NTP:	31-Oct-17
# of months late:	-2
% Construction Change Order:	-10%
Design as Percent of Construction:	4%
Other as Percent of Construction:	45%

I-95 Resurfacing (Elmwood Avenue to Eddy St)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.300	$0.280	($0.020)	$0.237
Construction	$3.871	$3.566	($0.305)	$3.566
Other	$1.043	$0.855	($0.188)	$0.855
Contingency	$0.174	$0.000	($0.174)	$0.000
Total	**$5.388**	**$4.701**	**($0.687)**	**$4.659**

PTSID: 0079G TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	23-Sep-16	13-Dec-16	27-Nov-17

Anticipated Completion at NTP:	31-Oct-17
# of months late:	1
% Construction Change Order:	-8%
Design as Percent of Construction:	8%
Other as Percent of Construction:	24%

Providence - Downtown Improvements, C-3

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.200	$0.215	$0.015	$0.063
Construction	$2.600	$2.600	$0.000	$2.701
Other	$1.000	$0.970	($0.030)	$0.855
Contingency	$0.150	$0.165	$0.015	$0.000
Total	**$3.950**	**$3.950**	**$0.000**	**$3.619**

PTSID: 0078U TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	31-Mar-16	26-Jul-16	29-Dec-17

Anticipated Completion at NTP:	30-Sep-17
# of months late:	3
% Construction Change Order:	6%
Design as Percent of Construction:	8%
Other as Percent of Construction:	37%

Route 107 1R Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.370	$0.371	$0.001	$0.158
Construction	$2.600	$2.700	$0.100	$2.663
Other	$1.391	$1.173	($0.218)	$0.961
Contingency	$0.158	$0.000	($0.158)	$0.000
Total	**$4.518**	**$4.243**	**($0.275)**	**$3.781**

PTSID: 0076N TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Oct-15	31-Mar-16	30-Nov-16

Anticipated Completion at NTP:	30-Nov-16
# of months late:	0
% Construction Change Order:	10%
Design as Percent of Construction:	14%
Other as Percent of Construction:	43%

Route 138 Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.072	$0.056	($0.016)	$0.056
Construction	$0.688	$0.601	($0.087)	$0.601
Other	$0.321	$0.287	($0.034)	$0.287
Contingency	$0.062	$0.000	($0.062)	$0.000
Total	**$1.143**	**$0.944**	**($0.199)**	**$0.944**

PTSID: 0139H TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	20-Jul-16	28-Sep-16	18-Nov-16

Anticipated Completion at NTP:	31-Dec-16
# of months late:	-1
% Construction Change Order:	-13%
Design as Percent of Construction:	9%
Other as Percent of Construction:	48%

Statewide Resurfacing C-2, 2017**

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.115	$0.093	($0.022)	$0.093
Construction	$2.417	$2.327	($0.090)	$2.327
Other	$0.806	$0.704	($0.102)	$0.704
Contingency	$0.151	$0.000	($0.151)	$0.000
Total	**$3.488**	**$3.124**	**($0.365)**	**$3.124**

PTSID: 0055K TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	23-Sep-16	11-Jan-17	15-Nov-17

Anticipated Completion at NTP:	31-Oct-17
# of months late:	1
% Construction Change Order:	-4%
Design as Percent of Construction:	NA
Other as Percent of Construction:	30%

Two Mile Corner Reconstruction

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.300	$0.057	($0.243)	$0.047
Construction	$6.700	$8.361	$1.661	$7.602
Other	$6.216	$5.248	($0.968)	$4.661
Contingency	$0.450	$0.000	($0.450)	$0.000
Total	**$13.666**	**$13.666**	**$0.000**	**$12.310**

PTSID: 0007F TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	15-Jan-16	12-Apr-16	10-Sep-18

Anticipated Completion at NTP:	30-Apr-18
# of months late:	4
% Construction Change Order:	26%
Design as Percent of Construction:	1%
Other as Percent of Construction:	63%

TAP/OTHER

Blackstone River Bikeway - Segment 1A

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.100	$0.053	($0.047)	$0.000
Construction	$1.200	$1.247	$0.047	$1.185
Other	$0.896	$0.897	$0.001	$0.964
Contingency	$0.054	$0.000	($0.054)	$0.000
Total	**$2.250**	**$2.197**	**($0.053)**	**$2.149**

PTSID: 0021R TYPE: TAP/OTHER ☐ Legacy

	Advertise	NTP	Complete
Schedule:	31-Mar-16	26-Jul-16	09-Jun-17

Anticipated Completion at NTP:	31-Jul-17
# of months late:	-2
% Construction Change Order:	4%
Design as Percent of Construction:	4%
Other as Percent of Construction:	72%

TRAFFIC

Bridge End Treatments - HSIP

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.161	$0.137	($0.024)	$0.117
Construction	$1.700	$1.726	$0.026	$1.446
Other	$0.543	$0.567	$0.024	$0.396
Contingency	$0.077	$0.050	($0.026)	$0.000
Total	**$2.480**	**$2.480**	**$0.000**	**$1.958**

PTSID: 0153P TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	31-May-16	30-Aug-16	11-Jul-17

Anticipated Completion at NTP:	31-May-17
# of months late:	1
% Construction Change Order:	4%
Design as Percent of Construction:	8%
Other as Percent of Construction:	33%

Coronado Road Pedestrian Enhancements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.070	$0.070	$0.000	$0.068
Construction	$2.300	$2.300	$0.000	$2.245
Other	$1.331	$1.331	$0.000	$0.883
Contingency	$0.134	$0.134	$0.000	$0.000
Total	**$3.835**	**$3.835**	**$0.000**	**$3.196**

PTSID: 0091K TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	15-Jan-16	18-May-16	31-May-17

Anticipated Completion at NTP:	31-May-17
# of months late:	0
% Construction Change Order:	6%
Design as Percent of Construction:	3%
Other as Percent of Construction:	58%

East Bay/South, C-6 - STC

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.100	$0.191	$0.091	$0.068
Construction	$1.029	$0.840	($0.189)	$0.860
Other	$0.566	$0.320	($0.246)	$0.680
Contingency	$0.039	$0.131	$0.092	$0.000
Total	**$1.734**	**$1.482**	**($0.252)**	**$1.608**

PTSID: 0102J TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	22-Jan-16	09-May-16	22-Dec-16

Anticipated Completion at NTP:	31-May-17
# of months late:	-5
% Construction Change Order:	-6%
Design as Percent of Construction:	23%
Other as Percent of Construction:	38%

Memorial Blvd. & Francis Street Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.072	$0.072	$0.072
Construction	$1.761	$1.609	($0.153)	$1.609
Other	$0.739	$0.848	$0.109	$0.845
Contingency	$0.135	$0.000	($0.135)	$0.000
Total	**$2.635**	**$2.528**	**($0.107)**	**$2.525**

PTSID: 0153R TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	31-Dec-15	30-Mar-16	21-Jun-17

Anticipated Completion at NTP:	31-May-17
# of months late:	1
% Construction Change Order:	6%
Design as Percent of Construction:	NA
Other as Percent of Construction:	53%

Mineral Spring Avenue HSIP

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.025	$0.026	$0.001	$0.025
Construction	$2.136	$2.131	($0.005)	$2.055
Other	$0.771	$0.997	$0.226	$1.275
Contingency	$0.113	$0.000	($0.113)	$0.000
Total	**$3.045**	**$3.154**	**$0.109**	**$3.354**

PTSID: 0071V TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	02-Jan-16	31-May-16	09-Jun-17

Anticipated Completion at NTP:	31-Jul-17
# of months late:	-2
% Construction Change Order:	1%
Design as Percent of Construction:	NA
Other as Percent of Construction:	47%

Pedestrian and Intersection Safety Improvements - STC with Albion Beacon

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.230	$0.230	$0.000	$0.168
Construction	$1.235	$1.260	$0.025	$1.199
Other	$0.822	$0.828	$0.006	$0.796
Contingency	$0.062	$0.031	($0.031)	$0.000
Total	**$2.349**	**$2.349**	**$0.000**	**$2.163**

PTSID: 0080D TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	21-Sep-16	20-Dec-16	31-Oct-17

Anticipated Completion at NTP:	31-Oct-17
# of months late:	0
% Construction Change Order:	7%
Design as Percent of Construction:	18%
Other as Percent of Construction:	66%

Route 102 & Route 117 Improvements - Roundabout

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.329	$0.185	($0.144)	$0.146
Construction	$2.512	$2.553	$0.041	$2.361
Other	$1.393	$1.474	$0.081	$1.359
Contingency	$0.251	$0.096	($0.155)	$0.000
Total	**$4.485**	**$4.308**	**($0.177)**	**$3.866**

PTSID: 0153N TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Sep-16	02-May-17	24-Aug-18

Anticipated Completion at NTP:	31-Dec-18
# of months late:	-4
% Construction Change Order:	6%
Design as Percent of Construction:	7%
Other as Percent of Construction:	58%

Statewide LED Retrofit Project

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$3.980	$3.980	$0.000	$3.942
Other	$0.838	$0.833	($0.005)	$0.782
Contingency	$0.000	$0.005	$0.005	$0.000
Total	**$4.818**	**$4.818**	**$0.000**	**$4.724**

PTSID: 0116S TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	31-Dec-15	31-Jul-16	31-Oct-17

Anticipated Completion at NTP:	31-Oct-17
# of months late:	0
% Construction Change Order:	8%
Design as Percent of Construction:	
Other as Percent of Construction:	21%

Traffic Signal Optimization, C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.125	$0.125	$0.000	$0.066
Construction	$0.978	$0.978	$0.000	$0.873
Other	$0.951	$0.951	$0.000	$0.657
Contingency	$0.050	$0.050	$0.000	$0.000
Total	**$2.104**	**$2.104**	**$0.000**	**$1.596**

PTSID: 0072K TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	02-Mar-16	01-Jun-16	14-Apr-17

Anticipated Completion at NTP:	31-May-17
# of months late:	-2
% Construction Change Order:	0%
Design as Percent of Construction:	13%
Other as Percent of Construction:	97%

Warwick - HSIP

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.250	$0.130	($0.120)	$0.115
Construction	$0.528	$0.502	($0.026)	$0.465
Other	$0.300	$0.482	$0.182	$0.482
Contingency	$0.036	$0.000	($0.036)	$0.000
Total	**$1.113**	**$1.113**	**$0.000**	**$1.061**

PTSID: 0071T TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	06-May-16	30-Aug-16	06-Jun-17

Anticipated Completion at NTP:	31-Jul-17
# of months late:	-2
% Construction Change Order:	1%
Design as Percent of Construction:	26%
Other as Percent of Construction:	96%

FFY 2017 PROJECTS
Insert A

FFY17

BRIDGE

Baker Pines Bridge No. 593

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.343	$0.343	$0.000	$0.309
Construction	$6.957	$6.957	$0.000	$4.751
Other	$1.711	$1.875	$0.164	$1.198
Contingency	$0.400	$0.236	($0.165)	$0.000
Total	**$9.411**	**$9.410**	**$0.000**	**$6.259**

PTSID: 0170C TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	31-May-17	01-Feb-18	Oct-20

Anticipated Completion at NTP:	31-Oct-20
# of months late:	0
% Construction Change Order:	4%
Design as Percent of Construction:	5%
Other as Percent of Construction:	27%

Central RI Bridges - Group 12 (29 Bridges)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$1.155	$1.155	$0.000	$1.151
Construction	$5.797	$6.009	$0.212	$5.973
Other	$3.700	$3.700	$0.000	$1.365
Contingency	$1.958	$1.746	($0.213)	$0.000
Total	**$12.610**	**$12.610**	**$0.000**	**$8.489**

PTSID: 0114L TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Sep-17	30-Jan-18	15-Nov-19

Anticipated Completion at NTP:	31-Jul-20
# of months late:	-9
% Construction Change Order:	11%
Design as Percent of Construction:	19%
Other as Percent of Construction:	62%

Cumberland I-295 Corridor Bridges (37T - I)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.534	$0.609	$0.075	$0.528
Construction	$15.915	$16.415	$0.500	$12.202
Other	$2.731	$2.831	$0.100	$1.523
Contingency	$0.875	$0.200	($0.675)	$0.000
Total	**$20.055**	**$20.055**	**$0.000**	**$14.252**

PTSID: 0114S TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Apr-17	14-Dec-17	Aug-20

Anticipated Completion at NTP:	31-May-20
# of months late:	3
% Construction Change Order:	3%
Design as Percent of Construction:	4%
Other as Percent of Construction:	17%

Hope Valley Bridges (69D)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.637	$0.637	$0.000	$0.631
Construction	$2.056	$2.056	$0.000	$1.905
Other	$1.300	$1.360	$0.060	$0.874
Contingency	$0.163	$0.103	($0.060)	$0.000
Total	**$4.156**	**$4.156**	**$0.000**	**$3.410**

PTSID: 0168H TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	27-Jul-17	24-Oct-17	30-Sep-19

Anticipated Completion at NTP:	30-Sep-19
# of months late:	0
% Construction Change Order:	7%
Design as Percent of Construction:	31%
Other as Percent of Construction:	66%

Horton Farm Bridge No. 472 (57M)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.700	$0.932	$0.232	$0.911
Construction	$12.450	$13.172	$0.722	$12.958
Other	$2.753	$2.499	($0.254)	$2.490
Contingency	$0.700	$0.000	($0.700)	$0.000
Total	**$16.603**	**$16.603**	**$0.000**	**$16.359**

PTSID: 0143W TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	29-Sep-17	28-Feb-18	16-Aug-19

Anticipated Completion at NTP:	30-Nov-19
# of months late:	-4
% Construction Change Order:	9%
Design as Percent of Construction:	NA
Other as Percent of Construction:	19%

I-195 Corridor Bridges (77)

	Budget Initial	Budget Projected	Difference	Spent To Date
Design	$2.532	$2.532	$0.000	$2.496
Construction	$12.373	$12.779	$0.406	$12.218
Other	$4.122	$4.260	$0.138	$2.108
Contingency	$1.670	$1.127	($0.544)	$0.000
Total	**$20.697**	**$20.697**	**($0.001)**	**$16.822**

PTSID: 0013M TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	29-Sep-17	31-Jan-18	11-Jun-19

Anticipated Completion at NTP:	30-Jun-19
# of months late:	-1
% Construction Change Order:	4%
Design as Percent of Construction:	20%
Other as Percent of Construction:	33%

I-295 Bridges Contract 2

	Budget Initial	Budget Projected	Difference	Spent To Date
Design	$1.749	$1.749	$0.000	$1.576
Construction	$34.533	$34.533	$0.000	$26.731
Other	$3.285	$3.285	$0.000	$1.996
Contingency	$3.047	$3.047	$0.000	$0.000
Total	**$42.613**	**$42.613**	**$0.000**	**$30.303**

PTSID: 0114U TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	22-Sep-17	27-Mar-18	May-21

Anticipated Completion at NTP:	31-May-21
# of months late:	0
% Construction Change Order:	2%
Design as Percent of Construction:	5%
Other as Percent of Construction:	10%

I-295 Bridges Contract I

	Budget Initial	Budget Projected	Difference	Spent To Date
Design	$0.846	$0.796	($0.050)	$0.720
Construction	$16.907	$19.283	$2.376	$14.599
Other	$3.535	$2.509	($1.026)	$1.895
Contingency	$1.350	$0.050	($1.300)	$0.000
Total	**$22.638**	**$22.638**	**$0.000**	**$17.214**

PTSID: 0114T TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	22-Sep-17	27-Mar-18	May-21

Anticipated Completion at NTP:	31-May-21
# of months late:	0
% Construction Change Order:	19%
Design as Percent of Construction:	4%
Other as Percent of Construction:	13%

I-95 Corridor Bridge Nos. 56101, 56121, 56201, 56221 (3T - F)

	Budget Initial	Budget Projected	Difference	Spent To Date
Design	$0.872	$1.072	$0.200	$0.914
Construction	$15.400	$21.000	$5.600	$7.625
Other	$2.089	$2.204	$0.115	$0.937
Contingency	$0.800	$0.585	($0.215)	$0.000
Total	**$19.161**	**$24.861**	**$5.700**	**$9.475**

PTSID: 0114R TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	29-Sep-17	28-Mar-18	Apr-21

Anticipated Completion at NTP:	30-Apr-21
# of months late:	0
% Construction Change Order:	37%
Design as Percent of Construction:	5%
Other as Percent of Construction:	10%

I-95 North & South Bridges at Toll Gate Road Nos. 683, 684 (5T - C)

	Budget Initial	Budget Projected	Difference	Spent To Date
Design	$1.534	$1.534	$0.000	$1.494
Construction	$19.229	$19.271	$0.042	$10.057
Other	$2.615	$2.968	$0.353	$2.307
Contingency	$1.900	$1.505	($0.395)	$0.000
Total	**$25.278**	**$25.278**	**$0.000**	**$13.858**

PTSID: 0114P TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	29-Sep-17	23-Mar-18	Sep-20

Anticipated Completion at NTP:	31-Dec-19
# of months late:	9
% Construction Change Order:	0%
Design as Percent of Construction:	8%
Other as Percent of Construction:	15%

Oxford Street Bridge No. 653 (2T)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.460	$0.579	$0.119	$0.377
Construction	$8.477	$8.891	$0.414	$8.252
Other	$1.453	$1.369	($0.083)	$1.442
Contingency	$0.450	$0.000	($0.450)	$0.000
Total	**$10.840**	**$10.839**	**$0.000**	**$10.071**

PTSID: 0114N TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	23-Aug-17	26-Feb-18	04-Dec-19

Anticipated Completion at NTP:	30-Jun-20
# of months late:	-7
% Construction Change Order:	2%
Design as Percent of Construction:	7%
Other as Percent of Construction:	15%

Pine Street Bridge No. 548 (31)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.600	$0.560	($0.040)	$0.552
Construction	$6.800	$7.200	$0.400	$7.085
Other	$1.512	$1.149	($0.363)	$0.954
Contingency	$0.350	$0.000	($0.350)	$0.000
Total	**$9.261**	**$8.909**	**($0.353)**	**$8.590**

PTSID: 0016J TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	20-Sep-17	12-Dec-17	13-Nov-18

Anticipated Completion at NTP:	30-Jun-19
# of months late:	-8
% Construction Change Order:	9%
Design as Percent of Construction:	8%
Other as Percent of Construction:	16%

Reconstruction of the Route 6/10 Interchange

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$250.630	$267.938	$17.308	$114.198
Other	$121.776	$119.797	($1.978)	$18.015
Contingency	$37.595	$22.265	($15.330)	$0.000
Total	**$410.000**	**$410.000**	**$0.000**	**$132.213**

PTSID: 0027B TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	31-May-17	21-Dec-17	Nov-23

Anticipated Completion at NTP:	30-Nov-23
# of months late:	0
% Construction Change Order:	8%
Design as Percent of Construction:	
Other as Percent of Construction:	45%

Route 146 Corridor Bridges (38)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.650	$1.250	$0.600	$0.857
Construction	$9.400	$7.400	($2.000)	$9.484
Other	($0.067)	$2.856	$2.923	$1.840
Contingency	$1.410	$0.710	($0.700)	$0.000
Total	**$11.393**	**$12.216**	**$0.823**	**$12.181**

PTSID: 0013L TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	27-Sep-17	03-Jan-18	18-Nov-19

Anticipated Completion at NTP:	31-Dec-19
# of months late:	-1
% Construction Change Order:	42%
Design as Percent of Construction:	17%
Other as Percent of Construction:	39%

Simmonsville Bridge No. 326 (57C)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.379	$0.379	$0.000	$0.367
Construction	$1.511	$1.579	$0.068	$1.581
Other	$0.824	$0.824	$0.000	$0.586
Contingency	$0.075	$0.007	($0.068)	$0.000
Total	**$2.789**	**$2.788**	**$0.000**	**$2.535**

PTSID: 0014F TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Sep-17	11-Jan-18	17-Apr-19

Anticipated Completion at NTP:	31-May-19
# of months late:	-1
% Construction Change Order:	5%
Design as Percent of Construction:	NA
Other as Percent of Construction:	52%

Victory Highway Bridge No. 589 (71)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.150	$0.331	$0.181	$0.281
Construction	$12.320	$12.320	$0.000	$10.190
Other	$5.220	$5.435	$0.215	$2.368
Contingency	$1.358	$0.962	($0.396)	$0.000
Total	**$19.048**	**$19.048**	**$0.000**	**$12.839**

PTSID: 0168C TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Aug-17	11-Oct-17	Sep-21

Anticipated Completion at NTP:	30-Sep-21
# of months late:	0
% Construction Change Order:	-1%
Design as Percent of Construction:	NA
Other as Percent of Construction:	44%

Wood River Valley Bridge No. 404, I-95 North & South (7T - A)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.425	$0.530	$0.105	$0.381
Construction	$12.137	$12.137	$0.000	$9.886
Other	$3.032	$3.198	$0.166	$1.347
Contingency	$1.214	$0.942	($0.272)	$0.000
Total	**$16.808**	**$16.808**	**$0.000**	**$11.614**

PTSID: 0114K TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Apr-17	24-Jan-18	Aug-20

Anticipated Completion at NTP:	31-Aug-20
# of months late:	0
% Construction Change Order:	1%
Design as Percent of Construction:	4%
Other as Percent of Construction:	26%

OPERATING

2017 Crack Sealing Limited Access

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.500	$0.500	$0.000	$0.475
Other	$0.327	$0.327	$0.000	$0.161
Contingency	$0.066	$0.066	$0.000	$0.000
Total	**$0.893**	**$0.893**	**$0.000**	**$0.636**

PTSID: 0084C TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Apr-17	31-Jul-17	28-Sep-17

Anticipated Completion at NTP:	31-Oct-17
# of months late:	-1
% Construction Change Order:	-5%
Design as Percent of Construction:	
Other as Percent of Construction:	65%

2017 Crack Sealing North and East Regions

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.544	$0.544	$0.000	$0.495
Other	$0.322	$0.322	$0.000	$0.159
Contingency	$0.066	$0.066	$0.000	$0.000
Total	**$0.932**	**$0.932**	**$0.000**	**$0.653**

PTSID: 0084B TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Apr-17	31-Jul-17	28-Sep-17

Anticipated Completion at NTP:	31-Oct-17
# of months late:	-1
% Construction Change Order:	0%
Design as Percent of Construction:	
Other as Percent of Construction:	59%

2017 Crack Sealing South and Central Regions

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.578	$0.600	$0.022	$0.554
Other	$0.322	$0.300	($0.022)	$0.269
Contingency	$0.066	$0.066	$0.000	$0.000
Total	**$0.966**	**$0.966**	**$0.000**	**$0.823**

PTSID: 0084A TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Apr-17	31-Jul-17	02-Oct-17

Anticipated Completion at NTP:	31-Oct-17
# of months late:	-1
% Construction Change Order:	4%
Design as Percent of Construction:	
Other as Percent of Construction:	50%

2017 Paver Placed Elastomeric Surface Treatment

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.182	$1.182	$0.000	$0.899
Other	$0.449	$0.494	$0.045	$0.360
Contingency	$0.113	$0.068	($0.045)	$0.000
Total	**$1.744**	**$1.744**	**$0.000**	**$1.259**

PTSID: 0086Y TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	28-Apr-17	30-Jun-17	08-Dec-17

Anticipated Completion at NTP:	30-Nov-17
# of months late:	0
% Construction Change Order:	-1%
Design as Percent of Construction:	NA
Other as Percent of Construction:	42%

2017 Rubberized Asphalt Chip Sealing

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.863	$1.978	$0.115	$1.900
Other	$0.429	$0.314	($0.115)	$0.181
Contingency	$0.133	$0.133	$0.000	$0.000
Total	**$2.425**	**$2.425**	**$0.000**	**$2.081**

PTSID: 0086X TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	28-Apr-17	31-Jul-17	29-Jun-18

Anticipated Completion at NTP:	30-Jun-18
# of months late:	0
% Construction Change Order:	3%
Design as Percent of Construction:	
Other as Percent of Construction:	16%

2017-2018 Statewide Pavement Striping -North

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$2.011	$1.816	($0.195)	$1.664
Other	$0.839	$0.716	($0.123)	$0.657
Contingency	$0.252	$0.430	$0.178	$0.000
Total	**$3.101**	**$2.962**	**($0.139)**	**$2.321**

PTSID: 0073M TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	28-Feb-17	31-May-17	31-Oct-18

Anticipated Completion at NTP:	30-Apr-19
# of months late:	-6
% Construction Change Order:	-17%
Design as Percent of Construction:	
Other as Percent of Construction:	39%

I-95 Corridor Preservation - Bridge Washing (58C)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.422	$0.443	$0.021	$0.274
Construction	$5.198	$5.348	$0.150	$5.336
Other	$1.076	$1.506	$0.429	$1.463
Contingency	$0.635	$0.000	($0.635)	$0.000
Total	**$7.331**	**$7.296**	**($0.035)**	**$7.072**

PTSID: 0201V TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	31-May-17	31-Jul-17	24-May-19

Anticipated Completion at NTP:	31-Dec-18
# of months late:	5
% Construction Change Order:	3%
Design as Percent of Construction:	8%
Other as Percent of Construction:	28%

Statewide Pavement Striping Eastbay 17-18

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.046	$0.046	$0.000	$0.000
Construction	$1.929	$1.929	$0.001	$1.612
Other	$0.406	$0.466	$0.060	$0.409
Contingency	$0.140	$0.080	($0.061)	$0.000
Total	**$2.521**	**$2.521**	**$0.000**	**$2.021**

PTSID: 0073J TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	28-Feb-17	31-May-17	09-Aug-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-10
% Construction Change Order:	-16%
Design as Percent of Construction:	2%
Other as Percent of Construction:	24%

PAVEMENT

1 R Improvements to Winsor Avenue

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.133	$0.133	$0.000	$0.066
Construction	$1.100	$1.100	$0.000	$1.067
Other	$0.847	$0.411	($0.436)	$0.346
Contingency	$0.055	$0.000	($0.055)	$0.000
Total	**$2.135**	**$1.644**	**($0.491)**	**$1.479**

PTSID: 0173U TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Sep-17	25-Jan-18	27-Jul-18

Anticipated Completion at NTP:	31-Aug-18
# of months late:	-1
% Construction Change Order:	10%
Design as Percent of Construction:	12%
Other as Percent of Construction:	37%

East Main Road 1R Improvements

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.500	$0.500	$0.000	$0.122
Construction	$6.200	$6.606	$0.406	$5.949
Other	$2.437	$2.317	($0.120)	$1.975
Contingency	$0.314	$0.028	($0.286)	$0.000
Total	**$9.451**	**$9.451**	**$0.000**	**$8.046**

PTSID: 0007C TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Dec-16	28-Apr-17	06-Dec-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	0
% Construction Change Order:	6%
Design as Percent of Construction:	NA
Other as Percent of Construction:	35%

I-95 Resurfacing (Rt 2 to Service Avenue)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.600	$0.414	($0.186)	$0.380
Construction	$6.786	$6.961	$0.175	$6.682
Other	$1.093	$1.171	$0.078	$0.954
Contingency	$0.339	$0.271	($0.068)	$0.000
Total	**$8.817**	**$8.817**	**$0.000**	**$8.017**

PTSID: 0088A TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Jul-17	10-Oct-17	05-Oct-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-2
% Construction Change Order:	1%
Design as Percent of Construction:	6%
Other as Percent of Construction:	17%

I-95 Resurfacing, C-2 (Pawtucket)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.400	$0.420	$0.020	$0.215
Construction	$3.000	$3.000	$0.000	$1.605
Other	$1.317	$1.337	$0.020	$0.509
Contingency	$0.300	$0.260	($0.040)	$0.000
Total	**$5.017**	**$5.017**	**$0.000**	**$2.329**

PTSID: 0082C TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Jul-17	31-Oct-17	25-Sep-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-2
% Construction Change Order:	-8%
Design as Percent of Construction:	NA
Other as Percent of Construction:	45%

Improvements to US Route 1 (South Kingstown)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.414	$0.414	$0.000	$0.337
Construction	$5.278	$5.278	$0.000	$5.018
Other	$1.194	$1.194	$0.000	$0.778
Contingency	$0.238	$0.238	$0.000	$0.000
Total	**$7.123**	**$7.123**	**$0.000**	**$6.132**

PTSID: 0081D TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Sep-17	06-Feb-18	31-Aug-18

Anticipated Completion at NTP:	30-Sep-18
# of months late:	-1
% Construction Change Order:	2%
Design as Percent of Construction:	8%
Other as Percent of Construction:	23%

Pavement Preservation to Rt 1A (Newport Ave)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.710	$0.710	$0.000	$0.571
Construction	$3.135	$3.135	$0.000	$2.311
Other	$0.941	$0.941	$0.000	$1.262
Contingency	$0.149	$0.149	$0.000	$0.000
Total	**$4.935**	**$4.935**	**$0.000**	**$4.144**

PTSID: 0081K TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	26-Sep-17	09-Jan-18	14-Dec-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-6
% Construction Change Order:	0%
Design as Percent of Construction:	23%
Other as Percent of Construction:	30%

Route 146 Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.767	$0.767	$0.000	$0.347
Construction	$4.751	$4.728	($0.023)	$4.502
Other	$2.197	$2.199	$0.002	$0.897
Contingency	$0.200	$0.200	$0.000	$0.000
Total	**$7.915**	**$7.893**	**($0.022)**	**$5.745**

PTSID: 0081W TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	22-Feb-17	03-May-17	17-Nov-17

Anticipated Completion at NTP:	31-May-18
# of months late:	-7
% Construction Change Order:	-4%
Design as Percent of Construction:	NA
Other as Percent of Construction:	47%

Route 24 Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.390	$0.465	$0.075	$0.358
Construction	$4.637	$5.169	$0.532	$4.850
Other	$2.735	$2.420	($0.315)	$1.080
Contingency	$0.300	$0.008	($0.292)	$0.000
Total	**$8.062**	**$8.062**	**$0.000**	**$6.288**

PTSID: 0081R TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	23-Jun-17	03-Oct-17	18-Oct-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-1
% Construction Change Order:	9%
Design as Percent of Construction:	NA
Other as Percent of Construction:	47%

Route 4 Improvements, C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.130	$0.205	$0.075	$0.112
Construction	$3.960	$4.094	$0.134	$4.028
Other	$1.242	$1.196	($0.046)	$0.845
Contingency	$0.198	$0.035	($0.163)	$0.000
Total	**$5.530**	**$5.530**	**$0.000**	**$4.985**

PTSID: 0166H TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	14-Oct-16	12-Jan-17	31-May-18

Anticipated Completion at NTP:	31-Aug-17
# of months late:	9
% Construction Change Order:	2%
Design as Percent of Construction:	NA
Other as Percent of Construction:	29%

Snell Road Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.110	$0.110	$0.000	$0.070
Construction	$0.880	$0.880	$0.000	$0.744
Other	$0.525	$0.525	$0.000	$0.229
Contingency	$0.044	$0.044	$0.000	$0.000
Total	**$1.559**	**$1.559**	**$0.000**	**$1.043**

PTSID: 0173S TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	26-Jul-17	04-Oct-17	01-Dec-17

Anticipated Completion at NTP:	31-Dec-18
# of months late:	-13
% Construction Change Order:	2%
Design as Percent of Construction:	NA
Other as Percent of Construction:	60%

US Route 6 Hartford Ave

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.600	$0.600	$0.000	$0.493
Construction	$5.900	$5.980	$0.080	$3.993
Other	$2.238	$2.238	$0.000	$1.359
Contingency	$0.295	$0.215	($0.080)	$0.000
Total	**$9.033**	**$9.033**	**$0.000**	**$5.845**

PTSID: 0173Z TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	08-Sep-17	14-Dec-17	21-Dec-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-5
% Construction Change Order:	-7%
Design as Percent of Construction:	10%
Other as Percent of Construction:	37%

Woodville Road Improvements

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.300	$0.132	($0.168)	$0.132
Construction	$3.334	$2.432	($0.902)	$2.432
Other	$1.299	$0.673	($0.625)	$0.673
Contingency	$0.202	$0.000	($0.202)	$0.000
Total	**$5.134**	**$3.237**	**($1.897)**	**$3.237**

PTSID: 0165V TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	16-Aug-17	25-Oct-17	18-Sep-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-2
% Construction Change Order:	-14%
Design as Percent of Construction:	NA
Other as Percent of Construction:	28%

STORMWATER

High Street/Kingstown Road Stormwater Mitigation

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.100	$0.098	($0.002)	$0.098
Construction	$0.224	$0.223	($0.001)	$0.223
Other	$0.374	$0.132	($0.242)	$0.132
Contingency	$0.016	$0.000	($0.016)	$0.000
Total	**$0.715**	**$0.453**	**($0.262)**	**$0.453**

PTSID: 0166M TYPE: STORMWATER ☐ Legacy

	Advertise	NTP	Complete
Schedule:	24-Mar-17	07-Jun-17	29-Sep-17

Anticipated Completion at NTP:	30-Nov-17
# of months late:	-2
% Construction Change Order:	0%
Design as Percent of Construction:	44%
Other as Percent of Construction:	59%

TAP/OTHER

Blackstone Bikeway 8C

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.150	$0.165	$0.015	$0.000
Construction	$2.800	$2.800	$0.000	$2.784
Other	$1.701	$1.686	($0.015)	$1.133
Contingency	$0.140	$0.140	$0.000	$0.000
Total	**$4.791**	**$4.791**	**$0.000**	**$3.917**

PTSID: 0021U TYPE: TAP/OTHER ☐ Legacy

	Advertise	NTP	Complete
Schedule:	07-Jun-17	07-Sep-17	13-Nov-18

Anticipated Completion at NTP:	31-Oct-19
# of months late:	-12
% Construction Change Order:	2%
Design as Percent of Construction:	6%
Other as Percent of Construction:	60%

Rhodeworks Toll Facilities

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.000	$0.000	$0.000	($0.005)
Construction	$41.826	$42.380	$0.554	$29.187
Other	$15.572	$15.572	$0.000	$10.461
Contingency	$4.183	$3.629	($0.554)	$0.000
Total	**$61.580**	**$61.580**	**$0.000**	**$39.643**

PTSID: 0006A TYPE: TAP/OTHER ☐ Legacy

	Advertise	NTP	Complete
Schedule:	05-Dec-16	21-Dec-17	Dec-20

Anticipated Completion at NTP:	30-Jun-19
# of months late:	18
% Construction Change Order:	0%
Design as Percent of Construction:	
Other as Percent of Construction:	37%

TRAFFIC

Coventry - Local Safety Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.040	$0.022	($0.018)	$0.000
Construction	$0.250	$0.000	($0.250)	$0.000
Other	$0.200	$0.453	$0.253	$0.383
Contingency	$0.030	$0.045	$0.015	$0.000
Total	**$0.520**	**$0.519**	**$0.000**	**$0.383**

PTSID: 0025E TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	31-May-17	30-Sep-17	31-May-18

Anticipated Completion at NTP:	30-Sep-18
# of months late:	-4
% Construction Change Order:	0%
Design as Percent of Construction:	NA
Other as Percent of Construction:	

Cranston - Local Safety Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.117	$0.117	$0.000	$0.062
Construction	$0.530	$0.530	$0.000	$0.491
Other	$0.236	$0.239	$0.003	$0.311
Contingency	$0.050	$0.047	($0.003)	$0.000
Total	**$0.933**	**$0.933**	**$0.000**	**$0.863**

PTSID: 0025F TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	31-Aug-17	30-Nov-17	02-Nov-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-1
% Construction Change Order:	5%
Design as Percent of Construction:	NA
Other as Percent of Construction:	45%

Diamond Hill Road Improvements at Mendon Road

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.260	$0.260	$0.000	$0.224
Construction	$1.531	$1.630	$0.099	$1.289
Other	$1.226	$1.279	$0.053	$0.927
Contingency	$0.153	$0.001	($0.152)	$0.000
Total	**$3.170**	**$3.170**	**$0.000**	**$2.441**

PTSID: 0153T TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	15-Sep-17	18-Jan-18	30-Jun-19

Anticipated Completion at NTP:	30-Nov-19
# of months late:	-5
% Construction Change Order:	7%
Design as Percent of Construction:	NA
Other as Percent of Construction:	78%

High Friction Surface Treatments 2016

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.040	$0.040	$0.000	$0.027
Construction	$0.579	$0.579	$0.000	$0.532
Other	$0.653	$0.661	$0.008	$0.084
Contingency	$0.037	$0.029	($0.008)	$0.000
Total	**$1.308**	**$1.308**	**$0.000**	**$0.643**

PTSID: 0025J TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	27-Jan-17	30-Apr-17	18-Sep-17

Anticipated Completion at NTP:	31-Jan-18
# of months late:	-5
% Construction Change Order:	0%
Design as Percent of Construction:	NA
Other as Percent of Construction:	114%

HSIP-Intersection Safety Improvements to Route 108 at Curtis Corner Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.042	$0.042	$0.000	$0.000
Construction	$0.700	$0.706	$0.006	$0.668
Other	$0.745	$0.739	($0.006)	$0.449
Contingency	$0.032	$0.032	$0.000	$0.000
Total	**$1.518**	**$1.518**	**$0.000**	**$1.118**

PTSID: 0073Z TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	22-Sep-17	18-Jan-18	21-Sep-18

Anticipated Completion at NTP:	31-Jul-19
# of months late:	-10
% Construction Change Order:	5%
Design as Percent of Construction:	6%
Other as Percent of Construction:	105%

Improvements to Rt 44/100 Intersection and Chepachet River Bridge Repair C-3E

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.330	$0.405	$0.075	$0.159
Construction	$1.468	$1.468	$0.000	$1.305
Other	$2.016	$1.949	($0.068)	$0.871
Contingency	$0.075	$0.068	($0.008)	$0.000
Total	**$3.889**	**$3.889**	**$0.000**	**$2.334**

PTSID: 0061K TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	04-Jan-17	28-Mar-17	25-May-18

Anticipated Completion at NTP:	31-May-18
# of months late:	0
% Construction Change Order:	2%
Design as Percent of Construction:	28%
Other as Percent of Construction:	133%

Intersection Safety Improvements Newport, Warwick, Johnston

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.236	$0.221	($0.015)	$0.072
Construction	$1.100	$1.100	$0.000	$0.934
Other	$0.414	$0.594	$0.180	$0.414
Contingency	$0.165	$0.000	($0.165)	$0.000
Total	**$1.915**	**$1.915**	**$0.000**	**$1.419**

PTSID: 0011D TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Sep-17	16-Jan-18	02-Nov-18

Anticipated Completion at NTP:	30-Apr-19
# of months late:	-6
% Construction Change Order:	-4%
Design as Percent of Construction:	20%
Other as Percent of Construction:	54%

Statewide Road Diet 2017

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.065	$0.065	$0.000	$0.000
Construction	$0.549	$0.561	$0.012	$0.435
Other	$0.430	$0.445	$0.015	$0.260
Contingency	$0.055	$0.028	($0.027)	$0.000
Total	**$1.098**	**$1.098**	**$0.000**	**$0.695**

PTSID: 0025P TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	29-Aug-17	21-Nov-17	10-Aug-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-4
% Construction Change Order:	-1%
Design as Percent of Construction:	12%
Other as Percent of Construction:	79%

Traffic Signal Optimization, C-3, 2016

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.228	$0.228	$0.000	$0.193
Construction	$1.403	$1.403	$0.000	$1.310
Other	$0.511	$0.511	$0.000	$0.652
Contingency	$0.140	$0.140	$0.000	$0.000
Total	**$2.282**	**$2.282**	**$0.000**	**$2.155**

PTSID: 0072J TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	22-Feb-17	24-May-17	29-Jun-18

Anticipated Completion at NTP:	31-Jul-18
# of months late:	-1
% Construction Change Order:	5%
Design as Percent of Construction:	NA
Other as Percent of Construction:	36%

FFY 2018 PROJECTS
Insert A

FFY18
BRIDGE

Bridge Group 05 - EGR, EXE, WAR, WGR

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.237	$1.212	($0.025)	$0.981
Construction	$7.300	$7.500	$0.200	$3.647
Other	$1.853	$1.878	$0.025	$1.216
Contingency	$0.378	$0.178	($0.200)	$0.000
Total	**$10.768**	**$10.768**	**$0.000**	**$5.844**

PTSID: 0013F TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	19-Sep-18	05-Dec-18	Dec-20

Anticipated Completion at NTP:	31-Dec-20
# of months late:	0
% Construction Change Order:	7%
Design as Percent of Construction:	16%
Other as Percent of Construction:	25%

Bridge Group 06 - PVD

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.819	$0.819	$0.000	$0.652
Construction	$7.695	$7.765	$0.070	$5.764
Other	$1.529	$1.529	$0.000	$0.906
Contingency	$0.385	$0.315	($0.070)	$0.000
Total	**$10.427**	**$10.427**	**$0.000**	**$7.322**

PTSID: 0013P TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	28-Sep-18	18-Dec-18	May-21

Anticipated Completion at NTP:	31-May-21
# of months late:	0
% Construction Change Order:	17%
Design as Percent of Construction:	11%
Other as Percent of Construction:	20%

Bridge Group 09 - CRA, JOH

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.998	$0.998	$0.000	$0.882
Construction	$2.664	$2.664	$0.000	$2.190
Other	$0.895	$0.916	$0.021	$0.814
Contingency	$0.080	$0.059	($0.021)	$0.000
Total	**$4.637**	**$4.637**	**$0.000**	**$3.886**

PTSID: 0013G TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	18-Sep-18	05-Dec-18	31-May-20

Anticipated Completion at NTP:	31-May-20
# of months late:	0
% Construction Change Order:	1%
Design as Percent of Construction:	37%
Other as Percent of Construction:	34%

Bridge Group 13A - Rt 146 C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.125	$1.000	($0.125)	$0.697
Construction	$3.633	$4.433	$0.800	$3.444
Other	$2.174	$1.370	($0.804)	$0.979
Contingency	$0.180	$0.000	($0.180)	$0.000
Total	**$7.112**	**$6.803**	**($0.309)**	**$5.120**

PTSID: 0013S TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Aug-18	15-Nov-18	15-Apr-20

Anticipated Completion at NTP:	31-May-20
# of months late:	-2
% Construction Change Order:	27%
Design as Percent of Construction:	23%
Other as Percent of Construction:	31%

Bridge Group 15A - East Bay

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.480	$1.480	$0.000	$1.306
Construction	$6.500	$6.500	$0.000	$3.090
Other	$2.133	$2.133	$0.000	$0.915
Contingency	$0.625	$0.625	$0.000	$0.000
Total	**$10.738**	**$10.738**	**$0.000**	**$5.310**

PTSID: 0013U TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	14-Aug-18	29-Oct-18	May-21

Anticipated Completion at NTP:	31-May-21
# of months late:	0
% Construction Change Order:	5%
Design as Percent of Construction:	23%
Other as Percent of Construction:	33%

Bridge Group 15B - Aquidneck Island

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.520	$0.520	$0.000	$0.394
Construction	$5.355	$5.355	$0.000	$2.906
Other	$1.830	$1.835	$0.005	$0.558
Contingency	$0.375	$0.370	($0.005)	$0.000
Total	**$8.080**	**$8.080**	**$0.000**	**$3.857**

PTSID: 0015A TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	19-Sep-18	26-Nov-18	May-21

Anticipated Completion at NTP:	31-May-21
# of months late:	0
% Construction Change Order:	2%
Design as Percent of Construction:	10%
Other as Percent of Construction:	34%

Bridge Group 16T-13 - Woonasquatucket Br

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.450	$0.450	$0.000	$0.423
Construction	$6.700	$6.700	$0.000	$5.939
Other	$2.626	$2.626	$0.000	$0.616
Contingency	$1.040	$1.040	$0.000	$0.000
Total	**$10.816**	**$10.816**	**$0.000**	**$6.978**

PTSID: 0017E TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	28-Nov-17	28-Aug-18	Jun-21

Anticipated Completion at NTP:	30-Jun-21
# of months late:	0
% Construction Change Order:	4%
Design as Percent of Construction:	7%
Other as Percent of Construction:	39%

Bridge Group 35T-8 - I-295 C-3

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.788	$0.788	$0.000	$0.284
Construction	$10.729	$10.729	$0.000	$4.409
Other	$3.381	$3.381	$0.000	$0.573
Contingency	$1.609	$1.609	$0.000	$0.000
Total	**$16.508**	**$16.508**	**$0.000**	**$5.266**

PTSID: 0114V TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	29-Nov-17	30-Oct-18	Oct-22

Anticipated Completion at NTP:	31-Oct-22
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	7%
Other as Percent of Construction:	32%

Bridge Group 38C - Geneva Pond

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.460	$0.510	$0.050	$0.422
Construction	$2.502	$2.552	$0.050	$2.064
Other	$1.944	$1.944	$0.000	$0.643
Contingency	$0.250	$0.150	($0.100)	$0.000
Total	**$5.156**	**$5.156**	**$0.000**	**$3.129**

PTSID: 0017G TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-May-18	02-Aug-18	25-Nov-19

Anticipated Completion at NTP:	31-May-20
# of months late:	-6
% Construction Change Order:	0%
Design as Percent of Construction:	20%
Other as Percent of Construction:	76%

Bridge Group 38T-12 - Rt 146 Farnum Pk

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.774	$0.774	$0.000	$0.582
Construction	$9.980	$9.980	$0.000	$3.331
Other	$2.115	$2.115	$0.000	$0.786
Contingency	$1.000	$1.000	$0.000	$0.000
Total	**$13.869**	**$13.869**	**$0.000**	**$4.699**

PTSID: 0114J TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	20-Feb-18	14-Jan-19	Jun-22

Anticipated Completion at NTP:	30-Jun-22
# of months late:	0
% Construction Change Order:	2%
Design as Percent of Construction:	8%
Other as Percent of Construction:	21%

Bridge Group 46A - Lafayette Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.800	$0.792	($0.008)	$0.663
Construction	$5.944	$6.302	$0.358	$4.725
Other	$1.598	$1.643	$0.045	$1.614
Contingency	$0.400	$0.005	($0.395)	$0.000
Total	**$8.742**	**$8.742**	**$0.000**	**$7.001**

PTSID: 0015B TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	29-Aug-18	15-Nov-18	Aug-20

Anticipated Completion at NTP:	31-Aug-20
# of months late:	0
% Construction Change Order:	7%
Design as Percent of Construction:	13%
Other as Percent of Construction:	26%

Bridge Group 48A - Howard Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.397	$0.397	$0.000	$0.412
Construction	$1.664	$1.664	$0.000	$0.534
Other	$0.834	$0.834	$0.000	$0.205
Contingency	$0.160	$0.160	$0.000	$0.000
Total	**$3.055**	**$3.055**	**$0.000**	**$1.151**

PTSID: 0145Q TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	26-Sep-18	14-Jun-19	Jun-21

Anticipated Completion at NTP:	30-Jun-20
# of months late:	12
% Construction Change Order:	0%
Design as Percent of Construction:	24%
Other as Percent of Construction:	50%

Bridge Group 57K - Big River

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.375	$0.375	$0.000	$0.268
Construction	$2.322	$2.322	$0.000	$1.968
Other	$1.260	$1.260	$0.000	$0.970
Contingency	$0.115	$0.115	$0.000	$0.000
Total	**$4.072**	**$4.072**	**$0.000**	**$3.206**

PTSID: 0143A TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	29-Nov-17	06-Mar-18	13-Dec-19

Anticipated Completion at NTP:	31-Jan-21
# of months late:	-14
% Construction Change Order:	2%
Design as Percent of Construction:	NA
Other as Percent of Construction:	54%

Bridge Group 58B - Railroad Ave

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.500	$0.500	$0.000	$0.374
Construction	$1.702	$1.702	$0.000	$1.645
Other	$1.290	$1.290	$0.000	$0.691
Contingency	$0.077	$0.077	$0.000	$0.000
Total	**$3.569**	**$3.569**	**$0.000**	**$2.710**

PTSID: 0201A TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	24-Oct-17	30-Jan-18	15-Nov-18

Anticipated Completion at NTP:	30-Jun-19
# of months late:	-8
% Construction Change Order:	0%
Design as Percent of Construction:	29%
Other as Percent of Construction:	76%

Bridge Group 58E - Barbs Hill Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.625	$0.625	$0.000	$0.257
Construction	$1.520	$1.520	$0.000	$1.308
Other	$1.348	$1.348	$0.000	$0.579
Contingency	$0.076	$0.076	$0.000	$0.000
Total	**$3.569**	**$3.569**	**$0.000**	**$2.144**

PTSID: 0201B TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	12-Jul-18	26-Sep-18	02-Dec-19

Anticipated Completion at NTP:	30-Jun-20
# of months late:	-7
% Construction Change Order:	0%
Design as Percent of Construction:	41%
Other as Percent of Construction:	89%

Bridge Group 59A - Park Ave RR

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.040	$1.040	$0.000	$0.690
Construction	$6.868	$6.868	$0.000	$0.000
Other	$3.440	$3.440	$0.000	$0.398
Contingency	$0.340	$0.340	$0.000	$0.000
Total	**$11.688**	**$11.688**	**$0.000**	**$1.088**

PTSID: 0194C TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Apr-18	10-Feb-20	Aug-22

Anticipated Completion at NTP:	31-Aug-22
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	15%
Other as Percent of Construction:	50%

Bridge Group 59B - Centerville Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.370	$0.370	$0.000	$0.218
Construction	$3.808	$4.215	$0.407	$3.050
Other	$1.687	$1.204	($0.483)	$0.820
Contingency	$0.250	$0.171	($0.079)	$0.000
Total	**$6.115**	**$5.960**	**($0.155)**	**$4.088**

PTSID: 0014D TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	29-Dec-17	29-Mar-18	Aug-20

Anticipated Completion at NTP:	30-Apr-20
# of months late:	4
% Construction Change Order:	11%
Design as Percent of Construction:	9%
Other as Percent of Construction:	29%

Bridge Group 62T-11 - Louisquisset Pk

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.801	$0.801	$0.000	$0.813
Construction	$10.000	$14.880	$4.880	$4.722
Other	$2.815	$2.815	$0.000	$0.911
Contingency	$0.900	$0.900	$0.000	$0.000
Total	**$14.516**	**$19.396**	**$4.880**	**$6.446**

PTSID: 0014Z TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	23-Mar-18	25-Feb-19	Dec-21

Anticipated Completion at NTP:	31-Dec-21
# of months late:	0
% Construction Change Order:	3%
Design as Percent of Construction:	5%
Other as Percent of Construction:	19%

Bridge Group 75 - Rt 146 Louisquisset Pk Ramp

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.775	$0.791	$0.016	$0.658
Construction	$3.661	$3.727	$0.066	$2.212
Other	$1.733	$1.726	($0.008)	$0.745
Contingency	$0.300	$0.226	($0.075)	$0.000
Total	**$6.469**	**$6.469**	**$0.000**	**$3.614**

PTSID: 0167C TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	24-May-18	07-Aug-18	Nov-20

Anticipated Completion at NTP:	30-Nov-20
# of months late:	0
% Construction Change Order:	2%
Design as Percent of Construction:	21%
Other as Percent of Construction:	46%

Replacement of the Park Avenue Bridge No. 480 Superstructure

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.789	$0.789	$0.000	$0.519
Construction	$1.988	$1.988	$0.000	$1.586
Other	$3.052	$3.052	$0.000	$1.264
Contingency	$0.099	$0.099	$0.000	$0.000
Total	**$5.928**	**$5.928**	**$0.000**	**$3.368**

PTSID: 0170B TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	27-Jul-18	26-Sep-18	Nov-21

Anticipated Completion at NTP:	30-Nov-21
# of months late:	0
% Construction Change Order:	10%
Design as Percent of Construction:	40%
Other as Percent of Construction:	154%

OPERATING

2018 Crack Sealing Limited Access

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.342	$0.342	$0.000	$0.350
Other	$0.218	$0.218	$0.000	$0.044
Contingency	$0.040	$0.040	$0.000	$0.000
Total	**$0.600**	**$0.600**	**$0.000**	**$0.394**

PTSID: 0105C TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	11-May-18	27-Jul-18	30-Oct-18

Anticipated Completion at NTP:	31-Oct-18
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	
Other as Percent of Construction:	64%

2018 Crack Sealing North and East Regions

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.666	$0.666	$0.000	$0.584
Other	$0.251	$0.251	$0.000	$0.062
Contingency	$0.033	$0.033	$0.000	$0.000
Total	**$0.950**	**$0.950**	**$0.000**	**$0.646**

PTSID: 0105F TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	22-Dec-17	26-Mar-18	05-Sep-18

Anticipated Completion at NTP:	31-Oct-18
# of months late:	-2
% Construction Change Order:	0%
Design as Percent of Construction:	
Other as Percent of Construction:	38%

2018 Crack Sealing South and Central Regions

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.698	$0.698	$0.000	$0.625
Other	$0.251	$0.251	$0.000	$0.069
Contingency	$0.033	$0.033	$0.000	$0.000
Total	**$0.982**	**$0.982**	**$0.000**	**$0.694**

PTSID: 0105B TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	20-Dec-17	08-Mar-18	15-Aug-18

Anticipated Completion at NTP:	31-Oct-18
# of months late:	-3
% Construction Change Order:	0%
Design as Percent of Construction:	NA
Other as Percent of Construction:	36%

2018 Paver Placed Elastomeric Surface Treatment C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.237	$1.237	$0.000	$1.216
Other	$0.339	$0.339	$0.000	$0.211
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$1.651**	**$1.651**	**$0.000**	**$1.427**

PTSID: 0105D TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	27-Dec-17	20-Feb-18	11-Oct-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-2
% Construction Change Order:	-2%
Design as Percent of Construction:	
Other as Percent of Construction:	27%

2018 Paver Placed Elastomeric Surface Treatment C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.008	$0.008	$0.000
Construction	$2.009	$2.009	$0.000	$2.517
Other	$0.340	$0.362	$0.022	$0.445
Contingency	$0.060	$0.030	($0.030)	$0.000
Total	**$2.409**	**$2.409**	**$0.000**	**$2.961**

PTSID: 0105G TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	25-May-18	02-Aug-18	13-Dec-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	0
% Construction Change Order:	29%
Design as Percent of Construction:	0%
Other as Percent of Construction:	18%

2018 Rubberized Asphalt Chip Seal C-1

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.427	$1.427	$0.000	$1.429
Other	$0.339	$0.339	$0.000	$0.125
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$1.841**	**$1.841**	**$0.000**	**$1.555**

PTSID: 0105E TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	28-Dec-17	20-Feb-18	10-Apr-19

Anticipated Completion at NTP:	30-Jun-19
# of months late:	-3
% Construction Change Order:	0%
Design as Percent of Construction:	
Other as Percent of Construction:	24%

2018 Rubberized Asphalt Chip Seal C-2

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.523	$1.523	$0.000	$1.563
Other	$0.402	$0.402	$0.000	$0.153
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$2.000**	**$2.000**	**$0.000**	**$1.716**

PTSID: 0105A TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	18-May-18	25-Jul-18	24-Jun-19

Anticipated Completion at NTP:	30-Jun-19
# of months late:	0
% Construction Change Order:	6%
Design as Percent of Construction:	
Other as Percent of Construction:	26%

Salt Storage Facility - Portsmouth

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.108	$0.108	$0.000	$0.074
Construction	$1.147	$1.152	$0.005	$1.114
Other	$0.307	$0.307	$0.000	$0.121
Contingency	$0.060	$0.055	($0.005)	$0.000
Total	**$1.622**	**$1.622**	**$0.000**	**$1.309**

PTSID: 0131L TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	11-Sep-18	04-Feb-19	24-Sep-19

Anticipated Completion at NTP:	31-Dec-19
# of months late:	-3
% Construction Change Order:	0%
Design as Percent of Construction:	9%
Other as Percent of Construction:	27%

PAVEMENT

I-195 Relocation - C-17 - Waterfront Parks

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.800	$0.800	$0.000	$0.586
Construction	$6.089	$6.083	($0.006)	$5.062
Other	$1.603	$1.603	$0.000	$0.898
Contingency	$0.713	$0.719	$0.006	$0.000
Total	**$9.205**	**$9.205**	**$0.000**	**$6.546**

PTSID: 0012Q TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	29-Dec-17	30-Mar-18	18-Sep-19

Anticipated Completion at NTP:	31-Aug-19
# of months late:	1
% Construction Change Order:	-1%
Design as Percent of Construction:	13%
Other as Percent of Construction:	26%

I-195 Relocation - C-18 - Gano St

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.670	$0.670	$0.000	$0.208
Construction	$1.630	$1.630	$0.000	$1.506
Other	$0.801	$0.801	$0.000	$0.501
Contingency	$0.105	$0.105	$0.000	$0.000
Total	**$3.206**	**$3.206**	**$0.000**	**$2.215**

PTSID: 0012T TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	26-Sep-18	06-Dec-18	13-Nov-19

Anticipated Completion at NTP:	30-Jun-20
# of months late:	-8
% Construction Change Order:	7%
Design as Percent of Construction:	41%
Other as Percent of Construction:	49%

Nayatt Rd (Rumstick Rd - Washington Rd)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.358	$0.358	$0.000	$0.252
Construction	$2.728	$2.738	$0.010	$2.366
Other	$0.768	$0.768	$0.000	$0.518
Contingency	$0.135	$0.125	($0.010)	$0.000
Total	**$3.989**	**$3.989**	**$0.000**	**$3.136**

PTSID: 0171D TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	11-May-18	13-Sep-18	18-Aug-19

Anticipated Completion at NTP:	31-Aug-19
# of months late:	0
% Construction Change Order:	2%
Design as Percent of Construction:	13%
Other as Percent of Construction:	28%

Railroad St (Manville Hill Rd - Rt 126)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.180	$0.180	$0.000	$0.102
Construction	$2.324	$2.324	$0.000	$1.867
Other	$0.928	$0.928	$0.000	$0.725
Contingency	$0.116	$0.116	$0.000	$0.000
Total	**$3.548**	**$3.548**	**$0.000**	**$2.693**

PTSID: 0165J TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Mar-18	12-Jun-18	30-Nov-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-6
% Construction Change Order:	-1%
Design as Percent of Construction:	8%
Other as Percent of Construction:	40%

Rockland Rd (Central Pk to Danielson Pk)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.300	$0.300	$0.000	$0.055
Construction	$1.395	$1.395	$0.000	$0.896
Other	$0.717	$0.717	$0.000	$0.360
Contingency	$0.140	$0.140	$0.000	$0.000
Total	**$2.551**	**$2.551**	**$0.000**	**$1.311**

PTSID: 0173K TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Mar-18	15-Jun-18	09-Nov-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-7
% Construction Change Order:	2%
Design as Percent of Construction:	22%
Other as Percent of Construction:	51%

Rt 2 - Reservoir Ave (Sockanosset Cross Rd - Rt 12)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.460	$0.460	$0.000	$0.368
Construction	$3.995	$4.545	$0.550	$4.185
Other	$1.509	$1.059	($0.450)	$0.998
Contingency	$0.208	$0.108	($0.100)	$0.000
Total	**$6.172**	**$6.172**	**$0.000**	**$5.551**

PTSID: 0130E TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	31-Jan-18	12-Apr-18	14-Dec-18

Anticipated Completion at NTP:	31-Dec-20
# of months late:	-25
% Construction Change Order:	16%
Design as Percent of Construction:	10%
Other as Percent of Construction:	23%

Rt 44 - C-3B (RIDOT Maint Facility - W. Greenville Rd)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.755	$0.755	$0.000	$0.632
Construction	$7.373	$7.464	$0.090	$5.279
Other	$1.478	$1.550	$0.072	$1.354
Contingency	$0.350	$0.188	($0.162)	$0.000
Total	**$9.956**	**$9.956**	**$0.000**	**$7.265**

PTSID: 0061A TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	21-Sep-18	18-Dec-18	17-Oct-19

Anticipated Completion at NTP:	31-May-20
# of months late:	-8
% Construction Change Order:	0%
Design as Percent of Construction:	NA
Other as Percent of Construction:	21%

Rt 6A - Hartford Ave C-2 (Rt 5 - Killingly St)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.380	$0.380	$0.000	$0.276
Construction	$1.241	$1.241	$0.000	$1.273
Other	$1.640	$1.640	$0.000	$1.185
Contingency	$0.062	$0.062	$0.000	$0.000
Total	**$3.323**	**$3.323**	**$0.000**	**$2.735**

PTSID: 0138B TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Apr-18	27-Jun-18	24-Oct-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-1
% Construction Change Order:	5%
Design as Percent of Construction:	31%
Other as Percent of Construction:	132%

TAP/OTHER

Blackstone River Bikeway - 8B-1

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.246	$0.246	$0.000	$0.000
Construction	$2.490	$2.490	$0.000	$2.337
Other	$1.288	$1.288	$0.000	$0.953
Contingency	$0.180	$0.180	$0.000	$0.000
Total	**$4.203**	**$4.203**	**$0.000**	**$3.290**

PTSID: 0021S TYPE: TAP/OTHER ☐ Legacy

Schedule:	Advertise	NTP	Complete
	27-Apr-18	29-Jun-18	24-Oct-19

Anticipated Completion at NTP:	31-Oct-19
# of months late:	0
% Construction Change Order:	6%
Design as Percent of Construction:	10%
Other as Percent of Construction:	52%

Trestle Trail Bridges - West

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.135	$0.194	$0.059	$0.226
Construction	$3.186	$2.844	($0.341)	$3.142
Other	$0.538	$0.998	$0.460	$1.012
Contingency	$0.395	$0.000	($0.395)	$0.000
Total	**$4.254**	**$4.036**	**($0.218)**	**$4.380**

PTSID: 0026P TYPE: TAP/OTHER ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Feb-18	07-Jun-18	Oct-20

Anticipated Completion at NTP:	31-Oct-20
# of months late:	0
% Construction Change Order:	10%
Design as Percent of Construction:	7%
Other as Percent of Construction:	35%

TRAFFIC

2018 Roadway Departure Mitigation - C-1

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.155	$0.155	$0.000	$0.120
Construction	$1.065	$1.065	$0.000	$0.711
Other	$0.516	$0.531	$0.015	$0.441
Contingency	$0.061	$0.046	($0.015)	$0.000
Total	**$1.797**	**$1.797**	**$0.000**	**$1.272**

PTSID: 0025S TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Jun-18	01-Oct-18	31-Oct-19

Anticipated Completion at NTP:	31-Dec-19
# of months late:	-2
% Construction Change Order:	2%
Design as Percent of Construction:	15%
Other as Percent of Construction:	50%

2018 Intersection Safety Improvements - Statewide

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.240	$0.240	$0.000	$0.207
Construction	$0.745	$0.773	$0.028	$0.674
Other	$0.724	$0.724	$0.000	$0.220
Contingency	$0.075	$0.047	($0.028)	$0.000
Total	**$1.784**	**$1.784**	**$0.000**	**$1.101**

PTSID: 0025K TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	24-Aug-18	26-Oct-18	31-Oct-19

Anticipated Completion at NTP:	31-May-20
# of months late:	-7
% Construction Change Order:	4%
Design as Percent of Construction:	31%
Other as Percent of Construction:	94%

Aquidneck Avenue HSIP

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.550	$0.570	$0.020	$0.509
Construction	$0.460	$0.510	$0.050	$0.415
Other	$1.155	$0.595	($0.560)	$0.384
Contingency	$0.050	$0.050	$0.000	$0.000
Total	**$2.215**	**$1.725**	**($0.490)**	**$1.308**

PTSID: 0011E TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	14-Sep-18	15-Nov-18	08-Nov-19

Anticipated Completion at NTP:	31-May-20
# of months late:	-7
% Construction Change Order:	3%
Design as Percent of Construction:	112%
Other as Percent of Construction:	117%

Aquidneck Avenue Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.445	$0.464	$0.020	$0.383
Construction	$1.668	$1.760	$0.092	$1.454
Other	$1.621	$1.566	($0.055)	$0.996
Contingency	$0.083	$0.027	($0.057)	$0.000
Total	**$3.817**	**$3.817**	**$0.000**	**$2.832**

PTSID: 0076Z TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	29-Dec-17	23-Feb-18	30-Aug-19

Anticipated Completion at NTP:	31-Dec-19
# of months late:	-4
% Construction Change Order:	2%
Design as Percent of Construction:	26%
Other as Percent of Construction:	89%

HSIP - Rt 1, S. County Median Guardrail

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.050	$0.047	($0.003)	$0.043
Construction	$2.285	$2.227	($0.058)	$2.227
Other	$0.654	$0.199	($0.455)	$0.202
Contingency	$0.114	$0.000	($0.114)	$0.000
Total	**$3.104**	**$2.473**	**($0.630)**	**$2.473**

PTSID: 0072Z TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	14-Sep-18	14-Nov-18	14-May-19

Anticipated Completion at NTP:	31-Jul-19
# of months late:	-3
% Construction Change Order:	1%
Design as Percent of Construction:	2%
Other as Percent of Construction:	9%

Intersection Safety Improvements 2017 Statewide

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.375	$0.380	$0.005	$0.322
Construction	$2.092	$2.102	$0.010	$1.870
Other	$0.930	$0.925	($0.005)	$0.764
Contingency	$0.110	$0.100	($0.010)	$0.000
Total	**$3.507**	**$3.507**	**$0.000**	**$2.955**

PTSID: 0025N TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	28-Feb-18	24-May-18	05-Sep-19

Anticipated Completion at NTP:	31-Jul-19
# of months late:	1
% Construction Change Order:	0%
Design as Percent of Construction:	18%
Other as Percent of Construction:	44%

Intersection Safety Improvements to Rt 114 between Bear Hill Rd and I-295 Cumberland

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.650	$0.771	$0.121	$0.583
Construction	$7.335	$7.485	$0.150	$4.468
Other	$2.920	$2.949	$0.029	$1.765
Contingency	$0.367	$0.067	($0.300)	$0.000
Total	**$11.272**	**$11.272**	**$0.000**	**$6.816**

PTSID: 0073X TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Mar-18	26-Jun-18	Oct-20

Anticipated Completion at NTP:	31-Oct-20
# of months late:	0
% Construction Change Order:	2%
Design as Percent of Construction:	10%
Other as Percent of Construction:	39%

Intersection Safety Improvements to Rt 44 at Smithfield Crossings

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.100	$0.100	$0.000	$0.087
Construction	$0.630	$0.630	$0.000	$0.628
Other	$0.571	$0.571	$0.000	$0.312
Contingency	$0.044	$0.044	$0.000	$0.000
Total	**$1.345**	**$1.345**	**$0.000**	**$1.026**

PTSID: 0025R TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	31-Jul-18	05-Oct-18	30-Oct-19

Anticipated Completion at NTP:	31-May-20
# of months late:	-7
% Construction Change Order:	11%
Design as Percent of Construction:	16%
Other as Percent of Construction:	91%

Metacom Avenue - HSIP

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.594	$0.609	$0.015	$0.443
Construction	$3.000	$3.100	$0.100	$2.316
Other	$1.807	$1.992	$0.185	$1.291
Contingency	$0.300	$0.000	($0.300)	$0.000
Total	**$5.700**	**$5.700**	**$0.000**	**$4.049**

PTSID: 0071P TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	15-Aug-18	29-Oct-18	20-Feb-20

Anticipated Completion at NTP:	31-May-20
# of months late:	-3
% Construction Change Order:	1%
Design as Percent of Construction:	20%
Other as Percent of Construction:	64%

Roadway Departure Mitigation - Guardrail and Median Improvements to I-95 (Warwick) and Rt 146 (N. Smithfield)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.060	$0.060	$0.000	$0.038
Construction	$1.600	$1.600	$0.000	$1.554
Other	$0.841	$0.841	$0.000	$0.150
Contingency	$0.086	$0.086	$0.000	$0.000
Total	**$2.587**	**$2.587**	**$0.000**	**$1.742**

PTSID: 0025Q TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	31-Oct-17	01-Feb-18	11-Jul-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-11
% Construction Change Order:	0%
Design as Percent of Construction:	4%
Other as Percent of Construction:	53%

Roadway Departure Mitigation - Systemic High Friction Surface Treatments-2018

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.070	$0.070	$0.000	$0.025
Construction	$0.767	$0.767	$0.000	$0.648
Other	$0.476	$0.476	$0.000	$0.062
Contingency	$0.040	$0.040	$0.000	$0.000
Total	**$1.353**	**$1.353**	**$0.000**	**$0.735**

PTSID: 0091S TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	22-Jun-18	29-Aug-18	03-Jul-19

Anticipated Completion at NTP:	31-Dec-19
# of months late:	-6
% Construction Change Order:	1%
Design as Percent of Construction:	9%
Other as Percent of Construction:	62%

Rt 146 Guide Signs - C-1 - North

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.503	$0.503	$0.000	$0.399
Construction	$1.500	$1.500	$0.000	$1.136
Other	$1.022	$1.022	$0.000	$0.822
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$3.100**	**$3.100**	**$0.000**	**$2.357**

PTSID: 0073S TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	24-Jan-18	26-Mar-18	29-Jan-20

Anticipated Completion at NTP:	30-Nov-19
# of months late:	2
% Construction Change Order:	2%
Design as Percent of Construction:	34%
Other as Percent of Construction:	68%

SRTS - C-1 (Cra, Epr)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.556	$0.636	$0.080	$0.570
Construction	$1.051	$1.065	$0.014	$1.017
Other	$0.504	$0.428	($0.076)	$0.347
Contingency	$0.083	$0.065	($0.018)	$0.000
Total	**$2.194**	**$2.194**	**$0.000**	**$1.934**

PTSID: 0162A TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	28-Mar-18	25-Jun-18	11-Dec-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-6
% Construction Change Order:	0%
Design as Percent of Construction:	60%
Other as Percent of Construction:	40%

STC - Allens Avenue at Terminal and Ernest

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.098	$0.089	($0.009)	$0.045
Construction	$0.745	$0.783	$0.038	$0.686
Other	$0.786	$0.757	($0.029)	$0.608
Contingency	$0.055	$0.055	$0.000	$0.000
Total	**$1.684**	**$1.684**	**$0.000**	**$1.339**

PTSID: 0080H TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	28-Feb-18	31-May-18	30-May-19

Anticipated Completion at NTP:	31-Aug-19
# of months late:	-3
% Construction Change Order:	5%
Design as Percent of Construction:	11%
Other as Percent of Construction:	97%

STC - Statewide Pedestrian and Intersection Safety Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.370	$0.370	$0.000	$0.329
Construction	$1.486	$1.559	$0.073	$1.096
Other	$0.941	$0.921	($0.020)	$0.698
Contingency	$0.075	$0.022	($0.053)	$0.000
Total	**$2.872**	**$2.872**	**$0.000**	**$2.124**

PTSID: 0080C TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	29-Jun-18	17-Sep-18	12-Dec-19

Anticipated Completion at NTP:	30-Nov-19
# of months late:	0
% Construction Change Order:	5%
Design as Percent of Construction:	24%
Other as Percent of Construction:	59%

FFY 2019 PROJECTS
Insert A

FFY19

BRIDGE

Bridge Group 01 - PVD

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.865	$0.885	$0.020	$0.692
Construction	$9.173	$15.222	$6.050	$1.144
Other	$1.898	$1.931	$0.033	$0.584
Contingency	$0.742	$0.424	($0.318)	$0.000
Total	**$12.678**	**$18.463**	**$5.785**	**$2.420**

PTSID: 0013A TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Mar-19	03-Jun-19	Sep-22

Anticipated Completion at NTP:	31-May-22
# of months late:	4
% Construction Change Order:	3%
Design as Percent of Construction:	6%
Other as Percent of Construction:	13%

Bridge Group 03 - I-95

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.798	$0.798	$0.000	$0.740
Construction	$10.222	$10.222	$0.000	$1.476
Other	$2.207	$2.207	$0.000	$0.290
Contingency	$0.511	$0.511	$0.000	$0.000
Total	**$13.738**	**$13.738**	**$0.000**	**$2.506**

PTSID: 0013N TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	15-Aug-19	21-Oct-19	Jul-22

Anticipated Completion at NTP:	31-Jul-22
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	8%
Other as Percent of Construction:	22%

Bridge Group 12A - Sandy Bottom

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.638	$0.638	$0.000	$0.509
Construction	$5.150	$5.150	$0.000	$0.434
Other	$2.563	$2.563	$0.000	$0.296
Contingency	$0.500	$0.500	$0.000	$0.000
Total	**$8.850**	**$8.850**	**$0.000**	**$1.238**

PTSID: 0114W TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	25-Jul-19	21-Oct-19	Jun-22

Anticipated Completion at NTP:	30-Jun-22
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	12%
Other as Percent of Construction:	50%

Bridge Group 16A - FOS, GLO, PVD, SCI, SMI

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$1.013	$1.013	$0.000	$0.846
Construction	$6.040	$6.282	$0.242	$0.746
Other	$1.194	$1.182	($0.012)	$0.436
Contingency	$0.305	$0.075	($0.230)	$0.000
Total	**$8.552**	**$8.552**	**$0.000**	**$2.028**

PTSID: 0013V TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Jun-19	12-Sep-19	Dec-21

Anticipated Completion at NTP:	31-Dec-21
# of months late:	0
% Construction Change Order:	5%
Design as Percent of Construction:	16%
Other as Percent of Construction:	19%

Bridge Group 16B - FOS, JOH, PVD, SCI

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.977	$0.977	$0.000	$0.813
Construction	$3.155	$3.155	$0.000	$0.000
Other	$1.520	$1.520	$0.000	$0.100
Contingency	$0.160	$0.160	$0.000	$0.000
Total	**$5.812**	**$5.812**	**$0.000**	**$0.913**

PTSID: 0015C TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	11-Sep-19	29-Nov-19	Dec-21

Anticipated Completion at NTP:	31-Dec-21
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	31%
Other as Percent of Construction:	48%

Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.700	$0.700	$0.000	$0.480
Construction	$3.982	$3.982	$0.000	$0.578
Other	$1.920	$1.920	$0.000	$0.169
Contingency	$0.199	$0.199	$0.000	$0.000
Total	**$6.801**	**$6.801**	**$0.000**	**$1.226**

PTSID: 0013W TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	24-Sep-19	06-Dec-19	Apr-22

Anticipated Completion at NTP:	30-Apr-22
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	18%
Other as Percent of Construction:	48%

Bridge Group 18B - EGR, NKS

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.379	$0.379	$0.000	$0.266
Construction	$2.772	$2.772	$0.000	$0.207
Other	$0.906	$0.906	$0.000	$0.148
Contingency	$0.180	$0.180	$0.000	$0.000
Total	**$4.238**	**$4.238**	**$0.000**	**$0.621**

PTSID: 0031Y TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	29-May-19	09-Aug-19	Sep-21

Anticipated Completion at NTP:	30-Sep-21
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	14%
Other as Percent of Construction:	33%

Bridge Group 40A - Hawkins

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.950	$0.950	$0.000	$0.761
Construction	$2.171	$2.171	$0.000	$0.657
Other	$1.351	$1.351	$0.000	$0.361
Contingency	$0.250	$0.250	$0.000	$0.000
Total	**$4.721**	**$4.721**	**$0.000**	**$1.779**

PTSID: 0114X TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	27-Jun-19	04-Sep-19	Oct-21

Anticipated Completion at NTP:	31-Oct-21
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	44%
Other as Percent of Construction:	62%

Bridge Group 40B - Bath St East

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.436	$0.436	$0.000	$0.321
Construction	$2.368	$2.368	$0.000	$1.461
Other	$0.738	$0.853	$0.115	$0.627
Contingency	$0.275	$0.160	($0.115)	$0.000
Total	**$3.817**	**$3.817**	**$0.000**	**$2.409**

PTSID: 0015D TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	28-Feb-19	14-May-19	Dec-20

Anticipated Completion at NTP:	31-Dec-20
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	18%
Other as Percent of Construction:	36%

Bridge Group 44A - Silver Creek

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.494	$0.494	$0.000	$0.430
Construction	$2.586	$2.586	$0.000	$1.003
Other	$1.741	$1.741	$0.000	$0.585
Contingency	$0.129	$0.129	$0.000	$0.000
Total	**$4.950**	**$4.950**	**$0.000**	**$2.018**

PTSID: 2601G TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Apr-19	20-Aug-19	Mar-22

Anticipated Completion at NTP:	31-Mar-22
# of months late:	0
% Construction Change Order:	27%
Design as Percent of Construction:	19%
Other as Percent of Construction:	67%

Bridge Group 51A - Rt 37 C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$6.400	$6.400	$0.000	$3.717
Construction	$57.980	$58.180	$0.201	$3.935
Other	$7.066	$7.066	$0.000	$0.828
Contingency	$4.500	$4.300	($0.201)	$0.000
Total	**$75.946**	**$75.946**	**$0.000**	**$8.480**

PTSID: 2601E TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	25-Sep-19	27-Jan-20	May-23

Anticipated Completion at NTP:	31-May-23
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	11%
Other as Percent of Construction:	12%

Bridge Group 54A - Kingston Rd Bridge

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.900	$1.900	$0.000	$1.065
Construction	$14.639	$14.639	$0.000	$3.530
Other	$3.898	$3.898	$0.000	$0.891
Contingency	$0.888	$0.888	$0.000	$0.000
Total	**$21.325**	**$21.325**	**$0.000**	**$5.486**

PTSID: 0143C TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	29-Mar-19	10-Jun-19	Jun-22

Anticipated Completion at NTP:	30-Jun-22
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	13%
Other as Percent of Construction:	27%

Bridge Group 58A - Division St

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.440	$1.440	$0.000	$1.034
Construction	$15.661	$15.706	$0.045	$1.644
Other	$5.065	$5.065	$0.000	$0.408
Contingency	$0.783	$0.738	($0.045)	$0.000
Total	**$22.949**	**$22.949**	**$0.000**	**$3.086**

PTSID: 0156D TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Apr-19	06-Aug-19	Nov-22

Anticipated Completion at NTP:	30-Nov-22
# of months late:	0
% Construction Change Order:	1%
Design as Percent of Construction:	9%
Other as Percent of Construction:	32%

Bridge Group 62 - Manville Br

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.200	$1.200	$0.000	$0.734
Construction	$7.000	$7.000	$0.000	$0.000
Other	$2.230	$2.230	$0.000	$0.308
Contingency	$0.500	$0.500	$0.000	$0.000
Total	**$10.930**	**$10.930**	**$0.000**	**$1.042**

PTSID: 0014M TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	27-Sep-19	04-Feb-20	Dec-21

Anticipated Completion at NTP:	31-Dec-21
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	17%
Other as Percent of Construction:	32%

OPERATING

Materials Lab - Quality Assurance

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.451	$0.521	$0.070	$0.228
Construction	$2.900	$2.900	$0.000	$2.445
Other	$0.210	$0.210	$0.000	($0.003)
Contingency	$0.290	$0.220	($0.070)	$0.000
Total	**$3.851**	**$3.851**	**$0.000**	**$2.670**

PTSID: 9003E TYPE: OPERATING ☐ Legacy

	Advertise	NTP	Complete
Schedule:	14-Dec-18	15-Apr-19	Jul-20

Anticipated Completion at NTP:	31-Jul-20
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	18%
Other as Percent of Construction:	7%

Salt Storage Facility - East Providence

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.117	$0.117	$0.000	$0.098
Construction	$2.074	$2.074	$0.000	$0.298
Other	$0.471	$0.471	$0.000	$0.034
Contingency	$0.100	$0.100	$0.000	$0.000
Total	**$2.762**	**$2.762**	**$0.000**	**$0.430**

PTSID: 0131M TYPE: OPERATING ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Jul-19	21-Oct-19	Oct-20

Anticipated Completion at NTP:	31-Oct-20
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	6%
Other as Percent of Construction:	23%

PAVEMENT

2018 Crack Sealing South and Central Regions C-2

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.422	$0.422	$0.000	$0.360
Other	$0.247	$0.247	$0.000	$0.122
Contingency	$0.050	$0.050	$0.000	$0.000
Total	**$0.719**	**$0.719**	**$0.000**	**$0.483**

PTSID: 0105H TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	31-Jan-19	14-May-19	01-Aug-19

Anticipated Completion at NTP:	31-Oct-19
# of months late:	-3
% Construction Change Order:	0%
Design as Percent of Construction:	
Other as Percent of Construction:	59%

2019 Crack Sealing North and East Regions C-1

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.024	$0.024	$0.000	$0.000
Construction	$0.681	$0.681	$0.000	$0.530
Other	$0.242	$0.242	$0.000	$0.080
Contingency	$0.100	$0.100	$0.000	$0.000
Total	**$1.047**	**$1.047**	**$0.000**	**$0.610**

PTSID: 2602B TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Mar-19	06-Aug-19	31-Oct-19

Anticipated Completion at NTP:	31-Oct-19
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	4%
Other as Percent of Construction:	36%

2019 Crack Sealing South and Central Regions C-1

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.024	$0.024	$0.000	$0.000
Construction	$0.723	$0.723	$0.000	$0.595
Other	$0.226	$0.226	$0.000	$0.080
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$1.047**	**$1.047**	**$0.000**	**$0.675**

PTSID: 2602C TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Mar-19	07-Jun-19	31-Oct-19

Anticipated Completion at NTP:	31-Oct-19
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	3%
Other as Percent of Construction:	31%

2019 Paver Placed Elastomeric Surface Treatment C-1

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.713	$1.824	$0.110	$1.545
Other	$0.335	$0.337	$0.002	$0.268
Contingency	$0.133	$0.021	($0.112)	$0.000
Total	**$2.181**	**$2.181**	**$0.000**	**$1.813**

PTSID: 2601D TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-Jan-19	08-Apr-19	25-Oct-19

Anticipated Completion at NTP:	31-Oct-19
# of months late:	0
% Construction Change Order:	6%
Design as Percent of Construction:	
Other as Percent of Construction:	18%

2019 Paver Placed Elastomeric Surface Treatment C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$2.194	$2.194	$0.000	$2.731
Other	$0.557	$0.557	$0.000	$0.319
Contingency	$0.220	$0.220	$0.000	$0.000
Total	**$2.971**	**$2.971**	**$0.000**	**$3.050**

PTSID: 2601F TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Jan-19	01-Apr-19	31-Oct-19

Anticipated Completion at NTP:	31-Oct-19
# of months late:	0
% Construction Change Order:	37%
Design as Percent of Construction:	
Other as Percent of Construction:	25%

2019 Paver Placed Elastomeric Surface Treatment C-3

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.500	$1.555	$0.055	$1.344
Other	$0.280	$0.359	$0.079	$0.310
Contingency	$0.150	$0.017	($0.133)	$0.000
Total	**$1.930**	**$1.930**	**$0.000**	**$1.654**

PTSID: 2602A TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	28-Mar-19	04-Jun-19	25-Oct-19

Anticipated Completion at NTP:	31-Oct-19
# of months late:	0
% Construction Change Order:	18%
Design as Percent of Construction:	
Other as Percent of Construction:	23%

2019 Rubberized Asphalt Chip Seal

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.024	$0.000	($0.024)	$0.000
Construction	$1.653	$1.660	$0.007	$1.391
Other	$0.249	$0.273	$0.024	$0.199
Contingency	$0.075	$0.068	($0.007)	$0.000
Total	**$2.001**	**$2.001**	**$0.000**	**$1.590**

PTSID: 2601Z TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	22-Mar-19	14-May-19	10-Apr-20

Anticipated Completion at NTP:	31-May-20
# of months late:	-2
% Construction Change Order:	1%
Design as Percent of Construction:	
Other as Percent of Construction:	16%

2019 Rubberized Asphalt Chip Seal C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.133	$1.166	$0.034	$0.973
Other	$0.288	$0.255	($0.034)	$0.103
Contingency	$0.079	$0.079	$0.000	$0.000
Total	**$1.500**	**$1.500**	**$0.000**	**$1.076**

PTSID: 2601C TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	29-Jan-19	28-Mar-19	10-Apr-20

Anticipated Completion at NTP:	31-May-20
# of months late:	-2
% Construction Change Order:	2%
Design as Percent of Construction:	
Other as Percent of Construction:	22%

Broad St Regeneration

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.665	$1.802	$0.137	$1.484
Construction	$12.884	$13.048	$0.164	$0.835
Other	$3.035	$2.898	($0.137)	$1.113
Contingency	$0.644	$0.480	($0.165)	$0.000
Total	**$18.228**	**$18.228**	**$0.000**	**$3.432**

PTSID: 0004D TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Aug-19	02-Dec-19	Jun-23

Anticipated Completion at NTP:	30-Jun-23
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	14%
Other as Percent of Construction:	22%

Central Pk & Battey Meetinghouse Rd

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.291	$0.326	$0.035	$0.161
Construction	$3.277	$3.277	$0.000	$2.549
Other	$0.831	$0.796	($0.035)	$0.455
Contingency	$0.157	$0.157	$0.000	$0.000
Total	**$4.556**	**$4.556**	**$0.000**	**$3.165**

PTSID: 0173G TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	03-Apr-19	10-Jun-19	25-Oct-19

Anticipated Completion at NTP:	30-Jun-20
# of months late:	-8
% Construction Change Order:	0%
Design as Percent of Construction:	10%
Other as Percent of Construction:	24%

Old Summit Rd & Susan Bowen Rd (Rt 117 - Rt 117)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.320	$0.283	($0.037)	$0.051
Construction	$0.550	$0.557	$0.007	$0.399
Other	$0.532	$0.562	$0.030	$0.150
Contingency	$0.100	$0.100	$0.000	$0.000
Total	**$1.502**	**$1.502**	**$0.000**	**$0.600**

PTSID: 0173H TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	19-Oct-18	02-Jan-19	23-Oct-19

Anticipated Completion at NTP:	31-Dec-19
# of months late:	-2
% Construction Change Order:	0%
Design as Percent of Construction:	51%
Other as Percent of Construction:	101%

Old Tower Hill Rd (Rt 108 - Rt 1)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.342	$0.342	$0.000	$0.293
Construction	$2.239	$2.250	$0.011	$0.482
Other	$1.158	$1.147	($0.011)	$0.256
Contingency	$0.175	$0.175	$0.000	$0.000
Total	**$3.915**	**$3.915**	**$0.000**	**$1.032**

PTSID: 0055L TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	15-Aug-19	22-Oct-19	May-21

Anticipated Completion at NTP:	31-May-21
# of months late:	0
% Construction Change Order:	1%
Design as Percent of Construction:	15%
Other as Percent of Construction:	51%

Pell Bridge Ramps - Phase 1

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$1.150	$1.150	$0.000	$0.594
Construction	$6.296	$6.296	$0.000	$0.000
Other	$3.021	$3.021	$0.000	$0.220
Contingency	$0.495	$0.495	$0.000	$0.000
Total	**$10.962**	**$10.962**	**$0.000**	**$0.815**

PTSID: 0050A TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	27-Sep-19	02-Mar-20	Dec-21

Anticipated Completion at NTP:	31-Dec-21
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	18%
Other as Percent of Construction:	48%

Rt 44 - Taunton Ave (Rt 1A/114 - Mass S/L)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.515	$0.515	$0.000	$0.434
Construction	$3.043	$3.043	$0.000	$0.213
Other	$1.025	$1.025	$0.000	$0.152
Contingency	$0.175	$0.175	$0.000	$0.000
Total	**$4.758**	**$4.758**	**$0.000**	**$0.799**

PTSID: 0076R TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Aug-19	17-Dec-19	May-21

Anticipated Completion at NTP:	31-May-21
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	17%
Other as Percent of Construction:	34%

Rt 6 - (Rt 102 - Rt 101)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.325	$0.325	$0.000	$0.250
Construction	$6.247	$6.247	$0.000	$5.166
Other	$1.190	$1.190	$0.000	$0.642
Contingency	$0.312	$0.312	$0.000	$0.000
Total	**$8.075**	**$8.075**	**$0.000**	**$6.059**

PTSID: 0081Y TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	16-Nov-18	15-Jan-19	30-Aug-19

Anticipated Completion at NTP:	30-Sep-19
# of months late:	-1
% Construction Change Order:	0%
Design as Percent of Construction:	5%
Other as Percent of Construction:	19%

Rt 78 (Rt 1 - Conn S/L)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.395	$0.408	$0.013	$0.368
Construction	$3.003	$3.405	$0.403	$2.446
Other	$0.905	$0.704	($0.201)	$0.657
Contingency	$0.250	$0.035	($0.215)	$0.000
Total	**$4.553**	**$4.553**	**$0.000**	**$3.471**

PTSID: 0081J TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	26-Oct-18	04-Jan-19	27-Nov-19

Anticipated Completion at NTP:	31-Dec-19
# of months late:	-1
% Construction Change Order:	13%
Design as Percent of Construction:	12%
Other as Percent of Construction:	21%

TRAFFIC

High Friction Surface Treatment - I-95 Curves Pawtucket, Route 24, Route 37

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.070	$0.070	$0.000	$0.000
Construction	$1.756	$1.801	$0.045	$0.721
Other	$0.510	$0.465	($0.045)	$0.146
Contingency	$0.175	$0.175	$0.000	$0.000
Total	**$2.511**	**$2.511**	**$0.000**	**$0.866**

PTSID: 0192J TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	17-May-19	18-Jul-19	30-Jun-20

Anticipated Completion at NTP:	31-Jul-20
# of months late:	-1
% Construction Change Order:	3%
Design as Percent of Construction:	4%
Other as Percent of Construction:	26%

Roadway Departure Mitigation - Non-Freeway Roadside Improvements 2019 C-1

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.135	$0.135	$0.000	$0.049
Construction	$1.100	$1.100	$0.000	$0.867
Other	$0.860	$0.860	$0.000	$0.452
Contingency	$0.100	$0.100	$0.000	$0.000
Total	**$2.195**	**$2.195**	**$0.000**	**$1.367**

PTSID: 0091T TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	30-Nov-18	05-Feb-19	27-Nov-19

Anticipated Completion at NTP:	30-Apr-20
# of months late:	-5
% Construction Change Order:	-7%
Design as Percent of Construction:	12%
Other as Percent of Construction:	78%

SRTS - C-1A (Bar)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.134	$0.094	($0.040)	$0.000
Construction	$0.958	$1.079	$0.121	$0.808
Other	$0.735	$0.654	($0.081)	$0.390
Contingency	$0.048	$0.048	$0.000	$0.000
Total	**$1.875**	**$1.875**	**$0.000**	**$1.198**

PTSID: 2601U TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	20-Mar-19	14-May-19	Dec-20

Anticipated Completion at NTP:	31-Dec-20
# of months late:	0
% Construction Change Order:	9%
Design as Percent of Construction:	9%
Other as Percent of Construction:	61%

SRTS - C-2 (Nar)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.560	$0.573	$0.013	$0.513
Construction	$1.296	$1.304	$0.008	$0.757
Other	$0.565	$0.566	$0.001	$0.187
Contingency	$0.060	$0.039	($0.022)	$0.000
Total	**$2.481**	**$2.481**	**$0.000**	**$1.457**

PTSID: 0162G TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	28-Feb-19	28-Jun-19	Jun-21

Anticipated Completion at NTP:	30-Jun-21
# of months late:	0
% Construction Change Order:	5%
Design as Percent of Construction:	44%
Other as Percent of Construction:	43%

SRTS - C-3 (Smi, Wns)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.424	$0.046	($0.378)	$0.000
Construction	$1.125	$1.125	$0.000	$0.458
Other	$0.569	$0.626	$0.057	$0.385
Contingency	$0.043	$0.364	$0.321	$0.000
Total	**$2.161**	**$2.161**	**$0.000**	**$0.843**

PTSID: 0162H TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	22-Mar-19	16-May-19	Sep-20

Anticipated Completion at NTP:	30-Sep-20
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	4%
Other as Percent of Construction:	56%

STC Misc Improvements 2018

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.500	$0.500	$0.000	$0.415
Construction	$1.939	$1.939	$0.000	$1.402
Other	$0.910	$0.910	$0.000	$0.743
Contingency	$0.096	$0.096	$0.000	$0.000
Total	**$3.445**	**$3.445**	**$0.000**	**$2.560**

PTSID: 0080E TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	10-Oct-18	28-Jan-19	13-Dec-19

Anticipated Completion at NTP:	30-Jun-20
# of months late:	-7
% Construction Change Order:	0%
Design as Percent of Construction:	26%
Other as Percent of Construction:	47%

STC Misc Improvements 2019

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.514	$0.514	$0.000	$0.467
Construction	$1.685	$1.685	$0.000	$0.345
Other	$0.914	$0.914	$0.000	$0.251
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$3.188**	**$3.188**	**$0.000**	**$1.064**

PTSID: 2601H TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	27-Sep-19	12-Dec-19	Jun-21

Anticipated Completion at NTP:	30-Jun-21
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	31%
Other as Percent of Construction:	54%

FFY 2020 PROJECTS
Insert A

FFY20
BRIDGE

Bridge Group 32 – I-95

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$2.360	NA	$1.884
Construction	NA	$32.300	NA	$0.000
Other	NA	$3.950	NA	$0.150
Contingency	NA	$2.000	NA	$0.000
Total	NA	**$40.610**	NA	**$2.034**

PTSID: 2603F TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	Aug-20	Nov-20	Aug-22

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	7%
Other as Percent of Construction:	12%

Bridge Group 10 - I-295

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.655	NA	$0.480
Construction	NA	$10.000	NA	$0.000
Other	NA	$1.300	NA	$0.075
Contingency	NA	$1.000	NA	$0.000
Total	NA	**$12.955**	NA	**$0.555**

PTSID: 0013R TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	13-Mar-20	Jul-20	Apr-22

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	7%
Other as Percent of Construction:	13%

Bridge Group 18A - EGR, NAR, NKS

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.623	NA	$0.492
Construction	NA	$4.600	NA	$0.000
Other	NA	$1.240	NA	$0.029
Contingency	NA	$0.500	NA	$0.000
Total	NA	**$6.963**	NA	**$0.521**

PTSID: 0013X TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	Aug-20	Dec-20	May-22

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	14%
Other as Percent of Construction:	27%

Bridge Group 35 - I-295

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$1.874	NA	$0.714
Construction	NA	$9.000	NA	$0.000
Other	NA	$4.151	NA	$0.029
Contingency	NA	$1.684	NA	$0.000
Total	NA	**$16.709**	NA	**$0.743**

PTSID: 0016N TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	Sep-20	Feb-21	Oct-23

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	21%
Other as Percent of Construction:	46%

Bridge Group 43A - Mohegan

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.606	NA	$0.687
Construction	NA	$5.750	NA	$0.000
Other	NA	$1.275	NA	$0.084
Contingency	NA	$0.570	NA	$0.000
Total	NA	**$8.201**	NA	**$0.770**

PTSID: 2601A TYPE: BRIDGE ☐ Legacy

	Advertise	NTP	Complete
Schedule:	05-Mar-20	Aug-20	Apr-23

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	11%
Other as Percent of Construction:	22%

Bridge Group 49 - Henderson

	Budget Initial	Budget Projected	Difference	Spent To Date
Design	NA	$6.500	NA	$3.736
Construction	NA	$70.000	NA	$0.000
Other	NA	$4.735	NA	$0.106
Contingency	NA	$7.250	NA	$0.000
Total	NA	**$88.485**	NA	**$3.842**

PTSID: 0017B TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	12-Mar-20	Aug-20	Aug-24

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	9%
Other as Percent of Construction:	7%

Bridge Group 53 - Union Village RR

	Budget Initial	Budget Projected	Difference	Spent To Date
Design	NA	$0.946	NA	$0.568
Construction	NA	$3.426	NA	$0.000
Other	NA	$0.699	NA	$0.202
Contingency	NA	$0.172	NA	$0.000
Total	NA	**$5.243**	NA	**$0.770**

PTSID: 0145C TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	10-Mar-20	Jul-20	Apr-23

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	28%
Other as Percent of Construction:	20%

Bridge Group 57T-10 - I-195 Washington North Ph. 2

	Budget Initial	Budget Projected	Difference	Spent To Date
Design	NA	$3.175	NA	$1.314
Construction	NA	$53.000	NA	$0.000
Other	NA	$8.375	NA	$0.050
Contingency	NA	$5.450	NA	$0.000
Total	NA	**$70.000**	NA	**$1.364**

PTSID: 2602U TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	10-Apr-20	Aug-20	Aug-25

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	6%
Other as Percent of Construction:	16%

Bridge Group 75T-5 - I-95 Viaduct NB

	Budget Initial	Budget Projected	Difference	Spent To Date
Design	NA	$11.500	NA	$7.098
Construction	NA	$212.000	NA	$0.000
Other	NA	$21.500	NA	$0.599
Contingency	NA	$20.000	NA	$0.000
Total	NA	**$265.000**	NA	**$7.697**

PTSID: 0018B TYPE: BRIDGE ☐ Legacy

Schedule:	Advertise	NTP	Complete
	22-Nov-19	Jul-20	Nov-26

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	5%
Other as Percent of Construction:	10%

PAVEMENT

2020 Crack Sealing Limited Access C-1

	Budget Initial	Budget Projected	Difference	Spent To Date
Design	$0.048	$0.048	$0.000	$0.041
Construction	$1.373	$1.373	$0.000	$0.000
Other	$0.528	$0.528	$0.000	$0.026
Contingency	$0.050	$0.050	$0.000	$0.000
Total	**$2.000**	**$2.000**	**$0.000**	**$0.067**

PTSID: 2603B TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	14-Feb-20	04-Jun-20	Nov-20

Anticipated Completion at NTP:	30-Nov-20
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	4%
Other as Percent of Construction:	38%

2020 Paver Placed Elastomeric Surface Treatment C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.052	$0.052	$0.000	$0.049
Construction	$1.613	$1.613	$0.000	$1.236
Other	$0.420	$0.420	$0.000	$0.100
Contingency	$0.118	$0.118	$0.000	$0.000
Total	**$2.203**	**$2.203**	**$0.000**	**$1.385**

PTSID: 2602Z TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	14-Feb-20	09-Apr-20	Nov-20

Anticipated Completion at NTP:	30-Nov-20
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	3%
Other as Percent of Construction:	26%

2020 Rubberized Asphalt Chip Seal C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.064	$0.064	$0.000	$0.058
Construction	$1.323	$1.323	$0.000	$0.000
Other	$0.305	$0.305	$0.000	$0.034
Contingency	$0.100	$0.100	$0.000	$0.000
Total	**$1.792**	**$1.792**	**$0.000**	**$0.092**

PTSID: 2603A TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	18-Feb-20	09-Apr-20	Jun-21

Anticipated Completion at NTP:	30-Jun-21
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	5%
Other as Percent of Construction:	23%

ADA Improvements to Greene Lane

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.150	$0.150	$0.000	$0.114
Construction	$1.455	$1.455	$0.000	$0.085
Other	$0.722	$0.722	$0.000	$0.066
Contingency	$0.200	$0.200	$0.000	$0.000
Total	**$2.527**	**$2.527**	**$0.000**	**$0.265**

PTSID: 0078V TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	27-Nov-19	27-Jan-20	Jun-21

Anticipated Completion at NTP:	30-Jun-21
# of months late:	0
% Construction Change Order:	-1%
Design as Percent of Construction:	10%
Other as Percent of Construction:	50%

Danielson Pk (Rt 102 - West Greenville Rd)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.255	$0.255	$0.000	$0.218
Construction	$4.837	$4.837	$0.000	$0.918
Other	$1.088	$1.088	$0.000	$0.130
Contingency	$0.242	$0.242	$0.000	$0.000
Total	**$6.421**	**$6.421**	**$0.000**	**$1.266**

PTSID: 0079P TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	11-Oct-19	04-Mar-20	Dec-20

Anticipated Completion at NTP:	31-Dec-20
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	5%
Other as Percent of Construction:	22%

I-95 (Charles St - Lonsdale Ave)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.372	$0.372	$0.000	$0.260
Construction	$4.491	$4.491	$0.000	$0.499
Other	$3.244	$1.484	($1.760)	$0.170
Contingency	$0.374	$0.234	($0.140)	$0.000
Total	**$8.481**	**$6.581**	**($1.900)**	**$0.929**

PTSID: 0082D TYPE: PAVEMENT ☐ Legacy

	Advertise	NTP	Complete
Schedule:	12-Nov-19	13-Feb-20	Jun-21

Anticipated Completion at NTP:	30-Jun-21
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	8%
Other as Percent of Construction:	33%

Pell Bridge Ramps - Phase 2

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	NA	$5.400	NA	$2.472
Construction	NA	$30.200	NA	$0.004
Other	NA	$17.776	NA	$0.929
Contingency	NA	$3.000	NA	$0.000
Total	NA	**$56.376**	NA	**$3.405**

PTSID: 0050B TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Aug-20	Mar-21	Jul-24

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	18%
Other as Percent of Construction:	59%

Rt 115 Main St. (Rt 116 To Jackson Flat Rd.)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	$0.231	$0.231	$0.000	$0.000
Construction	$1.575	$1.575	$0.000	$0.216
Other	$0.461	$0.461	$0.000	$0.264
Contingency	$0.221	$0.221	$0.000	$0.000
Total	**$2.488**	**$2.488**	**$0.000**	**$0.480**

PTSID: 0173C TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	12-Nov-19	27-Jan-20	Jun-21

Anticipated Completion at NTP:	30-Jun-21
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	15%
Other as Percent of Construction:	29%

Rt 1A, Old Post Rd Charlestown

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	NA	$0.315	NA	$0.033
Construction	NA	$1.575	NA	$0.000
Other	NA	$0.390	NA	$0.001
Contingency	NA	$0.222	NA	$0.000
Total	NA	**$2.502**	NA	**$0.034**

PTSID: 0172N TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Jul-20	Oct-20	Nov-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	20%
Other as Percent of Construction:	25%

Rt 5 - Lambert Lind Hwy C-1 (Mayfield Ave - I-95)

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	NA	$0.730	NA	$0.927
Construction	NA	$11.600	NA	$0.000
Other	NA	$3.130	NA	$0.738
Contingency	NA	$0.536	NA	$0.000
Total	NA	**$15.996**	NA	**$1.665**

PTSID: 0079B TYPE: PAVEMENT ☐ Legacy

Schedule:	Advertise	NTP	Complete
	25-Mar-20	Sep-20	May-23

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	6%
Other as Percent of Construction:	27%

TRAFFIC

HSIP - Crosswalk & Sign Enhancements

	Budget Initial	Budget Projected	Budget Difference	Spent To Date
Design	NA	$0.341	NA	$0.084
Construction	NA	$1.150	NA	$0.000
Other	NA	$0.756	NA	$0.017
Contingency	NA	$0.092	NA	$0.000
Total	NA	**$2.339**	NA	**$0.101**

PTSID: 0091P TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	30-Jun-20	Oct-20	Jun-22

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	30%
Other as Percent of Construction:	66%

HSIP - Crosswalk & Signal Improvements 2020

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.525	NA	$0.097
Construction	NA	$2.000	NA	$0.000
Other	NA	$0.995	NA	$0.002
Contingency	NA	$0.280	NA	$0.000
Total	NA	**$3.800**	NA	**$0.098**

PTSID: 2603P TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	29-May-20	Dec-20	Dec-22

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	26%
Other as Percent of Construction:	50%

HSIP - Intersection Safety - Route 6

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.416	NA	$0.183
Construction	NA	$3.117	NA	$0.000
Other	NA	$0.947	NA	$0.019
Contingency	NA	$0.294	NA	$0.000
Total	NA	**$4.774**	NA	**$0.202**

PTSID: 0091U TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Jul-20	Oct-20	Jun-22

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	13%
Other as Percent of Construction:	30%

HSIP - Intersection Safety Improvements - 2020

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.221	NA	$0.116
Construction	NA	$1.042	NA	$0.000
Other	NA	$0.296	NA	$0.011
Contingency	NA	$0.156	NA	$0.000
Total	NA	**$1.714**	NA	**$0.127**

PTSID: 0153K TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	Aug-20	Nov-20	Dec-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	21%
Other as Percent of Construction:	28%

HSIP - Roadway Departure Mitigation - 2020

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.155	$0.155	$0.000	$0.036
Construction	$2.291	$2.291	$0.000	$0.000
Other	$0.635	$0.635	$0.000	$0.038
Contingency	$0.115	$0.115	$0.000	$0.000
Total	**$3.196**	**$3.196**	**$0.000**	**$0.074**

PTSID: 2601Y TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	06-Mar-20	23-Jun-20	May-21

Anticipated Completion at NTP:	31-May-21
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	7%
Other as Percent of Construction:	28%

HSIP - Signalization of Allens Ave. C-5

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.206	NA	$0.057
Construction	NA	$3.084	NA	$0.000
Other	NA	$1.255	NA	$0.157
Contingency	NA	$0.155	NA	$0.000
Total	NA	**$4.700**	NA	**$0.214**

PTSID: 0070I TYPE: TRAFFIC ☐ Legacy

Schedule:	Advertise	NTP	Complete
	28-Apr-20	Aug-20	Dec-21

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	7%
Other as Percent of Construction:	41%

Intersection Safety Improvements 2019 C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.481	NA	$0.176
Construction	NA	$1.265	NA	$0.000
Other	NA	$0.501	NA	$0.076
Contingency	NA	$0.080	NA	$0.000
Total	NA	**$2.327**	NA	**$0.252**

PTSID: 0025Z TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	Sep-20	Nov-20	May-22

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	38%
Other as Percent of Construction:	40%

Rt 146 Guide Signs - C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.576	NA	$0.441
Construction	NA	$4.820	NA	$0.000
Other	NA	$1.054	NA	$0.084
Contingency	NA	$0.100	NA	$0.000
Total	NA	**$6.550**	NA	**$0.525**

PTSID: 0073T TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	28-Feb-20	Sep-20	Aug-22

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	12%
Other as Percent of Construction:	22%

SRTS - C-4 (Wrn)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.613	NA	$0.454
Construction	NA	$1.742	NA	$0.000
Other	NA	$0.777	NA	$0.009
Contingency	NA	$0.191	NA	$0.000
Total	NA	**$3.323**	NA	**$0.464**

PTSID: 0162D TYPE: TRAFFIC ☐ Legacy

	Advertise	NTP	Complete
Schedule:	Aug-20	Feb-21	Oct-22

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	35%
Other as Percent of Construction:	45%

Project Summary Lists
Insert A

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
FFY16									
BRIDGE									
0113U	Airport Connector & Route 2 Bridges (53C & 81B)	WAR	A-1	2	5	Dec-15	Mar-16	May-18	$5.8
0153E	Capron Road Bridge No. 792 (70A)	SMI	A-1	1	0	May-16	Sep-16	Nov-17	$2.4
0145B	Carolina Bridges (57F)	CHA;RIC	A-1	3	0	Sep-16	Mar-17	May-21	$5.6
0183B	Central Street Bridge No. 449 (70B)	NSM	A-1	1	0	Sep-16	Dec-16	Nov-17	$5.0
0144E	Harbor Junction Bridge No. 131 (57E)	PVD	A-1	1	0	Jan-16	Apr-16	Nov-18	$3.4
0166J	Mussey Brook Bridge No. 380 (56C)	LIN	A-2	1	0	Sep-16	Dec-16	Dec-17	$1.2
0171B	Newman Avenue Bridge No. 224 (57D)	EPR	A-2	1	0	Sep-16	Dec-16	Oct-18	$2.7
0031N	Old Sakonnet River Bridge Demolition (Superstructure)	POR;TIV	A-2	0	1	Sep-16	Feb-17	Sep-18	$9.4
0143U	Pawtucket Area Bridges (53B)	PAW	A-2	0	1	Jul-16	Nov-16	May-18	$5.7
0143K	Pawtucket Avenue Bridge No. 471 (57B)	EPR	A-2	1	0	Mar-16	Jul-16	Oct-17	$8.3
0012L	Providence Area Bridges Nos. 1080, 1082 (56B)	PVD	A-3	0	4	Sep-16	Dec-16	Nov-17	$2.1
0012R	Providence River Pedestrian Bridge	PVD	A-3	0	0	May-16	Sep-16	Apr-19	$17.0
0012N	Ramp EI Bridge No. 1083 (56A)	PVD	A-3	0	1	Jul-16	Oct-16	Jun-17	$0.5
0118A	Slatersville Stone Arch Bridge No. 273 (70C)	NSM	A-3	0	1	Sep-16	Jan-17	Sep-19	$8.1
0156C	South County Freeway Bridge No. 686 (52A)	WAR	A-3	1	0	Aug-16	Nov-16	Oct-18	$1.7
0168E	Tefft Hill Trail Bridge No. 592 (67T - B)	EXE;RIC	A-4	2	0	Mar-16	Jun-16	Jun-18	$4.5
0009N	Washington Bridge North No. 700 (57A T - J)	EPR;PVD	A-4	1	0	Sep-16	Feb-17	Aug-19	$12.9
0154A	Wood River & Holburton Bridges Nos. 261, 262 (58D)	HOP;RIC	A-4	2	0	Aug-16	Aug-17	Dec-18	$1.7
				17	**13**				**$98**
PAVEMENT									
0172C	1R Improvements to Smith Street	PVD	A-6	0	0	Sep-16	Jan-17	Dec-17	$3.4
0165X	High Street & Kingstown Road Improvements	SKS	A-6	0	0	Mar-16	Jun-16	Aug-17	$4.2
0079G	I-95 Resurfacing (Elmwood Avenue to Eddy St)	PVD	A-6	0	0	Sep-16	Dec-16	Nov-17	$3.6
0078U	Providence - Downtown Improvements, C-3	PVD	A-7	0	0	Mar-16	Jul-16	Dec-17	$2.6
0076N	Route 107 1R Improvements	BUR	A-7	0	0	Oct-15	Mar-16	Nov-16	$2.7
0139H	Route 138 Improvements	SKS	A-7	0	0	Jul-16	Sep-16	Nov-16	$0.6
0055K	Statewide Resurfacing C-2, 2017**	CRA;HOP;NSM;POR;RIC;WAR	A-7	0	0	Sep-16	Jan-17	Nov-17	$2.3
0007F	Two Mile Corner Reconstruction	MID	A-7	0	0	Jan-16	Apr-16	Sep-18	$8.4
				0	**0**				**$28**
TRAFFIC									
0153P	Bridge End Treatments - HSIP	STATEWIDE	A-8	0	0	May-16	Aug-16	Jul-17	$1.7
0091K	Coronado Road Pedestrian Enhancements	WAR	A-8	0	0	Jan-16	May-16	May-17	$2.3
0102J	East Bay/South, C-6 - STC	STATEWIDE	A-8	0	0	Jan-16	May-16	Dec-16	$0.8
0153R	Memorial Blvd. & Francis Street Improvements	PVD	A-8	0	0	Dec-15	Mar-16	Jun-17	$1.6
0071V	Mineral Spring Avenue HSIP	NPR	A-9	0	0	Jan-16	May-16	Jun-17	$2.1
0080D	Pedestrian and Intersection Safety Improvements - STC wi	BAR;BRI;JOH;NAR;PVD;WAR;WST	A-9	0	0	Sep-16	Dec-16	Oct-17	$1.3
0153N	Route 102 & Route 117 Improvements - Roundabout	COV;SCI;WGR	A-9	0	0	Sep-16	May-17	Aug-18	$2.6
0116S	Statewide LED Retrofit Project	STATEWIDE	A-9	0	0	Dec-15	Jul-16	Oct-17	$4.0
0072K	Traffic Signal Optimization, C-2	STATEWIDE	A-9	0	0	Mar-16	Jun-16	Apr-17	$1.0
0071T	Warwick - HSIP	WAR	A-10	0	0	May-16	Aug-16	Jun-17	$0.5
				0	**0**				**$18**
TAP/OTHER									
0021R	Blackstone River Bikeway - Segment 1A	PVD	A-8	0	0	Mar-16	Jul-16	Jun-17	$1.2
				0	**0**				**$1**

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
OPERATING									
0084S	Crack Sealing - Limited Access	STATEWIDE	A-4	0	0	Mar-16	Jun-16	Sep-16	$0.2
0084Z	Crack Sealing - North & East, 2016	STATEWIDE	A-4	0	0	Mar-16	Jun-16	Sep-16	$0.2
0084Y	Crack Sealing - South & Central, 2016	STATEWIDE	A-5	0	0	Mar-16	Jun-16	Sep-16	$0.2
0084H	Paver Placed Elastomeric Surface Treatment 2016	FOS;RIC	A-5	0	0	Mar-16	Jun-16	Sep-16	$0.7
0132G	Portsmouth Maintenance Facility	POR	A-5	0	0	Nov-15	Mar-16	May-17	$6.2
0084G	Rubberized Asphalt Chip Seal 2016	CUM;GLO;HOP	A-5	0	0	Mar-16	May-16	May-17	$1.2
0073L	Statewide Pavement Striping - Central, 2016-2017	STATEWIDE	A-5	0	0	Mar-16	May-16	Oct-17	$2.1
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	BAR;CRA;CUM;EGR;EPR;EXE;HOP;JAM;JOH;LIN;NKS;NPR;NPT;NSM;PAW;POR;PVD;RIC;SMI;TIV;WAR;WES;WGR;WST	A-6	0	0	Mar-16	Jun-16	Nov-17	$3.1
0073K	Statewide Pavement Striping - South, 2016-2017	STATEWIDE	A-6	0	0	Mar-16	Jun-16	Oct-17	$1.7
				0	**0**				**$16**
				17	**13**				**$160**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	0	1	45	46

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
FFY17									
BRIDGE									
0170C	Baker Pines Bridge No. 593	RIC	A-11	1	0	May-17	Feb-18	Oct-20	$7.0
0114L	Central RI Bridges - Group 12 (29 Bridges)	CHA;COV;CRA;EGR;HOP;PVD;RIC;WAR;WGR;WST	A-11	0	29	Sep-17	Jan-18	Nov-19	$6.0
0114S	Cumberland I-295 Corridor Bridges (37T - I)	CUM	A-11	4	0	Apr-17	Dec-17	Aug-20	$16.4
0168H	Hope Valley Bridges (69D)	COV;FOS;HOP;RIC	A-11	0	5	Jul-17	Oct-17	Sep-19	$2.1
0143W	Horton Farm Bridge No. 472 (57M)	EPR	A-11	1	0	Sep-17	Feb-18	Aug-19	$13.2
0013M	I-195 Corridor Bridges (77)	EPR;PVD	A-12	2	3	Sep-17	Jan-18	Jun-19	$12.8
0114U	I-295 Bridges Contract 2	JOH	A-12	6	0	Sep-17	Mar-18	May-21	$34.5
0114T	I-295 Bridges Contract I	CRA	A-12	4	0	Sep-17	Mar-18	May-21	$19.3
0114R	I-95 Corridor Bridge Nos. 56101, 56121, 56201, 56221 (3T	PAW	A-12	4	0	Sep-17	Mar-18	Apr-21	$21.0
0114P	I-95 North & South Bridges at Toll Gate Road Nos. 683, 68	WAR	A-12	2	0	Sep-17	Mar-18	Sep-20	$19.3
0114N	Oxford Street Bridge No. 653 (2T)	PVD	A-13	1	0	Aug-17	Feb-18	Dec-19	$8.9
0016J	Pine Street Bridge No. 548 (31)	PAW	A-13	1	0	Sep-17	Dec-17	Nov-18	$7.2
0027B	Reconstruction of the Route 6/10 Interchange	PVD	A-13	9	0	May-17	Dec-17	Nov-23	$267.9
0013L	Route 146 Corridor Bridges (38)	NSM	A-13	2	0	Sep-17	Jan-18	Nov-19	$7.4
0014F	Simmonsville Bridge No. 326 (57C)	JOH	A-13	1	0	Sep-17	Jan-18	Apr-19	$1.6
0168C	Victory Highway Bridge No. 589 (71)	WGR	A-14	1	0	Aug-17	Oct-17	Sep-21	$12.3
0114K	Wood River Valley Bridge No. 404, I-95 North & South (7T	HOP;RIC	A-14	1	0	Apr-17	Jan-18	Aug-20	$12.1
				40	**37**				**$469**
PAVEMENT									
0173U	1 R Improvements to Winsor Avenue	JOH;SCI	A-16	0	0	Sep-17	Jan-18	Jul-18	$1.1
0007C	East Main Road 1R Improvements	POR	A-16	0	0	Dec-16	Apr-17	Dec-18	$6.6
0088A	I-95 Resurfacing (Rt 2 to Service Avenue)	WAR	A-16	0	0	Jul-17	Oct-17	Oct-18	$7.0
0082C	I-95 Resurfacing, C-2 (Pawtucket)	PAW	A-16	0	0	Jul-17	Oct-17	Sep-18	$3.0
0081D	Improvements to US Route 1 (South Kingstown)	SKS	A-16	0	0	Sep-17	Feb-18	Aug-18	$5.3
0081K	Pavement Preservation to Rt 1A (Newport Ave)	PAW	A-17	0	0	Sep-17	Jan-18	Dec-18	$3.1
0081W	Route 146 Improvements	LIN;NPR;PVD	A-17	0	0	Feb-17	May-17	Nov-17	$4.7
0081R	Route 24 Improvements	POR	A-17	0	0	Jun-17	Oct-17	Oct-18	$5.2
0166H	Route 4 Improvements, C-2	EGR;NKS;WAR	A-17	0	0	Oct-16	Jan-17	May-18	$4.1
0173S	Snell Road Improvements	LCM	A-17	0	0	Jul-17	Oct-17	Dec-17	$0.9
0173Z	US Route 6 Hartford Ave	JOH;SCI	A-18	0	0	Sep-17	Dec-17	Dec-18	$6.0
0165V	Woodville Road Improvements	HOP;RIC	A-18	0	0	Aug-17	Oct-17	Sep-18	$2.4
				0	**0**				**$49**
TRAFFIC									
0025E	Coventry - Local Safety Improvements	COV	A-19	0	0	May-17	Sep-17	May-18	$0.0
0025F	Cranston - Local Safety Improvements	CRA	A-19	0	0	Aug-17	Nov-17	Nov-18	$0.5
0153T	Diamond Hill Road Improvements at Mendon Road	WNS	A-19	0	0	Sep-17	Jan-18	Jun-19	$1.6
0025J	High Friction Surface Treatments 2016	STATEWIDE	A-19	0	0	Jan-17	Apr-17	Sep-17	$0.6
0073Z	HSIP-Intersection Safety Improvements to Route 108 at C	SKS	A-19	0	0	Sep-17	Jan-18	Sep-18	$0.7
0061K	Improvements to Rt 44/100 Intersection and Chepachet Ri	GLO	A-20	0	0	Jan-17	Mar-17	May-18	$1.5
0011D	Intersection Safety Improvements Newport, Warwick, John	JOH;NPT;WAR	A-20	0	0	Sep-17	Jan-18	Nov-18	$1.1
0025P	Statewide Road Diet 2017	STATEWIDE	A-20	0	0	Aug-17	Nov-17	Aug-18	$0.6
0072J	Traffic Signal Optimization, C-3, 2016	STATEWIDE	A-20	0	0	Feb-17	May-17	Jun-18	$1.4
				0	**0**				**$8**

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
TAP/OTHER									
0021U	Blackstone Bikeway 8C	NSM;WNS	A-18	0	0	Jun-17	Sep-17	Nov-18	$2.8
0006A	Rhodeworks Toll Facilities	STATEWIDE	A-18	0	0	Dec-16	Dec-17	Dec-20	$42.4
				0	**0**				**$45**
STORMWATER									
0166M	High Street/Kingstown Road Stormwater Mitigation	SKS	A-18	0	0	Mar-17	Jun-17	Sep-17	$0.2
				0	**0**				**$0**
OPERATING									
0084C	2017 Crack Sealing Limited Access	STATEWIDE	A-14	0	0	Apr-17	Jul-17	Sep-17	$0.5
0084B	2017 Crack Sealing North and East Regions	STATEWIDE	A-14	0	0	Apr-17	Jul-17	Sep-17	$0.5
0084A	2017 Crack Sealing South and Central Regions	STATEWIDE	A-14	0	0	Apr-17	Jul-17	Oct-17	$0.6
0086Y	2017 Paver Placed Elastomeric Surface Treatment	LIN;RIC;SKS;TIV	A-15	0	0	Apr-17	Jun-17	Dec-17	$1.2
0086X	2017 Rubberized Asphalt Chip Sealing	COV;FOS;GLO;HOP;SCI;SKS	A-15	0	0	Apr-17	Jul-17	Jun-18	$2.0
0073M	2017-2018 Statewide Pavement Striping -North	BUR;CFA;CUM;GLO;LIN;NPR;NSM;PAW;SMI;WNS	A-15	0	0	Feb-17	May-17	Oct-18	$1.8
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	CRA;PVD;WAR	A-15	7	18	May-17	Jul-17	May-19	$5.3
0073J	Statewide Pavement Striping Eastbay 17-18	STATEWIDE	A-15	0	0	Feb-17	May-17	Aug-18	$1.9
				7	**18**				**$14**
				47	**55**				**$586**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	0	10	39	49

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
FFY18									
BRIDGE									
0013F	Bridge Group 05 - EGR, EXE, WAR, WGR	EGR;EXE;WAR;WGR	A-21	0	6	Sep-18	Dec-18	Dec-20	$7.5
0013P	Bridge Group 06 - PVD	PVD	A-21	0	7	Sep-18	Dec-18	May-21	$7.8
0013G	Bridge Group 09 - CRA, JOH	CRA;JOH	A-21	0	9	Sep-18	Dec-18	May-20	$2.7
0013S	Bridge Group 13A - Rt 146 C-1	NSM;PVD	A-21	0	7	Aug-18	Nov-18	Apr-20	$4.4
0013U	Bridge Group 15A - East Bay	BAR;EPR;WRN	A-21	0	16	Aug-18	Oct-18	May-21	$6.5
0015A	Bridge Group 15B - Aquidneck Island	MID;NAR;NPT;NSH;POR;TIV	A-22	0	20	Sep-18	Nov-18	May-21	$5.4
0017E	Bridge Group 16T-13 - Woonasquatucket Br	PVD	A-22	1	0	Nov-17	Aug-18	Jun-21	$6.7
0114V	Bridge Group 35T-8 - I-295 C-3	JOH	A-22	2	0	Nov-17	Oct-18	Oct-22	$10.7
0017G	Bridge Group 38C - Geneva Pond	PVD	A-22	1	0	May-18	Aug-18	Nov-19	$2.6
0114J	Bridge Group 38T-12 - Rt 146 Farnum Pk	NSM	A-22	0	2	Feb-18	Jan-19	Jun-22	$10.0
0015B	Bridge Group 46A - Lafayette Rd	NKS	A-23	1	0	Aug-18	Nov-18	Aug-20	$6.3
0145Q	Bridge Group 48A - Howard Rd	CUM	A-23	1	0	Sep-18	Jun-19	Jun-21	$1.7
0143A	Bridge Group 57K - Big River	WGR	A-23	0	1	Nov-17	Mar-18	Dec-19	$2.3
0201A	Bridge Group 58B - Railroad Ave	BUR	A-23	1	0	Oct-17	Jan-18	Nov-18	$1.7
0201B	Bridge Group 58E - Barbs Hill Rd	COV	A-23	1	0	Jul-18	Sep-18	Dec-19	$1.5
0194C	Bridge Group 59A - Park Ave RR	CRA	A-24	1	0	Apr-18	Feb-20	Aug-22	$6.9
0014D	Bridge Group 59B - Centerville Rd	WAR	A-24	1	0	Dec-17	Mar-18	Aug-20	$4.2
0014Z	Bridge Group 62T-11 - Louisquisset Pk	LIN	A-24	1	0	Mar-18	Feb-19	Dec-21	$14.9
0167C	Bridge Group 75 - Rt 146 Louisquisset Pk Ramp	PVD	A-24	1	0	May-18	Aug-18	Nov-20	$3.7
0170B	Replacement of the Park Avenue Bridge No. 480 Superstru		A-24	1	0	Jul-18	Sep-18	Nov-21	$2.0
				13	**68**				**$109**
PAVEMENT									
0012Q	I-195 Relocation - C-17 - Waterfront Parks	PVD	A-26	0	0	Dec-17	Mar-18	Sep-19	$6.1
0012T	I-195 Relocation - C-18 - Gano St	PVD	A-26	0	0	Sep-18	Dec-18	Nov-19	$1.6
0171D	Nayatt Rd (Rumstick Rd - Washington Rd)	BAR	A-27	0	0	May-18	Sep-18	Aug-19	$2.7
0165J	Railroad St (Manville Hill Rd - Rt 126)	LIN	A-27	0	0	Mar-18	Jun-18	Nov-18	$2.3
0173K	Rockland Rd (Central Pk to Danielson Pk)	SCI	A-27	0	0	Mar-18	Jun-18	Nov-18	$1.4
0130E	Rt 2 - Reservoir Ave (Sockanosset Cross Rd - Rt 12)	CRA	A-27	0	0	Jan-18	Apr-18	Dec-18	$4.5
0061A	Rt 44 - C-3B (RIDOT Maint Facility - W. Greenville Rd)	GLO;SMI	A-27	0	0	Sep-18	Dec-18	Oct-19	$7.5
0138B	Rt 6A - Hartford Ave C-2 (Rt 5 - Killingly St)	JOH	A-28	0	0	Apr-18	Jun-18	Oct-18	$1.2
				0	**0**				**$27**
TRAFFIC									
0025S	2018 Roadway Departure Mitigation - C-1	CRA;EPR;LIN;NKS;PVD;SMI;WAR	A-28	0	0	Jun-18	Oct-18	Oct-19	$1.1
0025K	2018 Intersection Safety Improvements - Statewide	EGR;EPR;LIN;PVD;WAR	A-28	0	0	Aug-18	Oct-18	Oct-19	$0.8
0011E	Aquidneck Avenue HSIP	MID	A-29	0	0	Sep-18	Nov-18	Nov-19	$0.5
0076Z	Aquidneck Avenue Improvements	MID	A-29	0	0	Dec-17	Feb-18	Aug-19	$1.8
0072Z	HSIP - Rt 1, S. County Median Guardrail	CHA;WES	A-29	0	0	Sep-18	Nov-18	May-19	$2.2
0025N	Intersection Safety Improvements 2017 Statewide	CRA;CUM;PVD;WAR	A-29	0	0	Feb-18	May-18	Sep-19	$2.1
0073X	Intersection Safety Improvements to Rt 114 between Bear	CUM	A-29	0	0	Mar-18	Jun-18	Oct-20	$7.5
0025R	Intersection Safety Improvements to Rt 44 at Smithfield Cr	SMI	A-30	0	0	Jul-18	Oct-18	Oct-19	$0.6
0071P	Metacom Avenue - HSIP	BRI;WRN	A-30	0	0	Aug-18	Oct-18	Feb-20	$3.1
0025Q	Roadway Departure Mitigation - Guardrail and Median Impr	NSM;WAR	A-30	0	0	Oct-17	Feb-18	Jul-18	$1.6

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
0091S	Roadway Departure Mitigation - Systemic High Friction Sur	CRA;GLO	A-30	0	0	Jun-18	Aug-18	Jul-19	$0.8
0073S	Rt 146 Guide Signs - C-1 - North	NSM	A-30	0	0	Jan-18	Mar-18	Jan-20	$1.5
0162A	SRTS - C-1 (Cra, Epr)	CRA;EPR	A-31	0	0	Mar-18	Jun-18	Dec-18	$1.1
0080H	STC - Allens Avenue at Terminal and Ernest	PVD	A-31	0	0	Feb-18	May-18	May-19	$0.8
0080C	STC - Statewide Pedestrian and Intersection Safety Improv	BAR;CUM;EGR;JAM;LCM;LIN;TIV;WAR;WST	A-31	0	0	Jun-18	Sep-18	Dec-19	$1.6
				0	**0**				**$27**
TAP/OTHER									
0021S	Blackstone River Bikeway - 8B-1	WNS	A-28	0	0	Apr-18	Jun-18	Oct-19	$2.5
0026P	Trestle Trail Bridges - West	COV	A-28	0	0	Feb-18	Jun-18	Oct-20	$2.8
				0	**0**				**$5**
OPERATING									
0105C	2018 Crack Sealing Limited Access	STATEWIDE	A-25	0	0	May-18	Jul-18	Oct-18	$0.3
0105F	2018 Crack Sealing North and East Regions	STATEWIDE	A-25	0	0	Dec-17	Mar-18	Sep-18	$0.7
0105B	2018 Crack Sealing South and Central Regions	STATEWIDE	A-25	0	0	Dec-17	Mar-18	Aug-18	$0.7
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	JAM;NSM;SCI;WST	A-25	0	0	Dec-17	Feb-18	Oct-18	$1.2
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	EPR;NKS;PVD;SCI;WAR	A-25	0	0	May-18	Aug-18	Dec-18	$2.0
0105E	2018 Rubberized Asphalt Chip Seal C-1	BUR;COV;CUM;FOS;GLO;SCI	A-26	0	0	Dec-17	Feb-18	Apr-19	$1.4
0105A	2018 Rubberized Asphalt Chip Seal C-2	EXE;HOP;RIC;SCI;SKS	A-26	0	0	May-18	Jul-18	Jun-19	$1.5
0131L	Salt Storage Facility - Portsmouth	POR	A-26	0	0	Sep-18	Feb-19	Sep-19	$1.2
				0	**0**				**$9**
				13	**68**				**$178**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	0	16	37	53

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
FFY19									
BRIDGE									
0013A	Bridge Group 01 - PVD	PVD	A-32	0	5	Mar-19	Jun-19	Sep-22	$15.2
0013N	Bridge Group 03 - I-95	PAW	A-32	0	11	Aug-19	Oct-19	Jul-22	$10.2
0114W	Bridge Group 12A - Sandy Bottom	COV	A-32	1	0	Jul-19	Oct-19	Jun-22	$5.2
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	FOS;GLO;PVD;SCI;SMI	A-32	1	13	Jun-19	Sep-19	Dec-21	$6.3
0015C	Bridge Group 16B - FOS, JOH, PVD, SCI	FOS;JOH;PVD;SCI	A-32	0	15	Sep-19	Nov-19	Dec-21	$3.2
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BUR;CUM;LIN;NPR;NSM;SMI	A-33	0	16	Sep-19	Dec-19	Apr-22	$4.0
0031Y	Bridge Group 18B - EGR, NKS	EGR;NKS	A-33	0	11	May-19	Aug-19	Sep-21	$2.8
0114X	Bridge Group 40A - Hawkins	PVD	A-33	1	0	Jun-19	Sep-19	Oct-21	$2.2
0015D	Bridge Group 40B - Bath St East	PVD	A-33	1	0	Feb-19	May-19	Dec-20	$2.4
2601G	Bridge Group 44A - Silver Creek	BRI	A-33	1	0	Apr-19	Aug-19	Mar-22	$2.6
2601E	Bridge Group 51A - Rt 37 C-2	CRA;WAR	A-34	4	11	Sep-19	Jan-20	May-23	$58.2
0143C	Bridge Group 54A - Kingston Rd Bridge	RIC	A-34	1	0	Mar-19	Jun-19	Jun-22	$14.6
0156D	Bridge Group 58A - Division St	EGR	A-34	1	0	Apr-19	Aug-19	Nov-22	$15.7
0014M	Bridge Group 62 - Manville Br	CUM	A-34	1	0	Sep-19	Feb-20	Dec-21	$7.0
				12	**82**				**$149**
PAVEMENT									
0105H	2018 Crack Sealing South and Central Regions C-2	STATEWIDE	A-35	0	0	Jan-19	May-19	Aug-19	$0.4
2602B	2019 Crack Sealing North and East Regions C-1	STATEWIDE	A-35	0	0	Mar-19	Aug-19	Oct-19	$0.7
2602C	2019 Crack Sealing South and Central Regions C-1	STATEWIDE	A-35	0	0	Mar-19	Jun-19	Oct-19	$0.7
2601D	2019 Paver Placed Elastomeric Surface Treatment C-1	COV;CRA;CUM	A-35	0	0	Jan-19	Apr-19	Oct-19	$1.8
2601F	2019 Paver Placed Elastomeric Surface Treatment C-2	CRA;RIC;SCI;SKS	A-36	0	0	Jan-19	Apr-19	Oct-19	$2.2
2602A	2019 Paver Placed Elastomeric Surface Treatment C-3	BRI;EPR;JOH;SMI	A-36	0	0	Mar-19	Jun-19	Oct-19	$1.6
2601Z	2019 Rubberized Asphalt Chip Seal	BUR;NSM;RIC	A-36	0	0	Mar-19	May-19	Apr-20	$1.7
2601C	2019 Rubberized Asphalt Chip Seal C-1	BUR;GLO;SCI	A-36	0	0	Jan-19	Mar-19	Apr-20	$1.2
0004D	Broad St Regeneration	CFA;CUM;PAW	A-36	0	0	Aug-19	Dec-19	Jun-23	$13.0
0173G	Central Pk & Battey Meetinghouse Rd	SCI	A-37	0	0	Apr-19	Jun-19	Oct-19	$3.3
0173H	Old Summit Rd & Susan Bowen Rd (Rt 117 - Rt 117)	COV	A-37	0	0	Oct-18	Jan-19	Oct-19	$0.6
0055L	Old Tower Hill Rd (Rt 108 - Rt 1)	SKS	A-37	0	0	Aug-19	Oct-19	May-21	$2.3
0050A	Pell Bridge Ramps - Phase 1	MID;NPT	A-37	0	0	Sep-19	Mar-20	Dec-21	$6.3
0076R	Rt 44 - Taunton Ave (Rt 1A/114 - Mass S/L)	EPR	A-37	0	0	Aug-19	Dec-19	May-21	$3.0
0081Y	Rt 6 - (Rt 102 - Rt 101)	SCI	A-38	0	0	Nov-18	Jan-19	Aug-19	$6.2
0081J	Rt 78 (Rt 1 - Conn S/L)	WES	A-38	0	0	Oct-18	Jan-19	Nov-19	$3.4
				0	**0**				**$48**
TRAFFIC									
0192J	High Friction Surface Treatment - I-95 Curves Pawtucket,	PAW	A-38	0	0	May-19	Jul-19	Jun-20	$1.8
0091T	Roadway Departure Mitigation - Non-Freeway Roadside Im	STATEWIDE	A-38	0	0	Nov-18	Feb-19	Nov-19	$1.1
2601U	SRTS - C-1A (Bar)	BAR	A-38	0	0	Mar-19	May-19	Dec-20	$1.1
0162G	SRTS - C-2 (Nar)	NAR	A-39	0	0	Feb-19	Jun-19	Jun-21	$1.3
0162H	SRTS - C-3 (Smi, Wns)	SMI;WNS	A-39	0	0	Mar-19	May-19	Sep-20	$1.1
0080E	STC Misc Improvements 2018	COV;CUM;LIN;NSM;POR;PVD;SMI;WAR	A-39	0	0	Oct-18	Jan-19	Dec-19	$1.9

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
2601H	STC Misc Improvements 2019	COV;EPR;HOP;JOH;LIN;NPR;NSM;POR;TIV;WES;WGR	A-39	0	0	Sep-19	Dec-19	Jun-21	$1.7
				0	**0**				**$10**
OPERATING									
9003E	Materials Lab - Quality Assurance	PVD	A-34	0	0	Dec-18	Apr-19	Jul-20	$2.9
0131M	Salt Storage Facility - East Providence	EPR	A-35	0	0	Jul-19	Oct-19	Oct-20	$2.1
				0	**0**				**$5**
				12	**82**				**$213**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	0	24	15	39

PTSID	Project Name	Locations	Page	BRIDGES R	BRIDGES P	Schedule Advertise	Schedule NTP	Schedule Sub Complete	Construction Budget ($M)
FFY20									
BRIDGE									
2603F	Bridge Group 32 – I-95	CRA;PVD	A-40	2	2	Aug-20	Nov-20	Aug-22	$32.3
0013R	Bridge Group 10 - I-295	SMI	A-40	0	10	Mar-20	Jul-20	Apr-22	$10.0
0013X	Bridge Group 18A - EGR, NAR, NKS	EGR;NAR;NKS	A-40	0	12	Aug-20	Dec-20	May-22	$4.6
0016N	Bridge Group 35 - I-295	SMI	A-40	0	1	Sep-20	Feb-21	Oct-23	$9.0
2601A	Bridge Group 43A - Mohegan	BUR	A-40	1	0	Mar-20	Aug-20	Apr-23	$5.8
0017B	Bridge Group 49 - Henderson	EPR;PVD	A-41	1	0	Mar-20	Aug-20	Aug-24	$70.0
0145C	Bridge Group 53 - Union Village RR	NSM	A-41	1	0	Mar-20	Jul-20	Apr-23	$3.4
2602U	Bridge Group 57T-10 - I-195 Washington North Ph. 2	EPR;PVD	A-41	1	0	Apr-20	Aug-20	Aug-25	$53.0
0018B	Bridge Group 75T-5 - I-95 Viaduct NB	PVD	A-41	9	5	Nov-19	Jul-20	Nov-26	$212.0
				15	**30**				**$400**
PAVEMENT									
2603B	2020 Crack Sealing Limited Access C-1	CRA;EXE;HOP;PVD;RIC;WES;WGR	A-41	0	0	Feb-20	Jun-20	Nov-20	$1.4
2602Z	2020 Paver Placed Elastomeric Surface Treatment C-1	COV;JOH;SMI;WST	A-42	0	0	Feb-20	Apr-20	Nov-20	$1.6
2603A	2020 Rubberized Asphalt Chip Seal C-1	COV;POR;RIC;SCI	A-42	0	0	Feb-20	Apr-20	Jun-21	$1.3
0078V	ADA Improvements to Greene Lane	MID	A-42	0	0	Nov-19	Jan-20	Jun-21	$1.5
0079P	Danielson Pk (Rt 102 - West Greenville Rd)	SCI	A-42	0	0	Oct-19	Mar-20	Dec-20	$4.8
0082D	I-95 (Charles St - Lonsdale Ave)	PAW;PVD	A-42	0	0	Nov-19	Feb-20	Jun-21	$4.5
0050B	Pell Bridge Ramps - Phase 2	NPT	A-43	0	2	Aug-20	Mar-21	Jul-24	$30.2
0173C	Rt 115 Main St. (Rt 116 To Jackson Flat Rd.)	LCM	A-43	0	0	Nov-19	Jan-20	Jun-21	$1.6
0172N	Rt 1A, Old Post Rd Charlestown		A-43	0	0	Jul-20	Oct-20	Nov-21	$1.6
0079B	Rt 5 - Lambert Lind Hwy C-1 (Mayfield Ave - I-95)	CRA;WAR	A-43	1	0	Mar-20	Sep-20	May-23	$11.6
				1	**2**				**$60**
TRAFFIC									
0091P	HSIP - Crosswalk & Sign Enhancements	CRA;POR;PVD;RIC;WGR	A-43	0	0	Jun-20	Oct-20	Jun-22	$1.2
2603P	HSIP - Crosswalk & Signal Improvements 2020	CRA;MID;NKS;NPT;PVD;WRN;WST	A-44	0	0	May-20	Dec-20	Dec-22	$2.0
0091U	HSIP - Intersection Safety - Route 6	FOS;SCI	A-44	0	0	Jul-20	Oct-20	Jun-22	$3.1
0153K	HSIP - Intersection Safety Improvements - 2020	PVD	A-44	0	0	Aug-20	Nov-20	Dec-21	$1.0
2601Y	HSIP - Roadway Departure Mitigation - 2020	STATEWIDE	A-44	0	0	Mar-20	Jun-20	May-21	$2.3
0070I	HSIP - Signalization of Allens Ave. C-5	PVD	A-44	0	0	Apr-20	Aug-20	Dec-21	$3.1
0025Z	Intersection Safety Improvements 2019 C-2	EPR;PVD;BAR;JOH	A-45	0	0	Sep-20	Nov-20	May-22	$1.3
0073T	Rt 146 Guide Signs - C-2	LIN;NPR;PVD	A-45	0	0	Feb-20	Sep-20	Aug-22	$4.8
0162D	SRTS - C-4 (Wrn)	WRN	A-45	0	0	Aug-20	Feb-21	Oct-22	$1.7
				0	**0**				**$21**
				16	**32**				**$481**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	9	11	8	0	28

Changes from Last Quarter
Insert A

Schedule Changes Since Last Quarter

	Milestone	Last Quarter	Current Quarter	+/-	Comments
In Design					
0016N	**Bridge Group 35 - I-295**				Schedule changes due to COVID-19
	Advertise	6/30/2020	9/30/2020	-92	
	NTP	10/31/2020	2/28/2021	-120	
	Substantially Complete	5/31/2023	10/31/2023	-153	
0025Z	**Intersection Safety Improvements 2019 C-2**				Project re-scoped in coordination with the city
	Advertise	7/30/2020	9/30/2020	-62	
	NTP	9/30/2020	11/30/2020	-61	
Advertised					
2602U	**Bridge Group 57T-10 - I-195 Washington North Ph. 2**				Achieved Advertisement
	Advertise	4/30/2020	4/10/2020	20	
2603P	**HSIP - Crosswalk & Signal Improvements 2020**				Achieved Advertisement
	Advertise	5/31/2020	5/29/2020	2	
0070I	**HSIP - Signalization of Allens Ave. C-5**				Achieved Advertisement
	Advertise	4/30/2020	4/28/2020	2	
0073T	**Rt 146 Guide Signs - C-2**				Schedule changes due to COVID-19
	NTP	6/30/2020	9/30/2020	-92	
	Substantially Complete	5/31/2022	8/31/2022	-92	
0079B	**Rt 5 - Lambert Lind Hwy C-1 (Mayfield Ave - I-95)**				Schedule changes due to COVID-19
	NTP	6/30/2020	9/30/2020	-92	
In Construction					
2603B	**2020 Crack Sealing Limited Access C-1**				Accelerated NTP
	NTP	7/30/2020	6/4/2020	56	
2602Z	**2020 Paver Placed Elastomeric Surface Treatment C-1**				Accelerated NTP
	NTP	7/31/2020	4/9/2020	113	
2603A	**2020 Rubberized Asphalt Chip Seal C-1**				Accelerated NTP
	NTP	7/31/2020	4/9/2020	113	
0145Q	**Bridge Group 48A - Howard Rd**				Field delay due to COVID-19
	Substantially Complete	6/30/2020	6/30/2021	-365	
0014D	**Bridge Group 59B - Centerville Rd**				Delay due to utilities and deterioration was more significant than originally anticipated
	Substantially Complete	4/30/2020	8/31/2020	-123	
2601Y	**HSIP - Roadway Departure Mitigation - 2020**				Achieved NTP
	NTP	6/30/2020	6/23/2020	7	
Complete					
2601Z	**2019 Rubberized Asphalt Chip Seal**				Accelerated Completion
	Substantially Complete	5/31/2020	4/10/2020	51	
2601C	**2019 Rubberized Asphalt Chip Seal C-1**				Accelerated Completion
	Substantially Complete	5/31/2020	4/10/2020	51	
0013S	**Bridge Group 13A - Rt 146 C-1**				Accelerated Completion
	Substantially Complete	5/31/2020	4/15/2020	46	
0192J	**High Friction Surface Treatment - I-95 Curves Pawtucket, Route 24, Route**				Accelerated Completion
	Substantially Complete	7/31/2020	6/30/2020	31	

Budget Changes Since Last Quarter

PTS	NAME	Last Quarter	Current Quarter	+/-	
In Design					
0025Z	Intersection Safety Improvements 2019 C-2	$2.105	$2.327	$0.222	Project re-scoped in coordination with the city
Subtotal				**$0.222**	
Advertised					
0145C	Bridge Group 53 - Union Village RR	$3.811	$5.243	$1.432	Adjusted to reflect actual bid price
0018B	Bridge Group 75T-5 - I-95 Viaduct NB	$241.000	$265.000	$24.000	Adjusted to reflect actual bid price
Subtotal				**$25.432**	
In Construction					
2602Z	2020 Paver Placed Elastomeric Surface Treatment C-	$2.500	$2.203	($0.297)	Revised for NTP Budget
2603A	2020 Rubberized Asphalt Chip Seal C-1	$1.500	$1.792	$0.292	Revised for NTP Budget
0013A	Bridge Group 01 - PVD	$12.678	$18.463	$5.785	Adjusted to reflect revised project cost due to changes in scope.
0014Z	Bridge Group 62T-11 - Louisquisset Pk	$14.516	$19.396	$4.880	Revised for NTP Budget
2601Y	HSIP - Roadway Departure Mitigation - 2020	$4.625	$3.196	($1.429)	Revised for NTP Budget
0082D	I-95 (Charles St - Lonsdale Ave)	$8.481	$6.581	($1.900)	Budget revised in preparation for Substantial Completion.
Subtotal				**$7.331**	
Complete					
0013S	Bridge Group 13A - Rt 146 C-1	$7.112	$6.803	($0.309)	Revised for project closeout
0144E	Harbor Junction Bridge No. 131 (57E)	$6.941	$6.481	($0.460)	Revised for project closeout
0072Z	HSIP - Rt 1, S. County Median Guardrail	$2.854	$2.473	($0.381)	Revised for project closeout
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	$7.656	$7.296	($0.360)	Revised for project closeout
0153R	Memorial Blvd. & Francis Street Improvements	$2.635	$2.528	($0.107)	Revised for project closeout
0139H	Route 138 Improvements	$0.941	$0.944	$0.003	Revised for project closeout
0118A	Slatersville Stone Arch Bridge No. 273 (70C)	$13.459	$12.940	($0.519)	Revised for project closeout
0165V	Woodville Road Improvements	$4.387	$3.237	($1.150)	Revised for project closeout
Subtotal				**($3.283)**	
Total				**$29.702**	

Index of Projects by Municipality
Insert A

Index of Projects by Municipality

PTSID	Project Name	Type	Appendix
BARRINGTON			
0013U	Bridge Group 15A - East Bay	BRIDGE	A-21
0025Z	Intersection Safety Improvements 2019 C-2	TRAFFIC	A-45
0171D	Nayatt Rd (Rumstick Rd - Washington Rd)	PAVEMENT	A-27
0080D	Pedestrian and Intersection Safety Improvements - STC with Albion Beacon	TRAFFIC	A-9
2601U	SRTS - C-1A (Bar)	TRAFFIC	A-38
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
BRISTOL			
2602A	2019 Paver Placed Elastomeric Surface Treatment C-3	PAVEMENT	A-36
2601G	Bridge Group 44A - Silver Creek	BRIDGE	A-33
0071P	Metacom Avenue - HSIP	TRAFFIC	A-30
0080D	Pedestrian and Intersection Safety Improvements - STC with Albion Beacon	TRAFFIC	A-9
BURRILLVILLE			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-26
2601Z	2019 Rubberized Asphalt Chip Seal	PAVEMENT	A-36
2601C	2019 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-36
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-33
2601A	Bridge Group 43A - Mohegan	BRIDGE	A-40
0201A	Bridge Group 58B - Railroad Ave	BRIDGE	A-23
0076N	Route 107 1R Improvements	PAVEMENT	A-7
CENTRAL FALLS			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0004D	Broad St Regeneration	PAVEMENT	A-36
CHARLESTOWN			
0145B	Carolina Bridges (57F)	BRIDGE	A-1
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0072Z	HSIP - Rt 1, S. County Median Guardrail	TRAFFIC	A-29
0172N	Rt 1A, Old Post Rd Charlestown	PAVEMENT	A-43
COVENTRY			
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-15
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-26
2601D	2019 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-35
2602Z	2020 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-42
2603A	2020 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-42
0114W	Bridge Group 12A - Sandy Bottom	BRIDGE	A-32
0201B	Bridge Group 58E - Barbs Hill Rd	BRIDGE	A-23
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0025E	Coventry - Local Safety Improvements	TRAFFIC	A-19

PTSID	Project Name	Type	Appendix
0168H	Hope Valley Bridges (69D)	BRIDGE	A-11
0173H	Old Summit Rd & Susan Bowen Rd (Rt 117 - Rt 117)	PAVEMENT	A-37
0153N	Route 102 & Route 117 Improvements - Roundabout	TRAFFIC	A-9
0080E	STC Misc Improvements 2018	TRAFFIC	A-39
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
0026P	Trestle Trail Bridges - West	TAP/OTHER	A-28
CRANSTON			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-28
2603F	Bridge Group 32 – I-95	BRIDGE	A-40
2601D	2019 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-35
2601F	2019 Paver Placed Elastomeric Surface Treatment C-2	PAVEMENT	A-36
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-41
0013G	Bridge Group 09 - CRA, JOH	BRIDGE	A-21
2601E	Bridge Group 51A - Rt 37 C-2	BRIDGE	A-34
0194C	Bridge Group 59A - Park Ave RR	BRIDGE	A-24
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0025F	Cranston - Local Safety Improvements	TRAFFIC	A-19
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-43
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-44
0114T	I-295 Bridges Contract I	BRIDGE	A-12
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	OPERATING	A-15
0025N	Intersection Safety Improvements 2017 Statewide	TRAFFIC	A-29
0170B	Replacement of the Park Avenue Bridge No. 480 Superstructure	BRIDGE	A-24
0091S	Roadway Departure Mitigation - Systemic High Friction Surface Treatments-2018	TRAFFIC	A-30
0130E	Rt 2 - Reservoir Ave (Sockanosset Cross Rd - Rt 12)	PAVEMENT	A-27
0079B	Rt 5 - Lambert Lind Hwy C-1 (Mayfield Ave - I-95)	PAVEMENT	A-43
0162A	SRTS - C-1 (Cra, Epr)	TRAFFIC	A-31
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0055K	Statewide Resurfacing C-2, 2017**	PAVEMENT	A-7
CUMBERLAND			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-26
2601D	2019 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-35
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-33
0145Q	Bridge Group 48A - Howard Rd	BRIDGE	A-23
0014M	Bridge Group 62 - Manville Br	BRIDGE	A-34
0004D	Broad St Regeneration	PAVEMENT	A-36
0114S	Cumberland I-295 Corridor Bridges (37T - I)	BRIDGE	A-11
0025N	Intersection Safety Improvements 2017 Statewide	TRAFFIC	A-29
0073X	Intersection Safety Improvements to Rt 114 between Bear Hill Rd and I-295 Cumberland	TRAFFIC	A-29
0084G	Rubberized Asphalt Chip Seal 2016	OPERATING	A-5

PTSID	Project Name	Type	Appendix
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
0080E	STC Misc Improvements 2018	TRAFFIC	A-39
EAST GREENWICH			
0025K	2018 Intersection Safety Improvements - Statewide	TRAFFIC	A-28
0013F	Bridge Group 05 - EGR, EXE, WAR, WGR	BRIDGE	A-21
0013X	Bridge Group 18A - EGR, NAR, NKS	BRIDGE	A-40
0031Y	Bridge Group 18B - EGR, NKS	BRIDGE	A-33
0156D	Bridge Group 58A - Division St	BRIDGE	A-34
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0166H	Route 4 Improvements, C-2	PAVEMENT	A-17
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
EAST PROVIDENCE			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-28
0025K	2018 Intersection Safety Improvements - Statewide	TRAFFIC	A-28
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	OPERATING	A-25
2602A	2019 Paver Placed Elastomeric Surface Treatment C-3	PAVEMENT	A-36
0013U	Bridge Group 15A - East Bay	BRIDGE	A-21
0017B	Bridge Group 49 - Henderson	BRIDGE	A-41
2602U	Bridge Group 57T-10 - I-195 Washington North Ph. 2	BRIDGE	A-41
0143W	Horton Farm Bridge No. 472 (57M)	BRIDGE	A-11
0013M	I-195 Corridor Bridges (77)	BRIDGE	A-12
0025Z	Intersection Safety Improvements 2019 C-2	TRAFFIC	A-45
0171B	Newman Avenue Bridge No. 224 (57D)	BRIDGE	A-2
0143K	Pawtucket Avenue Bridge No. 471 (57B)	BRIDGE	A-2
0076R	Rt 44 - Taunton Ave (Rt 1A/114 - Mass S/L)	PAVEMENT	A-37
0131M	Salt Storage Facility - East Providence	OPERATING	A-35
0162A	SRTS - C-1 (Cra, Epr)	TRAFFIC	A-31
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
0009N	Washington Bridge North No. 700 (57A T - J)	BRIDGE	A-4
EXETER			
0105A	2018 Rubberized Asphalt Chip Seal C-2	OPERATING	A-26
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-41
0013F	Bridge Group 05 - EGR, EXE, WAR, WGR	BRIDGE	A-21
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-43
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0168E	Tefft Hill Trail Bridge No. 592 (67T - B)	BRIDGE	A-4
FOSTER			
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-15
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-26

PTSID	Project Name	Type	Appendix
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	BRIDGE	A-32
0015C	Bridge Group 16B - FOS, JOH, PVD, SCI	BRIDGE	A-32
0168H	Hope Valley Bridges (69D)	BRIDGE	A-11
0091U	HSIP - Intersection Safety - Route 6	TRAFFIC	A-44
0084H	Paver Placed Elastomeric Surface Treatment 2016	OPERATING	A-5
GLOCESTER			
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-15
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-26
2601C	2019 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-36
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	BRIDGE	A-32
0061K	Improvements to Rt 44/100 Intersection and Chepachet River Bridge Repair C-3E	TRAFFIC	A-20
0091S	Roadway Departure Mitigation - Systemic High Friction Surface Treatments-2018	TRAFFIC	A-30
0061A	Rt 44 - C-3B (RIDOT Maint Facility - W. Greenville Rd)	PAVEMENT	A-27
0084G	Rubberized Asphalt Chip Seal 2016	OPERATING	A-5
HOPKINTON			
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-15
0105A	2018 Rubberized Asphalt Chip Seal C-2	OPERATING	A-26
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-41
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0168H	Hope Valley Bridges (69D)	BRIDGE	A-11
0084G	Rubberized Asphalt Chip Seal 2016	OPERATING	A-5
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0055K	Statewide Resurfacing C-2, 2017**	PAVEMENT	A-7
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
0154A	Wood River & Holburton Bridges Nos. 261, 262 (58D)	BRIDGE	A-4
0114K	Wood River Valley Bridge No. 404, I-95 North & South (7T - A)	BRIDGE	A-14
0165V	Woodville Road Improvements	PAVEMENT	A-18
JAMESTOWN			
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-25
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
JOHNSTON			
0173U	1 R Improvements to Winsor Avenue	PAVEMENT	A-16
2602A	2019 Paver Placed Elastomeric Surface Treatment C-3	PAVEMENT	A-36
2602Z	2020 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-42
0013G	Bridge Group 09 - CRA, JOH	BRIDGE	A-21
0015C	Bridge Group 16B - FOS, JOH, PVD, SCI	BRIDGE	A-32
0016N	Bridge Group 35 - I-295	BRIDGE	A-40
0114V	Bridge Group 35T-8 - I-295 C-3	BRIDGE	A-22
0114U	I-295 Bridges Contract 2	BRIDGE	A-12
0025Z	Intersection Safety Improvements 2019 C-2	TRAFFIC	A-45

PTSID	Project Name	Type	Appendix
0011D	Intersection Safety Improvements Newport, Warwick, Johnston	TRAFFIC	A-20
0080D	Pedestrian and Intersection Safety Improvements - STC with Albion Beacon	TRAFFIC	A-9
0138B	Rt 6A - Hartford Ave C-2 (Rt 5 - Killingly St)	PAVEMENT	A-28
0014F	Simmonsville Bridge No. 326 (57C)	BRIDGE	A-13
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
0173Z	US Route 6 Hartford Ave	PAVEMENT	A-18
LINCOLN			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-28
0086Y	2017 Paver Placed Elastomeric Surface Treatment	OPERATING	A-15
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0025K	2018 Intersection Safety Improvements - Statewide	TRAFFIC	A-28
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-33
0016N	Bridge Group 35 - I-295	BRIDGE	A-40
0014Z	Bridge Group 62T-11 - Louisquisset Pk	BRIDGE	A-24
0166J	Mussey Brook Bridge No. 380 (56C)	BRIDGE	A-2
0165J	Railroad St (Manville Hill Rd - Rt 126)	PAVEMENT	A-27
0081W	Route 146 Improvements	PAVEMENT	A-17
0073T	Rt 146 Guide Signs - C-2	TRAFFIC	A-45
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
0080E	STC Misc Improvements 2018	TRAFFIC	A-39
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
LITTLE COMPTON			
0173C	Rt 115 Main St. (Rt 116 To Jackson Flat Rd.)	PAVEMENT	A-43
0173S	Snell Road Improvements	PAVEMENT	A-17
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
MIDDLETOWN			
0078V	ADA Improvements to Greene Lane	PAVEMENT	A-42
0011E	Aquidneck Avenue HSIP	TRAFFIC	A-29
0076Z	Aquidneck Avenue Improvements	TRAFFIC	A-29
0015A	Bridge Group 15B - Aquidneck Island	BRIDGE	A-22
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-44
0050A	Pell Bridge Ramps - Phase 1	PAVEMENT	A-37
0007F	Two Mile Corner Reconstruction	PAVEMENT	A-7
NARRAGANSETT			
0015A	Bridge Group 15B - Aquidneck Island	BRIDGE	A-22
0013X	Bridge Group 18A - EGR, NAR, NKS	BRIDGE	A-40
0080D	Pedestrian and Intersection Safety Improvements - STC with Albion Beacon	TRAFFIC	A-9
0162G	SRTS - C-2 (Nar)	TRAFFIC	A-39
NEW SHOREHAM			
0015A	Bridge Group 15B - Aquidneck Island	BRIDGE	A-22

PTSID	Project Name	Type	Appendix
NEWPORT			
0015A	Bridge Group 15B - Aquidneck Island	BRIDGE	A-22
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-44
0011D	Intersection Safety Improvements Newport, Warwick, Johnston	TRAFFIC	A-20
0050A	Pell Bridge Ramps - Phase 1	PAVEMENT	A-37
0050B	Pell Bridge Ramps - Phase 2	PAVEMENT	A-43
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
NORTH KINGSTOWN			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-28
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	OPERATING	A-25
0013X	Bridge Group 18A - EGR, NAR, NKS	BRIDGE	A-40
0031Y	Bridge Group 18B - EGR, NKS	BRIDGE	A-33
0015B	Bridge Group 46A - Lafayette Rd	BRIDGE	A-23
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-44
0166H	Route 4 Improvements, C-2	PAVEMENT	A-17
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
NORTH PROVIDENCE			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-33
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-44
0071V	Mineral Spring Avenue HSIP	TRAFFIC	A-9
0081W	Route 146 Improvements	PAVEMENT	A-17
0073T	Rt 146 Guide Signs - C-2	TRAFFIC	A-45
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
NORTH SMITHFIELD			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-25
2601Z	2019 Rubberized Asphalt Chip Seal	PAVEMENT	A-36
0021U	Blackstone Bikeway 8C	TAP/OTHER	A-18
0013S	Bridge Group 13A - Rt 146 C-1	BRIDGE	A-21
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-33
0114J	Bridge Group 38T-12 - Rt 146 Farnum Pk	BRIDGE	A-22
0145C	Bridge Group 53 - Union Village RR	BRIDGE	A-41
0183B	Central Street Bridge No. 449 (70B)	BRIDGE	A-1
0025Q	Roadway Departure Mitigation - Guardrail and Median Improvements to I-95 (Warwick) and Rt 14	TRAFFIC	A-30
0013L	Route 146 Corridor Bridges (38)	BRIDGE	A-13
0073S	Rt 146 Guide Signs - C-1 - North	TRAFFIC	A-30
0118A	Slatersville Stone Arch Bridge No. 273 (70C)	BRIDGE	A-3
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0055K	Statewide Resurfacing C-2, 2017**	PAVEMENT	A-7
0080E	STC Misc Improvements 2018	TRAFFIC	A-39

PTSID	Project Name	Type	Appendix
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
PAWTUCKET			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0013N	Bridge Group 03 - I-95	BRIDGE	A-32
0004D	Broad St Regeneration	PAVEMENT	A-36
0192J	High Friction Surface Treatment - I-95 Curves Pawtucket, Route 24, Route 37	TRAFFIC	A-38
0082D	I-95 (Charles St - Lonsdale Ave)	PAVEMENT	A-42
0114R	I-95 Corridor Bridge Nos. 56101, 56121, 56201, 56221 (3T - F)	BRIDGE	A-12
0082C	I-95 Resurfacing, C-2 (Pawtucket)	PAVEMENT	A-16
0081K	Pavement Preservation to Rt 1A (Newport Ave)	PAVEMENT	A-17
0143U	Pawtucket Area Bridges (53B)	BRIDGE	A-2
0016J	Pine Street Bridge No. 548 (31)	BRIDGE	A-13
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
PORTSMOUTH			
2603A	2020 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-42
0015A	Bridge Group 15B - Aquidneck Island	BRIDGE	A-22
0007C	East Main Road 1R Improvements	PAVEMENT	A-16
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-43
0031N	Old Sakonnet River Bridge Demolition (Superstructure)	BRIDGE	A-2
0132G	Portsmouth Maintenance Facility	OPERATING	A-5
0081R	Route 24 Improvements	PAVEMENT	A-17
0131L	Salt Storage Facility - Portsmouth	OPERATING	A-26
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0055K	Statewide Resurfacing C-2, 2017**	PAVEMENT	A-7
0080E	STC Misc Improvements 2018	TRAFFIC	A-39
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
PROVIDENCE			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-28
2603F	Bridge Group 32 – I-95	BRIDGE	A-40
0172C	1R Improvements to Smith Street	PAVEMENT	A-6
0025K	2018 Intersection Safety Improvements - Statewide	TRAFFIC	A-28
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	OPERATING	A-25
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-41
0021R	Blackstone River Bikeway - Segment 1A	TAP/OTHER	A-8
0013A	Bridge Group 01 - PVD	BRIDGE	A-32
0013P	Bridge Group 06 - PVD	BRIDGE	A-21
0013S	Bridge Group 13A - Rt 146 C-1	BRIDGE	A-21
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	BRIDGE	A-32
0015C	Bridge Group 16B - FOS, JOH, PVD, SCI	BRIDGE	A-32
0017E	Bridge Group 16T-13 - Woonasquatucket Br	BRIDGE	A-22
0017G	Bridge Group 38C - Geneva Pond	BRIDGE	A-22

PTSID	Project Name	Type	Appendix
0114X	Bridge Group 40A - Hawkins	BRIDGE	A-33
0015D	Bridge Group 40B - Bath St East	BRIDGE	A-33
0017B	Bridge Group 49 - Henderson	BRIDGE	A-41
2602U	Bridge Group 57T-10 - I-195 Washington North Ph. 2	BRIDGE	A-41
0167C	Bridge Group 75 - Rt 146 Louisquisset Pk Ramp	BRIDGE	A-24
0018B	Bridge Group 75T-5 - I-95 Viaduct NB	BRIDGE	A-41
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0144E	Harbor Junction Bridge No. 131 (57E)	BRIDGE	A-1
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-43
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-44
0153K	HSIP - Intersection Safety Improvements - 2020	TRAFFIC	A-44
0070I	HSIP - Signalization of Allens Ave. C-5	TRAFFIC	A-44
0013M	I-195 Corridor Bridges (77)	BRIDGE	A-12
0012Q	I-195 Relocation - C-17 - Waterfront Parks	PAVEMENT	A-26
0012T	I-195 Relocation - C-18 - Gano St	PAVEMENT	A-26
0082D	I-95 (Charles St - Lonsdale Ave)	PAVEMENT	A-42
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	OPERATING	A-15
0079G	I-95 Resurfacing (Elmwood Avenue to Eddy St)	PAVEMENT	A-6
0025N	Intersection Safety Improvements 2017 Statewide	TRAFFIC	A-29
0025Z	Intersection Safety Improvements 2019 C-2	TRAFFIC	A-45
9003E	Materials Lab - Quality Assurance	OPERATING	A-34
0153R	Memorial Blvd. & Francis Street Improvements	TRAFFIC	A-8
0114N	Oxford Street Bridge No. 653 (2T)	BRIDGE	A-13
0080D	Pedestrian and Intersection Safety Improvements - STC with Albion Beacon	TRAFFIC	A-9
0078U	Providence - Downtown Improvements, C-3	PAVEMENT	A-7
0012L	Providence Area Bridges Nos. 1080, 1082 (56B)	BRIDGE	A-3
0012R	Providence River Pedestrian Bridge	BRIDGE	A-3
0012N	Ramp EI Bridge No. 1083 (56A)	BRIDGE	A-3
0027B	Reconstruction of the Route 6/10 Interchange	BRIDGE	A-13
0081W	Route 146 Improvements	PAVEMENT	A-17
0073T	Rt 146 Guide Signs - C-2	TRAFFIC	A-45
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080H	STC - Allens Avenue at Terminal and Ernest	TRAFFIC	A-31
0080E	STC Misc Improvements 2018	TRAFFIC	A-39
0009N	Washington Bridge North No. 700 (57A T - J)	BRIDGE	A-4
RICHMOND			
0086Y	2017 Paver Placed Elastomeric Surface Treatment	OPERATING	A-15
0105A	2018 Rubberized Asphalt Chip Seal C-2	OPERATING	A-26
2601F	2019 Paver Placed Elastomeric Surface Treatment C-2	PAVEMENT	A-36
2601Z	2019 Rubberized Asphalt Chip Seal	PAVEMENT	A-36
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-41

PTSID	Project Name	Type	Appendix
2603A	2020 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-42
0170C	Baker Pines Bridge No. 593	BRIDGE	A-11
0143C	Bridge Group 54A - Kingston Rd Bridge	BRIDGE	A-34
0145B	Carolina Bridges (57F)	BRIDGE	A-1
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0168H	Hope Valley Bridges (69D)	BRIDGE	A-11
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-43
0153K	HSIP - Intersection Safety Improvements - 2020	TRAFFIC	A-44
0084H	Paver Placed Elastomeric Surface Treatment 2016	OPERATING	A-5
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0055K	Statewide Resurfacing C-2, 2017**	PAVEMENT	A-7
0168E	Tefft Hill Trail Bridge No. 592 (67T - B)	BRIDGE	A-4
0154A	Wood River & Holburton Bridges Nos. 261, 262 (58D)	BRIDGE	A-4
0114K	Wood River Valley Bridge No. 404, I-95 North & South (7T - A)	BRIDGE	A-14
0165V	Woodville Road Improvements	PAVEMENT	A-18
SCITUATE			
0173U	1 R Improvements to Winsor Avenue	PAVEMENT	A-16
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-15
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-25
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	OPERATING	A-25
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-26
0105A	2018 Rubberized Asphalt Chip Seal C-2	OPERATING	A-26
2601F	2019 Paver Placed Elastomeric Surface Treatment C-2	PAVEMENT	A-36
2601C	2019 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-36
2603A	2020 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-42
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	BRIDGE	A-32
0015C	Bridge Group 16B - FOS, JOH, PVD, SCI	BRIDGE	A-32
0173G	Central Pk & Battey Meetinghouse Rd	PAVEMENT	A-37
0079P	Danielson Pk (Rt 102 - West Greenville Rd)	PAVEMENT	A-42
0091U	HSIP - Intersection Safety - Route 6	TRAFFIC	A-44
0173K	Rockland Rd (Central Pk to Danielson Pk)	PAVEMENT	A-27
0153N	Route 102 & Route 117 Improvements - Roundabout	TRAFFIC	A-9
0081Y	Rt 6 - (Rt 102 - Rt 101)	PAVEMENT	A-38
0173Z	US Route 6 Hartford Ave	PAVEMENT	A-18
SMITHFIELD			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-28
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
2602A	2019 Paver Placed Elastomeric Surface Treatment C-3	PAVEMENT	A-36
2602Z	2020 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-42
0013R	Bridge Group 10 - I-295	BRIDGE	A-40
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	BRIDGE	A-32

PTSID	Project Name	Type	Appendix
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-33
0016N	Bridge Group 35 - I-295	BRIDGE	A-40
0153E	Capron Road Bridge No. 792 (70A)	BRIDGE	A-1
0025R	Intersection Safety Improvements to Rt 44 at Smithfield Crossings	TRAFFIC	A-30
0061A	Rt 44 - C-3B (RIDOT Maint Facility - W. Greenville Rd)	PAVEMENT	A-27
0162H	SRTS - C-3 (Smi, Wns)	TRAFFIC	A-39
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080E	STC Misc Improvements 2018	TRAFFIC	A-39
SOUTH KINGSTOWN			
0086Y	2017 Paver Placed Elastomeric Surface Treatment	OPERATING	A-15
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-15
0105A	2018 Rubberized Asphalt Chip Seal C-2	OPERATING	A-26
2601F	2019 Paver Placed Elastomeric Surface Treatment C-2	PAVEMENT	A-36
0165X	High Street & Kingstown Road Improvements	PAVEMENT	A-6
0166M	High Street/Kingstown Road Stormwater Mitigation	STORMWATER	A-18
0073Z	HSIP-Intersection Safety Improvements to Route 108 at Curtis Corner Rd	TRAFFIC	A-19
0081D	Improvements to US Route 1 (South Kingstown)	PAVEMENT	A-16
0055L	Old Tower Hill Rd (Rt 108 - Rt 1)	PAVEMENT	A-37
0139H	Route 138 Improvements	PAVEMENT	A-7
STATEWIDE			
0084C	2017 Crack Sealing Limited Access	OPERATING	A-14
0084B	2017 Crack Sealing North and East Regions	OPERATING	A-14
0084A	2017 Crack Sealing South and Central Regions	OPERATING	A-14
0105C	2018 Crack Sealing Limited Access	OPERATING	A-25
0105F	2018 Crack Sealing North and East Regions	OPERATING	A-25
0105B	2018 Crack Sealing South and Central Regions	OPERATING	A-25
0105H	2018 Crack Sealing South and Central Regions C-2	PAVEMENT	A-35
2602B	2019 Crack Sealing North and East Regions C-1	PAVEMENT	A-35
2602C	2019 Crack Sealing South and Central Regions C-1	PAVEMENT	A-35
0153P	Bridge End Treatments - HSIP	TRAFFIC	A-8
0084S	Crack Sealing - Limited Access	OPERATING	A-4
0084Z	Crack Sealing - North & East, 2016	OPERATING	A-4
0084Y	Crack Sealing - South & Central, 2016	OPERATING	A-5
0102J	East Bay/South, C-6 - STC	TRAFFIC	A-8
0025J	High Friction Surface Treatments 2016	TRAFFIC	A-19
2601Y	HSIP - Roadway Departure Mitigation - 2020	TRAFFIC	A-44
0006A	Rhodeworks Toll Facilities	TAP/OTHER	A-18
0091T	Roadway Departure Mitigation - Non-Freeway Roadside Improvements 2019 C-1	TRAFFIC	A-38
0116S	Statewide LED Retrofit Project	TRAFFIC	A-9
0073L	Statewide Pavement Striping - Central, 2016-2017	OPERATING	A-5
0073K	Statewide Pavement Striping - South, 2016-2017	OPERATING	A-6

PTSID	Project Name	Type	Appendix
0073J	Statewide Pavement Striping Eastbay 17-18	OPERATING	A-15
0025P	Statewide Road Diet 2017	TRAFFIC	A-20
0072K	Traffic Signal Optimization, C-2	TRAFFIC	A-9
0072J	Traffic Signal Optimization, C-3, 2016	TRAFFIC	A-20
TIVERTON			
0086Y	2017 Paver Placed Elastomeric Surface Treatment	OPERATING	A-15
0015A	Bridge Group 15B - Aquidneck Island	BRIDGE	A-22
0031N	Old Sakonnet River Bridge Demolition (Superstructure)	BRIDGE	A-2
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
WARREN			
0013U	Bridge Group 15A - East Bay	BRIDGE	A-21
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-44
0071P	Metacom Avenue - HSIP	TRAFFIC	A-30
0162D	SRTS - C-4 (Wrn)	TRAFFIC	A-45
WARWICK			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-28
0025K	2018 Intersection Safety Improvements - Statewide	TRAFFIC	A-28
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	OPERATING	A-25
0113U	Airport Connector & Route 2 Bridges (53C & 81B)	BRIDGE	A-1
0013F	Bridge Group 05 - EGR, EXE, WAR, WGR	BRIDGE	A-21
2601E	Bridge Group 51A - Rt 37 C-2	BRIDGE	A-34
0014D	Bridge Group 59B - Centerville Rd	BRIDGE	A-24
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0091K	Coronado Road Pedestrian Enhancements	TRAFFIC	A-8
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-43
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	OPERATING	A-15
0114P	I-95 North & South Bridges at Toll Gate Road Nos. 683, 684 (5T - C)	BRIDGE	A-12
0088A	I-95 Resurfacing (Rt 2 to Service Avenue)	PAVEMENT	A-16
0025N	Intersection Safety Improvements 2017 Statewide	TRAFFIC	A-29
0011D	Intersection Safety Improvements Newport, Warwick, Johnston	TRAFFIC	A-20
0080D	Pedestrian and Intersection Safety Improvements - STC with Albion Beacon	TRAFFIC	A-9
0025Q	Roadway Departure Mitigation - Guardrail and Median Improvements to I-95 (Warwick) and Rt 14	TRAFFIC	A-30
0166H	Route 4 Improvements, C-2	PAVEMENT	A-17
0079B	Rt 5 - Lambert Lind Hwy C-1 (Mayfield Ave - I-95)	PAVEMENT	A-43
0156C	South County Freeway Bridge No. 686 (52A)	BRIDGE	A-3
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0055K	Statewide Resurfacing C-2, 2017**	PAVEMENT	A-7
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
0080E	STC Misc Improvements 2018	TRAFFIC	A-39

PTSID	Project Name	Type	Appendix
0071T	Warwick - HSIP	TRAFFIC	A-10
WEST GREENWICH			
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-41
0013F	Bridge Group 05 - EGR, EXE, WAR, WGR	BRIDGE	A-21
0143A	Bridge Group 57K - Big River	BRIDGE	A-23
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-43
0153N	Route 102 & Route 117 Improvements - Roundabout	TRAFFIC	A-9
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
0168C	Victory Highway Bridge No. 589 (71)	BRIDGE	A-14
WEST WARWICK			
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-25
2602Z	2020 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-42
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-11
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-44
0080D	Pedestrian and Intersection Safety Improvements - STC with Albion Beacon	TRAFFIC	A-9
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-31
WESTERLY			
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-41
0072Z	HSIP - Rt 1, S. County Median Guardrail	TRAFFIC	A-29
0081J	Rt 78 (Rt 1 - Conn S/L)	PAVEMENT	A-38
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	OPERATING	A-6
2601H	STC Misc Improvements 2019	TRAFFIC	A-39
WOONSOCKET			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-15
0021U	Blackstone Bikeway 8C	TAP/OTHER	A-18
0021S	Blackstone River Bikeway - 8B-1	TAP/OTHER	A-28
0153T	Diamond Hill Road Improvements at Mendon Road	TRAFFIC	A-19
0162H	SRTS - C-3 (Smi, Wns)	TRAFFIC	A-39