FFY 26

Q1 OCT NOV DEC

Q2 JAN FEB MAR

Q3 APR MAY JUN

Q4 JUL AUG SEP

Rhode Island Department of Transportation

Projects and Schedules

Insert A

October 30, 2026

Insert A: Project Budgets and Schedule - Key

Budget: RIDOT publishes an updated budget estimating reasonable costs for the life of the project. **Initial** budget reflects the budget at the time the Design was completed, a bid was accepted and a Notice to Proceed (NTP) was provided to the Contractor. If Initial Budget is blank it is because the project is pre-NTP. **Projected** budget is the current budget at the close of the current quarter. **Difference** displays any variance (+/-) between the Initial Budget and the Projected Budget. Projects trending under budget will be highlighted in green, those trending over budget will be highlighted red.

Spent: Provides the actual values billed to the project to date.

Schedule: RIDOT publishes an updated schedule to identify key milestones for a project. **Advertise** is when the contract documents are complete and the project is advertised for bids. **Notice to Proceed (NTP)** is when the construction contract is awarded and work may commence (the date of the purchase order). **Site Active** estimates when construction activities will physically begin for the project. **Complete** identifies the point in time at which the project may be deemed substantially complete, and ready for use by the general public. Completed phases will be shown with full dates and shaded fields. **Status** identifies the current phase the project is in: Design, Advertise, In Construction, & Substantially Complete.

Central Bridge No. 018201 & Access Improvements to Route 114

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.203	NA	$0.158
Construction	$15.300	$15.956	$0.656	$15.460
Other	NA	$3.115	NA	$2.966
Contingency	$0.765	$0.000	($0.765)	$0.000
Total	NA	**$19.274**	**($0.109)**	**$18.584**

PTSID: 0153C TYPE: BRIDGE ☑ Legacy

Schedule:	Advertise	NTP	Complete
	29-May-13	29-Aug-13	06-Apr-17

Anticipated Completion at NTP:	30-Nov-17
# of months late:	-8
% Construction Change Order:	2%
Design as Percent of Construction:	NA
Other as Percent of Construction:	20%

Design: Includes costs for design contractor/consultant
Construction: Includes costs for construction contractor services
Other: Includes costs for right-of-way acquisitions, utility work, project oversight
Contingency: Budgeted value to be utilized to address unforeseen issues. Contingency value is a reflection of the risk remaining on the project.
Budget Contingency: At notice to proceed, budget contingency is typically set at 5% of low bid.
Schedule Contingency: At notice to proceed, schedule contingency is typically set at 10% of the contract duration. Deviations from this standard may occur due to winter shutdown. Winter shutdown typically takes place from December 15 from April 15 but is weather-dependent.
Total budget estimate to deliver the project.

Performance
Anticipated Completion at NTP: Identifies the substantial completion date which was established at the Notice to Proceed (NTP) phase
# of Months Late: Displays the difference between the Anticipated Completion at NTP with the current Schedule Complete date. Positive values indicate that the project is behind schedule and are highlighted in red; negative values indicate that the project is ahead of schedule and are highlighted in green.
% Construction Change Orders: Ratio of the value of approved change orders versus the original contract award value
Design as percent of Construction: Ratio of the budget values for Design versus Construction
Other as percent of Construction: Ratio of the budget values for Other costs for producing the project versus Construction.

PTSID: Project Tracking System Identification – A unique identifier in RIDOT's systems to track schedule, budget and asset related activities.
Type: Identifies the RIDOT Project Pipeline which sponsors the project (Bridge, Maintenance & Operations, Pavement, Storm water, TAP/Other, Traffic, & Transit)
Comingled Design: Historical financial information for Design costs were not tracked to the project level. As of 2015, all new Design contract costs are tracked to each individual project, and RIDOT has begun to track design costs to the project level for most Legacy projects going forward. Due to this inaccurate reporting, it is not possible to identify design costs at the project level for most legacy projects. For Legacy projects where design was comingled, initial total project costs are NA.
Design Build Contracts (DB) - Design build contract funding allocation appears as follows: Design consultants that generate the Advertising documents will be reflected in the Design line; the Contractor/Design team will be reflected as one total in the Construction line. Additionally, the time for a design-build contract to be awarded from advertisement to NTP is anticipated to take between 6-8 months.
Types of Bridge Work: **R – Reconstruction** – *Replacement* (replacement of an existing bridge with a new facility constructed in the same general traffic corridor) and *Rehabilitation* (major work required to restore the structural integrity of a bridge, including safety defects); **P – Preservation** - actions or strategies that prevent, delay, or reduce deterioration of bridges or bridge elements, includes *Repair* (fixing a specific element or localized area); **O – Other**: this category encompasses New Bridges built, or Bridges that were decommissioned and/or removed as the Department recognizes the need to account for all bridge work in RI.
Note: All dollar values are in millions and rounded to the nearest $100,000.00.
Note: When all projects within the Federal Fiscal Year are substantially complete, they will be removed from the report at the end of the current Federal Fiscal Year.

Color Coding: Additionally, certain key items are color coded throughout as indicators of performance, as described below:

On Time

Status	Color
On-Time	Green
0-6 months behind	Yellow
6-12 months behind	Red

On Budget

Status	Color
On-Budget	Green
Over Budget	Red

Change Orders

Range
0-5%
5-10%
10%+

*

Table of Contents

Project Level Reports

FFY 2021 Projects....A-1
FFY 2022 Projects....A-6
FFY 2023 Projects....A-12
FFY 2024 Projects....A-17
FFY 2025 Projects....A-22
FFY 2026 Projects....A-26
FFY 2027 Projects....A-30

Project Summary Lists

2021 Program....A-34
2022 Program....A-35
2023 Program....A-37
2024 Program....A-38
2025 Program....A-39
2026 Program....A-40
2027 Program....A-41

Changes from Last Quarter

Changes to Schedule this Quarter....A-42
Changes to Budget this Quarter....A-43

Index of Projects by Municipality

Index of Projects by Municipality....A-44

FFY 2021 PROJECTS
Insert A

FFY21
BRIDGE

Rt 146 Reconstruction

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$4.225	$4.190	($0.035)	$3.858
Construction	$167.400	$184.506	$17.106	$167.752
Other	$16.700	$23.642	$6.942	$20.760
Contingency	$8.500	$1.500	($7.000)	$0.000
Total	**$196.825**	**$213.837**	**$17.012**	**$192.370**

PTSID: 2603N TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Jul-21	18-Mar-22	Aug-26

Anticipated Completion at NTP:	31-Aug-26
# of months late:	0
% Construction Change Order:	10%
Design as Percent of Construction:	2%
Other as Percent of Construction:	13%

Bridge Group 32 – I-95

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$2.460	$2.460	$0.000	$2.771
Construction	$29.000	$29.000	$0.000	$28.418
Other	$4.330	$4.330	$0.000	$3.555
Contingency	$2.000	$2.000	$0.000	$0.000
Total	**$37.790**	**$37.790**	**$0.000**	**$34.743**

PTSID: 2603F TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	13-Nov-20	05-Feb-21	11-Aug-23

Anticipated Completion at NTP:	30-Nov-23
# of months late:	-4
% Construction Change Order:	-2%
Design as Percent of Construction:	8%
Other as Percent of Construction:	15%

Bridge Group 35 - I-295

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.874	$1.874	$0.000	$1.368
Construction	$9.182	$9.182	$0.000	$9.829
Other	$4.037	$4.037	$0.000	$3.291
Contingency	$0.684	$0.684	$0.000	$0.000
Total	**$15.777**	**$15.777**	**$0.000**	**$14.487**

PTSID: 0016N TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	18-Jun-21	07-Sep-21	16-Jul-24

Anticipated Completion at NTP:	31-Aug-24
# of months late:	-2
% Construction Change Order:	11%
Design as Percent of Construction:	20%
Other as Percent of Construction:	44%

Bridge Group 45C_H - Cottrell

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.876	$0.874	($0.002)	$0.874
Construction	$2.620	$2.558	($0.062)	$2.558
Other	$1.753	$1.102	($0.652)	$1.033
Contingency	$0.270	$0.000	($0.270)	$0.000
Total	**$5.519**	**$4.534**	**($0.986)**	**$4.465**

PTSID: 2602X TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	16-Jul-21	24-Sep-21	13-Oct-22

Anticipated Completion at NTP:	30-Apr-23
# of months late:	-7
% Construction Change Order:	-21%
Design as Percent of Construction:	34%
Other as Percent of Construction:	43%

Bridge Group 51B - Rt 37 C-3

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$3.515	$3.635	$0.120	$3.243
Construction	$65.333	$65.432	$0.099	$63.943
Other	$10.152	$11.433	$1.281	$9.057
Contingency	$6.000	$4.500	($1.500)	$0.000
Total	**$85.000**	**$85.000**	**$0.000**	**$76.243**

PTSID: 0013D TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	11-Aug-21	01-Apr-22	10-Dec-25

Anticipated Completion at NTP:	30-Jun-26
# of months late:	-7
% Construction Change Order:	1%
Design as Percent of Construction:	6%
Other as Percent of Construction:	17%

Bridge Group 57J - Browning Mill

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.428	$0.413	($0.015)	$0.413
Construction	$0.600	$0.508	($0.092)	$0.508
Other	$0.909	$0.706	($0.203)	$0.706
Contingency	$0.107	$0.000	($0.107)	$0.000
Total	**$2.044**	**$1.627**	**($0.417)**	**$1.627**

PTSID: 0201L TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	08-Jan-21	15-Mar-21	14-Oct-21

Anticipated Completion at NTP: 31-Dec-21
# of months late: -3
% Construction Change Order: -15%
Design as Percent of Construction: 81%
Other as Percent of Construction: 139%

Bridge Group 57T-10 - I-195 Washington North Phase 2 (Re-advertised)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$3.100	$3.100	$0.000	$3.168
Construction	$59.488	$59.488	$0.000	$37.415
Other	$9.510	$9.960	$0.450	$4.327
Contingency	$5.950	$5.500	($0.450)	$0.000
Total	**$78.048**	**$78.048**	**$0.000**	**$44.909**

PTSID: 2604M TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	17-Mar-21	01-Sep-21	11-Apr-24

Anticipated Completion at NTP: 31-Aug-26
# of months late: -29
% Construction Change Order: 0%
Design as Percent of Construction: 5%
Other as Percent of Construction: 17%

Bridge Group 59C - Reservoir Ave RR

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$2.078	$2.308	$0.230	$2.272
Construction	$7.889	$10.889	$3.000	$9.873
Other	$4.154	$6.884	$2.730	$6.597
Contingency	$0.400	$0.000	($0.400)	$0.000
Total	**$14.521**	**$20.081**	**$5.560**	**$18.742**

PTSID: 0014N TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	22-Dec-20	30-Mar-21	03-Oct-24

Anticipated Completion at NTP: 31-Dec-22
# of months late: 21
% Construction Change Order: 31%
Design as Percent of Construction: 21%
Other as Percent of Construction: 63%

Bridge Group 69E - Hunts Mills

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.997	$1.002	$0.005	$1.002
Construction	$5.511	$5.304	($0.208)	$5.304
Other	$2.020	$1.962	($0.058)	$1.962
Contingency	$0.280	$0.000	($0.280)	$0.000
Total	**$8.809**	**$8.267**	**($0.541)**	**$8.267**

PTSID: 0032B TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	13-Sep-21	18-Mar-22	16-Oct-23

Anticipated Completion at NTP: 31-Oct-23
# of months late: -1
% Construction Change Order: -4%
Design as Percent of Construction: 19%
Other as Percent of Construction: 37%

OPERATING

Salt Storage Facility - Pawtucket

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.130	$0.130	$0.000	$0.124
Construction	$1.860	$1.860	$0.000	$1.841
Other	$0.210	$0.210	$0.000	$0.245
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$2.275**	**$2.275**	**$0.000**	**$2.210**

PTSID: 0131N TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-May-21	19-Aug-21	31-Oct-22

Anticipated Completion at NTP: 30-Sep-22
# of months late: 1
% Construction Change Order: 0%
Design as Percent of Construction: 7%
Other as Percent of Construction: 11%

PAVEMENT

2021 Crack Sealing North, South, Central Regions C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.054	$0.054	$0.000	$0.054
Construction	$0.841	$0.825	($0.016)	$0.825
Other	$0.590	$0.302	($0.288)	$0.302
Contingency	$0.075	$0.000	($0.075)	$0.000
Total	**$1.560**	**$1.181**	**($0.379)**	**$1.181**

PTSID: 2604C TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	17-Mar-21	27-May-21	15-Sep-21

Anticipated Completion at NTP:	30-Nov-21
# of months late:	-3
% Construction Change Order:	-2%
Design as Percent of Construction:	7%
Other as Percent of Construction:	37%

2021 Paver Placed Surface Treatment C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.062	$0.060	($0.002)	$0.060
Construction	$1.934	$2.990	$1.056	$2.990
Other	$0.575	$0.841	$0.266	$0.791
Contingency	$0.100	$0.000	($0.100)	$0.000
Total	**$2.671**	**$3.891**	**$1.220**	**$3.841**

PTSID: 2604A TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	19-Mar-21	04-Jun-21	28-Oct-21

Anticipated Completion at NTP:	30-Nov-21
# of months late:	-1
% Construction Change Order:	55%
Design as Percent of Construction:	2%
Other as Percent of Construction:	28%

2021 Rubberized Asphalt Chip Seal C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.053	$0.053	$0.000	$0.053
Construction	$1.164	$1.042	($0.121)	$1.042
Other	$0.400	$0.239	($0.161)	$0.189
Contingency	$0.050	$0.000	($0.050)	$0.000
Total	**$1.667**	**$1.335**	**($0.332)**	**$1.284**

PTSID: 2604B TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	17-Mar-21	17-May-21	08-Apr-22

Anticipated Completion at NTP:	30-Jun-22
# of months late:	-3
% Construction Change Order:	-10%
Design as Percent of Construction:	5%
Other as Percent of Construction:	23%

Birch Swamp & Schoolhouse Rd (Market St - Long Ln)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.458	$0.458	$0.000	$0.356
Construction	$3.698	$3.727	$0.028	$3.118
Other	$1.543	$1.388	($0.155)	$1.116
Contingency	$0.300	$0.100	($0.200)	$0.000
Total	**$6.000**	**$5.673**	**($0.327)**	**$4.590**

PTSID: 0083R TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-May-21	26-Jul-21	14-Apr-23

Anticipated Completion at NTP:	31-May-23
# of months late:	-2
% Construction Change Order:	-2%
Design as Percent of Construction:	12%
Other as Percent of Construction:	37%

I-195 Relocation - C-19 - Parks/Bridge Completion

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.300	$0.280	($0.021)	$0.280
Construction	$0.500	$0.403	($0.097)	$0.403
Other	$0.644	$0.387	($0.257)	$0.387
Contingency	$0.075	$0.000	($0.075)	$0.000
Total	**$1.519**	**$1.069**	**($0.450)**	**$1.069**

PTSID: 0012X TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Apr-21	09-Jul-21	30-Nov-21

Anticipated Completion at NTP:	30-Jun-22
# of months late:	-7
% Construction Change Order:	-13%
Design as Percent of Construction:	69%
Other as Percent of Construction:	96%

I-95 SB High Speed Lane Resurfacing

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.035	$0.034	($0.002)	$0.033
Construction	$0.353	$0.212	($0.141)	$0.212
Other	$0.221	$0.227	$0.007	$0.227
Contingency	$0.035	$0.050	$0.015	$0.000
Total	**$0.644**	**$0.523**	**($0.121)**	**$0.473**

PTSID: 2604D TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	12-Dec-20	24-Mar-21	21-May-21

Anticipated Completion at NTP:	30-Jun-21
# of months late:	-1
% Construction Change Order:	-3%
Design as Percent of Construction:	16%
Other as Percent of Construction:	107%

Pell Bridge Ramps - Phase 2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$6.400	$7.600	$1.200	$6.805
Construction	$57.979	$84.979	$27.000	$67.095
Other	$8.200	$22.235	$14.035	$20.994
Contingency	$2.000	$2.000	$0.000	$0.000
Total	**$74.579**	**$116.814**	**$42.235**	**$94.894**

PTSID: 0050B TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Nov-20	01-Jun-21	31-Jul-24

Anticipated Completion at NTP:	31-Dec-24
# of months late:	-5
% Construction Change Order:	23%
Design as Percent of Construction:	9%
Other as Percent of Construction:	26%

STORMWATER

Rt 1 - Post Rd (NKS) - Drainage

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.169	$1.090	($0.079)	$1.090
Construction	$5.536	$4.975	($0.561)	$4.975
Other	$3.557	$2.170	($1.388)	$2.120
Contingency	$0.280	$0.000	($0.280)	$0.000
Total	**$10.542**	**$8.234**	**($2.308)**	**$8.184**

PTSID: 2601W TYPE: STORMWATER ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	27-Jan-21	12-Apr-21	30-Dec-22

Anticipated Completion at NTP:	31-May-23
# of months late:	-5
% Construction Change Order:	-10%
Design as Percent of Construction:	22%
Other as Percent of Construction:	44%

TRAFFIC

HSIP - Intersection Safety - Route 6 & 7

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.335	$0.308	($0.027)	$0.308
Construction	$2.547	$1.945	($0.602)	$1.945
Other	$1.688	$1.032	($0.656)	$1.032
Contingency	$0.060	$0.000	($0.060)	$0.000
Total	**$4.630**	**$3.285**	**($1.345)**	**$3.285**

PTSID: 0091U TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Dec-20	24-Mar-21	31-May-22

Anticipated Completion at NTP:	30-Sep-22
# of months late:	-4
% Construction Change Order:	-23%
Design as Percent of Construction:	16%
Other as Percent of Construction:	53%

HSIP - Intersection Safety - Rt 37 & Natick Ave

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.166	$0.027	($0.139)	$0.027
Construction	$2.019	$2.039	$0.020	$2.039
Other	$0.690	$0.934	$0.244	$0.918
Contingency	$0.125	$0.000	($0.125)	$0.000
Total	**$3.000**	**$3.000**	**$0.000**	**$2.984**

PTSID: 2604G TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	22-Oct-20	15-Jan-21	03-May-22

Anticipated Completion at NTP:	30-Sep-21
# of months late:	7
% Construction Change Order:	10%
Design as Percent of Construction:	1%
Other as Percent of Construction:	46%

HSIP - Roadway Departure Mitigation - 2021

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.125	$0.125	$0.000	$0.109
Construction	$0.900	$0.900	$0.000	$0.752
Other	$1.605	$1.605	$0.000	$0.326
Contingency	$0.250	$0.250	$0.000	$0.000
Total	**$2.880**	**$2.880**	**$0.000**	**$1.187**

PTSID: 2603S TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	19-Feb-21	23-Apr-21	29-Jun-22

Anticipated Completion at NTP:	31-Dec-21
# of months late:	6
% Construction Change Order:	-14%
Design as Percent of Construction:	14%
Other as Percent of Construction:	178%

Intersection Safety Improvements 2019 C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.540	$0.540	$0.000	$0.482
Construction	$4.615	$4.615	$0.000	$4.137
Other	$1.370	$1.370	$0.000	$1.518
Contingency	$0.240	$0.240	$0.000	$0.000
Total	**$6.765**	**$6.765**	**$0.000**	**$6.136**

PTSID: 0025Z TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Sep-21	29-Dec-21	18-Apr-23

Anticipated Completion at NTP:	31-May-23
# of months late:	-1
% Construction Change Order:	0%
Design as Percent of Construction:	12%
Other as Percent of Construction:	30%

Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.105	$0.105	$0.000	$0.039
Construction	$0.926	$0.926	$0.000	$0.853
Other	$1.100	$1.100	$0.000	$0.283
Contingency	$0.000	$0.000	$0.000	$0.000
Total	**$2.130**	**$2.130**	**$0.000**	**$1.175**

PTSID: 0011U TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Sep-21	15-Dec-21	31-Oct-22

Anticipated Completion at NTP:	31-Dec-22
# of months late:	-2
% Construction Change Order:	-63%
Design as Percent of Construction:	11%
Other as Percent of Construction:	119%

SRTS - C-4 (Wrn)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.786	$0.994	$0.208	$0.949
Construction	$3.746	$4.246	$0.500	$3.463
Other	$1.118	$2.293	$1.175	$1.908
Contingency	$0.200	$0.000	($0.200)	$0.000
Total	**$5.850**	**$7.533**	**$1.683**	**$6.321**

PTSID: 0162D TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	26-Feb-21	15-Dec-21	18-Dec-25

Anticipated Completion at NTP:	31-Aug-23
# of months late:	28
% Construction Change Order:	15%
Design as Percent of Construction:	23%
Other as Percent of Construction:	54%

FFY 2022 PROJECTS
Insert A

FFY22

BRIDGE

Barrington & Warren Bike Path Bridges

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.550	$1.425	($0.125)	$1.423
Construction	$17.987	$21.530	$3.543	$20.378
Other	$3.610	$3.032	($0.578)	$2.385
Contingency	$1.780	$0.000	($1.780)	$0.000
Total	**$24.927**	**$25.987**	**$1.060**	**$24.186**

PTSID: 0188A TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-Dec-21	01-Sep-22	18-Jun-26

Anticipated Completion at NTP:	30-Jun-26
# of months late:	0
% Construction Change Order:	12%
Design as Percent of Construction:	7%
Other as Percent of Construction:	14%

Bridge Group 13B - Rt 146 C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.569	$0.569	$0.000	$0.614
Construction	$3.186	$3.186	$0.000	$2.999
Other	$1.560	$1.560	$0.000	$1.158
Contingency	$0.185	$0.185	$0.000	$0.000
Total	**$5.500**	**$5.500**	**$0.000**	**$4.771**

PTSID: 0031Z TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	21-Feb-22	19-May-22	13-Nov-24

Anticipated Completion at NTP:	31-Dec-23
# of months late:	11
% Construction Change Order:	-6%
Design as Percent of Construction:	18%
Other as Percent of Construction:	49%

Bridge Group 14 - Rt 99

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$2.500	$2.500	$0.000	$1.552
Construction	$15.777	$15.777	$0.000	$15.053
Other	$3.779	$3.779	$0.000	$3.229
Contingency	$0.790	$0.790	$0.000	$0.000
Total	**$22.846**	**$22.846**	**$0.000**	**$19.834**

PTSID: 0013T TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-Aug-22	08-Dec-22	30-Jul-25

Anticipated Completion at NTP:	30-Nov-25
# of months late:	-4
% Construction Change Order:	4%
Design as Percent of Construction:	16%
Other as Percent of Construction:	24%

Bridge Group 33A - I-295 Providence St.

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.124	$1.124	$0.000	$1.024
Construction	$10.726	$10.726	$0.000	$9.981
Other	$3.632	$3.632	$0.000	$2.681
Contingency	$0.537	$0.537	$0.000	$0.000
Total	**$16.018**	**$16.018**	**$0.000**	**$13.686**

PTSID: 2603G TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	27-Jul-22	19-Oct-22	18-Dec-24

Anticipated Completion at NTP:	31-May-25
# of months late:	-5
% Construction Change Order:	-7%
Design as Percent of Construction:	10%
Other as Percent of Construction:	34%

Bridge Group 37 - I-295 Mendon

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.922	$0.922	$0.000	$0.953
Construction	$11.553	$11.553	$0.000	$10.707
Other	$4.545	$4.545	$0.000	$3.103
Contingency	$0.580	$0.580	$0.000	$0.000
Total	**$17.600**	**$17.600**	**$0.000**	**$14.763**

PTSID: 0016Q TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-May-22	03-Aug-22	02-Sep-25

Anticipated Completion at NTP:	31-May-25
# of months late:	3
% Construction Change Order:	5%
Design as Percent of Construction:	8%
Other as Percent of Construction:	39%

Bridge Group 39 - Rt 146

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$2.451	$2.748	$0.297	$2.713
Construction	$26.560	$36.020	$9.460	$27.491
Other	$5.327	$8.252	$2.924	$6.943
Contingency	$1.341	$0.000	($1.341)	$0.000
Total	**$35.679**	**$47.020**	**$11.341**	**$37.148**

PTSID: 0016R TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	04-Mar-22	06-May-22	23-Jul-26

Anticipated Completion at NTP:	31-Oct-24
# of months late:	21
% Construction Change Order:	33%
Design as Percent of Construction:	8%
Other as Percent of Construction:	23%

Bridge Group 42A

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.559	$0.539	($0.020)	$0.180
Construction	$2.943	$2.939	($0.003)	$2.709
Other	$2.834	$2.857	$0.023	$1.060
Contingency	$0.150	$0.150	$0.000	$0.000
Total	**$6.485**	**$6.485**	**$0.000**	**$3.949**

PTSID: 0016U TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Oct-21	20-Jan-22	17-Mar-23

Anticipated Completion at NTP:	31-Jul-23
# of months late:	-5
% Construction Change Order:	-7%
Design as Percent of Construction:	18%
Other as Percent of Construction:	97%

Bridge Group 45B_H - Kings Factory (Re-Advertised)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.500	$0.563	$0.063	$0.563
Construction	$4.180	$3.923	($0.257)	$3.923
Other	$1.895	$1.113	($0.782)	$1.113
Contingency	$0.220	$0.000	($0.220)	$0.000
Total	**$6.794**	**$5.599**	**($1.195)**	**$5.599**

PTSID: 2606B TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	19-Aug-22	19-Oct-22	15-Apr-24

Anticipated Completion at NTP:	31-Jul-24
# of months late:	-4
% Construction Change Order:	-1%
Design as Percent of Construction:	14%
Other as Percent of Construction:	28%

OPERATING

Salt Storage Facility - Newport

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.190	$0.190	$0.000	$0.180
Construction	$3.123	$3.123	$0.000	$3.220
Other	$0.570	$0.570	$0.000	$0.284
Contingency	$0.100	$0.100	$0.000	$0.000
Total	**$3.983**	**$3.983**	**$0.000**	**$3.683**

PTSID: 0131P TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Jun-22	09-Sep-22	22-Sep-23

Anticipated Completion at NTP:	30-Jun-24
# of months late:	-9
% Construction Change Order:	3%
Design as Percent of Construction:	6%
Other as Percent of Construction:	18%

PAVEMENT

2022 Crack Sealing C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.060	$0.051	($0.009)	$0.051
Construction	$1.307	$1.298	($0.009)	$1.298
Other	$0.643	$0.326	($0.317)	$0.276
Contingency	$0.050	$0.000	($0.050)	$0.000
Total	**$2.060**	**$1.676**	**($0.384)**	**$1.626**

PTSID: 2605C TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	04-Feb-22	09-Sep-22	23-Jun-23

Anticipated Completion at NTP:	30-Nov-22
# of months late:	7
% Construction Change Order:	-1%
Design as Percent of Construction:	4%
Other as Percent of Construction:	25%

2022 Paver Placed Surface Treatment C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.066	$0.064	($0.002)	$0.063
Construction	$2.156	$3.153	$0.997	$3.153
Other	$0.770	$0.633	($0.137)	$0.633
Contingency	$0.100	$0.000	($0.100)	$0.000
Total	**$3.091**	**$3.849**	**$0.758**	**$3.849**

PTSID: 2605A TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	11-Feb-22	18-Apr-22	29-Oct-22

Anticipated Completion at NTP:	30-Nov-22
# of months late:	-1
% Construction Change Order:	0%
Design as Percent of Construction:	2%
Other as Percent of Construction:	20%

2022 Rubberized Asphalt Chip Seal C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.054	$0.054	$0.000	$0.054
Construction	$1.499	$1.500	$0.001	$1.500
Other	$0.430	$0.303	($0.127)	$0.243
Contingency	$0.075	$0.000	($0.075)	$0.000
Total	**$2.057**	**$1.856**	**($0.201)**	**$1.796**

PTSID: 2605B TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	04-Feb-22	18-Apr-22	21-Apr-23

Anticipated Completion at NTP:	30-Jun-23
# of months late:	-2
% Construction Change Order:	0%
Design as Percent of Construction:	4%
Other as Percent of Construction:	20%

Airport Connector & Rt 1/1A Post Rd.

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.595	$0.595	$0.000	$0.636
Construction	$8.467	$8.467	$0.000	$6.626
Other	$3.370	$3.370	$0.000	$2.666
Contingency	$0.520	$0.520	$0.000	$0.000
Total	**$12.952**	**$12.952**	**$0.000**	**$9.928**

PTSID: 0074Q TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	24-Feb-22	13-May-22	13-Nov-24

Anticipated Completion at NTP:	31-Oct-23
# of months late:	13
% Construction Change Order:	15%
Design as Percent of Construction:	7%
Other as Percent of Construction:	40%

Boston Neck Rd & South County Tr

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.831	$0.631	($0.199)	$0.631
Construction	$20.469	$16.343	($4.125)	$16.343
Other	$4.735	$2.927	($1.809)	$2.927
Contingency	$1.003	$0.000	($1.003)	$0.000
Total	**$27.037**	**$19.901**	**($7.136)**	**$19.901**

PTSID: 0082S TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	13-May-22	13-Jul-22	15-Nov-23

Anticipated Completion at NTP:	30-Jun-24
# of months late:	-8
% Construction Change Order:	-14%
Design as Percent of Construction:	4%
Other as Percent of Construction:	18%

East Shore Expwy & Wampanoag Tr

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.389	$0.389	$0.000	$0.374
Construction	$7.981	$7.981	$0.000	$6.853
Other	$2.250	$2.250	$0.000	$1.731
Contingency	$0.400	$0.400	$0.000	$0.000
Total	**$11.019**	**$11.019**	**$0.000**	**$8.958**

PTSID: 0082N TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	16-Nov-21	01-Mar-22	18-Nov-22

Anticipated Completion at NTP:	30-Apr-23
# of months late:	-5
% Construction Change Order:	-14%
Design as Percent of Construction:	5%
Other as Percent of Construction:	28%

I-95 (Connecticut S/L to Baker Pine Rd.)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.450	$0.309	($0.142)	$0.308
Construction	$14.575	$11.814	($2.761)	$11.814
Other	$3.467	$1.516	($1.951)	$1.466
Contingency	$0.760	$0.000	($0.760)	$0.000
Total	**$19.251**	**$13.638**	**($5.613)**	**$13.588**

PTSID: 2604S TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	09-Sep-22	04-Nov-22	13-Oct-23

Anticipated Completion at NTP:	31-Dec-23
# of months late:	-3
% Construction Change Order:	-19%
Design as Percent of Construction:	3%
Other as Percent of Construction:	13%

Interstate Resurfacing (I-95 and I-295)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.713	$0.713	$0.000	$0.610
Construction	$29.345	$29.345	$0.000	$27.155
Other	$5.310	$5.310	$0.000	$2.087
Contingency	$1.393	$1.393	$0.000	$0.000
Total	**$36.761**	**$36.761**	**$0.000**	**$29.853**

PTSID: 2605G TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	03-Jun-22	27-Jul-22	20-Nov-23

Anticipated Completion at NTP:	30-Jun-24
# of months late:	-7
% Construction Change Order:	3%
Design as Percent of Construction:	2%
Other as Percent of Construction:	18%

Rt 138A - Aquidneck Ave (E Main Rd - Green End Ave)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.816	$0.816	$0.000	$0.838
Construction	$4.981	$4.981	$0.000	$4.614
Other	$2.864	$2.864	$0.000	$1.999
Contingency	$0.251	$0.251	$0.000	$0.000
Total	**$8.911**	**$8.911**	**$0.000**	**$7.452**

PTSID: 0082U TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	16-Dec-21	18-Mar-22	24-Jul-24

Anticipated Completion at NTP:	31-Aug-23
# of months late:	11
% Construction Change Order:	-3%
Design as Percent of Construction:	16%
Other as Percent of Construction:	57%

Statewide Resurfacing

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.294	$0.292	($0.002)	$0.292
Construction	$2.449	$2.037	($0.412)	$2.037
Other	$1.087	$0.297	($0.790)	$0.247
Contingency	$0.170	$0.000	($0.170)	$0.000
Total	**$4.000**	**$2.626**	**($1.374)**	**$2.576**

PTSID: 2605V TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Apr-22	30-Jun-22	04-Dec-22

Anticipated Completion at NTP:	31-May-23
# of months late:	-6
% Construction Change Order:	-17%
Design as Percent of Construction:	14%
Other as Percent of Construction:	15%

US-6, RI-94, Reynolds Rd, & East Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.317	$0.314	($0.003)	$0.314
Construction	$11.274	$10.215	($1.059)	$10.215
Other	$1.378	$1.438	$0.059	$1.389
Contingency	$0.570	$0.000	($0.570)	$0.000
Total	**$13.540**	**$11.966**	**($1.573)**	**$11.917**

PTSID: 2605U TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	24-May-22	12-Jul-22	30-Jun-23

Anticipated Completion at NTP:	30-Jun-23
# of months late:	0
% Construction Change Order:	-10%
Design as Percent of Construction:	3%
Other as Percent of Construction:	14%

TRAFFIC

HSIP - High Risk Rural Roads Improvements 2021

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.151	$0.152	$0.001	$0.152
Construction	$1.979	$1.595	($0.384)	$1.595
Other	$1.015	$0.712	($0.303)	$0.712
Contingency	$0.200	$0.000	($0.200)	$0.000
Total	**$3.345**	**$2.459**	**($0.887)**	**$2.459**

PTSID: 2604N TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	18-Feb-22	18-Apr-22	28-Apr-23

Anticipated Completion at NTP:	31-Jul-23
# of months late:	-3
% Construction Change Order:	-21%
Design as Percent of Construction:	10%
Other as Percent of Construction:	45%

HSIP - Intersection & Crosswalk - East-South - 2022

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.407	$0.383	($0.024)	$0.383
Construction	$1.165	$1.563	$0.398	$1.563
Other	$1.302	$0.797	($0.506)	$0.797
Contingency	$0.341	$0.000	($0.341)	$0.000
Total	**$3.215**	**$2.743**	**($0.473)**	**$2.743**

PTSID: 2604P TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Jul-22	19-Oct-22	17-Nov-23

Anticipated Completion at NTP:	31-May-24
# of months late:	-7
% Construction Change Order:	13%
Design as Percent of Construction:	25%
Other as Percent of Construction:	51%

HSIP - Intersection & Crosswalk Improvements East Bay - 2021

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.377	$0.376	$0.000	$0.376
Construction	$2.399	$2.633	$0.235	$2.633
Other	$1.105	$0.921	($0.184)	$0.921
Contingency	$0.120	$0.000	($0.120)	$0.000
Total	**$4.000**	**$3.930**	**($0.070)**	**$3.930**

PTSID: 2603U TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-Jan-22	18-Apr-22	30-Jul-23

Anticipated Completion at NTP:	30-Jun-23
# of months late:	1
% Construction Change Order:	11%
Design as Percent of Construction:	14%
Other as Percent of Construction:	35%

HSIP - Intersection & Crosswalks Central-South - 2022

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.446	$0.433	($0.013)	$0.433
Construction	$2.783	$2.769	($0.014)	$2.774
Other	$2.135	$1.396	($0.739)	$1.347
Contingency	$0.140	$0.000	($0.140)	$0.000
Total	**$5.504**	**$4.598**	**($0.906)**	**$4.553**

PTSID: 2603T TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	17-Nov-21	15-Feb-22	12-May-23

Anticipated Completion at NTP:	31-Jul-23
# of months late:	-3
% Construction Change Order:	0%
Design as Percent of Construction:	16%
Other as Percent of Construction:	50%

Rt 146 Guide Signs - C-2 (Re-advertised)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.035	$0.035	$0.000	$0.618
Construction	$5.875	$5.875	$0.000	$4.993
Other	$1.014	$1.014	$0.000	$1.215
Contingency	$0.195	$0.195	$0.000	$0.000
Total	**$7.119**	**$7.119**	**$0.000**	**$6.825**

PTSID: 2604R TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	22-Oct-21	21-Jan-22	27-Feb-25

Anticipated Completion at NTP:	30-Jun-24
# of months late:	8
% Construction Change Order:	-6%
Design as Percent of Construction:	1%
Other as Percent of Construction:	17%

Statewide Congested Corridor Upgrades

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.170	$0.170	$0.000	$0.102
Construction	$1.770	$1.770	$0.000	$1.556
Other	$1.275	$1.275	$0.000	$1.106
Contingency	$0.150	$0.150	$0.000	$0.000
Total	**$3.365**	**$3.365**	**$0.000**	**$2.763**

PTSID: 2605X TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Sep-22	06-Feb-23	08-Apr-25

Anticipated Completion at NTP:	31-Jul-24
# of months late:	8
% Construction Change Order:	8%
Design as Percent of Construction:	10%
Other as Percent of Construction:	72%

TRANSIT

Pawtucket/Central Falls Transit Center Parking Lot

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.369	$0.369	$0.000	$0.213
Construction	$4.378	$6.878	$2.500	$6.684
Other	$4.239	$3.407	($0.832)	$3.301
Contingency	$0.466	$0.000	($0.466)	$0.000
Total	**$9.452**	**$10.655**	**$1.202**	**$10.198**

PTSID: 9009B TYPE: TRANSIT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	01-Mar-22	01-Jun-22	23-Jan-23

Anticipated Completion at NTP:	31-Mar-23
# of months late:	-2
% Construction Change Order:	133%
Design as Percent of Construction:	5%
Other as Percent of Construction:	50%

Providence Station Improvements SOGR

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$2.500	$6.300	$3.800	$5.688
Construction	$20.707	$20.707	$0.000	$0.436
Other	$1.793	$2.662	$0.869	$14.355
Contingency	$0.000	$0.000	$0.000	$0.000
Total	**$25.000**	**$29.669**	**$4.669**	**$20.478**

PTSID: 9005V TYPE: TRANSIT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Mar-22	10-Jun-22	Mar-27

Anticipated Completion at NTP:	31-Dec-22
# of months late:	52
% Construction Change Order:	0%
Design as Percent of Construction:	30%
Other as Percent of Construction:	13%

FFY 2023 PROJECTS
Insert A

FFY23
BRIDGE

Bridge Group 13E - West River

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.044	$1.044	$0.000	$0.960
Construction	$5.928	$5.928	$0.000	$5.492
Other	$3.200	$3.200	$0.000	$1.544
Contingency	$0.300	$0.300	$0.000	$0.000
Total	**$10.471**	**$10.471**	**$0.000**	**$7.996**

PTSID: 2605F TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	19-Jun-23	23-Aug-23	28-May-25

Anticipated Completion at NTP:	31-Oct-25
# of months late:	-5
% Construction Change Order:	-7%
Design as Percent of Construction:	18%
Other as Percent of Construction:	54%

Bridge Group 17B - BUR

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.898	$1.898	$0.000	$2.093
Construction	$12.441	$12.441	$0.000	$12.578
Other	$3.754	$3.754	$0.000	$1.995
Contingency	$0.700	$0.700	$0.000	$0.000
Total	**$18.793**	**$18.793**	**$0.000**	**$16.666**

PTSID: 2601R TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	03-Feb-23	23-May-23	13-Aug-26

Anticipated Completion at NTP:	30-Jun-26
# of months late:	1
% Construction Change Order:	16%
Design as Percent of Construction:	15%
Other as Percent of Construction:	30%

Bridge Group 17D – BUR

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.063	$1.063	$0.000	$1.057
Construction	$8.696	$8.696	$0.000	$8.578
Other	$2.187	$2.187	$0.000	$1.438
Contingency	$0.700	$0.700	$0.000	$0.000
Total	**$12.646**	**$12.646**	**$0.000**	**$11.072**

PTSID: 2606V TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	07-Jul-23	26-Sep-23	15-Nov-24

Anticipated Completion at NTP:	30-Jun-25
# of months late:	-8
% Construction Change Order:	0%
Design as Percent of Construction:	12%
Other as Percent of Construction:	25%

Bridge Preservation Program 2022 C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.450	$0.450	$0.000	$0.320
Construction	$4.657	$4.657	$0.000	$4.120
Other	$1.194	$1.194	$0.000	$1.042
Contingency	$0.500	$0.500	$0.000	$0.000
Total	**$6.801**	**$6.801**	**$0.000**	**$5.483**

PTSID: 1500B TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	14-Dec-22	27-Feb-23	12-Mar-25

Anticipated Completion at NTP:	31-May-24
# of months late:	10
% Construction Change Order:	-3%
Design as Percent of Construction:	10%
Other as Percent of Construction:	26%

Corridor - Tower Hill Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.901	$1.901	$0.000	$1.949
Construction	$27.983	$27.983	$0.000	$24.484
Other	$4.611	$4.611	$0.000	$4.952
Contingency	$1.400	$1.400	$0.000	$0.000
Total	**$35.896**	**$35.896**	**$0.000**	**$31.385**

PTSID: 0016H TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	22-Aug-23	16-Nov-23	25-Aug-25

Anticipated Completion at NTP:	31-May-26
# of months late:	-9
% Construction Change Order:	-12%
Design as Percent of Construction:	7%
Other as Percent of Construction:	16%

PAVEMENT

2023 Crack Sealing C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.065	$0.057	($0.008)	$0.057
Construction	$1.474	$1.414	($0.060)	$1.414
Other	$0.595	$0.155	($0.441)	$0.155
Contingency	$0.058	$0.000	($0.058)	$0.000
Total	**$2.193**	**$1.626**	**($0.567)**	**$1.626**

PTSID: 2606Q TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	13-Mar-23	25-May-23	01-Sep-23

Anticipated Completion at NTP:	30-Nov-23
# of months late:	-3
% Construction Change Order:	-4%
Design as Percent of Construction:	4%
Other as Percent of Construction:	11%

2023 Paver Placed Elastomeric Surface Treatment C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.075	$0.075	$0.000	$0.069
Construction	$6.689	$6.689	$0.000	$5.265
Other	$1.174	$1.174	$0.000	$0.681
Contingency	$0.250	$0.250	$0.000	$0.000
Total	**$8.187**	**$8.187**	**$0.000**	**$6.014**

PTSID: 2606N TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	24-Feb-23	25-May-23	15-Jan-24

Anticipated Completion at NTP:	30-Nov-23
# of months late:	2
% Construction Change Order:	-21%
Design as Percent of Construction:	1%
Other as Percent of Construction:	18%

2023 Rubberized Asphalt Chip Seal C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.070	$0.060	($0.010)	$0.060
Construction	$1.251	$1.104	($0.147)	$1.104
Other	$0.494	$0.234	($0.260)	$0.234
Contingency	$0.052	$0.000	($0.052)	$0.000
Total	**$1.867**	**$1.399**	**($0.468)**	**$1.399**

PTSID: 2606P TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	13-Mar-23	30-May-23	22-Apr-24

Anticipated Completion at NTP:	30-Jun-24
# of months late:	-2
% Construction Change Order:	-12%
Design as Percent of Construction:	5%
Other as Percent of Construction:	21%

Pavement Improvements - BAR, EPR, WRN

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.950	$0.950	$0.000	$1.090
Construction	$15.083	$15.083	$0.000	$14.371
Other	$3.065	$3.065	$0.000	$3.379
Contingency	$1.207	$1.207	$0.000	$0.000
Total	**$20.304**	**$20.304**	**$0.000**	**$18.839**

PTSID: 2605R TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-Aug-23	27-Feb-24	05-Dec-25

Anticipated Completion at NTP:	31-Oct-25
# of months late:	1
% Construction Change Order:	8%
Design as Percent of Construction:	6%
Other as Percent of Construction:	20%

Pavement Improvements - CHA, WES

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.795	$0.645	($0.151)	$0.645
Construction	$16.900	$16.210	($0.690)	$16.210
Other	$3.232	$2.867	($0.364)	$2.867
Contingency	$1.700	$0.000	($1.700)	$0.000
Total	**$22.627**	**$19.722**	**($2.905)**	**$19.722**

PTSID: 2605P TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	23-Jun-23	23-Aug-23	07-Dec-24

Anticipated Completion at NTP:	30-Jun-25
# of months late:	-7
% Construction Change Order:	-1%
Design as Percent of Construction:	4%
Other as Percent of Construction:	18%

Pavement Improvements - CUM

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.953	$0.953	$0.000	$0.824
Construction	$9.169	$9.169	$0.000	$8.228
Other	$4.030	$4.030	$0.000	$3.143
Contingency	$0.460	$0.460	$0.000	$0.000
Total	**$14.613**	**$14.613**	**$0.000**	**$12.195**

PTSID: 2605Q TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	27-Sep-23	18-Dec-23	13-Aug-26

Anticipated Completion at NTP:	30-Nov-25
# of months late:	9
% Construction Change Order:	12%
Design as Percent of Construction:	10%
Other as Percent of Construction:	44%

Pavement Improvements - Mendon Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.515	$0.515	$0.000	$0.527
Construction	$4.498	$4.498	$0.000	$3.455
Other	$2.768	$2.768	$0.000	$1.346
Contingency	$0.500	$0.500	$0.000	$0.000
Total	**$8.280**	**$8.280**	**$0.000**	**$5.328**

PTSID: 2606U TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-May-23	21-Aug-23	27-Nov-24

Anticipated Completion at NTP:	31-Dec-24
# of months late:	-1
% Construction Change Order:	-3%
Design as Percent of Construction:	11%
Other as Percent of Construction:	62%

Pavement Improvements - Putnam Pike & Reservoir Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.334	$0.334	$0.000	$0.245
Construction	$3.972	$3.972	$0.000	$3.267
Other	$1.930	$1.930	$0.000	$0.661
Contingency	$0.199	$0.199	$0.000	$0.000
Total	**$6.435**	**$6.435**	**$0.000**	**$4.172**

PTSID: 2605N TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	18-Aug-23	16-Nov-23	05-Sep-24

Anticipated Completion at NTP:	31-May-25
# of months late:	-9
% Construction Change Order:	-18%
Design as Percent of Construction:	8%
Other as Percent of Construction:	49%

Pavement Improvements - WAR C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.252	$1.252	$0.000	$1.304
Construction	$6.153	$6.153	$0.000	$5.238
Other	$3.490	$3.490	$0.000	$2.396
Contingency	$0.400	$0.400	$0.000	$0.000
Total	**$11.296**	**$11.296**	**$0.000**	**$8.938**

PTSID: 2604X TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	25-Sep-23	19-Dec-23	22-Dec-25

Anticipated Completion at NTP:	31-Oct-25
# of months late:	2
% Construction Change Order:	-2%
Design as Percent of Construction:	20%
Other as Percent of Construction:	57%

TAP

Airport Connector Landscaping

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.140	$1.140	$0.000	$0.741
Construction	$7.003	$7.003	$0.000	$6.482
Other	$1.835	$1.835	$0.000	$0.638
Contingency	$0.350	$0.350	$0.000	$0.000
Total	**$10.328**	**$10.328**	**$0.000**	**$7.862**

PTSID: 2606L TYPE: TAP ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	08-Mar-23	02-Jun-23	31-May-24

Anticipated Completion at NTP:	30-Jun-24
# of months late:	-1
% Construction Change Order:	9%
Design as Percent of Construction:	16%
Other as Percent of Construction:	26%

Washington Secondary Bike Path Resurfacing

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.760	$0.760	$0.000	$0.651
Construction	$7.587	$7.587	$0.000	$7.190
Other	$2.361	$2.361	$0.000	$0.876
Contingency	$0.379	$0.379	$0.000	$0.000
Total	**$11.086**	**$11.086**	**$0.000**	**$8.716**

PTSID: 0026Q TYPE: TAP ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Sep-23	21-Dec-23	14-Dec-24

Anticipated Completion at NTP:	31-Oct-25
# of months late:	-11
% Construction Change Order:	-5%
Design as Percent of Construction:	10%
Other as Percent of Construction:	31%

TRAFFIC

HSIP - Intersection & Crosswalk - 2023

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.475	$0.475	$0.000	$0.507
Construction	$2.981	$2.981	$0.000	$2.194
Other	$1.820	$1.820	$0.000	$1.277
Contingency	$0.400	$0.400	$0.000	$0.000
Total	**$5.676**	**$5.676**	**$0.000**	**$3.977**

PTSID: 2605Y TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	23-Jun-23	22-Aug-23	10-Oct-24

Anticipated Completion at NTP:	31-Oct-24
# of months late:	-1
% Construction Change Order:	-23%
Design as Percent of Construction:	16%
Other as Percent of Construction:	61%

HSIP - Intersection & Crosswalks North-Central – 2022 (Re-advertised)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.525	$0.525	$0.000	$0.432
Construction	$3.499	$3.499	$0.000	$3.171
Other	$2.057	$2.057	$0.000	$0.909
Contingency	$0.225	$0.225	$0.000	$0.000
Total	**$6.306**	**$6.306**	**$0.000**	**$4.512**

PTSID: 2606R TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-Oct-22	06-Feb-23	23-May-24

Anticipated Completion at NTP:	31-Jul-24
# of months late:	-2
% Construction Change Order:	-12%
Design as Percent of Construction:	15%
Other as Percent of Construction:	59%

Pawtucket Bridge Lighting and Bridge Strike Detection Systems

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.753	$0.427	($0.327)	$0.426
Construction	$3.163	$3.185	$0.022	$3.185
Other	$1.438	$0.503	($0.935)	$0.503
Contingency	$0.160	$0.000	($0.160)	$0.000
Total	**$5.514**	**$4.115**	**($1.400)**	**$4.114**

PTSID: 2605W TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Oct-22	26-Jan-23	01-Dec-23

Anticipated Completion at NTP:	30-Jun-24
# of months late:	-7
% Construction Change Order:	12%
Design as Percent of Construction:	13%
Other as Percent of Construction:	16%

Rt 138 & Rt 112 Roundabout

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.642	$0.642	$0.000	$0.578
Construction	$3.566	$3.566	$0.000	$3.335
Other	$2.123	$2.123	$0.000	$1.859
Contingency	$0.180	$0.180	$0.000	$0.000
Total	**$6.511**	**$6.511**	**$0.000**	**$5.772**

PTSID: 0102R TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Nov-22	08-Feb-23	24-Oct-24

Anticipated Completion at NTP:	31-May-25
# of months late:	-7
% Construction Change Order:	-7%
Design as Percent of Construction:	18%
Other as Percent of Construction:	60%

Statewide Systemic Safety Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.215	$0.215	$0.000	$0.000
Construction	$4.779	$4.779	$0.000	$3.934
Other	$1.380	$1.380	$0.000	$1.143
Contingency	$0.240	$0.240	$0.000	$0.000
Total	**$6.614**	**$6.614**	**$0.000**	**$5.078**

PTSID: 2606A TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	07-Oct-22	16-Dec-22	29-Mar-25

Anticipated Completion at NTP:	30-Jun-24
# of months late:	9
% Construction Change Order:	1%
Design as Percent of Construction:	4%
Other as Percent of Construction:	29%

FFY 2024 PROJECTS
Insert A

FFY24

BRIDGE

Bridge Group 02 - Foster

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.749	$1.749	$0.000	$1.745
Construction	$9.181	$9.181	$0.000	$7.672
Other	$2.058	$2.058	$0.000	$2.270
Contingency	$0.450	$0.450	$0.000	$0.000
Total	**$13.438**	**$13.438**	**$0.000**	**$11.686**

PTSID: 2605M TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	24-May-24	26-Jul-24	01-Sep-26

Anticipated Completion at NTP:	30-Sep-27
# of months late:	-13
% Construction Change Order:	1%
Design as Percent of Construction:	19%
Other as Percent of Construction:	22%

Bridge Group 04_R - I-95/RT 10

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$14.951	$14.951	$0.000	$13.705
Construction	$625.087	$630.494	$5.407	$197.003
Other	$76.800	$76.800	$0.000	$9.970
Contingency	$62.509	$57.102	($5.407)	$0.000
Total	**$779.347**	**$779.347**	**$0.000**	**$220.678**

PTSID: 2603M TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	08-Jan-24	31-Jul-24	Jun-31

Anticipated Completion at NTP:	30-Jun-31
# of months late:	0
% Construction Change Order:	1%
Design as Percent of Construction:	2%
Other as Percent of Construction:	12%

Bridge Group 17A - I-295

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$3.520	$3.390	($0.130)	$3.168
Construction	$49.333	$50.365	$1.032	$32.501
Other	$5.668	$5.798	$0.130	$2.517
Contingency	$4.940	$3.908	($1.032)	$0.000
Total	**$63.461**	**$63.461**	**$0.000**	**$38.185**

PTSID: 2608E TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	01-Dec-23	30-May-24	Jul-27

Anticipated Completion at NTP:	30-Sep-26
# of months late:	10
% Construction Change Order:	2%
Design as Percent of Construction:	7%
Other as Percent of Construction:	12%

Bridge Group 17C - Newell and Sneech

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.418	$1.418	$0.000	$1.219
Construction	$5.306	$5.306	$0.000	$4.331
Other	$3.587	$3.587	$0.000	$1.385
Contingency	$0.270	$0.270	$0.000	$0.000
Total	**$10.581**	**$10.581**	**$0.000**	**$6.935**

PTSID: 2602D TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Aug-24	11-Dec-24	18-May-26

Anticipated Completion at NTP:	31-Aug-26
# of months late:	-4
% Construction Change Order:	1%
Design as Percent of Construction:	27%
Other as Percent of Construction:	68%

Bridge Group 18C_R - Frenchtown

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$3.026	$2.026	($1.000)	$1.568
Construction	$54.828	$55.156	$0.328	$37.851
Other	$13.430	$14.102	$0.672	$6.470
Contingency	$5.490	$5.490	$0.000	$0.000
Total	**$76.773**	**$76.773**	**$0.000**	**$45.889**

PTSID: 2608R TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	17-Apr-24	23-Oct-24	Jun-27

Anticipated Completion at NTP:	30-Jun-27
# of months late:	0
% Construction Change Order:	1%
Design as Percent of Construction:	4%
Other as Percent of Construction:	26%

Bridge Group 42C - Greene Bridges

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.623	$1.623	$0.000	$1.371
Construction	$8.125	$8.125	$0.000	$5.625
Other	$2.842	$2.842	$0.000	$1.569
Contingency	$0.406	$0.406	$0.000	$0.000
Total	**$12.996**	**$12.996**	**$0.000**	**$8.565**

PTSID: 2601P TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	27-Sep-24	14-Jan-25	May-27

Anticipated Completion at NTP:	31-May-27
# of months late:	0
% Construction Change Order:	1%
Design as Percent of Construction:	20%
Other as Percent of Construction:	35%

Bridge Group 46_R - Lafayette RR

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.420	$0.420	$0.000	$0.408
Construction	$3.134	$3.134	$0.000	$2.463
Other	$3.279	$3.279	$0.000	$1.065
Contingency	$0.367	$0.367	$0.000	$0.000
Total	**$7.200**	**$7.200**	**$0.000**	**$3.936**

PTSID: 2606K TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Mar-24	05-Jun-24	05-Aug-25

Anticipated Completion at NTP:	30-Sep-26
# of months late:	-14
% Construction Change Order:	-21%
Design as Percent of Construction:	13%
Other as Percent of Construction:	105%

Bridge Group 51C - Rt 37 C-4

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$3.690	$3.384	($0.306)	$2.637
Construction	$115.596	$115.596	$0.000	$40.138
Other	$11.963	$14.769	$2.806	$5.816
Contingency	$11.560	$9.060	($2.500)	$0.000
Total	**$142.809**	**$142.809**	**$0.000**	**$48.591**

PTSID: 2607J TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Feb-24	21-Aug-24	Jun-28

Anticipated Completion at NTP:	30-Jun-28
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	3%
Other as Percent of Construction:	13%

Bridge Group 95 - Rt 4/95 & Rt 403 Ramps

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$5.160	$5.160	$0.000	$4.294
Construction	$107.321	$107.321	$0.000	$36.325
Other	$21.658	$21.658	$0.000	$4.522
Contingency	$10.732	$10.732	$0.000	$0.000
Total	**$144.871**	**$144.871**	**$0.000**	**$45.141**

PTSID: 0048I TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-May-24	23-Dec-24	Oct-27

Anticipated Completion at NTP:	31-May-29
# of months late:	-19
% Construction Change Order:	1%
Design as Percent of Construction:	5%
Other as Percent of Construction:	20%

Bridge Group 97 - Warwick Corridor

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$3.673	$2.773	($0.900)	$2.158
Construction	$79.862	$79.862	$0.000	$63.605
Other	$10.845	$11.745	$0.900	$7.509
Contingency	$7.990	$7.990	$0.000	$0.000
Total	**$102.370**	**$102.370**	**$0.000**	**$73.272**

PTSID: 2604Y TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	06-Oct-23	28-Mar-24	Sep-27

Anticipated Completion at NTP:	30-Sep-27
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	3%
Other as Percent of Construction:	15%

Washington Bridge North #700 Demolition

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.589	$2.423	$0.834	$1.531
Construction	$87.187	$91.689	$4.502	$86.939
Other	$4.180	$3.721	($0.459)	$3.426
Contingency	$4.878	$0.000	($4.878)	$0.000
Total	**$97.834**	**$97.834**	**$0.000**	**$91.897**

PTSID: 2608T TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	26-Apr-24	15-Jul-24	03-Dec-25

Anticipated Completion at NTP: 31-Dec-25
# of months late: -1
% Construction Change Order: 88%
Design as Percent of Construction: 3%
Other as Percent of Construction: 4%

OPERATING

2024 Crack Sealing C-1 (Re-Advertised)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.056	$0.047	($0.009)	$0.047
Construction	$1.486	$1.472	($0.013)	$1.472
Other	$0.598	$0.089	($0.509)	$0.089
Contingency	$0.050	$0.000	($0.050)	$0.000
Total	**$2.190**	**$1.609**	**($0.581)**	**$1.609**

PTSID: 2608W TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	19-Apr-24	17-Jun-24	05-Sep-24

Anticipated Completion at NTP: 30-Nov-24
# of months late: -3
% Construction Change Order: 0%
Design as Percent of Construction: 3%
Other as Percent of Construction: 6%

2024 Paver Placed Elastomeric Surface Treatment C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.125	$0.125	$0.000	$0.072
Construction	$8.260	$8.260	$0.000	$7.426
Other	$1.300	$1.300	$0.000	$0.795
Contingency	$1.413	$1.413	$0.000	$0.000
Total	**$11.098**	**$11.098**	**$0.000**	**$8.292**

PTSID: 2607A TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	22-Feb-24	16-Apr-24	09-Oct-24

Anticipated Completion at NTP: 30-Nov-24
# of months late: -2
% Construction Change Order: -5%
Design as Percent of Construction: 2%
Other as Percent of Construction: 16%

2024 Rubberized Asphalt Chip Seal - C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.090	$0.090	$0.000	$0.053
Construction	$1.575	$1.575	$0.000	$1.354
Other	$0.560	$0.560	$0.000	$0.259
Contingency	$0.079	$0.079	$0.000	$0.000
Total	**$2.303**	**$2.303**	**$0.000**	**$1.666**

PTSID: 2607B TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	26-Feb-24	09-May-24	19-Nov-24

Anticipated Completion at NTP: 31-Aug-25
# of months late: -10
% Construction Change Order: -14%
Design as Percent of Construction: 6%
Other as Percent of Construction: 36%

PAVEMENT

Corridor – Route 7

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.205	$1.205	$0.000	$1.077
Construction	$13.753	$13.753	$0.000	$12.642
Other	$4.224	$4.224	$0.000	$3.384
Contingency	$0.688	$0.688	$0.000	$0.000
Total	**$19.870**	**$19.870**	**$0.000**	**$17.103**

PTSID: 2605S TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	24-Oct-23	31-Jan-24	12-Sep-25

Anticipated Completion at NTP: 31-Oct-25
# of months late: -2
% Construction Change Order: 3%
Design as Percent of Construction: 9%
Other as Percent of Construction: 31%

Pavement Improvements - East Main Rd (Re-Advertised)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.808	$1.808	$0.000	$1.490
Construction	$5.875	$5.875	$0.000	$4.824
Other	$3.272	$3.272	$0.000	$1.446
Contingency	$0.650	$0.650	$0.000	$0.000
Total	**$11.605**	**$11.605**	**$0.000**	**$7.759**

PTSID: 2608X TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	20-May-24	18-Jul-24	12-Dec-25

Anticipated Completion at NTP:	31-Jul-26
# of months late:	-8
% Construction Change Order:	0%
Design as Percent of Construction:	31%
Other as Percent of Construction:	56%

Pavement Improvements - JAM (Resiliency)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.296	$0.220	($0.076)	$0.220
Construction	$0.749	$0.762	$0.013	$0.762
Other	$0.468	$0.253	($0.216)	$0.203
Contingency	$0.040	$0.000	($0.040)	$0.000
Total	**$1.553**	**$1.234**	**($0.318)**	**$1.184**

PTSID: 2606Z TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-Jan-24	29-Apr-24	07-Aug-24

Anticipated Completion at NTP:	31-Oct-24
# of months late:	-3
% Construction Change Order:	2%
Design as Percent of Construction:	29%
Other as Percent of Construction:	33%

Pavement Improvements - LCM, TIV

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.233	$1.233	$0.000	$0.942
Construction	$15.425	$15.425	$0.000	$13.419
Other	$3.354	$3.354	$0.000	$1.924
Contingency	$2.069	$2.069	$0.000	$0.000
Total	**$22.081**	**$22.081**	**$0.000**	**$16.285**

PTSID: 2606H TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Mar-24	30-May-24	29-May-25

Anticipated Completion at NTP:	31-Jul-25
# of months late:	-2
% Construction Change Order:	-4%
Design as Percent of Construction:	8%
Other as Percent of Construction:	22%

Pavement Improvements - Rt 4

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.355	$0.355	$0.000	$0.341
Construction	$9.353	$9.353	$0.000	$7.843
Other	$2.235	$2.235	$0.000	$1.195
Contingency	$0.500	$0.500	$0.000	$0.000
Total	**$12.443**	**$12.443**	**$0.000**	**$9.379**

PTSID: 2608F TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	08-Mar-24	20-May-24	08-Nov-24

Anticipated Completion at NTP:	31-May-25
# of months late:	-7
% Construction Change Order:	-15%
Design as Percent of Construction:	4%
Other as Percent of Construction:	24%

Pavement Improvements - School St

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.551	$0.551	$0.000	$0.471
Construction	$6.723	$6.723	$0.000	$3.280
Other	$3.727	$3.727	$0.000	$1.507
Contingency	$0.340	$0.340	$0.000	$0.000
Total	**$11.341**	**$11.341**	**$0.000**	**$5.258**

PTSID: 0076M TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	27-Sep-24	07-Jan-25	Nov-26

Anticipated Completion at NTP:	30-Nov-26
# of months late:	0
% Construction Change Order:	2%
Design as Percent of Construction:	8%
Other as Percent of Construction:	55%

TRAFFIC

HSIP - Intersection & Crosswalk - 2024

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.735	$0.735	$0.000	$0.648
Construction	$1.875	$1.875	$0.000	$1.781
Other	$1.950	$1.950	$0.000	$1.095
Contingency	$0.130	$0.130	$0.000	$0.000
Total	**$4.690**	**$4.690**	**$0.000**	**$3.524**

PTSID: 2606W TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Aug-24	28-Oct-24	12-Nov-25

Anticipated Completion at NTP:	31-Aug-26
# of months late:	-10
% Construction Change Order:	2%
Design as Percent of Construction:	39%
Other as Percent of Construction:	104%

HSIP - Roadway Departure - 2024 C-1 (Re-advertised)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.634	$0.634	$0.000	$0.584
Construction	$7.618	$7.618	$0.000	$7.713
Other	$3.800	$3.800	$0.000	$1.147
Contingency	$0.385	$0.385	$0.000	$0.000
Total	**$12.437**	**$12.437**	**$0.000**	**$9.444**

PTSID: 2608Z TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	15-May-24	19-Aug-24	14-Nov-25

Anticipated Completion at NTP:	30-Apr-26
# of months late:	-6
% Construction Change Order:	12%
Design as Percent of Construction:	8%
Other as Percent of Construction:	50%

Statewide Congested Corridor Upgrades 2024-2025

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.285	$0.285	$0.000	$0.231
Construction	$2.406	$2.406	$0.000	$1.477
Other	$1.709	$1.709	$0.000	$0.564
Contingency	$0.150	$0.150	$0.000	$0.000
Total	**$4.550**	**$4.550**	**$0.000**	**$2.272**

PTSID: 2607S TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	21-Jun-24	24-Sep-24	31-Oct-25

Anticipated Completion at NTP:	30-Nov-25
# of months late:	-1
% Construction Change Order:	3%
Design as Percent of Construction:	12%
Other as Percent of Construction:	71%

FFY 2025 PROJECTS
Insert A

FFY25
BRIDGE

Bridge Group 08 - I-295 WAR, WST

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$4.519	$4.519	$0.000	$3.352
Construction	$56.982	$56.982	$0.000	$8.263
Other	$12.164	$12.164	$0.000	$0.987
Contingency	$2.935	$2.935	$0.000	$0.000
Total	**$76.600**	**$76.600**	**$0.000**	**$12.603**

PTSID: 2607F TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-Jul-25	28-Oct-25	Jun-28

Anticipated Completion at NTP:	30-Jun-28
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	8%
Other as Percent of Construction:	21%

Bridge Group 26C - Woonsocket Blackstone River West

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.512	$1.512	$0.000	$1.080
Construction	$13.334	$13.334	$0.000	$0.799
Other	$3.587	$3.587	$0.000	$0.526
Contingency	$0.667	$0.667	$0.000	$0.000
Total	**$19.099**	**$19.099**	**$0.000**	**$2.405**

PTSID: 2607E TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Sep-25	26-Mar-26	Jun-29

Anticipated Completion at NTP:	30-Jun-29
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	11%
Other as Percent of Construction:	27%

Bridge Group 44_H - Nonquit (Re-Advertised)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.326	$1.326	$0.000	$1.170
Construction	$3.539	$3.539	$0.000	$2.928
Other	$2.754	$2.754	$0.000	$1.044
Contingency	$0.258	$0.258	$0.000	$0.000
Total	**$7.876**	**$7.876**	**$0.000**	**$5.142**

PTSID: 2609Q TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Apr-25	17-Jul-25	14-Jul-26

Anticipated Completion at NTP:	30-Sep-26
# of months late:	-3
% Construction Change Order:	1%
Design as Percent of Construction:	37%
Other as Percent of Construction:	78%

Bridge Group 76 - I-Way Preservation

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.983	$1.984	$0.001	$1.592
Construction	$12.295	$23.072	$10.777	$7.960
Other	$5.077	$4.882	($0.195)	$1.155
Contingency	$0.620	$0.000	($0.620)	$0.000
Total	**$19.975**	**$29.938**	**$9.963**	**$10.706**

PTSID: 2604U TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-Mar-25	09-Jul-25	Sep-27

Anticipated Completion at NTP:	30-Sep-27
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	9%
Other as Percent of Construction:	21%

Corridor – Rt 138, Kingstown Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$3.723	$3.723	$0.000	$1.952
Construction	$56.462	$56.462	$0.000	$10.543
Other	$16.500	$16.500	$0.000	$0.954
Contingency	$5.650	$5.650	$0.000	$0.000
Total	**$82.335**	**$82.335**	**$0.000**	**$13.449**

PTSID: 0139C TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	25-Jul-25	05-Jan-26	Apr-29

Anticipated Completion at NTP:	30-Apr-29
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	7%
Other as Percent of Construction:	29%

Corridor - Woonsocket

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$2.411	$2.411	$0.000	$2.086
Construction	$14.957	$14.957	$0.000	$1.660
Other	$4.579	$4.579	$0.000	$1.125
Contingency	$0.750	$0.750	$0.000	$0.000
Total	**$22.698**	**$22.698**	**$0.000**	**$4.871**

PTSID: 2607D TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Aug-25	03-Dec-25	Jul-28

Anticipated Completion at NTP:	31-Jul-28
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	16%
Other as Percent of Construction:	31%

Washington Bridge North #700 Replacement

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$6.300	$6.300	$0.000	$3.105
Construction	$339.579	$339.579	$0.000	$78.869
Other	$48.041	$48.041	$0.000	$8.409
Contingency	$33.960	$33.960	$0.000	$0.000
Total	**$427.880**	**$427.880**	**$0.000**	**$90.383**

PTSID: 2608S TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	18-Dec-24	25-Jun-25	Jun-29

Anticipated Completion at NTP:	30-Jun-29
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	2%
Other as Percent of Construction:	14%

OPERATING

2025 - 2026 Crack Sealing C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.135	$0.135	$0.000	$0.095
Construction	$5.955	$5.955	$0.000	$3.205
Other	$1.326	$1.326	$0.000	$0.311
Contingency	$0.320	$0.320	$0.000	$0.000
Total	**$7.736**	**$7.736**	**$0.000**	**$3.611**

PTSID: 2608N TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	25-Apr-25	28-Jul-25	27-Jul-26

Anticipated Completion at NTP:	31-May-27
# of months late:	-10
% Construction Change Order:	0%
Design as Percent of Construction:	2%
Other as Percent of Construction:	22%

2025 - 2026 Paver Placed Elastomeric Surface Treatment C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.275	$0.275	$0.000	$0.213
Construction	$13.274	$13.274	$0.000	$5.505
Other	$2.761	$2.761	$0.000	$0.752
Contingency	$0.690	$0.690	$0.000	$0.000
Total	**$17.000**	**$17.000**	**$0.000**	**$6.470**

PTSID: 2608L TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Mar-25	10-Jun-25	May-27

Anticipated Completion at NTP:	31-May-27
# of months late:	0
% Construction Change Order:	5%
Design as Percent of Construction:	2%
Other as Percent of Construction:	21%

Salt Storage Facility - Clayville & Johnston

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.435	$0.435	$0.000	$0.376
Construction	$5.432	$5.432	$0.000	$4.460
Other	$1.120	$1.120	$0.000	$0.723
Contingency	$0.280	$0.280	$0.000	$0.000
Total	**$7.267**	**$7.267**	**$0.000**	**$5.559**

PTSID: 0131S TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	19-Nov-24	30-Jan-25	Jul-26

Anticipated Completion at NTP:	31-Jul-26
# of months late:	0
% Construction Change Order:	1%
Design as Percent of Construction:	8%
Other as Percent of Construction:	21%

OTHER

RI Welcome Center Well System Upgrade (Re-advertised)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.206	$0.206	$0.000	$0.009
Construction	$2.570	$2.570	$0.000	$1.914
Other	$1.110	$1.110	$0.000	$0.518
Contingency	$0.257	$0.257	$0.000	$0.000
Total	**$4.143**	**$4.143**	**$0.000**	**$2.441**

PTSID: 9002F TYPE: OTHER ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	07-Mar-25	20-Jun-25	Dec-26

Anticipated Completion at NTP:	31-Dec-26
# of months late:	0
% Construction Change Order:	37%
Design as Percent of Construction:	8%
Other as Percent of Construction:	43%

PAVEMENT

Pavement Improvements - West Main & Sprague

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.689	$1.689	$0.000	$1.162
Construction	$11.348	$11.348	$0.000	$1.566
Other	$7.437	$7.437	$0.000	$1.046
Contingency	$1.135	$1.135	$0.000	$0.000
Total	**$21.609**	**$21.609**	**$0.000**	**$3.774**

PTSID: 0131K TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Jul-25	09-Oct-25	May-28

Anticipated Completion at NTP:	31-May-28
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	15%
Other as Percent of Construction:	66%

Pavement Improvements - WRN

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.700	$0.700	$0.000	$0.699
Construction	$7.692	$7.692	$0.000	$1.213
Other	$3.465	$3.465	$0.000	$0.851
Contingency	$0.390	$0.390	$0.000	$0.000
Total	**$12.246**	**$12.246**	**$0.000**	**$2.763**

PTSID: 2607Z TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Aug-25	24-Nov-25	Jun-28

Anticipated Completion at NTP:	30-Jun-28
# of months late:	0
% Construction Change Order:	1%
Design as Percent of Construction:	9%
Other as Percent of Construction:	45%

Post Rd & West Main St Curb & Sidewalk

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.802	$1.802	$0.000	$1.508
Construction	$14.119	$14.119	$0.000	$2.131
Other	$10.103	$10.103	$0.000	$1.132
Contingency	$0.710	$0.710	$0.000	$0.000
Total	**$26.734**	**$26.734**	**$0.000**	**$4.770**

PTSID: 0055H TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	25-Sep-25	03-Dec-25	Nov-27

Anticipated Completion at NTP:	30-Nov-27
# of months late:	0
% Construction Change Order:	1%
Design as Percent of Construction:	13%
Other as Percent of Construction:	72%

TRAFFIC

2024 DMS Replacement Project

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.027	$0.027	$0.000	$0.000
Construction	$2.986	$2.986	$0.000	$2.465
Other	$1.534	$1.534	$0.000	$0.446
Contingency	$0.150	$0.150	$0.000	$0.000
Total	**$4.697**	**$4.697**	**$0.000**	**$2.911**

PTSID: 2608G TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Mar-25	17-Jun-25	30-Jun-26

Anticipated Completion at NTP:	30-Nov-26
# of months late:	-5
% Construction Change Order:	0%
Design as Percent of Construction:	1%
Other as Percent of Construction:	51%

2025-2026 Statewide Pavement Striping - East Bay & North

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.200	$0.200	$0.000	$0.097
Construction	$4.400	$4.400	$0.000	$3.163
Other	$2.680	$2.680	$0.000	$0.755
Contingency	$0.220	$0.220	$0.000	$0.000
Total	**$7.500**	**$7.500**	**$0.000**	**$4.014**

PTSID: 0116Z TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Apr-25	09-Jun-25	Jun-27

Anticipated Completion at NTP: 30-Jun-27
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction: 5%
Other as Percent of Construction: 61%

HSIP - Intersection & Crosswalk - 2025

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.640	$0.640	$0.000	$0.537
Construction	$2.025	$2.025	$0.000	$0.387
Other	$1.881	$1.881	$0.000	$0.590
Contingency	$0.102	$0.102	$0.000	$0.000
Total	**$4.648**	**$4.648**	**$0.000**	**$1.514**

PTSID: 2607V TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Jul-25	09-Oct-25	May-27

Anticipated Completion at NTP: 31-May-27
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction: 32%
Other as Percent of Construction: 93%

HSIP - Wickford Roundabout

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.075	$0.075	$0.000	$0.037
Construction	$1.175	$1.175	$0.000	$1.018
Other	$1.130	$1.130	$0.000	$0.362
Contingency	$0.118	$0.118	$0.000	$0.000
Total	**$2.498**	**$2.498**	**$0.000**	**$1.416**

PTSID: 2609P TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-Mar-25	27-Jun-25	05-Nov-25

Anticipated Completion at NTP: 30-Nov-25
# of months late: -1
% Construction Change Order: 0%
Design as Percent of Construction: 6%
Other as Percent of Construction: 96%

Statewide Hardware Replacement 2026-2028

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.165	$0.165	$0.000	$0.148
Construction	$11.996	$11.996	$0.000	$3.937
Other	$3.535	$3.535	$0.000	$0.461
Contingency	$1.200	$1.200	$0.000	$0.000
Total	**$16.896**	**$16.896**	**$0.000**	**$4.546**

PTSID: 7006R TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	27-Aug-25	10-Nov-25	Apr-29

Anticipated Completion at NTP: 30-Apr-29
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction: 1%
Other as Percent of Construction: 29%

TRANSIT

Kingston Station Parking Lot

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.330	$0.330	$0.000	$0.275
Construction	$1.239	$1.239	$0.000	$0.332
Other	$1.418	$1.418	$0.000	$0.431
Contingency	$0.070	$0.070	$0.000	$0.000
Total	**$3.057**	**$3.057**	**$0.000**	**$1.038**

PTSID: 2607T TYPE: TRANSIT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Aug-25	24-Nov-25	Jul-27

Anticipated Completion at NTP: 31-Jul-27
# of months late: 0
% Construction Change Order: 3%
Design as Percent of Construction: 27%
Other as Percent of Construction: 114%

FFY 2026 PROJECTS
Insert A

FFY26

BRIDGE

2025 General Bridge Repairs C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.569	$0.569	$0.000	$0.304
Construction	$1.649	$1.649	$0.000	$1.118
Other	$0.983	$0.983	$0.000	$0.229
Contingency	$0.082	$0.082	$0.000	$0.000
Total	**$3.283**	**$3.283**	**$0.000**	**$1.652**

PTSID: 1500N TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-Dec-25	17-Mar-26	03-Sep-26

Anticipated Completion at NTP:	31-Aug-27
# of months late:	-12
% Construction Change Order:	2%
Design as Percent of Construction:	35%
Other as Percent of Construction:	60%

2026 Statewide Steel Repairs

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$0.000
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.000
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$0.000**

PTSID: 2610Q TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Sep-26	Dec-26	May-28

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	16%
Other as Percent of Construction:	48%

Bridge Group 15F - Barrington

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.968	$0.968	$0.000	$0.697
Construction	$6.800	$6.800	$0.000	$0.000
Other	$2.861	$2.861	$0.000	$0.344
Contingency	$0.340	$0.340	$0.000	$0.000
Total	**$10.969**	**$10.969**	**$0.000**	**$1.041**

PTSID: 2607P TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	13-Mar-26	26-May-26	Dec-28

Anticipated Completion at NTP:	31-Dec-28
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	14%
Other as Percent of Construction:	42%

Bridge Group 16D -- Route 6 JON

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$4.345	$4.345	$0.000	$1.177
Construction	$71.480	$71.480	$0.000	$0.000
Other	$10.893	$10.893	$0.000	$0.446
Contingency	$7.150	$7.150	$0.000	$0.000
Total	**$93.868**	**$93.868**	**$0.000**	**$1.623**

PTSID: 2604W TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	26-Nov-25	15-Jun-26	May-29

Anticipated Completion at NTP:	31-May-29
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	6%
Other as Percent of Construction:	15%

Corridor - Ashaway

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$2.353
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.617
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$2.970**

PTSID: 0013Q TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-Jul-26	Nov-26	May-29

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	11%
Other as Percent of Construction:	18%

Corridor - Hope

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.630	$1.630	$0.000	$1.503
Construction	$12.593	$12.593	$0.000	$0.661
Other	$3.567	$3.567	$0.000	$0.945
Contingency	$0.630	$0.630	$0.000	$0.000
Total	**$18.420**	**$18.420**	**$0.000**	**$3.109**

PTSID: 2601M TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Oct-25	12-Jan-26	Sep-27

Anticipated Completion at NTP:	30-Sep-27
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	13%
Other as Percent of Construction:	28%

Corridor - Hope Valley

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$0.510
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.151
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$0.661**

PTSID: 2608A TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	27-Aug-26	Nov-26	Jul-29

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	22%
Other as Percent of Construction:	70%

Preservation Repairs - Pleasant View & Smithfield Ave RR Bridges

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$0.000
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.000
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$0.000**

PTSID: 2610W TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-Jul-26	Oct-26	May-28

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	27%
Other as Percent of Construction:	74%

Providence Pedestrian Bridge over Amtrak

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$0.121
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.022
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$0.143**

PTSID: 2610B TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-Aug-26	Nov-26	Aug-27

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	15%
Other as Percent of Construction:	18%

Scour Remediation - South Main St - WON

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$0.000
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.000
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$0.000**

PTSID: 2610V TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-Aug-26	Nov-26	May-28

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	7%
Other as Percent of Construction:	49%

PAVEMENT

Henderson Bridge Improvements - Phase 2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$4.350	$4.350	$0.000	$3.083
Construction	$24.674	$24.674	$0.000	$0.000
Other	$8.371	$8.371	$0.000	$0.493
Contingency	$2.500	$2.500	$0.000	$0.000
Total	**$39.895**	**$39.895**	**$0.000**	**$3.576**

PTSID: 2607H TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	15-May-26	16-Jul-26	Jun-29

Anticipated Completion at NTP:	31-Aug-29
# of months late:	-2
% Construction Change Order:	0%
Design as Percent of Construction:	18%
Other as Percent of Construction:	34%

Pavement Improvements – Putnam Pike

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$1.122
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.387
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$1.509**

PTSID: 2607Q TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	17-Jul-26	Oct-26	Oct-28

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	10%
Other as Percent of Construction:	49%

STORMWATER

Statewide Stormwater Improvements – PROTECT Grant

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$2.527
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.188
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$2.715**

PTSID: 2609G TYPE: STORMWATER ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	24-Aug-26	Dec-26	Jun-29

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	12%
Other as Percent of Construction:	15%

TRAFFIC

2026-2027 Statewide Striping – Central & South

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.150	$0.150	$0.000	$0.119
Construction	$5.948	$5.948	$0.000	$1.329
Other	$1.420	$1.420	$0.000	$0.306
Contingency	$0.630	$0.630	$0.000	$0.000
Total	**$8.148**	**$8.148**	**$0.000**	**$1.754**

PTSID: 0117A TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Jan-26	13-Apr-26	Jun-28

Anticipated Completion at NTP:	30-Jun-28
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	3%
Other as Percent of Construction:	24%

2026-2027 Statewide Striping – Limited Access (Re-advertised)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.100	$0.100	$0.000	$0.060
Construction	$4.260	$4.260	$0.000	$0.000
Other	$1.080	$1.080	$0.000	$0.081
Contingency	$0.313	$0.313	$0.000	$0.000
Total	**$5.753**	**$5.753**	**$0.000**	**$0.140**

PTSID: 0117C TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	20-Mar-26	14-May-26	Jun-28

Anticipated Completion at NTP:	30-Jun-28
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	2%
Other as Percent of Construction:	25%

HSIP - Intersection & Crosswalks - 2026

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$0.367
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.152
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$0.519**

PTSID: 2609D TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-Aug-26	Nov-26	Aug-28

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	17%
Other as Percent of Construction:	61%

TRANSIT

2026 Statewide Railroad Crossing Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.486	$0.486	$0.000	$0.189
Construction	$0.411	$0.411	$0.000	$0.270
Other	$0.422	$0.422	$0.000	$0.083
Contingency	$0.021	$0.021	$0.000	$0.000
Total	**$1.339**	**$1.339**	**$0.000**	**$0.541**

PTSID: 2609C TYPE: TRANSIT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Oct-25	12-Jan-26	May-27

Anticipated Completion at NTP:	31-May-27
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	118%
Other as Percent of Construction:	103%

FFY 2027 PROJECTS
Insert A

FFY27
BRIDGE

2027 General Bridge Preservation C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$0.000
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.000
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$0.000**

PTSID: 2610R TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	Mar-27	Jun-27	Jun-28

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	33%
Other as Percent of Construction:	39%

Bridge Group 01_H -- Historic Coventry

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$0.902
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.294
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$1.195**

PTSID: 2606J TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	Feb-27	May-27	May-29

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	19%
Other as Percent of Construction:	28%

Bridge Group 08A - I-295 CUM

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$0.708
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.079
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$0.786**

PTSID: 2608P TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	Aug-27	Nov-27	May-30

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	10%
Other as Percent of Construction:	21%

Bridge Group 23C - WAR

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$0.136
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.067
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$0.203**

PTSID: 2606E TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	Jul-27	Oct-27	Dec-29

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	12%
Other as Percent of Construction:	44%

Bridge Group 73 – Miantonomi RR - Rehab

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$0.022
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.006
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$0.027**

PTSID: 2609Z TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	Aug-27	Nov-27	May-29

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	15%
Other as Percent of Construction:	149%

Bridge Group 81 – Thornton - Preservation

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$0.038
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.012
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$0.050**

PTSID: 2610A TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	Jul-27	Oct-27	May-29

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	47%
Other as Percent of Construction:	27%

Statewide Scour & Sneech Pond Rd Culvert Replacement

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$0.000
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.001
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$0.001**

PTSID: 2610N TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	May-27	Aug-27	Jun-29

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	44%
Other as Percent of Construction:	47%

OPERATING

2027 - 2028 Crack Sealing C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$0.000
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.002
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$0.002**

PTSID: 2610U TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	Feb-27	May-27	May-29

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	3%
Other as Percent of Construction:	14%

PAVEMENT

Corridor - RI-123 Dexter St

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$0.501
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.074
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$0.575**

PTSID: 2608Q TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	Apr-27	Jul-27	Sep-29

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	23%
Other as Percent of Construction:	41%

I-195 Off Ramp Relocation & Pike St Extension

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$0.151
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.013
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$0.164**

PTSID: 2609U TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	Aug-27	Nov-27	Jun-30

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	17%
Other as Percent of Construction:	30%

Pavement Improvement Program 2027 - 2028

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$0.000
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.000
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$0.000**

PTSID: 2610F TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	Jun-27	Aug-27	Jan-29

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	12%
Other as Percent of Construction:	35%

Pavement Improvements - East Main Rd Portsmouth

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$0.000
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.000
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$0.000**

PTSID: 2609A TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	Apr-27	Jul-27	Jun-29

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	5%
Other as Percent of Construction:	41%

Pavement Improvements - Wood St

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$0.000
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.003
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$0.003**

PTSID: 2610P TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	Apr-27	Jul-27	Jun-29

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	13%
Other as Percent of Construction:	33%

TRAFFIC

2027-2028 Statewide Striping - East Bay & North

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$0.000
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.000
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$0.000**

PTSID: 0117D TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	Jan-27	Apr-27	May-29

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	2%
Other as Percent of Construction:	13%

HSIP - Roadway Departure - 2026

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$0.361
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.080
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$0.441**

PTSID: 2608V TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	Nov-26	Feb-27	Aug-28

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	19%
Other as Percent of Construction:	42%

HSIP - Statewide Safety Improvements - 2027 C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$0.057
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.005
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$0.063**

PTSID: 2610M TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	Nov-26	Feb-27	Jun-28

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	26%
Other as Percent of Construction:	43%

HSIP - Statewide Safety Improvements - 2027 C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$0.223
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.036
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$0.259**

PTSID: 2609S TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	Jun-27	Sep-27	Mar-29

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	11%
Other as Percent of Construction:	42%

Project Summary Lists
Insert A

FFY21

PTSID	Project Name	Locations	Page	BRIDGES R	P	O	DB	Schedule Advertise	NTP	Sub Complete	Construction Budget ($M)
BRIDGE											
2603N	Rt 146 Reconstruction	LIN;NPR;NSM;PVD	A-1	3	2	1	☑	Jul-21	Mar-22	Aug-26	$184.5
2603F	Bridge Group 32 – I-95	CRA;PVD	A-1	2	0	0	☐	Nov-20	Feb-21	Aug-23	$29.0
0016N	Bridge Group 35 - I-295	SMI	A-1	1	0	0	☐	Jun-21	Sep-21	Jul-24	$9.2
2602X	Bridge Group 45C_H - Cottrell	WES	A-1	1	0	0	☐	Jul-21	Sep-21	Oct-22	$2.6
0013D	Bridge Group 51B - Rt 37 C-3	CRA;JOH	A-1	5	1	3	☑	Aug-21	Apr-22	Dec-25	$65.4
0201L	Bridge Group 57J - Browning Mill	EXE	A-2	0	2	0	☐	Jan-21	Mar-21	Oct-21	$0.5
2604M	Bridge Group 57T-10 - I-195 Washington North Phase 2	EPR;PVD	A-2	1	0	2	☑	Mar-21	Sep-21	Apr-24	$59.5
0014N	Bridge Group 59C - Reservoir Ave RR	PVD	A-2	1	0	0	☐	Dec-20	Mar-21	Oct-24	$10.9
0032B	Bridge Group 69E - Hunts Mills	EPR	A-2	1	0	0	☐	Sep-21	Mar-22	Oct-23	$5.3
				15	**5**	**6**					**$367**
PAVEMENT											
2604C	2021 Crack Sealing North, South, Central Regions C-1	STATEWIDE	A-3	0	0	0	☐	Mar-21	May-21	Sep-21	$0.8
2604A	2021 Paver Placed Surface Treatment C-1	STATEWIDE	A-3	0	0	0	☐	Mar-21	Jun-21	Oct-21	$3.0
2604B	2021 Rubberized Asphalt Chip Seal C-1	STATEWIDE	A-3	0	0	0	☐	Mar-21	May-21	Apr-22	$1.0
0083R	Birch Swamp & Schoolhouse Rd (Market St - Long Ln)	WRN	A-3	0	0	0	☐	May-21	Jul-21	Apr-23	$3.7
0012X	I-195 Relocation - C-19 - Parks/Bridge Completion	PVD	A-3	0	0	0	☐	Apr-21	Jul-21	Nov-21	$0.4
2604D	I-95 SB High Speed Lane Resurfacing	EXE;WGR	A-4	0	0	0	☐	Dec-20	Mar-21	May-21	$0.2
0050B	Pell Bridge Ramps - Phase 2	NPT	A-4	0	3	3	☐	Nov-20	Jun-21	Jul-24	$85.0
				0	**3**	**3**					**$94**
TRAFFIC											
0091U	HSIP - Intersection Safety - Route 6 & 7	FOS;JOH;SCI;SMI	A-4	0	0	0	☐	Dec-20	Mar-21	May-22	$1.9
2604G	HSIP - Intersection Safety - Rt 37 & Natick Ave	CRA	A-4	0	0	0	☐	Oct-20	Jan-21	May-22	$2.0
2603S	HSIP - Roadway Departure Mitigation - 2021	CRA;LIN;SMI;WAR	A-5	0	0	0	☐	Feb-21	Apr-21	Jun-22	$0.9
0025Z	Intersection Safety Improvements 2019 C-2	JOH;PVD;	A-5	0	0	0	☐	Sep-21	Dec-21	Apr-23	$4.6
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertis	CRA;EGR;EXE;HOP;PAW;PVD;RIC;WAR;WGR	A-5	0	0	0	☐	Sep-21	Dec-21	Oct-22	$0.9
0162D	SRTS - C-4 (Wrn)	WRN	A-5	0	0	1	☐	Feb-21	Dec-21	Dec-25	$4.2
				0	**0**	**1**					**$15**
STORMWATER											
2601W	Rt 1 - Post Rd (NKS) - Drainage	NKS	A-4	0	0	0	☐	Jan-21	Apr-21	Dec-22	$5.0
				0	**0**	**0**					**$5**
OPERATING											
0131N	Salt Storage Facility - Pawtucket	PAW	A-2	0	0	0	☐	May-21	Aug-21	Oct-22	$1.9
				0	**0**	**0**					**$2**
				15	**8**	**10**					**$483**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	0	1	23	24

PTSID	Project Name	Locations	Page	BRIDGES R	P	O	DB	Schedule Advertise	NTP	Sub Complete	Construction Budget ($M)
FFY22											
BRIDGE											
0188A	Barrington & Warren Bike Path Bridges	BAR;WRN	A-6	2	0	0	☑	Dec-21	Sep-22	Jun-26	$21.5
0031Z	Bridge Group 13B - Rt 146 C-2	LIN;PVD	A-6	0	3	0	☐	Feb-22	May-22	Nov-24	$3.2
0013T	Bridge Group 14 - Rt 99	CUM;LIN	A-6	0	4	0	☐	Aug-22	Dec-22	Jul-25	$15.8
2603G	Bridge Group 33A - I-295 Providence St.	WST	A-6	1	0	0	☐	Jul-22	Oct-22	Dec-24	$10.7
0016Q	Bridge Group 37 - I-295 Mendon	CUM	A-6	1	0	0	☐	May-22	Aug-22	Sep-25	$11.6
0016R	Bridge Group 39 - Rt 146	LIN;NPR	A-7	4	0	0	☐	Mar-22	May-22	Jul-26	$36.0
0016U	Bridge Group 42A	WAR;WST	A-7	1	2	0	☐	Oct-21	Jan-22	Mar-23	$2.9
2606B	Bridge Group 45B_H - Kings Factory (Re-Advertised)	CHA;RIC	A-7	1	0	0	☐	Aug-22	Oct-22	Apr-24	$3.9
				10	**9**	**0**					**$106**
PAVEMENT											
2605C	2022 Crack Sealing C-1	STATEWIDE	A-7		0	0	☐	Feb-22	Sep-22	Jun-23	$1.3
2605A	2022 Paver Placed Surface Treatment C-1	STATEWIDE	A-8	0	0	0	☐	Feb-22	Apr-22	Oct-22	$3.2
2605B	2022 Rubberized Asphalt Chip Seal C-1	STATEWIDE	A-8	0	0	0	☐	Feb-22	Apr-22	Apr-23	$1.5
0074Q	Airport Connector & Rt 1/1A Post Rd.	WAR	A-8	0	0	0	☐	Feb-22	May-22	Nov-24	$8.5
0082S	Boston Neck Rd & South County Tr	EXE;NAR;NKS;RIC;SKS	A-8	0	0	0	☐	May-22	Jul-22	Nov-23	$16.3
0082N	East Shore Expwy & Wampanoag Tr	BAR;EPR	A-8	0	0	0	☐	Nov-21	Mar-22	Nov-22	$8.0
2604S	I-95 (Connecticut S/L to Baker Pine Rd.)	HOP;RIC	A-9	0	0	0	☐	Sep-22	Nov-22	Oct-23	$11.8
2605G	Interstate Resurfacing (I-95 and I-295)	CRA;JOH;PAW;SMI;WAR;WST	A-9	0	0	0	☐	Jun-22	Jul-22	Nov-23	$29.3
0082U	Rt 138A - Aquidneck Ave (E Main Rd - Green End Ave)	MID	A-9	0	0	0	☐	Dec-21	Mar-22	Jul-24	$5.0
2605V	Statewide Resurfacing	STATEWIDE	A-9	0	0	0	☐	Apr-22	Jun-22	Dec-22	$2.0
2605U	US-6, RI-94, Reynolds Rd, & East Rd	FOS;GLO;JOH;PVD;TIV	A-9	0	0	0	☐	May-22	Jul-22	Jun-23	$10.2
				0	**0**	**0**					**$97**
TRAFFIC											
2604N	HSIP - High Risk Rural Roads Improvements 2021	CRA;EXE;FOS	A-10	0	0	0	☐	Feb-22	Apr-22	Apr-23	$1.6
2604P	HSIP - Intersection & Crosswalk - East-South - 2022	BAR;NAR;NKS;WAR	A-10	0	0	0	☐	Jul-22	Oct-22	Nov-23	$1.6
2603U	HSIP - Intersection & Crosswalk Improvements East Ba	MID;POR	A-10	0	0	0	☐	Jan-22	Apr-22	Jul-23	$2.6
2603T	HSIP - Intersection & Crosswalks Central-South - 2022	COV;HOP;SKS;WAR;WES	A-10	0	0	0	☐	Nov-21	Feb-22	May-23	$2.8
2604R	Rt 146 Guide Signs - C-2 (Re-advertised)	LIN;NPR;PVD	A-10	0	0	0	☐	Oct-21	Jan-22	Feb-25	$5.9
2605X	Statewide Congested Corridor Upgrades	STATEWIDE	A-11	0	0	0	☐	Sep-22	Feb-23	Apr-25	$1.8
				0	**0**	**0**					**$16**
OPERATING											
0131P	Salt Storage Facility - Newport	NPT	A-7	0	0	0	☐	Jun-22	Sep-22	Sep-23	$3.1
				0	**0**	**0**					**$3**
TRANSIT											
9009B	Pawtucket/Central Falls Transit Center Parking Lot	PAW	A-11	0	0	0	☐	Mar-22	Jun-22	Jan-23	$6.9
9005V	Providence Station Improvements SOGR	PVD	A-11	0	0	0	☐	Mar-22	Jun-22	Mar-27	$20.7

PTSID	Project Name	Locations	Page	BRIDGES R	P	O	DB	Schedule Advertise	NTP	Sub Complete	Construction Budget ($M)
				0	**0**	**0**					**$28**
				10	**9**	**0**					**$250**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	0	1	27	28

PTSID	Project Name	Locations	Page	BRIDGES R	P	O	DB	Schedule Advertise	NTP	Sub Complete	Construction Budget ($M)
FFY23											
BRIDGE											
2605F	Bridge Group 13E - West River	PVD	A-12	1	0	0	☐	Jun-23	Aug-23	May-25	$5.9
2601R	Bridge Group 17B - BUR	BUR	A-12	0	3	0	☐	Feb-23	May-23	Aug-26	$12.4
2606V	Bridge Group 17D – BUR	BUR	A-12	1	1	0	☐	Jul-23	Sep-23	Nov-24	$8.7
1500B	Bridge Preservation Program 2022 C-1	PVD	A-12	0	10	0	☐	Dec-22	Feb-23	Mar-25	$4.7
0016H	Corridor - Tower Hill Rd	NKS;SKS	A-12	1	0	1	☐	Aug-23	Nov-23	Aug-25	$28.0
				3	**14**	**1**					**$60**
PAVEMENT											
2606Q	2023 Crack Sealing C-1	STATEWIDE	A-13	0	0	0	☐	Mar-23	May-23	Sep-23	$1.4
2606N	2023 Paver Placed Elastomeric Surface Treatment C-1	STATEWIDE	A-13	0	0	0	☐	Feb-23	May-23	Jan-24	$6.7
2606P	2023 Rubberized Asphalt Chip Seal C-1	STATEWIDE	A-13	0	0	0	☐	Mar-23	May-23	Apr-24	$1.1
2605R	Pavement Improvements - BAR, EPR, WRN	BAR;BRI;EPR;MID;WRN	A-13	0	0	0	☐	Aug-23	Feb-24	Dec-25	$15.1
2605P	Pavement Improvements - CHA, WES	CHA;WES	A-13	0	0	0	☐	Jun-23	Aug-23	Dec-24	$16.2
2605Q	Pavement Improvements - CUM	CUM	A-14	0	0	0	☐	Sep-23	Dec-23	Aug-26	$9.2
2606U	Pavement Improvements - Mendon Rd	WNS	A-14	0	0	0	☐	May-23	Aug-23	Nov-24	$4.5
2605N	Pavement Improvements - Putnam Pike & Reservoir Rd	BUR;GLO	A-14	0	0	0	☐	Aug-23	Nov-23	Sep-24	$4.0
2604X	Pavement Improvements - WAR C-1	WAR	A-14	0	0	0	☐	Sep-23	Dec-23	Dec-25	$6.2
				0	**0**	**0**					**$64**
TRAFFIC											
2605Y	HSIP - Intersection & Crosswalk - 2023	EGR;JOH;PVD;WAR	A-15	0	0	0	☐	Jun-23	Aug-23	Oct-24	$3.0
2606R	HSIP - Intersection & Crosswalks North-Central – 2022	BUR;LIN;NSM;PVD	A-15	0	0	0	☐	Oct-22	Feb-23	May-24	$3.5
2605W	Pawtucket Bridge Lighting and Bridge Strike Detection	EGR;PAW;WST	A-15	0	0	0	☐	Oct-22	Jan-23	Dec-23	$3.2
0102R	Rt 138 & Rt 112 Roundabout	RIC	A-15	0	0	0	☐	Nov-22	Feb-23	Oct-24	$3.6
2606A	Statewide Systemic Safety Improvements	STATEWIDE	A-16	0	0	0	☐	Oct-22	Dec-22	Mar-25	$4.8
				0	**0**	**0**					**$18**
TAP											
2606L	Airport Connector Landscaping	WAR	A-14	0	0	0	☐	Mar-23	Jun-23	May-24	$7.0
0026Q	Washington Secondary Bike Path Resurfacing	COV;CRA;WAR;WST	A-15	0	0	0	☐	Sep-23	Dec-23	Dec-24	$7.6
				0	**0**	**0**					**$15**
				3	**14**	**1**					**$157**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	0	0	21	21

PTSID	Project Name	Locations	Page	BRIDGES R	P	O	DB	Schedule Advertise	NTP	Sub Complete	Construction Budget ($M)
FFY24											
BRIDGE											
2605M	Bridge Group 02 - Foster	FOS	A-17	3	0	0	☐	May-24	Jul-24	Sep-26	$9.2
2603M	Bridge Group 04_R - I-95/RT 10	CRA;PVD;WAR	A-17	10	1	13	☑	Jan-24	Jul-24	Jun-31	$630.5
2608E	Bridge Group 17A - I-295	CUM;SMI	A-17	3	0	3	☑	Dec-23	May-24	Jul-27	$50.4
2602D	Bridge Group 17C - Newell and Sneech	CUM	A-17	1	0	0	☐	Aug-24	Dec-24	May-26	$5.3
2608R	Bridge Group 18C_R - Frenchtown	EGR;NKS	A-17	3	0	1	☑	Apr-24	Oct-24	Jun-27	$55.2
2601P	Bridge Group 42C - Greene Bridges	COV	A-18	3	0	0	☐	Sep-24	Jan-25	May-27	$8.1
2606K	Bridge Group 46_R - Lafayette RR	NKS	A-18	0	1	0	☐	Mar-24	Jun-24	Aug-25	$3.1
2607J	Bridge Group 51C - Rt 37 C-4	CRA;WAR	A-18	4	2	4	☑	Feb-24	Aug-24	Jun-28	$115.6
0048I	Bridge Group 95 - Rt 4/95 & Rt 403 Ramps	EGR;NKS;WAR;WST	A-18	0	0	1	☑	May-24	Dec-24	Oct-27	$107.3
2604Y	Bridge Group 97 - Warwick Corridor	WAR	A-18	2	2	1	☑	Oct-23	Mar-24	Sep-27	$79.9
2608T	Washington Bridge North #700 Demolition	EPR;PVD	A-19	0	0	1	☑	Apr-24	Jul-24	Dec-25	$91.7
				29	**6**	**24**					**$1,156**
PAVEMENT											
2605S	Corridor – Route 7	LIN;NPR;NSM;SMI	A-19	0	0	0	☐	Oct-23	Jan-24	Sep-25	$13.8
2608X	Pavement Improvements - East Main Rd (Re-Advertise	MID	A-20	0	0	0	☐	May-24	Jul-24	Dec-25	$5.9
2606Z	Pavement Improvements - JAM (Resiliency)	JAM	A-20	0	0	0	☐	Jan-24	Apr-24	Aug-24	$0.8
2606H	Pavement Improvements - LCM, TIV	LCM;TIV	A-20	0	0	0	☐	Mar-24	May-24	May-25	$15.4
2608F	Pavement Improvements - Rt 4	EGR;NKS	A-20	0	0	0	☐	Mar-24	May-24	Nov-24	$9.4
0076M	Pavement Improvements - School St	LIN	A-20	0	0	0	☐	Sep-24	Jan-25	Nov-26	$6.7
				0	**0**	**0**					**$52**
TRAFFIC											
2606W	HSIP - Intersection & Crosswalk - 2024	CRA;PVD	A-21	0	0	0	☐	Aug-24	Oct-24	Nov-25	$1.9
2608Z	HSIP - Roadway Departure - 2024 C-1 (Re-advertised)	EGR;WAR;WGR;WST	A-21	0	0	0	☐	May-24	Aug-24	Nov-25	$7.6
2607S	Statewide Congested Corridor Upgrades 2024-2025	STATEWIDE	A-21	0	0	0	☐	Jun-24	Sep-24	Oct-25	$2.4
				0	**0**	**0**					**$12**
OPERATING											
2608W	2024 Crack Sealing C-1 (Re-Advertised)	STATEWIDE	A-19	0	0	0	☐	Apr-24	Jun-24	Sep-24	$1.5
2607A	2024 Paver Placed Elastomeric Surface Treatment C-1	STATEWIDE	A-19	0	0	0	☐	Feb-24	Apr-24	Oct-24	$8.3
2607B	2024 Rubberized Asphalt Chip Seal - C-1	STATEWIDE	A-19	0	0	0	☐	Feb-24	May-24	Nov-24	$1.6
				0	**0**	**0**					**$11**
				29	**6**	**24**					**$1,231**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	0	8	15	23

PTSID	Project Name	Locations	Page	BRIDGES R	P	O	DB	Schedule Advertise	NTP	Sub Complete	Construction Budget ($M)
FFY25											
BRIDGE											
2607F	Bridge Group 08 - I-295 WAR, WST	WAR;WST	A-22	4	2	0	☐	Jul-25	Oct-25	Jun-28	$57.0
2607E	Bridge Group 26C - Woonsocket Blackstone River West	WNS	A-22	2	0	0	☐	Sep-25	Mar-26	Jun-29	$13.3
2609Q	Bridge Group 44_H - Nonquit (Re-Advertised)	TIV	A-22	1	0	0	☐	Apr-25	Jul-25	Jul-26	$3.5
2604U	Bridge Group 76 - I-Way Preservation	PVD	A-22	0	8	0	☐	Mar-25	Jul-25	Sep-27	$23.1
0139C	Corridor – Rt 138, Kingstown Rd	SKS	A-22	4	0	0	☑	Jul-25	Jan-26	Apr-29	$56.5
2607D	Corridor - Woonsocket	WNS	A-23	1	4	0	☐	Aug-25	Dec-25	Jul-28	$15.0
2608S	Washington Bridge North #700 Replacement	EPR;PVD	A-23	2	0	7	☑	Dec-24	Jun-25	Jun-29	$339.6
				14	**14**	**7**					**$508**
PAVEMENT											
0131K	Pavement Improvements - West Main & Sprague	MID;POR	A-24	0	0	0	☐	Jul-25	Oct-25	May-28	$11.3
2607Z	Pavement Improvements - WRN	WRN	A-24	0	0	0	☐	Aug-25	Nov-25	Jun-28	$7.7
0055H	Post Rd & West Main St Curb & Sidewalk	NKS	A-24	0	0	0	☐	Sep-25	Dec-25	Nov-27	$14.1
				0	**0**	**0**					**$33**
TRAFFIC											
2608G	2024 DMS Replacement Project	EPR;HOP;PVD;WGR	A-24	0	0	0	☐	Mar-25	Jun-25	Jun-26	$3.0
0116Z	2025-2026 Statewide Pavement Striping - East Bay & N	STATEWIDE	A-25	0	0	0	☐	Apr-25	Jun-25	Jun-27	$4.4
2607V	HSIP - Intersection & Crosswalk - 2025	NKS;SCI;TIV	A-25	0	0	0	☐	Jul-25	Oct-25	May-27	$2.0
2609P	HSIP - Wickford Roundabout	NKS	A-25	0	0	0	☐	Mar-25	Jun-25	Nov-25	$1.2
7006R	Statewide Hardware Replacement 2026-2028	STATEWIDE	A-25	0	0	0	☐	Aug-25	Nov-25	Apr-29	$12.0
				0	**0**	**0**					**$23**
OPERATING											
2608N	2025 - 2026 Crack Sealing C-1	STATEWIDE	A-23	0	0	0	☐	Apr-25	Jul-25	Jul-26	$6.0
2608L	2025 - 2026 Paver Placed Elastomeric Surface Treatme	STATEWIDE	A-23	0	0	0	☐	Mar-25	Jun-25	May-27	$13.3
0131S	Salt Storage Facility - Clayville & Johnston	FOS;JOH	A-23	0	0	0	☐	Nov-24	Jan-25	Jul-26	$5.4
				0	**0**	**0**					**$25**
TRANSIT											
2607T	Kingston Station Parking Lot	SKS	A-25	0	0	0	☐	Aug-25	Nov-25	Jul-27	$1.2
				0	**0**	**0**					**$1**
OTHER											
9002F	RI Welcome Center Well System Upgrade (Re-advertis	RIC	A-24	0	0	0	☐	Mar-25	Jun-25	Dec-26	$2.6
				0	**0**	**0**					**$3**
				14	**14**	**7**					**$592**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	0	16	4	20

PTSID	Project Name	Locations	Page	BRIDGES R	P	O	DB	Schedule Advertise	NTP	Sub Complete	Construction Budget ($M)
FFY26											
BRIDGE											
1500N	2025 General Bridge Repairs C-1	CRA;NSH;NKS;PAW;PVD	A-26	0	5	0	☐	Dec-25	Mar-26	Sep-26	$1.6
2610Q	2026 Statewide Steel Repairs	STATEWIDE	A-26	0	6	0	☐	Sep-26	Dec-26	May-28	NA
2607P	Bridge Group 15F - Barrington	BAR	A-26	0	1	0	☐	Mar-26	May-26	Dec-28	$6.8
2604W	Bridge Group 16D -- Route 6 JON	JOH;PVD	A-26	3	0	0	☑	Nov-25	Jun-26	May-29	$71.5
0013Q	Corridor - Ashaway	HOP	A-26	3	0	0	☐	Jul-26	Nov-26	May-29	NA
2601M	Corridor - Hope	COV;SCI	A-27	1	1	0	☐	Oct-25	Jan-26	Sep-27	$12.6
2608A	Corridor - Hope Valley	RIC	A-27	0	1	0	☐	Aug-26	Nov-26	Jul-29	NA
2610W	Preservation Repairs - Pleasant View & Smithfield Ave	PAW;PVD	A-27	0	2	0	☐	Jul-26	Oct-26	May-28	NA
2610B	Providence Pedestrian Bridge over Amtrak	PVD	A-27	0	3	0	☐	Aug-26	Nov-26	Aug-27	NA
2610V	Scour Remediation - South Main St - WON	WNS	A-27	0	2	0	☐	Aug-26	Nov-26	May-28	NA
				7	**21**	**0**					**$120**
PAVEMENT											
2607H	Henderson Bridge Improvements - Phase 2	EPR;PVD	A-28	0	0	1	☐	May-26	Jul-26	Jun-29	$24.7
2607Q	Pavement Improvements – Putnam Pike	JOH;SMI	A-28	0	0	0	☐	Jul-26	Oct-26	Oct-28	NA
				0	**0**	**1**					**$39**
TRAFFIC											
0117A	2026-2027 Statewide Striping – Central & South	STATEWIDE	A-28	0	0	0	☐	Jan-26	Apr-26	Jun-28	$5.9
0117C	2026-2027 Statewide Striping – Limited Access (Re-adv	STATEWIDE	A-28	0	0	0	☐	Mar-26	May-26	Jun-28	$4.3
2609D	HSIP - Intersection & Crosswalks - 2026	CUM	A-29	0	0	0	☐	Aug-26	Nov-26	Aug-28	NA
				0	**0**	**0**					**$15**
STORMWATER											
2609G	Statewide Stormwater Improvements – PROTECT Gran	STATEWIDE	A-28	0	0	0	☐	Aug-26	Dec-26	Jun-29	NA
				0	**0**	**0**					**$30**
TRANSIT											
2609C	2026 Statewide Railroad Crossing Improvements	STATEWIDE	A-29	0	0	0	☐	Oct-25	Jan-26	May-27	$0.4
				0	**0**	**0**					**$0**
				7	**21**	**1**					**$205**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	9	7	1	17

FFY27

PTSID	Project Name	Locations	Page	BRIDGES R	P	O	DB	Schedule Advertise	NTP	Sub Complete	Construction Budget ($M)
BRIDGE											
2610R	2027 General Bridge Preservation C-1	JOH;POR	A-30	0	6	0	☐	Mar-27	Jun-27	Jun-28	NA
2606J	Bridge Group 01_H -- Historic Coventry	COV	A-30	2	0	2	☐	Feb-27	May-27	May-29	NA
2608P	Bridge Group 08A - I-295 CUM	CUM	A-30	3	0	0	☐	Aug-27	Nov-27	May-30	NA
2606E	Bridge Group 23C - WAR	WAR	A-30	1	1	1	☐	Jul-27	Oct-27	Dec-29	NA
2609Z	Bridge Group 73 – Miantonomi RR - Rehab	RIC	A-30	0	1	0	☐	Aug-27	Nov-27	May-29	NA
2610A	Bridge Group 81 – Thornton - Preservation	CRA;JOH	A-31	0	1	0	☐	Jul-27	Oct-27	May-29	NA
2610N	Statewide Scour & Sneech Pond Rd Culvert Replaceme	STATEWIDE	A-31	1	5	0	☐	May-27	Aug-27	Jun-29	NA
				7	**14**	**3**					**$43**
PAVEMENT											
2608Q	Corridor - RI-123 Dexter St	CUM	A-31	0	1	0	☐	Apr-27	Jul-27	Sep-29	NA
2609U	I-195 Off Ramp Relocation & Pike St Extension	PVD	A-31	0	0	0	☐	Aug-27	Nov-27	Jun-30	NA
2610F	Pavement Improvement Program 2027 - 2028	STATEWIDE	A-32	0	0	0	☐	Jun-27	Aug-27	Jan-29	NA
2609A	Pavement Improvements - East Main Rd Portsmouth	POR	A-32	0	0	0	☐	Apr-27	Jul-27	Jun-29	NA
2610P	Pavement Improvements - Wood St	COV	A-32	0	0	0	☐	Apr-27	Jul-27	Jun-29	NA
				0	**1**	**0**					**$37**
TRAFFIC											
0117D	2027-2028 Statewide Striping - East Bay & North	STATEWIDE	A-32	0	0	0	☐	Jan-27	Apr-27	May-29	NA
2608V	HSIP - Roadway Departure - 2026	WES	A-32	0	0	0	☐	Nov-26	Feb-27	Aug-28	NA
2610M	HSIP - Statewide Safety Improvements - 2027 C-1	STATEWIDE	A-33	0	0	0	☐	Nov-26	Feb-27	Jun-28	NA
2609S	HSIP - Statewide Safety Improvements - 2027 C-2	STATEWIDE	A-33	0	0	0	☐	Jun-27	Sep-27	Mar-29	NA
				0	**0**	**0**					**$20**
OPERATING											
2610U	2027 - 2028 Crack Sealing C-1	STATEWIDE	A-31	0	0	0	☐	Feb-27	May-27	May-29	NA
				0	**0**	**0**					**$4**
				7	**15**	**3**					**$103**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	17	0	0	0	17

Changes from Last Quarter
Insert A

Schedule Changes Since Last Quarter

	Milestone	Last Quarter	Current Quarter	+/-	Comments
In Design					
2608V	**HSIP - Roadway Departure - 2026**				Administrative Delay.
	Advertise	8/31/2026	11/30/2026	-91	
	NTP	11/30/2026	2/28/2027	-90	
	Substantially Complete	6/30/2028	8/31/2028	-62	
Advertised					
2610Q	**2026 Statewide Steel Repairs**				Achieved Advertisement.
	Advertise	9/30/2026	9/28/2026	2	
0013Q	**Corridor - Ashaway**				Original planned advertised date can be found on p. 34 of Q2 FFY 26 report. Project rescheduled to advertise in August. Revised Substantial Completion at Advertisement.
	Advertise	8/31/2026	7/31/2026	31	
	Substantially Complete	7/31/2029	5/31/2029	61	
2608A	**Corridor - Hope Valley**				Achieved Advertisement.
	Advertise	8/31/2026	8/27/2026	4	
2609D	**HSIP - Intersection & Crosswalks - 2026**				RIDOT Administrative Delay.
	Advertise	7/31/2026	8/31/2026	-31	
	NTP	10/31/2026	11/30/2026	-30	
2607Q	**Pavement Improvements – Putnam Pike**				Achieved Advertisement.
	Advertise	7/31/2026	7/17/2026	14	
2609G	**Statewide Stormwater Improvements – PROTECT Grant**				Accelerated Advertisement.
	Advertise	9/30/2026	8/24/2026	37	
In Construction					
2608E	**Bridge Group 17A - I-295**				Construction schedule revised at the Department's discretion.
	Substantially Complete	9/30/2026	7/31/2027	-304	
2607H	**Henderson Bridge Improvements - Phase 2**				Accelerated NTP.
	NTP	8/31/2026	7/16/2026	46	
Complete					
2608N	**2025 - 2026 Crack Sealing C-1**				Accelerated Completion.
	Substantially Complete	5/31/2027	7/27/2026	308	
1500N	**2025 General Bridge Repairs C-1**				Accelerated Completion.
	Substantially Complete	8/31/2027	9/3/2026	362	
2605M	**Bridge Group 02 - Foster**				Accelerated Completion.
	Substantially Complete	9/30/2027	9/1/2026	394	
2601R	**Bridge Group 17B - BUR**				Project completed before 12/31/2026; date granted by the 1st time extension including contingency. Completion was 44 days past the original completion date of 06/30/2026.
	Substantially Complete	12/31/2026	8/13/2026	140	
0016R	**Bridge Group 39 - Rt 146**				Project completed before 09/30/2026; date granted by the 2nd time extension including contingency. Completion was 661 days past the original completion date of 09/30/2024.
	Substantially Complete	9/30/2026	7/23/2026	69	
2609Q	**Bridge Group 44_H - Nonquit (Re-Advertised)**				Accelerated Completion.
	Substantially Complete	9/30/2026	7/14/2026	78	
2605Q	**Pavement Improvements - CUM**				Project completed before 11/30/2026; date granted by the 1st time extension including contingency. Completion was 256 days past the original completion date of 11/30/2025.
	Substantially Complete	10/31/2026	8/13/2026	79	

Budget Changes Since Last Quarter

PTS	NAME	Last Quarter	Current Quarter	+/-	
In Construction					
2607H	Henderson Bridge Improvements - Phase 2	$41.336	$39.895	($1.441)	Revised for NTP budget.
Subtotal				**($1.441)**	
Complete					
0082S	Boston Neck Rd & South County Tr	$27.037	$19.901	($7.136)	Revised for project closeout.
0032B	Bridge Group 69E - Hunts Mills	$8.808	$8.267	($0.541)	Revised for project closeout.
2603U	HSIP - Intersection & Crosswalk Improvements East B	$4.000	$3.930	($0.070)	Revised for project closeout.
2605P	Pavement Improvements - CHA, WES	$22.626	$19.722	($2.904)	Revised for project closeout.
2605W	Pawtucket Bridge Lighting and Bridge Strike Detection	$5.514	$4.115	($1.400)	Revised for project closeout.
Subtotal				**($12.050)**	
Total				**($13.491)**	

Index of Projects by Municipality
Insert A

Index of Projects by Municipality

PTSID	Project Name	Type	Appendix
BARRINGTON			
0188A	Barrington & Warren Bike Path Bridges	BRIDGE	A-6
2607P	Bridge Group 15F - Barrington	BRIDGE	A-26
0082N	East Shore Expwy & Wampanoag Tr	PAVEMENT	A-8
2604P	HSIP - Intersection & Crosswalk - East-South - 2022	TRAFFIC	A-10
2605R	Pavement Improvements - BAR, EPR, WRN	PAVEMENT	A-13
BRISTOL			
2605R	Pavement Improvements - BAR, EPR, WRN	PAVEMENT	A-13
BURRILLVILLE			
2601R	Bridge Group 17B - BUR	BRIDGE	A-12
2606V	Bridge Group 17D – BUR	BRIDGE	A-12
2606R	HSIP - Intersection & Crosswalks North-Central – 2022 (Re-advertised)	TRAFFIC	A-15
2605N	Pavement Improvements - Putnam Pike & Reservoir Rd	PAVEMENT	A-14
CHARLESTOWN			
2606B	Bridge Group 45B_H - Kings Factory (Re-Advertised)	BRIDGE	A-7
2605P	Pavement Improvements - CHA, WES	PAVEMENT	A-13
COVENTRY			
2606J	Bridge Group 01_H -- Historic Coventry	BRIDGE	A-30
2601P	Bridge Group 42C - Greene Bridges	BRIDGE	A-18
2601M	Corridor - Hope	BRIDGE	A-27
2603T	HSIP - Intersection & Crosswalks Central-South - 2022	TRAFFIC	A-10
2610P	Pavement Improvements - Wood St	PAVEMENT	A-32
0026Q	Washington Secondary Bike Path Resurfacing	TAP	A-15
CRANSTON			
1500N	2025 General Bridge Repairs C-1	BRIDGE	A-26
2603M	Bridge Group 04_R - I-95/RT 10	BRIDGE	A-17
2603F	Bridge Group 32 – I-95	BRIDGE	A-1
0013D	Bridge Group 51B - Rt 37 C-3	BRIDGE	A-1
2607J	Bridge Group 51C - Rt 37 C-4	BRIDGE	A-18
2610A	Bridge Group 81 – Thornton - Preservation	BRIDGE	A-31
2604N	HSIP - High Risk Rural Roads Improvements 2021	TRAFFIC	A-10
2606W	HSIP - Intersection & Crosswalk - 2024	TRAFFIC	A-21
2604G	HSIP - Intersection Safety - Rt 37 & Natick Ave	TRAFFIC	A-4
2603S	HSIP - Roadway Departure Mitigation - 2021	TRAFFIC	A-5
2605G	Interstate Resurfacing (I-95 and I-295)	PAVEMENT	A-9
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-5
0026Q	Washington Secondary Bike Path Resurfacing	TAP	A-15
CUMBERLAND			
2608P	Bridge Group 08A - I-295 CUM	BRIDGE	A-30
0013T	Bridge Group 14 - Rt 99	BRIDGE	A-6
2608E	Bridge Group 17A - I-295	BRIDGE	A-17

PTSID	Project Name	Type	Appendix
2602D	Bridge Group 17C - Newell and Sneech	BRIDGE	A-17
0016Q	Bridge Group 37 - I-295 Mendon	BRIDGE	A-6
2608Q	Corridor - RI-123 Dexter St	PAVEMENT	A-31
2609D	HSIP - Intersection & Crosswalks - 2026	TRAFFIC	A-29
2605Q	Pavement Improvements - CUM	PAVEMENT	A-14
EAST GREENWICH			
2608R	Bridge Group 18C_R - Frenchtown	BRIDGE	A-17
0048I	Bridge Group 95 - Rt 4/95 & Rt 403 Ramps	BRIDGE	A-18
2605Y	HSIP - Intersection & Crosswalk - 2023	TRAFFIC	A-15
2608Z	HSIP - Roadway Departure - 2024 C-1 (Re-advertised)	TRAFFIC	A-21
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-5
2608F	Pavement Improvements - Rt 4	PAVEMENT	A-20
2605W	Pawtucket Bridge Lighting and Bridge Strike Detection Systems	TRAFFIC	A-15
EAST PROVIDENCE			
2608G	2024 DMS Replacement Project	TRAFFIC	A-24
2604M	Bridge Group 57T-10 - I-195 Washington North Phase 2 (Re-advertised)	BRIDGE	A-2
0032B	Bridge Group 69E - Hunts Mills	BRIDGE	A-2
0082N	East Shore Expwy & Wampanoag Tr	PAVEMENT	A-8
2607H	Henderson Bridge Improvements - Phase 2	PAVEMENT	A-28
2605R	Pavement Improvements - BAR, EPR, WRN	PAVEMENT	A-13
2608T	Washington Bridge North #700 Demolition	BRIDGE	A-19
2608S	Washington Bridge North #700 Replacement	BRIDGE	A-23
EXETER			
0082S	Boston Neck Rd & South County Tr	PAVEMENT	A-8
0201L	Bridge Group 57J - Browning Mill	BRIDGE	A-2
2604N	HSIP - High Risk Rural Roads Improvements 2021	TRAFFIC	A-10
2604D	I-95 SB High Speed Lane Resurfacing	PAVEMENT	A-4
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-5
FOSTER			
2605M	Bridge Group 02 - Foster	BRIDGE	A-17
2604N	HSIP - High Risk Rural Roads Improvements 2021	TRAFFIC	A-10
0091U	HSIP - Intersection Safety - Route 6 & 7	TRAFFIC	A-4
0131S	Salt Storage Facility - Clayville & Johnston	OPERATING	A-23
2605U	US-6, RI-94, Reynolds Rd, & East Rd	PAVEMENT	A-9
GLOCESTER			
2605N	Pavement Improvements - Putnam Pike & Reservoir Rd	PAVEMENT	A-14
2605U	US-6, RI-94, Reynolds Rd, & East Rd	PAVEMENT	A-9
HOPKINTON			
2608G	2024 DMS Replacement Project	TRAFFIC	A-24
0013Q	Corridor - Ashaway	BRIDGE	A-26
2603T	HSIP - Intersection & Crosswalks Central-South - 2022	TRAFFIC	A-10
2604S	I-95 (Connecticut S/L to Baker Pine Rd.)	PAVEMENT	A-9

PTSID	Project Name	Type	Appendix
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-5
JAMESTOWN			
2606Z	Pavement Improvements - JAM (Resiliency)	PAVEMENT	A-20
JOHNSTON			
2610R	2027 General Bridge Preservation C-1	BRIDGE	A-30
2604W	Bridge Group 16D -- Route 6 JON	BRIDGE	A-26
0013D	Bridge Group 51B - Rt 37 C-3	BRIDGE	A-1
2610A	Bridge Group 81 – Thornton - Preservation	BRIDGE	A-31
2605Y	HSIP - Intersection & Crosswalk - 2023	TRAFFIC	A-15
0091U	HSIP - Intersection Safety - Route 6 & 7	TRAFFIC	A-4
0025Z	Intersection Safety Improvements 2019 C-2	TRAFFIC	A-5
2605G	Interstate Resurfacing (I-95 and I-295)	PAVEMENT	A-9
2607Q	Pavement Improvements – Putnam Pike	PAVEMENT	A-28
0131S	Salt Storage Facility - Clayville & Johnston	OPERATING	A-23
2605U	US-6, RI-94, Reynolds Rd, & East Rd	PAVEMENT	A-9
LINCOLN			
2603N	Rt 146 Reconstruction	BRIDGE	A-1
0031Z	Bridge Group 13B - Rt 146 C-2	BRIDGE	A-6
0013T	Bridge Group 14 - Rt 99	BRIDGE	A-6
0016R	Bridge Group 39 - Rt 146	BRIDGE	A-7
2605S	Corridor – Route 7	PAVEMENT	A-19
2606R	HSIP - Intersection & Crosswalks North-Central – 2022 (Re-advertised)	TRAFFIC	A-15
2603S	HSIP - Roadway Departure Mitigation - 2021	TRAFFIC	A-5
0076M	Pavement Improvements - School St	PAVEMENT	A-20
2604R	Rt 146 Guide Signs - C-2 (Re-advertised)	TRAFFIC	A-10
LITTLE COMPTON			
2606H	Pavement Improvements - LCM, TIV	PAVEMENT	A-20
MIDDLETOWN			
2603U	HSIP - Intersection & Crosswalk Improvements East Bay - 2021	TRAFFIC	A-10
2605R	Pavement Improvements - BAR, EPR, WRN	PAVEMENT	A-13
2608X	Pavement Improvements - East Main Rd (Re-Advertised)	PAVEMENT	A-20
0131K	Pavement Improvements - West Main & Sprague	PAVEMENT	A-24
0082U	Rt 138A - Aquidneck Ave (E Main Rd - Green End Ave)	PAVEMENT	A-9
NARRAGANSETT			
0082S	Boston Neck Rd & South County Tr	PAVEMENT	A-8
2604P	HSIP - Intersection & Crosswalk - East-South - 2022	TRAFFIC	A-10
NEW SHOREHAM			
1500N	2025 General Bridge Repairs C-1	BRIDGE	A-26
NEWPORT			
0050B	Pell Bridge Ramps - Phase 2	PAVEMENT	A-4
0131P	Salt Storage Facility - Newport	OPERATING	A-7
NORTH KINGSTOWN			
1500N	2025 General Bridge Repairs C-1	BRIDGE	A-26

PTSID	Project Name	Type	Appendix
0082S	Boston Neck Rd & South County Tr	PAVEMENT	A-8
2608R	Bridge Group 18C_R - Frenchtown	BRIDGE	A-17
2606K	Bridge Group 46_R - Lafayette RR	BRIDGE	A-18
0048I	Bridge Group 95 - Rt 4/95 & Rt 403 Ramps	BRIDGE	A-18
0016H	Corridor - Tower Hill Rd	BRIDGE	A-12
2607V	HSIP - Intersection & Crosswalk - 2025	TRAFFIC	A-25
2604P	HSIP - Intersection & Crosswalk - East-South - 2022	TRAFFIC	A-10
2609P	HSIP - Wickford Roundabout	TRAFFIC	A-25
2608F	Pavement Improvements - Rt 4	PAVEMENT	A-20
0055H	Post Rd & West Main St Curb & Sidewalk	PAVEMENT	A-24
2601W	Rt 1 - Post Rd (NKS) - Drainage	STORMWATER	A-4
NORTH PROVIDENCE			
2603N	Rt 146 Reconstruction	BRIDGE	A-1
0016R	Bridge Group 39 - Rt 146	BRIDGE	A-7
2605S	Corridor – Route 7	PAVEMENT	A-19
2604R	Rt 146 Guide Signs - C-2 (Re-advertised)	TRAFFIC	A-10
NORTH SMITHFIELD			
2603N	Rt 146 Reconstruction	BRIDGE	A-1
2605S	Corridor – Route 7	PAVEMENT	A-19
2606R	HSIP - Intersection & Crosswalks North-Central – 2022 (Re-advertised)	TRAFFIC	A-15
PAWTUCKET			
1500N	2025 General Bridge Repairs C-1	BRIDGE	A-26
2605G	Interstate Resurfacing (I-95 and I-295)	PAVEMENT	A-9
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-5
2605W	Pawtucket Bridge Lighting and Bridge Strike Detection Systems	TRAFFIC	A-15
9009B	Pawtucket/Central Falls Transit Center Parking Lot	TRANSIT	A-11
2610W	Preservation Repairs - Pleasant View & Smithfield Ave RR Bridges	BRIDGE	A-27
0131N	Salt Storage Facility - Pawtucket	OPERATING	A-2
PORTSMOUTH			
2610R	2027 General Bridge Preservation C-1	BRIDGE	A-30
2603U	HSIP - Intersection & Crosswalk Improvements East Bay - 2021	TRAFFIC	A-10
2609A	Pavement Improvements - East Main Rd Portsmouth	PAVEMENT	A-32
0131K	Pavement Improvements - West Main & Sprague	PAVEMENT	A-24
PROVIDENCE			
2603N	Rt 146 Reconstruction	BRIDGE	A-1
2608G	2024 DMS Replacement Project	TRAFFIC	A-24
1500N	2025 General Bridge Repairs C-1	BRIDGE	A-26
2603M	Bridge Group 04_R - I-95/RT 10	BRIDGE	A-17
0031Z	Bridge Group 13B - Rt 146 C-2	BRIDGE	A-6
2605F	Bridge Group 13E - West River	BRIDGE	A-12
2604W	Bridge Group 16D -- Route 6 JON	BRIDGE	A-26
2603F	Bridge Group 32 – I-95	BRIDGE	A-1

PTSID	Project Name	Type	Appendix
2604M	Bridge Group 57T-10 - I-195 Washington North Phase 2 (Re-advertised)	BRIDGE	A-2
0014N	Bridge Group 59C - Reservoir Ave RR	BRIDGE	A-2
2604U	Bridge Group 76 - I-Way Preservation	BRIDGE	A-22
1500B	Bridge Preservation Program 2022 C-1	BRIDGE	A-12
2607H	Henderson Bridge Improvements - Phase 2	PAVEMENT	A-28
2605Y	HSIP - Intersection & Crosswalk - 2023	TRAFFIC	A-15
2606W	HSIP - Intersection & Crosswalk - 2024	TRAFFIC	A-21
2606R	HSIP - Intersection & Crosswalks North-Central – 2022 (Re-advertised)	TRAFFIC	A-15
2609U	I-195 Off Ramp Relocation & Pike St Extension	PAVEMENT	A-31
0012X	I-195 Relocation - C-19 - Parks/Bridge Completion	PAVEMENT	A-3
0025Z	Intersection Safety Improvements 2019 C-2	TRAFFIC	A-5
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-5
2610W	Preservation Repairs - Pleasant View & Smithfield Ave RR Bridges	BRIDGE	A-27
2610B	Providence Pedestrian Bridge over Amtrak	BRIDGE	A-27
9005V	Providence Station Improvements SOGR	TRANSIT	A-11
2604R	Rt 146 Guide Signs - C-2 (Re-advertised)	TRAFFIC	A-10
2605U	US-6, RI-94, Reynolds Rd, & East Rd	PAVEMENT	A-9
2608T	Washington Bridge North #700 Demolition	BRIDGE	A-19
2608S	Washington Bridge North #700 Replacement	BRIDGE	A-23
RICHMOND			
0082S	Boston Neck Rd & South County Tr	PAVEMENT	A-8
2606B	Bridge Group 45B_H - Kings Factory (Re-Advertised)	BRIDGE	A-7
2609Z	Bridge Group 73 – Miantonomi RR - Rehab	BRIDGE	A-30
2608A	Corridor - Hope Valley	BRIDGE	A-27
2604S	I-95 (Connecticut S/L to Baker Pine Rd.)	PAVEMENT	A-9
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-5
9002F	RI Welcome Center Well System Upgrade (Re-advertised)	OTHER	A-24
0102R	Rt 138 & Rt 112 Roundabout	TRAFFIC	A-15
SCITUATE			
2601M	Corridor - Hope	BRIDGE	A-27
2607V	HSIP - Intersection & Crosswalk - 2025	TRAFFIC	A-25
0091U	HSIP - Intersection Safety - Route 6 & 7	TRAFFIC	A-4
SMITHFIELD			
2608E	Bridge Group 17A - I-295	BRIDGE	A-17
0016N	Bridge Group 35 - I-295	BRIDGE	A-1
2605S	Corridor – Route 7	PAVEMENT	A-19
0091U	HSIP - Intersection Safety - Route 6 & 7	TRAFFIC	A-4
2603S	HSIP - Roadway Departure Mitigation - 2021	TRAFFIC	A-5
2605G	Interstate Resurfacing (I-95 and I-295)	PAVEMENT	A-9
2607Q	Pavement Improvements – Putnam Pike	PAVEMENT	A-28
SOUTH KINGSTOWN			
0082S	Boston Neck Rd & South County Tr	PAVEMENT	A-8

PTSID	Project Name	Type	Appendix
0139C	Corridor – Rt 138, Kingstown Rd	BRIDGE	A-22
0016H	Corridor - Tower Hill Rd	BRIDGE	A-12
2603T	HSIP - Intersection & Crosswalks Central-South - 2022	TRAFFIC	A-10
2607T	Kingston Station Parking Lot	TRANSIT	A-25
STATEWIDE			
2604C	2021 Crack Sealing North, South, Central Regions C-1	PAVEMENT	A-3
2604A	2021 Paver Placed Surface Treatment C-1	PAVEMENT	A-3
2604B	2021 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-3
2605C	2022 Crack Sealing C-1	PAVEMENT	A-7
2605A	2022 Paver Placed Surface Treatment C-1	PAVEMENT	A-8
2605B	2022 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-8
2606Q	2023 Crack Sealing C-1	PAVEMENT	A-13
2606N	2023 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-13
2606P	2023 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-13
2608W	2024 Crack Sealing C-1 (Re-Advertised)	OPERATING	A-19
2607A	2024 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-19
2607B	2024 Rubberized Asphalt Chip Seal - C-1	OPERATING	A-19
2608N	2025 - 2026 Crack Sealing C-1	OPERATING	A-23
2608L	2025 - 2026 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-23
0116Z	2025-2026 Statewide Pavement Striping - East Bay & North	TRAFFIC	A-25
2609C	2026 Statewide Railroad Crossing Improvements	TRANSIT	A-29
2610Q	2026 Statewide Steel Repairs	BRIDGE	A-26
0117A	2026-2027 Statewide Striping – Central & South	TRAFFIC	A-28
0117C	2026-2027 Statewide Striping – Limited Access (Re-advertised)	TRAFFIC	A-28
2610U	2027 - 2028 Crack Sealing C-1	OPERATING	A-31
0117D	2027-2028 Statewide Striping - East Bay & North	TRAFFIC	A-32
2610M	HSIP - Statewide Safety Improvements - 2027 C-1	TRAFFIC	A-33
2609S	HSIP - Statewide Safety Improvements - 2027 C-2	TRAFFIC	A-33
2610F	Pavement Improvement Program 2027 - 2028	PAVEMENT	A-32
2605X	Statewide Congested Corridor Upgrades	TRAFFIC	A-11
2607S	Statewide Congested Corridor Upgrades 2024-2025	TRAFFIC	A-21
7006R	Statewide Hardware Replacement 2026-2028	TRAFFIC	A-25
2605V	Statewide Resurfacing	PAVEMENT	A-9
2610N	Statewide Scour & Sneech Pond Rd Culvert Replacement	BRIDGE	A-31
2609G	Statewide Stormwater Improvements – PROTECT Grant	STORMWATER	A-28
2606A	Statewide Systemic Safety Improvements	TRAFFIC	A-16
TIVERTON			
2609Q	Bridge Group 44_H - Nonquit (Re-Advertised)	BRIDGE	A-22
2607V	HSIP - Intersection & Crosswalk - 2025	TRAFFIC	A-25
2606H	Pavement Improvements - LCM, TIV	PAVEMENT	A-20
2605U	US-6, RI-94, Reynolds Rd, & East Rd	PAVEMENT	A-9

PTSID	Project Name	Type	Appendix
WARREN			
0188A	Barrington & Warren Bike Path Bridges	BRIDGE	A-6
0083R	Birch Swamp & Schoolhouse Rd (Market St - Long Ln)	PAVEMENT	A-3
2605R	Pavement Improvements - BAR, EPR, WRN	PAVEMENT	A-13
2607Z	Pavement Improvements - WRN	PAVEMENT	A-24
0162D	SRTS - C-4 (Wrn)	TRAFFIC	A-5
WARWICK			
0074Q	Airport Connector & Rt 1/1A Post Rd.	PAVEMENT	A-8
2606L	Airport Connector Landscaping	TAP	A-14
2603M	Bridge Group 04_R - I-95/RT 10	BRIDGE	A-17
2607F	Bridge Group 08 - I-295 WAR, WST	BRIDGE	A-22
2606E	Bridge Group 23C - WAR	BRIDGE	A-30
0016U	Bridge Group 42A	BRIDGE	A-7
2607J	Bridge Group 51C - Rt 37 C-4	BRIDGE	A-18
0048I	Bridge Group 95 - Rt 4/95 & Rt 403 Ramps	BRIDGE	A-18
2604Y	Bridge Group 97 - Warwick Corridor	BRIDGE	A-18
2605Y	HSIP - Intersection & Crosswalk - 2023	TRAFFIC	A-15
2604P	HSIP - Intersection & Crosswalk - East-South - 2022	TRAFFIC	A-10
2603T	HSIP - Intersection & Crosswalks Central-South - 2022	TRAFFIC	A-10
2608Z	HSIP - Roadway Departure - 2024 C-1 (Re-advertised)	TRAFFIC	A-21
2603S	HSIP - Roadway Departure Mitigation - 2021	TRAFFIC	A-5
2605G	Interstate Resurfacing (I-95 and I-295)	PAVEMENT	A-9
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-5
2604X	Pavement Improvements - WAR C-1	PAVEMENT	A-14
0026Q	Washington Secondary Bike Path Resurfacing	TAP	A-15
WEST GREENWICH			
2608G	2024 DMS Replacement Project	TRAFFIC	A-24
2608Z	HSIP - Roadway Departure - 2024 C-1 (Re-advertised)	TRAFFIC	A-21
2604D	I-95 SB High Speed Lane Resurfacing	PAVEMENT	A-4
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-5
WEST WARWICK			
2607F	Bridge Group 08 - I-295 WAR, WST	BRIDGE	A-22
2603G	Bridge Group 33A - I-295 Providence St.	BRIDGE	A-6
0016U	Bridge Group 42A	BRIDGE	A-7
0048I	Bridge Group 95 - Rt 4/95 & Rt 403 Ramps	BRIDGE	A-18
2608Z	HSIP - Roadway Departure - 2024 C-1 (Re-advertised)	TRAFFIC	A-21
2605G	Interstate Resurfacing (I-95 and I-295)	PAVEMENT	A-9
2605W	Pawtucket Bridge Lighting and Bridge Strike Detection Systems	TRAFFIC	A-15
0026Q	Washington Secondary Bike Path Resurfacing	TAP	A-15
WESTERLY			
2602X	Bridge Group 45C_H - Cottrell	BRIDGE	A-1
2603T	HSIP - Intersection & Crosswalks Central-South - 2022	TRAFFIC	A-10

PTSID	Project Name	Type	Appendix
2608V	HSIP - Roadway Departure - 2026	TRAFFIC	A-32
2605P	Pavement Improvements - CHA, WES	PAVEMENT	A-13
WOONSOCKET			
2607E	Bridge Group 26C - Woonsocket Blackstone River West	BRIDGE	A-22
2607D	Corridor - Woonsocket	BRIDGE	A-23
2606U	Pavement Improvements - Mendon Rd	PAVEMENT	A-14
2610V	Scour Remediation - South Main St - WON	BRIDGE	A-27