Washington Bridge

Snapshot Report

Reporting Period January 24, 2026 – February 20,2026



March 1, 2026

Table of Contents

Letter from the Director

Statutory Requirements
Statutory Requirements 4-5

Schedule
Project Schedules 6

Consultants
Project Consultants 7

Traffic Data
Traffic Pattern 8
Crash Data 8
Breakdowns 9
Emergency Vehicles 9

Traffic Delays
Weekdays (peak) 10-15
Weekends and Holiday 16-18

Costs
Project Costs 19
Overtime 20
Direct Effects – Roadways 20
Direct Effects-Health 20

Investigation and Audit
Status 21

Oversight Committee
Joint Legislative Oversight Committee 22
Interim Changes Between Reporting Cycles 22
Report Location 22

Department of Transportation
Two Capitol Hill
Providence, RI 02903

Office 401-222-2450
Fax 401-222-3905

March 1, 2026

Dear Governor McKee, Speaker Shekarchi, Senate President Lawson, Chairman Abney, Chairman DiPalma, Chairwoman Serpa and Chairman McKenney:

In accordance with legislation passed into law on May 7, 2024, Rhode Island Department of Transportation is submitting. the 22nd monthly Washington Bridge snapshot report. Generally, reports will include a rolling 4-week period defined as the last week of the prior month and three weeks of the current month; however, in some combinations where there are 5 weeks in consecutive months, the report will consist of 5 weeks. This report covers the period of January 24, 2026 to February 20, 2026.

Comprehensive Washington Bridge project information included this report can be located at the following link: https://www.dot.ri.gov/projects/WashingtonBridge/

Sincerely,



Peter Alviti Jr., P.E.
Director

Statutory Reporting Requirements

With the passage of House bill 2024-H7759 Substitute A on May 7, 2024, and Senate bill 2024-S 2727 Substitute A on May 2, 2024, the Governor signed into law on May 7, 2024, an amendment to Rhode Island General Law Chapter 13 to now include:

42-13-9. Monthly snapshot reports to be prepared by the department of transportation.

(a) As used herein:

(1) The term "actions" refers to actions and efforts undertaken on the Washington Bridge, including, but not limited to, repairs, alterations, and replacement of the bridge or any portion thereof.

(2) The term "snapshot report" refers to the Washington Bridge snapshot report required pursuant to subsection (b) of this section.

(3) The term "time period covered by the report" refers to the calendar month immediately preceding the filing of the snapshot report.

(4) The term "Washington Bridge" or "bridge" refers to a series of three structures which traverse the Seekonk River and connect India Point in the city of Providence to Watchemoket Square in the city of East Providence, and which structures carry highways including Interstate 195, U.S. Route 6, U.S. Route 44, and U.S. Route 1A.

(b)(1) The department of transportation (the "department") shall prepare and provide, on a monthly basis, a report which shall be deemed the "Washington Bridge snapshot report". The snapshot report shall provide the general assembly with the information set forth in this section in order to enable the general assembly to provide effective oversight as well as assistance to the department in addressing ongoing developments with respect to the Washington Bridge. The obligation of the department to provide the snapshot reports shall expire upon completion of the restoration of the Washington Bridge, as certified by the department.

(2) Within thirty (30) days of the passage of this act, a copy of the snapshot report shall be filed on the first day of each month with:

(i) The speaker of the house.

(ii) The president of the senate.

(iii) The office of the governor.

(iv) The chairpersons of the house finance committee and house oversight committee; and

(v) The chairpersons of the senate finance committee and senate oversight committee.

(3) The snapshot report shall, at a minimum, contain information as described in subsections (c) and (d) of this section.

(c) The snapshot report shall contain the following.

(1) An updated timeline regarding actions to be undertaken on the Washington Bridge, including, but not limited to, repairs, alterations, or replacement of all or any portion of the bridge.

(2) A list of consulting firms retained or utilized by the department in regard to any actions.

(3) Data on traffic patterns over the bridge for the time period covered by the report, including:

(i) Adjustments or anticipated adjustments made to traffic patterns over the bridge, including alternate routes and alternative modes of transportation to circumvent passage across the bridge;

(ii) The number, location, and time of all accidents, including motor vehicle, pedestrian, cyclists, and construction personnel, on the bridge.

(iii) The number, location, and time of all motor vehicle breakdowns on the bridge; and

(iv) Issues with emergency vehicles, including, but not limited to, access to the bridge by emergency vehicles and delays with emergency vehicles crossing the bridge.

(4) Data on traffic delays for the time period covered by the report, including:

(i) Average and maximum traffic delay times during the weekday morning rush hours of seven (7:00) AM to ten (10:00) AM, and the afternoon rush hours of three (3:00) PM to six (6:00) PM; and

(ii) Average and maximum traffic delay times during weekends and holidays, and the time of those delays.

(5) An overview of costs related to actions on the bridge, including

i) The projected costs for repairing the bridge and for replacing the bridge, and any combination thereof and for any segments or portions thereof.

(ii) The overtime costs submitted to the department for reimbursement for traffic details, and police, fire, rescue, school and related costs for the time period covered by the report.

(iii) An overview of the direct effects, as best can be determined, on streets and roads in East Providence and Providence impacted by the bridge closure, with an emphasis on increased motor vehicle traffic and congestion on those streets and roads, for the time period covered by the report; and

(iv) Any data received by the department relating to any health effects on residents in the vicinity of the bridge caused by increased motor vehicle traffic and congestion.

(6) Any updates pertaining to pending investigations and audits related to the bridge.

(7) Responses to questions submitted by the chair of the house oversight committee and the chair of the senate oversight committee within each successive snapshot report.

(d) Upon receipt of information reflecting an unexpected change in the anticipated progress in repairing or replacing the Washington Bridge, the department shall promptly transmit the information to the governor, the president of the senate and the speaker of the house rather than delay until the next snapshot report due date.

(e) Each snapshot report shall be made public on the department's website, including any website maintained by the department to specifically address the actions being taken on the Washington Bridge.

(1) Schedule

Existing Emergency Contract Schedule	Date	Achieved
Emergency Tie-Rod Repairs	4/2/2024	Yes
Implementation Of 6 Lane Configuration	4/20/2024	Yes
Installation Of The Gano St Shoring Towers	5/24/2024	Yes
Signage Installation	6/10/2024	Yes
Demobilization Of DB Contractor	Mid June 2024	Yes
Project Site Management Contract-Awarded	Early June 2024	Yes
Project Site Management Contract-Completed	8/2/2025	Yes

New Demolition Project Schedule	Date	Achieved
Request For Proposals (RFP) Issued	4/26/2024	Yes
Submit Declaration Of Potential Conflict Of Interest	5/3/2024	Yes
Conflict Of Interest Determinations By The State	5/7/2024	Yes
Alternative Technical Concepts (ATC) Submission Deadline	5/29/2024	Yes
Confidential ATC Meetings	Week of 6/3/24	Yes
ATC Determinations By The State	6/7/2024	Yes
Last Date To Submit Questions	6/14/2024	Yes
Technical And Price Proposal Deadline	*6/24/2024	Yes
Apparent Best Value Determination	6/27/2024	Yes
Tentative Award	6/28/2024	Yes
Notice To Proceed (NTP)	7/17/2024	Yes
Approved Change Order for Substructure Demolition	10/16/2024	Yes
Superstructure Substantial Completion	2/21/2025	Yes
Substructure Substantial Completion	12/15/2025	**12/3/2025**

New Bridge Replacement Project Schedule	Date	Achieved
Request For Information (RFI) Issued	7/19/2024	Yes
Responses to RFI	8/2/2024	Yes
Request for Qualifications (RFQ) Schedule		
Request For Qualifications (RFQ) Issued	10/15/2024	Yes
Last Date To Submit Questions	11/19/2024	Yes
RFQ Responses/SOQ Due	11/26/2024	Yes
RFQ Respondednt Interviews	12/3/2024-12/4/2024	Yes
Shortlist Announcement	12/11/2024	**12/10/2024**
Tentative Request for Proposals (RFP) Schedule		
RFP (draft) Issued to Shortlist Teams	12/18/2024	Yes
Draft RFP Comments Due	1/3/2025	Yes
Draft RFP Comment Meetings with Teams	1/8/2025-1/9/2025	Yes
Final RFP Issued	1/24/2025	Yes
Confidential Technical Meeting with DB Entity	February 11 & 12, 2025	Yes
Initial Alternative Technical Concepts (ATC's) Due	2/21/2025	Yes
Initial ATC's Meetings	Week of February 24-28 2025	Yes
Initial ATC's Determination	3/14/2025	Yes
Final ATC's Due	3/28/2025	Yes
RIDOT ATC's Determination	4/4/2025	Yes
Confidential Technical Meeting with DB Entity	April 8 & 9, 2025	Yes
Last Date to Submit Questions	5/9/2025	Yes
Technical Proposals Due	5/16/2025	Yes
Technical Proposals Presentations	Week of May 19-23 2025	Yes
Price Proposal Due	5/30/2025	Yes
Apparent Best Value - Tentative Award	6/6/2025	Yes
Notice to Proceed (NTP)	7/15/2025	**6/27/2025**
Bridge Open to Traffic - Interim Completion	11/3/2028	
Substantial Completion	6/29/2029	

Existing Emergency Repair Project

- **AECOM –** Owner's Representative for RIDOT for the Existing Emergency Repair Project

- **VHB (Vanasse Hangen Brustlin) –** VHB is the engineer of record for the Existing Emergency Repair Project
  - **VN Engineering Inc.** – Sub-Consultant to VHB

- **MBI (Michael Baker International)**
  - **BDI (Bridge Diagnostics, Inc.)** – Sub-Consultant to MBI
  - **Consor** – Sub-Consultant to MBI
  - **WJE Associates, Inc. - (Wiss, Janney, Elstner)** – Sub-Consultant to MBI
- **MBJ Engineering – (McNary Bergeron & Johannesen)**

New Demolition Project

- **VN Engineering Inc**. - Owner's Representative for RIDOT
  - Right Turn Solutions - Sub-Consultant to VN Engineering Inc.
  - Crossman Engineering - Sub Consultant to VN Engineering Inc.
  - Kimley-Horn-Sub – Sub Consultant to VN Engineering Inc.
  - Hoffman Engineering
  - Public Archeological Laboratory (PAL)
  - Atane Engineers, PC

New Bridge Replacement Project

- **GM2 -** Owner's Representative for RIDOT:

  - Right Turn Solutions - Sub-Consultant to VN Engineering Inc.

The following Consultants are added as part of the Walsh Construction Design Build team:

- WSP – Lead Designer
- PMA Consultants – Scheduling
- Terra Environmental, LLC – Environmental Monitoring
- Haley & Aldrich – Geotechnical
- LEC Environmental Consultants, Inc. – Environmental Permitting
- Pare Corporation – Stormwater Design
- Ironwood Design Group, LLC – Landscape Architecture
- C&C Consulting Engineers, LLC – Bridge & Traffic Design Support
- Steere Engineering, Inc. – Bridge & Traffic Design Support
- Garg Consulting Services, Inc. – Bridge & Structural Design Support
- Bryant Associates – Traffic Design & Survey Support
- Geologic Earth Exploration, Inc. – Subsurface Exploration
- Strategic Environmental Services – Environmental Services as of 10/2025
- WGI – Survey Support as of 11/2025
- PMA Consultants LLC – Construction Scheduling Support as of 1/2026
- GZA Geoenvironmental Inc – Geoenvironmental inspections (noise, dust, vibration) as of 1/2026
- New Harbor LLC – Public Affairs Support as of 1/2026
- Savannah Media, NE LLC – Project Photo and Video documentation as of 2/2026

Note: Consultant = Engineering firm hired to provide design services which can include analysis, preliminary design, final design and support throughout the duration of the project serving as the Department's Owners Representative.

(3) Traffic Data

(i) Traffic pattern adjustments – No traffic changes occurred during the period of January 24, 2026 to February 20, 2026.

(ii) Number, location and time of all accidents including motor vehicle, pedestrian, cyclist, and construction personnel on the bridge –data collected from the Atlas database.

Crash Date	Crash Time	Location
1/9/2026	8:28 AM	ROUTE 195 WEST Feet West of WARREN AVE
2/2/2026	3:51 AM	MM 1 1-195 East 500 Feet West of Gano Street
2/2/2026	5:13 PM	ROUTE 195 West 500 Feet West of Gano Street
2/3/2026	6:38 PM	ROUTE 195 WEST ON WASHINGTON BRIDGE At intersection of GANO ST
2/11/2026	11:41 AM	ROUTE 195 E/B 300 Feet West of GANO ST

*Based on interpretation of location information provided in police report

**Data pulled 2.25.2026

NOTE: Dates reflected in this chart may overlap with the prior reporting period to account for the two-week time period allowed for report submissions

(iii) The number, location and time of all motor vehicle breakdowns on the bridge:

Incident	IncidentTime	Incident Location	Incident Time
1/24/2026	7:44 AM	195 EB at 1B@Veterans Memorial Parkway/Riverside in EAST PROVIDENCE	Disabled Vechicle
1/25/2026	7:02 PM	195 EB at 1A@Gano Street/India Street in PROVIDENCE	Disabled Vechicle
1/25/2026	11:35 PM	195 EB at 1A@Gano Street/India Street in PROVIDENCE	Disabled Vechicle
1/31/2026	1:29 AM	195 WB at 1D@Gano Street/India Street in PROVIDENCE	Disabled Vechicle
1/31/2026	6:21 PM	195 EB at 1A@Gano Street/India Street in PROVIDENCE	Disabled Vechicle
2/2/2026	11:15 AM	195 EB at 1C@US 44 East/Taunton Ave in EAST PROVIDENCE	Disabled Vechicle
2/2/2026	3:58 PM	195 EB at 1A@Gano Street/India Street in PROVIDENCE	Disabled Vechicle
2/2/2026	5:19 PM	195 EB at 1A@Gano Street/India Street in PROVIDENCE	Disabled Vechicle
2/3/2026	9:20 AM	195 WB at 1C@US 44 West/South Main St/Providence in PROVIDENCE	Disabled Vechicle
2/3/2026	2:38 PM	195 EB at 1A@Gano Street/India Street in PROVIDENCE	Disabled Vechicle
2/3/2026	5:17 PM	195 WB at 1D@Gano Street/India Street in PROVIDENCE	Disabled Vechicle
2/4/2026	6:36 AM	195 WB at 1C@US 44 West/South Main St/Providence in PROVIDENCE	Disabled Vechicle
2/4/2026	7:53 AM	195 WB at 1C@US 44 West/South Main St/Providence in PROVIDENCE	Disabled Vechicle
2/4/2026	4:57 PM	195 EB at 1A@Gano Street/India Street in PROVIDENCE	Disabled Vechicle
2/5/2026	7:17 AM	195 WB at 1C@US 44 West/South Main St/Providence in PROVIDENCE	Disabled Vechicle
2/5/2026	7:48 AM	195 EB at 1A@Gano Street/India Street in PROVIDENCE	Disabled Vechicle
2/7/2026	7:37 PM	195 EB at 1C@US 44 East/Taunton Ave in EAST PROVIDENCE	Disabled Vechicle
2/9/2026	10:18 AM	195 WB at 1C@US 44 West/South Main St/Providence in PROVIDENCE	Disabled Vechicle
2/9/2026	2:07 PM	195 WB at 1C@US 44 West/South Main St/Providence in PROVIDENCE	Disabled Vechicle
2/9/2026	6:07 PM	195 EB at 1A@Gano Street/India Street in PROVIDENCE	Disabled Vechicle
2/10/2026	6:14 AM	195 WB at 1C@US 44 West/South Main St/Providence in PROVIDENCE	Disabled Vechicle
2/13/2026	9:00 AM	195 EB at 1A@Gano Street/India Street in PROVIDENCE	Disabled Vechicle
2/13/2026	4:23 PM	195 EB at 1B@Veterans Memorial Parkway/Riverside in EAST PROVIDENCE	Disabled Vechicle
2/16/2026	6:30 PM	195 EB at 1A@Gano Street/India Street in PROVIDENCE	Disabled Vechicle
2/20/2026	4:12 PM	195 WB at 1C@US 44 West/South Main St/Providence in PROVIDENCE	Disabled Vechicle

The following chart summarizes crashes and breakdowns on Washington Bridge: total accidents have been revised to reflect the official record of accidents on the Washington Bridge.

Traffic Data-Summary	January 24, 2026 - February 20,2026	Total to date beginning May 2024 to date
Total accidents involving motor vehicles	5	281
Motor vehicle accidents involving pedestrians	0	0
Motor vehicle accidents involving cyclists	0	0
Motor vehicle accidents involving construction equipment	0	0
Vehicle breakdowns (disabled vehicles)	25	521

(iv) Issues with emergency vehicles - No issues reported during January 24, 2026 to February 20, 2026.

(4) Traffic Delays

(i) Average and maximum traffic delay times during the weekday morning rush hour – 7AM-10AM and afternoon rush hour 3PM-6PM

(ii) Average and maximum traffic delay times during weekends and holidays and the time of those delays

- The charts below summarize the average and maximum travel time. To calculate delays the following formula is used for weekday/weekends and holidays:
  - (2026 average travel time) minus (2023 average time for the same month/day/time) = average traffic delay time
  - (2026 maximum travel time) minus (2023 average time for the same month/day/time) = maximum traffic delay time
- A negative number denotes time savings / a positive number denotes delay
- During the period of January 24, 2026 to February 20, 2026. No state holidays were observed.

From I-95 N at Thurbers Ave to I-195 E at State Line

AM Peak (7am - 10am)							
Date		[A] Average 2023 Travel Time	[B] Average 2026 Travel Time	[C] Average 2026 Delay [B] - [A]	[D] 2026 Maximum Travel Time	[E] 2026 Maximun Delay [D] - [A]	[F] Occurred
01/24/26	Sat						
01/25/26	Sun						
01/26/26	Mon	6.0	5.4	-0.7	6.2	0.2	Btwn 7:00 AM and 7:15 AM
01/27/26	Tue	7.1	13.7	6.6	27.1	20.0	Btwn 8:30 AM and 8:45 AM
01/28/26	Wed	6.2	7.8	1.6	12.6	6.4	Btwn 8:00 AM and 8:15 AM
01/29/26	Thu	6.6	8.8	2.2	12.1	5.5	Btwn 7:45 AM and 8:00 AM
01/30/26	Fri	5.7	7.7	2.0	12.4	6.7	Btwn 8:00 AM and 8:15 AM
01/31/26	Sat						
02/01/26	Sun						
02/02/26	Mon	6.2	5.6	-0.7	7.0	0.8	Btwn 8:15 AM and 8:30 AM
02/03/26	Tue	7.2	8.7	1.5	13.0	5.8	Btwn 7:45 AM and 8:00 AM
02/04/26	Wed	6.7	5.9	-0.8	8.2	1.5	Btwn 8:15 AM and 8:30 AM
02/05/26	Thu	6.4	8.9	2.5	15.9	9.5	Btwn 7:45 AM and 8:00 AM
02/06/26	Fri	6.3	5.3	-1.0	6.9	0.6	Btwn 7:45 AM and 8:00 AM
02/07/26	Sat						
02/08/26	Sun						
02/09/26	Mon	6.0	7.0	1.0	9.7	3.7	Btwn 7:30 AM and 7:45 AM
02/10/26	Tue	6.1	7.6	1.5	12.8	6.7	Btwn 8:00 AM and 8:15 AM
02/11/26	Wed	6.3	8.2	1.9	12.2	5.9	Btwn 7:45 AM and 8:00 AM
02/12/26	Thu	6.4	8.0	1.6	10.3	3.9	Btwn 7:30 AM and 7:45 AM
02/13/26	Fri	5.7	6.9	1.2	11.2	5.5	Btwn 8:00 AM and 8:15 AM
02/14/26	Sat						
02/15/26	Sun						
02/16/26	Mon	5.5	4.8	-0.7	5.0	-0.5	Btwn 9:30 AM and 9:45 AM
02/17/26	Tue	6.5	5.6	-0.9	7.9	1.4	Btwn 7:45 AM and 8:00 AM
02/18/26	Wed	5.8	5.3	-0.5	6.1	0.3	Btwn 7:45 AM and 8:00 AM
02/19/26	Thu	6.0	5.7	-0.3	8.0	2.0	Btwn 7:45 AM and 8:00 AM
02/20/26	Fri	5.6	5.2	-0.4	6.4	0.8	Btwn 7:45 AM and 8:00 AM

All times listed in minutes

Occurred=2026 maximum delay occurred

From I-95 S at Atwells Ave to I-195 E at State Line

AM Peak (7am - 10am)							
Date		[A] Average 2023 Travel Time	[B] Average 2026 Travel Time	[C] Average 2026 Delay [B] - [A]	[D] 2026 Maximum Travel Time	[E] 2026 Maximun Delay [D] - [A]	[F] Occurred
01/24/26	Sat						
01/25/26	Sun						
01/26/26	Mon	5.4	5.9	0.4	7.3	1.9	Btwn 7:15 AM and 7:30 AM
01/27/26	Tue	5.6	15.4	9.8	29.3	23.7	Btwn 8:45 AM and 9:00 AM
01/28/26	Wed	5.5	8.1	2.6	11.4	5.9	Btwn 7:45 AM and 8:00 AM
01/29/26	Thu	5.6	10.0	4.4	14.5	8.9	Btwn 8:15 AM and 8:30 AM
01/30/26	Fri	5.4	8.0	2.6	12.2	6.8	Btwn 8:15 AM and 8:30 AM
01/31/26	Sat						
02/01/26	Sun						
02/02/26	Mon	5.3	5.8	0.5	7.1	1.8	Btwn 8:15 AM and 8:30 AM
02/03/26	Tue	6.3	8.8	2.5	14.0	7.7	Btwn 7:30 AM and 7:45 AM
02/04/26	Wed	5.8	6.1	0.3	8.1	2.3	Btwn 8:15 AM and 8:30 AM
02/05/26	Thu	5.6	10.1	4.5	19.9	14.3	Btwn 7:45 AM and 8:00 AM
02/06/26	Fri	7.0	5.6	-1.4	6.9	-0.1	Btwn 7:45 AM and 8:00 AM
02/07/26	Sat						
02/08/26	Sun						
02/09/26	Mon	5.4	7.7	2.3	11.3	5.9	Btwn 8:30 AM and 8:45 AM
02/10/26	Tue	5.4	7.4	2.0	11.0	5.6	Btwn 7:45 AM and 8:00 AM
02/11/26	Wed	5.5	8.7	3.2	12.7	7.2	Btwn 7:45 AM and 8:00 AM
02/12/26	Thu	5.4	9.3	3.9	14.0	8.6	Btwn 7:45 AM and 8:00 AM
02/13/26	Fri	5.4	7.3	1.9	11.8	6.4	Btwn 8:15 AM and 8:30 AM
02/14/26	Sat						
02/15/26	Sun						
02/16/26	Mon	7.6	5.1	-2.5	5.3	-2.3	Btwn 9:30 AM and 9:45 AM
02/17/26	Tue	5.8	5.9	0.1	8.1	2.3	Btwn 7:45 AM and 8:00 AM
02/18/26	Wed	5.5	5.5	0.0	6.2	0.7	Btwn 7:30 AM and 7:45 AM
02/19/26	Thu	5.7	5.9	0.1	7.8	2.1	Btwn 7:45 AM and 8:00 AM
02/20/26	Fri	5.4	5.5	0.1	6.7	1.3	Btwn 7:45 AM and 8:00 AM

All times listed in minutes

Occurred=2026 maximum delay occurred

I-195 W from State Line to I-95 Split

AM Peak (7am - 10am)							
Date		[A] Average 2023 Travel Time	[B] Average 2026 Travel Time	[C] Average 2026 Delay [B] - [A]	[D] 2026 Maximum Travel Time	[E] 2026 Maximun Delay [D] - [A]	[F] Occurred
01/24/26	Sat						
01/25/26	Sun						
01/26/26	Mon	8.2	4.3	-3.9	6.1	-2.1	Btwn 7:00 AM and 7:15 AM
01/27/26	Tue	15.2	10.9	-4.4	20.7	5.5	Btwn 8:30 AM and 8:45 AM
01/28/26	Wed	8.0	11.1	3.1	16.0	8.0	Btwn 8:30 AM and 8:45 AM
01/29/26	Thu	8.3	10.4	2.1	13.9	5.6	Btwn 8:15 AM and 8:30 AM
01/30/26	Fri	4.7	6.1	1.4	9.9	5.2	Btwn 8:00 AM and 8:15 AM
01/31/26	Sat						
02/01/26	Sun						
02/02/26	Mon	6.7	7.1	0.4	11.3	4.6	Btwn 8:15 AM and 8:30 AM
02/03/26	Tue	12.3	11.4	-0.9	15.3	3.0	Btwn 7:30 AM and 7:45 AM
02/04/26	Wed	15.2	11.2	-4.0	15.0	-0.2	Btwn 8:00 AM and 8:15 AM
02/05/26	Thu	8.4	11.1	2.7	17.1	8.7	Btwn 7:30 AM and 7:45 AM
02/06/26	Fri	5.9	5.2	-0.7	8.6	2.7	Btwn 7:45 AM and 8:00 AM
02/07/26	Sat						
02/08/26	Sun						
02/09/26	Mon	6.0	7.1	1.1	10.9	4.9	Btwn 7:45 AM and 8:00 AM
02/10/26	Tue	10.8	9.8	-1.0	16.4	5.6	Btwn 7:45 AM and 8:00 AM
02/11/26	Wed	12.2	11.5	-0.7	16.8	4.6	Btwn 8:30 AM and 8:45 AM
02/12/26	Thu	18.4	12.1	-6.3	31.0	12.6	Btwn 9:00 AM and 9:15 AM
02/13/26	Fri	4.6	4.6	0.0	5.7	1.1	Btwn 7:45 AM and 8:00 AM
02/14/26	Sat						
02/15/26	Sun						
02/16/26	Mon	4.2	4.4	0.2	11.7	7.5	Btwn 9:45 AM and 10:00 AM
02/17/26	Tue	9.7	4.9	-4.8	7.1	-2.6	Btwn 7:45 AM and 8:00 AM
02/18/26	Wed	5.8	5.5	-0.3	8.5	2.7	Btwn 7:45 AM and 8:00 AM
02/19/26	Thu	5.7	4.9	-0.9	7.0	1.3	Btwn 7:45 AM and 8:00 AM
02/20/26	Fri	4.4	4.1	-0.3	4.8	0.4	Btwn 7:30 AM and 7:45 AM

All times listed in minutes

Occurred=2026 maximum delay occurred

From I-95 N at Thurbers Ave to I-195 E at State Line

PM Peak (3pm - 6pm)							
Date		[A] Average 2023 Travel Time	[B] Average 2026 Travel Time	[C] Average 2026 Delay [B] - [A]	[D] 2026 Maximum Travel Time	[E] 2026 Maximun Delay [D] - [A]	[F] Occurred
01/24/26	Sat						
01/25/26	Sun						
01/26/26	Mon	7.2	5.5	-1.7	6.9	-0.3	Btwn 5:30 PM and 5:45 PM
01/27/26	Tue	7.0	10.5	3.5	13.3	6.3	Btwn 5:00 PM and 5:15 PM
01/28/26	Wed	7.4	13.3	5.9	14.6	7.2	Btwn 5:30 PM and 5:45 PM
01/29/26	Thu	6.5	13.3	6.8	15.0	8.5	Btwn 5:00 PM and 5:15 PM
01/30/26	Fri	6.2	12.7	6.5	13.7	7.5	Btwn 4:15 PM and 4:30 PM
01/31/26	Sat						
02/01/26	Sun						
02/02/26	Mon	6.6	12.3	5.7	15.1	8.5	Btwn 4:00 PM and 4:15 PM
02/03/26	Tue	6.8	12.9	6.1	14.0	7.2	Btwn 4:00 PM and 4:15 PM
02/04/26	Wed	6.7	13.2	6.5	16.0	9.3	Btwn 5:15 PM and 5:30 PM
02/05/26	Thu	7.2	13.0	5.8	13.9	6.7	Btwn 5:30 PM and 5:45 PM
02/06/26	Fri	6.9	12.6	5.7	15.1	8.2	Btwn 3:45 PM and 4:00 PM
02/07/26	Sat						
02/08/26	Sun						
02/09/26	Mon	6.4	15.0	8.6	19.2	12.8	Btwn 3:00 PM and 3:15 PM
02/10/26	Tue	14.5	12.4	-2.2	13.5	-1.1	Btwn 4:45 PM and 5:00 PM
02/11/26	Wed	6.3	12.3	6.0	13.4	7.1	Btwn 4:45 PM and 5:00 PM
02/12/26	Thu	7.1	13.0	5.9	13.9	6.8	Btwn 4:15 PM and 4:30 PM
02/13/26	Fri	7.3	11.9	4.6	14.2	6.9	Btwn 4:00 PM and 4:15 PM
02/14/26	Sat						
02/15/26	Sun						
02/16/26	Mon	5.8	8.8	3.0	11.7	5.9	Btwn 3:45 PM and 4:00 PM
02/17/26	Tue	6.4	12.2	5.8	13.5	7.1	Btwn 4:45 PM and 5:00 PM
02/18/26	Wed	6.6	13.3	6.7	15.1	8.5	Btwn 5:15 PM and 5:30 PM
02/19/26	Thu	6.2	12.1	5.9	13.9	7.7	Btwn 4:00 PM and 4:15 PM
02/20/26	Fri	7.4	13.1	5.7	15.6	8.2	Btwn 4:00 PM and 4:15 PM

All times listed in minutes

Occurred=2026 maximum delay occurred

From I-95 S at Atwells Ave to I-195 E at State Line

PM Peak (3pm - 6pm)							
Date		[A] Average 2023 Travel Time	[B] Average 2026 Travel Time	[C] Average 2026 Delay [B] - [A]	[D] 2026 Maximum Travel Time	[E] 2026 Maximun Delay [D] - [A]	[F] Occurred
01/24/26	Sat						
01/25/26	Sun						
01/26/26	Mon	5.7	5.9	0.2	6.7	1.0	Btwn 5:30 PM and 5:45 PM
01/27/26	Tue	5.9	13.1	7.2	16.9	11.0	Btwn 5:15 PM and 5:30 PM
01/28/26	Wed	5.9	16.9	11.0	19.7	13.8	Btwn 4:45 PM and 5:00 PM
01/29/26	Thu	5.9	17.6	11.7	19.1	13.2	Btwn 5:00 PM and 5:15 PM
01/30/26	Fri	5.6	16.4	10.8	18.9	13.3	Btwn 3:30 PM and 3:45 PM
01/31/26	Sat						
02/01/26	Sun						
02/02/26	Mon	6.0	14.2	8.2	17.5	11.5	Btwn 5:15 PM and 5:30 PM
02/03/26	Tue	6.0	17.4	11.4	20.0	14.0	Btwn 4:45 PM and 5:00 PM
02/04/26	Wed	5.9	17.2	11.3	19.4	13.5	Btwn 5:15 PM and 5:30 PM
02/05/26	Thu	5.9	16.8	10.9	18.8	12.9	Btwn 4:00 PM and 4:15 PM
02/06/26	Fri	5.6	16.4	10.8	21.2	15.6	Btwn 3:45 PM and 4:00 PM
02/07/26	Sat						
02/08/26	Sun						
02/09/26	Mon	6.2	20.6	14.4	30.0	23.8	Btwn 3:00 PM and 3:15 PM
02/10/26	Tue	15.1	16.0	0.9	18.6	3.5	Btwn 5:00 PM and 5:15 PM
02/11/26	Wed	5.8	16.4	10.6	18.6	12.8	Btwn 3:30 PM and 3:45 PM
02/12/26	Thu	5.7	16.7	11.0	18.7	13.0	Btwn 3:30 PM and 3:45 PM
02/13/26	Fri	6.0	13.9	7.9	18.4	12.4	Btwn 3:30 PM and 3:45 PM
02/14/26	Sat						
02/15/26	Sun						
02/16/26	Mon	5.3	9.0	3.7	14.0	8.7	Btwn 4:30 PM and 4:45 PM
02/17/26	Tue	5.8	15.6	9.8	18.2	12.4	Btwn 4:30 PM and 4:45 PM
02/18/26	Wed	5.8	17.8	12.0	20.0	14.2	Btwn 5:15 PM and 5:30 PM
02/19/26	Thu	5.6	16.6	11.0	19.0	13.4	Btwn 4:00 PM and 4:15 PM
02/20/26	Fri	6.2	15.5	9.3	19.8	13.6	Btwn 3:45 PM and 4:00 PM

All times listed in minutes

Occurred=2026 maximum delay occurred

I-195 W from State Line to I-95 Split

PM Peak (3pm - 6pm)							
Date		[A] Average 2023 Travel Time	[B] Average 2026 Travel Time	[C] Average 2026 Delay [B] - [A]	[D] 2026 Maximum Travel Time	[E] 2026 Maximun Delay [D] - [A]	[F] Occurred
01/24/26	Sat						
01/25/26	Sun						
01/26/26	Mon	7.1	4.4	-2.8	5.6	-1.5	Btwn 5:45 PM and 6:00 PM
01/27/26	Tue	13.5	5.0	-8.5	6.2	-7.3	Btwn 3:45 PM and 4:00 PM
01/28/26	Wed	21.2	8.0	-13.3	10.2	-11.0	Btwn 4:30 PM and 4:45 PM
01/29/26	Thu	24.7	12.2	-12.5	17.9	-6.8	Btwn 4:45 PM and 5:00 PM
01/30/26	Fri	6.8	20.4	13.6	40.4	33.6	Btwn 3:45 PM and 4:00 PM
01/31/26	Sat						
02/01/26	Sun						
02/02/26	Mon	15.5	10.6	-4.9	29.4	13.9	Btwn 5:45 PM and 6:00 PM
02/03/26	Tue	18.6	11.2	-7.4	15.8	-2.8	Btwn 4:45 PM and 5:00 PM
02/04/26	Wed	12.8	10.9	-1.9	14.2	1.4	Btwn 5:00 PM and 5:15 PM
02/05/26	Thu	8.4	8.7	0.3	12.3	3.9	Btwn 4:45 PM and 5:00 PM
02/06/26	Fri	17.8	11.5	-6.3	15.7	-2.2	Btwn 4:30 PM and 4:45 PM
02/07/26	Sat						
02/08/26	Sun						
02/09/26	Mon	6.7	31.6	24.9	49.1	42.4	Btwn 3:00 PM and 3:15 PM
02/10/26	Tue	18.6	6.2	-12.4	8.6	-10.0	Btwn 3:45 PM and 4:00 PM
02/11/26	Wed	13.1	6.8	-6.3	8.8	-4.3	Btwn 3:45 PM and 4:00 PM
02/12/26	Thu	10.0	10.9	0.9	14.2	4.2	Btwn 5:00 PM and 5:15 PM
02/13/26	Fri	16.7	14.1	-2.6	18.7	2.0	Btwn 5:00 PM and 5:15 PM
02/14/26	Sat						
02/15/26	Sun						
02/16/26	Mon	4.5	4.1	-0.4	4.3	-0.2	Btwn 5:00 PM and 5:15 PM
02/17/26	Tue	6.6	4.7	-2.0	6.0	-0.6	Btwn 3:30 PM and 3:45 PM
02/18/26	Wed	7.1	8.6	1.5	12.3	5.2	Btwn 5:15 PM and 5:30 PM
02/19/26	Thu	5.5	5.6	0.0	6.6	1.1	Btwn 3:45 PM and 4:00 PM
02/20/26	Fri	19.1	7.2	-11.9	10.4	-8.7	Btwn 3:00 PM and 3:15 PM

All times listed in minutes

Occurred=2026 maximum delay occurred

From I-95 N at Thurbers Ave to I-195 E at State Line

Weekend/Holiday Daily							
Date		[A] Average 2023 Travel Time	[B] Average 2026 Travel Time	[C] Average 2026 Delay [B] - [A]	[D] 2026 Maximum Travel Time	[E] 2026 Maximun Delay [D] - [A]	[F] Occurred
01/24/26	Sat	5.3	5.0	-0.3	7.9	2.6	Btwn 3:45 PM and 4:00 PM
01/25/26	Sun	5.1	6.5	1.4	9.9	4.8	Btwn 5:00 PM and 5:15 PM
01/26/26	Mon						
01/27/26	Tue						
01/28/26	Wed						
01/29/26	Thu						
01/30/26	Fri						
01/31/26	Sat	5.2	5.6	0.4	21.3	16.1	Btwn 6:30 PM and 6:45 PM
02/01/26	Sun	5.1	4.7	-0.4	6.0	0.9	Btwn 12:00 AM and 12:15 AM
02/02/26	Mon						
02/03/26	Tue						
02/04/26	Wed						
02/05/26	Thu						
02/06/26	Fri						
02/07/26	Sat	5.3	5.1	-0.2	7.3	2.0	Btwn 12:00 PM and 12:15 PM
02/08/26	Sun	5.1	4.8	-0.4	5.0	-0.1	Btwn 5:00 PM and 5:15 PM
02/09/26	Mon						
02/10/26	Tue						
02/11/26	Wed						
02/12/26	Thu						
02/13/26	Fri						
02/14/26	Sat	5.4	5.0	-0.4	9.0	3.6	Btwn 4:30 PM and 4:45 PM
02/15/26	Sun	5.1	4.8	-0.3	12.9	7.8	Btwn 6:15 PM and 6:30 PM
02/16/26	Mon						
02/17/26	Tue						
02/18/26	Wed						
02/19/26	Thu						
02/20/26	Fri						

All times listed in minutes

Occurred=2026 maximum delay occurred

From I-95 S at Atwells Ave to I-195 E at State Line

Weekend/Holiday Daily							
Date		[A] Average 2023 Travel Time	[B] Average 2026 Travel Time	[C] Average 2026 Delay [B] - [A]	[D] 2026 Maximum Travel Time	[E] 2026 Maximun Delay [D] - [A]	[F] Occurred
01/24/26	Sat	5.0	5.3	0.3	8.8	3.8	Btwn 3:45 PM and 4:00 PM
01/25/26	Sun	5.0	6.9	1.9	10.9	5.9	Btwn 5:00 PM and 5:15 PM
01/26/26	Mon						
01/27/26	Tue						
01/28/26	Wed						
01/29/26	Thu						
01/30/26	Fri						
01/31/26	Sat	5.0	6.0	1.0	23.2	18.2	Btwn 6:30 PM and 6:45 PM
02/01/26	Sun	5.0	5.0	0.0	6.3	1.3	Btwn 12:00 AM and 12:15 AM
02/02/26	Mon						
02/03/26	Tue						
02/04/26	Wed						
02/05/26	Thu						
02/06/26	Fri						
02/07/26	Sat	5.1	5.4	0.3	7.6	2.5	Btwn 12:45 PM and 1:00 PM
02/08/26	Sun	4.9	5.1	0.1	5.5	0.6	Btwn 5:00 PM and 5:15 PM
02/09/26	Mon						
02/10/26	Tue						
02/11/26	Wed						
02/12/26	Thu						
02/13/26	Fri						
02/14/26	Sat	5.3	5.4	0.1	12.6	7.3	Btwn 4:15 PM and 4:30 PM
02/15/26	Sun	4.9	5.1	0.2	13.1	8.2	Btwn 6:15 PM and 6:30 PM
02/16/26	Mon						
02/17/26	Tue						
02/18/26	Wed						
02/19/26	Thu						
02/20/26	Fri						

All times listed in minutes

Occurred=2026 maximum delay occurred

I-195 W from State Line to I-95 Split

Weekend/Holiday Daily							
Date		[A] Average 2023 Travel Time	[B] Average 2026 Travel Time	[C] Average 2026 Delay [B] - [A]	[D] 2026 Maximum Travel Time	[E] 2026 Maximun Delay [D] - [A]	[F] Occurred
01/24/26	Sat	4.2	4.1	-0.1	9.0	4.8	Btwn 1:30 PM and 1:45 PM
01/25/26	Sun	4.0	5.1	1.1	8.1	4.1	Btwn 4:30 PM and 4:45 PM
01/26/26	Mon						
01/27/26	Tue						
01/28/26	Wed						
01/29/26	Thu						
01/30/26	Fri						
01/31/26	Sat	4.1	4.1	0.0	8.7	4.6	Btwn 12:30 PM and 12:45 PM
02/01/26	Sun	4.0	3.8	-0.2	4.2	0.2	Btwn 5:45 PM and 6:00 PM
02/02/26	Mon						
02/03/26	Tue						
02/04/26	Wed						
02/05/26	Thu						
02/06/26	Fri						
02/07/26	Sat	4.2	4.1	-0.1	6.9	2.7	Btwn 12:15 PM and 12:30 PM
02/08/26	Sun	3.9	3.8	-0.1	4.2	0.3	Btwn 1:30 AM and 1:45 AM
02/09/26	Mon						
02/10/26	Tue						
02/11/26	Wed						
02/12/26	Thu						
02/13/26	Fri						
02/14/26	Sat	4.8	4.1	-0.7	10.0	5.2	Btwn 12:45 PM and 1:00 PM
02/15/26	Sun	4.0	3.8	-0.2	6.4	2.4	Btwn 12:00 PM and 12:15 PM
02/16/26	Mon						
02/17/26	Tue						
02/18/26	Wed						
02/19/26	Thu						
02/20/26	Fri						

All times listed in minutes

Occurred=2026 maximum delay occurred

(5) Costs

(i) Projected costs for repairing the bridge and replacing the bridge:

Emergency Project	Estimated Budget	Notice to Proceed Budget	Expenses Paid to Date
(in millions)			
Design Build Team Construction	$21.00	$21.00	$19.03
Bridge Inspections	$11.00	$11.00	$7.28
Towing Services	$2.00	$2.00	$9.13
Municipal Reimbursements/State Police	$5.00	$5.00	$5.12
RIDOT Staff & Miscellaneous	$5.00	$5.00	$3.23
Ferry Service	$2.40	$2.40	$2.36
Estimated Total Emergency Project Costs	$46.40	$46.40	$46.15

Demolition Project	Estimated Budget	Notice to Proceed Budget	Revised Budget[1,2,3]	Expenses Paid to Date
(in millions)				
Design	$1.77	$1.77	$2.42[2]	$1.42
Construction	$31.00	$48.78	$91.69	$80.58
Contingency	$4.65	$4.58	$0.00	
Other	$3.10	$3.10	$3.75	$2.80
Estimated Total Demolition Project Costs	$40.52	$58.23	$97.86[1]	$84.80

[1]Revised budget to include the demolition of the substructure
[1]Revised budget includes the reallocation of contingency to construction in the amount of $.70 million to account for the work stoppage/time extension change order.
[2]Revised budget includes the reallocation of contingency to design in the amount of $.65 million for additional subject matter expertise.
[3]Revised budget includes the reallocation of contingency and Other to construction in the amount of $3.8 million to account for the cost of properly disposing of contaminated material.

Replacement Project	Estimated Budget	Notice to Proceed Budget	Expenses Paid to Date
(in millions)			
Design	$3.58	$6.30	$2.63
Construction	$315.55	$339.58	$24.25
Contingency	$37.80	$34.00	
Other	$11.37	$48.00	$3.46
Estimated Total Replacement Project Costs	$368.30	$427.88	$30.34

- Design Expenses - Includes the owner's representative costs throughout the life of the project.
- Construction Expenses - Includes the design build contract and costs associated with early completion payments that are incorporated to provide the selected contractor incentives for early completion of the project.
- Other Expenses - Right-of-way, utility work, project oversight and administrative expenses. While these costs may not be entirely expended in this project, they have been included to provide for their availability if required.
- Contingency budget - As with any project this budget item also ensures funds are available to address unforeseen construction conditions that may be encountered in the project. While these costs may not be entirely expended in this project, they have been included to provide for their availability if required.
- Notice To Proceed Budget (NTP) – the Budget at the time of the Award of the Contract

(ii) Overtime costs submitted for reimbursement.

No reimbursement requests for overtime have been submitted during the period January 24, 2026 to February 20, 2026.

(iii) Direct effects on streets and roads in East Providence and Providence.

East Providence: The police details requested on May 20, 2024, remained in place during the reporting period in East Providence.

Providence: The police details requested on August 13, 2025, remained in place during the reporting period in Providence.

(iv) Any data received by the Department relating to any health effects on residents in the vicinity of the bridge caused by increased motor vehicle traffic and congestion.

RIDOT has not been advised by the Rhode Island Department of Health of any such health-related effects related to the bridge closure.

(6) Pending Investigations and Audits

1. **Department of Justice Investigation**: Ongoing
2. **Forensic audit (Initiated by the State):** Ongoing

(7) Oversight Committee Responses

Oversight Committee Responses –No oversight committee hearings were held during the reporting period.

(d) Any information reflecting an unexpected change in the anticipated progress in repairing or replacing the Washington bridge

No changes were made during the reporting period January 24, 2026 to February 20, 2026.

(e) Report is available on the Department's website:
https://www.dot.ri.gov/projects/WashingtonBridge/